

◆ **Integrated Housing and Slum
Development Program (IHSDP)**

Limbdi Nagar Palika

No's of DU's – 288

Work in Progress – 288 DU's

Work not started – 0 DU's

Project cost Rs. 561.16 Lacks

Grant Relesed	Rs. 125.92
Expenditure	Rs. 105.92 Lacs

Project cost Rs. 538.58 Lacks

Agency Name	Shri. Rajtrishul Const. Co., Rajkot
Date of Start	Date: 01.09.2013
Date of Completion	Date: 31.08.2014
Probable Date of Completion	Date: 31-08-2014
Total Expenditure up to Date	102.28 Lacs



25.02.2014 00:42



25.02.2014 01:01



25.02.2014 00:53



Thank You

The image features a solid teal background. In the bottom right corner, there is a stylized silhouette of a mountain range in a darker shade of teal. The text "Thank You" is centered in the lower half of the image, rendered in a bold, white, sans-serif font with a subtle drop shadow.