
Pradhan Mantri Awas Yojana-U Beneficiary Led Construction Dadra and Nagar Haveli






Dadra and Nagar haveli

Geographical Area	491 Sq.km
No of Urban Bodies	1
Total Population (Census 2011)	342,853
No of Gram Panchayats	20
Tribal Population(in %)	64.24%



SILVASSA CITY PROFILE

Geographical Area	17.22 Sq.km
No of administrative wards	15
Total Population (Census 2011)	98,265
No of Households (Census 2011)	24,105
Housing Demand as per HFAPOA	2523



Progress in BLC component so far.

- "Total Number of Houses Sanctioned: 803
- " 586 Houses have commenced Construction
- "1st Installment i.e. Rs. 62,250 has been released to 582 Beneficiaries
- "2nd Installment i.e. Rs. 62,250 has been released to 511 Beneficiaries
- "3rd Installment i.e. Rs. 92,250 has been released to 279 Beneficiaries
- " Houses Completed: 4

Councillor meeting with the Beneficiaries













STATUS OF BLC PROJECT

- Current status: Project sanctioned in **20th CSMC February,2017**
- No of beneficiaries covered under BLC (New Construction):
 803.
- Documents verification & geotagging of 803 HH before commencement of Foundation is completed





Foundation of **586 HH** is commenced and geotagging is done at Foundation level.

STATUS OF BLC PROJECT

Bhumi Poojan for BLC houses









PAPER OUT OF BLC PROJECT



प्रधानमंत्री आवास योजना के वहव हुआ भूमिपूजन



प्रधानमंत्री आवास योजना के तहत सिलवासा नगरपालिका ने वॉर्ड नं. 4 में 15 घरों का किया भूमिपूजन

■ सिलवासा नगरपालिका अध्यक्ष राकेश सिंह चौहाण, उपाध्यक्ष अजय देसाई, सीओ मोहित मिश्रा, इंजीनियर के. वी. वालंद सहित काउंसिलरों ने आवास निर्माण का किया महर्त

असली आजादी ब्युरो, सिलवासा 28 सितंबर। सिलवासा नगरपालिका ने प्रधानमंत्री आवास योजना के तहत लाभार्थियों को बुनियादी सुविधाओं से युक्त पक्का मकान उपलब्ध कराने की मुहिम शुरु कर दी है। इसके तहत सिलवासा नगरपालिका विस्तार में आवास बनाने के लिए भूमिपूजन का सिलसिला जारी है। सिलवासा नगरपालिका ने प्रधानमंत्री आवास योजना के तहत नगरपालिका विस्तार में 803 लाभार्थियों का चयन किया है। आज फलिया एवं (समाचार का शेष पेज 2 पर)





प्रधानमंत्री आवास योजना के तहत हुआ भुमिपूजन

दावों और आपतियों को आगंत्रित किया गया

जनसंसार संवाददाता सिलवासा, 23 सितम्बर

प्रधानमंत्री नरेन्द्र मोदी द्वारा शुरू प्रधानमञ्जी नरिन्द मोदी द्वारा शुरू हुए प्रधानमंत्री आवास योजना के अंतर्गत सभी बेघर परिवारों और कच्चे तवा ट्वे-फूटे मकार्जों में रहने बाले परिवारों को 2022 तक बुनियादी सुविधाओं से युक्त पक्का मकान उत्तरक्षक कुराना है। प्रधानमंत्री भावास योजना के तहत सार्वजनिक आवास योजना के तहत सार्वजनिक आपत्ति/प्रतिक्रिया के बारे में लाभार्थियों का चयन पीएमएवाई की जापारियों का चयन पीएमएवाई की लाभार्थियों को सुनिक्षित किया गया सबसे महत्वपूर्ण बिशेषताओं में से सा, दन लाभार्थियों की खिलाफ एक है। लाभार्थियों का चयन नागरिकों से दावों और आपवियां उदेश्यपूर्वक एवं जांचे जाने योग्य हो,

इस बात को सुनिश्चित करने के संबंध बी.एल.सी. अंतर्गत लाभार्थियों के अजय देसाई, बॉर्ड नं. 15 के में सामान्य अनता से दावों और दावों को भी आमंत्रित किया गया सभासद सुमनभाई व्यक्तीर, वॉर्ड आर्थितयों को आमंत्रित किया गया था।

ह। सिलवासा नगर परिषद द्वारा प्रधानमंत्री आवास योजना के अंतर्गत सर्वेक्षण किया गया, जिसमें 803 लाभार्थियों का चयन किया गया था। सिलवासा नगरपालिका द्वारा प्रधानमंत्री आवास योजना के अंतर्गत एफोर्डेबल हाउसिंग इन पार्टनरशिप में मिलने वाले आवासों के लिए जिन आमंत्रित किया गया था साथ ही

जुलाई 2017 को लाभार्थियों के साथ अनुबंध किया और सबसे अनुरोध किया कि जल्द से जल्द अपने घर का काम शुरू कर दें। सिलवासा नगर परिषद द्वारा लाभार्थियों को 1.29 लाख रूपए और केन्द्र सरकार 1.29 लाख रूपरे आर कन्द्र सरकार द्वारा 1.50 लाख रूपरे की सहायता की जाएगी। इस संबंध में 2.3 सितम्बर को वॉर्ड नं. 15 और वॉर्ड नं. 3 में भूमि पूजल का आयोजन किया गया। इसमें सिलवासा नगर परिषद के अध्यक्ष राकेश सिंह चौहान, उपाध्यक्ष

और मुख्य अधिकारी मोहित मिश्रा भी उपस्थित थे. सिलवासा नगर परिषद द्वारा प्रधानमंत्री आवास योजना के अंतर्गत वॉर्ड नं. 15 में वाजना के अतगत बाह न. 15 में नवला फलिया, बोम्बापाडा, आंधर फलिया और डांडूल फलिया विस्तार तथा वॉर्ड नं. 3 में डोक्मरडी आग्रीवाड़ और आहीर कामरहा आग्रावाइ और आहार फिल्या में कुल 40 घरों का भूमिपूजन किया गया और सभी से अनुरोध किया कि वे जल्द से जल्द अपने घरों का बांधकाम शुरू

प्रधानमंत्री आवास योजना के तहत मकान निर्माण का हुआ भुमिपृ





भोदी द्वारा शुरू हुए को अवस्य योजना के त सभी बेचर परिचारों और ह्या ट्टे-एटे मकानों में की परिवारों को 2022 तक उपलब्ध कराना है. मार्थक्रिक आपूरित पर्याच्या एवं जांचे जाने योगय स बात को सुनिश्चित करने

न पीएमएबाई की सबसें परिषद द्वारा प्रधानमंत्री आजास ज विजेपनाओं में से एक योजना के अंतर्गत सर्वेक्षण किया गया, जिसमें 803 लाभाधियों का war fixed that an figureaux नगरपालिका द्वारा प्रधानमंत्री आवास योजना के अंतर्गत

गया था. जन लाभाधियों के विकलाफ नागरिकों से दावों और आपतियां आमंत्रित किया गया था साथ ही बी.एल.सी. अंतर्गत लाधार्थियों के दांवा को भी आमॉक्त किया गया एफोर्डेबल हार्डासंग इन पार्टनरशिप धा. सिलवासा नगर परिषद ने 1 जुलाई में मिलने वाले आवासों के लिए 2017 को लाभावियों के साथ अनुबंध 15 और वॉर्ड नं. 3 में भूमि पूजन का

शुरू कर दें. सिलवासा नगर परिषद द्वारा लाभावियों को 1.29 लाख रूपए और केन्द्र सरकार द्वारा 1.50 लाख रूपये की सहायता की जाएगी. इस

सभासद सुमनभाई खकोर, वाह वं व की संचासद गीताबेन पटे विश्वा भी उपस्थित थे -सिलवा सभी से अनुरोध किया कि जल्द से जल्द अपने घरों व

Completed Houses of BLC





Need for New Proposal

- "It was found that all beneficiaries were not covered under Pradhan Mantri Awas Yojana Beneficiary Led Construction and the demand was not saturated."
- "There was regular demand in the Municipal Council to include these excluded beneficiaries.
- "Therefore present proposal was prepared.
- "Councilors were also asked to include any left over beneficiary.
- "Survey was conducted by Staff of ULB rather than relying on any external body.

BENEFICIARY SELECTION PROCESS UNDER BLC


- SMC published notice on SMC notice board and also floated in local newspaper for inviting beneficiaries and receiving application
- The forms were filled as per 4B format of PMAY –U mission guidelines


Applicants were invited to submit following documents for verification

- Income certificate issued by mamlatdar office
- Gazetted officer or notary Affidavit claiming that he/she does not own a pucca house in his or her name in any part of India
- " Bank Passbook
- " BPL Card
- Adhar Card
- Kutcha House photo with the beneficiary
- Affidavit if he/she has different name in document
- Ownership documents of the land on his/her name

Out of 748 Applications received, 477 applicants were selected as beneficiaries. House to House Survey and Verification was done by the staff of SMC.


Advertisement in Newspaper





भूद्ध अधिकते विस्तवस्य नगर पातिका

NO.IP/DNH/412/2018






IMPLEMENTATION PROCESS UNDER BLC

• Household Survey as per format 4B Step 1 • Documents verification of Beneficiaries by ULB Step 2 • Preparation of DPR under BLC component of the mission Step 3 Approval by SLAC and SLSMC and CSMC Step 4 • Release of funds to beneficiaries in 3- 4 instalments depending on progress of construction Step 5 • Tracking progress of project through geo-tagged photographs during implementation Step 6

PROPOSED TYPICAL DWELLING UNIT UNDER BLC





No of Beneficiaries identified: 477

Proposed Built up area: 35.94 sq.mt

Proposed Carpet area: 28.42 sq.mt

COST SUMMARY

Financial Projection					
Total Project Cost (In lakhs)	1569.33				
Total Central Govt. share (In lakhs)	715.50				
Total UT Govt share (In lakhs)	615.33				
Total beneficiary own contribution share (In lakhs)	238.50				
New House Construct	ion				
Total Dwelling Unit	477				
Total Cost Per Dwelling Unit (In lakhs)	3.29				
Total Central Govt. share per dwelling unit (In lakhs)	1.50				
Total UT Govt. share per dwelling unit (In lakhs)	1.29				
Total Beneficiary Contribution (Balance Amount) (In lakhs)	0.50				
Contribution of beneficiary as unskilled labour component	-				
Net Beneficiary contribution	0.50				

TECHNICAL PARAMETERS

Technical parameters			
Total plinth area of the dwelling unit	35.94 Sqmt		
Total carpet area of the dwelling Unit	28.42 Sqmt		
Minimum foundation depth adopted	1.2 mt		
Earthquake provision provided	RCC Plinth Beam 0.23 x 0.23 Metre		
	RCC Band 0.1 x 0.125 metre at lintel level		
	RCC band 0.75 x 0.10 metre as post plate at top		
	level		
	RCC Column of size 0.23 x 0.23 metre forming a		
	frame structure with the RCC bands with tie		
	beam, lintel and post plate		
Seismic zone consideration	As per seismic zone III		
Material adoption technology	Standard materials adopted		
Estimation based on	As per Valsad SOR 2015-16		
IS codes used	IS 456		

ESTIMATED COST OF PROPOSED DU

Sr.No	Description	Amount	
Type A D	welling Unit		
1	Civil Work + Water Supply+ Sanitation & Septic Tank	3,18,967.00	
2	Electrical Work	10,000.00	
	Total, Rs.	3,28,967.00	
	Say, Rs.	3,29,000.00	

FINANCIAL PROPOSAL

Fund Break up of DU without common Infra cost							
No of DU	Cost /DU without common Infra (in Rs.)	Central Share/DU (in Rs.)	UT Share/DU (in Rs.)	SMC Share (Common Infrastructure cost) (in Rs.)	Beneficiary Share/DU (in Rs.)		
477	3,29,000	1,50,000	1,29,000	0	50,000		

Total Project Fund Break up						
No of DU	Total Cost (In Lakhs)	Central Share (In Lakhs)	UT Share (In Lakhs)	SMC Share Common Infrasructure cost (In Lakhs)	Beneficiary Share (In Lakhs)	
477	1569.33	715.50	615.33	0.00	238.50	

PAYMENT SCHEDULE FOR PROPOSED DWELLING UNIT

Stages of implementation	Monitoring /Action	Release to the beneficiary	Timelin e (Days)	From Central share	From UT share	Instalment- wise total release	Beneficiary own contribution (Cumulative)	Total investment on construction (cumulative) in Rs
On GoI Release of 40% (Rs 60000/- 1st instalment of Central share)	Based on 1st Geo-tagged report of excavation of foundation.	Mobilization advance- 1st instalment	0	30,000	32,250	62,250	10,000	72,250
Construction completed up to Plinth level	Based on 2nd Geo-tagged report of PCC level	2nd instalment	90	30,000	32,250	62,250	10,000	72,250
		Demand for 3	2nd instal	ment is sent	to Gol			
Construction completed up to Roof level with roofing and On GoI Release of 40% (Rs 60000/- 2nd instalment of Central share)	Based on Geo-tagged report of Lintel level	3rd instalment	240	60,000	32,250	92,250	20,000	1,12,250
	Der	mand for 3rd and	d final inst	talment of 20	%sent to Go	ı		
100% completion of construction and On Gol Release of 20% (Rs 30000/- 3rd & final instalment of Central share)	Based on 4th Geo-tagged report. Issue of Completion certificate to the beneficiary.	4th instalment	360	30,000	32,250	62,250	10,000	72,250
		Total		1,50,000	1,29,000	2,79,000	50,000	3,29,000

OBSERVATIONS UNDER SLAC & SLSMC


The **SLSMC** was held on **23**th **October 2018** under the chairmanship of Hon'ble Administrator of UT of DD & DNH.

Comments and Observation made by SLSMC committee


- The committee approved the proposal for Silvassa town under BLC component of PMAY
- The committee directed the Deputy Secretary (UD) to initiate necessary actions to get the requisite amount of State Share to be allocated in the budget of U.T.











ANNEXURES











THANK YOU