

## Pradhan Mantri Awas Yojana (PMAY) Housing For All (Urban) Mission

Proposals - 11 HFAPoAs, 15 DPRs, Capacity Building Plan, Social Audit Plan & Annual Quality Monitoring Plan for CSMC Approval

Date: 28<sup>th</sup> June 2019

MoHUA, Gol, New

Delhi

Presented by:

MUNICIPAL AFFAIRS DEPARTMENT
GOVERNMENT OF NAGALAND
State Level Nodal Agency for PMAY – HFA (U)

#### CONTENTS

#### PROPOSALS FOR APPROVAL OF CSMC (approved by SLSMC)

- 1) Housing for All Plan of Action
- 2) DPRs, BLC New House
- 3) DPRs, BLC Enhancement
- 4) Capacity Building Plan FY 2019-20
- 5) Social Audit Plan FY 2019-20
- 6) Annual Quality Monitoring Plan 2019

#### STATUS OF ONGOING PROJECTS UNDER PMAY-HFA(U)

1) PMAY-HFA (U) Nagaland Status

## **Progress of Projects**



Verticals	Houses Approved	Grounded / in		Completed			
	7,66,000	progress	Foundation	Lintel	Roof Casted	Total	
ISSR	-	-	-	-	-	-	-
АНР	-	-	-	-	-	-	-
BLC (N/E)	24,700	14,549	4,065	297	-	-	408
Total	24,700	14,549	4,065	297	-	-	408
CLSS	23						

### Proposal 1: HFAPoA for 11 (Eleven) Statutory Towns)


			A	Admissible	Annual			
Sl. no	Town	Total no. of Beneficia- ries	Beneficiary Led Construction (BLC)		Subsid	t Linked y Scheme LSS)	Implementatio n Plan	
		1165	New	<b>Enhance-</b>	New	<b>Enhance-</b>	Target for FY	
			House	ment	House	ment	2019 - 20	
1	Aboi	1359	1168	176	10	5	1359	
<b>2</b>	Chozuba	593	471	102	14	6	593	
3	East Dimapur	1922	984	908	21	9	1922	
4	Longkhim	484	420	54	6	4	484	
5	Mangkolemba	744	266	466	9	3	744	
6	Meluri	881	553	316	8	4	881	
7	Noklak	1963	1412	534	12	5	1963	
8	Pungro	769	448	303	14	4	769	
9	Tening	344	299	33	9	3	344	
10	Tizit	664	511	144	7	2	664	
11	Tobu	1329	781	548	0*	0*	1329	
	TOTAL	11052	7313	3584	110	45	11052	


<sup>&</sup>quot;There was not even a single bank in Tobu Town during the preparation of the above. SLBC has recently directed SBI to open a branch in Tobu town soon. However, the branch will not be in a position to give Home Loans right after opening.


## Proposal 2: DPRs, BLC-New House

SI.		Total Number of	Project Cost (Rs. In Lakhs)						
no	Town	Beneficiaries	<b>GOI Share</b>	State Share	<b>ULB Share</b>	Beneficiary Share	Total		
1	Tuli	577	865.500	0.000	0.000	1430.960	2296.460		
2	Noklak	408	612.000	0.000	0.000	1154.640	1766.640		
3	Changtongya	470	705.000	0.000	0.000	1175.000	1880.000		
4	Naginimora	281	421.500	0.000	0.000	702.500	1124.000		
5	Mangolemba	145	217.500	0.000	0.000	361.050	578.550		
6	East Dimapur	289	433.500	0.000	0.000	684.930	1118.430		
7	Tseminyu	294	441.000	0.000	0.000	735.000	1176.000		
8	Pungro	303	454.500	0.000	0.000	902.940	1357.440		
	TOTAL	2767	4150.500	0.000	0.000	7147.020	11297.520		

**Note**: The Central Share comprises of Central Subsidy of Rs. 1.50 Lakhs per beneficiary released in 3 Installment – 40%, 40% & 30% depending on the stages/level of Construction. The remaining cost of DU is to be borne by the beneficiaries themselves.









Design & Drawing By-Municipal Engineering Team PMAY - HFA (U), Nagaland



(New House: Option-I)



(New House: Option-II)



Design For BLC PMAY - HFA (U)

#### Design Details-

 $D1 = 1.00 \text{m} \times 2.10 \text{m}$  $D2 = 0.75m \times 2.10m$ 

 $W1 = 1.20 \text{m} \times 1.80 \text{m}$ 

 $W2 = 1.00 \text{m} \times 1.80 \text{m}$  $V = 0.60 \text{m} \times 0.60 \text{m}$ 

1. All dimensions are in metre.

3. Plinth Area = 30.43 Sorn


RUILT UP AREA BUILT UP SETBACK


(Building Byelaws 2012 Negaland)

Design & Drawing By-Municipal Engineering Team PMAY - HFA (U), Nagaland

- ". 2 options of Floor Plan is provided in the DPR for BLC-NHC Project.
- Options for 2 kinds construction technology - Ekra Wall & Wooden House, besides Brick Walling are provided

**Layout Plan** For **BLC-New House** 







Elevations & View of Ekra Wall BLC- New House

## EKRA WALL HOUSE Technology: Wall Framing






TYPE 1A with 3 nos. vertical bamboo split




TYPE 1B with 3 nos. vertical bamboo split

Note:						
TYPE 1A	TYPE 1B					
Frame size = 3'x3' Timber size = 3"x4" Bamboo split = 2'-6"x1"	Frame size = 3'x3' Timber size = 4"x3" Bamboo split = 2'-4"x1"					






TYPE 2A with 4 nos. vertical bamboo split




TYPE 2B with 4 nos. vertical bamboo split

te:	
TYPE 2A	TYPE 2B
Frame size = 3'x3' Timber size = 3"x4" Bamboo split = 2'-6"x1"	Frame size = 3'x3' Timber size = 4"x3" Bamboo split = 2'-4"x1"





Type 1 Bamboo split walling plan



Type 2 Bamboo split walling side elevation

\*Not in aca

### **EKRA WALL HOUSE CONSTRUCTION**





Cement Plaster on Bamboo Split











## **WOODEN HOUSE**


## **Reasons for Adoption**

	It is cheaper as it significantly reduces the transportation cost
	carrying other materials such as bricks, cement and other
mat	erials used in RCC structures etc
	It is locally available as most beneficiaries opting for wooden
hou	se have their own resource of wood and thus reduces the cost of
buy	ing building materials
	The construction process is faster as well as less labor
inte	nsive.
	Timber also offers sustainability benefits, as it comes from
rene	ewable source (as long as it is replanted, it will continue to be
avai	ilable)
☐ mat	Reduces on-site waste in comparison to other construction erials.

#### HOUSE: Construction Method & SPECIFICATIONS

	,, o o b = 1, , 1.0	
SI. no	Particulars	Item Rate Details
1	Seasoned 2 <sup>nd</sup> Class Wood for Columns/ Vertical Member	4" x 4" @ Rs 300 per cft ie Rs 300 per 0.0283 cum
2	Seasoned Second Class Wood for Internal Vertical member/bracings	4" x 3" @ Rs 300 per cu ft ie Rs 300 per 0.0283 cum
3	Seasoned Second Class Wood for Tie frame	3" x 3" @Rs 300 per cft ie Rs 300 per 0.0283 cum
4	Seasoned Second Class Wood for Diagonal Brace	3" x 3" Rs 480 per cft ie Rs 480 per 0.0283 cum
5	Plinth Beam	4" x 3" @Rs 300 per cft
6	Wooden Wall cladding	12"x1" has been considered for Wall Cladding @ 300 per cft i.e 21188.834 per cum
7	Labour Cost	Skilled & Unskilled labour @ Rs 100 per sft i.e 1076.43 per sq.m

<sup>\*</sup>The rate of wood varies from town to town ranging from Rs 300 to Rs 550 per cuft



Section A-A'

Wooden house section for **BLC New House Project** PMAY - HFA (U)


#### Design Details-


- C = Column (0.10m x 0.10m) (4" x 4")
- C1 = Internal Column (0.10m x 0.08m) (4" x 3")
- $T = Tie frame (0.08m \times 0.08m) (3" \times 3")$
- B = Diagonal brace (0.08m x 0.08m) (3" x 3") PB = Plinth beam (0.10m x 0.08m) (4" x 3")


#### Note-

- 1. All dimensions are in metre.
- 2. Carpet Area = 21.00 Sqm
- 3. Plinth Area = 34.53 Sqm
- 4. Foundation column = 0.25m x 0.25m
- 5. Wooden wall planks= (0.30m x 0.02m) (12" x 1")

**Department of Municipal Affairs** Government of Nagaland
















Wooden Houses constructed under BLC-New House, Shamator Town


## Proposal 3: DPRs, BLC-Enhancement

			Project Cost						
Sl. no	Town	Total No. of Beneficiaries	<b>GOI Share</b>	State Share	ULB/ Implementing Share	Beneficiary Share	Total		
1	Tuli	9	13.500	0.000	0.000	6.970	20.470		
2	Changtongya	34	51.000	0.000	0.000	41.087	92.087		
3	Naginimora	60	90.000	0.000	0.000	55.595	145.595		
4	Mangolemba	9	13.500	0.000	0.000	11.292	24.792		
5	East Dimapur	7	10.500	0.000	0.000	8.392	18.892		
6	Tseminyu	95	142.500	0.000	0.000	152.392	294.892		
7	Pungro	2	3.000	0.000	0.000	2.672	5.672		
	TOTAL	216	324.000	0.000	0.000	278.400	602.400		

#### OPTIONS OF PLAN UNDER BLC - ENHANCEMENT



#### 3D VIEW OF OPTIONS UNDER BLC - ENHANCEMENT



## Proposal 4: Capacity Building Plan FY 2019-20

#### Rs. In Lakhs)

SI. No.	Activity	State Share (10%)	Central Share (90%)	Total Amount
1	Establishment of SLTC	8.640	77.760	86.400
2	Establishment of CLTC	10.560	95.040	105.600
3	Trainings and workshops	0.000	70.000	70.000
4	Exposure Visits	0.000	3.000	3.000
5	Documentations/Research	0.000	5.000	5.000
6	IEC	0.000	18.000	18.000
7	TPQM	3.240	25.920	29.160
8	Social Audit	0.000	12.275	12.275
9	Geo-Tagging (18778 DUs @ Rs200/- per DU)	0.000	37.556	37.556
10	A&OE Charges as per Norms	2.000	18.000	20.000
	Total	24.440	362.551	386.991

The total budget proposed under the Capacity Building Programmes for FY 2019-20 is amounting to **Rs. 386.991 lakhs**, where Central Share is amounting to **Rs. 362.551 lakhs** and State Share is amounting to **Rs. 24.440 lakhs**.

## Proposal 5: Social Audit Plan FY 2019-20

1	Name of State/UT	Nagaland				
2	Total number of projects approved under HFA Mission in the state	32				
3	Total number of projects selected for Social Audit in FY 2019-20	28				
4	Number of dwelling units covered in the Social Audit	2,824				
5	Name and address of the Independent Facilitating Agency shortlisted	Yet to engaged				
		City	Date			
	Tentative schedule of audit meetings	Phase-I towns: Dimapur, Kohima, Medziphema &	Sep 2019 –			
		Jalukie,	Oct 2019			
6		Phase-II towns: Mokokchung, Wokha, Zunheboto,	Nov 2019 –			
		Tuensang & Peren	Dec 2019			
		Phase-III towns: Shamator, Phek, Kiphire, Mon &	Jan 2020 –			
		Longleng	Feb 2020			
		Item	Amount			
		Independent Facilitating Agency (expert, Project Execution)	7,28,000			
7	Budget requirement	Travel and Accommodation (including travel for Workshop)	3,49,500			
		Workshop cost (venue, refreshments, logistics)	90,000			
		Documentations	60,000			
		Total	12,27,500			

## Proposal 6: Annual Quality Monitoring Plan 2019-20

A. Particulars:						
Name of State/UT	Nagaland					
No of project proposed under DMAV*	ISSR	AHP	BLC	C(N)	BLC(E)	Total
No. of project proposed under PMAY*		NA	1	4	14	28
(*As per HFAPoA/AIP)	-	-	-		-	-
No. of project approved under PMAY	-	-	1	4	14	28
A. Desk review/Field visits proposed			·	*		
Category of Project	No of Visits for each Project No of Visits proposed the year 2019 -2				_	
"In situ" Slum Redevelopment (ISSR)		-			-	
Affordable Housing in Partnership (AHP)		-		-		
Beneficiary Led Construction (BLC) (New)	3			42		
Beneficiary Led Construction (BLC) (New) (Enhancement)		3		42 39		
C. Others						
Fees proposed/approved for each visit of TPQMA under each category of projects (Rs. Lakhs)			0	.40		
Total Fees Proposed in the Year 2019 – 2020 (Rs. In lakhs)			32	2.40		
Whether same or different agencies have been proposed/selected for TPQM		Same pr	opose	d to b	e selected	
Whether transparent competitive bidding process has been adopted/envisaged for the selection of TPQM Agency	Yes					
Total Budget required (in lakhs)						
Received Central Share (1st instalment) during FY 2018 -19			3	.24		
Actual Central Share required during FY 2019 - 20			25	5.92		

## Proposal 6: Annual Quality Monitoring Plan 2019-20 (Financial requirement)

	BLC Project		Amount Pe	r TPQM Trip	Total	Financial requirement	
Sl. no		No. of DUs	Central Share (In Rs)	State Share (In Rs)	Number of Trips	Central Share (In Rs)	
1	New House	836	36000	4000	42	1512000	
2	Enhancement	911	36000	4000	39	1404000	
		2916000					
	Total Amount in Rs (Central + State Share)						0000
	Received Central Share (1st Installment) during FY 2018-19					324	000
	Actual Central Share required during FY 2019-20						2000

<sup>□</sup>State Share financial Assistance required is Rs 3,24,000 Only (The TPQMA rates are shared between central Govt. and States/UTs in the ratio of 90:10 at Rs. 40,000 per visit.)

## MIS Progress Status as on 24<sup>th</sup> June 2019

Project	DU's Approved	Uploaded	Attached	Geo-tagged	Grounded	Completed
BLC New House	13,775	13,345	11,302	10,819	9,386	13
BLC - Enhancement	10,925	9,753	7,919	6,813	5,665	53
Total	24,700	23,098	18,235	17,025	14,803	66
Percentage (%)		94%	78%	71%	61%	*0.27%

\*Percentage against the total DU approved

\* The number of completed houses on ground is much higher. However, since geotagging of final stage with PMAY (U) Logo yet to be done and therefore only the geotagged final stage DUs are indicated in the above table

## Financial Progress Status

Category	DU's Approved by CSMC	No. of Beneficiaries Released by Gol	Amount Released by Gol	No. of Beneficiaries Released by SLNA	Amount Released by SLNA	%
ST	23790	20218	12130.80 11457		6874.20	57%
SC	4	3	1.80	1	0.60	33%
Other than ST/SC	906	905	543.00	85	51.00	9%
Total	24700	21126	12675.60	11543	6925.80	55%

<sup>\*</sup>Percentage against the total DU approved

- Out of the CSMC approved 24,700 DUs, of 1<sup>st</sup> instalment of GoI subsidy have been released to 11,543 which accounts for 55% of the total DU's approved by the Ministry.
- " UC for Rs. 1549.80 Lakhs submitted. UC for Rs. 5078.715 Lakhs under submission to GoI. Total UC of Rs. 6628.515 Lakhs against GoI releases of Rs. 12675.60 Lakhs under submission. (UC for 53% under submission)

## Status of Credit Linked Subsidy Scheme

Name of PLI	Nam	e of Towns	Subsidy	Income		
Name of PLI	Chumukedima	Dimapur	Kohima	Claim	Category	
Bank of Baroda		1		1	LIG	
Bank of Maharashtra		1		1	EWS	
Canara Bank			2	2	2 MIG-I	
Indian Bank		4		4	2 LIG, 2 MIG-I	
UCO Bank		1	3	4	All MIG-I	
United Bank of India		3		3	I EWS, 2 LIG	
Vijaya Bank	1	1	3	5	1 EWS, 4 LIG	
Grand Total	1	11	8	20		

**Note**: The number of loans dispursed is more than 30 however interest subsidy yet to be claimed by the PLIs from the CNS and therefore is not entered in the MIS portal

Glimpses of Completed, Houses, Ongoing different Levels of Construction of Houses under BLC Projects of PMAY-HFA(U) in Nagaland



Name of Beneficiary: Rajan Chetri BLC, NEW House, Kohima



**BLC - New House Construction in Kohima Town** 



Name of Beneficiary: Chenibemo BLC Enhancement, Wokha Town





Name of Beneficiary: Akhillu BLC New House, Dimapur Town

**BEFORE** 





Name of Beneficiary: K. Achung BLC New House, Dimapur Town







Name of Beneficiary: Neihuthie BLC Enhancement, Kohima Town

**Site for New Construction** 





Name of Beneficiary: Kezhosenuo BLC Enhancement, Kohima Town



Enhancement of 1 Room under BLC – ENH, Kohima Town

## PHOTOGRAPHS (BLC HOUSES)



**BEFORE** 



**Under BLC - New House Construction in Kohima Town** 





**Under BLC - New House Construction in Kohima Town** 



Name of Beneficiary: Roben Ovung BLC New House, Dimapur Town



**Complete BLC New House, Dimapur Town** 



Name of Beneficiary: Keyipeukule BLC New House, Jalukie Town



**Complete BLC New House, Jalukie Town** 

# BLC NEW HOUSE CONSTRUCTION — FOUNDATION LEVEL, Jalukie







# BLC NEW HOUSE CONSTRUCTION – LINTEL LEVEL, Jalukie







# BLC NEW HOUSE CONSTRUCTION – ROOF LEVEL









## BLC – New houses Constructed at jalukie town








Wooden Houses constructed under BLC - New Houses, Shamator Town

## **IEC ACTIVITIES**





The Universal Declaration of Human Rights (DFHR) in 1948, clearly stated in its Article 25 (i) that "Everyone has the right to a standard of living adequate for the health and well being of humself and his family including food, clothing housing and medical cars and necessary social services, and the right to security in the event of unemployment, sichness, disability, widowshood, old age or other lack of livelihood in circumstances beyond his control." And this, even after 70 years is seen as a struggle to cope with worldwide dampened by the fast-growing economy and pace of

It is believed that often these denials

In India, there have been evemplary reforms and irritatives taken to serve gender equality to land rights. In Nagaland stines ancestral time, the practice of the landholding system relatives the patriarchal system wherein fellows the patriarchal system wherein the Naga men inherit the land. But in the case of women, they have no right over the land ownership. Chondhury et al, however, reports that Wennen in the SC OFT categories have better land rights then other awner groups. Considering this, Naga Women are allowed to use their father's clan land for agricultural activities. Undoubtedly, the past decade has coan drastic social changes in the Naga resistance.



PRADHAN MANTRI AWAS YOJANA (U) HOUSING FOR ALL

Volume s issue s





## STAKEHOLDERS' CONSULTATIVE MEETING FOR CURTAILMENT OF KOHIMA BLC PROJETCS







### Issues & Problems

- "Aadhaar mismatch/invalid Aadhaar long duration for updating Aadhaar for some beneficiaries in most towns
- "Geo-tagging
  - "The new version Bhuvan App taking time for successful geo-tagging technical issues with the App.
  - "Also in many of the remote towns, internet connectivity continues to be a challenge.
  - "Geographical constraints affects the pace of geo-tagging by the Surveyors
- "Tobu ULB has no banks hence, BLC beneficiaries do not have bank accounts."
- "Issues in PFMS payment due to beneficiary bank account problems Zero Balance Account, Inactive Account, State Co-perative Bank Accounts
- "CLSS PLIs not willing to give home loans in most towns due to Primary Security issue.

## THANK YOU