


# Central Sanctioning & Monitoring Committee (CSMC)



**Local Self Government Department  
Government of Rajasthan**

**Dated: 25 June, 2018**

**RUDSICO**



**CMJAY- 2015**



## Pradhan Mantri Awas Yojana(U) Details of Demand Survey



❖ Estimated demand as per validated and projected survey	6.14 lac
- Demand under AHP, BLC & ISSR (Nos)	4.14 lac
- Demand under CLSS (Nos)	2.00 lac
❖ Total No. of ULBs where Demand Survey is to be done	183
❖ Demand Survey Completed (No. of ULBs)	170
❖ Validation Completed (Nos)	122 (264147)
❖ Demand Survey Under Progress (No. of ULBs)	13
❖ Plan of Action Completed (No. of ULBs)	70
❖ Demand Survey & Plan of Action likely to be completed	by June, 2018



# Projects Sanctioned by State Level Sanctioning & Monitoring Committee and Central Sanctioning & Monitoring Committee



<b>Projects Sanctioned</b>	<b>80 AHP + 84 BLC</b>	<b>Total 164</b>
<b>Houses Sanctioned</b>	<b>EWS – 87808 LIG – 20551</b>	<b>Total 108359</b>
<b>Houses Started</b>	<b>EWS – 17772 LIG – 8617</b>	<b>Total 26389</b>
<b>projects under progress</b>	<b>AHP-35, BLC-1</b>	<b>Total 36</b>
<b>Projects to be started</b>	<b>AHP-45, BLC-83</b>	<b>Total 128</b>
<b>Tender in process</b>	<b>EWS – 9048, LIG – 496</b>	<b>Total projects 19</b>

# Projects Summary

**Projects Sanctioned**

80 AHP  
84 BLC

**Total 164**

**EWS Houses Sanctioned**

AHP - 43039  
BLC - 44769

**Total 87808**

**Total Houses Sanctioned**

-

**78,972**

**Project Proposed for CSMC**

AHP- 2  
BLC- 73

**Total 75**

**EWS Houses Proposed for CSMC**

AHP - 808,  
BLC- 30496

**Total 31304**

**Total Houses Proposed for CSMC - 31379**

## Status of RAY Projects

Particulars	Houses as per DPR	Revised Houses	In Progress.	Completed	Allotted	Possession	Hoses Not started	De-sanctioned
Relo	7389	7389	1054	4611	1788	907	976	748
In-situ	4368	4368	133	63	71	0	2670	1502
Up-Grad	1682	1682	215	57	57	47	415	995
Rental	2693	2693	290	2254	1632	184	21	128
Total	16132	16132	1692	6985	3548	1138	4082	3373

Note:- 21 Projects amounting to Rs. 962 Cr. were sanctioned under this scheme, out of which, 2 projects were cancelled by Gol, and their 1st release were adjusted against 2nd installment of Kota project.

## MIS Report :-

S.N.	Vertical	Project Sanctioned	Annexure Uploaded
1.	AHP	80	75
2.	BLC (New)	60	50
3.	BLC (E)	23	18
Total		163	143

S.N.	Vertical	Project Started	Beneficiaries Attached	Geo-tagged
1.	AHP	35	2024	(Projects) 26
2.	BLC	1 (Bhilwara)	4477	(Houses) 67
Total		37	6501	



**New Proposals**  
**BLC (N) - 41, BLC (E) - 32 & AHP- 2**

**41 BLC projects under “Beneficiary Led Individual House Construction (BLC) New” vertical of PMAY (U) at various cities in Rajasthan:-**

SN	Name of City	EWS Houses	Project Cost (In lakh)	Central Assistance (Rs. 1.5 L)
1	Beawer	630	2746.80	945.00
2	Kushalgarh	99	431.64	148.50
3	Kapasan	113	492.68	169.50
4	Nimbahera	16	69.76	24.00
5	Pilibanga	2	8.72	3.00
6	Deshnokh	19	82.84	28.50
7	Nohar	72	313.92	108.00
8	Bagru	148	645.28	222.00
9	Chomu	253	1103.08	379.50
10	Kherli	51	222.36	76.50



**41 BLC projects under “Beneficiary Led Individual House Construction (BLC) New” vertical of PMAY (U) at various cities in Rajasthan:-**

SN.	Name of City	EWS Houses	Project Cost (In lakh)	Central Assistance (Rs. 1.5 L)
11	Khetri	90	392.40	135.00
12	Kishangarh Renwal	690	3008.40	1035.00
13	Kotputli	1190	5188.40	1785.00
14	Neem ka Thana	132	575.40	198.00
15	Ajmer	3218	14030.48	4827.00
16	Phulera	72	313.92	108.00
17	Ramgarh	352	1534.72	528.00
18	Abu Road	73	318.28	109.50
19	Bali	26	113.36	39.00
20	Pindwara	104	453.44	156.00

**41 BLC projects under “Beneficiary Led Individual House Construction (BLC) New” vertical of PMAY (U) at various cities in Rajasthan:-**

SN.	Name of City	EWS Houses	Project Cost (In lakh)	Central Assistance (Rs. 1.5 L)
21	Barmer	65	283.40	97.50
22	Merta City	38	165.68	57.00
23	Rawatbhata	5	21.80	7.50
24	Rawatsar	17	74.12	25.50
25	Baran	1240	5406.40	1860.00
26	Jaisalmer	32	139.52	48.00
27	Pokran	28	122.08	42.00
28	Takhatgarh	31	135.16	46.50
29	Sarwar	243	1059.48	364.50
30	Todaraisingh	157	684.52	235.50
31	Uniara	45	196.20	67.50

**41 BLC projects under “Beneficiary Led Individual House Construction (BLC) New” vertical of PMAY (U) at various cities in Rajasthan:-**

SN.	Name of City	EWS Houses	Project Cost (In lakh)	Central Assistance (Rs. 1.5 L)
32	Asind	28	122.08	42.00
33	Jaitaran	38	165.68	57.00
34	Kuchamancity	7	30.52	10.50
35	Niwai	23	100.28	34.50
36	Phalodi	303	1321.08	454.50
37	Balotra	955	4163.80	1432.50
38	Pali	2971	12953.56	4456.50
39	Jhunujhunu	1141	4974.76	1711.50
40	Sikar	1392	6069.12	2088.00
41	Sri Ganga Nagar	4266	18599.76	6399.00
<b>Total</b>		<b>20375</b>	<b>88834.88</b>	<b>30562.50</b>

## 32 BLC projects under “Beneficiary Led Individual House Construction (BLC) Enhancement” vertical of PMAY (U)

SN.	Name of City	EWS Houses	Project Cost (In lakh)	Central Assistance (Rs. 1.5 L)
1	Kushalgarh	1	3.49	1.50
2	Kapasan	2	6.98	3.00
3	Nimbahera	1	1.58	1.50
4	Pilibanga	11	37.89	16.50
5	Chomu	152	308.36	228.00
6	Kherli	45	125.24	67.50
7	Khetri	86	242.76	129.00
8	Kishangarh Renwal	526	1534.19	789.00
9	Kotputli	419	1319.65	628.50
10	Neem ka Thana	187	581.05	280.50
11	Ajmer	1200	3492.57	1800.00

**32 Nos BLC projects under “Beneficiary Led Individual House Construction (BLC) Enhancement” vertical of PMAY (U)**

SN.	Name of City	EWS Houses	Project Cost (In lakh)	Central Assistance (Rs. 1.5 L)
12	Phulera	384	1162.55	576.00
13	Ramgarh	383	1046.24	574.50
14	Abu Road	4	11.02	6.00
15	Pindwara	8	27.92	12.00
16	Barmer	29	55.40	43.50
17	Merta City	71	273.35	106.50
18	Jaisalmer	29	48.50	43.50
19	Pokran	47	95.84	70.50
20	Takhatgarh	6	16.53	9.00
21	Sarwar	7	22.02	10.50
22	Asind	9	25.53	13.50

**32 Nos BLC projects under “Beneficiary Led Individual House Construction (BLC) Enhancement” vertical of PMAY (U)**

SN.	Name of City	EWS Houses	Project Cost (In lakh	Central Assistance (Rs. 1.5 L)
23	Didwana	1	3.49	1.50
24	Jaitaran	13	33.61	19.50
25	Kuchamancity	8	17.19	12.00
26	Niwai	16	36.29	24.00
27	Phalodi	183	581.45	274.50
28	Balotra	43	110.16	64.50
29	Pali	1182	3365.97	1773.00
30	Jhunujhunu	1849	5415.97	2773.50
31	Sikar	1278	3336.74	1917.00
32	Sri Ganga Nagar	1941	5445.63	2911.50
<b>Total</b>		<b>10121</b>	<b>28785.16</b>	<b>15181.50</b>

## AFFORDABLE HOUSING IN PARTNERSHIP (AHP) PROJECTS SUBMITTED FOR APPROVAL

SN.	Name of Project	EWS units	LIG units	Total units
1	Bikaner	504	288	792
2	Udaipur	304	0	304
<b>Total</b>		<b>808</b>	<b>288</b>	<b>1096</b>





## Affordable Housing Project at – Bikaner

- “ Location – Sujandesar, Bikaner
- “ Implementing Agency – UIT Bikaner.
- “ Total Land Area – 2.46 Hac. (Govt. Land)
- “ No of Units –
  - EWS – 504 units
  - LIG – 288 units
  - Total – 792 units
  
- “ Supper Built up area / price
  - 350.87 Sqft. (EWS) @ 1320/- Rs. 4.63 Lacs.
  - 500.40 Sqft. (LIG) @ 1320/- Rs. 6.60 Lacs

:- Tender already floated







## Affordable Housing Project at – Udaipur.

- “ Location – Dandiyon ki Pancholi, Udaipur
- “ Implementing Agency – UIT Udaipur.
- “ Total Land Area – 1.25 Hac. (Govt. Land)
- “ No of Units – EWS – 304 units  
LIG – 0 units  
Total – 304 units
  
- “ Supper Built up area / price  
– 350.65 Sqft. (EWS) @ 1320/- Rs. 4.62 Lacs.

:- Work order issued





# Glimpses of AHP Projects- under progress



## AHP Project- Anganwa, Jodhpur



AHP Project – Balotra (Barmer)



AHP Project – Balotra (Barmer)



AHP Project – (Bhadana), Kota



AHP Project – (Mohan Lal Sukhadia Scheme Block – D & Block – G), Kota





AHP Project - Prem Nagar, Kota

# AHP Project - Udaipur





RAY Project at Bagraana, Jaipur





# Project sanction by CSMC 2015-16 dt. 29.12.2015

## Project sanction by CSMC 2015-16 dt. 29.12.2015

S. No	Name of City	Authority	Sanctioned Flats			Houses Taken up			Houses Allotted			Project Cost	Remarks
			EWS	LIG	TOTAL	EWS	LIG	Total	EWS	LIG	Total		
1	Jodhpur	JADA	544	368	912	544	368	912	544	368	912	5094.15	Work in progress
2	Udaipur	UIT	848	584	1432	848	532	1380	848	584	1432	7676.63	Work in progress
3	Kota	UIT	368	96	464	368	96	464	368	96	464	3034.80	Work in progress
4	Kota	UIT	640	272	912	640	272	912	640	272	912	4128.00	Work in progress
5	Kota	UIT Kota	252	288	540	252	288	540	252	288	540	2710.80	Work in progress
6	Kota	UIT Kota	320	256	576	320	256	576	320	256	576	2784.00	Work in progress
7	Balotra	ULB	592	384	976	400	128	528	384	121	505	5119.75	Work in progress
8	Balotra	ULB	608	416	1024	608	416	1024	608	416	1024	5058.31	Work in progress
9	Chittorgarh	ULB	304	208	512	304	192	496	304	192	496	5119.75	Work in progress
10	Falna	ULB	480	352	832	336	176	512	328	167	495	6053.00	Work in progress. Partly allotted 655 Units.

# Project sanction by CSMC 2015-16 dt. 29.12.2015

## Project sanction by CSMC 2015-16 dt. 29.12.2015

S. No	Name of City	Authority	Sanctioned Flats			Houses Taken up			Houses Allotted			Project Cost	Remarks
			EWS	LIG	TOTAL	EWS	LIG	Total	EWS	LIG	Total		
11	Kishangarh	ULB	714	519	1233	714	336	1050	569	332	901	6557.25	Work in progress
12	Pushkar	ULB	296	207	503	0	0	0	0	0	0	2620.00	work order issued. Court Stay on original land aultrnet lad finalised plans under approval, registration compeleted, allotment yet to be done.
13	Nathdwara	ULB	289	173	462	289	173	462	289	173	462	2616.25	Work started
			<b>6255</b>	<b>4123</b>	<b>10378</b>	<b>5623</b>	<b>3233</b>	<b>8856</b>	<b>5454</b>	<b>3265</b>	<b>8719</b>	<b>58572.69</b>	

# Project sanction by CSMC 2015-16 dt. 29.12.2015

## Project sanction by CSMC , 2016-17 dt. 22.06.2016

S. No	Name of City	Authority	Sanctioned Flats			Houses Taken up			Houses Allotted			Project Cost	Remarks
			EWS	LIG	TOTAL	EWS	LIG	Total	EWS	LIG	Total		
14	Chaksu	ULB	608	496	1104	0	0	0	0	0	0	7038.53	Sanctioned issued agreement not executed by developer.
15	Kapren	ULB	320	304	624	0	0	0	0	0	0	3951.18	Work order issued , Work not started.
16	Kethun	ULB	912	544	1456	0	0	0	0	0	0	8810.20	work order issued, Land not handed over to the developer.
17	Shivgunj	ULB	256	192	448	256	192	448	256	192	448	2732.80	Work in Progress
18	Bhilwara	UIT	604	288	892	604	288	892	604	288	892	5168.66	Work in Progress

# Project sanction by CSMC 2015-16 dt. 29.12.2015

## Project sanction by CSMC , 2016-17 dt. 22.06.2016

S. No	Name of City	Authority	Sanctioned Flats			Houses Taken up			Houses Allotted			Project Cost	Remarks
			EWS	LIG	TOTAL	EWS	LIG	Total	EWS	LIG	Total		
19	Lakheri	ULB	688	640	1328	0	0	0	0	0	0	8500.71	Sanction order issued , Work not started. No Allotment made.
20	Jahazpur	ULB	888	496	1384	0	0	0	0	0	0	8576.94	Retendering are in Process.
21	Kheshav raipatan	ULB	760	752	1512	0	0	0	0	0	0	9666.92	work order issued, Registration completed. Lotter draw yet to conduct. Work not started
22	Dungarpur	ULB	272	88	360	272	88	360	272	88	360	1326.00	Work Started.
23	Jhalawar	ULB	744	712	1456	744	530	1274	713	530	1243	9415.35	Work Started.
<b>Total</b>			<b>6052</b>	<b>4512</b>	<b>10564</b>	<b>1876</b>	<b>1098</b>	<b>2974</b>	<b>1845</b>	<b>1098</b>	<b>2943</b>	<b>65187.29</b>	

## Project sanction by CSMC 2015-16 dt. 29.12.2015

### Project sanction by CSMC , 2016-17 dt. 19.10.2016

S. No	Name of City	Authority	Sanctioned Flats			Houses Taken up			Houses Allotted			Project Cost	Remarks
			EWS	LIG	TOTAL	EWS	LIG	Total	EWS	LIG	Total		
24	Kota	UIT	532	160	692	532	160	692	532	160	692	3593.70	Work in progress
25	Kota	UIT	368	0	368	368	0	368	368	0	368	1738.80	Work in progress
<b>Total</b>			<b>900</b>	<b>160</b>	<b>1060</b>	<b>900</b>	<b>160</b>	<b>1060</b>	<b>900</b>	<b>160</b>	<b>1060</b>	<b>5332.5</b>	

### Project sanction by CSMC , dt. 2017-18 21.02.2017

S. No	Name of City	Authority	Sanctioned Flats			Houses Taken up			Houses Allotted			Project Cost	Remarks
			EWS	LIG	TOTAL	EWS	LIG	Total	EWS	LIG	Total		
26	Udaipur	UIT	640	512	1152	640	512	1152	640	512	1152	6480.00	Work in progress
27	Chittorgarh	UIT	240	192	432	0	0	0	0	0	0	2430.00	Land Dispute on proposed land. Alternate land finalized work not started
28	Jodhpur	JDA	400	160	560	400	160	560	400	160	560	2970.00	Work in progress
<b>Total</b>			<b>1280</b>	<b>864</b>	<b>2144</b>	<b>1040</b>	<b>672</b>	<b>1712</b>	<b>1040</b>	<b>672</b>	<b>1712</b>	<b>11880</b>	

# Project sanction by CSMC 2015-16 dt. 29.12.2015

Project sanctioned by CSMC on 2017-18 dt 29.05.2017

S. No	Name of City	Authority	Sanctioned Flats			Houses Taken up			Houses Allotted			Project Cost	Remarks
			EWS	LIG	TOTAL	EWS	LIG	Total	EWS	LIG	Total		
29	Jodhpur	JDA	464	320	784	464	320	784	464	320	784	3925.84	Work in progress
30	Jodhpur	JDA	896	496	1392	0	0	0	0	0	0	6804.54	work order issued , Work not started. Due to insufficient registration
31	Jodhpur	JDA	1008	560	1568	1008	0	1008	0	0	0	7669.50	Work started
32	Jodhpur	JDA	912	608	1520	912	0	912	0	0	0	7583.06	Work started

# Project sanction by CSMC 2015-16 dt. 29.12.2015

Project sanctioned by CSMC on 2017-18 dt 29.05.2017

S. No	Name of City	Authority	Sanctioned Flats			Houses Taken up			Houses Allotted			Project Cost	Remarks
			EWS	LIG	TOTAL	EWS	LIG	Total	EWS	LIG	Total		
33	Jodhpur	JDA	1008	672	1680	0	0	0	0	0	0	8381.29	work order issued , Work not started. Due to insufficient registration
34	Bhiwadi	UIT	656	448	1104	0	0	0	0	0	0	4154.00	work order issued , Work not started. Due to insufficient registration
35	Bharatpur	UIT	320	0	320	320	0	320	320	0	320	1587.00	work Started.
36	Sirohi	ULB	400	96	496	400	96	496	400	96	496	2005.00	work Started.
37	Hindon City	ULB	544	272	816	544	115	659	543	115	658	3492.97	work Started.
<b>Total</b>			<b>6208</b>	<b>3472</b>	<b>9680</b>	<b>3648</b>	<b>531</b>	<b>4179</b>	<b>1727</b>	<b>531</b>	<b>2258</b>	<b>45603.2</b>	

# Project sanction by CSMC 2015-16 dt. 29.12.2015

Project sanctioned by CSMC on 2017-18 dt 30.10.2017

S. No	Name of City	Authority	Sanctioned Flats			Houses Taken up			Houses Allotted			Project Cost	Remarks
			EWS	LIG	TOTAL	EWS	LIG	Total	EWS	LIG	Total		
38	Jodhpur	JDA	2128	1024	3152	0	0	0	0	0	0	14443.20	work order issued , Work not started. Due to insufficient registration
39	Beawer	ULB	848	368	1216	0	0	0	0	0	0	5515.20	work order issued. Work to be started Registration completed. Allotment yet to be made.
40	Jodhpur	JDA	512	320	832	512	320	832	512	320	832	3916.80	work Started.
41	Rajsamand	ULB	608	464	1072	608	334	942	400	334	734	5155.20	work started
42	Pali	ULB	688	368	1056	688	368	1056	327	368	695	4891.20	work started
43	Nimbahera	ULB	752	480	1232	752	475	1227	422	475	897	5812.80	work started
<b>Total</b>			<b>5536</b>	<b>3024</b>	<b>8560</b>	<b>2560</b>	<b>1497</b>	<b>4057</b>	<b>1661</b>	<b>1497</b>	<b>3158</b>	<b>39734.4</b>	



# Project sanction by CSMC 2015-16 dt. 29.12.2015

Project sanctioned by CSMC on 2017-18 dt 26 March 2018

S. No	Name of City	Authority	Sanctioned Flats			Houses Taken up			Houses Allotted			Project Cost	Remarks
			EWS	LIG	TOTAL	EWS	LIG	Total	EWS	LIG	Total		
44	R-5, South Exten. Udaipur	UIT	448	128	576	448	128	576				31.86	Work Started.
45	Khetri	ULB	416	224	640	242	224	466	242	224	466	36.33	Work Started.
46	SPZ Yojna, Bhartpur	UIT	208	96	304							18.63	Work Started.
47	Bundi	ULB	720	384	1104	646	354	1000	646	354	1000	50.45	Work Started.
48	Deoli Arab, Kota	UIT	216	80	296							19.93	Work order issued, work yet to start
49	Raipura, Kota	UIT	288	112	400	288	112	400				25.6	Work Started.
50	Choti Sadri	ULB	288	0	288	0	0	0	0	0	0	15.67	Work order issued, registration yet to be start

# Project sanction by CSMC 2015-16 dt. 29.12.2015

**Project sanctioned by CSMC on 2017-18 dt 26 March 2018**

S. No	Name of City	Authority	Sanctioned Flats			Houses Taken up			Houses Allotted			Project Cost	Remarks
			EWS	LIG	TOTAL	EWS	LIG	Total	EWS	LIG	Total		
51	Rawatb hata	ULB	752	416	1168	0	0	0	0	0	0	78.06	Sanction order issued ,land yet not handed over to developer.
52	Chhabra	ULB	536	516	1052	0	0	0	0	0	0	69.39	Sanction order issued ,land yet not handed over to developer.
53	Baran	ULB	416	240	656	0	0	0	0	0	0	46.81	Sanction order issued ,land yet not handed over to developer.
54	Bhinmal	ULB	400	320	720	0	0	0	0	0	0	67.22	Sanction order issued ,land yet not handed over to developer.
55	Dausa	ULB	272	0	272	0	0	0	0	0	0	15.95	Land Dispute.
56	Jobner	ULB	496	208	704	0	0	0	0	0	0	41.77	Land Issue
57	Kekri		400	256	656	0	0	0	0	0	0	40.67	Sanction order issued ,land yet not handed over

# Project sanction by CSMC 2015-16 dt. 29.12.2015

Project sanctioned by CSMC on 2017-18 dt 26 March 2018

S. No	Name of City	Authority	Sanctioned Flats			Houses Taken up			Houses Allotted			Project Cost	Remarks
			EWS	LIG	TOTAL	EWS	LIG	Total	EWS	LIG	Total		
58	Sarwar	ULB	384	192	576	0	0	0	0	0	0	35.52	Sanction order issued ,land yet not handed over to developer.
59	Tizara	ULB	296	168	464	0	0	0	0	0	0	26.9	Sanction order issued ,land yet not handed over to developer.
60	Abu Road	ULB	400	256	656	0	0	0	0	0	0	40.86	Sanction order issued ,land yet not handed over to developer.
61	Bikaner	UIT	456	608	1064	456	608	1064	0	0	0	83.15	Work Started.
62	Sawai Madhopur	UIT	368	192	560	0	0	0	0	0	0	60.49	Sanction order issued, work yet to be start

# Project sanction by CSMC 2015-16 dt. 29.12.2015

**Project sanctioned by CSMC on 2017-18 dt 26 March 2018**

S. No	Name of City	Authority	Sanctioned Flats			Houses Taken up			Houses Allotted			Project Cost	Remarks
			EWS	LIG	TOTAL	EWS	LIG	Total	EWS	LIG	Total		
64	Anand Vihar, Jaipur	JDA	272	0	272	0	0	0	0	0	0	22.62	NIT Floated
65	Shaurya Nagar Jaipur	JDA	464	0	464	0	0	0	0	0	0	36.71	NIT Floated
66	Shaurya Nagar, Jaipur	JDA	280	0	280	0	0	0	0	0	0	22.09	NIT Floated
67	Surya Nagar Jaipur	JDA	280	0	280	0	0	0	0	0	0	20.72	NIT Floated
68	Surya Nagar Jaipur	JDA	280	0	280	0	0	0	0	0	0	20.72	NIT Floated
69	Abhinav Vihar Ext. Jaipur	JDA	288	0	288	0	0	0	0	0	0	23.48	NIT Floated
70	Abhinav Vihar Jaipur	JDA	336	0	336	0	0	0	0	0	0	26.04	NIT Floated

# Project sanction by CSMC 2015-16 dt. 29.12.2015

Project sanctioned by CSMC on 2017-18 dt 26 March 2018

S. No	Name of City	Authority	Sanctioned Flats			Houses Taken up			Houses Allotted			Project Cost	Remarks
			EWS	LIG	TOTAL	EWS	LIG	Total	EWS	LIG	Total		
71	Kheda, Jaganat hpuri, Jaipur	JDA	384	0	384	0	0	0	0	0	0	37.78	NIT Floated
72	Pratap Nagar, Jaipur	RHB	1008	0	1008	0	0	0	0	0	0	59.74	NIT Floated
73	Barli, Jodhpur	RHB	1120	0	1120	0	0	0	0	0	0	66.05	NIT Floated
74	Aravali Vihar ,Bhiwadi	RHB	432	0	432	0	0	0	0	0	0	25.08	NIT Floated
75	Shajapur , Bhiwadi	RHB	1008	0	1008	0	0	0	0	0	0	59.74	NIT yet to be floated
76	Mahala, Jaipur	RHB	528	0	528	0	0	0	0	0	0	29.61	NIT Floated
77	Vatika, Jaipur (RHB)	RHB	1440	0	1440	0	0	0	0	0	0	85.36	NIT Floated

## Project sanction by CSMC 2015-16 dt. 29.12.2015

Project sanctioned by CSMC on 2017-18 dt 26 March 2018

S. No	Name of City	Authority	Sanctioned Flats			Houses Taken up			Houses Allotted			Project Cost	Remarks
			EWS	LIG	TOTAL	EWS	LIG	Total	EWS	LIG	Total		
78	Mansarovar, Jaipur	RHB	144	0	144	0	0	0	0	0	0	8.63	NIT yet to be floated
79	Sec.- 16, Mansarovar, Jaipur	RHB	144	0	144	0	0	0	0	0	0	8.63	NIT yet to be floated
80	Aravali marg, Mansarovar, Jaipur	RHB	288	0	288	0	0	0	0	0	0	17.27	NIT yet to be floated
			<b>43039</b>	<b>20551</b>	<b>63590</b>	<b>17727</b>	<b>8617</b>	<b>26344</b>	<b>13515</b>	<b>7801</b>	<b>21316</b>		

## Project sanction by CSMC 2015-16 dt. 29.12.2015

### 1 BLC Project sanction by CSMC 2015-16 dt. 29.12.2015

S. No	Name of City	Authority	Sanctioned Flats			Houses Taken up			Houses Allotted		
			EWS	LIG	TOTAL	EWS	LIG	Total	EWS	LIG	Total
81	Bhilwara	UIT	180	0	180	45	0	45	180	0	180

### 50 BLC Project sanctioned by CSMC on 2017-18 dt 26 March 2018

S. No	Sanctioned Flats			Houses Taken up			Houses Allotted		
	EWS	LIG	TOTAL	EWS	LIG	Total	EWS	LIG	Total
82	38013	0	38013	0	0	0	38013	0	38013

	Sanctioned Flats			Houses Taken up			Houses Allotted		
	EWS	LIG	TOTAL	EWS	LIG	Total	EWS	LIG	Total
<b>Total BLC</b>	<b>38193</b>	<b>0</b>	<b>38193</b>	<b>45</b>	<b>0</b>	<b>45</b>	<b>38193</b>	<b>0</b>	<b>38193</b>
<b>Total AHP</b>	<b>43039</b>	<b>20551</b>	<b>63590</b>	<b>17727</b>	<b>8617</b>	<b>26344</b>	<b>13515</b>	<b>7801</b>	<b>21316</b>
<b>Grand Total (AHP+BLC)</b>	<b>81232</b>	<b>20551</b>	<b>101783</b>	<b>17772</b>	<b>8617</b>	<b>26389</b>	<b>51708</b>	<b>7801</b>	<b>59509</b>