



### Government of Karnataka

## Directorate of Municipal Administration State Level Nodal Agency

### **HOUSING FOR ALL-2022**

**CSMC** Meeting

Venue: NBO, MIS Centre Room No 120 Nirman Bhavan New Delhi.

Date: 11th August 2016

Time: 11.00 AM

### **HOUSING FOR ALL**

- Gol launched HFA Mission on 25.06.2015
- Cabinet accorded approval for implementation of HFA by dovetailing with Vajapayee & Ambedkar scheme on 16.12.2016.
- State has signed MoA with Gol on 17.12.2015
- GoI has accorded approval for inclusion of 214 cities under HFA.
- State has identified DMA as SLNA.
- State has constituted SLSMC/SLAC/DLCMC Committees/ City Level Missions.

### **HOUSING FOR ALL**

State fixed income Criteria as follows:

• BPL - Upto Rs. 87000 p.a.

• EWS - Rs. 87000 to Rs. 3.00 lakh p.a

• LIG - Rs. 3.00 to 6.00 lakh p.a

Concerned departments are nominated as Designated Agencies.

| SI. No | Components                                   | <b>Designated Agency</b> | Remarks  |
|--------|--|--------------------------|--|
| 1.     | In-situ Redevelopment using land as resource | KSDR                     | Designated Agencies will be                                  |
| 2.     | AHP  | KLID                     | responsible for preparation of DPR and Implementation of the |
| 3.     | BLC  | RGRHCL                   | same in co-ordination with                                   |
| 4.     | CLSS   | HUDCO/NHB                | different IAs.   |

| Sharing Pattern |  |
|-----------------|--|
|                 |  |

GoK

(Rs. In lakh)

Gol

releases

9913.20

State identified following department as IAs:

KPHCL, Nirmithi Kendra, private entrepreneur etc,

**Project** 

Cost

87231.85

**Vertical** Gol

SI.

No.

1

2

3

4

No. of

Cities

**15** 

No .of

**Projects** 

21

1.0

1.5

1.5

RGRHCL, KSDB, KHB, ULBs, UDAs, Central Government Departments,

**Approved Projects** 

Gol

share

24783.00

Department of Commerce and Industries, Labour Department, KSHDCL,

1.2 for General 1.8 for SC/ST

**BLC AHP** 

Total

**Approve** d DUs

16522

Tendering under 17 projects is under progress.

In-situ Slum Redevelopment

**CLSS** 

No. of

Slums

98

(Converged with VVY & ANY)

Rs. 6.00 lakh loan with interest subsidy @ 6.5% for max. of 15 years

GoK

Share

28911.00

Beneficia

ries

**Share** 

8027.77

**ULB** share

25510.08

### **Demand Survey:**

- KSDB is conducting doorstep enumeration in slum areas
- ULBs is utilizing SECC data to conduct survey in the non slum area. However, fresh application are also invited.
- Hon'ble UD & DMA Minister, 2nd SLSMC approved for strategy.
- Cut off date fixed by State -30.052016
- The State has issued circular on 17.06.2016.
- Survey is being conducted in 214 cities. However, it is also being conducted in recently upgraded cities (57 Nos.)
- The survey is in the fast track mode.
- ULBs are entering the data in the MIS-PMAY. (5190 entries completed).
- However. ULBs are finding it difficult to upload data on the MIS, due to capacity constraints or encountering of few technical problems or any other reasons, it is requested to MoHUPA to conduct training.

### **DPRs submitted for Approval of CSMC**

|            |                |        |               |         |           |            |        |            | 4-5-            | 4               | 4             |
|------------|----------------|--------|---------------|---------|-----------|------------|--------|------------|-----------------|-----------------|---------------|
| Name of IA | No of projects |        | -             | Central |           |            | Bank   |            | Housing         |                 | Other<br>cost |
| АНР        |                |        |               |         |           |            |        |            |                 |                 |               |
|            | 16             | 2744   | 12227.26      | 11511   | 1-007-04  | 5 6604 FI  |        | 11624 2    | 11705.4         | 1070 01         | - 2274 21     |
| KSDB       | 10             | 9741   | 1 48927.23    | 14611.5 | 15987.36  | 6 6691.55  | U      | 11631.32   | 41785.44        | 4 4870.05       | 5 2271.37     |
| Gadag ULB  | 1              | 3630   | 20364.3       | 5445    | 4942.8    | 8 3385.5   | 6346.5 | 244.5      | 20364.3         | 3 0             | 0 0           |
| RGRHCL     | 23             | 7727   | 31568.67      | 7 11591 | 1 10657   | 7 9321     | 1 0    | C          | 31568.67        | 7 0             | 0             |
| BLC        |                |        |               |         |           |            |        |            |                 |                 |               |
| RGRHCL     | 206            | 21643  | 75750.5       | 32464.5 | 30489     | 9 12797    | 7 0    | 0 0        | 75750.5         | 5 0             | 0 0           |
| RGRHCL     | 210            | 23364  | 42055.2       | 35046   | 5 0       | 7009.2     | 2 0    | 0 0        | 42055.2         | 2 0             | ) C           |
| Gadag ULB  | 1              | 1 2240 | 7840          | 3360    | 2963.4    | 4 1516.6   | 5 0    | 0 0        | 7840            | 0 0             | ) (           |
| Total      | 462            |        | 268182.8<br>6 |         | )84027.07 | 7 45446.30 | 6346.5 | 5 11875.82 | 248284.2<br>2 6 | 2<br>6 17626.86 | 5 2271.37     |

# Proposals of KSDB for approval of following DPRs (9741 DUs) under AHP - HFA. (Rs. in Lakhs) SI. Name of No. Cost Project Central State Beneficia ULB Housing Infrastruct Central State Central State Report Central State Centra

Share

1099.82

1098.65

371.00

1859.96

1684.29

1722.72

1522.46

2232.96

3021.88

1373.62

15987.3

ries share

624.00

525.60

166.75

851.71

670.70

650.43

338.51

797.48

1236.27

830.10

6691.55

share

1422.50

1249.90

237.54

1188.02

759.11

686.33

218.91

1016.12

3140.72

1712.17

11631.3

Cost

3360.00

3144.00

917.17

4812.48

3989.12

4167.19

3101.32

5700.00

8248.35

4345.81

41785.4

ure Cost

636.50

529.00

166.92

598.65

476.67

215.17

359.19

1225.32

662.63

4870.05

0.00

Other cost

199.82

183.65

54.20

270.55

223.29

219.12

155.06

242.37

473.68

249.63

2271.37

of

Dus

700

655

242

1188

1050

1028

784

1500

1699

895

9741

per

DU

4.80

4.80

3.78

4.05

3.80

4.05

3.95

3.80

4.85

4.85

Cost

4196.32

3856.65

1138.29

5681.69

4689.08

4601.48

3256.38

6301.57

9947.37

5258.40

48927.23

Share

1050.00

982.50

363.00

1782.00

1575.00

1542.00

1176.00

2250.00

2548.50

1342.50

14611.5

Ν

0

1

2

5

6

7

8

10

the City

Mysore

Mysore

apura

Bellary

Raichur

Vijayapura

**Bagalkot** 

Bidar

gudi

B'lore -Basavana

Bangalore-Padmanab

hanagar

Total

Chikkaball

#### Proposal of Gadag –Betageri CMC for approval of following DPRs **AHP-HFA** Rs. In lakh

Benefici

aries

BLC –HFA.

Bank

Loan

**ULB** 

share

Housing

Cost

Bank

Loan

**ULB** 

share

Housing

Cost

Infrastru

cture

Infrastr

ucture

Rs. In lakh

Other cost

GoK

Share

| City     |  |         |         |         | share   |         |        |         | Cost |  |  |
|----------|--|---------|---------|---------|---------|---------|--------|---------|------|--|--|
| Gadag    | 3630   | 20364.3 | 5445.00 | 4942.80 | 3385.50 | 6346.50 | 244.50 | 20364.3 | 0.00 |  |  |
| • Englis | English version of 3630 beneficiaries list, Adherence submitted. |         |         |         |         |         |        |         |      |  |  |

Benefici

aries

| Dus  | Location |      |         |         | share   |      |      |         | Cost |      |
|------|----------|------|---------|---------|---------|------|------|---------|------|------|
|      | All over |      |         |         |         |      |      |         |      |      |
| 2240 | 35       | 7840 | 3360.00 | 2963.40 | 1516.60 | 0.00 | 0.00 | 7840.00 | 0.00 | 0.00 |
|      | wards    |      |         |         |         |      |      |         |      |      |
|      |          |      |         |         |         | =    |      |         |      |      |

Gol

Share

No. of

Dus

Name

of

Name

of the

No.

of

**Project** 

Cost

**Project** 

Cost

Ravisad 7C submitted

Gol

Share

GoK

Share

- Houses proposed are scattered across the ULB.
- It is difficult to prepare individual estimate/design etc and direct the beneficiary to construct approved type design. Hence, a type design and estimate with the unit cost (minimum) are enclosed in
- the DPR. It will be ensured that beneficiary will construct the min. carpet area as per the originally sanctioned plan. Further, beneficiary is permitted to modify the design as per site condition, the requirement and the economic condition.

### Proposals of RGRHCL seeking approval for following DPRs under HFA.

Gok

Rs. In lakh

0.00

12756.81

| Vertical       | No of<br>DPRs | Total<br>DUs | GOI SHATE | Share    | aries<br>share | ULB<br>Share | 0        | Infrastruc<br>ture Cost |      |
|----------------|---------------|--------------|-----------|----------|----------------|--------------|----------|-------------------------|------|
| AHP            | 23            | 7727         | 31568.67  | 11591.00 | 10657.00       | 9321.00      | 31568.67 | 0.00                    | 0.00 |
| AHP            | 18            | 6175         | 19437     | 12756.81 | 5214.65        | 0.00         | 32357.15 | 12756.81                | 0    |
| <b>BLC-New</b> | 206           | 21643        | 75750.50  | 32464.50 | 30489.00       | 12797.00     | 75750.50 | 0                       | 0    |
| BLC-EN         | 210           | 23364        | 42055.20  | 35046.00 | 0.00           | 7009.20      | 42055.20 | 0                       | 0    |
|                |               |              |           |          |                |              |          |                         |      |

Renefici

191051.33 97065.50 60133.51 33852.65 178294.62

- A project is eligible for GoI share under AHP, if single project has at least 250 houses.
- CSMC may reduce requirement of minimum no. of DUs in one project on the request of State.
- But DUs proposed under few DPR by RGRHCL are less than 250 DUs.

Gol Share


Total 450

57927

- It is difficult to prepare individual estimate/design etc and direct the beneficiary to construct approved type design. Hence, a type design and estimate with the unit cost (minimum) are enclosed in the DPR.
- It will be ensured that beneficiary will construct the min carpet area (30 sqmt) as per the originally sanctioned plan. Further, beneficiary is permitted to modify the design as per site condition, the requirement and the economic condition.

### The followings are complied:

- Form 7D for Sindagi and Gudibande DPRs are submitted
- The plan for Mangalore city has been revised as per NBC norms.
- RGRHCL is preparing English version of beneficiaries' list and will submit the same within a week time.
- However, collection of Aadhar number or other unique ID of the beneficiaries is under progress and will be completed within 2 months
- It is requested to read "Room +Toilet" as "Room +Bath room" in 7D form.



|           |             | PI                        | HYSIC                      | AL P        | ROGR       | ESS (A | s on end of Ju | une 2016)                  |                     |                                 |
|-----------|-------------|---------------------------|----------------------------|-------------|------------|--------|----------------|----------------------------|---------------------|---------------------------------|
| SI.<br>No | City        | No. of<br>DUs<br>Approved | No. of<br>Slums<br>covered | Configur    | In-citu/   | No. of | No. of         | No. of<br>DUs<br>Completed | No. of DUs occupied | Likely date<br>of<br>Completion |
| 1         | Bangalore   | 900                       | 1                          | G+4         | Relocation | 0      | 764            | 136                        | 0                   | Mar 2017                        |
| 2         | Bangalore   | 1353                      | 8                          | GF          | In-situ    | 513    | 224            | 616                        | 570                 | Dec 2016                        |
| 3         | Bangalore   | 668                       | 2                          | GF &<br>G+4 | In-situ    | 201    | 197            | 270                        | 200                 | Mar 2017                        |
| 4         | Bangalore   | 666                       | 1                          | GF          | In-situ    | 316    | 314            | 36                         | 36                  | Mar 2017                        |
| 5         | Bangalore   | 1562                      | 7                          | GF<br>&G+3  | In-situ    | 757    | 610            | 195                        | 188                 | Mar 2017                        |
| 6         | Bangalore   | 1614                      | 7                          | GF &<br>G+3 | In-situ    | 947    | 205            | 462                        | 457                 | Mar 2017                        |
| 7         | Belgaum     | 1044                      | 7                          | GF &<br>G+3 | In-situ    | 368    | 676            | 0                          | 0                   | Mar 2017                        |
| 8         | Chitradurga | 1563                      | 8                          | GF          | In-situ    | 527    | 459            | 577                        | 312                 | Mar 2017                        |
| 9         | Davanagere  | 1169                      | 5                          | GF          | In-situ    | 993    | 176            | 0                          | 0                   | Mar 2017                        |
| 10        | Davanagere  | 951                       | 6                          | GF          | In-situ    | 820    | 131            | 0                          | 0                   | Mar 2017                        |
| 11        | Gulbarga    | 1024                      | 5                          | G+3         | Relocation | 0      | 420            | 604                        | 0                   | Dec 2016                        |
| 12        | Gulbarga    | 1196                      | 7                          | GF          | In-situ    | 542    | 446            | 208                        | 205                 | Mar 2017                        |
| 13        | Gulbarga    | 1227                      | 6                          | GF          | In-situ    | 724    | 328            | 175                        | 175                 | Mar 2017                        |
| 14        | HDMC        | 1072                      | 5                          | G+3         | Relocation | 0      | 1072           | 0                          | 0                   | Mar 2017                        |
| 15        | HDMC        | 1056                      | 6                          | GF          | In-situ    | 567    | 449            | 40                         | 0                   | Mar 2017                        |

Mar2017

Mar 2017

Mar 2017

Dec 2016

Mar 2017

Kolar

Mandya

Mysore

Tumkur

Tumkur

**Grand Total** 

GF

G+3

G+2

G+2

GF

In-situ

Relocation

In-situ

Relocation

In-situ

### FINANCIAL PROGRESS (As on end of June 2016)

|           |             |                     |                 |                  |                |                       |              |              |              |        | Rs. in cr          |  |
|-----------|-------------|---------------------|-----------------|------------------|----------------|-----------------------|--------------|--------------|--------------|--------|--------------------|--|
|           |             | No. of              |                 |                  | Total          |                       |              |              | Releases     |        |                    |  |
| SI.<br>No | ( 'IT\/     | DUs<br>Approv<br>ed | Project<br>Cost | Central<br>Share | State<br>Share | Beneficia<br>ry Share | ULB<br>Share | Gol<br>share | GoK<br>share |        | Financial Progress |  |
| 1         | Bangalore   | 900                 |                 | 26.15            | 17.96          | 10.20                 | 2.78         | 10.46        | 5.32         | 15.78  | 16.13              |  |
| 2         | Bangalore   | 1353                |                 | 30.68            | 18.88          | 14.75                 | 0.00         | 11.80        |              |        | 31.03              |  |
| 3         | Bangalore   | 668                 | 35.77           | 17.06            | 10.50          | 7.26                  | 0.95         | 6.56         | 3.28         | 9.84   | 15.69              |  |
| 4         | Bangalore   | 666                 |                 | 17.32            | 10.66          | 7.24                  | 1.08         | 13.32        | 3.33         | 16.65  |                    |  |
| 5         | Bangalore   | 1562                |                 | 40.36            | 24.84          | 16.94                 | 2.46         | 15.52        | 7.76         | 23.28  |                    |  |
| 6         | Bangalore   | 1614                |                 | 41.57            | 25.58          | 17.54                 | 2.44         | 31.98        | 7.99         | 39.97  |                    |  |
| 7         | Belgaum     | 1044                |                 | 26.05            |                |                       |              |              | 2.50         |        |                    |  |
| 8         | Chitradurga |                     |                 | 38.84            | 13.44          | 12.89                 | 2.67         | 31.07        | 3.73         | 34.8   | 35.59              |  |
| 9         | Davanagere  |                     | 50.98           | 29.18            | 10.10          | 10.39                 | 1.30         | 14.03        | 2.81         | 16.84  | 1.38               |  |
| 10        |             |                     | 41.46           |                  |                |                       |              | 11.41        | 2.28         |        |                    |  |
| 11        | Gulbarga    | 1024                |                 | 26.62            | 16.38          | 10.67                 | 2.12         | 20.48        |              |        |                    |  |
| 12        | -           | 1196                |                 |                  |                |                       | <b>+</b>     |              |              |        |                    |  |
| 13        | 0           | 1227                |                 |                  | 19.33          |                       |              |              |              |        |                    |  |
| 14        |             | 1072                |                 |                  |                |                       |              |              |              |        |                    |  |
| 15        |             | 1056                |                 | 27.45            | 16.89          | 11.58                 | 1.61         | 10.56        | 5.28         | 15.84  |                    |  |
| 16        |             | 851                 |                 |                  |                |                       |              |              | 2.04         |        |                    |  |
| 17        | ,           | 1335                |                 |                  | 12.88          |                       | 0.92         |              | 5.36         | 21.38  |                    |  |
| 18        | ,           | 116                 |                 |                  |                |                       |              |              |              |        |                    |  |
| 19        |             | 1200                |                 | 38.93            | 15.14          | 13.49                 | 2.41         | 31.14        | 7.63         | 38.77  | 47.75              |  |
| 20        | Tumkur      | 1566                | 67.99           | 38.92            | 13.47          | 12.92                 | 2.67         | 31.14        | 3.74         | 34.88  | 32.94              |  |
|           | Grand Total | 22133               | 1129.27         | 577.43           | 293.23         | 223.41                | 35.19        | 315.66       | 100.93       | 416.59 | 376.68             |  |

### **RAJIV AWAS YOJANA**

- KSDB has submitted UCs for following 2 under RAY.
- It is requested to approve and release 2<sup>nd</sup> inst.

|     | Rs. in lakh |          |          |         |         |           |         |         |                 |        |           |        |  |
|-----|-------------|----------|----------|---------|---------|-----------|---------|---------|-----------------|--------|-----------|--------|--|
| SI. | Name of     | Pr       | oject Co | st      | Fur     | nd receiv | ed      | Financ  | 2 <sup>nd</sup> | l      | No of DUs |        |  |
| No  | the         | Total    | Gol      | GoK     | Gol     | GoK       | Total   | ial     | Inst            |        |           |        |  |
|     | projects    |          | Share    | Admiss  | Share   | share     |         | Progre  | reques          | yet to | Under     | Comple |  |
|     |             |          |          | ible    |         |           |         | SS      | ted             | start  | Progres   | ted    |  |
|     |             |          |          | Share   |         |           |         |         |                 |        | S         |        |  |
| 1.  | Gulbarg     |          |          |         |         |           |         |         |                 |        | -         |        |  |
|     | a 1227      | 6585.83  | 3141.87  | 1631.36 | 1208.41 | 875.24    | 2083.65 | 1621.89 | 1208.41         | 724    | 503       | 175    |  |
|     | DUs         |          |          |         |         |           |         |         |                 |        |           |        |  |
| 2.  | HDMC        |          |          |         |         |           |         |         |                 |        |           |        |  |
|     | 1056        | 5753.21  | 2744.65  | 1425.11 | 1055.64 | 527.82    | 1583.46 | 1287.11 | 1055.64         | 567    | 489       | 40     |  |
|     | DUs         |          |          |         |         |           |         |         |                 |        |           |        |  |
|     | Total       | 12339.04 | 5886.52  | 3056.47 | 2264.05 | 1403.06   | 3667.11 | 2909.00 | 2264.05         | 1291   | 992       | 215    |  |



### Proposal for bearing contribution of SC/ST beneficiaries & ULB share towards infra (25%) from unspent amount under SCP & TSP

- FD has limited State share to 25% (above 5 lakh population) & 15% (below 5 lakh population)
- Gol reduced sharing to 60:40 as against 75:25 for cities below 5 lakh population.

|         | Funding pattern |     |  |      |     |     |     |      |     |                       |     |      |     |
|---------|-----------------|-----|--|------|-----|-----|-----|------|-----|-----------------------|-----|------|-----|
| Cities  | Component       | As  | As per original Approval As per FD direction |      |     |     |     |      |     | As per CSMC direction |     |      |     |
|         |                 | Gol | GoK  | Ben. | ULB | Gol | GoK | Ben. | ULB | Gol                   | GoK | Ben. | ULB |
| Above 5 | Housing         | 50  | 40   | 10   | 0   | 50  | 25  | 25   | 0   | 50                    | 25  | 25   | 0   |
| lakh    | Infra           | 50  | 50   | 0    | 0   | 50  | 25  | 0    | 25  | 50                    | 25  | 0    | 25  |
| Below 5 | Housing         | 75  | 15   | 10   | 0   | 75  | 15  | 10   | 0   | 60                    | 15  | 25   | 0   |
| lakh    | Infra           | 75  | 25   | 0    | 0   | 75  | 15  | 0    | 10  | 60                    | 15  | 0    | 25  |

- On account of this, financial burden is passed on to ULBs and beneficiaries.
- But, due to financial constraints, ULBs are finding it difficult to contribute their share.
- Beneficiary share has increased 10% to 25%. (Rs. 40000/- To Rs. 1lakh)
- Beneficiaries are finding it difficult to pay even 10% in 4 installments. Banks are also not coming forward to sanction loan. Hence, it is difficult to expect 25% of contribution.
- It is affecting overall implementation of the projects.

bear contribution of SC/ST beneficiaries towards housing cost (15%) and ULB share towards infrastructure (25%) from unspent amount under SCP & TSP component as detailed below

|                  |                    |                                     | S  | CP - Amount               |          | TSP - Amount                        |  |
|------------------|--------------------|-------------------------------------|--|---------------------------|----------|-------------------------------------|--|
| No. of<br>Cities | No. of<br>Projects | No. of SC<br>Beneficiaries<br>(SCP) | SC Beneficiaries<br>contribution /<br>Housing Cost | Infra Cost<br>(ULB Share) | Total    | No. of ST<br>Beneficiaries<br>(TSP) | ST Beneficiaries contribution / Housing Cost |
| 10               | 20                 | 11590                               | 7031.07  | 3519.47                   | 10550.54 | 1035                                | 609.74                                       |

The funding from SCP TSP amount is under process.