

F. N-N-11011/98/2018-HFA-III-UD (E. File 9056875)
Government of India
Ministry of Housing & Urban Affairs
(HFA Directorate)


Nirman Bhawan, New Delhi,
Dated: 17th January, 2019

OFFICE MEMORANDUM

Subject: Minutes of the 41st meeting of the Central Sanctioning and Monitoring Committee (CSMC) for Pradhan Mantri Awas Yojana (Urban) -Housing for All.

The undersigned is directed to forward herewith a copy of the minutes of the 41st meeting of the Central Sanctioning and Monitoring Committee (CSMC) for Pradhan Mantri Awas Yojana (Urban) -Housing for All Mission held on 27.12.2018 at New Delhi with Secretary, Ministry of Housing & Urban Affairs in chair, for information and necessary action.

Encl: As above



(Vinod Gupta)

**Under Secretary to the Govt. of India
Tel: 011 - 23062859**

To,

Members of the CSMC as follows:

1. Secretary, Ministry of Housing & Urban Affairs, Nirman Bhavan, New Delhi
2. Secretary, Department of Expenditure, Ministry of Finance, North Block, New Delhi.
3. Secretary, Ministry of Social Justice and Empowerment Shastri Bhavan, New Delhi.
4. Secretary, Department of Health and Family Welfare, Nirman Bhawan, New Delhi.
5. Secretary, Department of Financial Services, Ministry of Finance.
6. Secretary, Ministry of Labour & Employment, Shram Shakti Bhawan, New Delhi
7. Secretary, Ministry of Minority Affairs, Paryavaran Bhawan, New Delhi
8. Addl. Secretary (Housing), M/o HUA, Nirman Bhawan, New Delhi
9. Joint Secretary (NULM), MoHUA, Nirman Bhawan, New Delhi
10. Joint Secretary and Financial Adviser, Ministry of HUA, Nirman Bhavan, New Delhi.
11. Mission Director (Smart Cities), MoHUA.
12. Joint Secretary & Mission Director –in charge of HFA, MoHUA

Copy to:

- i. The Principal Secretary, Municipal Administration & UD, Govt of Andhra Pradesh, Room 105, L- Block AP Secretariat, Hyderabad, 500022
- ii. The Additional Chief Secretary, Department of Housing & Urban Development, Government of Gujarat, 14th Block, 9th Floor, Sachivalaya, Gandhinagar.382010, Gujarat.

- iii. The Secretary (Housing), Govt. of Karnataka, Room No.213, 2nd Floor, Vikas Souda, Dr. B.R. Ambedkar Road, Bangalore -560001
- iv. The Principal Secretary (Housing, Government of Maharashtra Room No 425, 4th Floor, Mantralaya, Mumbai-400032.
- v. The Director(Housing) Ex-officio Director (Housing) cum Joint Secretary to Govt. Housing and Urban Development Department , Government of Odisha, State Secretariat, Annex –B, Bhubaneswar-751001.
- vi. The Secretary, Urban Development Government of UP Navchetna Kendra, 10, Ashoka Marg, Lucknow- 226001.

Copy also to:

1. CCA, M/o (HUA)
2. General Manager (Projects), HUDCO, India Habitat Centre, Lodhi Road, New Delhi 110003
3. Executive Director, BMTPC, Core 5A, India Habitat Centre, Lodhi Road, New Delhi 110003
4. Director-(HFA-I)/ Director (HFA-IV)/Director (HFA-V), M/o HUA
5. Director (IFD), M/o HUA
6. Director, NBO.
7. Dy. Chief MIS, HFA Mission Directorate, New Delhi – with a request to upload it on M/o HUA website immediately.
8. PMU, HFA Mission Directorate, New Delhi
9. Under Secretary-HFA-1/HFA-4/HFA-5
10. Section Officer-HFA-1/HFA-3/HFA-4/HFA-5
11. Asst. Accounts Officer (JNNURM/RAY/HFA).



(Vinod Gupta)
Under Secretary to the Govt. of India
Tel: 011- 23062859

Table of Contents

Sr No.	Contents	Page Number
1	Confirmation of the minutes of the 40th meeting of CSMC under PMAY (U) held on 28.11.2018 (Agenda 1)	1
2	Consideration for Central Assistance for 34 BLC (New) and 07 AHP projects submitted by Andhra Pradesh (Agenda-2)	2
3	Consideration for Central Assistance for 01 ISSR, 14 AHP and 62 BLC projects submitted by the State of Gujarat (Agenda 3)	4
4	Consideration for Central Assistance for 283 BLC(New), 71 BLC (E) and 80 AHP projects submitted by State of Karnataka (Agenda 4)	6
5	Ratification of revision in project parameters (project cost/beneficiary share/Implementation Agency share) in 3 AHP projects of Maharashtra approved in 28 th , 30 th and 34 th CSMC (Agenda 5)	9
6	Ratification of compliances for 7 AHP (PPP) projects of Maharashtra approved in-principle in 33 rd , 36 th , 38 th and 39 th CSMC	10
7	Consideration for Central Assistance for 126 BLC(N) projects submitted by State of Odisha (Agenda 7)	11
8	Cancellation of 4 AHP projects of Odisha for construction of 5548 houses approved in the 4 th CSMC under PMAY (U) held on 21 Decmber 2018 (Agenda 8)	12
9	Consideration for Central Assistance for 05 AHP (on Govt land), 04 AHP (on private land), 142 BLC (N) and 38 BLC (E) projects submitted by State of Uttar Pradesh (Agenda 9)	13
10	Cancellation of 07 AHP and 03 BLC (E) projects of Uttar Pradesh for construction of 5429 houses approved under PMAY (U) (Agenda 10)	15
11	Presentation on PMAY(U)-MIS	16
12	GENERAL OBSERVATIONS	17

Minutes of the 41st meeting of the Central Sanctioning and Monitoring Committee (CSMC) under Pradhan Mantri Awas Yojana (Urban) - Housing for All Mission held on 27December, 2018

The 41st meeting of the Central Sanctioning and Monitoring Committee (CSMC) under Pradhan Mantri Awas Yojana (Urban) [PMAY (U)] was held on 27December, 2018 at 10.30 a.m. in the Conference Room, Nirman Bhawan, New Delhi, with Secretary, Ministry of Housing and Urban Affairs in Chair. The list of participants is at **Annexure-I**.

2. At the outset, the Secretary, Ministry of Housing & Urban Affairs (MoHUA) welcomed the participants/representatives from the State Governments, participants/officers of the Ministry and other Departments. Following observations were reiterated for compliance by all State/UTs Governments.

- i. CSMC is an apex Committee under Chairmanship of Secretary, MoHUA. The Principal Secretary/Secretary/Mission Director looking after the PMAY(U) matters in the State/UT Governments should participate in the CSMC meetings. States/UTs should avoid deputing only Junior officials/Consultants etc.to attend CSMC meeting(s) as they may not have required information on policy level decisions and interventions required at the State/UT Government level.
- ii. In case of release of central assistance for PMAY (U), the following decisions were reiterated:
 - a. BLC (New) and BLC (Enhancement): First instalment of central assistance of sanctioned project will be released on uploading of beneficiaries' details in PMAY (U)-MIS along with Aadhaar. Subsequently, second instalment will be released only on geo-tagging status of houses.
 - b. AHP & ISSR: First instalment of Central Assistance shall be released on confirmation from the State/UT Government(s) about selection of developer and issuance of work order. The 2nd instalment of Central Assistance shall be released after uploading of beneficiaries' details along with Aadhaar in PMAY (U)-MIS by the State/UT Governments.
 - c. CLSS: The subsidy amount will be remitted through NHB/HUDCO on confirmation that the housing loan has been sanctioned by the banks/financial institutions/PLIs etc.
- iii. With regard to unspent balance available with the State Governments, it was reiterated that para 14.7 of the PMAY (U) scheme guidelines allow State Governments to utilize the fund for other ongoing sanctioned projects of PMAY(U). Similarly, in spite of the fact that fund is available with a State Government in respect of a sanctioned project, each project may be taken as a standalone project and thus Central Assistance may be released accordingly.
- iv. NHB was directed to release subsidy amount to all beneficiaries within next 15 days. NHB was also requested to submit tentative requirement of subsidy amount under CLSS vertical of PMAY (U) for the last quarter of FY 2018-19 immediately.

- v. NHB/HUDCO was requested to hold a CLSS workshop in Aizawl, Mizoram in the month of January 2019.
- vi. With respect to SLTC and CLTCs, States/UTs were advised to engage qualified and efficient professionals as per the capacity building financial guidelines and norms. This will help States/UTs deliver quality output in PMAY (U) capacity building activities and monitoring.
- vii. MPRs that are submitted in offline mode by the State/UT Governments leave scope for deficiencies. In order to overcome this situation, it has been decided to accept data on progress of work in online PMAY (U)-MIS only. It was, therefore, directed that from December 2018 onward online MPR will only be accepted.
- viii. The number of houses sanctioned under PMAY(U) during the last three years was reviewed. The State/UT Governments need to focus on timely execution of the projects as this helps in controlling cost escalation and timely possession of houses by the beneficiaries.
- ix. The role of Banks/financial institutions is extremely useful in extending benefit of CLSS scheme to the beneficiaries. The developers have also been requesting for continuous support of the CLSS component under PMAY (U) to encourage beneficiaries to own their houses. National Housing Bank and HUDCO may formulate a plan and take appropriate timely action in order to extend CLSS benefits to the beneficiaries.

3. Thereafter, the Joint Secretary and Mission Director (HFA) introduced the agenda for the meeting. The agenda items also form part of the minutes. The item-wise minutes are recorded as follows:

1	Confirmation of the minutes of the 40th meeting of CSMC under PMAY (U) held on 28.11.2018 (Agenda 1)
---	--

The minutes of the 40th meeting of CSMC under PMAY (U) held on 28.11.2018 were confirmed without any amendments.

2	Consideration for Central Assistance for 34 BLC (New) and 07 AHP projects submitted by Andhra Pradesh (Agenda-2)
---	---

A. Basic Information:

The proposal for consideration of CSMC was for Central Assistance for 34 BLC (New) and 7 AHP projects under PMAY(U) submitted by State Government of Andhra Pradesh. The salient details of the proposal are as under:



Component	No. of Projects (cities)	Total No. of houses proposed	No. of EWS houses proposed	Central Assistance	State and ULB share	Beneficiary contribution	Date of Appraisal by SLAC / approval of SLSCMC
BLC (N)	34(34)	19,321	19,321	28,981.50	10,516.00	10,516.00	21.12.2018/
AHP	07(05)	38,112	38,112	57,168.00	57,168.00	108,647.32	Awaited

B. Additional information given by the State:

i.	The demand survey is complete in all the 111 HFA Mission Cities. The total demand of houses is 13.81 lakh.
ii.	1,66,495 BLC beneficiaries and 2,63,955 AHP beneficiaries have been attached in PMAY(U)-MIS.
iii.	Progress: BLC: Out of 4,28,444 houses approved, work order has been issued for 2,07,041 houses. 70,269 houses have been completed and 38,527 houses are in progress. AHP: Out of 5,29,786 houses approved, 69,502 houses have been completed and 2,83,338 houses are in progress.
iv.	Central Assistance of Rs. 1609.27 crore have been transferred through DBT mode under PMAY (U).
v.	State Government has fixed a target for sanctioning 7.10 lakh houses in the FY 2018-19. Further State Government has made a budgetary provision of Rs. 7599.30 crore for PMAY (U) in FY 2018-19
vi.	SLTC is fully functional. CLTCs for 103 ULBs are operational.
vii.	Out of the six mandatory conditions, three have been complied with and the remaining three are in active consideration by the State Government.
viii.	About 2 lakh BLC houses will be completed by March 2019

C. CSMC observations:

i.	NBC norms about size of rooms for all projects must be ensured.
ii.	State Government may ensure ownership rights and clear patta title of the eligible beneficiaries under BLC component of PMAY (U). Further, beneficiary contribution must be ensured.
iii.	There is lack of progress in CLSS component in the State in spite of large number of population. Only 5525 beneficiaries have availed CLSS subsidy. State Government may tie up with the lead Banks and Builders and organise 'Loan Mela' to sensitize beneficiaries to take up interest subsidy available under PMAY (U).
iv.	State Government may consider AHP and ISSR projects in vertical development preferably with lift facility so as to accommodate more beneficiaries at one location. It was also clarified that AHP and ISSR projects can also be taken up by Housing Board, Development Authority etc. as well as by Private Developers in PPP mode.
v.	Utilization Certificates for Rs 9.30 crore under JNNRUM and Rs 16.44 crore under RAY

	are pending. State should expedite submission of pending UCs without any further delay.
vi.	State Government must ensure allotment of 5,203 unoccupied houses under JNNURM and 204 houses under RAY without any further delay.
vii.	Out of 9,58,230 houses sanctioned earlier, beneficiaries attached with valid Aadhaar are 4,25,290. State should expedite all MIS entries and beneficiaries attachment. In no case second instalment of central assistance will be considered for release unless beneficiaries are attached in PMAY(U)-MIS.
viii.	First instalment for AHP projects will be released on confirmation by State Government about selection of Developer for the projects and that the work order has been issued.
ix.	The HFAPoA for all the cities should be submitted by the State after validation by SLNA at the earliest.
x.	SLSMC Minutes for the proposal are awaited; so the proposal is considered subject to decisions taken by SLSMC.

D. CSMC Decision:

In view of the above, the CSMC approved Central Assistance in the proposed projects submitted by the State of Andhra Pradesh and recommended for release of first instalment of the Central Assistance as under:

<i>Rs. in lakh</i>					
Component	No. of Projects	No. of EWS houses	Central Assistance	1 st instalment (40 %) of Central Assistance	Condition(s), if any, for release of 1 st instalment
BLC (New)	34	19,321	28,981.50	11,592.60	Aadhaar sceded beneficiary entries in MIS of PMAY (U). Minutes of the SLSMC meeting held on 2.1.2019 has been received.
AHP	07	38,112	57,168.00	22,867.20	On receipt of compliance as per para 2C (viii).

Project-wise details are given at **Annexure II A and II B.**

3	Consideration for Central Assistance for 01 ISSR, 14 AHP and 62 BLC projects submitted by the State of Gujarat (Agenda 3)
---	--

A. Basic Information:

The proposal under consideration of CSMC was for Central Assistance for 01 ISSR, 14 AHP and 62 BLC projects submitted by the State of Gujarat. The salient details of the proposal are as under:

<i>(Rs. in lakh)</i>								
Component	No. of Projects (cities)	Total No. of houses proposed	No. of EWS houses proposed	Central Assistance	State share	ULB share	Beneficiary contribution	Date of Appraisal by SLAC / approval of SLSMC
ISSR	01(01)	100	100	100.00	100.00	1264.44	0.00	20.11.2018/
AIIP	14(03)	10,353	10,353	15,529.50	15,529.50	6341.67	50414.98	10.12.2018

BLC	62(62)	7,180	7,180	10,770.00	14794.39	0.00	4491.59	
Total		17,633	17,633	26,399.50	30,423.89	7,606.11	54,906.57	

B. Additional information given by the State:

i.	Against total demand of 4,49,985 houses, the 2,58,039 houses have been sanctioned and 17,633 houses have now been proposed. Similarly against total demand of 3,14,941 under CLSS, approval for 1,01,022 beneficiaries have been granted for interest subsidy.
ii.	Progress: AHP: Out of 1,16,128 houses approved, 15,621 houses are at tender stage, 49,513 houses are in different stages of construction, 10,644 houses have been completed and balance 22,661 houses yet to start. AHP-PPP – Out of 42,533 houses approved, 36,284 houses are in progress, 6,137 houses have been completed and 112 are yet to start. ISSR: Out of 56,026 houses approved, work order has been issued for 16,076 houses, 2,292 houses have been completed and 27,980 houses are yet to start. BLC: Out of 43,352 houses approved, work order has been issued for 23,146 houses, 220houses have been completed and 8,537houses are in progress.
iii.	CLSS: Interest subsidy claims of about 38,136 cases are pending with NHB/HUDCO.
iv.	IEC activities are regularly being undertaken by the State and ULBs.
v.	At a number of locations, the number of houses are less than 250 houses mandated under AHP vertical of PMAY (U), which are part of the demand of the city under AHP vertical. The CSMC has been requested to relax the condition as per para 6.4 of the PMAY (U) guidelines to facilitate construction of houses.
vi.	JNNURM/RAY : About 4,377 houses under JNNURM and 7282 houses under RAY are unoccupied which will be allotted soon.
vii.	Learning from the experience of JNNURM, the State Government has decided to take up AHP projects after demand assessment so that the housing units so constructed may not remain vacant for preference of beneficiaries.
viii.	About 30,000 houses will be completed by March 2019.

C. CSMC observations:

i.	CSMC congratulated the State as it has become the first one to have assisted more than 1 lakh beneficiaries under CLSS.
ii.	The State should cover the balance demand under PMAY (U) by March, 2019.
iii.	The State should complete construction of 1 lakh houses (other than CLSS) by March, 2019.
iv.	NBC norms in respect of size of rooms, and disaster resilient feature for all projects must be ensured.
v.	State Government may deploy good photographer for taking high resolution photographs and testimonials to be used by the Ministry.

vi.	Technology neutral tenders should be floated for AHP and ISSR projects.
vii.	First instalment of Central Assistance for ISSR and AHP projects will be released on confirmation by State Government about selection of Developer for the projects and that work order has been issued.
viii.	Out of 2,58,039 houses sanctioned earlier, beneficiaries attached with valid Aadhaar are 84,848. The State should expedite all MIS entries and beneficiary attachment.
ix.	Utilization Certificates for Rs 376.65 cr. is pending under PMAY (U). State should expedite submission of pending UCs.
x.	There is considerable delay in allotment of houses constructed under JNNURM. The State should expedite allotment of un-occupied houses to the eligible beneficiaries.
xi.	The DPR of ISSR project submitted is incomplete on various counts. State Government may resubmit the same with complete details.
xii.	State Government may also consider identifying and implementing ISSR project(s) through Development Authorities and Housing Boards in the State.

D. CSMC Decision:

In view of the above, CSMC

- accorded relaxation as per the provision at para 6.4 of PMAY (U)-HFA guidelines in respect of the AHP projects having less than 250 houses; and
- approved Central Assistance and recommended for release of first instalment of the Central Assistance for the State of Gujarat as under:

Component	No. of Projects	No. of EWS houses	Central Assistance (Rs. in lakh)	1 st instalment (40%) of Central Assistance (Rs. in lakh)	Condition(s), if any, for release of 1 st instalment of Central Assistance
ISSR	01	100	100.00	40.00	Compliance to the observations at Para 3C(vii) and (xi).
AHP	14	10,353	15,529.50	6211.80	
BLC	62	7,180	10,770.00	4308.00	Aadhaar seeded beneficiary entries in MIS of PMAY (U).

Project-wise details are given at Annexure III-A, III-B and III-C.

4	Consideration for Central Assistance for 283 BLC(New), 71 BLC (E) and 80 AHP projects submitted by State of Karnataka (Agenda 4)
---	--

A. Basic Information:

The proposal under consideration of CSMC was for Central Assistance for 283 BLC(New), 71 BLC (E) and 80 AHP projects submitted by State of Karnataka. The salient details of the proposal are as under:

Component	No. of Projects (cities)	Total No. of houses proposed	No. of EWS houses proposed	Central Assistance	State share	Beneficiary contribution	Date of Appraisal by SLAC / approval of SLSMC
BLC (New)	283(237)	32,670	32,670	49,005.00	28,548.80	46,060.70	24.12.2018/ awaited
BLC (E)	71(69)	10,487	10,487	15,730.50	0.00	5,243.50	
AHP	80(65)	62,392	62,392	93,588.00	1,23,309.31	1,92,251.71	
Total		105,549	105,549	158,323.50	1,51,859.11	2,43,555.91	

B. Additional information given by the State:

i.	The demand survey is complete in all 271 towns/cities. The validated demand is around 13.00 lakh.
ii.	Out of 1,29,036 houses under BLC, 74,340 houses have been geo-tagged. Similarly, out of 2,46,331 houses under AHP, 169 houses have been geo-tagged.
iii.	About 60,000 houses will be completed by March 2019.
iv.	In SLTC, out of the sanctioned 10 experts, 6 have been deployed. In CLTCs out of the sanctioned 128 experts, 113 have been deployed.
v.	Progress: BLC: 46,890 houses have been completed and 32,299 houses are in progress. AHP: Out of 246,331 houses approved, 3,866 houses have been completed and 27,166 houses are in progress.
vi.	CLSS: 11,846 beneficiaries have availed interest subsidy.
vii.	Rs. 56,806.87 lakh have been transferred through DBT mode.
viii.	In some AHP projects, the number of houses is less than 250 houses mandated under AHP vertical of PMAY (U), which are part of the demand of the city under AHP vertical. The CSMC has been requested to relax the condition as per para 6.4 of the PMAY (U) guidelines to facilitate construction of houses.
ix.	Implementation of mandatory reforms under PMAY (U) is in progress
x.	SLSMC Minutes will be furnished shortly.

C. CSMC observations:

i.	The State should submit HFAPoAs for all the cities at the earliest.
ii.	State Government may also consider taking up AHP projects through State Development Authorities/Housing Board since they have technical professionals for their smooth implementation.
iii.	There are many slum areas in big cities like Bengaluru and Mysore. State Government may consider taking up ISSR projects at these locations. The purpose of PMAY (U) is not only to provide Housing for All but to make city beautiful and livable for all citizens of this country.
iv.	There is huge potential of providing interest subsidy available under CLSS to the beneficiaries of big towns such as Bengaluru and Mysore. State Government may

	<p>further take up matter with banks and builders and if necessary <i>loan melas</i> may be organised at different locations. Dedicated housing allotment of built up flats by builders for teachers, IT professionals, police officers, working professionals, etc. can also be considered for sanction of loan by banks so that benefit of subsidy available under CLSS can be availed of.</p>
v.	<p>In case of BLC (F), one room is proposed to be added. It was directed that enhancement cases may be reviewed on case to case basis so as to arrive at a cost of enhancement per house. Different plans for enhancement may be considered, as has been done in U.P. based on structural and cost differences. Similarly, in case of AHP projects wherein number of houses is less than 50, the same may be reworked and resubmitted before CSMC for consideration of Central Assistance.</p>
vi.	<p>State Government may propose Demonstration Housing projects under PMAY (U) for wider visibility of emerging construction technologies being promoted by BMIPC. Construction of Community hall, women hostel, night shelters etc. are now allowed under DHP under PMAY (U).</p>
vii.	<p>The progress of construction of sanctioned houses may be expedited. The State should complete 1.5 lakh houses by March, 2019.</p>
viii.	<p>Under JNNURM, large number of houses is still unoccupied. The State should take appropriate steps for its occupancy without any further delay.</p>
ix.	<p>Infrastructure services such as individual water, sanitation and electricity connections needs to be ensured by the State.</p>
x.	<p>Only eligible beneficiaries should be selected as per PMAY(U) guidelines and there should be no duplication/change in the identified beneficiaries.</p>
xi.	<p>Utilization Certificates for Rs. 219.72 crore in respect of releases upto December, 2017 are pending under PMAY (U). State should expedite submission of the pending UCs.</p>
xii.	<p>Out of 3,75,367 houses sanctioned earlier, beneficiaries attached with valid Aadhaar are 2,22,854. The State should expedite all MIS entries and beneficiary attachment .</p>
xiii.	<p>The first instalment of Central Assistance for funds for AHP projects shall be released on confirmation by State Government that land has been identified for the projects, the Developer has been selected and the work order has been placed.</p>
xiv.	<p>Since vertical construction is more cost effective in comparison to row housing, State Government may consider vertical construction of houses. The land so vacated can be utilized for public utility, community development activities/park and playground for children.</p>
xv.	<p>SLSMC Minutes for the proposal are awaited; so the proposal is considered subject to decisions taken by SLSMC.</p>

D.CSMC Decision:

In view of the above, CSMC

- i. accorded relaxation as per the provision at para 6.4 of PMAY (U)-HFA guidelines in respect of the AHP projects having less than 250 houses except the projects having less than 50 houses submitted by the State of Karnataka; and

- ii. approved Central Assistance and recommended for release of first instalment of the Central Assistance for the State of Karnataka as under:

(Rs. in lakh)

Component	No. of Projects	No. of EWS houses	Central Assistance	1 st instalment (40 % of Central Assistance)	Condition(s), if any, for release of 1 st instalment
BLC (New)	283	32,670	49,005.00	19,602.00	On receipt of compliance at 4C(xv) and Aadhaar seeded beneficiary entries in PMAY (U)-MIS.
BLC (E)	71	10,487	15,730.50	6292.20	Approved in-principle and subject to receipt of compliance at 4C(v)& (xv)
AHP	77*	62,345	93,517.50	37,407	On receipt of compliance at 4C(xv) and (xiii).
	Total	105,502	158,253.00	63,301.20	

Excluded 3 projects having houses of 18,7 and 22 to be resubmitted.

Project-wise details are given at Annexure IV- A, IV-B and IV-C.

5	Ratification of revision in project parameters (project cost/beneficiary share/Implementation Agency share) in 3 AHP projects of Maharashtra approved in 28th, 30th and 34th CSMC (Agenda 5)
---	--

A. Brief Information:

In respect of the 3 AHP projects of Maharashtra approved in 28th, 30th and 34th CSMC for Central Assistance, under PMAY (Urban), it was informed that due to lowest bid being beyond acceptable limit as per SSR (2017-18), the City Municipal Standing Committee directed to review the cost of project. The item of gypsum plaster is replaced with wall-care putty, hence the cost of project is reduced. The projects with revised project cost, ULB share and beneficiary share have been ratified by SLAC and SLSMC in the meetings dated 18/9/18 and 24/09/18 respectively, and recommended for ratification of CSMC.

B. CSMC observations:

- Total cost of projects is reduced by change in specification.
- There is no change in number of EWS houses thus no change in Central Assistance and State Share.
- Central Government share is Rs 1.5 lakh
- State share is Rs 1 lakh
- Beneficiary share earlier was Rs.6.05 Lakh to Rs. 7.15 Lakh against which now proposed is Rs 5.46 lakh to Rs 6.79 lakh per DU
- Cost of each EWS house earlier was Rs.10.55 Lakh to Rs. 12.65 Lakh against which now proposed is Rs 9.19 lakh to Rs 12.26 lakh
- Other amenities are as proposed in original proposal.

- Funds for AHP projects will be released on confirmation by State Government about selection of Developer for the projects and that the work order has been issued.

C. CSMC Decision:

The Committee approved the revised project cost in the 3 AHP projects referred to above as per revised salient features at **Annexure V-A, V-B and V-C**

6	Ratification of compliances for 7 AHP (PPP) projects of Maharashtra approved in-principle in 33rd, 36th, 38th and 39th CSMC.
---	---

A. Brief Information

The 7 AHP (PPP) projects of Maharashtra were approved in-principle in **33rd, 36th, 38th and 39th CSMC** dated 27/4/2018, 24/07/2018, 26/09/2018 and 30/10/2018 respectively, for Central Assistance, under PMAY (Urban) subjected to compliance of following conditions:

- DPRs/Project Details (including project cost etc.) to be submitted
- Scrutiny report for the projects
- Release of central assistance will be subjected to ratification by CSMC

The State government has forwarded the DPR for scrutiny and ratification by the CSMC.

B. CSMC observation:

There is change in number of EWS houses in projects earlier approved in-principle and there is thus change in Central Assistance and Sate Share. Against 11,790 houses approved in-principle, firm approval of 8652 has now been sought, thereby revising Central Assistance. The Committee observed that due diligence should be followed while seeking central assistance in respect of number of houses. . Funds for AHP projects will be released on confirmation by State Government about selection of Developer for the projects and that the work order has been issued.

C: CSMC decision:

The Committee approved revised number of houses in 7 AHP (PPP) projects) and central assistance as per details at **Annexure VI.**

Component	No. of Projects	No. of EWS houses (revised)	Central Assistance	1 st instalment (40 % of Central Assistance) (Rs. in lakh)	Condition(s), if any, for release of 1 st instalment
AHP	7	8,652	12,978.00	5,191.20	On receipt of compliance that Developer has been selected and work order issued.

7	Consideration for Central Assistance for 126 BLC(N) projects submitted by State of Odisha (Agenda 7)
---	---

A. Basic Information:

The proposal for consideration of CSMC was for Central Assistance for 126 Beneficiary Led Construction (New) projects submitted by State Government of Odisha. The salient details of the proposal are as under:

Component	No. of Projects (cities)	Total No. of houses proposed	No. of EWS houses proposed	Central Assistance (Rs. in lakh)	State and ULB share (Rs. in lakh)	Beneficiary contribution (Rs. in lakh)	Date of Appraisal by SLAC / approval of SLSMC
BLC (New)	126(88)	21,894	21,894	32,841.00	11,637.74	22,060.12	19.12.2018/ 20.12.2018

B. Additional information given by the State:

i.	Demand survey is complete in 56 ULBs out of 112 mission cities and the total housing shortage is 1.13 lakhs houses.
ii.	Progress: ISSR: Out of 7,300 approved houses, work order has been issued for 2500 houses. AHP: Out of 12,010 approved houses, work order has been issued for 5262 houses, and 5,548 houses in 4 AHP projects have been proposed for cancellation. BLC: Out of 72,542 houses approved, work order has been issued for 47,884 houses, 16,598 houses have been completed and the work in 19,900 houses is in progress. CISS: 1283 beneficiaries have availed subsidy. 40,164 houses have been geo-tagged.
iii.	In SLTC- 2 and in CLTC- 72 experts have been selected and are in place.
iv.	In addition to completed houses, about 30,000 more houses will be completed by March 2019.
v.	State Government has made a budgetary provision of Rs.503 crore for PMAY (U) projects in the F.Y. 2019-20.
vi.	The State has a target for sanctioning of 1,57,566 EWS houses in 2019-20.
vii.	Under PMAY (U), Rs. 578.68 crore has been transferred through DBT/NEFT mode.
viii.	M/s Arkitechno Consultants (I) Pvt Ltd. has been appointed as Third Party Quality and Monitoring Agency (TPQMA) for PMAY (U) including RAY projects. The firm has visited 117 PMAY (U) projects and 10 RAY projects.
ix.	JNNURM: About 272 houses under BSUP and 798 houses under IHSDP projects will be surrendered. RAY: 4,112 houses are in progress and 3,812 houses have been completed.

↳

C. CSMC observations:

i.	The overall progress of grounding of the approved projects/houses in the State is not satisfactory. It was directed to expedite the progress of construction in the approved projects. The State should complete 0.45 lakh houses by March, 2019.
ii.	There is a huge gap of demand anticipated and houses sanctioned under PMAY (U). State Government is to expedite submission of more proposals under PMAY (U) in the current year.
iii.	The State Government may ensure ownership right of the identified beneficiaries in BLC projects.
iv.	NBC norms with regard to size of rooms must be ensured.
v.	Out of 91,852 houses sanctioned earlier, beneficiaries attached with valid Aadhaar are 53,393 (58%). The State should expedite all MIS entries and beneficiary attachment within a month.
vi.	The number of CLTCs experts hired is quite good. State Government may consider utilizing their services for increasing CLSS cover in the State. For improving CLSS cover, the State may conduct meetings with SLBC/Banks as well.

D. CSMC Decision:

In view of the above, the CSMC approved Central Assistance and recommended for release of first instalment for the State of Odisha as under:

Component	No. of Projects	No. of EWS houses	Central Assistance	1 st instalment (40 %)of central assistance (Rs. in lakh)	Condition(s), if any, for release of 1 st instalment
BLC (New)	126	21,894	32,841.00	13,136.40	Aadhaar seeded beneficiary entries in PMAY (U)-MIS.

Project wise details are given at **Annexure VII**.

8	Cancellation of 4 AHP projects of Odisha for construction of 5548 houses approved in the 4th CSMC under PMAY (U) held on 21 December 2018 (Agenda 8)
---	--

A. Brief Information:

CSMC in its 4th meeting held on 21.12.2018 had accorded approval for 4 AHP projects of Odisha for construction of 5548 houses involving Central Assistance of Rs. 8,322.00 lakh and also approved release of 1st installment of Central Assistance of Rs. 3,328.00 lakh. Accordingly, 1st installment of Central Assistance was released in respect of the above 4 AHP projects. Subsequently, the amount of 1st installment for 4 AHP projects was adjusted against the 1st installment for 41 BLC projects as approved by the CSMC in its 10th meeting.

69

The State Government of Odisha has now informed that due to land litigation, the aforesaid 4 AHP projects could not be executed in time and the loans sanctioned by OUIDF lapsed due to delay. The State Government has now formally proposed cancellation of the 4 AHP projects. The proposal has also been approved by the SLSMC in its 10th meeting held on 20.12.2018.

B. CSMC observations

The Committee observed that the State should avoid such a practice of cancelling approved projects under PMAY (U). The State Government is required to ensure proper approval in place before seeking approval of CSMC for central assistance under PMAY (U) projects.

C. CSMC Decision:

In the present case, however, the Committee upon deliberation, approved cancellation of 5,548 houses in the 4 AHP projects. The Committee has also noted that the central assistance released for these projects has already been adjusted against 41 BLC projects as approved by the CSMC in its 10th meeting.

9	Consideration for Central Assistance for 05 AHP (on Govt land), 04 AHP (on private land), 142 BLC (N) and 38 BLC (E) projects submitted by State of Uttar Pradesh (Agenda 9)
---	---

A. Basic Information:

The proposal under consideration of CSMC was for Central Assistance for 05 AHP (on Govt land), 04 AHP (on private land), 142 BLC (N) and 38 BLC (E) projects submitted by State of Uttar Pradesh. The salient details of the proposal are as under:

(Rs. in lakh)

Component	No. of Projects (cities)	Total No. of houses proposed	No. of EWS houses proposed	Central Assistance	State share	ULB Share	Beneficiary contribution	Date of Appraisal by SLAC / approval of SLSMC
AHP (Govt land)	05(04)	6146	6146	9219.00	6146.00	15339.92	12292.00	26.11.2018, 21.12.2018,
AHP (pvt land)	04(04)	1985	1985	2977.50	1985.00	391.62	3932.54	22.12.2018,
BLC(New)	142(142)	94792	94792	142188.00	94792.00	0.00	104983.10	24.12.2018/ 26.12.2018
BLC (Enhancement)	38(38)	5212	5212	7818.00	4735.96	0.00	61.16	
Total		10,8135	1,08,135	1,62,202.5	107,658.96	15,731.54	121,268.80	



B. Additional information given by the State:

i.	The State made a budgetary provision of Rs. 2217.24 crore for FY 2018-19.
ii.	Out of 6,25,116 BLC sanctioned houses, 5,18,905 beneficiaries have been attached in PMAY (U)-MIS and 2,34,527 houses have been geo-tagged.
iii.	07 under SLTC and 75 under CLTC professionals have been placed.
iv.	The State has made a provision for giving fund to the tune of Rs. 0.50 lakh to beneficiaries of BLC vertical in 1 st instalment even at zero level of grounding for construction of their house.
v.	Progress: BLC: Out of 6,25,116 houses sanctioned, work on 2,01,366 houses has been started and 33,161 houses have been completed. AHP: Out of 108,180 sanctioned houses, work order for 24,830 has been issued. Work on 13,876 houses has been started and 110 houses have been completed.
vi.	CLSS: Till 25.12.2018, upfront subsidy of Rs 384.71 cr. released to 18,263 beneficiaries.
vii.	Rs. 2,84,956.00 lakh of Central Assistance has been transferred through DBT mode.
viii.	Out of six mandatory conditions, four have been complied with and work on remaining two conditions is in progress.
ix.	State representative requested CSMC to relax the condition made in Minutes of the 36 th CSMC meeting held on 24.7.2018 that funds for AHP projects prepared under PPP mode on private land will be released after selection of beneficiaries and issuance of work order. It was requested that as in case of other AHP projects, identification of beneficiaries should not be linked with release of first instalment of Central Assistance for AHP (PPP) projects as well.

C. CSMC observations:

i.	Geo-tagging of all houses under construction must be ensured.
ii.	The State should expedite the construction of approved projects/houses and monitor the quality of construction.
iii.	JNNURM/RAY: Completed 11,916 houses under JNNURM and 4houses under RAY are still unoccupied. State Government should hand over the completed houses to the beneficiaries immediately.
iv.	Out of 7,33,296 houses sanctioned earlier, beneficiaries attached with valid Aadhaar are 5,15,515. The State should expedite all MIS entries and beneficiary attachment immediately.
v.	Utilization Certificates for Rs. 267.64 cr. is pending under PMAY (U). The State should expedite submission of pending UCs immediately.
vi.	Funds for AHP projects will be released on confirmation by State Government about selection of Developer for the projects and that work order has been issued.
vii.	The State should submit HFAPoAs for all the cities approved under the Mission at the earliest.
viii.	A large number of sanctioned houses under AHP vertical are still to be grounded. The

	State should expedite the grounding of such AHP projects.
ix.	The logo of PMAY (U) scheme should be embossed on all the houses constructed under PMAY (U).
x.	Loan Melas or Workshops/Conferences should be organized for beneficiaries, banks and builders time to time to expedite the progress in CLSS
xi.	State Government may propose more DHP projects at various locations so as to demonstrate innovative housing technologies.
xii.	CSMC while relaxing the conditions for selection of beneficiaries made in 36 th CSMC observed that funds for AHP projects will be released after confirmation by State Government about selection of Developer for the projects and that work order has been issued.

D. CSMC Decision:

In view of the above, the CSMC approved Central Assistance and recommended for release of first instalment for the State of Uttar Pradesh as under:

(Rs. in lakh)

Component	No. of Projects	No. of EWS houses	Central Assistance	1 st instalment (40 %) of Central Assistance	Condition(s), if any, for release of 1 st instalment
AHP (Govt land)	05	6146	9219.00	3687.60	Compliance to the observations at 9C(vi) above
AHP (Pvt land)	04	1985	2977.50	1191.00	
BLC(New)	142	94792	142188.00	56875.20	Aadhaar seeded beneficiary entries in PMAY (U)-MIS.
BLC (Enhancement)	38	5212	7818.00	3127.20	
Total	189	108,135	162,202.50	64,881.00	

Project-wise details are given at Annexure VII A, VII B and VII C.

10	Cancellation of 07 AHP and 03 BLC (E) projects of Uttar Pradesh for construction of 5429 houses approved under PMAY (U) (Agenda 10)
----	--

A. Brief Information:

The State Government of Uttar Pradesh has proposed for cancellation of 5429 houses (4568 houses under AHP and 861 houses under BLC-E) in 10 projects (07 AHP and 03 BLC-E projects) which were sanctioned earlier by the CSMC under PMAY (U). The State Government of Uttar Pradesh has now informed that due to non-availability of identified beneficiaries and ineligibility of beneficiaries under the approved projects/vertical of PMAY (U), these projects are proposed for cancellation. Out of 10 projects proposed for cancellation, first installment of Central Assistance has been released for 2 AHP projects (Ghaziabad 1440 houses – Rs. 864.01 lakh and Bulandhahr 432 houses - Rs. 259.20 lakh). The proposal for cancellation has been

approved by SI.SMC in its meeting held on 27.05.2018, 24.09.2018 , 27.10.2018 and 26.12.2018. The details of projects proposed for cancellation are as under:

Vertical	CSMC approval date	No of projects proposed for cancellation	No of EWS houses as per DPR	Project cost (Rs. in lakh)	Central Assistance involved (Rs. in lakh)
AHP	27.12.2017, 23.07.2018, 27.04.2018, 30.05.2018, 26.09.2018	07	4568	29,136.77	3540.00
BLC	20.12.2016	03	861	2032.66	1291.50
Total		10	5429	311,69.43	4831.50

B. CSMC observations

The Committee observed that the project proposals should be properly appraised/examined before submission to CSMC so that cancellation/curtailment of such projects/houses may be avoided.

C. CSMC Decision:

Upon deliberation, the Committee approved cancellation of 5,429 houses in 10 projects [7 AHP -4568 houses & 3 BLC (E) projects – 861 houses] and directed that the central assistance released for these projects may be adjusted against subsequent releases for Uttar Pradesh under PMAY (U).

11	Presentation on PMAY(U)-MIS
----	------------------------------------

During the 41st CSMC meeting, presentation on PMAY (U) MIS and Geo-tagging system was made in order to expect following outcome from States/UTs:-

1. Beneficiary Attachment

- 100% Aadhaar Details of beneficiaries under PMAY (U) in MIS.
- Correction of Invalid/Duplicate Aadhaar.
- Validation of Pending Survey Data by ULB in MIS.

2. Submission of online MPR (Monthly Progress Report)

- 100% online MPR submission for each project w.e.f. Dec,2018
- Submission of MPR latest by 10th of every month in MIS.

3. DBT Expenditure Information

- Submission of DBT Expenditure Information by 15th of every month in PMAY (U) MIS.

[Handwritten signature]

- 100% DBT payment to beneficiaries through PIMS Mode w.e.f January, 2019
5. **Updation of Joint Ownership details**
 - Submission of Joint ownership details for all married beneficiaries already attached/to be attached in MIS.
 - Old /Already Existing Data: Latest by 31st Jan, 2019.
 6. **AHP Module**
 - Generation of Allotment Letter from MIS system.
 7. **Cyber Security**
 - To keep MIS information safe from unauthorized access.
 - To adhere to the IT Act 2005 and Aadhaar Act 2.5 compliance strictly.
 - To keep the personnel details/sensitive data like beneficiaries mobile number, bank account number, Aadhaar number etc. in the safe custody and it should not be published in any public portal.
 8. **Integration with SMS Gateway**
 - Updation of Project-In Charge details in MIS
 - Updation of latest Beneficiary Mobile number in MIS.
 - Updation of Geo-tagging concerned official
 9. **Geo-Tagging Advisory**
 - Geo-tagging of BLC houses as per the advisory circulated by the Ministry.
 - Completed construction stages of houses must be geo-tagged within 5 days from date of completion.
 - Moderation of geo-tagged images within 4 days by the supervisor.

12	GENERAL OBSERVATIONS
----	-----------------------------

- i. It was directed that all States/UTs should saturate their total demand for sanction in the year 2018-19 itself, which would enable them to complete all the houses by 2021-22 along with UCs and completion certificates etc.
- ii. States/UTs should ensure that the **PMAY (U) logo** is displayed in front of all housing units constructed under funding support of the Government of India. However, State/UTs should not display any such information which may amount to violation of Model Code of Conduct (MCC) as per instruction issued by the Election Commission of India/State Election Commissions from time to time.
- iii. State Governments may prepare short films, printed literature/documents on projects undertaken under PMAY (U) to showcase how lives of beneficiaries have transformed. It should be widely circulated both in print and electronic media and also in various social media platforms for generating awareness. The State Government should also share with



- the Ministry high resolution photographs and video testimonials of beneficiaries whose houses have been completed.
- iv. The State/UT Governments should consider ISSR component of PMAY (U) for rehabilitation of slums by using land as a resource and which is available with the State/UT/ULBs.
 - v. The Government of India has released Rs. 8000 crore under Extra Budgetary Resource (EBR), over and above budgetary allocation, to the State/UT Governments/CNAs in the FY 2017-18. The EBR fund is an interest bearing fund and it is important that the funds so released to the State do not remain parked with SLNA/State Government, but is utilized on fast pace for the purpose it has been released. Any interest earned on the parked fund will be adjusted/ recovered against subsequent instalments in the sanctioned projects under PMAY (U).
 - vi. The Central funds in general and EBR funds in particular released under PMAY(U) mission should be passed on to the ULBs/Implementing Agencies within the time frame stipulated in the respective sanction orders and registration of all ULBs on PFMS may be ensured by all State/UT Governments. This is a very important matter hence appropriate arrangements and safeguards must be built in.
 - vii. With regard to the vacant houses, if any, under JnNURM, the State Governments/UTs should look for realistic, pragmatic options so as to allot these houses to eligible beneficiaries in urban areas without any further delay.
 - viii. The Secretary (MoHUA) desired the States/UTs to collect data with respect to houses of EWS/LIG category being constructed through State sponsored schemes, Development Authorities, Housing Boards, Private Developers and Individual constructions in all statutory towns. Director, NBO will coordinate the efforts and will update regularly the progress made.
 - ix. A robust MIS System being critical for PMAY (U) Mission. States need to constantly monitor the linking of beneficiaries to sanctioned projects in PMAY (U)-MIS. All States/UTs to ensure that the Aadhaar details of beneficiaries with regards to their number and name is accurate while updating in MIS.
 - x. Under PFMS/DBT process, the funds would have to be transferred at every stage only through electronic mode for Beneficiary Led individual house Construction (BLC) under PMAY (U).The bank account details of the beneficiaries should necessarily be mapped so that the funds can flow to the beneficiaries' bank account directly. There should also be 100% Aadhaar linkages of beneficiaries in all AHP, BLC, ISSR and CLSS cases.
 - xi. State/UTs to expedite finalisation of agencies for IPQM and Social Audit as per the guidelines.
 - xii. Since Rajiv Awas Yojana (RAY) is subsumed in Pradhan Mantri Awas Yojana PMAY (U), Third Party Quality and Monitoring Agencies (TPQMA) appointed for PMAY (U) may also certify quality aspects of RAY projects.
 - xiii. States/UTs need to expedite grounding of approved projects so that they are completed within the deadline.

- xiv. The States/UTs should submit project proposals for consideration of CSMC by 15th of each month so that site scrutiny/desk scrutiny in respect of identified DPRs can be done before the CSMC holds meeting.
- xv. HFAPoA should have been submitted prior to bringing project proposals for that city. If not, justification for delay should be provided.
- xvi. The State/UT Governments may make provision of cistern in toilet, two platforms in kitchen, cemented almirah/slab, storage space in living room, loft, etc. which are basic requirement for a family. Similarly, plantation drive may be organised on completion of construction work especially in AHP and ISSR projects to increase green cover at the locality. In BLC projects, houses should be constructed little away from the existing road, wherever possible, for better planning and ease of traffic movement. It was reiterated that PMAY (U) addresses the aspiration of human being for a better and dignified life. All out efforts should be made to provide maximum facilities.
- xvii. Housing demand along with infrastructure in aspirational districts to be prioritised and completed immediately.
- xviii. The State/UT governments may consider G+7 units under AHP and ISSR projects with lift facility as land is a scarce resource. The maintenance cost of the lift can be managed by the resident welfare society once houses are occupied.
- xix. States/UTs may prefer arranging rent to the beneficiaries during the interim period of construction of houses under ISSR projects for its speedy completion.
- xx. States/UTs should implement innovative, cost effective and high quality construction technologies for constructing the housing units under PMAY (U) and document the same. The tender documents should preferably be technology neutral and a clause of quality assurance for the potential bidders should be included.
- xxi. First instalment of Central Assistance in case of BLC/ISSR projects shall be released on the basis of Aadhaar seeded beneficiaries in PMAY (U)-MIS.
- xxii. Further, the first instalment of Central Assistance in respect of ISSR and AHP projects shall be released on confirmation from the State/UT Government(s) about selection of Developer and issuance of work order. With respect to AHP projects, the 2nd instalment of Central Assistance shall be released after Aadhaar seeding of all beneficiaries is captured in the project and entered in PMAY (U)-MIS by the State/UT Governments.
- xxiii. State Level Appraisal Committee is expected to thoroughly appraise the DPRs before submitting the same to State Level Sanctioning & Monitoring Committee for approval. Combining SLAC and SLSMC meeting is not permissible as the mandate of the two bodies is distinct.
- xxiv. Allotment of houses in AHP and ISSR vertical of PMAY (U) should be Aadhaar enabled, provision for which has already been made in PMAY (U)-MIS.
- xxv. State/UT Governments may offer incentives through additional FAR for rehabilitation of slums on private land through ISSR. Increase of FAR upto 50% can be considered which will incentivise developers to undertake construction work on privately owned land for meeting the "Housing for All" goal.



- xxvi. State/UT Governments should exempt sanctioning of building plan on plot size less than 100 sq. metre. States/UTs may also prepare and circulate standard building plan designs for a plot size upto 100 sq. metre.
- xxvii. State/UT Governments are advised to ensure that:
- a. Adequate infrastructure is provided including individual water, sanitation and electricity connections.
 - b. There should be no duplication/change in the identified beneficiaries
 - c. Demarcation of land and mutation is carried out before implementation
 - d. The design and construction of houses is disaster resilient and the specifications conform to IS/ NBC norms.
- xxviii. The MoHUA has formulated 'PPP Models for Affordable Housing' to enable States/UTs to facilitate private sector participation, in order to meet the growing need of affordable housing in the country. The States/UTs are advised to make use of these guidelines suitably for PPP projects on affordable housing.
- xxix. It has come to notice that some individual/organizations are collecting registration money etc. from potential beneficiaries seeking dwelling units in PMAY (U) fraudulently. The Ministry of Housing and Urban Affairs has not authorized any individual/organization/agency to collect application/registration fee for applying for houses in PMAY (U). Thus, no individual/agency/organization can collect any money/application fee from the beneficiary for enrolment under PMAY (U). All State/UT Governments may also issue disclaimer to this effect in their relevant websites/advertisements etc. to stop this kind of fraudulent activity.
- xxx. Affordable Housing Fund of Rs. 16,000 crore has been created under National Housing Bank (NHB) for refinancing purpose. State/UT governments may consider facilitating beneficiary contribution out of this fund. NHB may circulate the eligibility guidelines to all States/UT Governments urgently.

The meeting ended with a vote of thanks to the Chair.



List of participants in the 41 meeting of Central Sanctioning & Monitoring Committee (CSMC) of PMAY (U) held under the chairmanship of Secretary (HUA) on 27.12.2018

1	Shri Durga Shanker Mishra, Secretary, M/o HUA.....in Chair
2	Shri Amrit Abhijat, Jt. Secretary & MD (HFA), M/o HUA, Nirman Bhavan, New Delhi
3	Dr. Ravishankar, Secretary, Housing, Govt. of Karnataka.
4	Shri R.K. Gautam, Director (HFA-V), M/o HUA, Nirman Bhawan, New Delhi.
5	Shri R.S. Singh, Director (HFA-I), M/o HUA, Nirman Bhavan, New Delhi
6	Shri Shailendra Vikram Singh, Director IFD-II, M/o HUA, Nirman Bhavan , New Delhi.
7	Shri Umraw Singh, Director, NBO, Nirman Bhavan, New Delhi.
8	Ms. Anita Sirohiwal, Deputy Director (HFA-I), M/o HUA, Nirman Bhawan, New Delhi.
9	Shri Rahul Mahana, US (HFA-IV), M/o HUA , Nirman Bhawan, New Delhi.
10	Shri Jagdish Gupta, US (HFA-I), M/o HUA , Nirman Bhawan, New Delhi.
11	Shri Vinod Gupta, US (HFA-III), M/o HUA , Nirman Bhawan, New Delhi.
12	Shri B.K. Mandal, US (HFA-V) , M/o HUA , Nirman Bhawan, New Delhi.
13	Ms. Usha P Mahavir, ED (Project) HUDCO New Delhi.
14	Shri H.T. Suresh, ED (P), HUDCO, New Delhi.
15	Dr. Shailesh Kr. Agrawal, ED, BMTPC, IHC Lodhi Road, New Delhi
16	Shri C.N. Jha, Dy Chief, BMTPC, IHC Lodhi Road, New Delhi
17	Shri D.P. Singh, D.O. BMTPC, IHC Lodhi Road, New Delhi
18	Shri Arvind Kumar, DC-MIS, BMTPC, M/o HUA, Nirman Bhavan, New Delhi.
19	Shri Akash Mathur, D.O., BMTPC, M/o HUA , Nirman Bhawan, New Delhi.
20	Shri Praveen Suri, S. Analyst, BMTPC, M/o HUA , Nirman Bhawan, New Delhi.
21	Shri Arvind Kumar, Director, Shastri Bhawan, New Delhi.
22	Shri R. Rudraish, Housing, Karnataka.
23	Shri Shantha Hulmani, RGRHCL, Karnataka.
24	Shri Suresh Chandra Dala, Mission Director, H & UD, Odisha.
25	Shri Suneel Kumar, Urban Planner (SLTC), H & UD, Odisha.
26	Shri Lochan Schra, Secretary, Housing, Gujarat.
27	Shri Bhavin Patel, G.M & P.C, Ahemedabad, Gujarat.
28	Shri B.M.Diwan, APTIDCO, Andhra Pradesh.
29	Umesh Pratap Singh, Director, SUDA, Uttar Pradesh.
30	Shri Atul Singh Chauhan, Prog. Officer, SUDA, Uttar Pradesh.
31	Shri Hitesh Phatak, MIS Specialist, Uttar Pradesh.
32	Shri Lad Sanjay R, MHADA, Mumbai.
33	Ms. Niti Dwivedi, Additional Director, Awas Bandhu, Uttar Pradesh.
34	Shri Sunil Kumar, Awas Bandhu, Uttar Pradesh.
35	Shri S.K.Sinha, Director, Awas Bandhu, Uttar Pradesh
36	Shri S.K.Sinha, Director, Uttar Pradesh.

37	Ms. Vinceta Rani, AGM (Proj), HUDCO, New Delhi.
38	Shri Ashish Jain, NHB, New Delhi.
39	Shri V.Magesh Kumar, NHB, New Delhi.
40	Shri Anuj Rastogi, NHB, New Delhi.
41	Shri Bibekanand, DRMC-PMAY (U), - M/o HUA , Nirman Bhawan, New Delhi.
42	Ms. Neha Sharma, PMU- M/o HUA , Nirman Bhawan,New Delhi.
43	Shri Raj Aryan, PMU- M/o HUA , Nirman Bhawan,New Delhi.
44	Shri Brijesh Kumar, PMU- M/o HUA , Nirman Bhawan,New Delhi.
45	Shri Divya Kumar Garg, PMU- M/o HUA , Nirman Bhawan,New Delhi.
46	Shri Rohit Khandelwal, PMU- M/o HUA , Nirman Bhawan,New Delhi.
47	Shri Radhey Shyam Saini, PMU- M/o HUA , Nirman Bhawan,New Delhi.
48	Shri J.K. Prasad, PMU- M/o HUA , Nirman Bhawan, New Delhi.
49	Ms Lavanya Gotety, CB-Coordinator, PMU- M/o HUA , Nirman Bhawan,New Delhi.
50	Dr. Sunil Pareek, Regional Coordinator, PMU- M/o HUA , Nirman Bhawan, New Delhi.
51	Shri R.M. Ravi, Regional Coordinator, PMU- M/o HUA , Nirman Bhawan,New Delhi.
52	Ms. Dipti Singh, PMU- M/o HUA , Nirman Bhawan,New Delhi.
53	Ms. Pooja Gupta, PMU- M/o HUA , Nirman Bhawan,New Delhi.
54	Ms. Chandana De Sarkar, PMU- M/o HUA , Nirman Bhawan,New Delhi.
55	Shri Manish Kumar, PMU-M/o HUA, Nirman Bhawan, New Delhi
56	Shri A.B.Kumar, PMU- Lead Engineer, M/o HUA , Nirman Bhawan, New Delhi.
57	Shri Manikandan. K.P., PMU- M/o HUA , Nirman Bhawan, New Delhi.

Annexure II-A: Salient details of 07 AHP projects of State of Andhra Pradesh

(Rs. in lakh)

S.No	City/ULB/UDAs	No of EWS Houses	Total Project Cost	Central Assistance (@Rs.1.5 Lakh)	State Share (@Rs. 1.5 Lakhs	Beneficiary Share (Rs. In Lakhs)	Infra Cost by GoAP/ ULB (Rs. In Lakhs)	1st Instalments @40% of Central Assistance
1	Pithapuram	576	4,419.10	864.00	864.00	2,304.00	387.10	345.60
2	Pithapuram	3,936	29,688.18	5,904.00	5,904.00	15,744.00	2,136.18	2,361.60
3	Amalapuram	960	7,263.14	1,440.00	1,440.00	3,840.00	543.14	576.00
4	Vijayawada	27,648	1,93,536.00	41,472.00	41,472.00	73,449.56	37,142.44	16,588.80
5	Nandikotkur	1,440	10,055.76	2,160.00	2,160.00	4,152.00	1,583.76	864.00
6	Atmakur	2,400	16,496.60	3,600.00	3,600.00	5,909.76	3,386.84	1,440.00
7	Palakonda	1,152	6,846.00	1,728.00	1,728.00	3,248.00	142.00	691.20
	AHP Total	38,112	2,68,304.78	57,168.00	57,168.00	1,08,647.32	45,321.46	22,867.20

A

Annexure II-B: Salient details of 34 BLC (N) projects of State of Andhra Pradesh

Rs. in lakhs

S.No	City/ULB/UDAs	No. of EWS houses	General (including OBC)	SC	ST	Total Project Cost	Central Assistance (@Rs. 1.5 Lakhs)	State Share (@Rs. 1.0 Lakhs, 0.5Lakhs for UDAs)	Beneficiary Share (Rs. In Lakhs)	Ist Instalments @40% of Central Assistance
1	Giddalur(ULB)	200	153	34	13	700.00	300.00	200.00	200.00	120.00
2	Kadapa(ULB)	1311	1165	123	23	4588.50	1966.50	1311.00	1311.00	786.60
3	Yerraguntla(ULB)	102	87	15	0	357.00	153.00	102.00	102.00	61.20
4	Pilalcole(ULB)	98	72	25	1	343.00	147.00	98.00	98.00	58.80
5	Gannavaram (APCRDA)	1400	801	543	56	3500.00	2100.00	700.00	700.00	840.00
6	Mylavaram(APCRDA)	3081	1766	880	435	7702.50	4621.50	1540.50	1540.50	1848.60
7	Pennalur(APCRDA)	795	435	324	36	1987.50	1192.50	397.50	397.50	477.00
8	Terali(APCRDA)	285	107	152	26	712.50	427.50	142.50	142.50	171.00
9	Chilakuripeta(APCRDA)	160	110	41	9	400.00	240.00	80.00	80.00	96.00
10	Prathipadu(APCRDA)	535	432	93	10	1337.50	802.50	267.50	267.50	321.00
11	Peddakurupadu(APCRDA)	1068	678	310	80	2670.00	1602.00	534.00	534.00	640.80
12	Mangalagiri(APCRDA)	130	113	12	5	325.00	195.00	65.00	65.00	78.00
13	Venuru(APCRDA)	1006	540	424	42	2515.00	1509.00	503.00	503.00	603.60
14	Ponguru(APCRDA)	1022	623	329	70	2555.00	1533.00	511.00	511.00	613.20
15	Tadikonda(APCRDA)	504	354	114	36	1260.00	756.00	252.00	252.00	302.40
16	Sattenapalli(APCRDA)	200	135	57	8	500.00	300.00	100.00	100.00	120.00

Minutes of the 41 CSMC/27.12.2018

AY

17	GajapatiNagaram(VMRD A)	1145	1011	129	5	2862.50	1717.50	572.50	572.50	687.00
18	Masdupet(GUDA)	1635	1408	214	13	4087.50	2452.50	817.50	817.50	981.00
19	Pithapuram(GUDA)	306	255	50	1	765.00	459.00	153.00	153.00	183.60
20	Kakinada Rural(GUDA)	90	84	6	0	225.00	135.00	45.00	45.00	54.00
21	Karapa Mandal(GUDA)	118	117	0	1	295.00	177.00	59.00	59.00	70.80
22	Gandepalli(GUDA)	144	133	11	0	360.00	216.00	72.00	72.00	86.40
23	Jaggampeta(GUDA)	179	162	17	0	447.50	268.50	89.50	89.50	107.40
24	Kirlampudi(GUDA)	177	151	25	1	442.50	265.50	88.50	88.50	106.20
25	Anaparthi(GUDA)	104	75	29	0	260.00	156.00	52.00	52.00	62.40
26	Biccavolu(GUDA)	164	147	15	2	410.00	246.00	82.00	82.00	98.40
27	Pedapudi(GUDA)	148	121	27	0	370.00	222.00	74.00	74.00	88.80
28	Rangampeta(GUDA)	286	244	41	1	715.00	429.00	143.00	143.00	171.60
29	Peddapuram(GUDA)	240	212	27	1	600.00	360.00	120.00	120.00	144.00
30	Satyaveedu(NUDA)	508	197	297	14	1270.00	762.00	254.00	254.00	304.80
31	Renigunta(TUDA)	547	322	157	68	1367.50	820.50	273.50	273.50	328.20
32	Patturu(TUDA)	471	267	146	58	1177.50	706.50	235.50	235.50	282.60
33	Chandragiri(TUDA)	954	599	280	75	2385.00	1431.00	477.00	477.00	572.40
34	Tirupathi(TUDA)	208	173	26	9	520.00	312.00	104.00	104.00	124.80
	... Total	19,321	13,249	4,973	1,099	50,013.50	28,981.50	10,516.00	10,516.00	11,592.60

✓

Minutes of the 41 CSMC/27.12.2018

Annexure III-1:- Saliient details of 01 ISSR project submitted by the State of Gujarat

Rs. in lakhs

Sr.No	Namc. of City	Imp. Agency	No of Houses	Project Cost	GOI Share	GOG Share	Beni. Share	ULB Share	1st instalment (40%) of Central Assistance
1	Rajkot Municipal Corporation	Municipal Corporation	100	1464.44	100.00	100.00	0.00	1264.44	40.00
Total			100	1464.44	100.00	100.00	0.00	1264.44	40.00

Annexure III-B:- Salient details of 14 AHP projects submitted by the State of Gujarat

Rs. in lakhs

Sr.No	Name of City	Imp. Agency	No of Houses	Project Cost	Central Assistance @ Rs 1.5 lakh	State Share@ Rs 1.5 lakh	Beni. Share	ULB Share	Land Cost	G.Total	1st installment (40%) of Central Assistance
1	Rajkot	Municipal Corporation	119	1058.00	178.50	178.50	357.00	344.00	307.73	1365.73	71.40
2	Rajkot	Municipal Corporation	168	1269.47	252.00	252.00	504.00	261.47	618.05	1887.52	100.80
3	Rajkot	Municipal Corporation	180	1488.74	270.00	270.00	540.00	408.74	273.07	1761.81	108.00
4	Rajkot	Municipal Corporation	220	1716.05	330.00	330.00	660.00	396.05	334.81	2050.86	132.00
5	Rajkot	Municipal Corporation	308	3240	462.00	462.00	1694.00	622.00	1057.74	4297.74	184.80
6	Surat	Municipal Corporation	5080	43337.46	7620.00	7620.00	27940.00	157.46	7246.63	50584.09	3048.00
7	Surat	Authority	896	7739.73	1344.00	1344.00	3808.00	1243.73	1292.34	9032.07	537.60
8	Surat	Authority	1200	10640.49	1800.00	1800.00	4800.00	2240.49	887.07	11527.56	720.00
9	Vadodara	Authority	274	2467.76	411.00	411.00	1507.00	138.76	266.43	2734.19	164.40
10	Vadodara	Authority	306	1982.46	459.00	459.00	918.00	146.46	304.08	2286.54	183.60

11	Vadodara	Authority	318	2655.43	477.00	477.00	1701.43	0.00	329.85	2985.28	190.80
12	Vadodara	Authority	360	2362.44	540.00	540.00	1080.00	202.44	385.84	2748.28	216.00
13	Vadodara	Authority	392	3512.07	588.00	588.00	2156.00	180.07	561.24	4073.31	235.20
14	Vadodara	Authority	532	4345.55	798.00	798.00	2749.55	0.00	671.27	5016.82	319.20
Total			10,353	87,815.65	15,529.50	15,529.50	50,414.98	6341.67	14,536.15	11,363.66	6,211.80

Annexure III-C:- Salient details of 62 BLC projects submitted by the State of Gujarat

Rs. in lakhs

Sr. No	Name of City	Imp. Agency	Gen	SC	ST	OBC	No of Houses	Project Cost	GOI Share	GOG Share	Beni. Share	1st installment (40%) of Central Assistance
1	KhedbrahmaNagarpalika, Phase-II	Nagarpalika	21	15	130	134	300	1306.24	450.00	618.15	238.09	180.00
2	MahuvaNagarpalika, Phase-I	Nagarpalika	3	9	45	93	150	648.61	225.00	309.08	114.53	90.00
3	ThangadhNagarpalika, Phase-I	Nagarpalika	2	14	1	133	150	649.45	225.00	309.08	115.37	90.00
4	HalvadNagarpalika, Phase-I	Nagarpalika	20	20	1	159	200	865.36	300.00	412.10	153.26	120.00
5	KeshodNagarpalika, Phase-I	Nagarpalika	19	7	9	65	100	433.32	150.00	206.05	77.27	60.00
6	ModasaNagarpalika, Phase-IV	Nagarpalika	26	6	5	213	250	1082.44	375.00	515.13	192.31	150.00
7	MahemdabadNagarpalika, Phase-II	Nagarpalika	30	16	3	51	100	444.70	150.00	206.05	88.65	60.00
8	TalodNagarpalika, Phase-III	Nagarpalika	30	28	4	238	300	1306.50	450.00	618.15	238.35	180.00
9	PalanpurNagarpalika, Phase-IV	Nagarpalika	136	112	12	435	695	3037.27	1042.50	1432.05	562.72	417.00
10	BayadNagarpalika, Phase-II	Nagarpalika	3	38	29	130	200	869.88	300.00	412.10	157.78	120.00

11	MorbiNagarpalika, Phase-I	Nagarpalika	2	28	2	43	75	293.18	112.50	154.54	26.14	45.00
12	PatanNagarpalika, Phase-II	Nagarpalika	13	28	29	118	188	736.65	282.00	387.37	67.28	112.80
13	Kanakpur.-KansadNagarpalika, Phase-I	Nagarpalika	11	0	30	5	46	213.18	69.00	94.78	49.40	27.60
14	KodinarNagarpalika, Phase-I	Nagarpalika	29	27	0	29	85	335.24	127.50	175.14	32.60	51.00
15	RajulaNagarpalika, Phase-I	Nagarpalika	11	17	0	67	95	364.42	142.50	195.75	26.17	57.00
16	BhanvadNagarpalika, Phase-I	Nagarpalika	2	15	0	29	46	181.28	69.00	94.78	17.50	27.60
17	SalayaNagarpalika, Phase-I	Nagarpalika	7	28	1	146	182	711.19	273.00	375.01	63.18	109.20
18	OkhaNagarpalika, Phase-I	Nagarpalika	10	20	1	54	85	327.43	127.50	175.14	24.79	51.00
19	SavliNagarpalika, Phase-III	Nagarpalika	23	2	1	12	38	146.89	57.00	78.30	11.59	22.80
20	GodhraNagarpalika, Phase-III	Nagarpalika	30	8	5	101	144	556.69	216.00	296.71	43.98	86.40
21	KaalolNagarpalika, Phase-II	Nagarpalika	10	10	2	13	35	144.92	52.50	72.12	20.30	21.00
22	TarsadiNagarpalika, Phase-III	Nagarpalika	7	35	14	1	57	247.64	85.50	117.45	44.69	34.20
23	SongadhNagarpalika, Phase-III	Nagarpalika	3	0	22	27	52	234.68	78.00	107.15	49.53	31.20
24	BhachauNagarpalika, Phase-III	Nagarpalika	49	21	0	88	158	705.70	237.00	325.56	143.14	94.80

25	RaparNagarPalika, Phase-II	NagarPalika	86	32	20	64	202	900.14	303.00	416.22	180.92	121.20
26	VyaraNagarPalika, Phase-III	NagarPalika	11	0	24	28	63	285.11	94.50	129.81	60.80	37.80
27	GariyadharNagarPalika, Phase-II	NagarPalika	1	42	1	213	257	984.79	385.50	529.55	69.74	154.20
28	TalajaNagarPalika, Phase-I	NagarPalika	9	5	0	51	65	247.68	97.50	133.93	16.25	39.00
29	Rajkot Urban Development Authority, Phase-V	Authority	11	56	4	133	204	799.19	306.00	420.34	72.85	122.40
30	Jam Jodhpur NagarPalika, Phase-II	NagarPalika	4	2	1	43	50	216.21	75.00	103.03	38.18	30.00
31	PorbandarNagarPalika, Phase-II	NagarPalika	5	0	0	79	84	363.43	126.00	173.08	64.35	50.40
32	Bhavnagar Municipal Corporation, Phase-V	Municipal Corporation	4	4	3	34	45	206.82	67.50	92.72	46.60	27.00
33	ManavadarNagarPalika, Phase-I	NagarPalika	4	7	2	19	32	148.79	48.00	65.94	34.85	19.20
34	Rajkot Municipal Corporation, Phase-VI	Municipal Corporation	3	7	5	71	86	400.77	129.00	177.20	94.57	51.60
35	SanandNagarPalika, Phase-I	NagarPalika	83	6	8	65	162	667.16	243.00	333.80	90.36	97.20
36	TalalaNagarPalika, Phase-II	NagarPalika	5	1	1	15	22	92.57	33.00	45.33	14.24	13.20
37	VanthliNagarPalika, Phase-II	NagarPalika	4	1	1	8	14	60.29	21.00	28.85	10.44	8.40

38	LathiNagarpalika, Phase-II	Nagarpalika	7	6	3	20	36	165.97	54.00	74.18	37.79	21.60
39	ChorwadNagarpalika, Phase-II	Nagarpalika	8	11	8	204	231	984.83	346.50	475.98	162.35	138.60
40	WadhvanNagarpalika, Phase-IV	Nagarpalika	4	29	2	32	67	286.54	100.50	138.05	47.99	40.20
41	JafrabadNagarpalika, Phase-II	Nagarpalika	0	0	0	13	13	57.06	19.50	26.79	10.77	7.80
42	Rajkot Urban Development Authority, Phasc-VI	Authority	8	16	0	81	105	614.32	157.50	216.35	240.47	63.00
43	VeravalNagarpalika, Phase-III	Nagarpalika	15	2	3	144	164	702.74	246.00	337.92	118.82	98.40
44	Visavada.Nagarpalika, Phase-II	Nagarpalika	29	10	1	54	94	401.09	141.00	193.69	66.40	56.40
45	JetpurNagarpalika, Phasc-IV	Nagarpalika	5	4	0	56	65	283.00	97.50	133.93	51.57	39.00
46	SaheraNagarpalika, Phase-IV	Nagarpalika	3	9	29	66	107	406.89	160.50	220.47	25.92	64.20
47	SantrampurNagarpalika, Phase-III	Nagarpalika	9	2	23	11	45	173.13	67.50	92.72	12.91	27.00
48	LunavadaNagarpalika, Phase-III	Nagarpalika	39	8	7	74	128	498.46	192.00	263.74	42.72	76.80
49	AnkleshwarNagarpalika, Phase-II	Nagarpalika	16	9	6	18	49	194.27	73.50	100.96	19.81	29.40
50	DharampurNagarpalika, Phase-IV	Nagarpalika	3	6	91	7	107	404.43	160.50	220.47	23.46	64.20

51	DevghariyaNagarpalika, Phase-III	Nagarpalika	0	6	8	36	50	187.91	75.00	103.03	9.88	30.00
52	ShaheraNagarpalika, Phase-V	Nagarpalika	23	5	15	58	101	380.87	151.50	208.11	21.26	60.60
53	UmargamNagarpalika, Phase-II	Nagarpalika	0	0	16	18	34	129.16	51.00	70.06	8.10	20.40
54	NavsariNagarpalika, Phase-VI	Nagarpalika	3	5	44	18	70	278.56	105.00	144.24	29.32	42.00
55	BilimoraNagarpalika, Phase-IV	Nagarpalika	10	1	3	16	30	120.50	45.00	61.82	13.68	18.00
56	ChhotanudepurNagarpalika, Phase-III	Nagarpalika	20	3	7	23	53	204.28	79.50	109.21	15.57	31.80
57	SantrampurNagarpalika, Phase-IV	Nagarpalika	0	14	20	66	100	377.11	150.00	206.05	21.06	60.00
58	AnandNagarpalika, Phase-I	Nagarpalika	17	38	10	34	99	385.34	148.50	203.99	32.85	59.40
59	KhedaNagarpalika, Phase-II	Nagarpalika	115	4	8	59	186	724.15	279.00	383.25	61.90	111.60
60	KaramsadNagarpalika, Phase-II	Nagarpalika	9	15	7	54	85	327.13	127.50	175.14	24.49	51.00
61	UmrethNagarpalika, Phase-II	Nagarpalika	57	10	5	19	91	352.20	136.50	187.51	28.19	54.60
62	KathlalNagarpalika, Phase-II	Nagarpalika	24	6	3	20	53	200.25	79.50	109.21	11.54	31.80
Total			1,151	886	735	4,408	7,180	30,056.00	10,770.00	14,794.39	4,491.59	4308.00

Annexure IV-A:- Salient details of 283 BLC(N) projects submitted by the State of Karnataka

Rs. in lakhs

Sl. No	City Name	Houses Proposed	Project Cost	Central Share	State Share	Ben Share	GEN	SC	ST	OBC	Total	Min	1st instalment of Central Assistant (40%)
1	Aminagad	55	192.5	82.5	0	110	49	1	0	5	55	0	33.00
2	Aminagad	5	20	7.50	6.00	6.50	5	0	0	0	5	0	3.00
3	Aminagad	95	380	142.50	114.00	123.50	85	0	0	10	95	0	57.00
4	Belagali	47	164.5	70.5	0	94	46	0	0	1	47	0	28.20
5	Guledgudda	6	21	9	0	12	0	0	0	6	6	0	3.60
6	Guledgudda	76	304	114.00	91.20	98.80	76	0	0	0	76	0	45.60
7	Hungu id	116	464	174.00	139.20	150.80	116	0	0	0	116	11	69.60
8	Hungu id	4	14	6	0	8	4	0	0	0	4	0	2.40
9	Ilkal	60	210	90	0	120	43	0	0	17	60	0	36.00
10	Jambhandi	100	350	150	0	200	21	1	0	78	100	78	60.00
11	Kamatgi	69	241.5	103.5	0	138	0	1	0	68	69	0	41.40
12	Kamatgi	90	360	135.00	108.00	117.00	82	0	0	8	90	0	54.00
13	Kerur	84	294	126	0	168	21	24	17	22	84	0	50.40
14	Mahalingapura	9	31.5	13.5	0	18	7	1	0	1	9	0	5.40
15	Mudhel	67	234.5	100.5	0	134	16	20	0	31	67	31	40.20
16	Terdal	235	822.5	352.5	0	470	50	0	0	185	235	0	141.00
17	Anekal	43	172	64.50	51.60	55.90	43	0	0	0	43	0	25.80
18	Artibels	3	12	4.50	3.60	3.90	0	0	0	3	3	0	1.80
19	BBMP	17	59.5	25.5	0	34	9	0	0	8	17	0	10.20
20	Bommasandra	7	28	10.50	10.80	6.70	4	3	0	0	7	0	4.20

21	Chandrapura	6	24	9.00	7.20	7.80	6	0	0	0	0	6	0	0	3.60
22	Devanahalli	131	458.5	196.5	0	262	80	25	6	20	131	20	0	0	78.60
23	Devanahalli	137	548	205.50	183.60	158.90	113	0	24	0	137	0	0	0	82.20
24	Dod Ballapur	75	300	112.50	114.80	72.70	44	29	2	0	75	0	0	0	45.00
25	Hosakote	40	140	60	0	80	30	0	0	10	40	0	0	0	24.00
26	Vijayapura	90	315	135	0	180	80	10	0	0	90	0	0	0	54.00
27	Athni	29	116	43.50	34.80	37.70	24	0	0	5	29	3	0	0	17.40
28	Chinchali	81	324	121.50	120.40	82.10	38	29	0	14	81	0	0	0	48.60
29	Harugeri	5	17.5	7.5	0	10	3	0	0	2	5	0	0	0	3.00
30	Kabbur	9	31.5	13.5	0	18	9	0	0	0	9	0	0	0	5.40
31	Kalolli	100	400	150.00	120.00	130.00	90	0	0	10	100	10	0	0	60.00
32	Kankarawadi	227	908	340.50	409.20	158.30	56	171	0	0	227	0	0	0	136.20
33	Khanapur	32	128	48.00	38.40	41.60	28	0	0	4	32	4	0	0	19.20
34	Kittur	15	52.5	22.5	0	30	7	0	0	8	15	8	0	0	9.00
35	Kittur	30	120	45.00	36.00	39.00	26	0	0	4	30	4	0	0	18.00
36	Kudchi	206	721	309	0	412	173	0	0	33	206	0	0	0	123.60
37	Manoli	25	87.5	37.5	0	50	2	0	0	23	25	8	0	0	15.00
38	Naganur	2	8	3.00	2.40	2.60	2	0	0	0	2	0	0	0	1.20
39	Naganur	225	900	337.50	270.00	292.50	225	0	0	0	225	35	0	0	135.00
40	Nipani	82	328	123.00	98.40	106.60	69	0	0	13	82	0	0	0	49.20
41	Raybag	75	262.5	112.5	0	150	75	0	0	0	75	0	0	0	45.00
42	Saundatti-Yellamma	5	20	7.50	6.00	6.50	5	0	0	0	5	0	0	0	3.00
43	Saundatti-Yellamma	1	4	1.50	1.20	1.30	1	0	0	0	1	0	0	0	0.60
44	Shedbal	78	273	117	0	156	70	3	1	4	78	0	0	0	46.80
45	Shedbal	24	96	36.00	28.80	31.20	19	0	0	5	24	0	0	0	14.40

Minutes of the 41 CSMC/27.12.2018

46	Shedbal	166	664	249.00	332.00	83.00	0	69	97	0	166	0	99.60
47	Ugar Kihurd	36	126	54	0	72	29	0	0	7	36	0	21.60
48	Ugar Kinurd	25	100	37.50	30.00	32.50	18	0	0	7	25	0	15.00
49	Bellary	602	2408	903.00	722.40	782.60	515	0	0	87	602	87	361.20
50	Hagaribommanahalli	200	800	300.00	240.00	260.00	180	0	0	20	200	0	120.00
51	Hagaribommanahalli	21	84	31.50	25.20	27.30	17	0	0	4	21	4	12.60
52	Hagaribommanahalli	384	1536	576.00	768.00	192.00	0	184	200	0	384	0	230.40
53	Hoovina Hadagalli	86	344	129.00	103.20	111.80	77	0	0	9	86	9	51.60
54	Hoovina Hadagalli	177	708	265.50	354.00	88.50	0	124	53	0	177	0	106.20
55	Hoovina Hadagalli	25	100	37.50	50.00	12.50	0	25	0	0	25	0	15.00
56	Hospet	118	472	177.00	141.60	153.40	107	0	0	11	118	11	70.80
57	Hospet	297	1188	445.50	566.80	175.70	25	81	182	9	297	9	178.20
58	Hospet	384	1536	576.00	768.00	192.00	0	256	128	0	384	0	230.40
59	Hospet	70	280	105.00	140.00	35.00	0	69	1	0	70	0	42.00
60	Kamalapuram	20	80	30.00	24.00	26.00	16	0	0	4	20	4	12.00
61	Kampli	58	232	87.00	69.60	75.40	50	0	0	8	58	8	34.80
62	Kampli	75	300	112.50	90.00	97.50	68	0	0	7	75	7	45.00
63	Kampli	94	376	141.00	188.00	47.00	0	60	34	0	94	0	56.40
64	Kottura	121	423.5	181.5	0	242	94	0	0	27	121	27	72.60
65	Kottura	150	600	225.00	300.00	75.00	0	0	150	0	150	0	90.00
66	Kottura	150	600	225.00	180.00	195.00	135	0	0	15	150	15	90.00
67	Kudithini	40	160	60.00	80.00	20.00	0	20	20	0	40	0	24.00
68	Kudithani	50	200	75.00	60.00	65.00	45	0	0	5	50	5	30.00
69	Kudligi	450	1800	675.00	900.00	225.00	0	200	250	0	450	0	270.00
70	Kudligi	75	300	112.50	90.00	97.50	68	0	0	7	75	0	45.00

✓

71	Kurekuppa	20	80	30.00	40.00	10.00	0	10	10	0	20	0	12.00
72	Kurekuppa	32	128	48.00	38.40	41.60	28	0	0	4	32	4	19.20
73	Kurekuppa	75	300	112.50	90.00	97.50	68	0	0	7	75	7	45.00
74	Kurugodu	120	480	180.00	240.00	60.00	0	60	60	0	120	0	72.00
75	Mariyamanahalli	150	600	225.00	180.00	195.00	135	0	0	15	150	15	90.00
76	Mariyamanahalli	22	88	33.00	26.40	28.60	19	0	0	3	22	3	13.20
77	Mariyamanahalli	500	2000	750.00	1000.00	250.00	0	200	300	0	500	0	300.00
78	Sandur	2	15	3	12	0	0	2			2		1.20
79	Sandur	75	300	112.50	90.00	97.50	68	0	0	7	75	7	45.00
80	Sandur	164	656	246.00	328.00	82.00	0	90	74	0	164	0	98.40
81	Siruguppa	109	436	163.50	218.00	54.50	0	104	5	0	109	0	65.40
82	Siruguppa	75	300	112.50	90.00	97.50	68	0	0	7	75	7	45.00
83	Tekkakote	75	300	112.50	90.00	97.50	68	0	0	7	75	7	45.00
84	Chitgoppa	44	176	66.00	52.80	57.20	44	0	0	0	44	0	26.40
85	Almel	300	1050	450	0	600	180	0	0	120	300	120	180.00
86	Basavana Bagevadi	400	1400	600	0	800	325	40	0	35	400	0	240.00
87	Bijapur	600	2100	900	0	1200	520	30	0	50	600	50	360.00
88	Chadchan	500	1750	750	0	1000	300	95	5	100	500	0	300.00
89	Devana Hippargi	350	1225	525	0	700	348	2			350	0	210.00
90	Indi	110	385	165	0	220	62	30	1	17	110	17	66.00
91	Kolhar(Old)	350	1225	525	0	700	330	9	11		350	100	210.00
92	Managuli	400	1400	600	0	800	350	50			400	50	240.00
93	Muddēbihal	110	385	165	0	220	80	20	10		110	0	66.00
94	Nidegundi	200	700	300	0	400	150	17	0	33	200	33	120.00
95	Sindgi	400	1400	600	0	800	243	11	0	146	400	146	240.00

Minutes of the 41 CSMC/27.12.2018

96	Chamarajanagar	25	100	37.50	30.00	32.50	0	0	0	25	25	9	15.00
97	Chamarajanagar	25	100	37.50	30.00	32.50	0	0	0	25	25	11	15.00
98	Chamarajanagar	26	104	39.00	31.20	33.80	0	0	0	26	26	16	15.60
99	Chamarajanagar	4	16	6.00	4.80	5.20	4	0	0	0	4	0	2.40
100	Gundlupet	29	116	43.50	34.80	37.70	9	0	0	20	29	8	17.40
101	Gundlupet	79	316	118.50	94.80	102.70	79	0	0	0	79	2	47.40
102	Hanur	21	84	31.50	25.20	27.30	20	0	0	1	21	0	12.60
103	Hanur	35	140	52.50	42.00	45.50	35	0	0	0	35	4	21.00
104	Kollegal	264	1056	396.00	372.00	288.00	155	63	6	40	264	40	158.40
105	Yelandur	1	4	1.50	1.20	1.30	1	0	0	0	1	0	0.60
106	Yelandur	19	76	28.50	22.80	24.70	19	0	0	0	19	0	11.40
107	Bagepalli	21	73.5	31.5	0	42	0	3	2	16	21	10	12.60
108	Chintamani	3	22.5	4.5	18	0	0	3			3		1.80
109	Chintamani	84	336	126.00	168.00	42.00	0	78	6	0	84	0	50.40
110	Chintamani	40	160	60.00	48.00	52.00	33	0	0	7	40	0	24.00
111	Gauribidanur	86	344	129.00	103.20	111.80	3	0	0	83	86	24	51.60
112	Gudibanda	20	80	30.00	24.00	26.00	16	0	0	4	20	4	12.00
113	Sidlaghatta	35	122.5	52.5	0	70	23	1	2	9	35	0	21.00
114	Koppa	17	59.5	25.5	0	34	1	16	0	0	17		10.20
115	Mudigere	4	14	6	0	8	1	1		2	4	2	2.40
116	N.R.Pura	12	42	18	0	24	1	1		10	12	3	7.20
117	Narasimharajapura	2	8	3.00	4.00	1.00	0	2	0	0	2	0	1.20
118	Hiriyuk	72	288	108.00	86.40	93.60	61	0	0	11	72	11	43.20
119	Holalkere	38	152	57.00	56.00	39.00	16	8	5	9	38	9	22.80
120	Belangadi	69	276	103.50	82.80	89.70	69	0	0	0	69	0	41.40

✓

121	Mangalore	6	45	9	36	0	0	0	3	3	6	3.60
122	Mangalore	92	368	138.00	110.40	119.60	60	0	0	0	32	55.20
123	Mudbidri	34	136	51.00	68.00	17.00	0	33	1	0	34	20.40
124	Puttur	150	600	225.00	230.40	144.60	76	49	14	11	150	90.00
125	Ullal	110	440	165.00	133.60	141.40	108	2	0	0	110	66.00
126	Davanagere	129	516	193.50	154.80	167.70	0	0	0	0	129	77.40
127	Harihara	2	15	3	12	0	0	2			2	1.20
128	Harihara	97	388	145.50	116.40	126.10	75	0	0	22	97	58.20
129	Alnavara	38	152	57.00	45.60	49.40	12	0	0	26	38	22.80
130	Alnavara	50	175	75	0	100	40	0		10	50	30.00
131	Annigeri	50	175	75	0	100	26	0	1	23	50	30.00
132	Annigeri	120	480	180.00	192.00	108.00	20	40	20	40	120	72.00
133	Annigeri	200	700	300	0	400	73	5	0	122	200	120.00
134	Hubli-Dharwad	239	836.5	358.5	0	478	94	56	14	75	239	143.40
135	Hubli-Dharwad	13	52	19.50	18.80	13.70	5	4	0	4	13	7.80
136	Hubli-Dharwad	2	8	3.00	4.00	1.00	0	0	2	0	2	1.20
137	Hubli-Dharwad	158	632	237.00	238.40	156.60	83	43	18	14	158	94.80
138	Kalghatgi	200	700	300	0	400	60	46	9	85	200	120.00
139	Kalghatgi	150	600	225.00	228.00	147.00	25	55	5	65	150	90.00
140	Kalghatgi	360	1440	540.00	512.00	388.00	190	80	20	70	360	216.00
141	Kundgol	35	140	52.50	42.00	45.50	29	0	0	6	35	21.00
142	Kundgol	100	350	150	0	200	41	13	2	44	100	60.00
143	Kundgol	150	525	225	0	300	87	26	6	31	150	90.00
144	Kundgol	7	28	10.50	14.00	3.50	0	5	2	0	7	4.20
145	Kundgol	7	28	10.50	8.40	9.10	7	0	0	0	7	4.20

Minutes of the 41 CSMC/27.12.2018

146	Kundgol	90	360	135.00	125.60	99.40	46	16	6	22	90	22	54.00
147	Navalgunda	150	600	225.00	180.00	195.00	95	0	0	55	150	55	90.00
148	Navalgunda	50	200	75.00	100.00	25.00	0	35	15	0	50	0	30.00
149	Navalgund	120	420	180	0	240	60	0	0	60	120	60	72.00
150	Mundagi	40	160	60.00	48.00	52.00	34	0	0	6	40	0	24.00
151	Alanda	45	180	67.50	78.80	33.70	13	31	0	1	45	0	27.00
152	Chitapur	300	1200	450.00	600.00	150.00	0	296	4	0	300	0	180.00
153	Sedam	66	231	99	0	132	53	0	0	13	66	2	39.60
154	Sedam	8	32	12.00	9.60	10.40	1	0	0	7	8	7	4.80
155	Sedam	379	1516	568.50	758.00	189.50	0	349	30	0	379	0	227.40
156	Shahabad	177	708	265.50	354.00	88.50	0	172	5	0	177	0	106.20
157	Shahabad	35	140	52.50	42.00	45.50	31	0	0	4	35	4	21.00
158	Wadi	190	665	285	0	380	9	83	1	97	190	72	114.00
159	Azalpura	232	812	348	0	464	154	6	0	72	232	0	139.20
160	Alanda	402	1407	603	0	804	203	0	0	199	402	0	241.20
161	Gulbarga	500	1750	750	0	1000	254	0	0	246	500	0	300.00
162	Jewangi	179	626.5	268.5	0	358	71	9	4	95	179	95	107.40
163	Channarayapatta	9	67.5	13.5	54	0	1	8	0	0	9		5.40
164	Byadgi	6	45	9	36	0	0	6			6		3.60
165	Byadgi	36	144	54.00	72.00	18.00	0	12	24	0	36	0	21.60
166	Guthaha	47	164.5	70.5	0	94	30	1	6	10	47	10	28.20
167	Hangal	56	224	84.00	85.60	54.40	33	19	4	0	56	0	33.60
168	Hangal	113	452	169.50	144.40	138.10	69	11	0	33	113	33	67.80
169	Haveri	64	224	96	0	128	33	5	2	24	64	24	38.40
170	Hirekerur	23	80.5	34.5	0	46	14	0	1	8	23	0	13.80

171	Ranibennur	87	304.5	130.5	0	174	1	9	5	72	87	72	52.20
172	Shiggaon	52	182	78	0	104	30	0	0	22	52	22	31.20
173	Shiggaon	2	8	3.00	3.20	1.80	1	1	0	0	2	0	1.20
174	Bangarapete	107	428	160.50	214.00	53.50		104	3	0	107	0	64.20
175	Bangarapete	149	596	223.50	178.80	193.70	63	0	0	86	149	86	89.40
176	Kolar	2	15	3	12	0	0	2	0	0	2	0	1.20
177	Malur	46	184	69.00	92.00	23.00		42	4	0	46	0	27.60
178	Shrinivas pura	107	428	160.50	214.00	53.50		87	20	0	107	0	64.20
179	Shrinivas pura	214	856	321.00	256.80	278.20	136	0	0	78	214	78	128.40
180	Malur	76	266	114	0	152	51	5		20	76	20	45.60
181	Kanakgiri	5	17.5	7.5	0	10	3	1	0	1	5	1	3.00
182	Kanakgiri	38	152	57.00	76.00	19.00	0	32	6	0	38	0	22.80
183	Kanakgiri	27	108	40.50	32.40	35.10	23	0	0	4	27	4	16.20
184	Koppal	3	12	4.50	4.40	3.10	1	1	0	1	3	0	1.80
185	Kushtagi	2	8	3.00	3.20	1.80	1	1	0	0	2	0	1.20
186	Yelbarga	6	21	9	0	12	6				6	0	3.60
187	Malavalli	21	73.5	31.5	0	42	21	0	0	0	21		12.60
188	Mandya	14	56	21.00	28.00	7.00	0	12	2	0	14	0	8.40
189	Mandya	37	148	55.50	44.40	48.10	31	0	0	6	37	0	22.20
190	Pandavapura	5	17.5	7.5	0	10	4	1	0	0	5	0	3.00
191	Heggadadevankote	62	248	93.00	124.00	31.00	0	31	31	0	62	0	37.20
192	Heggadadevankote	43	172	64.50	51.60	55.90	30	0	0	13	43	13	25.80
193	Heggadadevankote	153	612	229.50	183.60	198.90	153	0	0	0	153	10	91.80
194	Hunsur	175	700	262.50	210.00	227.50	23	0	0	152	175	73	105.00
195	Hunsur	1	7.5	1.5	6	0	0	1	0	0	1		0.60

Minutes of the 41 CSMC/27.12.2018

196	Krishnarajanagara	202	808	303.00	332.80	172.20	89	100	13	0	202	27	121.20
197	Krishnarajanagara	56	224	84.00	112.00	28.00	0	0	56	0	56	11	33.60
198	Krishnarajanagara	10	75	15	60	0	0	10	0	0	10		6.00
199	Mysore	1101	4404	1651.50	2052.40	700.10	167	831	83	20	1101	0	660.60
200	Piriyapatna	1	7.5	1.5	6	0		1			1		0.60
201	Piriyapatna	49	196	73.50	68.40	54.10	21	2	10	16	49	4	29.40
202	Piriyapatna	31	124	46.50	38.00	39.50	15	0	1	15	31	4	18.60
203	Saragui	19	76	28.50	22.80	24.70	11	0	0	8	19	0	11.40
204	Trumakudal Narsipur	91	364	136.50	177.20	50.30	0	44	41	6	91	0	54.60
205	Trumakudal Narsipur	18	72	27.00	21.60	23.40	0	0	0	18	18	8	10.80
206	Balgaur	146	511	219	0	292	98	19	6	23	146	20	87.60
207	Devadurga	7	52.5	10.5	42	0	0	7			7		4.20
208	Devadurga	142	568	213.00	227.20	127.80	20	21	50	51	142	0	85.20
209	Manvi	350	1225	525	0	700	30	101	198	21	350		210.00
210	Maski	63	220.5	94.5	0	126	34	2	2	25	63		37.80
211	Mudugal	406	1421	609	0	812	323	17	2	64	406		243.60
212	Raichur	4	30	6	24	0	0	4			4		2.40
213	Raichur	213	745.5	319.5	0	426	100	40	11	62	213		127.80
214	Raichur	179	716	268.50	214.80	232.70	168	0	0	11	179	0	107.40
215	Sindhavuru	544	1904	816	0	1088	217	77	32	218	544		326.40
216	Sirvar	286	1001	429	0	572	286				286	0	171.60
217	Turuvinal	50	175	75	0	100	45	0	0	5	50		30.00
218	Bidadri	215	860	322.50	331.60	205.90	114	92	0	9	215	6	129.00
219	Ramanagara	14	105	21	84	0	0	14	0	0	14	0	8.40

220	Bhadravati	57	228	85.50	68.40	74.10	1	0	0	0	56	57	9	34.20
221	Hosanagara	49	196	73.50	58.80	63.70	49	0	0	0	0	49	0	29.40
222	Jog Kaigal	150	600	225.00	180.00	195.00	135	0	0	0	15	150	15	90.00
223	Shimoga	110	440	165.00	168.80	106.20	57	43	3	7	110	0	0	66.00
224	Siralkoppa	125	500	187.50	150.00	162.50	66	0	0	0	59	125	59	75.00
225	Sorab	60	240	90.00	72.00	78.00	32	0	0	0	28	60	28	36.00
226	Tiruhalli	10	40	15.00	12.00	13.00	10	0	0	0	0	10	0	6.00
227	Tiruhalli	4	16	6.00	8.00	2.00	0	4	0	0	0	4	0	2.40
228	Shikaripura	175	700	262.50	210.00	227.50	137	0	0	0	38	175	38	105.00
229	Shikaripura	37	148	55.50	74.00	18.50	0	32	5	0	0	37	0	22.20
230	Chiknayakanhalli	26	104	39.00	52.00	13.00	0	17	9	0	0	26	0	15.60
231	Chiknayakanhalli	3	12	4.50	3.60	3.90	3	0	0	0	0	3	0	1.80
232	Chiknayakanhalli	58	232	87.00	69.60	75.40	9	0	0	0	49	58	12	34.80
233	Koratagere	60	240	90.00	72.00	78.00	60	0	0	0	0	60	10	36.00
234	Koratagere	44	176	66.00	62.40	47.60	24	6	6	8	44	44	8	26.40
235	Kunigal	4	16	6.00	8.00	2.00	0	4	0	0	0	4	0	2.40
236	Kunigal	49	196	73.50	58.80	63.70	36	0	0	0	13	49	13	29.40
237	Kunigal	69	276	103.50	129.20	43.30	8	57	1	3	69	69	3	41.40
238	Madhugiri	3	12	4.50	6.00	1.50	0	2	1	0	0	3	0	1.80
239	Madhugiri	28	112	42.00	33.60	36.40	22	0	0	0	6	28	6	16.80
240	Pavagada	40	160	60.00	48.00	52.00	40	0	0	0	0	40	6	24.00
241	Pavagada	50	200	75.00	60.00	65.00	50	0	0	0	0	50	5	30.00
242	Sira	67	268	100.50	134.00	33.50	0	49	18	0	0	67	0	40.20
243	Sira	246	984	369.00	295.20	319.80	137	0	0	0	109	246	109	147.60
244	Tiptur	86	344	129.00	103.20	111.80	71	0	0	0	15	86	15	51.60

Minutes of the 41 CSMC/27.12.2018

245	Tumkur	237	948	355.50	370.80	221.70	84	92	16	45	237	45	142.20
246	Tumkur	61	244	91.50	73.20	79.30	37	0	0	24	61	24	36.60
247	Tumkur	768	3072	1152.00	1422.40	497.60	71	552	74	71	768	71	460.80
248	Tumkur	83	332	124.50	166.00	41.50	0	74	9	0	83	0	49.80
249	Tunuvkere	41	164	61.50	62.00	40.50	25	16	0	0	41	5	24.60
250	Saligran	24	96	36.00	48.00	12.00	0	24	0	0	24	0	14.40
251	Udupi	34	136	51.00	68.00	17.00	0	29	5	0	34	0	20.40
252	Ankola	200	700	300	0	400	195	0	0	5	200	5	120.00
253	Ankola	10	40	15.00	20.00	5.00	0	10	0	0	10	0	6.00
254	Ankola	50	200	75.00	60.00	65.00	45	0	0	5	50	5	30.00
255	Ankola	40	160	60.00	80.00	20.00	0	40	0	0	40	0	24.00
256	Dandeli	37	148	55.50	44.40	48.10	37	0	0	0	37	13	22.20
257	Dandeli	195	780	292.50	247.60	239.90	124	13	4	54	195	0	117.00
258	Dandeli	73	292	109.50	146.00	36.50	0	54	19	0	73	0	43.80
259	Dandeli	9	36	13.50	18.00	4.50	0	8	1	0	9	0	5.40
260	Dandeli	32	128	48.00	38.40	41.60	32	0	0	0	32	0	19.20
261	Haliyal	10	35	15	0	20	6	1	0	3	10	3	6.00
262	Haliyal	56	196	84	0	112	20	16	4	16	56	16	33.60
263	Honavar	37	148	55.50	44.40	48.10	33	0	0	4	37	0	22.20
264	Honavar	7	28	10.50	8.40	9.10	7	0	0	0	7	0	4.20
265	Karvar	22	88	33.00	44.00	11.00	0	22	0	0	22	0	13.20
266	Karvar	207	828	310.50	248.40	269.10	207	0	0	0	207	21	124.20
267	Kumta	32	112	48	0	64	2	1	0	29	32	9	19.20
268	Kumta	91	364	136.50	109.20	118.30	2	0	0	89	91	7	54.60
269	Kumta	6	24	9.00	7.20	7.80	0	0	0	6	6	0	3.60

270	Mundgod	18	72	27.00	25.60	19.40	9	5	0	4	18	2	10.80
271	Mundgod	266	1064	399.00	394.40	270.60	111	90	4	61	266	61	159.60
272	Mundgod	44	176	66.00	88.00	22.00	0	38	6	0	44	0	26.40
273	Mundgod	82	328	123.00	111.20	93.80	31	12	4	35	82	35	49.20
274	Siddapur	61	213.5	91.5	0	122	4	0	0	57	61	7	36.60
275	Siddapur	9	36	13.50	18.00	4.50	0	9	0	0	9	0	5.40
276	Sirsi	39	156	58.50	52.40	45.10	19	7	0	13	39	0	23.40
277	Yellapur	111	388.5	166.5	0	222	91	0	0	20	111	20	66.60
278	Gurunikal	340	1190	510	0	680	10	59	4	267	340	54	204.00
279	Kekkeza	1291	4518.5	1936.5	0	2582	78	12	151	1050	1291	150	774.60
280	Kembhavi	725	2537.5	1087.5	0	1450	80	36	18	591	725	229	435.00
281	Shahapur	594	2079	891	0	1188	97	103	22	372	594	110	356.40
282	Shorapur	327	1144.5	490.5	0	654	31	6	21	269	327	119	196.20
283	Yadagni	338	1183	507	0	676	130	27	39	142	338	66	202.80
	Total	32,670	123,614.50	49,005.00	28,548.80	46,060.70	14,515	7,164	2,901	8,090	32,670	4,142	19,602.00

4

Annexure IV-B:- Salient details of 71 BLIC(E) projects submitted by the State of Karnataka (in-principle only)

Rs. in lakhs

Sl.No	City Name	Houses Proposed	Project Cost	Central Assistance	State Share	ULB Share	Ben Share	GE N	SC	ST	OBC	Total	1st intallment of central assistance (40%)
1	Dod Ballapur	250	500.00	375.00	0.00	0.00	125.00	200	3	2	45	250	150.00
2	Hosakote	60	120.00	90.00	0.00	0.00	30.00	45	2	1	12	60	36.00
3	Havigeri	1	2.00	1.50	0.00	0.00	0.50	0	0	0	1	1	0.60
4	Rajbag	125	250.00	187.50	0.00	0.00	62.50	125	0	0	0	125	75.00
5	Kolhar (Old)	60	120.00	90.00	0.00	0.00	30.00	60	0	0	0	60	36.00
6	Nakawad	120	240.00	180.00	0.00	0.00	60.00	61	10	4	45	120	72.00
7	Bagepalli	76	152.00	114.00	0.00	0.00	38.00	3	12	18	43	76	45.60
8	Chikka Ballapura	40	80.00	60.00	0.00	0.00	20.00	6	16	15	3	40	24.00
9	Gauri Bidanur	100	200.00	150.00	0.00	0.00	50.00	0	36	14	50	100	60.00
10	Gudibanda	115	230.00	172.50	0.00	0.00	57.50	36	8	31	40	115	69.00
11	Afzalpur	29	58.00	43.50	0.00	0.00	14.50	17	6	0	6	29	17.40
12	Chitapur	100	200.00	150.00	0.00	0.00	50.00	13	25	3	59	100	60.00
13	Sedam	126	252.00	189.00	0.00	0.00	63.00	0	2	0	124	126	75.60
14	Shanabad	401	802.00	601.50	0.00	0.00	200.50	140	19	2	240	401	240.60
15	Wadi	266	532.00	399.00	0.00	0.00	133.00	17	125	1	123	266	159.60
16	Bansapura	20	40.00	30.00	0.00	0.00	10.00	8	0	0	12	20	12.00
17	Guthala	71	142.00	106.50	0.00	0.00	35.50	37	2	4	28	71	42.60
18	Haveri	67	134.00	100.50	0.00	0.00	33.50	22	10	3	32	67	40.20
19	Hirekerur	241	482.00	361.50	0.00	0.00	120.50	114	10	22	95	241	144.60
20	Rambennur	34	68.00	51.00	0.00	0.00	17.00	0	4	0	30	34	20.40
21	Savanur	351	702.00	526.50	0.00	0.00	175.50	125	43	0	183	351	210.60

Minutes of the 41 CSMC/27.12.2018

22	Shiggaon	51	102.00	76.50	0.00	0.00	0.00	25.50	29	6	0	16	51	30.60
23	Kushalnagar	71	142.00	106.50	0.00	0.00	0.00	35.50	69	1	1	0	71	42.60
24	Machikeri	114	228.00	171.00	0.00	0.00	0.00	57.00	12	18	5	79	114	68.40
25	Somvarpet	122	244.00	183.00	0.00	0.00	0.00	61.00	114	8	0	0	122	73.20
26	Vinajpet	91	182.00	136.50	0.00	0.00	0.00	45.50	12	7	2	70	91	54.60
27	Robertson Pet	46	92.00	69.00	0.00	0.00	0.00	23.00	46	0	0	0	46	27.60
28	Chanarayana	50	100.00	75.00	0.00	0.00	0.00	25.00	8	16	0	26	50	30.00
29	Magadi	100	200.00	150.00	0.00	0.00	0.00	50.00	94	2	0	4	100	60.00
30	Ankola	10	20.00	15.00	0.00	0.00	0.00	5.00	7	0	0	3	10	6.00
31	Bhatkal	10	20.00	15.00	0.00	0.00	0.00	5.00	10	0	0	0	10	6.00
32	Honavar	52	104.00	78.00	0.00	0.00	0.00	26.00	46	1	0	5	52	31.20
33	Honavar	50	100.00	75.00	0.00	0.00	0.00	25.00	46	1	0	3	50	30.00
34	Kumta	3	6.00	4.50	0.00	0.00	0.00	1.50	0	0	0	3	3	1.80
35	Mundgod	121	242.00	181.50	0.00	0.00	0.00	60.50	42	32	4	43	121	72.60
36	Mundgod	150	300.00	225.00	0.00	0.00	0.00	75.00	52	17	1	80	150	90.00
37	Siddapur	76	152.00	114.00	0.00	0.00	0.00	38.00	3	1	0	72	76	45.60
38	Yellapur	9	18.00	13.50	0.00	0.00	0.00	4.50	2	3		4	9	5.40
39	Nidagundi	310	620.00	465.00	0.00	0.00	0.00	155.00	239	24	2	45	310	186.00
40	Hassan	2120	4240.00	3180.00	0.00	0.00	0.00	1060.00	1308	311	30	471	2120	1,272.00
41	Kolar	10	20.00	15.00	0.00	0.00	0.00	5.00	6	1	3	0	10	6.00
42	Bangarapete	40	80.00	60.00	0.00	0.00	0.00	20.00	17	15	0	8	40	24.00
43	Chitrapura	100	200.00	150.00	0.00	0.00	0.00	50.00	13	25	3	59	100	60.00
44	Shahabad	401	802.00	601.50	0.00	0.00	0.00	200.50	140	19	2	240	401	240.60
45	Sedam	126	252.00	189.00	0.00	0.00	0.00	63.00	0	2	0	124	126	75.60
46	Wadi	266	532.00	399.00	0.00	0.00	0.00	133.00	17	125	1	123	266	159.60
47	Alanda	110	220.00	165.00	0.00	0.00	0.00	55.00	57	16	0	37	110	66.00
48	Jewargi	198	396.00	297.00	0.00	0.00	0.00	99.00	117	5	1	75	198	118.80

Minutes of the 41 CSMC/27.12.2018

4

49	Jewargi	36	72.00	54.00	0.00	0.00	0.00	18.00	11	1	0	24	36	21.60
50	Chuchholli	200	400.00	300.00	0.00	0.00	100.00	2	3			193	200	120.00
51	Ame:nghad	35	70.00	52.50	0.00	0.00	17.50	25	5			5	35	21.00
52	Be:ngali	46	92.00	69.00	0.00	0.00	23.00	42	1	0		3	46	27.60
53	Gule:ngudda	44	88.00	66.00	0.00	0.00	22.00	0	3	0		41	44	26.40
54	Hun:ngund	20	40.00	30.00	0.00	0.00	10.00	7	4	1		8	20	12.00
55	Kat:ngatagi	24	48.00	36.00	0.00	0.00	12.00	0	0	0		24	24	14.40
56	Kerur	34	68.00	51.00	0.00	0.00	17.00	13	11	8		2	34	20.40
57	Mahal:ngapura	30	60.00	45.00	0.00	0.00	15.00	20	5	0		5	30	18.00
58	Ra:ngkavi Bata:nghatti	40	80.00	60.00	0.00	0.00	20.00	7	2	0		31	40	24.00
59	Shika:ngapura	93	186.00	139.50	0.00	0.00	46.50	57	7	1		28	93	55.80
60	V:ngayapura	68	136.00	102.00	0.00	0.00	34.00	58	10	0		0	68	40.80
61	Tendal	116	232.00	174.00	0.00	0.00	58.00	46	0	0		70	116	69.60
62	Langasuru	453	906.00	679.50	0.00	0.00	226.50	247	42	31		133	453	271.80
63	balaganuru	78	156.00	117.00	0.00	0.00	39.00	41	2	10		25	78	46.80
64	Devadurga	28	56.00	42.00	0.00	0.00	14.00	3	7	2		16	28	16.80
65	Langasuru	301	602.00	451.50	0.00	0.00	150.50	140	27	53		81	301	180.60
66	Langasuru	393	786.00	589.50	0.00	0.00	196.50	133	107	55		98	393	235.80
67	Maski	280	560.00	420.00	0.00	0.00	140.00	169	36	14		61	280	168.00
68	Mudlugal	232	464.00	348.00	0.00	0.00	116.00	189	7	1		35	232	139.20
69	Ra:nghuru	134	268.00	201.00	0.00	0.00	67.00	50	25	7		52	134	80.40
70	Sioga:nguru	192	384.00	288.00	0.00	0.00	96.00	165	2	1		24	192	115.20
71	Turuvihal	150	300.00	225.00	0.00	0.00	75.00	120	3	7		20	150	90.00
	Total	10487	20,974.00	15,730.50	0.00	0.00	5,243.50	5,080	1,299	366	3,742	10,487	6,292.20	

(Handwritten mark)

Annexure IV-C:- Salient details of 77 AHP projects submitted by the State of Karnataka

Rs. in lakhs

Sl.No	ULB	SC	ST	GEN	MIN	TOTAL	Central Assistance	State Share	Benf Share	ULB share housing	Total Project cost	1st instalment of central Assistance (40%)
1	Bengaluru South Betradasanapura	112	5	34	89	240	360	677.01	846.45	0	1883.46	144
2	Bommanahalli	840	38	243	79	1200	1800	2742.4	3929.38	0	8471.78	720
3	C. V Raman Nagar Constituency	1122	87	132	89	1430	2145	3228.84	4623.42	0	9997.26	858
4	Sarvajnanagar	394	20	54	132	600	900	1351.2	1984.69	0	4235.89	360
5	Shanthinagar-	128	6	9	47	190	285	507.81	666.7	0	1459.51	114
6	Kerur	179	11	100	165	455	682.5	965.34	1728.06	0	3375.90	273
7	Mahalingapura	181	83	236	0	500	750	1104.97	1854.8	0	3709.77	300
8	Teradal	160	30	60	0	250	375	598.88	881	0	1854.88	150
9	Bellary	173	587	258	258	1276	1914	2837.11	3639.11	0	8390.22	765.6
10	Bellary	391	331	262	91	1075	1612.5	2455.57	3000.49	0	7068.56	645
11	Bellary	152	223	170	64	609	913.5	1363.89	1727.03	0	4004.42	365.4
12	Bellary	236	91	174	50	551	826.5	1224.17	1572.38	0	3623.05	330.6
13	Kampli	480	154	165	183	982	1473	2222.71	2761.34	0	6457.05	589.2
14	Siruguppa	190	23	105	280	598	897	1215.08	1820.01	0	3932.09	358.8
15	Kudligi	200	397	154	128	879	1318.5	2013.16	2448.11	0	5779.77	527.4
16	Bidar	120	60	28	1242	1450	2175	2503.8	4589.2	0	9268.00	870
17	Basavkalyan	355	0	50	395	800	1200	1585.96	2327.39	0	5113.35	480
18	Basavkalyan	178	15	247	112	552	828	1045.38	1418.02	0	3291.40	331.2
19	Chitraguppa	118	2	58	367	545	817.5	982.96	1683.03	0	3483.49	327

₹

Minutes of the 41 CSMC/27.12.2018

20	Humnabhad	335	245	718	107	1405	2107.5	2750.56	4122.32	0	8980.38	843
21	Kadur	245	5	115	135	500	750	1034.64	1614	0	3398.64	300
22	Tarikere	70	0	90	90	250	375	473.5	851	0	1699.50	150
23	Birur	173	2	45	80	300	450	641.12	948.4	0	2039.52	180
24	Hosadurga	133	36	230	301	700	1050	1340.5	2563.3	0	4953.80	420
25	Chitradurga	513	124	464	125	1226	1839	2620.61	4216.63	0	8676.24	735.6
26	Davanagere South-1	230	49	283	333	895	1342.5	1764.27	3227.03	0	6333.80	537
27	Davanagere South-2	34	28	187	698	947	1420.5	1680.21	3601.09	0	6701.80	568.2
28	Davanagere North	402	99	269	58	828	1242	1826.51	2791.14	0	5859.65	496.8
29	Honnai	54	6	166	125	351	526.5	652.38	1305.11	0	2483.99	210.6
30	Hubli	301	25	108	851	1285	1927.5	1939.93	4688.37	0	8555.80	771
31	Kushtagi	235	50	148	282	715	1072.5	1235.33	2249.29	0	4557.12	429
32	Gadag	220	72	281	290	863	1294.5	1449.44	2828.73	0	5572.67	517.8
33	Gadag-Betageri	278	28	579	262	1147	1720.5	1860.75	3825.3	0	7406.55	688.2
34	Holenarasipura	340	0	311	349	1000	1500	1662.4	3076	0	6238.40	600
35	Hassan	520	0	342	138	1000	1500	1907.2	2932	0	6339.20	600
36	Azalpura	210	16	163	102	491	736.5	979.88	1421.94	0	3138.32	294.6
37	Chincholi	478	3	427	355	1263	1894.5	2440.27	3737.93	0	8072.70	757.8
38	Jewargi	588	51	370	287	1296	1944	2620.37	3719.25	0	8283.62	777.6
39	Sedam	272	1	194	0	467	700.5	978.42	1306	0	2984.92	280.2
40	Alanda	245	7	375	687	1314	1971	2340.06	4087.61	0	8398.67	788.4
41	Chittapura	818	0	564	98	1480	2220	3063.03	4176.67	0	9459.70	888
42	Shahabad	1103	6	364	0	1473	2209.5	3284.43	3921.02	0	9414.95	883.8
43	Wadi	815	29	621	0	1465	2197.5	3059.41	4106.91	0	9363.82	879
44	Wadi	790	0	96	4	890	1335	2080.43	2273.17	0	5688.60	534
45	Kalburgi	1196	2	219	30	1447	2170.5	3313.32	3764.96	0	9248.78	868.2
46	Kalburgi	490	0	493	499	1482	2223	2803.88	4445.6	0	9472.48	889.2

Minutes of the 41 CSMC/27.12.2018

✓

47	Kalburgi	622	0	287	38	947	1420.5	2038.8	2593.63	0	6052.93	568.2
48	Koppal	105	46	268	390	809	1213.5	1260.56	2682.18	0	5156.24	485.4
49	Koppal	31	17	200	372	620	930	911.88	2109.75	0	3951.63	372
50	Koppal	86	30	157	129	402	603	659.15	1300.02	0	2562.17	241.2
51	Narasimharaja Constituency	685	18	27	40	770	1155	1836.46	2274.28	0	5265.74	462
52	Narasimharaja Constituency	51	3	10	136	200	300	374.26	693.6	0	1367.86	120
53	T. Narasipura	9	303	3	0	315	472.5	770.9	986.72	0	2230.12	189
54	K R Nagar	179	0	26	0	205	307.5	481.15	566.1	0	1354.75	123
55	Raichur	628	52	389	331	1400	2100	2727.09	3954.73	0	8781.82	840
56	Raichur	314	27	687	342	1370	2055	2409.1	4129.53	0	8593.63	822
57	Bidadi	278	19	130	2	429	643.5	992.64	1336.83	0	2972.97	257.4
58	Ramanagara	0	0	85	593	678	1017	1193.28	2488.25	0	4698.53	406.8
59	Ramanagara	0	0	44	654	698	1047	1228.48	2561.65	0	4837.13	418.8
60	Ramanagara	0	0	564	170	734	1101	1291.84	2693.77	0	5086.61	440.4
61	Pavagada	228	121	235	16	600	900	1159.62	1774.81	0	3834.43	360
62	Koratagere	172	57	99	192	520	780	915.69	1604.04	0	3299.73	312
63	Vijayapura	839	20	127	207	1193	1789.5	2807.31	4242.27	0	8839.08	715.8
64	Vijayapura	441	55	369	420	1285	1927.5	2706.32	4912.82	0	9546.64	771
65	Indi	225	50	165	60	500	750	1113.77	1846	0	3709.77	300
66	Sindhagi	276	80	144	0	500	750	1178.57	1781.2	0	3709.77	300
67	Surpur	30	75	70	25	200	300	395.87	558.67	0	1254.54	120
68	Gurumithal	80	22	78	20	200	300	393.47	561.07	0	1254.54	120
69	Rabkavi Banahatti	27	0	204	19	250	375	321.6	540.9	69.9	1307.40	150
70	Nippaifi	413	24	1375	0	1812	2718	2524	3818	673.06	9733.06	1087.2
71	Mysore	734	244	1468	0	2446	3669	3717.6	7548.02	0	14934.62	1467.6
72	K.R Nagar	201	42	441	159	843	1264.5	1206	2034.76	0	4505.26	505.8

Minutes of the 41 CSMC/27.12.2018

73	Hubli	374	125	624	125	1248	1872	1896.8	4343.2	888.25	9000.25	748.8
74	Hubli	60	26	119	11	216	324	328	752	144.9	1548.90	129.6
75	Vijayapura CC	49	0	7	0	56	84.00	336.00	106.96	0.00	526.96	33.6
76	Robertsonpete	69	0	0	0	69	103.50	414.00	0.00	0.00	517.50	41.4
77	Shivamogga	159	1	8	0	168	252.00	1008.00	154.56	0.00	1414.56	100.8
Total		24,162	4504	19171	14508	62345	93517.50	123,027.30	192251.70	1776.11	410572.61	37,407.00

✓

Annexure V:- Salient details of 3 AHP projects proposed for ratification by the State of Maharashtra

A Salient details of AHP projects approved in 28th CSMC

Rs. in lakhs										
S. No.	City	ULB /IA	No of EWS Houses	Project Cost	Central Assistance	State Share	ULB/IA Share	Beneficiary share	1st installment (40%) of Central Assistance	
1	Pimpri Chinchwad	Pimpri Chinchwad Municipal Corporation.	1442	15,032.12	2,163.00	1,442.00	2,799.54	8,627.58	865.20	
2	Pimpri Chinchwad	Pimpri Chinchwad Municipal Corporation.	1288	13,590.40	1,932.00	1,288.00	2,576.70	7,793.70	772.80	
3	Pimpri Chinchwad	Pimpri Chinchwad Municipal Corporation.	934	9,106.56	1,401.00	934.00	1,160.63	5,610.93	560.40	
4	Nagpur. (Tarodi)	Nagpur Improvement Trust	2374	16,251.50	3,561.00	2,374.00	0.00	10,316.50	1,424.40	
5	Nandurbar	MHADA, Nashik Board	176	1,686.13	264.00	176.00	0.00	1,246.13	105.60	
6	Nashik (Kamahwade)	MHADA, Nashik Board	178	1,953.96	267.00	178.00	0.00	1,508.96	106.80	
Total			6392	57,620.67	9,588.00	6,392.00	6,536.87	35,103.80	3,835.20	

Revised Salient details of AHP projects approved in 28th CSMC

S. No.	City	ULB /IA	No of EWS Houses	Project Cost	Central Assistance	State Share	ULB/IA Share	Beneficiary share	1st installment (40%) of Central Assistance
1	Pimpri Chinchwad	Pimpri Chinchwad Municipal Corporation.	1442	15,032.12	2,163.00	1,442.00	2,799.54	8,627.58	865.20
2	Pimpri Chinchwad	Pimpri Chinchwad Municipal Corporation.	1288	12770.56	1,932.00	1,288.00	2,522.36	7,028.20	772.80
3	Pimpri Chinchwad	Pimpri Chinchwad Municipal Corporation.	934	9,106.56	1,401.00	934.00	1,160.63	5,610.93	560.40
4	Nagpur (Tarodi)	Nagpur Improvement Trust	2374	16,251.50	3,561.00	2,374.00	0.00	10,316.50	1,424.40
5	Nandurbar	MHADA, Nashik Board	176	1,686.13	264.00	176.00	0.00	1,246.13	105.60
6	Nashik (Kamahwade)	MHADA, Nashik Board	178	1,953.96	267.00	178.00	0.00	1,508.96	106.80
Total			6392	56,800.83	9,588.00	6,392.00	6,482.53	34,338.3	3,835.20

Minutes of the 41 CSMC/27.12.2018

(Handwritten signature)

B. Salient details of AHP projects approved in 30th CSMC

Rs. in lakh

S. No.	City	ULB /IA	EWS Houses	Project Cost	Central Assistance	State Share	ULB/ IA Share	Beneficiary Share	1 st Instalments (40%) of Central assistance
1	Pimpri Chinchwad	Pimpri Chinchwad Municipal Corporation	568	7183.43	852.00	568.00	1703.04	4060.39	340.80
2	Nagpur	Nagpur Improvement Trust	942	6613.52	1413.00	942.00	0.00	4258.52	565.20
3	Pune	Pune Municipal Corporation	84	885.95	126.00	84.00	0.00	675.95	50.40
4	Pune	Pune Municipal Corporation	602	6323.41	903.00	602.00	0.00	4818.41	361.20
5	Pune	Pune Municipal Corporation	336	3676.13	504.00	336.00	0.00	2836.13	201.60
6	Pune	Pune Municipal Corporation	2023	22075.03	3034.50	2023.00	0.00	17017.53	1213.80
7	Ambajogai	MFLADA (Aurangabad Board)	480	4233.60	720.00	480.00	0.00	3033.60	288.00
		Total	5035	50991.07	7552.50	5035.00	1703.04	36700.53	3021.00

Revised Salient details of AHP projects approved in 30th CSMC

S. No.	City	ULB /IA	EWS Houses	Project Cost	Central Assistance	State Share	ULB/ IA Share	Beneficiary Share	1 st Instalments (40%) of Central assistance
1	Pimpri Chinchwad	Pimpri Chinchwad Municipal Corporation	568	6965.54	852.00	568.00	1688.60	3856.94	340.80
2	Nagpur	Nagpur Improvement Trust	942	6613.52	1413.00	942.00	0.00	4258.52	565.20
3	Pune	Pune Municipal Corporation	84	885.95	126.00	84.00	0.00	675.95	50.40
4	Pune	Pune Municipal Corporation	602	6323.41	903.00	602.00	0.00	4818.41	361.20
5	Pune	Pune Municipal Corporation	336	3676.13	504.00	336.00	0.00	2836.13	201.60
6	Pune	Pune Municipal Corporation	2023	22075.03	3034.50	2023.00	0.00	17017.53	1213.80
7	Ambajogai	MFLADA (Aurangabad Board)	480	4233.60	720.00	480.00	0.00	3033.60	288.00
		Total	5035	50773.18	7552.50	5035.00	1688.60	36497.08	3021.00



Minutes of the 41 CSMC/27.12.2018

C: Salient details of AHP projects approved in 34th CSMC

Rs. in Lakh

Sl. No.	Project Name	EWS Houses	EWS Project Cost	Central Assistance	GoM Share	Implementing Agency Share	Beneficiary Share	GoI first installment (@ 40%)
1	Construction of 370 EWS Tenements on SR No./GAT No. 109 (Pt) Houses of Dishouses at Village Pimpri Waghure, Distt Pune	370	4,970.46	555.00	370.00	1,402.23	2,643.23	222.00
2	Construction of 231 EWS Tenements on SR No./GAT No. 110/1-5 (Pt) Houses of Dishouses at 231 Village Pimpri Waghure, Distt Pune	231	3,303.45	346.50	231.00	954.59	1,771.36	138.60
3	Construction of 1658 EWS DU's under AHP on Sno 387 A, Akashaani and Matkar colony at Satara, Distt Satara	1658	15,119.56	2,487.00	1,658.00	-	10,974.56	994.80
	Total	2,259	23,393.47	3,388.50	2,259.00	2,356.82	15,389.15	1355.40

Revised Salient details of AHP projects approved in 34th CSMC

Sl. No.	Project Name	EWS Houses	EWS Project Cost	Central Assistance	GoM Share	Implementing Agency Share	Beneficiary Share	GoI first installment (@ 40%)
1	Construction of 370 EWS Tenements on SR No./GAT No. 109 (Pt) Houses of Dishouses at Village Pimpri Waghure, Distt Pune	370	4726.30	555.00	370.00	1361.61	2439.69	222.00
2	Construction of 231 EWS Tenements on SR No./GAT No. 110/1-5 (Pt) Houses of Dishouses at 231 Village Pimpri Waghure, Distt Pune	231	3,303.45	346.50	231.00	954.59	1,771.36	138.60
3	Construction of 1658 EWS DU's under AHP on Sno 387 A, Akashaani and Matkar colony at Satara, Distt Satara	1658	15,119.56	2,487.00	1,658.00	-	10,974.56	994.80
	Total	2,259	23,149.31	3,388.50	2,259.00	31,055.81	15,185.61	1355.40

(Handwritten signature)

Annexure VI: Salient details of revised 7 AHP-PPP projects submitted by the State of Maharashtra

Rs. in lakh

Sr. NO.	CSMC meeting and Date	DPR	Sanctioned EWS Houses	Revised EWS DU's	Central Assistance (Rs. in Lakh)	GOM SHARE (Rs. in Lakh)	Beneficiary Share (Rs. in Lakh)	Project Cost (Rs. in Lakh)	1st Instalment of Central Assistance (40%)
1	33rd 27/04/18	Construction of 4200 tenements by M/s Poddar Housing Development Ltd at Badlapur	4200	1039	1558.50	1039.00	18338.35	20935.85	623.40
2	36th 24/07/18	Construction of 5100 EWS Houses under PPP on private land at Vadwal and Devnhave, near to Khanav tal. Khalapur Dist. Raigad	5100	5120	7680.00	5120.00	52480.00	65280.00	3072.00
3	36th 24/07/18	Construction of 1550 EWS Houses under PPP on private land at village Ajiwali, Tal. Panvel, Dist. Raigad	1550	1560	2340.00	1560.00	16650.24	20550.24	936.00
4	38th 26/09/2018	Construction of 448 EWS Houses under PPP on Private Land at Mouje Bhirvadi, Dist- Beed	448	448	672.00	448.00	2474.00	3594.00	268.80
5	39th 30/10/2018	Construction of 131 EWS & 109 LIG Houses under PPP on Private Land at R.S. No. 906 & 902 at Kasaba bawada, Kolhapur	131	131	196.50	131.00	2009.64	2337.14	78.60
6	39th 30/10/2018	Construction of 131 EWS & 120 LIG Houses under PPP on Private Land at R.S. No. 182/3 E Ward, Near Wins Hospital, Nagala Park, Kolhapur	131	132	198.00	132.00	5718.00	6048.00	79.20
7	39th 30/10/2018	Construction of 230 EWS & 350 LIG Houses under PPP on Private Land at R.S. No. 775/5 & 775/4 near Jadhav wadita Kasaba bawada Road, Kolhapur	230	222	333.00	222.00	12768.74	13323.74	133.20
		Total	11,790	8,652	12,978.00	8652.00	110,438.97	132,068.97	5,191.20

[Handwritten Signature]

Annexure VII: Salient details of 126 Beneficiary Led Construction (NEW) projects submitted by Odisha

Rs. in lakhs

Sl No.	City	General	SC	ST	OBC	Total EWS Houses	Total Project Cost	Central Assistance@Rs 1.5 lakh	State Share @Rs 0.5 lakh	ULB Share	Beneficiary Share	First instalment (40 % of Central Assistance
1	3	4	5	6	7	5	9	10	11	12	13	14
1	Athmallik	50	100	20	58	228	547.20	342.00	114.00	0.00	91.20	136.80
2	Balasore	68	27	0	26	121	363.00	181.50	60.50	0.00	121.00	72.60
3	Balasore	103	58	83	0	244	732.00	366.00	122.00	0.00	244.00	146.40
4	Jaleswar	54	21	4	50	129	387.00	193.50	64.50	0.00	129.00	77.40
5	Jaleswar					59	177.00	88.50	29.50	0.00	59.00	35.40
6	Nilgiri	53	22	19	74	168	504.00	252.00	84.00	0.00	168.00	100.80
7	Soro					219	657.00	328.50	109.50	0.00	219.00	131.40
8	Attabira	4	3	2	11	20	70.80	30.00	10.00	0.00	30.80	12.00
9	Attabira	3	2	2	22	29	102.66	43.50	14.50	0.00	44.66	17.40
10	Bargath	77	48	4	216	345	1197.15	517.50	172.50	0.00	507.15	207.00
11	Bargath	5	8	33	12	58	201.26	87.00	29.00	0.00	85.26	34.80
12	Barpali	0	1	0	5	6	18.00	9.00	3.00	0.00	6.00	3.60
13	Padmanagar	17	19	33	47	116	301.60	174.00	58.00	0.00	69.60	69.60
14	Basudevpur	19	9	0	56	84	252.00	126.00	42.00	0.00	84.00	50.40
15	Bhadrak	0	0	37	0	37	111.00	55.50	18.50	0.00	37.00	22.20
16	Chandbali	35	21	2	76	134	402.00	201.00	67.00	0.00	134.00	80.40

Minutes of the 41 CSMC/27.12.2018

17	Chandbali	0	46	0	11	57	171.00	85.50	28.50	0.00	57.00	34.20
18	Dhamnagar	112	43	0	51	206	618.00	309.00	103.00	0.00	206.00	123.60
19	Dhamnagar	126	43	21	2	186	558.00	279.00	93.00	0.00	186.00	111.60
20	Bolangir	8	11	0	15	34	102.00	51.00	17.00	0.00	34.00	20.40
21	Kantabanji	6	5	1	13	25	75.00	37.50	12.50	0.00	25.00	15.00
22	Kantabanji	9	6	1	15	31	93.00	46.50	15.50	0.00	31.00	18.60
23	Patnagarh	18	6	2	25	51	150.23	76.50	25.50	0.00	48.23	30.60
24	Tusura	3	9	2	16	30	90.00	45.00	15.00	0.00	30.00	18.00
25	Boudhgarr	9	20	0	20	49	147.00	73.50	24.50	0.00	49.00	29.40
26	Boudhgarrh	3	13	0	9	25	75.00	37.50	12.50	0.00	25.00	15.00
27	Boudhgarrh	46	58	6	106	216	648.00	324.00	108.00	0.00	216.00	129.60
28	Athagarrh	65	64	5	89	223	669.00	334.50	111.50	0.00	223.00	133.80
29	Choudwar	43	27	1	20	91	273.00	136.50	45.50	0.00	91.00	54.60
30	Cuttack	436	228	30	161	855	2565.00	1282.50	427.50	0.00	855.00	513.00
31	Deogarh	2	10	9	14	35	112.35	52.50	17.50	0.00	42.35	21.00
32	Deogarh	13	22	14	26	75	240.75	112.50	37.50	0.00	90.75	45.00
33	Bhuban	2	4	0	0	6	18.00	9.00	3.00	0.00	6.00	3.60
34	Bhuban	93	106	3	155	357	1071.00	535.50	178.50	0.00	357.00	214.20
35	Bhuban	2	62	0	2	66	198.00	99.00	33.00	0.00	66.00	39.60
36	Dhenkna	15	127	54	51	247	741.00	370.50	123.50	0.00	247.00	148.20
37	Dhenkna	251	274	51	262	838	2514.00	1257.00	419.00	0.00	838.00	502.80

ew

38	Hindol	25	104	0	0	0	129	387.00	193.50	64.50	0.00	129.00	77.40
39	Hindol	8	20	20	10	58	174.00	87.00	29.00	29.00	0.00	58.00	34.80
40	Kamakhyanager	7	13	0	0	20	60.00	30.00	10.00	10.00	0.00	20.00	12.00
41	Kamakhyanager	16	119	0	65	200	600.00	300.00	100.00	100.00	0.00	200.00	120.00
42	Chatrapur	6	6	0	14	26	78.00	39.00	13.00	13.00	0.00	26.00	15.60
43	Aska	11	17	0	50	78	234.00	117.00	39.00	39.00	0.00	78.00	46.80
44	Aska	0	36	0	5	41	123.00	61.50	20.50	20.50	0.00	41.00	24.60
45	Bellaguntha	16	44	6	132	198	594.00	297.00	99.00	99.00	0.00	198.00	118.80
46	Bellaguntha	0	11	0	0	11	33.00	16.50	5.50	5.50	0.00	11.00	6.60
47	Bellaguntha	0	16	0	0	16	48.00	24.00	8.00	8.00	0.00	16.00	9.60
48	Bhanjanagar					57	171.00	85.50	28.50	28.50	0.00	57.00	34.20
49	Bhanjanagar	0	38	0	3	41	123.00	61.50	20.50	20.50	0.00	41.00	24.60
50	Buguda	15	71	13	79	178	534.00	267.00	89.00	89.00	0.00	178.00	106.80
51	BUGUDA	1	49	0	2	52	156.00	78.00	26.00	26.00	0.00	52.00	31.20
52	Chatrapur	2	3	0	3	8	24.00	12.00	4.00	4.00	0.00	8.00	4.80
53	Chikiti	3	3	0	11	17	51.00	25.50	8.50	8.50	0.00	17.00	10.20
54	Digapahandi	7	19	0	22	48	144.00	72.00	24.00	24.00	0.00	48.00	28.80
55	Ganjam	1	8	0	29	38	114.00	57.00	19.00	19.00	0.00	38.00	22.80
56	Ganjam	6	35	0	0	41	123.00	61.50	20.50	20.50	0.00	41.00	24.60
57	Gopalpur	3	8	0	66	77	231.00	115.50	38.50	38.50	0.00	77.00	46.20
58	Gopalpur					48	144.00	72.00	24.00	24.00	0.00	48.00	28.80

5

59	Hinjilicut	16	79	0	54	149	447.00	223.50	74.50	0.00	149.00	89.40
60	Kabisuryanagar	24	30	0	57	111	333.00	166.50	55.50	0.00	111.00	66.60
61	Kabisuryanagar	16	31	0	32	79	237.00	118.50	39.50	0.00	79.00	47.40
62	Khallikote	4	38	2	26	70	210.00	105.00	35.00	0.00	70.00	42.00
63	Kodala	10	13	0	80	103	309.00	154.50	51.50	0.00	103.00	61.80
64	KODALA	8	7	0	1	16	48.00	24.00	8.00	0.00	16.00	9.60
65	Purushottampur	2	14	0	7	23	69.00	34.50	11.50	0.00	23.00	13.80
66	Purushottampur	5	48	14	0	67	201.00	100.50	33.50	0.00	67.00	40.20
67	Rambha	17	51	0	9	77	231.00	115.50	38.50	0.00	77.00	46.20
68	Rambha	0	2	0	10	12	36.00	18.00	6.00	0.00	12.00	7.20
69	RAMBHA	0	15	0	0	15	45.00	22.50	7.50	0.00	15.00	9.00
70	SORADA	1	18	0	32	51	153.00	76.50	25.50	0.00	51.00	30.60
71	Surada	6	42	0	23	71	213.00	106.50	35.50	0.00	71.00	42.60
72	Jagatsinghpur	59	61	3	59	182	546.00	273.00	91.00	0.00	182.00	109.20
73	Vyasanagar	9	5	0	5	19	56.90	28.50	9.50	0.00	18.90	11.40
74	Jagatsingpur	118	151	0	133	402	1206.00	603.00	201.00	0.00	402.00	241.20
75	Belpahar	15	29	165	48	257	771.00	385.50	128.50	0.00	257.00	154.20
76	Jharsuguda	50	205	325	70	650	1950.00	975.00	325.00	0.00	650.00	390.00
77	Jharsuguda	22	99	48	75	244	732.00	366.00	122.00	0.00	244.00	146.40
78	Bhawanipatna	22	74	12	61	169	566.15	253.50	84.50	0.00	228.15	101.40

79	Dharamgarh	0	3	4	9	16	48.00	24.00	8.00	0.00	16.00	9.60
80	Junagarh	14	37	3	114	168	504.00	252.00	84.00	0.00	168.00	100.80
81	Junagarh	2	12	2	39	55	165.00	82.50	27.50	0.00	55.00	33.00
82	Kesinga	17	44	85	263	409	1227.00	613.50	204.50	0.00	409.00	245.40
83	Kesinga	1	3	0	15	19	57.00	28.50	9.50	0.00	19.00	11.40
84	Baliguda					102	316.20	153.00	51.00	0.00	112.20	61.20
85	Phulbani	47	65	47	19	178	544.68	267.00	89.00	0.00	188.68	106.80
86	Kendrapara	35	7	15	1	58	185.02	87.00	29.00	0.00	69.02	34.80
87	Pattamundai	0	25	0	0	25	79.75	37.50	12.50	0.00	29.75	15.00
88	Champua	38	31	257	255	581	1777.86	871.50	290.50	0.00	615.86	348.60
89	Anandapur	223	241	77	347	888	2557.44	1332.00	444.00	0.00	781.44	532.80
90	Barbil					23	69.00	34.50	11.50	0.00	23.00	13.80
91	Joda	12	13	80	20	137	416.48	205.50	68.50	0.00	142.48	82.20
92	Keonjhar	11	3	18	8	40	115.20	60.00	20.00	0.00	35.20	24.00
93	Balugaon	58	15	1	1	78	234.00	117.00	39.00	0.00	78.00	46.80
94	Banpur	40	40	0	190	270	810.00	405.00	135.00	0.00	270.00	162.00
95	Bhubaneswar	56	104	0	28	188	564.00	282.00	94.00	0.00	188.00	112.80
96	Jatni					60	180.00	90.00	30.00	0.00	60.00	36.00
97	Khurda	36	33	16	42	127	381.00	190.50	63.50	0.00	127.00	76.20
98	Jeypore	165	21	17	9	212	636.00	318.00	106.00	0.00	212.00	127.20
99	Koraput	5	11	7	1	24	72.00	36.00	12.00	0.00	24.00	14.40

5

100	Koipad								153	459.00	229.50	76.50	0.00	153.00	91.80
101	Malkangiri	17	39	24	13	93	372.00	139.50	46.50	186.00	55.80				
102	Baripada	166	39	21	0	226	678.00	339.00	113.00	226.00	135.60				
103	Karanija	19	33	44	45	141	423.00	211.50	70.50	141.00	84.60				
104	Rairangpur	116	40	49	80	285	855.00	427.50	142.50	285.00	171.00				
105	Udala	20	3	19	21	63	189.00	94.50	31.50	63.00	37.80				
106	Dasapalla	120	141	7	391	659	1977.00	988.50	329.50	659.00	395.40				
107	Khariar					674	2022.00	1011.00	337.00	674.00	404.40				
108	Khariar Road	52	86	67	230	435	1355.03	652.50	217.50	485.03	261.00				
109	Khariar Road	25	15	3	53	96	318.34	144.00	48.00	107.04	57.60				
110	Nuapada	32	127	157	394	710	2605.70	1065.00	355.00	639.00	426.00				
111	Nuapada	7	20	18	117	162	594.54	243.00	81.00	145.80	97.20				
112	Puri	119	38	0	55	212	636.00	318.00	106.00	212.00	127.20				
113	PURI	471	437	142	395	1445	4335.00	2167.50	722.50	1445.00	867.00				
114	Rayagada	71	44	87	64	266	798.00	399.00	133.00	266.00	159.60				
115	Kuchinda	9	3	20	28	60	180.00	90.00	30.00	60.00	36.00				
116	Redhakhola	14	33	15	109	171	513.00	256.50	85.50	171.00	102.60				
117	Sambalpur	101	186	354	149	790	2370.00	1185.00	395.00	790.00	474.00				
118	Binka	38	80	12	111	241	648.29	361.50	120.50	166.29	144.60				
119	Sonpur					261	783.00	391.50	130.50	261.00	156.60				
120	Tarbha	22	48	18	214	302	860.70	453.00	151.00	256.70	181.20				

121	Biramitrapur						42	126.00	63.00	21.00	0.00	42.00	25.20
122	Rajgangpur	38	64	135	23	260	878.80	390.00	130.00	0.00	358.80	156.00	
123	Rajgangpur	55	17	34	10	116	392.08	174.00	58.00	0.00	160.08	69.60	
124	Rourkela	14	0	49	2	65	193.70	97.50	32.50	0.00	63.70	39.00	
125	Sundargarh	86	57	164	33	340	1020.00	510.00	170.00	0.00	340.00	204.00	
126	Sundargarh	53	23	33	10	119	357.00	178.50	59.50	0.00	119.00	71.40	
	TOTAL -					21894	66538.86	32841.00	10947.00	690.74	22060.12	13136.40	

4

Annexure VIII-A: Detail of 09 Affordable Housing Projects, State of Uttar Pradesh

Rs. in lakhs

S. No.	Authority Name	District	Project Name	Nos. of EWS Houses	Central Assistance	State Share	Ben. Share	IA Share	Project Cost	Ist Instalment (40% of Central Assistance)
AHP Project proposals on Govt. Land										
1	Agra Development Authority	Agra	Construction of 576 EWS Houses under AHP component of PMAY-U at Khasra No. 846,848 , Agra	576	864.00	576.00	1152.00	933.58	3525.58	345.60
2	Agra Development Authority	Agra	Construction of 280 EWS Houses under AHP component of PMAY-U at Khasra No. 1024,1025, Agra	280	420.00	280.00	560.00	493.39	1753.39	168.00
3	Bulandshahar Development Authority	Bulandshahar	Construction of 160 EWS Houses under AHP component of PMAY-U at Khasra No. 2385, VillRampura	160	240.00	160.00	320.00	201.76	921.76	96.00
4	Kanpur Development Authority	Kanpur	Construction of 4800 EWS Houses under AHP component of PMAY-U at Shatabdi Nagar, Sector 3 & 4, Kanpur	4800	7200.00	4800.00	9600.00	12889.30	34489.30	2880.00
5	Varanasi Development Authority	Varanasi	Construction of 330 EWS Houses under AHP component of PMAY-U at Dandupur, Varanasi	330	495.00	330.00	660.00	821.89	2306.89	198.00
			Sub Total	6146	9219.00	6146.00	12292.00	15339.92	42996.92	3687.60
AHP Project proposals on Pvt. Land										

6	Hapur Development Authority	Hapur	Construction of 956 EWS Houses under AHP component of PMAY-U at Diya Green City & Gopal Kiran	956	1434.00	956.00	1902.24	77.80	4370.04	573.60
7	Bareilly Development Authority	Bareilly	Construction of 480 EWS Houses under AHP component of PMAY-U at Vill. Ghanghora Pipriya	480	720.00	480.00	933.50	0.00	2133.50	288.00
8	Agra Development Authority	Agra	Construction of 309 EWS Houses under AHP component of PMAY-U at Dream City - 2 & Dream City - 3, Agra	309	463.50	309.00	618.00	313.82	1704.32	185.40
9	Rampur Development Authority	Rampur	Construction of 240 EWS Houses under AHP component of PMAY-U at Merry Gold City, Rampur	240	360.00	240.00	478.80	0.00	1078.80	144.00
			Sub Total	1985	2977.50	1985.00	3932.54	391.62	9286.66	1191.00
			Total	8131	12196.50	8131.00	16224.54	15731.54	52283.58	4878.60

Handwritten signature or mark.

Annexure VIII-B: Salient details of 142 BLC (N) projects submitted by the State of U.P.

Rs. in lakhs

S.No	ULB Name	Proposed Houses	Central Assistance	State Share	Beneficiary Share (L)	Total Cost	General Including (OBC)	SC	ST	Minority	1 st instalment of Central Assistance (40%)
1	Chhara Rafatpur NP	161	241.50	161.00	209.30	611.80	113	47	1	21	96.6
2	Khair NPP	110	165.00	110.00	143.00	418.00	44	65	1	7	66
3	Aligarh NN	726	1089.00	726.00	943.80	2758.80	307	415	4	291	435.6
4	Bharatganj NP	486	729.00	486.00	416.49	1631.49	303	163	20	236	291.6
5	Shankaragarh NP	327	490.50	327.00	280.23	1097.73	99	207	21	13	196.2
6	Mau Aina	129	193.50	129.00	110.55	433.05	64	64	1	35	77.4
7	Jais NPP	255	382.50	255.00	218.53	856.03	125	130	0	49	153
8	Gauriganj NPP	170	255.00	170.00	145.69	570.69	112	58	0	10	102
9	Joya NP	37	55.50	37.00	48.10	140.60	0	37	0	0	22.2
10	Naugawan Sadat NP	35	52.50	35.00	45.50	133.00	12	23	0	12	21
11	Amroha NPP	59	88.50	59.00	76.70	224.20	35	24	0	25	35.4
12	Ashrafpur Kichauchha NP	1064	1596.00	1064.00	911.83	3571.83	0				638.4
13	Phaphand NP	119	178.50	119.00	101.98	399.48	73	46	0	26	71.4
14	Auraiya NPP	529	793.50	529.00	453.34	1775.84	483	46	0	66	317.4

W

15	Babarpur Ajitmal NP	311	466.50	311.00	266.52	1044.02	272	39	0	38	186.6
16	Atasu NP	108	162.00	108.00	92.55	362.55	52	40	16	6	64.8
17	Tindwari NP	358	537.00	358.00	465.40	1360.40	196	162	0	21	214.8
18	Oran NP	105	157.50	105.00	136.50	399.00	97	8	0	7	63
19	Baberu NP	245	367.50	245.00	318.50	931.00	154	91	0	8	147
20	Mataunda NP	356	534.00	356.00	462.80	1352.80	252	104	0	11	213.6
21	Bisanda Buzurg NP	620	930.00	620.00	806.00	2356.00	271	349	0	25	372
22	Atarra NPP	769	1153.50	769.00	999.70	2922.20	410	359	0	21	461.4
23	Naraini NP	582	873.00	582.00	756.60	2211.60	349	233	0	95	349.2
24	Banda NPP	1188	1782.00	1188.00	1544.40	4514.40	816	316	56	232	712.8
25	Bariya NP	1009	1513.50	1009.00	1311.70	3834.20	719	95	195	49	605.4
26	Bansdih NP	513	769.50	513.00	666.90	1949.40	493	12	8	30	307.8
27	Maniyar NP	365	547.50	365.00	474.50	1387.00	363	0	2	9	219
28	Sahatwar NP	231	346.50	231.00	300.30	877.80	96	109	26	15	138.6
29	Dariyabad NP	529	793.50	529.00	453.34	1775.84	358	171	0	315	317.4
30	Belhara NP	617	925.50	617.00	528.76	2071.26	596	20	1	331	370.2
31	Nawabganj NPP	1153	1729.50	1153.00	988.10	3870.60	867	234	52	623	691.8

Minutes of the 41 CSMC/27.12.2018

32	Subeha NP	75	112.50	75.00	64.27	251.77	56	19	0	55	45
33	Haidegarh NP	132	198.00	132.00	113.12	443.12	87	45	0	68	79.2
34	Zaidpur NP	796	1194.00	796.00	682.16	2672.16	576	215	5	577	477.6
35	Dcoranian NP	295	442.50	295.00	383.50	1121.00	286	7	2	220	177
36	Aonla NPP	236	354.00	236.00	306.80	896.80	202	33	1	99	141.6
37	Bisharaganj NP	224	336.00	224.00	291.20	851.20	143	81	0	93	134.4
38	Faridpur NPP	155	232.50	155.00	201.50	589.00	155	0	0	101	93
39	Shergath NP	419	628.50	419.00	544.70	1592.20	391	28	0	237	251.4
40	Behraich NPP	1883	2824.50	1883.00	2447.90	7155.40	1238	645	0	614	1129.8
41	Nanpara NPP	320	480.00	320.00	416.00	1216.00	288	28	4	134	192
42	Risra Eazar NP	212	318.00	212.00	275.60	805.60	108	99	5	96	127.2
43	Jarwal NP	73	109.50	73.00	94.90	277.40	73	0	0	73	43.8
44	Bugrasi NP	162	243.00	162.00	211.94	616.94	118	42	2	56	97.2
45	Chhatari NP	155	232.50	155.00	202.78	590.28	123	31	1	45	93
46	Manikpur NP	185	277.50	185.00	159.10	621.60	115	64	6	24	111
47	Rajapur NP	123	184.50	123.00	105.78	413.28	74	44	5	0	73.8
48	Salempur NP	147	220.50	147.00	191.10	558.60	78	68	1	12	88.2

69

49	Lar NP	1035	1552.50	1035.00	1345.50	3933.00	1035	0	0	226	621
50	Gaura Barhaz NPP	931	1396.50	931.00	1210.30	3537.80	821	83	27	116	558.6
51	Raja Ka Rampur NP	101	151.50	101.00	131.30	383.80	44	54	3	3	60.6
52	Marhara NPP	77	115.50	77.00	100.10	292.60	44	28	5	22	46.2
53	Sakit NP	66	99.00	66.00	85.80	250.80	55	11	0	35	39.6
54	Etah NPP	214	321.00	214.00	278.20	813.20	151	62	1	41	128.4
55	Aliganj NPP	598	897.00	598.00	777.40	2272.40	340	38	220	9	358.8
56	Hathgram NP	294	441.00	294.00	251.95	986.95	229	65	0	111	176.4
57	Kishuapur NP	124	186.00	124.00	106.27	416.27	120	4	0	1	74.4
58	Sirsaganj NPP	415	622.50	415.00	356.90	1394.40	286	106	23	27	249
59	Jasrana NP	320	480.00	320.00	275.20	1075.20	285	35	0	60	192
60	Firozabad NN	6542	9813.00	6542.00	5626.12	21981.12	4305	2139	98	448	3925.2
61	Tundla NPP	282	423.00	282.00	242.52	947.52	228	52	2	18	169.2
62	Shikohabad NPP	1436	2154.00	1436.00	1234.96	4824.96	1211	218	7	156	861.6
63	Eka NP	845	1267.50	845.00	726.70	2839.20	683	138	24	55	507
64	Fariha NP	170	255.00	170.00	146.20	571.20	124	46	0	9	102
65	Loni NPP	597	895.50	597.00	781.10	2273.60	472	110	15	184	358.2

h

66	Faridnagar NP	224	336.00	224.00	291.20	851.20	205	11	8	0	134.4
67	Modinagar NPP	310	465.00	310.00	403.00	1178.00	290	20	0	5	186
68	Ghazialbad NN	4389	6583.50	4389.00	5705.70	16678.20	4105	224	60	539	2633.4
69	Coloneganj NPP	106	159.00	106.00	137.80	402.80	88	18	0	44	63.6
70	Paraspur NP	574	861.00	574.00	746.20	2181.20	537	33	4	235	344.4
71	Mundesa Bazar NP	271	406.50	271.00	352.30	1029.80	166	95	10	25	162.6
72	Gola Bazar NP	608	912.00	608.00	790.40	2310.40	421	186	1	107	364.8
73	Bansagan NP	632	948.00	632.00	821.60	2401.60	445	187	0	51	379.2
74	Gorakhpur NN	2503	3754.50	2503.00	3253.90	9511.40	2102	295	106	287	1501.8
75	Unwal Sangranpur NP	204	306.00	204.00	265.20	775.20	159	38	7	47	122.4
76	Hapur NPP	499	748.50	499.00	652.88	1900.38	265	233	1	195	299.4
77	Gath Minkteshwar NPP	231	346.50	231.00	302.24	879.74	118	112	1	74	138.6
78	Pilkhwa NPP	121	181.50	121.00	158.31	460.81	70	51	0	30	72.6
79	Gopamau NP	431	646.50	431.00	369.36	1446.86	397	34	0	251	258.6
80	Sandila NPP	370	555.00	370.00	317.08	1242.08	304	41	25	138	222
81	Madhoganj NP	198	297.00	198.00	169.68	664.68	172	26	0	37	118.8
82	Pali NP	124	186.00	124.00	106.27	416.27	65	59	0	19	74.4

83	Samdhan NP	228	342.00	228.00	195.39	765.39	203	23	2	150	136.8
84	Kanpur NN	712	1068.00	712.00	610.17	2390.17	493	219	0	62	427.2
85	Pachraua NPP	73	109.50	73.00	94.90	277.40	73	0	0	30	43.8
86	Hata NP	1144	1716.00	1144.00	1487.20	4347.20	1119	24	1	95	686.4
87	Ramkola NP	354	531.00	354.00	460.20	1345.20	274	80	0	26	212.4
88	Kushinagar NPP	4546	6819.00	4546.00	5909.80	17274.80	2961	1405	180	620	2727.6
89	Kaptanganj NP	434	651.00	434.00	564.20	1649.20	399	14	21	93	260.4
90	Khadda NP	425	637.50	425.00	552.50	1615.00	344	56	25	100	255
91	Sewarhi NP	378	567.00	378.00	491.40	1436.40	324	36	18	72	226.8
92	Barwar NP	458	687.00	458.00	392.48	1537.48	390	64	4	207	274.8
93	Lakhimpur NPP	741	1111.50	741.00	635.02	2487.52	535	193	13	181	444.6
94	Kheri NP	450	675.00	450.00	385.63	1510.63	384	62	4	210	270
95	Oel Dhakwa NP	509	763.50	509.00	436.19	1708.69	276	232	1	95	305.4
96	Mailani NP	177	265.50	177.00	231.58	674.08	108	67	2	33	106.2
97	Paliya Kalan NPP	163	244.50	163.00	213.25	620.75	132	31	0	28	97.8
98	Singhai Bhirauna NP	396	594.00	396.00	518.10	1508.10	333	60	3	110	237.6
99	Lucknow NN	954	1431.00	954.00	817.56	3202.56	766	183	5	141	572.4

ka

100	Kakori NP	431	646.50	431.00	369.36	1446.86	232	132	67	186	258.6
101	Bakshi Ka Talab NP	855	1282.50	855.00	732.72	2870.22	384	456	15	99	513
102	Gosaiganj NP	214	321.00	214.00	183.39	718.39	119	95	0	13	128.4
103	Iranja NP	101	151.50	101.00	86.55	339.05	80	21	0	20	60.6
104	Maharajganj NPP	1589	2383.50	1589.00	2065.70	6038.20	1196	363	30	181	953.4
105	Anandnagar NP	102	153.00	102.00	132.60	387.60	82	20	0	21	61.2
106	Nichlaui NP	991	1486.50	991.00	1288.30	3765.80	869	121	1	95	594.6
107	Mathura NPP	1246	1869.00	1246.00	1619.80	4734.80	1066	180	0	31	747.6
108	Raya NP	153	229.50	153.00	198.90	581.40	120	33	0	32	91.8
109	Chaurathan NP	104	156.00	104.00	135.20	395.20	103	1	0	1	62.4
110	Mahaban NP	75	112.50	75.00	97.50	285.00	60	15	0	6	45
111	Chunar NPP	991	1486.50	991.00	1288.30	3765.80	760	173	58	165	594.6
112	Mirzapur NPP	4078	6117.00	4078.00	5301.40	15496.40	3121	912	45	713	2446.8
113	Ahaura NPP	144	216.00	144.00	187.20	547.20	97	12	35	27	86.4
114	Moradabad NN	4458	6687.00	4458.00	5795.40	16940.40	3780	645	33	1749	2674.8
115	Nyoria Husainpur NP	323	484.50	323.00	422.61	1230.11	314	7	2	254	193.8
116	Jahanabad NP	319	478.50	319.00	417.37	1214.87	293	22	4	151	191.4

Net

117	Barkhera NP	583	874.50	583.00	762.79	2220.29	554	29	0	253	349.8
118	Kalinagar NP	371	556.50	371.00	485.41	1412.91	240	130	1	130	222.6
119	Nasrabad NP	377	565.50	377.00	323.07	1265.57	237	140	0	206	226.2
120	Unchahar NP	154	231.00	154.00	131.97	516.97	94	60	0	61	92.4
121	Dalmau NP	367	550.50	367.00	314.51	1232.01	219	148	0	101	220.2
122	Hariharpur NP	539	808.50	539.00	700.70	2048.20	414	125	0	25	323.4
123	Khalilabad NPP	514	771.00	514.00	668.20	1953.20	391	121	2	107	308.4
124	Maghar NP	593	889.50	593.00	770.90	2253.40	424	111	58	340	355.8
125	Mehdawal NP	1422	2133.00	1422.00	1848.60	5403.60	1005	339	78	408	853.2
126	Khudaganj NP	273	409.50	273.00	354.90	1037.40	233	31	9	26	163.8
127	Katra NP	126	189.00	126.00	163.80	478.80	108	3	15	32	75.6
128	Kanth NP	213	319.50	213.00	276.90	809.40	186	24	3	112	127.8
129	Allahganj NPP	58	87.00	58.00	75.40	220.40	54	3	1	17	34.8
130	Hargaon NP	1070	1605.00	1070.00	916.97	3591.97	705	221	144	552	642
131	Maholi NP	1290	1935.00	1290.00	1105.50	4330.50	975	270	45	40	774
132	Misriki-Cum-Neemsar NPP	799	1198.50	799.00	684.73	2682.23	433	83	283	328	479.4
133	Tambaur NP	276	414.00	276.00	236.53	926.53	253	23	0	198	165.6

had

134	Unnao NPP	1309	1963.50	1309.00	1121.79	4394.29	940	365	4	335	785.4
135	Fatehpur Chaurasi NP	295	442.50	295.00	252.81	990.31	283	12	0	60	177
136	Safipur NP	798	1197.00	798.00	683.87	2678.87	520	235	43	331	478.8
137	Gangakot NPP	351	526.50	351.00	300.80	1178.30	235	116	0	65	210.6
138	Purwa NP	837	1255.50	837.00	717.29	2809.79	553	275	9	185	502.2
139	Kursath NP	91	136.50	91.00	77.99	305.49	30	61	0	27	54.6
140	Ramnagar NPP	628	942.00	628.00	540.08	2110.08	436	192	0	148	376.8
141	Varanasi NIN	8227	12340.50	8227.00	7075.22	27642.72	5916	2310	1	1168	4936.2
142	Gangajur NP	215	322.50	215.00	184.90	722.40	142	73	0	41	129
	TOTAL	94792	142188.00	94792.00	104983.10	341963.10	69954	21425	2349	20029	56875.20

h

Annexure VIII-C: Salient details of 38 BLC (E) projects submitted by the State of U.P.

Rs. in lakhs

S.No	ULB Name	Proposed Houses	Central Assistance	State Share	Beneficiary Share	Total Cost	General Including(OBC)	SC	ST	Minority	1 st instalment of Central Assistance (40%)
1	Charra Rafaipur NP	22	33.00	21.20	0.00	54.20	19	2	1	0	13.2
2	Vijaygarh NP	261	391.50	203.58	0.00	595.08	127	133	1	22	156.6
3	Aligarh NN	404	606.00	331.65	0.00	937.65	130	272	2	77	242.4
4	Maharajganj NP	36	54.00	16.74	0.00	70.74	27	8	1	0	21.6
5	Mataundh NP	22	33.00	21.20	0.00	54.20	12	5	5	1	13.2
6	Sahatwar NP	171	256.50	150.58	0.00	407.08	73	72	26	17	102.6
7	Maniyar NP	32	48.00	17.56	0.00	65.56	32	0	0	0	19.2
8	Bansdih NP	77	115.50	74.21	0.00	189.71	68	5	4	4	46.2
9	Aonla NPP	33	49.50	31.80	0.00	81.30	30	3	0	20	19.8
10	Nawabganj NPP	157	235.50	157.00	5.29	397.79	101	51	5	69	94.2
11	Bahraich NPP	415	622.50	328.93	0.00	951.43	279	136	0	85	249
12	Chandauli NP	39	58.50	34.50	0.00	93.00	23	13	3	7	23.4
13	Chakia NP	236	354.00	201.08	0.00	555.08	193	43	0	119	141.6
14	Faraha NP	31	46.50	27.42	0.00	73.92	18	10	3	3	18.6
15	Sirsaganj NPP	104	156.00	92.00	0.00	248.00	104	0	0	36	62.4
16	Jasrana NP	58	87.00	51.31	0.00	138.31	57	1	0	14	34.8
17	Hardoi NPP	15	22.50	15.00	0.51	38.01	11	2	2	4	9
18	Shahabad NPP	106	159.00	106.00	3.57	268.57	88	16	2	62	63.6
19	Sandi NPP	43	64.50	43.00	1.45	108.95	34	9	0	12	25.8
20	Gopamau NP	33	49.50	33.00	1.11	83.61	29	3	1	13	19.8
21	Madhoganj NP	118	177.00	118.00	3.97	298.97	107	11	0	11	70.8
22	Pali NP	108	162.00	108.00	3.64	273.64	85	23	0	38	64.8

Minutes of the 41 CSMC/27.12.2018

WZ

23	Kheti NP	217	325.50	205.35	3.91	534.76	159	58	0	107	130.2
24	Lakhimpur NPP	49	73.50	43.35	0.00	116.85	42	7	0	10	29.4
25	Oel Dhakwa NP	115	172.50	109.23	2.19	283.92	56	59	0	11	69
26	Maitani NP	11	16.50	10.60	0.00	27.10	7	3	1	8	6.6
27	Kakori NP	91	136.50	91.00	3.06	230.56	86	5	0	50	54.6
28	Gosaiganj NP	25	37.50	25.00	0.84	63.34	12	13	0	2	15
29	Mahariganj NPP	510	765.00	429.95	0.00	1194.95	402	107	1	71	306
30	Nichlari NP	200	300.00	192.75	0.00	492.75	180	19	1	14	120
31	Anand Nagar NP	68	102.00	65.54	0.00	167.54	58	10	0	19	40.8
32	Barkhera NP	315	472.50	303.58	0.00	776.08	308	7	0	80	189
33	Kalinagar NP	151	226.50	136.85	0.00	363.35	71	77	3	31	90.6
34	Parsadepur NP	25	37.50	25.00	0.84	63.34	17	8	0	2	15
35	Hargaon NP	379	568.50	379.00	12.76	960.26	252	68	59	156	227.4
36	Maholi NP	180	270.00	180.00	6.06	456.06	139	38	3	20	108
37	Mistikh-Cum-Neemsar NPP	179	268.50	179.00	6.03	453.53	142	37	0	26	107.4
38	Tambaur NP	176	264.00	176.00	5.93	445.93	119	57	0	93	105.6
	Total	5212	7,818.00	4735.96	61.16	12,615.12	3697	1391	124	1314	3,127.20

ht