

AHP : State wise Report for latest Progress at Project Level

Sl. No.	State City Approved Date	Project Code	Project Name	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	Pending UC*	ACA Balance for Released	Houses	Non Starter	Occupied	Un-Occupied
					Approved Released Adjusted			Sanctioned Completed In-Progress			
1	Rajasthan Jaipur 20-Jan-2012	08121891AA7008	Construction of 576 DUs at Kalwar Road, Jaipur, Rajasthan	17.69	0.78 0.24	-	0.54	576 576	-	576	-
2	Rajasthan Jaipur 20-Jan-2012	08121891AA7009	Construction of 1120 DUs at Shyam-pura, Buhariya, Jaipur, Rajasthan	35.51	1.56 0.49	-	1.07	1120 1120	-	1,120	-
3	Rajasthan Jaipur 20-Jan-2012	08121891AA7010	Construction of 704 DUs at Omax City Ajmer, Road, Jaipur, Rajasthan	20.47	0.73 0.23	-	0.50	704 704	-	704	-
4	Rajasthan Jaipur 20-Jan-2012	08121891AA7011	Construction of 512 DUs at Mukundpura, Jaipur, Rajasthan	14.55	0.63 0.2	-	0.43	512 512	-	512	-
5	Rajasthan Jaipur 20-Jan-2012	08121891AA7012	Construction of 960 DUs at Mejestic Real Mart at Village Kalwara, Jaipur, Rajasthan	29.78	1.38 0.43	-	0.95	960 960	-	-	960
6	Rajasthan Jaipur 20-Jan-2012	08121891AA7013	Construction of 400 DUs at Bagaru Khurd, Ajmer Road, Jaipur, Rajasthan	12.15	0.41 0.12	-	0.29	400 400	-	400	-
7	Rajasthan Jaipur 20-Jan-2012	08121891AA7014	Construction of 1072 DUs at Navta-Sanganer, Jaipur, Rajasthan	31.64	1.11 0.34	-	0.77	1072 1072	-	-	1,072
8	Rajasthan Jaipur 20-Jan-2012	08121891AA7015	Construction of 432 DUs at Narsingpura, Ajmer, Road, Jaipur, Rajasthan	13.47	0.67 0.21	-	0.46	432 432	-	432	-
Total (Rajasthan):-				175.25	7.26 2.25	-	5.01	5776 5776	-	3,744	2,032
1	Karnataka Bangalore 09-Nov-2012	29200467AA7016	Construction of 512 DUs at Valgerahalli, Bangalore, Karnataka	32.56	1.44 0.48	0.48	0.96	512 512	-	512	-
2	Karnataka Bangalore 09-Nov-2012	29200467AA7017	Construction of 192 DUs at Singanayakanahalli, Yalanka, Bangalore, Karnataka	9.22	0.4 0.13	0.13	0.27	192 192	-	-	192
3	Karnataka Bangalore 09-Nov-2012	29200467AA7018	Construction of 288 DUs at Kodathi, Varthur Hobli, Bangalore, Karnataka	14.30	0.64 0.21	0.21	0.43	288 288	-	-	-
Total (Karnataka):-				56.07	2.49 0.83	0.83	1.66	992 704 288	-	512	192
1	Gujarat Ahmedabad 20-May-2014	24224611AA6928	EWS & Lower Income Group for 5082 Dwelling Unit at 15 Location in Ahmendabad by AMC	261.80	38.12 30.49 2.91	-	7.62	5082 5082	-	4,884	198
2	Gujarat Ahmedabad 20-May-2014	24093967AA6929	EWS 1652 DUs & Lower Income Group 812 DUs at 4 Locations in AUDA Limit.	210.41	18.48 7.39	-	11.09	2464 1960	504	1,688	272
3	Gujarat Bhavnagar 28-Nov-2014	24093967AA7668	Construction of 1506 EWS Units at 6 different locations in Bhavnagar, Gujarat.	89.15	11.3 9.04 9.04	-	2.26	1506 1506	-	-	1,506
4	Gujarat Ahmedabad 20-May-2014	24093967AA6930	EWS & Lower Income Group for 1008 Dwelling Units at Hathijan, Gujarat	95.39	7.56 6.05	0.82	1.51	1008 736 272	-	736	-
5	Gujarat Ahmedabad 20-May-2014	24070049AA6931	EWS & Lower Income Group for 512 Dwelling Units at Chenpur, Gujarat	46.33	3.84 3.07 1.54	0.19	0.77	512 472	40	472	-
6	Gujarat Jamnagar 28-Nov-2014	24070049AA6932	Construction of 672 Dwelling Unit at TPS No 1, FP No 75, Jamnagar, Gujarat.	38.24	5.04 4.03 2.02	-	1.01	672 672	-	460	212
7	Gujarat Rajkot 20-May-2014	24070049AA6933	2770 houses in East and Central Zone of the City by Rajkot Municipal Corporation (RMC), Gujarat	209.80	20.78 16.62 8.31	-	4.16	2770 2543	227	2,543	-
8	Gujarat Rajkot 20-May-2014	24070049AA6934	1266 Units of EWS Category by Rajkot Municipal Corporation (RMC), Gujarat	Project Cancelled on 19-May-15	- - -	-	-	- - -	-	-	-
9	Gujarat Rajkot 20-May-2014	24140689AA7671	1020 Units of EWS & Lower Income Group at TP-9, FP-31/A in RUDA area. Rajkot, Gujarat	79.00	7.65 6.12 3.06	3.06	1.53	1020 1020	-	1,020	-
10	Gujarat Surat 20-May-2014	24101938AA7669	848 Units of EWS & Lower Income Group at 3 Locations in SUDA area. Surat, Gujarat	57.19	6.36 5.09	-	1.27	848 848	-	383	465
11	Gujarat Vadodara 28-Nov-2014	24194971AA7670	1491 dwelling units at six locations in Vadodara, Gujarat.	79.78	11.18 8.95 4.47	0.45	2.24	1491 336 1155	-	336	-
Total (Gujarat):-				1,167.08	130.3 96.85 31.34	4.52	33.45	17373 15175 1427	771	12,522	2,653
Grand Total (AHP):-				1,398.41	140.05 99.93 31.34	5.34	40.12	24141 21655 1715	771	16,778	4,877