REGISTERED POST/BY HAND

No. N-11026/1/2014/BSUP(158)/JNNUMR-Vol VIII (FTS 11854)
Government of India
Ministry of Housing and Urban Poverty Alleviation
JNNURM Directorate

Room No.222, G Wing, Nirman Bhawan New Delhi, Dated 27th November 2014

OFFICE MEMORANDUM

Subject:-

Minutes of the 158th meeting of the Central Sanctioning and Monitoring Committee of Ministry of Housing and Urban Poverty Alleviation held on 11th November 2014 under the Chairpersonship of Secretary (HUPA) to consider and sanction ACA under Sub-Mission on Basic Services to the Urban Poor (BSUP) under Jawaharlal Nehru National Urban Renewal Mission (JNNURM)

The undersigned is directed to enclose herewith a copy of the minutes of the 158th meeting of the Central Sanctioning and Monitoring Committee of Ministry of Housing and Urban Poverty Alleviation held on 11th November 2014 under the Chairpersonship of Secretary (HUPA) to consider and sanction ACA under Sub-Mission on Basic Services to the Urban Poor (BSUP) under Jawaharlal Nehru National Urban Renewal Mission (JNNURM).

- 2. The Appraisal agencies (i.e HUDCO, BMTPC) are requested to convey the decisions of the Central Sanctioning & Monitoring Committee to all the State implementing agencies/nodal agencies for BSUP and IHSDP to take appropriate follow up action as per the minutes of the meeting
- 3. A copy of the minutes is forwarded to the Secretaries in- charge of BSUP and IHSDP in States/UTs with a request to take further follow up action.

Under Secretary to the Govt. of India Tel.:- 011-23061519, 23063029

Encl: Minutes of the meeting

To

Members of the CSMC as follows:

- 1. The Secretary, Ministry of Urban Development, Nirman Bhavan, New Delhi.
- 2. The Secretary, Ministry of Finance, Department of Expenditure, New Delhi.
- 3. The Principal Adviser (HUD), Planning Commission, Yojana Bhavan, New Delhi.
- The Secretary, Ministry of Environment and Forests, Paryavaran Bhavan, CGO Complex, Lodhi Road, New Delhi.
- 5. The Secretary, Ministry of Social Justice and Empowerment, Shastri Bhavan, New Delhi.
- 6. The Secretary, Department of Health and Family Welfare, Nirman Bhavan, New Delhi.
- 7. The Secretary, Department of School Education & Literacy, Shastri Bhavan, New Delhi.
- 8. The Joint Secretary and FA, Ministry of Urban Development and Ministry of HUPA, New Delhi
- The Chief Planner, Town and Country Planning Organization (TCPO), LP. Estate, New Delhi.
- 10. The Adviser, CPHEEO, Ministry of Urban Development, Nirman Bhavan, New Delhi
- The Mission Director & Joint Secretary (JNNURM & RAY), Ministry of Housing and Urban Poverty Alleviation, New Delhi- Member-Secretary.

Copy to the Secretaries in charge of Basic Services to the Urban Poor (BSUP) and Integrated Housing & Slum Development Programme (IHSDP) in the States/UTs:-

The Principal Secretary, Urban Development & Municipal Administration Department Government of Andhra Pradesh, L-Block Secretariat Hyderabad – 500002	The Principal Secretary, Housing Department, Government of Andhra Pradesh, L-Block, A.P. Secretariat, Hyderabad -500002
The Secretary, Municipal Administration Department, Government of Andhra Pradesh, L-Block Secretariat, Hyderabad- 500002.	The Principal Secretary, Urban Development & Tourism, Government of Arunachal Pradesh, Civil Secretariat, Itanagar.
The Commissioner & Secretary, UD Department, Government of Assam, Dispur, Guwahati -781006.	The Secretary, Urban Development Department, Government of Bihar, Vikash Bhawan, New Secretariat, Patna.
The Additional Secretary & Director (BUDA), Urban Development department, Vikash Bhawan, Patna.	The Secretary (Housing), Government of Bihar Sachivalaya, Patna-800015
The Secretary, Urban Administration & Development Department, Government of Chhattishgarh, Room No.316, DKS Bhawan, Mantralaya, Raipur -492001.	The Secretary (Housing) Government of Goa, Secretariat Annexe, EDC House, Panaji -403001
The Principal Secretary (UD) & Housing, Government of Gujarat, Block No 14, 9 th Floor, New Sachivalaya, Gandhinagar- 382010	The Chief Executive Officer, Gujarat Urban Development Mission, GMFB Building, Sector-10A, Gandhinagar- 382016
The Commissioner & Secretary, Department of Urban Development, Government of Haryana, SCO-20 Sec. 7C, Chandigarh- 160001.	The Secretary (UD), Government of Himachal Pradesh, Shimla-171002
The Secretary, Housing and UD Department, government of Jammu & Kashmir, New Secretariat, Srinagar	The Principal Secretary (Housing), Government of Himachal Pradesh, Shimla-171002
The Director, Urban Local Bodies Government of Jammu & Kashmir, 151-A/D, Gandhi Nagar, Jammu.	The Secretary Urban Development Department, Government of Jharkhand, Ranchi-834004
The Secretary (Housing) Government of Jharkhand, Project Building, Dhurwa, Ranchi-834004	The Principal Secretary (Housing) Government of Karnataka, Room No.213, 2 nd Floor, Vikas Sauda, Dr.B.R.Ambedkar Road, Bangalore- 560001

The Principal Secretary of Government UD Department, Government of Karnataka, Room No.436, 4 th Floor, Vikas Sauda Dr, B.R. Ambedkar Road, Bangalore 560001	The Secretary (Housing), Government of Kerala, Secretariat, Thiruvananthapuram -695001
The Principal Secretary, Local Self Government Department, Government of Kerala, Thiruvananthapuram – 695001	The Secretary, Local Self Government, Government of Kerala, Thiruvananthapuram- 695001
The Executive Director, Kudumbashree, State Poverty Eradication Mission, Government of Kerala 2 nd Floor, TRIDA Building, Chalakuzhy Road, Medical College (PO), Thiruvananthapuram 695011.	The Principal Secretary, Urban Administration and Development Department, Government of Madhya Pradesh, Mantralaya, Bhopal -462032
The Principal Secretary (Housing & Environment), Government of Madhya Pradesh, Mantralaya, Ballabh Bhavan, Bhopal-462032	The Commissioner, Urban Administration & Development, Government of Madhya Pradesh, Nagar Palika Bhavan, Shivaji Nagar Bhopal- 462016
The Principal Secretary (UD), Government of Maharashtra, Room No. 425, 4 th floor Mantraalaya, Mumbai- 400032	The Principal Secretary (Housing), Government of Maharashtra, Room No.268, 2 nd Floor, Mantralay, Mumbai- 400032
Commissioner & Secretary, Urban Affairs & Housing, Government of Meghalaya, Main Secretariat Building Shillong-793001	The Secretary, Housing, UD & Municipal Administration, Government of Manipur. Chief Secretariat, Imphal- 795001
The Commissioner & Secretary, Urban Development & Poverty Alleviation Department, Government of Mizoram, Civil Secretariat, Aizwal-796001	The Principal Secretary Urban Development Department, Government of Nagaland, Kohima-797001
The Commissioner & Secretary, Works & Housing, Government of Nagaland Kohima-797001	The Principal Secretary (Housing & UD), Government of Orissa, Orissa Secretariat, Bhubaneswar-751001
The Principal Secretary (LSG), Government of Punjab, Mini Secretariat Sector-9, Chandigarh -160001	The Secretary (Housing & UD), Government of Punjab, Room No.419, Mini Secretariat, Sector-9, Chandigarh- 160001

The Principal Secretary, UDH & LSG Department, government of Rajasthan Room No. 29, Main Building, Secretariat, Jaipur	The Secretary, Local Self Government Department, Government of Rajasthan, Room No. 39, SSO Building, Government Secretariat, Jaipur 302005.
The Secretary, Department of UD & Housing, Government of Sikkim, NH 31A, Gangtok-737101	The Secretary (Housing & UD), Government of Tamil Nadu, Fort St. George, Secretariat, Chennai-600009
The Secretary, Municipal Administration & Water Supply Government of Tamil Nadu, St.Fort Geore, Secretariat, Chennai- 9	The Secretary (UD), Government of Tripura Civil Secretariat, Pt. Nehru Complex, Agartala-799001
The Principal Secretary (UD & MA) Government of Uttar Pradesh, Room No.825, 8 th floor, Bapu Bhawan, Lucknow-226001	The Principal Secretary (Housing), Government of Uttar Pradesh, 325 Bapu Bhavan, Lucknow-226001
The Director, SUDA, Government of Uttar Pradesh, Navchetna Kendra 10, Ashok Marg, Lucknow.	The Principal Secretary (UD), Government of Uttarakhand, Uttarakhand Secretariat, 4 B, Subhash Road DEHRADUN-248001
The Project Director (JNNURM), Urban Development Directorate, Government of Uttarakhand, 43/6, Mata Mandir Marg, Dharampur, Dehradun-248001	The Secretary (UD & Housing), Chandigarh Administration, UT Secretariat, Sector 9, Chandigarh- 160001
The Principal Secretary (UD), Government of West Bengal, Nagarayan, DF-8, Sector-1, Bidhannagar, Kolkata 700064	The Secretary, Local Administration Department, Government of Puducherry, Chief Secretariat, Puducherry-605001
The Secretary (Housing), Government of Puducherry, Chief Secretariat, Puducherry-605001	The Additional Secretary (UD), Government of NCT of Delhi, Delhi Secretariat, IP Estate, New Delhi- 110002
The Principal Secretary (UD), Government of NCT of Delhi, 9 th Floor, C Wing, Delhi Secretariat, IP Estate, New Delhi.	The Secretary (Housing & UD), UT of Daman & Diu, Secretariat, Moti Daman-396220
The Commissioner & Secretary, (Relief & Rehabilitation), UT of Andaman & Nicobar Islands, Secretariat, Port Blair-7440101	The Chief Town Planner, Town & Country Planning Department, UT Administration of Dadra & Nagar Haveli, 2 nd Floor, Secretariat, Silvasa-396230

The Secretary (Housing & UD), UT of Dadra & Nagar Haveli, Secretariat, Silvassa-396220

Copy to:

- 1. Shri R.N. Choubey, Additional Secretary to Hon'ble Prime Minister, PMO, South Block, New Delhi.
- 2. PS to Hon'ble Minister (MoHUPA)
- 3. PS to Secretary (HUPA)
- 4. Joint Secretary (H), Ministry of HUPA
- 5. JS (A & C), Ministry of HUPA
- 6. The Joint Secretary (PP), Ministry of Minority Affairs, Room No. 1125, 11th Floor, Paryavaran Bhavan, CGO Complex, New Delhi.
- 7. The Joint Secretary (UT), Ministry of Home Affairs, North Block, New Delhi.
- 8. Director, NBO, Ministry of HUPA.
- 9. Director (JNNURM & RAY), Ministry of HUPA
- 10. US(PPG) JNNURM, Ministry of HUPA
- 11. US (RAY-II), MoHUPA
- US (Coordination JNNURM & RAY), MoHUPA.
- 13. Additional Economic Adviser, NBO, Ministry of HUPA
- 14. Dy Chief (MIS), JNNURM Monitoring Cell, MoHUPA
- 15. AO (JNNURM), Ministry of HUPA
- 16. The Executive Director, BMTPC, Core 5A, First Floor, India Habitat Centre, Lodhi Road, New Delhi-110003
- 17. The Director (Corporate Planning), HUDCO, "HUDCO Bhavan", Indian Habitat Centre, Lodhi Road, New Delhi-110003.
- I.T.Officer Monitoring Cell (JNNURM), Ministry of HUPA Copy to:- i)
 - ii) Guard Folder on JNNURM\
 - MIS Division with a request to upload on the website. iii)

(Shobana Pramod)

Under Secretary to the Govt. of India

Tel.:- 011-23061519, 23063029

MINUTES OF THE 158th MEETING OF THE CENTRAL SANCTIONING AND MONITORING COMMITTEE (CSMC) OF THE BASIC SERVICES TO THE URBAN POOR (BSUP) UNDER JAWAHARLAL NEHRU NATIONAL URBAN RENEWAL MISSION (JNNURM)

Nirman Bhawan, New Delhi, 11th November 2014

The 158th Meeting of the Central Sanctioning and Monitoring Committee (CSMC) of the Sub-Mission on Basic Services to the Urban Poor (BSUP) of the Jawaharlal Nehru National Urban Renewal Mission (JNNURM) was held under the Chairpersonship of the Secretary, Ministry of Housing and Urban Poverty Alleviation on 11th November 2014 at 10.00 a.m. in Nirman Bhawan, New Delhi. The list of participants is at **Annexure–I.** In his opening remarks, Joint Secretary & Mission Director welcomed Secretary, Ministry of Housing & Urban Poverty Alleviation and Chairperson CSMC, and informed that the JNNURM Mission period shall end on 31st March 2015 and all projects sanctioned upto March 2012 need to be completed along with implementation of 3 pro-poor reforms under BSUP and IHSDP components of JNNURM. Following decisions were taken:

- i. State shall submit Utilization Certificate for ongoing projects for adjustment of excess ACA and any excess ACA be deposited with applicable 9% rate of interest. In case of non-starter projects/curtailed DUs, State Governments should start process of refund and adjustment of ACA with interest from ULBs immediately.
- States who have not furnished 3 pro-poor reforms must furnish the certificates immediately so that the balance 10% deducted in final installment is released as Mission period is till March 2015.
- iii. JNNURM Directorate may ensure that the installments sanctioned in the CSMC/CSC meeting wherever possible be adjusted against excess unutilised ACA available with the State Government.
- iv. It is important for the State to ensure serious participation in CSMC/CSC meetings. Concerned Secretaries from State are requested to attend the CSMC meetings and may bring concerned officers who are well versed.
- v. In order to cut delay, it was decided that henceforth DPR reimbursement charges, PMU/PIU charges, TPIMA charges etc. may be put up by the concerned division and approval of Chairperson CSMC may be taken on file being standard items for reimbursement.
- vi. Taking note of the poor performance of few States under JNNURM and RAY projects, the Committee also observed that new projects will not be considered for sanction in States where projects are delayed. It was noticed that in few cases even the ACA already released by the Govt. of India is not disbursed to the implementing agencies for 4-6 months resulting in poor performance and delay in start and completion of projects.
- 2. CSMC considered following proposals as per agenda notes and presentations made by the State officials. Minutes are recorded in the alphabetical order of State's names.
- 3. The Minutes of the 157th CSMC meeting held on 9.9.2014 were confirmed.
- Assam

Proposal for release of 3rd & final installment BSUP scheme for the town of Guwahati.

8

- 4.1 The Committee took a serious note that no senior officer from the State Govt. has been deputed to explain the progress in the projects in Assam. 'The Committee noted that the financial progress is 100% in the project. However, out of 1232 DUs, only 418 DUs have been shown as completed. The latest TPIMA report was not available so the Committee directed HUDCO to furnish a Site Inspection report of the project within a week and the approval for release may be taken on file from Chairperson. The State representative confirmed that all the sanctioned DUs are under progress and no DU has been left un-started.
- 4.2 While the Minutes were under preparation, HUDCO vide its letter No JNNURM/Monitoring/(73-X)/2014 dt. 13.11.2014 has furnished Site Inspection Report for BSUP project at Guwahati wherein it has been reported that overall progress is 32% and overall quality reported is satisfactory.
- 4.3 The Committee approved release of 3rd and final installment of ACA for the above BSUP project as per the details at Annexure-II.
- 5 Chhatisgarh

Proposal for release of 2nd installment
BSUP scheme for the town of Raipur Ph. II.

- 5.1 The Committee took note of the financial & physical progress of the projects and advised the representative of the State Govt. to further expedite the completion of construction of DUs as well as infrastructure work at the earliest. The Committee noted that overall financial utilization is 72% in the project. It was further assured that all the remaining non-starter DUs will be taken up. With regard to non-completed projects executed by Hindustan Prefab Ltd. (HPL), State Govt. is yet to take a decision on the issue. The Committee also directed State to furnish TPIMA report along with SLNA comments positively before claiming last installment.
- 5.2 The Committee approved the proposals seeking 2nd installment of above BSUP project as mentioned above as per Annexure-III.
- 6 Delhi

<u>Proposal for release of 4th & final installment</u> BSUP scheme for construction of 7620 five storeyed EWS houses for slum dwellers at Savada Ghevra Ph. III, Delhi.

6.1 The proposal was earlier considered in the 157th CSMC. However due to short release of State share, the ACA was not recommended for release. The State representative gave information of the State Share released to the implementing agency Delhi Urban Slum Improvement Board (DUSIB). However, the Committee desired to know the exact State Share released in respect of this project, which State representative could not clarify in the meeting. The proposal was subsequently deferred.

7 Gujarat

Proposal for release of 4th & final installment



BSUP scheme for the town of Rajkot

- 7.1 The Committee was informed that the project has been completed and the DUs as per revised sanctioned (156th CSMC) have been constructed. The State Govt. is in process of handing of possession to the beneficiaries. As per revised project, balance Central ACA of Rs. 569.44 is payable. The State representative further requested that there is some excess ACA lying with the State Govt. and the amount may be deducted from the final installment. The Committee also noted that the 3 Pro-poor reform Certificates in the prescribed format has been furnished.
- 7.2 The Committee approved and recommended release of 4th and final installment of ACA of for the above BSUP project as per the details at Annexure-IV.
- 8 Karnataka

<u>Proposal for release of 3rd & final installment</u> BSUP scheme for the town of Challaghatta slum area in Bengaluru Ph. III.

- 8.1 In the absence of TPIMA report, the Committee enquired about the progress of the project and quality. The State representative informed that the quality of the construction is being monitored by the engineering wing of the SLNA at the State level and work on all the DUs is in progress. The Committee was also informed that due to some problem at the site, one location has been changed within the municipal limits. He further reported that the overall quality is satisfactory. The Committee noted that the latest financial progress achieved is 75%. The Committee also noted that the 3 Pro-poor reform Certificates in the prescribed format has not been furnished.
- 8.2 The Committee approved and recommended release of 3rd and final installment of ACA of for the above BSUP project as per the details at Annexure-V after a deduction of 10% of Central ACA due to non-furnishing of 3 Pro Poor reform certificates.
- 9 Kerala

Proposal for reimbursement of PMU/PIUs

- 9.1 The Committee was informed that in the 149th CSMC meeting, a decision was taken that PMU/PIUs expenditure upto 31.12.2013 may be taken as no charges will be paid thereafter as these will be merged with SLTC/CLTC under RAY. IFD has also directed that a consolidated Utilisation Certificate upto 31.12.2013 for PMU/PIUs activities be taken so that all the expenditure is reimbursed upto the period. In line with this, the Govt. of Kerala has now furnished a consolidated UC for Rs. 332.97 lakhs towards full and final payment for PMU/PIUs Cell in Kerala for JNNURM projects.
- 9.2 The Committee approved Rs. 332.97 lakhs as per Annexure-VI towards PMU/PIUs activities for Kerala to be released out of 4% activities.
- 10 Uttrakhand
 - i. Proposal for release of 2nd installment



BSUP scheme for the town of Kaath bangle Slum, Dehradun

- 10.1 The Committee took note of the financial & physical progress of the projects and advised the representative of the State Govt. to further expedite the completion of construction of DUs as well as infrastructure work at the earliest. The Committee noted that financial utilization is 100% in the project. The Committee also directed State to furnish TPIMA report along with SLNA comments positively before claiming last installment.
- 10.2 The Committee approved the proposals seeking 2nd installment of above BSUP project as mentioned above as per Annexure-VII.
 - ii. Proposal for release of 3rd & final installment
 BSUP project for Rotary Kushthrog Ashram, Dehradun
- 10.3 The TPIMA report was analyzed by BMTPC and the Committee was informed that the overall quality as reported by TPIMA is satisfactory. The Committee noted that the latest financial progress achieved is 79%. Work on all the DUs is in progress The Committee also noted that the 3 Pro-poor reform Certificates in the prescribed format has been furnished.
- 10.4 The Committee approved and recommended release of 3rd and final installment of ACA of for the above BSUP project as per the details at Annexure-VIII.
- 11 West Bengal
 - i. <u>Proposal for release of 3rd installment</u> BSUP scheme for the town of Chandernagore, Kolkata
- 11.1 The Committee took serious note of the fact that in spite of repeated advisory issued, no senior officer from the State Govt. of West Bengal has been deputed for the meeting. The Committee took note of the financial & physical progress of the projects and advised the representative of the State Govt. to further expedite the completion of construction of DUs as well as infrastructure work at the earliest. The Committee noted that financial utilization is 98% in the project. The Committee directed that State Govt may confirm whether the work on the project is going on as per sanctioned covenants of the DPR immediately.
- 11.2 While the Minutes were under preparation, the State Govt. of West Bengal vide its letter No 303/KMDA/DGO/Gen-313 dt. 18.11.2014 has forwarded an Undertaking that the "Corporation undertakes to carry out the entire housing and allied infrastructure development works as per the provision and specification of this revised DPR of BSUP".
- 11.3 The Committee approved the proposals seeking 3rd installment of above BSUP project as mentioned above as per Annexure-IX.
 - ii. Proposal for release of 4th & final installment
 - a) BSUP project for the town of Kalyani (Ph. III) Kolkata
 - b) BSUP scheme for the town of Baidyabati, Kolkata



- The TPIMA reports were analyzed by HUDCO and the Committee was informed that the overall quality as reported by TPIMA is satisfactory. The Committee noted that the latest financial progress achieved is 79% for both the projects. In case of Kalyani project, it was further informed that 250 nos of beneficiaries have not been identified and work on 250 DUs will not be expected to start at all. Further work on few infrastructure components has also been reduced. In case of Baidyabati project, the Committee was informed that the ULB has directly forwarded UC to the JNNURM Directorate for release of next installment. The State representative present in the meeting could not explain the progress. The work on 45 DUs have not started at all and no tender are invited for construction of community hall and sewerage. However, the State representative informed that the work on all the components and DUs will be taken up. The Committee deliberated on the issue and directed that State Govt. may give present status of both the projects and components/DUs to be dropped before release of final installment. The Committee also noted that the 3 Pro-poor reform Certificates in the prescribed format has been furnished. Chairperson of the CSMC would decide about the non-starter DUs in the review meeting tentatively scheduled on 18th November 2014.
- 11.5 The Committee in-principle' approved and recommended release of 4th installment of ACA of for the BSUP project at Kalyani as per the details at Annexure-X. However, the ACA will be released on receipt of letter from the State Govt as per para above, on file. The Committee, however, deferred the proposal for Baidyabati project since it was not sent through State Government.

12 Proposal for deletion/curtailment of 1,39,206 non-starter DUs

- 12.1 The Director (JN) informed the Committee that there are about 1,39,206 DUs which have not been started till date and proposal for deletion of 19,298 DUs has further been received in addition to deletion approved in the 157th CSMC meeting. The JNNURM mission period is ending on 31st March 2015 and it will not be possible to release any ACA in respect of these non-starter DUs once Mission period is ended. Thereafter status of the non-starter DUs were discussed with the participating State Govts.
- 12.1 The State representative of **Gujarat** has proposed curtailment of BSUP project at Rajkot DPR-III wherein non-starter DUs have been dropped. The details of the appraised project-wise costing is as under:

Rs. in lakhs **Net Central ACA** Original Revision SI. Name No of the ACA Meeting/ Total Project Central Meeting/ Total Project Central ACA to town Date of DUs Cost Share Date of DUs Cost Share drawn refunded sanction sanction 7549.85 Rajkot 9451.59 4586.12 158th 1512 2642.61 1147.00 1 116th 2624 12.9.2011 11.11.2014

- 12.2 The Committee approved deletion of DUs and proportionate infrastructure cost. It was reported that the signed financial cost sheet has not been received from the State Government. The Annexure-XI may be attached in the Minute file when received.
- 12.3 In respect of J&K, in view of the serious natural calamity in the State, a decision was taken that non-starter DUs will not be deleted till such a proposal is sent by the State

Government. The Committee also advised that the DUs may be completed out of the special package announced by the Central Govt. to the Govt. of J&K.

- 12.4 The State representative from **Karnataka** informed that State Govt has already proposed 193 DUs to be deleted out of 608 non-started DUs. Work on other non-started DUs will be taken up. However, the Committee directed State representative to send a formal letter within a week, failing which all non-starter DUs will be deleted.
- 12.5 The representative of the State Govt. of **Uttar Pradesh** informed that work on all DUs will be taken up except Salarganj (Behraich IHSDP project (336 DUs) which may be cancelled at this stage.
- 12.6 In respect of Punjab, the State representative informed that curtailment proposal has already been submitted and approved in the 157th CSMC meeting. For non-starter DUs, it was informed that the work will be taken up on these DUs.
- 12.7 The representative of **Bihar** informed that the State Govt. has now decided to implement the project through beneficiary led construction and fund will be released in 30:50:20 ratio by the ULB. He further informed State Govt. will bear the cost escalation and complete all the sanctioned DUs.
- 12.8 The representative of the State Govt. of **Tamil Nadu** informed that as per information available, there are 3064 non-started DUs and work on 1144 DUs has already commenced. He further informed that about 1920 DUs will be surrendered. JS & MD (JNNURM & RAY) appreciating the progress of BSUP and IHSDP project in the State and convergence of other scheme with the BSUP/IHSDP projects viz capacity building, social infrastructure etc. desired that a booklet may be brought out by the State Govt. of Tamil Nadu giving good practices followed by them which may act as a guidance for other State governments.
- 12.9 After detailed discussions, the Committee decided that all the non-starter DUs as per data available with the Mission Directorate <u>stand deleted</u> except wherein State Govt. has informed that they are under various stages of progress in the preceding paras. A copy of the non-starter DUs except J&K is enclosed with the Minutes as <u>Addendum</u>. State Govts. may point out the differences, if any within 15 days of the issue of the Minutes. The ACA of deleted DUs with proportionate infrastructure will be calculated and financial cost sheets be prepared by the appraisal agencies as per procedural approval accorded in 157th CSMC.

13 Reimbursement of DPR Preparation charges

13.1 The Committee was informed that the reimbursement of DPR preparation charges is an incidental expenses. It is received by the appraisal agencies and recommended for sanction by the CSMC which are some in thousands to few lakhs. The approval of the CSMC for such claims creates unnecessary delay in the entire process resulting in late release of funds. It is was proposed that the DPR preparation charges may be approved on case to case basis through file movement by the Chairperson CSMC on the basis of the reimbursement claim by the States.

6

- 13.2 The Committee approved the proposal and directed that the Mission Directorate may process the cases of DPR reimbursement charges on file after the charges is appraised by the appraisal agencies and be put up on file for seeking Chairperson CSMC approval.
- 13.3 The CSMC also approved release of reimbursement charges of DPR preparation included in the Agenda item as under:

Proposal for reimbursement of DPR preparation charges

- Maharashtra
 IHSDP projects at Pauni Ph. II and Satara, Maharashtra
- 13.4 The Committee was informed that all the DPRs were outsourced and prepared by private agency. The HUDCO informed that the DPRs were prepared through tender process. The total claim is, however, processed as per the agreement rate @0.6% with total charges amounting to Rs. 44.43 lakhs. The details are as per Annexure-XII (under 4%)
- 13.5 The State representative of Maharashtra also informed that the approval of appointment of TPIMA for the new BSUP and IHSDP projects has not been received. The Committee advised State representative to contact the concerned division in the Ministry and sort out the issue before seeking formal approval and funding requirement for the TPIMA agency.
 - ii. West Bengal
 - a. IHSDP project at Bankura, West Bengal
 - b. IHSDP project at Burdwan, West Bengal
 - c. IHSDP project at Suri, West Bengal
 - d. IHSDP project at Bishnupur, West Bengal
 - e. IHSDP project at Dhuliyan, West Bengal
 - f. IHSDP project at Puralia, West Bengal
 - g. IHSDP project at Baduria, West Bengal
- 13.5 The DPR preparation charges for the above projects in West Bengal were approved as In-House" DPR preparation charges @ Rs. 5.00 lakh for each projects. In case of Burdwan project, since Rs. 1.00 lakh was earlier released by the Ministry, balance Rs. 4.00 lakh was approved. The total amount approved is Rs. 34.00 lakhs as per Annexure-XIII (out of 1% fund)

14 GENERAL OBSERVATIONS

14.1 The Committee directed the Mission Directorate to process the releases of ACA with IFD as per the approval. The States/UT Governments are also requested to take necessary action on the observations of the Committee, furnish compliances and to make concerted efforts to complete the DUs along with infrastructure within the extended period of the Mission i.e. 31st March 2015. The unutilized Central ACA drawn by the States may be adjusted or returned with applicable rate of interest immediately. States were requested to update physical status of the projects regularly through IPoMS.

[Action: JNNURM Directorate to recommend Central ACA as per approval;

to take action on the observations of the Committee].


15. The meeting ended with a vote of thanks to the Chair.

LIST OF PARTICIPANTS IN THE 158th MEETING OF CENTRAL SANCTIONING & MONITORING COMMITTEE () OF BSUP HELD UNDER THE CHAIRPERSONSHIP OF SECRETARY (HUPA) ON 11.11.2014

- Ms. Anita Agnihotri, Secretary, in Chair Ministry of Housing and Urban Poverty Alleviation
- Shri Sanjeev Kumar, Jt. Secy & Mission Director, JNNURM, MoHUPA 2.
- Ms. Alka Selot Asthana, Director (JN & RAY), MoHUPA, New Delhi
- Shri Angna Ram, DS (IFD), M/oHUPA, Nirman Bhavan, New Delhi
- 5. Shri A. Bharti, Director, NBO, M/o HUPA, Nirman Bhavan, New Delhi Shri S.C. Jana, DS (JNNURM), M/o HUPA, Nirman Bhavan, New Delhi
- Ms. Alpana Mitra, Rajkot Municipal Corporation, Rajkot, Gujarat
- 8. Shri Neepjyoti Das , T&CP, Directorate of T&CP, Guwahati , Assam
- Shri B. Vence Mandhav Rao, Commissioner, Khammam ,MA&UD, Telangana
- Shri B, Prashanth , Khamman Telangana , Khammam Muni. Corp. , Telangana
 Shri K. Vidyadhur, MEMPA, MA&UD, 3rd Floor, Enc Buidg., 640 A.C. Gauvity, Telangana
- 12. Shri Ch. Mallikarjunu Superintant Engineer, Ramagundam Municipal Corp. Karim Nagar Distt, Telangana
- 13. Shri R. Shankar Lal, Municipal Engineer, Khammam Muni. Corp., Telangana
- 14. Shri Deepak Bezbarwha, T&CP, UDD, Guwahati, Assam
- 15. Shri Sammar Bijoy Das , Social Dev. Specialist , CLTC, Guwahati, Assam
- 16. Capt. J.M. Pathanies, Director (UD), DUD, Himachal Pradesh, Shimla
- 17. Shri Chittal Pandey, Affordable Housing Mission, UD& UHD, Gujarat, Ahmedabad
- 18. Shri Anil Kumar, Addl. Director, SUDA, Government of Uttar Pradesh, Lucknow
- 19. Shri A.K. Purwar, C&DS, Government of Uttar Pradesh, Lucknow
- 20. Dr. Kamal Kumar Singh, SUDA, Government of Uttar Pradesh, Lucknow
- 21. Shri Satish Kumar, AME, Jallahabad, Punjab
- 22. Shri Kulvindu Singh, CE, Municipal Corporatin, Jalandhar, Punjab
- 23. Shri Harinder Singh, XEN- (Executive Engineer), Municipal Corporation Amritsar, Punjab
- 24. Shri Rajeev Sekhri , Executive Engineer, Improvement Trust, Local Govt. Punjab, Amrsar, Punjab
- 25. Shri Harpal Singh, Executive Engineer, Municipal Council Ludhiana, Punjab
- 26. Shri V.P.Singh, GM (Project), PMIDC, Chandigarh, Punjab
- 27. Shri Khajuria, Director, Directorate of ULB, Jammu
- 28. Shri Mavi Kappur, Dealing Assistant, SUIDA, J&K, SLNA, Civil Sectt., Jammu
- 29. Shri Rajan Kumar, Urban Development Deptt. Govt. of Jharkhand, Ranchi
- 30. Shri Ajit Bankar, Dy. Chief Engineer, SLNA, MHADA, Mumbai, Maharashtra
- 31. Shri D.P. Sehetti, SLNA, Deptt. of MHADA, Bandra, Mumbai, Maharashtra
- 32. Shri R.D. Jamunkar, Engineer, Municipal Corp. Bhandra, Maharashtra
- 33. Shri V.P.Deshmukh, Municipal Council, Washim, Maharashtra
- 34. Shri Chetan V. Saur, PMC, Erandol, Nejtau Analner, DIstl. Jalagaon, Maharashtra
- 35. Shri Pankaj K. Panhale, Civil Engineer Erandol Municipal Corporation, Maharashtra
- 36. Shri U.B.Baharkar, Chief Engineer, MHADA, Maharashtra
- Shri Awanish Sharan, UAD, Municipal Commissioner, Govt. of Chhattisgarh, Raipur
 Shri Sanjay Kumar, DSIIDC, Technical Centre Building, Wazirpur, Delhi
- 39. Shri P. Minj, DO (BSUP), UD Deptt. GNCTI, Deptt. of GNCTD, 9th Level, Delhi Sectt. New Delhi-110002.
- 40. Shri P.K. Gupta, DSIIDC, Technical Centre Building, Wazirpur, Delhi
- 41. Shri D.K. Sarkar, SUIDL, D/2, 5th Floor, Southern Park, Saket, New Delhi
- 42. Shri Sarwadhihaih, KSDB, Government of Karnataka, Bangalore
- 43. Shri Aleeq Ahmad KAS, KUIDFC, Ground Floor, Unity Buldg. Silver Jublee Annexe, Bangalore, Karnataka
- 44. Shri S.R. Garwad, Joint Director, DMA, Directorate of Municipal Administration, Bangalore, Karnataka
- 45. Shri Mahendra P. Dave, Murtizapur , Municipal Council, Murtizapur, Maharashtra 46. Shri N. Raj Kumar, Chairman, Kalyani Municipality Kalyani, Wadih , West Bengal
- 47. Shri Raghu Nath Mukherjee, Kalyani Municipal Kalyanai, West Bengal
- 48. Shri Nirassijan Kumar, Spl See & See in Charge, KMDA, Kolkata, West Bengal
- 49. Shri Binoda Naval Jha, UD& H.D. Bihar
- 50. Er. I. P. Gupta, UD&HD, Government of Bihar, Patna
- 51. Shri R. Palaniswamy, M.D. Slum Clearance Board, Housing & Urban Deve., Chennai, Tamil Nadu
- 52. Shri P. Elangavan, Chief Engineer, Tail Nadu Slum Clearance Board, Chennai, Tamil Nadu
- 53. Shri D. Ranjan, EE/Planning TNSCB, Chennai, Tamil Nadu
- 54. Shri Karthikyan, S., Director, Urban Housing Mission, Thrivanthapuram, Kerala
- 55. Shri C. Chandras, Asstt. Exe. Engineer, Kozhikode Corporation, Kerala
- 56. Shri Biju. P., Capacity Buidg. And Training Coordinator (RAY), Kozhikode Municipal Corporation, Kerala
- 57. Shri Parveen Gulia, Urban Planner Voyants Solutions Pvt. Ltd, Gurgaon, Kerala
- 58. Shri Anand Singh, EE, VAD, Palika Bhavan, Bhopal, Madhya Pradesh

- 59. Shri Stanley S. Samuel, CEO & Founder, Hindustan Eco Soft Pvt. Ltd, Madhya Pradesh
- 60. Shri Anurag Soni, M.C. Vidisha, Gopalganj Sagar, Madhya Pradesh
- 61. Shri R.D. Mishra, Chief Municipal Officer, M.C. Vidisha, Madhya Pradesh
- 62. Shri Sirisha Nemani , H & UD Deptt., Govt. of Odisha, Sachivalaya Marg, Odisha
- 63. Ms. Anjana Panda, Commissioner, Municipal Corporation Behampur, H&UD Deptt. Govt. of Odiha
- 64. Shri P. Bhattacharya, TCP, Govt. of Tripura, Agartala, Tripura
- 65. Shri Mahendra P.A., Thrissur Corporation, Thrissur, Kerala
- 66. Shri Jubin Roy, SLTC RAY, UADD, Bhopal, Madhya Pradesh
- 67. Shri R. Ravi Chandran, CEO, Slum Development Board, Puducherry
- 68. Shri V. Bhuvanesharan, Town Planner, SLNA, Puducherry
- 69. Shri Amit Das, Chief Engineer, M.E. Directorate, MA Deptt. Kolkata, West Bengal
- 70. Shri B.C. Patra, Director, SUDA, Kolkatta, West Bengal
- 71. Shri Biswajit Das, TUO, SUDA, Kolkata, West Bengal
- 72. Shri Saumya Bandyopadhyay, Asstt. Eng., M.E.D., M.A.Deptt., Kolkata, West Bengal
- 73. Shri S.C. Jana, DS (JNNURM), M/o HUPA, Nirman Bhavan, New Delhi
- 74. Shri M.L.Sawan, GVIDC New Delhi
- 75. Shri Sunil Koul, Eng. CBUD, M/o HUPA, Nirman Bhavan, New Delhi
- 76. Shri Rakesh Shrivastava, Eng., SNPUPR, M/o HUPA, Nirman Bhavan, New Delhi
- 77. Ms. Usha P. Mahavir, General Manager(Project.), HUDCO Ltd., HUDCO Bhavan, IHC, Lodhi Road, New Delhi
- 78. Ms. Radhha Roy, Dy. General Manager(P), HUDCO Ltd., HUDCO Bhavan, IHC, Lodhi Road, New Delhi 79. Shri C.N. Jha, Dy. Chief (S&PO), BMTPC, IHC, Lodhi Road, New Delhi
- 80. Shri Pankaj Gupta, Dy. Chief, BMTPC, IHC, Lodhi Road, New Delhi
- 81. Shri Arvind Kumar, Dy. Chief, MIS (BMTPC), M/o HUPA, Nirman Bhavan, New Delhi
- 82. Shri Umraw Singh, Addl. Economic Adviser, M/o HUPA, NBO Building, Nirman Bhavan, New Delhi
- 83. Shri Rahul Mahna, US, M/o HUPA, Nirman Bhavan, New Delhi
- 84. Shri Praveen Suri, S. Analyst (BMTPC), O/o DD(Release) JNNURM Directorate, MoHUPA, New Delhi
- 85. Shri W.Jeremy, AO (JnNURM), MoHUPA, New Delhi.

	A		
	ASSAM	of the State	Name
	18061685B511	Code	Project
TOTA	Guwahati	of the City	Name
TOTAL FOR ASSAM (1 PROJECT)	Basic Services for Urban Poor at 3 Slums at Guwahati, Assam	Name of the Project	
	5,395.04	Project Cost	1
4855.54	4,855.54	Total Central share Approved	
	539.50	State Share Approved (including Beneficiary & other expenses)	
1213.89	1,213.89	1st Instalment	Central
1213.89	1,213.89	2nd Instalment	Central Share released so far
1213.89 2427.78	2427.78	Central Share Released	xd so far
	2,427.78	Central Share utilized	Amount of
	100%	% of Utilis	ation
	256.81	of State Share released	Amount
	256.81	of State share utilized	Amount
	100%	% of utilisa	tion
2427.76	2427.76	d for release as 3rd & final instalment of ACA	Amount % of Approved/ amount recommende recommen
	50%	ded to the total Central share approved	% of amount recommen




ANNEXURE- 1)
to the minutes of 158th CSMC (BSUP) dated 11-11-2014

	Α			
	CHHATTISGARH	Name of the State		
TOT	22113940B4994	Project Name of Code the City		
L FOR (1 P	Raipur			
TOTAL FOR CHHATTISGARH (1 PROJECT)	Revised in sanctioned DPR - BSUP Project for Raipur, Phase-II, Chhattisgarh	the City Name of the Project		
	4163.96	Total Project Cost		
2960.02	2960.02	Total Central share Approved		
	1203.94	Total State Share Approved (including Beneficiary & other expenses)		
744.34	744.34	1 st Instalment Amount of of Central Central Share Share Released utilized		
	508.00	Amount of Central Share utilized		
	68%	% of Utilisation		
	93.00	Amount of State Share released		
	93.00 100%	Amount of State Share utilized		
	100%	% of Utilisation		
1623.68	1623.68	Amount Approved/ recommende d for release as 2 nd instalment of ACA		
	55%	% of amount recommen ded to the total Central share approved		

to the minutes of 158th CSMC (BSUP) dated 11-11-2014

The server

	A				
	GUJARAT	of the State	Name		
TC	24093967JB712 8	Project Code	0		
TAL F	Rajkot	Name of the City			
TOTAL FOR GUJARAT (1 PROJECT)	Revised DPR for Relocation of flood affected slum dwellers at various EWS reserved plots of Town planning Schemes at Rajkot.	Name of the Project			
	6328.33	Project Cost	Total		
2919.04	2919.04	Total Central Approved Share (including Approved Beneficiary & other expenses)			
	3409.29	(including Beneficiary & other expenses)	Total State Share		
783.20	783.20	1st 2nd 3rd Instalment Instalment			
783.20	783.20	2nd Instalment	entral Share		
783.20	783.20	3rd Instalment	Central Share released so far		
2349.60	2349.60	Central Share Released	far		
	2,349.60	Central Share utilized			
	100%	% of Utilis	ation		
	2,498.58	State Share State share released utilized	7		
	2,498.58		775		
	100%	% of utilisa	-		
569.44	569.44	ed for ded to the release as total 4th & final Central instalment share of ACA approved	Amount Approved/ recommend		
	20%	ded to the total Central share approved	% of amount recommen		





ANNEXURE- (We to the minutes of 158th CSMC (BSUP) dated 11-11-2014

	>	-		
	KARNATAKA	of the State	Z	
TC	29200467B1612	Project Name Code City		
TAL F	Bengaluru			
TOTAL FOR KARNATAKA (1 PROJECT)	Scheme of Basic Service for Urban Poor(BSUP) at Challaghatta slum area in Bengaluru. Phase-III, Karnatka	Name of the Project Scheme of Basic Service for Urban		
	1,919.45	Total Project Cost		
872.48	872.48	Total Central share Approved		
	1046.97	State Share Approved (including Beneficiary & other expenses)		
218.12	218.12	1st Instalment	Central Share	
479.86	479.86	2nd Instalment	Share released so far	
697.98	697.98	Central Share Released		
	521.95	Central Share utilized	Amount of	
	75%	% of Utilis	ation	
	589.73	of State Share released	Amount	
	440.85	of State share utilized	Amount	
	75%	% of utilis		
174.50	174.50	d for release ded to the as 3rd & total final Central instalment of ACA approved	Amount % of Approved/ amount recommende recommen	
74.50	20%	ded to the total Central share approved	% of amount recommen	

ANNEXURE- $\sqrt{}$ to the minutes of 158th CSMC (BSUP) dated 11-11-2014



The steward

Approval for reimbursement of expenditure of <u>Rs. 332.974 Lakhs</u> to the Govt. of Kerala incurred for establishment and functioning of PMU/PIU cells under JNNURM (BSUP & IHSDP)

Reimbursement of expenditure incurred till 31.12.13 in the PMU-PIU cells functioning in Kerala is approved as per the details below:

Rs in Lakhs

Component	Amount sanctioned per annum (37th CSMC)	Amount already released	Amount utilised till 31.12.13 (UCs submitted)	Balance amount eligible for release	
PMU (1 no.)	40.00	40.00	491.97	222.07	
PIU (11 nos.)*	119.00	119.00	491.97	332.97	
TOTAL	159.00	159.00	491.97	332.97	

^{*} for PIUs sanctioned in 37th CSMC meeting dated 03.06.08 for Kochi, Thiruvananthapuram, Punalur, Alappuzha, Chittoor, Shornur, Ottapalam, Malappuram, Perinthalmanna, Kannur and Kasaragod

An amount of Rs 3,32,97,400/- (Rupees Three Crores Thirty Two Lakh Ninety Seven Thousand & Four Hundred) is approved towards full and final payment for PMU/PIU cells established in Kerala.

			T .	
	UTTRAKHAND	Name of the State		
Н	05051187B465	ne Project he Code		
OTAL FOR	Dehradun	Project Name of the Code City		
TOTAL FOR UTTRAKHAND	BSUP Scheme at Kaath Bangla Slum (Malin Basti), Deharadun, Uttrakhand	Name of the Project		
	622.93	Total Project Cost		
485.01	485.01	Total Central share Approved		
	137.92	Total State Share Approved (including Beneficiary & other expenses)		
121.25	121.25	1 st Instalment Amount of of Central Central Share Share Released utilized		
	121.25	Amount of Central Share utilized		
	100%	% of Utilisation		
	30.00	Amount of State Share released		
	28.99 97%	Amount of State Share utilized		
	97%	% of Utilisation		
266.76	266.76	Amount Approved/ recommen d for release d for release as 2 nd instalment of ACA which is a mount amount recommen ded to the total central share approved		
	55%	% of amount recommen ded to the total Central share approved	(₹ in Lakh)	



_	>				
	UTTRAKHAND	of the State	Š		
TOTA	05051187B1686	Name Project Name of the Code City			
(1PI	Dehradun				
TOTAL FOR UTTRAKHAND (1 PROJECT)	BSUP Project for Rotary Kusthrog Ashram. Dehradun, Uttrakhand	Name of the Project			
	163.34	Total Project Cost			
115.93	115.93	Total Central share Approved			
	47.41	Approved (including Beneficiary & other expenses)	Total State		
28.98	28.98	1st Instalment	Central		
28.98	28.98	2nd Instalment	Central Share released so far		
57.96	57.96	Central Share Released	d so far		
	Amount of Central Share utilized	Amount of			
	79%	% of Utilisa	ation		
	23.70		Amount		
	.8 8 79%	30000 1586			
	79%	% of utilise			
57.97	57.97	d for release as 3rd & final instalment of ACA	Amount % of Approved/ amount recommende recommen		
	50%	ded to the total Central share approved	% of amount recommen		



to the minutes of 158th CSMC (BSUP) dated 11-11-2014

	→			
	WEST BENGAL	Name Project of the State		
TO	19172527B4756			
TAL FO	Kolkata (Chandernagore Ph-IV)	Project Name of Code the City		
TOTAL FOR WEST BENGAL (1 PROJECT)	Revised BSUP Phase-IV for construction of 154 DU's in three slums of Chandernagore Municipality, West Bengal	t Name of the Project the City		
	592.47	Total Project Cost		
296.24	296.24	Central share Approved	Total	
	296.23	Total State Share Approved (including Beneficiary & other expenses)		
74.06	74.06	1st Instalment	Central	
74.06	74.06	2nd Instalment	Central Share released so far	
148.12	148.12	Central Share Released		
	144.45	Central Share utilized	Amount of	
	98%	% of Utilis	ation	
	179.31	Amount of State Share released		
	174.85	of State share utilized	100	
	98%	% of utilis		
148.12	148.12	d for release as 3rd & final instalment of ACA	Amount Approved/ recommende	
	50%	total Central sf share approved	% of amount recommen	



BSUP Scheme for the town of Kalyani (Phase III), Kolkata, Project Cost 8404.10 Total Total Central Share Approved 4202.05 4202.05 State Share Approved Beneficiary (including expenses) & other 4202.05 Total Instalment | Instalment | Instalment 1050.51 1050.51 1st Central Share released so far 1050.51 1050.51 2nd 1050.51 1050.51 3rd Released Central Share 3151.53 3151.53 2,487.19 Amount of utilized Central Share % of Utilisation 79% State Share State share Amount of released 3,839.27 Amount of utilized 3,030.18 79% % of utilisation **★** 749.34 recommend ed for Approved/ 4th & final instalment release as Amount of ACA 749.34 recommen ded to the approved Central amount share 18% total % of

★Rs. 301.18 lakhs has been deducted as State has reported to CSMC that 250 nos of Non-Starter DU's will not start.

A

WEST BENGAL

19712527B383

Kokata (Kalyani Ph-III)

West Bengal

TOTAL FOR WEST BENGAL


(1 PROJECT)


State of the Name

re Code Name

of the City

Name of the Project





ANNEXURE- X

to the minutes of 158th CSMC (BSUP) dated 11-11-2014

(Tin Lakh)

DPR reimbursement Charges (Private Consultancy)

Details of 2 IHSDP projects of Maharashtra

						(F	Rs. in lac)	
SI, No.	Name of	Approved	Approved in CSC meeting		DPP orenared	Cost of		
	Name of IHSDP Project Scheme Cost	No.	Date	DPR prepared in house or outsourced				
1	2	3	4	5	6	7	8	opinios anno 43 franc
1	Pauni Ph.II	2361.56	48th	15.01.2009	Through tender process	38.83	23.61	
2	Satara	3470.2	106th	30.11.2011	Through tender process	*24.34	20.82	
Total		-				63 17	44.43	1.000

DPR reimbursement Charges (In-House)

Details of 6 IHSDP projects of West Bengal

SI. No.	Name of IHSDP Scheme	Approved Project Cost	A 0 T 2 D C	proved in 2 meeting	DPR prepared in house or outsourced	Cost of preparation of DPR as requested by agency	Admissible cost as per guidelines	Amount released by Ministry vide letter dated 29.12.06	Net payable amount
			No.	Date		to Lacker as			
1	2	3	4	5	6	7	8	9	10
1	Burdwan	2129.16	6 ^{tn}	28.11.06	in house	5.00	5.00	1.00	4.00
2	Suri	1447.16	46 th	29.12.08	in house	5.00	5.00	-2:	5.00
3	Bishnupur	700.01	33 rd	07.03.08	in house	5.00	5.00	3	5.00
4	Dhuliyan	800.01	33 ^{ra}	07.03.08	in house	5.00	5.00	8	5.00
5	Puralia	771.99	18 th	26.09.07	in house	5.00	5.00	- 2	5.00
6	Baduria	1029.88	28 ^{tn}	09.01.08	in house	5.00	5.00	-	5.00
7.	Bankura	614.89	18 th	26.09.20 07	in house	5.00	5.00	_	5.00
				Tot	al Rs.		*		34.00

	Jeeth and a second	, i =								(Rs in Crores
S, No	State City Approved Date Scheme	Project Title	Project Cost	Central Share Committed	Central Share Released	Approved DU's	Completed DU's	Reported Non- Starter DU's	DU's likely to be taken up for Construction reported	Dropping of Nor Starter Dus for Consideration of CSMC
ţ	Assam Badarpur 27-02-2007 IHSDP	56 DU's IHSDP Scheme for the town of Badarpur, Assam	1.23	1.11	0.55	56	14	41	-	41
2	Assam Bokajan 26-02-2009 IHSDP	1010 DU's (244- New & 766- Upgrade) IHSDP Scheme for Bokajan, Karbi Anglong Distt, Assam	10.49	8.61	4.30	1,010	315	221	4	221
3	Assam Dhubri 27-02-2007 IHSDP	99 DU's IHSDP Scheme for the town of Dhubri, Assam	5.46	4.68	2.34	99	39	60		60
4	Assam Karimganj 27-02-2007 IHSDP	458 DU's Implementation of IHSDP Scheme for the town of Karimganj, Assam	5.55	4.99	4.49	458	290	168	+	168
5	Assam Lanka 06-10-2007 IHSDP	409 DU's (127- new & 282- upgrade) Implementation of IHSDP Scheme for the town of Lanka, Assam	2.66	2.28	1.14	409	189	205	š	205
6	Assam Nalbari 27-04-2007 IHSDP	201 DU's IHSDP Programme at Nalbari town, Assam	2.94	2.52	2.27	201	150	51	*	51
7	Assam Palasbari 27-04-2007 IHSDP	108 DU's IHSDP Programme for Palasbari town, Assam	2.07	1.76	1.58	108	55	53	iĝi.	53
8	Assam Tihu 11-02-2009 IHSDP	162 DU's IHSDP Scheme for the Tihu, Nalbari, Assam	3.89	3.29	1.65	162	105	43	ž	43
9	Assam Tinsukia 06-10-2007 IHSDP	840 DU's (197-new & 643- upgrade) IHSDP Scheme for the town of Tinsukia, Assam	4.52	3.88	1.94	840	422	418	•	418
	ITIOLI	Assam Total	38.81	33.11	20.26	3,343	1,579	1,260	(¥:	1,260
1	Bihar Arrah 28-02-2009 IHSDP	754 Dus IHSDP Scheme for the town of Ara, Distt. Bhojpur, Bihar	31.22	15.06	11.30	754	÷	222	:#	222
2	Bihar Aurangabad 21-03-2007 IHSDP	Construction of 247 Dus under IHSDP, Aurangabad, Bihar	3.08	2.43	2.43	247	60	89	14	89
3	Bihar Bahadurganj 21-08-2007 IHSDP	IHSDP Programme at Bahadurganj, Distt. Kishanganj, Bihar	5.00	3.63	3.63	294	170	123	- B	123
4	Bihar Begusarai 21-02-2009 IHSDP	853 Dus IHSDP Scheme for the town of Begusarai, District Begusarai, Bihar	24.50	15.86	11.89	853	309	438	, and	438
5	Bihar Bhagalpur 21-03-2007 IHSDP	Integrated Housing and slum development programme at Bhagalpur, Bihar	16.56	11.72	11.72	1,188	817	161	aft.	161
6	Bihar Biharsharif 21-02-2009 IHSDP	810 Dus IHSDP Scheme for The Town Of Biharsarif, Bihar	24,54	16.08	16.08	810	55	360	(40)	360
7	Bihar Kanti 27-02-2007 IHSDP	Integrated Housing & Slum Development Programme at Kanti (143 DU's), Bihar	3.20	2,56	2.56	143	137	5	¥	5
8	Bihar Kishanganj 27-04-2007 IHSDP	Construction of 522 Dus under IHSDP, Kishanganj, Bihar	12.02	8.74	8.74	552	522	30	*	30

ė.	State City Approved Date Scheme	Project Title	Project Cost	Central Share Committed	Central Share Released	Approved DU's	Completed DU's	Reported Non- Starter DU's	DU's likely to be taken up for Construction reported	Dropping of No Starter Dus for Consideration of CSMC
7/82	Bihar Madhepura 28-02-2009 IHSDP	319 Dus Implementation of IHSDP at Madhepura, Bihar	12.43	6.44	4.83	319	180	19		19
	Bihar Motipur 21-03-2007 IHSDP	520 DU's IHSDP Scheme for the town of Motipur, Bihar	5.44	4.29	4.29	520	450	70		70
	Bihar Purnea 21-08-2007 IHSDP	1487 DU's IHSDP programme at Purnea, Distt. Purnea, Bihar	14.90	10.83	10.83	1,487	250	1,137	3	1,137
	Bihar Sheikhpura 21-03-2007 IHSDP	Integrated Housing and slum development programme at Sheikhpura, Bihar		1.87	1,87	207	52	27	: 	27
		Bihar Total	155.25	99.52	90.18	7,374	3,002	2,681		2,681
	Chhattisgarh Raipur 08-02-2010 BSUP	Revised in sanctioned DPR - BSUP Project for Raipur, Phase-II, Chhattisgarh	41.64	29.60	7,44	976	. 6	128	~	128
	Chhattisgarh Raipur 23-03-2012 BSUP	BSUP project for construction of 512 Dus at Raipur (CG), DPR-I Chhattisgarh		16.61	4.15	512	i Er	224	·	224
The second secon	Chhattisgarh Raipur 23-03-2012 BSUP	BSUP project for construction of 2048 Dus at Raipur (CG), DPR-III Chhattisgarh	86.01	67.39	16.85	2,048	i#3	1,232		1,232
The second secon	Chhattisgarh Raipur 23-03-2012 BSUP	BSUP project for construction of 1040 Dus at Raipur (CG), DPR-IV Chhattisgarh	42.24	33.27	8.32	1,040	198	504	:#(:	504
The second second	Chhattisgarh Abhanpur 28-09-2006 IHSDP	210 DU's IHSDP Scheme for Abhanpur, Chhattisgarh	2.61	1.92	1.92	210	192	18	2	18
	Chhattisgarh Balod 28-09-2006 IHSDP	200 DU's IHSDP Scheme for Balod, Chhattisgarh	2.58	1.91	1.91	200	174	26	*	26
	Chhattisgarh Bhatapara 28-09-2006 IHSDP	450 DU's IHSDP Scheme for Bhatapara, Chhattisgarh	4.98	3.62	3.62	450	228	60	*	60
	Chhattisgarh Bilaspur 28-09-2006 IHSDP	IHSDP Scheme for the Town of (6492 DU's) Bilaspur (Phase-II), Chhattisgarh	79.33	53.08	53.08	6,492	2,364	1,224	ð	1,224
	Chhattisgarh Dongargaon 28-02-2009 IHSDP	480 Dus IHSDP Scheme for the town of Dongargaon, Chhattisgarh	7.99	6.01	6.01	480	72	152	4	152
	Chhattisgarh Dongragarh 28-09-2006 IHSDP	IHSDP Scheme for the townn of Dongargarh, Chhattisgarh	2.58	1,91	1.91	200	100	54		54
	Chhattisgarh Kawardha 28-02-2009 IHSDP	1032 Dus IHSDP Scheme for the town of Kawardha, Chhattisgarh	15.63	11.68	11.68	1,032	240	504	~	504
	Chhattisgarh Kurud 28-09-2006 IHSDP	204 DU's IHSDP Scheme for the town of Kurud, Chhattisgarh	2.38	1.74	1,74	204	102	102	F	102
		Chhattisgarh Total	309.10	228.73	118.62	13,844	3,472	4,228		4,228
	D&N Haveli Silvassa 16-02-2010 IHSDP	144 DUs Implementation of IHSDP at Silvassa, UT of Dadra & Nagar Haveli		2.89	1.45	144	(B)	48	8	48

								,		(Rs in Crore
S. No	State City Approved Date Scheme	Project Title	Project Cost	Central Share Committed	Central Share Released	Approved DU's	Completed DU's	Reported Non- Starter DU's	DU's likely to be taken up for Construction reported	Dropping of No Starter Dus for Consideration of CSMC
		D&N Haveli Total	5.24	2.89	1.45	144	-	48	8	48
1	Gujarat Ahmedabad 02-02-2007 BSUP	Construction of housing for the Urban Poor (EWS) at various locations in Ahmedabad Municipal Corporation (AMC) Phase I	338.76	164.45	164.45	18,976	18,928	16	-	16
2	Gujarat Rajkot 12-09-2011 BSUP	In-situ development for slum dwellers BSUP Housing Schemes construction of 2624 new Dwelling Units at Rajkot	94.52	45,86	11,47	2,624	7	1,112	5	1,112
3	Gujarat Surat 29-12-2006 BSUP	Housing for Urban Poor at Kosad (DPR.V). Surat, Gujarat	98.88	47.06	47.06	7,392	5,824	192	>	192
4	Gujarat Chorwad 21-10-2011 IHSDP	1088 Dus Detailed project report of IHSDP Scheme in CHORWAD MUNICIPALITY, Junagadh Distt, Gujarat	28.17	15.78	7.89	1,088		1,088	123	1,088
5	Gujarat Dhrangadhra 27-02-2007 IHSDP	564 DU's IHSDP Scheme for the Town of Dhrangadhra, Gujarat	6.11	4.85	4.85	564	348	180	3#3	180
6	Gujarat Himatnagar 13-02-2008 IHSDP	IHSDP scheme for Himatnagar Nagarpalika, Dist. Sabarkantha, Gujarat	15.20	9.82	9.82	1,296	900	396	эк ,	396
7	Gujarat Limbdi 24-01-2008 IHSDP	384 DU's IHSDP Scheme for the town of Limdi, Gujarat	5.18	2.95	1.48	384		96	*	96
8	Gujarat Mahuva 24-01-2008 IHSDP	500 DU's IHSDP Scheme for the town of Mahuva, Gujarat	6.66	3.65	1.83	500	=	416	*	416
9	Gujarat Valsad 24-01-2008 IHSDP	926 DU's IHSDP Scheme for Valsad Municipality, Gujarat	12.10	7 47	3.73	926	77	689	a	689
	77.100.	Gujarat Total	605.57	301.88	252.56	33,750	26,077	4,185		4,185
ţ	Himachal Pradesh Shimla 27-02-2008 BSUP	DPR for Ashiana II a housing Scheme for the poor of Shimla town" Dhalli-2, Himachal Pradesh	14.01	11.21	5.61	384	40	208		208
		Himachal Pradesh Total	14.01	11.21	5.61	384	40	208	-	208
í	J&K Jammu 10-02-2009 BSUP	Rehabilitation of slum dwellers at various locations of Jammu City under BSUP (JNNURM).	33.41	28.64	14.32	811	452	165	ंत	165
2	J&K Jammu 07-11-2007 BSUP	Rehabilitation of Slum Dwellers of Rajiv Nagar under BSUP Jammu City	14.25	11.53	8.65	608	64	272	¥	272
3	J&K Srinagar 10-02-2009 BSUP	Housing for Urban Poor project of Srinagar city under BSUP.	22.38	19.69	9.85	622	194	360	-	360
4	J&K Srinagar 29-10-2007 BSUP	Rehabiliation 7 Ressettlement of of Slum Dwellers of Dal and Nagin Lake.	90.93	73.36	18.34	4,600	114	4,472	2	4,472
5	J&K Arnia 10-03-2011 IHSDP	IHSDP Scheme for Amia Town, Distt. Jammu, J&k.	2.81	2.08	1.04	124	63	14	-	14
6	J&K Baramula 30-01-2009	IHSDP Project for Baramulla Dist. Baramulla Jammu & Kashmir	8.40	6.80	6.80	672	380	55	-	55

				Takin .		-			,	(Rs in Crore
0	State City Approved Date Scheme	Project Title	Project Cost	Central Share Committed	Central Share Released	Approved DU's	Completed DU's	Reported Non- Starter DU's	DU's likely to be taken up for Construction reported	Dropping of No Starter Dus for Consideration of CSMC
,	J&K Bashohli 27-04-2007 IHSDP	592 DU's (281-new & 311- upgrade) IHSDP Programme for Basoli Town, J&K		3.34	3.34	592	249	311	-	311
	J&K Kupwara 30-01-2009 IHSDP	IHSDP Scheme for Kupwara Town, Distt. Kupwara, Jammu & Kashmir		2.29	2.29	226	164	14	¥	14
6	J&K Mattan 30-01-2009 IHSDP	IHSDP Scheme for Mattan Town, Distt. Aanantnag, Jammu & Kashmir	0.55	0.45	0.45	44	41	3	R	. 3
)	J&K Parole 27-04-2007 IHSDP	1001 DU's (428-new & 573- upgrade) IHSDP Scheme for the town of Paole, J&K	6.70	4.84	4.84	1,001	380	573	· 165	573
1,512	J&K Punch 27-04-2007 IHSDP	270 DU's IHSDP Programme for Poonch Town, J&K	7.06	5.06	5.06	270	230	5	¥.	5
1,000	J&K Kalakote 10-03-2011 IHSDP	140 DU's IHSDP Scheme for Kalakote Town, Distt. Rajouri, J&K	3.34	2.49	1.25	140	41	27	*	27
	T. NO. B.	J&K Total	197.29	160.56	76.21	9,710	2,372	6,271	-	6,271
	Karnataka Bangalore 21-02-2009 BSUP	Construction of 480 Dus at Kanteeravanagara slum, 100 Dus at Rajeevnagar slum and 100 Dus at Govindarajanagar slum in Bangalore city (Phase-3)	20.72	9.42	8.48	680	482	193	×	193
	Karnataka Bangalore 27-04-2007 BSUP	Basic Services to the Urban Poor - BMP Pilot Slums at Kodihalli, Bakashi Garden and Netaji subash Chandra Bose Slum- Malleshwaram (3 slum locations)	5.35	2.67	2.41	160	120	24	is .	24
	Karnataka Mysore 28-02-2009 BSUP	1806 Dus BSUP Scheme for Mysore city Ph-4 by Mysore Muncipal Corporation at Karnatka	52.36	38.08	34.27	1,806	1,361	288	×	288
	Kamataka Mysore 11-10-2006 BSUP	Mysore (BSUP) Phase-1 - Rehabilitation of 20 selected slums in Mysore city under BSUP of JnNURM.	67.58	33.13	33,13	2,788	2,574	102	¥	102
	12 7	Karnataka Total	146.00	83.29	78.28	5,434	4,537	607		607
	Kerala Kochi 24-01-2008 BSUP	576 DU's (127 new, 217 upgrade & 232 individual toilet) BSUP Scheme at Kochi Corporation, Phase-III, Kerala	4.60	2.30	1.15	576	427	102	(B)	102
	Kerala Thiruvananthapura m 21-03-2007 BSUP	2680 DU's BSUP Programme for 3 slums at Thirunananthapuram, Municipal Corporation, Phase-III, Kerala	37.29	29.84	26.85	2,680	2,013	343	*	343
ij	Kerala Thiruvananthapura m 27-02-2007 BSUP	340 DU's (new 233 & renovation 107 houses) BSUP Programme for Thirunananthapuram (Phase-I) Municipal Corporation, Kerala	5.29	4.03	3.02	340	203	111	-	111
	Kerala Alappuzha 27-04-2007 IHSDP	950 DU's (new 657 & upgrade 293 nos) IHSDP Programme for Alappuzha town, Kerala	12.37	8.03	6.02	950	623	253	-	253
	Kerala Attingal 27-02-2007	201 DU's (140 new houses & Renovation 18 nos & Toilet 43 nos) IHSDP Schme for the town of Attingal Kersla	1.56	1.25	1,25	201	135	14	: 4:	14

										(Rs in Crores
S. No	State City Approved Date Scheme	Project Title	Project Cost	Central Share Committed	Central Share Released	Approved DU's	Completed DU's	Reported Non- Starter DU's	DU's likely to be taken up for Construction reported	Dropping of Nor Starter Dus for Consideration of CSMC
6	Kerala Chalakudy 16-02-2010 IHSDP	IHSDP Scheme for the construction of 166 DUs & Upgradation of 368 DUs at Chalakudy, Kerala	3.81	2.65	1.99	534	422	111	-	111
7	Kerala Changanassery 27-02-2007 IHSDP	388 DU's (150 new houses & Renovation 214 nos & Toilet 24 nos) IHSDP Programme for Changanessery town, Kerala	3.73	2.69	2.69	388	276	84		84
8	Kerala Changanassery 05-03-2010 IHSDP	IHSDP Scheme for the construction of 269 DUs & Upgradation of 581 DUs at Changanassery, Kottayam, Kerala	9.64	6.44	3.22	850	480	348	-	348
9	Kerala Chavakkad 18-05-2007 IHSDP	135 DU's (97 new houses & 38 upgrade) IHSDP Programme for Chavakkad, Kerala	1.60	1.27	1.27	135	. 94	23	*	23
10	Kerala Cherthala 16-02-2010 IHSDP	IHSDP Scheme for the construction of 454 DU's (255 new & 199 Upgrade) at Cherthala, Kerala	4.82	3.45	2.58	454	273	89	×	89
11	Kerala Chittur- Thathamangalam 27-02-2007 IHSOP	1313 DU's (424 new houses & Improvement 637 nos & Latrine 252 nos) IHSDP programme for Chitur-Tattamangalam town, Kerala	12.74	9.77	9.77	1,313	948	267	A.	267
12	Kerala Guruvayoor 10-02-2009 IHSDP	123 DU's (50 new & 73 Upgrade) IHSDP Scheme for the Construction of at Guruvayoor, Thrissur, Kerala	1.84	1.35	1.22	123	63	47	(51)	47
13	Kerala Irinjalakuda 24-01-2008 IHSDP	151 DU's (45 new houses & 106 nos upgrade) IHSDP Scheme for the town of Irinjalakuda Municipality, Kerala	1.09	0.87	0.87	151	129	12	9	12
14	Kerala Irinjalakuda 05-03-2010 IHSDP	IHSDP Scheme for the construction of 135 DUs & Upgradation of 259 DUs at Irinjalakuda, Thrissur, Kerala	3.78	2.52	2.27	394	194	174	\$-	174
15	Kerala Kalpetta 05-03-2010 IHSDP	78 DU's (new 31 & upgrade 47 nos) IHSDP Proposal for Kalpetta, Wayanad, Kerala	1,72	1.18	1.18	78	64	4		4
16	Kerala Kottayam 05-03-2010 IHSDP	831 DU's (364 in-situ & 467 upgrade) IHSDP Proposal for Kottayam Municipality, Phase-1, Kottayam, Kerala	7.77	5.34	2.67	831	422	381		381
17	Kerala Kozhikode 27-02-2007 IHSDP	IHSDP Scheme for the construction of 511 DU's (new houses) at Kozhikodde Town, Kerala	7 15	5.47	2,74	511	51	436	-	436
18	Kerala Malappuram 10-02-2009 IHSDP	726 DUs (new 272 & upgrade 454 nos) IHSDP Proposal at Malappuram Phase-II, Kerala		5.37	5,37	726	590	69	Œ	69
19	Kerala Mattannur 27-02-2007 IHSDP	128 DU's (97 new & 31 upgrade) IHSDP programme for Mattannur Town, Kannur, Kerala	1.31	1.05	1.05	128	110	18	ā	18
20	Kerala Muvattupuzha 28-01-2009 IHSDP	874 DU's (344 new houses, upgrade 384 & Toilets 146) IHSDP Scheme at Moovattupuzha Muncipality, district Ernakulam, Kerala	5.98	4.78	4.78	874	709	136	ii Par	136
21	Kerala Ottappalam 27-04-2007	657 DU's (new 283, upgrade 270 & latrine 54 nos) IHSDP Scheme for the construction of 607 DU's at Ottapalam, Kerala	9.36	7.17	7.17	607	560	31	7.	31

		P					14		(Rs in Crores
State City Approved Date Scheme	Project Title	Project Cost	Central Share Committed	Central Share Released	Approved DU's	Completed DU's	Reported Non- Starter DU's	DU's likely to be taken up for Construction reported	Dropping of Nor Starter Dus for Consideration of CSMC
Kerala Ottappalam 05-03-2010 IHSDP	619 DU's (279 new & 340 upgrade) IHSDP Proposal for Ottapatam Municipality, Phase-2, Palakkad, Kerala	6.65	4,64	4.18	619	480	66	2	66
Kerala Pathanamthitta 10-02-2009 IHSDP	749 DUs (369 New and 380 DUs upgrade) IHSDP for Pathanamthitta		5.24	2.62	749	514	145	35	145
Kerala Perinthalmanna 27-04-2007 IHSDP	500 DU's (363 new houses & 137 upgrade) IHSDP scheme for the construction of Perintalamanna, Kerala	5.80	4.46	4.46	500	415	64	:=	64
Kerala Shoranur 27-02-2007 IHSDP	596 DU's (251 new houses, Improvement 275 nos & Latrine 70 nos) IHSDP Programme for Shoranur Town, Kerala	100 420	7.09	7.09	596	505	66		66
Kerala Thalassery 27-04-2007 IHSDP	104 DU's (insitu 76 & upgrade 28 nos) Revised in IHSDP Project for Thalassery, Kannur, Kerala		1.61	1.21	104	54	50	30	50
Kerala Thrissur 05-03-2010 IHSDP	Relocation 246 DUs IHSDP Proposal for Thrissur, Kerala	4.86	3.14	1.57	246	-	126	1 5	126
Kerala Tirur 21-01-2009 IHSDP	257 DU's (133 new houses & 124 nos repair of DU's) IHSDP of Tirur municipality, district Malappuram, Kerala	3.72	2.65	1.99	257	138	97	8	97
MODI	Kerala Total	185.24	135.66	112.25	15,915	10,892	3,667	-	3,667
Madhya Pradesh Berasia 29-12-2006 IHSDP	development and Housing Scheme for Mahuakheda Deen Dyal Colony (JP Narayan Ward) Berasia, Distt. Bhopal, Madhya	1.75	1.35	0.68	160	8	152	-	152
Madhya Pradesh Sagar 28-02-2009 IHSDP	480 Dus IHSDP proposal for the town of Sagar, Distt. Sagar (MP)	7.77	6,11	5.50	480	360	80		80
	Madhya Pradesh Total	9.52	7.46	6.17	640	368	232		232
Maharashtra Nagpur 10-02-2009 BSUP	Revised in BSUP Scheme for construction of 219 Dus in Panch Zopda and Gopal Nagar Slums of In Nagpur Maharashtra	10.61	4.82	2.95	219	54	61	×	61
Maharashtra Nagpur 28-11-2006 BSUP	Revised in BSUP Scheme for construction of 456 Dus in 5 slums of North Nagpur in Nagpur Maharashtra.	, 15.25	5.19	5.81	456	172	280	4	276
Maharashtra Nagpur 23-03-2012 BSUP	BŞUP scheme for construction of 360 Dus in one slum namely New Pandhrabodi slum at Nagpur, Maharashtra	19.79	8.69	3.48	360	68	234	49	185
Maharashtra Nagpur 20-02-2009 BSUP	Revised in BSUP Scheme for construction of 365 Dus in Gopal Nagar and Bh, Anand Kausalyayan Nagar slums in Nagpur Maharashtra	26.85	9.32	3.43	365	57	184	= : -	184
Maharashtra Nagpur 23-03-2012 BSUP	BSUP scheme for construction of 376 Dus in 2 slum namely Bezonbagh II (Gautam Nagar) and Lumbini Nagar Slum at Nagpur, Maharashtra	28.06	12.33	4.93	376	lei	238	87	151
Maharashtra Nagpur 21-01-2009 BSUP	Revised in BSUP Scheme for construction of 630 Dus in Savitribal Phule Nagar slum in Nagpur Maharashtra	37.44	11.99	5.97	630	53	505	R _d	505

		4	,							(Rs in Crores
S <u>.</u> No	State City Approved Date Scheme	Project Title	Project Cost	Central Share Committed	Central Share Released	Approved DU's	Completed DU's	Reported Non- Starter DU's	DU's likely to be taken up for Construction reported	Dropping of Nor Starter Dus for Consideration of CSMC
7	Maharashtra Nagpur 23-03-2012 BSUP	BSUP scheme for construction of 850 DU's in 3 slum namely Sravasthi Nagar, Sanjay Nagar and Sewadal Nagar at Nagpur, Maharashtra	1.	22.31	8.92	850	w	582	132	450
8	Maharashtra Nagpur 15-01-2009 BSUP	Revised in BSUP Scheme for construction of 1017 Dus in Indira Nagar, Indiramata Nagar, Wanjara and Bokar Nagar (4 Slums) slums in Nagpur Maharashtra	56.88	19.37	15.50	1,017	712	31	Þ	31
9	Maharashtra Nagpur 21-02-2009 BSUP	Revised DPR for "Construction of 1694 Houses at four locations of Nagpur City for Rehabilitation of Urban/Poor under JNNURM - BSUP- PPP scheme - Nagpur".	116.72	45.92	45.72	1,694	-	1,486	336	1,150
10	Maharashtra Nanded-Waghala 28-01-2009 BSUP	Implementation of Integrated housing Projects (788 Dus) under BSUP at Nanded City, Dist. Nanded, Maharashtra.	32.43	23.58	23.58	788	306	110	*	110
11	Maharashtra Nanded-Waghala 28-01-2009 BSUP	Implementation of Integrated Housing projects (1002 Dus) under BSUP at Nanded City Distt. Nanded, Maharashtra	39.82	28.96	21.72	1,002	415	268	60	208
12	Maharashtra Nanded-Waghala 28-01-2009 BSUP	Implementation of Integrated Housing projects (958 Dus) under BSUP at Nanded City. Distl. Nanded, Maharashtra	42.02	30.56	30.56	958	555	119	ė.	119
13	Maharashtra Nanded-Waghala 28-01-2009 BSUP	Implementation of Integrated Housing Projects (1183 Dus) under BSUP at Nanded city. Dist. Nanded, Maharashtra	53.44	38.87	29.15	1,183	576	260	61	199
14	Maharashtra Nanded-Waghala 28-01-2009 BSUP	Implementation of Integrated Housing projects (1567 Dus) under BSUP at Nanded City. Dist. Nanded, Maharashtra	71.38	51.91	38.93	1,567	861	231	-	231
15	Maharashtra Nanded-Waghala 28-01-2009 BSUP	Implementation of Integrated Housing projects (1621 Dus) under BSUP at Nanded City, Distt. Nanded, Maharashtra	76.87	55.91	41.93	1,621	793	280	5:21	, 280
16	Maharashtra Nanded-Waghala 29-12-2006 BSUP	4132 DU's Revised in DPR-I Development of Slums under BSUP at Nanded, Maharashtra	104.48	79.60	79.60	4,132	3,042	496	19	477
17	Maharashtra Nanded-Waghala 25-11-2009 BSUP	Construction Of 2100 Housing Units For Urban Poor At Nanded Taroda (KH&BK) New Area Of Nwcmc Nanded. Maharashtra	124.77	71.56	71.56	2,100	1,403	206	s.	206
18	Maharashtra Nanded-Waghala 20-12-2007 BSUP	Implementation of Integrated Housing Projects under BSUP at Nanded City, Dist. Nanded, Maharashtra	256.83	200.45	200.45	7,820	5,378	1,379	¥	1,379
19	Maharashtra Nashik 28-11-2006 BSUP	Integrated Rehabilitation Project for the Urban poor in Chunchale Package I (Nashik S.No.907)	38.44	17.34	13.01	1,840	720	880	:4	880
20	Maharashtra Nashik 28-11-2006 BSUP	Integrated Rehabilitation Project for the Urban poor in Chunchale Package I .II .III (Nashik S.No.809)	86.91	39.21	29,41	4,160	1,008	1,360		1,360

- 1	4						1		1	(Rs in Crores)
0	State City Approved Date Scheme	Project Title	Project Cost	Central Share Committed	Central Share Released	Approved DU's	Completed DU's	Reported Non- Starter DU's	DU's likely to be taken up for Construction reported	Dropping of Non- Starter Dus for Consideration of CSMC
1	Maharashtra Mumbai MR 12-07-2011 BSUP	BSUP Scheme for construction of 1280 DU's at Belivali, Kulgaon Badlapur, Thane district, Maharashtra (MMR)	61,22	27.58	-	1,280	*	1,280	#	1,280
2	Maharashtra Navi Mumbai 29-12-2008 BSUP	Construction of 1634 DU's BSUP Scheme for Kulgaon Badlapur, Distt. Thane, Maharashtra	77.33	35.15	35 15	1,634	680	614	346	614
3	Maharashtra Mumbai MR 12-07-2011 BSUP	BSUP Scheme for construction of 1728 DU's at Kharval, Kulgaon Badlapur, Thane district, Maharashtra (MMR)	80.78	36.48	A&	1,728		1,728	=	1,728
4	Maharashtra Navi Mumbai 30-01-2009 BSUP	2376 New DUs BSUP Scheme at Kalyan Dombivili, Distt Thane, Maharashtra	134.55	61,18	30.58	2,376	-	535	141	535
5	Maharashtra Navi Mumbai 14-12-2006 BSUP	4179 DU's Proposal for LIG Houses for EWS, LIG Housing Scheme, Mumbai, MHADA (Maharashtra)	163.15	71.23	71.23	4,179	3,942	91	20 5	91
	Maharashtra Navi Mumbai 28-11-2006 BSUP	Revised Integrated Rehabilitation Project for Urban Poor Staying in Slums on public purpose land ecologically dangerous location of nalla banks on 155.62 kms in Thane under BSUP.	193.91	96.96	96.96	4,621	2,589	282	- -	282
	Maharashtra Navi Mumbai 14-12-2006 BSUP	Construction 6832 Transit Shelters at Mumbai, Maharashtra	245.54	114.20	114.20	6,832	6,549	59	3	59
3	Maharashtra Navi Mumbai 11-11-2009 BSUP	4136 DUs Insitu construction of BSUP Scheme in Jantanagar & Kashi Church slums in Mira Bhayandar. Greater Mumbai. Maharashtra	279.55	114.30	28.58	4,136	4	3,055	÷	3,055
9	Maharashtra Navi Mumbai 06-12-2007 BSUP	Implementation of Integrated Housing project under BSUP at Kalyan Dombivli Municipal Corparea, District Thane, Mumbai, Maharashtra	338.88	154.59	77.30	8,142	307	4,185	634	3,551
)	Maharashtra Navi Mumbai 14-12-2006 BSUP	Proposal for LIG Houses for Textile Mill Workersw and transit Shelter for tenants of old Dilapidated Building at Mumbai MHADA (Maharashtra)	737.78	247.46	247.46	12,000	10,165	1,835	5	1,835
	Maharashtra Thane 06-03-2012 BSUP	1160 Dus BSUP DPR III (Redevelopment of slum at Naupada under BSUP), Thane, Maharashtra	98.70	49.35	12.34	1,160	2	543	=	543
	Maharashtra Pune 21-02-2009 BSUP	672 Dus BSUP project at Pimpri Chinchwad (Pune). Maharashtra	28.38	12.90	12.90	672	560	112	E	112
	Maharashtra Pune 28-11-2006 BSUP	Revised in Integrated Rehabilitation Project for Urban Poor staying in slums on public purpose lands in Pimpri Chinchwad (Milindnagar Slum) under BSUP,	30.25	13.70	14.37	1,232	448	672	le.	672
	Maharashtra Pune 28-09-2006 BSUP	1840 DU's BSUP project at PImpri Chindwad (Project- III). Pune, Maharashtra	35.23	16.78	16,78	1,840	720	1,120	¥	1,120
5	Maharashtra Pune 28-11-2006 BSUP	Revised in Integrated Rehabilitation Project for the Urban Poor staying in slums on public purpose lands in Pimpri Chinchwad (Ajantanagar Slum) under BSUP.	35.71	16.05	12.14	1,456	784	672	~	672

(Rs in Crores) DU's likely Dropping of Non State Reported Central Central to be taken City S. Approved Completed Starter Dus for Non-Project Title Project Cost Share Share up for Approved Date No Consideration DU's DU's Starter Committed Released Construction Scheme DU's of CSMC reported Revised Integrated Maharashtra Project Rehabilitation for the Pune Urban Poor staying in slums on 33.48 15.15 16.38 1,344 864 336 336 28-11-2006 public purpose lands in Pimpri BSUP (Vetalnagar Slum) Chinchwad under BSUP DU's Integrated 4960 Maharashtra Rehabilitation Project for the Pune 37 urban poor living in dangerous 94.98 45.23 45.23 4,960 1,280 3,440 3,440 28-09-2006 locations in Pimpri chindwad BSUP (Project-I), Pune, Maharashtra 4960 DU's Integrated Maharashtra Rehabilitation Project Pune 94.98 45.23 33.92 4,960 1,540 2,720 2,720 urban poor living in dangerous 28-09-2006 locations in Pimpri chindwad BSUP (Project -II), Pune, Maharashtra Integrated Revised Maharashtra Rehabilitation Project for Urban Pune Poor Generation of Affordable 5,580 228.08 114.04 112.43 6,720 714 714 39 06-10-2007 Housing Stock for the urban Poor BSUP and EWS in Pimpri Chinchwad under BSUP Maharashtra IHSDP at Implementation of Achalpur 140 Amravati 24.34 15.74 15.74 965 550 140 Achalpur, Dist. 10-12-2008 Maharashtra **IHSDP** Maharashtra 1165 Dus Detailed Project Report Achalpur of "Implementation of IHSDP at 33.24 18.96 18.96 1,165 465 555 555 28-03-2012 Achalpur, Ph-II, Distt Amravati". IHSDP Maharashtra Implementation of DUs Ahmednagar 8.12 480 48 228 228 13.21 8 12 IHSDP at Ahmednagar (Phase-I) 29-12-2011 Maharashtra IHSDP Maharashtra Implementation of IHSDP project Akola 803 69 734 6.98 5.59 2.79 734 43 14-12-2006 for Akola City, Maharashtra **JHSDP** Maharashtra Akola 1118 Dus IHSDP Project for Akola 10.05 1,118 156 962 962 29.68 20.11 03-02-2009 City Phase-2, Maharashtra IHSDP Maharashtra 1413 Dus Implementation Akola 1,309 IHSDP at Akola city Phase-3, 33.36 22.25 11.12 1,413 104 1,309 28-02-2009 maharashtra IHSDP Maharashtra Implementation of IHSDP at Anjangaon Anjangaon Surji, Distt. Amravati, 21.91 14.28 7.14 816 35 692 692 10-12-2008 Maharashtra IHSDP Maharashtra DU's Implementation Aurangabad 311 IHSDP Scheme for the town of 11.84 8.88 4.44 617 303 311 47 27-02-2007 Aurangabad, Maharashtra **IHSDP** Maharashtra IHSDP Revised in project Bhandara 19.28 14.30 14.30 980 748 131 131 Distt-Bhandara, Bhandara City, 30-09-2008 Maharashtra IHSDP Detailed Maharashtra Project Report Bhandara "Implementation IHSDP 370 788 38.75 26.44 13.22 1,544 788 49 Bhandara City, 30-05-2011 Phase-II, Dist. IHSDP Bhandara" Maharashtra Implementation of IHSDP Buldana 37,11 19.90 9.95 1,395 1,251 1,155 96 Buldana, Dist. Buldana, Phase - II, 30-05-2011 Maharashtra IHSDP Maharashtra Implementation of **IHSDP** at Chalisgaon 39.95 23.60 11.80 1,392 984 108 876 Chalisgaon, Dist: Jalgaon, 10-06-2011

Mahrashtra

IHSDP

12	i	T T T T T T T T T T T T T T T T T T T								(Rs in Crores
0	State City Approved Date Scheme	Project Title	Project Cost	Central Share Committed	Central Share Released	Approved DU's	Completed DU's	Reported Non- Starter DU's	DU's likely to be taken up for Construction reported	Dropping of Nor Starter Dus for Consideration of CSMC
2	Maharashtra Chandrapur 03-02-2009 IHSDP	IHSDP Scheme for 1179 Dus At Chanderpur	29,64	20.22	10.11	1,179	221	951	122	829
	Maharashtra Chandur 16-12-2008 IHSDP	347 Dus Implementation Of IHSDP at Chandaur Railway, Dist. Amravati, Maharahtra	6.82	4.50	4.50	347	314	8	-	8
	Maharashtra Chikhali 13-03-2012 IHSDP	1924 Dus Implementation of IHSDP at Chikhali, Maharashtra	45.94	22.64	11.32	1,924	27	812	12	812
	Maharashtra Chopda 17-06-2011 IHSDP	Detailed Project Report of "Implementation of IHSDP at Chopda, Phase-II, District Jalgaon, Mahrashtra"	21.07	12.23	6.11	630	383	480	:#0	480
	Maharashtra Deolali Pravara 20-12-2007 IHSDP	Revised in sanctioned DPR- 333 Dus Implementation of IHSDP at Deolali Pravara, Distt. Ahmednagar	4.60	3.68	3.68	333	266	57	a :	57
	Maharashtra Deoli 27-02-2008 IHSDP	IHSDP Scheme for the town of Deoli, Maharashtra	6,77	5.02	2.51	370	112	248	3	248
	Maharashtra Desaiganj 03-02-2009 IHSDP	504 Dus Implementation of IHSDP at Desaiganj, Dist Gadchiroli, Maharashtra	12.05	7.73	7.73	504	406	96	Œ	96
1	Maharashtra Deulgaon Raja 10-12-2008 IHSDP	Implementation of IHSDP at Deulgaon Raja City, Dist. Buldhana, Maharashtra	19.86	12.89	6.44	749	85	639	92	547
	Maharashtra Dhule 23-03-2012 IHSDP	1200 Dus Implementation of IHSDP at Dhule, Phase-It, Maharashtra	34.96	20.61	20.61	1,200	G.	440		440
	Maharashtra Diogras 30-05-2011 IHSDP	Implementation of IHSDP at Digras Dist. Yeotmal, Maharashtra	22.06	13.87	6.94	952	8 <u>4</u>	552	248	304
	Maharashtra Dondaicha Varwade 10-06-2011 IHSDP	Implementation of IHSDP at DondaichaWarwade, Phase-III, District Dhule, Mahrashtra	27.00	16.88	16.88	1,100	664	152	-	152
-	Maharashtra Hinganghat 21-03-2007 IHSDP	Revised in Sanctioned IHSDP Scheme for construction of 369 Dus in 2 slum areas of Hinganghat Dist, Wardha.	4.79	3.83	3.83	369	190	171	ě.	171
	Maharashtra Hingoli 30-09-2008 IHSDP	Revised in Implemention of IHSDP at Hingoli Phase-I , Distt-Hingoli, Maharashtra	33.50	21.90	12.72	1,814	154	1,192	178	1,014
	Maharashtra Hingoli 10-12-2008 IHSDP	Revised in Implemention of IHSDP at Hingoli Phase-II , Distt-Hingoli, Maharashtra	21.78	14.47	8.24	1,063	42	555	292	263
	Maharashtra Ichalkaranji 19-11-2009 IHSDP	1488 Dus IHSDP Scheme for the town of Ichalkaranji, Distt-Kolhapur, Maharashtra	30.50	20.19	20.19	1,488	180	700	568	132
1	Maharashtra Jalgaon 30-05-2011 IHSDP	Implementation of IHSDP at Jalgaon City, Dist. Jalgaon, Maharashtra	11.97	7.27	7.27	472	48	212	120	212
	Maharashtra Jamner 29-10-2007 IHSDP	Implementation of IHSDP Scheme (1238 DUs) at Jamner, Maharashtra.	15.60	12.10	12.10	1,238	1,104	134	(<u>*</u>	134

	36									(Rs in Crores)
S. No	State City Approved Date Scheme	Project Title	Project Cost	Central Share Committed	Central Share Released	Approved DU's	Completed DU's	Reported Non- Starter DU's	DU's likely to be taken up for Construction reported	Dropping of Non Starter Dus for Consideration of CSMC
69	Maharashtra Kagal 30-05-2011 IHSDP	Implementation of IHSDP at Kagal, Dist. Kolhapur, Maharashtra	24,10	16.64	16.64	1,002	340	52	-	52
70	Maharashtra Kalameshwar 28-01-2009 IHSDP	Implementation of IHSDP at Kalmeshwar, Dist. Nagpur, Maharashtra	4.75	2.87	1,43	201	79	108	67	41
71	Maharashtra Karanja 22-10-2008 IHSDP	IHSDP SCHEME for THE TOWN OF KARANJA	20,43	13.07	6.54	768	÷	704	150	554
72	Maharashtra Katol 27-02-2007 IHSDP	Revised/Curtailment of Project cost in already sanctioned IHSDP scheme of Katol, Dist Nagpur, Maharashtra	10.54	8.16	8.16	735	648	55	•	55
73	Maharashtra Khamgaon 20-03-2012 IHSDP	Detailed Project Report of "Implementation of IHSDP at Khamgaon, Ph-II, Distt. Buldhana".	22.24	12.99	6,50	710	62	611	354	611
74	Maharashtra Lonar 22-10-2008 IHSDP	IHSDP Scheme for the town of Lonar, dist. Buldhana, Maharashtra	17.84	11.58	11.58	700	126	364		364
75	Maharashtra Lonar 13-03-2012 IHSDP	606 Dus Implementation of IHSDP at Lonar, Phase-II, Distt Buldhana under Green Building Projects	23.53	13.17	6,59	806	*	171	2	171
76	Maharashtra Malegaon 23-03-2012 IHSDP	1440 Dus Detailed project report of "Implementation of IHSDP at Malegaon City (Ph-17) Dist Nashik.	53.44	23.23	23.23	1,440	*	336		336
77	Maharashtra Malegaon 23-03-2012 IHSDP	1440 Dus Detailed project report of "Implementation of IHSDP at Malegaon City (Ph-19) Dist Nashik.	53,05	22.94	22.94	1,440	26	96		96
78	Maharashtra Malkapur 10-12-2008 IHSDP	Implementation of IHSDP at Malkapur City Dist. Buldhana, Maharashtra	5.10	3.47	3.47	207	98	83	24	83
79	Maharashtra Mehkar 28-03-2012 IHSDP	1584 Dus Detailed Project Report of "Implementation of IHSDP at Mehkar City, Dist Buldana".	52.20	28.57	28.57	1,584	*	64	×	64
80	Maharashtra Mohpa 03-06-2008 IHSDP	Revised/Curtailment of Project cost in already sanctioned IHSDP scheme of Mohpa, Dist Nagpur, Maharashtra	5.00	3.24	3.24	200	136	50	71	50
81	Maharashtra Mowad 30-05-2011 IHSDP	Implementation of IHSDP at Mowad, Tah. Narkhed, Dist. Nagpur, Maharashtra	8.09	5.02	5.02	378	208	129	-	129
82	Maharashtra Mudkhed 03-02-2009 IHSDP	IHSDP scheme for 810 DUs at Mudkhed, Maharashtra	19.73	11.92	5.96	810	156	378	T.	378
83	Maharashtra Murtizapur 10-12-2008 IHSDP	Revised in IHSDP project of 1003 DUs at Murtizapur, Dist. Akola, Maharashtra.	24.56	15.83	15.83	1,003	198	461	3	461
84	Maharashtra Naldurg 09-01-2008 IHSDP	IHSDP Scheme for the town of Naldurg, Maharashtra	20.69	13.78	6,89	1,206	302	828	-	828
85	Maharashtra Nandurbar 10-06-2011 IHSDP	Implementation of IHSDP at Nandurbar, Distt Nandurbar, Mahrashtra	27.02	15.22	15.22	1,176	æ	264	a	264

										(Rs in Crores
0	State City Approved Date Scheme	Project Title	Project Cost	Central Share Committed	Central Share Released	Approved DU's	Completed DU's	Reported Non- Starter DU's	DU's likely to be taken up for Construction reported	Dropping of No Starter Dus for Consideration of CSMC
5	Maharashtra Narkhed 18-05-2007 IHSDP	Revised in Sanctioned DPR- Implementation of IHSDP scheme at Narkhed, Maharashtra	6.95	5.56	3.05	611	444	163	16	163
	Maharashtra Narkhed 30-05-2011 IHSDP	Detailed Project Report of "Implementation of IHSDP at Narkhed City Phase-II, Dist. Nagpur"	38.66	25.67	12.84	1,603	341	1,105		1,105
	Maharashtra Narkhed 30-05-2011 IHSDP	Detailed Project Report of "Implementation of IHSDP at Narkhed City Ph-III, Dist. Nagpur"	26.65	17.50	8.75	1,189	178	923	*	923
	Maharashtra Pandharkaoda 10-12-2008 IHSDP	Implementation of IHSDP at Pandharkawada City, Dist. Yavatmal, Maharashtra	14.58	9,36	4.68	625	68	557	:	557
	Maharashtra Partur 15-01-2009 IHSDP	Revised in IHSDP project at Partur, Dist. Jalna, Maharashtra	20,57	12,78	12.78	800	322	339	:A	339
	Maharashtra Patur 30-05-2011 IHSDP	Implementation of IHSDP at Patur, Dist. Akola, Maharashtra	14.62	8.81	4.40	572	80	390	a.	390
	Maharashtra Pauni 22-10-2008 IHSDP	Implementation of IHSDP Phase- I at Paunni, Distt. Bhandara, Maharashtra	1,54	1.17	1.17	76	44	26	<u> </u>	26
-	Maharashtra Pauni 15-01-2009 IHSDP	Implementation of IHSDP Phase- II at Paunni, Distt. Bhandara, Maharashtra	25.98	16.70	16.70	978	642	312	80	312
	Maharashtra Phaltan 13-06-2007 IHSDP	Implementation of IHSDP at Phaltan (895 DU's), Maharashtra	9.04	7.23	3.62	895	75 75	829	æ	829
	Maharashtra Rahata 10-06-2011 IHSDP	Implementation of IHSDP at Rahata, Dist; Ahmednagar, Mahrashtra	15.98	9.11	4.55	672	(40)	524	304	220
	Maharashtra Rajura 03-02-2009 IHSDP	Revision/ Curtailment of Project cost in already sanctioned IHSDP scheme of Rajura, Distt Chandarpur, Maharashtra	17.52	10.87	10.87	777	399	234	- 21	234
	Maharashtra Ramtek 03-06-2008 IHSDP	IHSDP Project at Ramtek (265 DU's), District Nagpur, Maharashtra	5.11	3.89	1.94	265	72	193		193
	Maharashtra Risod 30-09-2008 IHSDP	Revised in IHSDP Scherne for construction of 458 Dus in two slum areas of Risod, Dist. Washim.	9,02	7.15	7.15	458	78	299	2	299
	Maharashtra Saoner 27-02-2007 IHSDP	Revised in IHSDP Scheme for construction of 222 Dus in 4 slum areas of Saoner Dist. Nagpur	2.85	2.28	2,28	222	72	130	9	130
	Maharashtra Satara 30-05-2011 IHSDP	Implementation of IHSDP at Satara, Dist. Satara, Maharashtra	36.78	22.19	22.19	1,473	288	241	F	241
	Maharashtra Shendurjana Ghat 10-12-2008 IHSDP	Implementation of IHSDP at Shendurjana Ghat City Dist Amravati, Maharashtra	11.05	7.12	3.56	460	र्बंग	389	39	350
2	Maharashtra Shirpur-Varwade 22-10-2008 IHSDP	Revised in IHSDP Scheme for construction of 210 Dus in 2 slum areas of Shirpur Varwade Dist. Dhule.	4.86	3.10	3.10	210	136	66	-	66

										(Rs in Crores)
S. No	State City Approved Date Scheme	Project Title	Project Cost	Central Share Committed	Central Share Released	Approved DU's	Completed DU's	Reported Non- Starter DU's	DU's likely to be taken up for Construction reported	Dropping of Nor Starter Dus for Consideration of CSMC
103	Maharashtra Shrirampur 27-04-2007 IHSDP	Implementation of IHSDP at Shriampur (1798 DU's), Maharashtra	21.88	14.33	7,16	1.798	156	1.564	820	744
104	Maharashtra Sindkhed Raja 10-12-2008 IHSDP	Implementation of IHSDP at sindkhed Raja City, Distt. Buldhana , Maharashtra	11.73	7.63	3.81	435	-	415	×	415
105	Maharashtra Solapur 14-12-2006 IHSDP	Implementation of IHSDP Scheme for the town of Solapur (1289 DU's), Maharashtra	11.63	9,30	4.65	1,289	88	830	2	830
106	Maharashtra Talhara 20-03-2012 IHSDP	945 Dus Implementation of IHSDP at Telhara Dist. Akola, Maharashtra	27.54	14.59	14.59	945	400	305	-	305
107	Maharashtra Tirora 05-02-2008 IHSDP	Revised in Sanctioned DPR - IHSDP at Tirora Ph-I, District Gondia, Maharashtra.	7.65	5.03	5.03	454	442	1	3	1
108	Maharashtra Tirora 22-10-2008 IHSDP	Revised in Sanctioned DPR - IHSDP at Tirora Ph-II, District Gondia, Maharashtra.	9.65	7.31	7.31	551	364	95	8	95
109	Maharashtra Tirora 30-05-2011 IHSDP	Detailed Project Report of "Implementation of IHSDP at Tirora City Phase-III, Dist, Gondia"	17.95	11.88	8.91	900	269	592		592
110	Maharashtra Tirora 30-05-2011 IHSDP	Detailed Project Report of "Implementation of IHSDP at Tirora City Phase-IV, Dist. Gondia"	21.91	14.80	11.10	948	297	615	8	615
111	Maharashtra Tuljapur 21-10-2011 IHSDP	920 Dus Implementation of IHSDP at Tuljapur, Dist Osmanabad, Maharashtra	25.06	13.21	6.60	920	*	820	6	820
112	Maharashtra Tumsar 26-11-2008 IHSDP	Revised in Sanctioned DPR - IHSDP Scheme of Tumsar, Dist. Bhandara, Maharashtra	6.30	3.51	3,51	234	152	67	-	67
113	Maharashtra Umred 10-12-2008 IHSDP	Revised in IHSDP project at Umred City , Dist. Nagpur , Maharashtra	6.98	4.10	2.48	276	92	184	(6)	184
114	Maharashtra Umri 21-10-2011 IHSDP	656 Dus Implementation of IHSDP at Umri, Dist Nanded, Maharashtra	16.09	9.34	9.34	656	32	160	×	160
115	Maharashtra Vaijapur 15-01-2009 IHSDP	Implementation of IHSDP Project at Vaijapur, Dist Aurangabad, Maharashtra	29.41	18.96	9.48	1,212	195	1,088	22	880.f
116	Maharashtra Vita 06-03-2012 IHSDP	Implementation of IHSDP at Vita, Dist. Sangli, Maharashtra	13,77	6.10	6.10	396	24	180	*	180
117	Maharashtra Wai 03-02-2009 IHSDP	342 DUs Implementation of IHSDP at Wai, Maharashtra	6,89	4.53	4.53	342	144	174	36	138
118	Maharashtra Wardha 30-07-2008 IHSDP	Revised in IHSDP project at Wardha, Distt. Wardha, Maharashtra	14.17	9.26	9.26	634	346	216		216
119	Maharashtra Washim 21-02-2009 IHSDP	1318 Dus IHSDP Project At Washim, Maharashtra	33.94	22.04	11.02	1,318	402	687	252	435

										(Rs in Crores
s. Vo	State City Approved Date Scheme	Project Title •	Project Cost	Central Share Committed	Central Share Released	Approved DU's	Completed DU's	Reported Non- Starter DU's	DU's likely to be taken up for Construction reported	Dropping of Nor Starter Dus for Consideration of CSMC
20	Maharashtra Yavatmal 10-12-2008 IHSDP	Revised in IHSDP Scheme for construction of 972 Dus in 4 slum areas of Yavatmal, Distt Amravati.	20.47	14.40	9.31	972	210	461	189	272
21	Maharashtra Sangli 26-02-2009 IHSDP	3798 Dus Implementation of IHSDP at Sangli, Distt Sangli, Maharashtra	93.88	49.83	31.18	3,798		2,403	*	2,403
	II (OD)	Maharashtra Total	5,991.80	3,115.95	2,420.18	1,76,960	67,818	70,998	6,002	64,996
1	Meghalaya Shillong 03-02-2009 BSUP	DPR at "Integrated Slum Development Programme in 5 notified slums ie Mawah, Lower Mawprem, Demseiniong, Kynjat phutbol & Pynthorumkhrah", Shillong	21.30	16.58	12.44	168	-	120	2	120
2	Meghalaya Nongpoh 11-02-2009 IHSDP	240 DU IHSDP Project at Nongpoh, Ri Bhoi, Meghalaya	9.18	7.10	3.55	240	æ	56)æ	56
	II IOON	Meghalaya Total	30.48	23.68	15.98	408	*	176	1+:	176
ì	Odisha Bhubaneswar 20-12-2007 BSUP	BSUP Scheme for Bharatpur Vikash Nagar at Bhubaneswar, Odisha	33.08	24.06	24.06	1,135	794	223	3 43	223
2	Odisha Bhubaneswar 20-12-2007 BSUP	BSUP Scheme for Dumuduma (Raghunath Nagar. Suka Vihar. Satya Nagar. sastri nagar. Barabari at Bhubaneswar, Odisha	21.15	15.34	11.51	753	444	283	8	283
i,	Odisha Bhubaneswar 26-09-2007 BSUP	BSUP Scheme for Nayapalli Sabar Sahi Slum at Bhubaneswar, Odisha	1.92	1.35	1.36	73	60	6		6
i i	Odisha Brajarajnagar 13-02-2008 IHSDP	177 DU's IHSDP Scheme for Brajaraj Nagar, Odisha	3.46	2.34	2,34	177	159	11		11
	Odisha Vyasanagar 13-02-2008 IHSDP	IHSDP Scheme for the town of Vyasanagar, Odisha	17.51	12.74	12.74	1,016	770	6	Set.	6)
1,000	Odisha Cuttack 22-02-2010 IHSDP	456 DUs IHSDP Scheme for the town of Cuttack, Phase-II, District Cuttack, Odisha		9.45	4.72	456	*	264	9	264
0	Odisha Jajapur 13-02-2008 IHSDP	295 DU's IHSDP Scheme for Jajpur, Odisha	5.09	3.70	3.70	295	284	2	×	2
	Odisha Khariar Road 09-01-2008 IHSDP	IHSDP Scheme for the construction of 305 DU's at Khariar Road (PhI), Odisha		3.14	3.14	305	278	17	÷	17
ı:	Odisha Malkangiri 24-02-2009 IHSDP	236 Dus IHSDP Project for The Town Of Malkangiri, Odisha	6.07	4.04	4.04	236	117	39		39
0	Odisha Nabarangapur 24-02-2009 IHSDP	262 New DU's & 270 individual Toilet, IHSDP Scheme for the town of Nabarangpur, Odisha		4.02	2.01	532	102	369	Ξ	369
1	Odisha Nayagarh 07-03-2008 IHSDP	IHSDP Scheme for the town of Nayagarh, Odisha	4.66	3.07	3.07	226	114	19	<i>a</i> 1	19
2	Odisha Phulabani 30-03-2011 IHSDP	IHSDP Scheme for the town of Phulbani, Odisha	4.06	2.70	1.35	157	10	31	2	31

	4						,			(Rs in Crores
S. No	State City Approved Date Scheme	Project Title	Project Cost	Central Share Committed	Central Share Released	Approved DU's	Completed DU's	Reported Non- Starter DU's	DU's likely to be taken up for Construction reported	Dropping of Nor Starter Dus for Consideration of CSMC
13	Odisha Sambalpur 03-02-2009 IHSDP	IHSDP Scheme for 613 New DUs for the Town of Sampalpur Phase 1 & II, Odisha	Service 2.7 Service 5	10.25	5,12	613	152	246	-	246
14	Odisha Subarnpur 24-02-2009 IHSDP	934 Dus IHSDP Scheme for the town of Subarnpur Odisha	23.63	15.69	15,69	934	715	138	E.	138
15	Odisha Talcher 07-03-2008 IHSDP	IHSDP Scheme for the town of Talcher, Odisha	3.14	2.02	2.02	155	142	5	F	5
6	Odisha Boudhgarh 02-03-2012 IHSDP	149 Dus IHSDP Scheme for the town of Bapuji Nagar Slum, at Boudhgarh NAC, Odisha		2.51	1.25	149	16	33	:e:	33
	II IOLA	Odisha Total	169.90	116.42	98.12	7,212	4,157	1,692		1,692
1	Pondicherry (UT) Pondicherry 15-07-2009 BSUP	Detail Project Report For Construction Of 1660 Houses With Infrastructure Facilities For Sc Beneficiaries Of Puducherry.	92.00	50.89	12.72	1,660	262	1,398	¥	1,398
2	Pondicherry (UT) Pondicherry 06-10-2007 BSUP	Construction of 1136 Houses and provision of infrastructure facilities at Lambert Sarrvanan Nagar, Reddiyar Palayam, Oulgret Municipality, Puducherry	37.38	28.05	21.04	1,136	192	240	:56	240
3	Pondicherry (UT) Karaikal 24-03-2008 IHSDP	Construction of 432 multistories tenements at Karaikovilpattu, Karaikal, Puducherry	17.03	5.48	2.74	432	72	216	×	216
		Pondicherry (UT) Total	146.41	84.42	36.50	3,228	526	1,854	1.61	1,854
1	Rajasthan Chhoti Sadri 17-01-2011 IHSDP	380 DUs (331- New & 49- Upgrade) IHSDP Scheme for the town of Chhoti Sadri, Pratapgarh, Rajasthan	7.84	5.27	3,10	323	38	43	r=:	43
2	Rajasthan Deshnok 28-02-2012 IHSDP	IHSDP Scheme Deshnok, Dist Bikaner, Rajasthan	16.20	9.29	4.65	391		19	17.	19
3	Rajasthan Nimbahera 05-08-2010 IHSDP	457 DUs (428- New & 29- Upgrade) IHSDP Scheme for the town of Nimbahera distt. Chittorgarh, Rajasthan	11.06	7.59	7.59	457	165	16		16
4	Rajasthan Pratapgarh 26-09-2007 IHSDP	590 DU's (insitu-590 & upgrade- 121) Implementation of IHSDP Scheme Pratapgarh, Rajasthan	11.20	7.20	7.20	711	264	145	36	145
5	Rajasthan Sanchore 27-01-2010 IHSDP	390 DUs (241- New & 149- Upgrade) IHSDP Scheme for Sanchor, district Jalore, Rajasthan	9.47	5.31	2.66	390	33	222	·	222
6	Rajasthan Sangod 14-12-2010 IHSDP	442 DU's (282- New & 160- Upgrade) IHSDP Scheme for the Town of Sangod, district Kota, Rajasthan	7.50	5.07	3.04	368	2	120	, je	120
7	Rajasthan Sheoganj 28-02-2012 IHSDP	IHSDP Scheme for construction of 489 DU's (391 new & 98 upgrade) in Sheoganj, Rajasthan	16.03	7.03	7.03	489	79	122	5	117
8	Rajasthan Suratgarh 30-09-2008 IHSDP	1493 DU's (new houses- 897 & Upgradation- 596) IHSDP Scheme for the Town of Suratgarh , Rajasthan	35.05	22_10	22.10	1,493	276	50	141	50
9	Rajasthan Tonk 14-12-2010 IHSDP	384 Dwelling Units IHSDP Scheme for the Town of Tonk Phase-II, Rajasthan	9.45	5.97	5.97	384		92	9	92
		Rajasthan Total	123.81	74.84	63.34	5,006	857	829	5	824

									r	(Rs in Crores
ł.	State City Approved Date Scheme	Project Title	Project Cost	Central Share Committed	Central Share Released	Approved DU's	Completed DU's	Reported Non- Starter DU's	DU's likely to be taken up for Construction reported	Dropping of No Starter Dus for Consideration of CSMC
1	Tamil Nadu Coimbatore 29-10-2007 BSUP	Construction of 9600 houses and Infrastructure facilities (Phase III) at Ukkadam Coimbatore City. Tamil Nadu.	184.81	86.75	45.54	9,600	3,760	3,064	1,144	1,920
		Tamil Nadu Total	184.81	86.75	45.54	9,600	3,760	3,064	1,144	1,920
	Uttar Pradesh Allahabad 03-02-2009 BSUP	Revised in Sanctioned DPR- BSUP Project at Allahabad (345 DU's), Dist Lucknow, Uttar Pradesh	11.92	5.52	4.43	345	299	24	-	24
0.00	Uttar Pradesh Meerut 30-05-2011 BSUP	Revised in Sanctioned DPR- BSUP Project at Kldwai Nagar, (160 DU's) Meerut, Uttar Pradesh	7,39	3,14	1.20	160	56	104		104
0,035	Uttar Pradesh Varanasi 27-02-2008 BSUP	Revised in Sanctioned DPR- BSUP Project at Newada NAT BASTI (144 DU's), Varanasi, Uttar Pradesh	3.49	1.62	1.30	144	72	13		13
CAU.	Uttar Pradesh Biswan 22-10-2008 IHSDP	IHSDP SCHEME for THE TOWN OF BISWAN	6.44	4.40	4.40	252	196	36	:•	36
1990	Uttar Pradesh Faizabad 17-01-2011 IHSDP	1197 DUs IHSDP Project for the Construction Of 1197 DU's with Infrastructure facilities at Faizabad City, Dist. Faizabad, UP	41,95	25.31	25,31	1,197	400	216	15°	216
10460	Uttar Pradesh Ghaziabad 28-11-2006 IHSDP	1236 DU's IHSDP Scheme for Sadampuri Slum at Dundahera, Ghaziabad, Uttar Pradesh	18.37	14.00	14.00	1,236	802	48	**	48
Ň.	Uttar Pradesh Gopamau 16-12-2008 IHSDP	Implementation of IHSDP 144 DU's at Gopamau, Distt., Hardol, Uttar Pradesh	3.80	2.53	2.53	144	96	48	32	48
2.50	Uttar Pradesh Hariharpur 30-09-2008 IHSDP	IHSDP Scheme for the town of Jawahar Nagar, Hariharpur Distt- Sant Kabir Nagar, UP	2.00	1.42	1.42	72	(4)	12	9	12
N. S.	Uttar Pradesh Hariharpur 30-09-2008 IHSDP	IHSDP SCHEME for THE TOWN OF PATEL NAGAR PHASE-2, HARIHAR PUR DISTT- SANT KABIR NAGAR, UP	1.84	1.29	1.24	60	2	12	ev	12
)	Uttar Pradesh Kosi Kalan 24-02-2009 IHSDP	384 Dus IHSDP Project at Kosi- kalan, Distt. Mathura, UP	8.82	5.45	5.45	384	76	44	(a n	44
	Uttar Pradesh Musafirkhana 04-03-2011 IHSDP	Revised in Sanctioned DPR- IHSDP Project at Musafirkhana Distt. Amethi, 125 DU's (insitu), Uttar Pradesh	4.19	2.45	4.95	125	30	3	=	3
2	Uttar Pradesh Neoria 05-03-2010 IHSDP	Revised In Sanctioned DPR- IHSDP project at Neoria, Distr- Pilibhit, (885 DU's) Uttar Pradesh	22.26	13,42	15.76	885	523	286	H	286
	Uttar Pradesh Salarganj 30-09-2008 IHSDP	IHSDP Scheme for the town of Salarganj Distt- Behraich, UP	7.93	5.40	5.13	336	#T	68	8	60
4	Uttar Pradesh Singahi 14-02-2009 IHSDP	108 Dus IHSDP Scheme for the town of Bharouch, Singahi Distl. Lakhimpur Kheri, Utlar Pradesh	3.13	2.01	2.01	108	60	24	¥	24
5	Uttar Pradesh Thakurdwara 17-01-2011 IHSDP	Implementation of IHSDP project for the construction of 864 Dus with infrastructure facilities at Thakurdwara, Dist. Moradabad, U.P.	29.26	15.20	15.20	846	402	341	я	341

	Î	Ť	r						T	(Rs in Crores
S. 40	State City Approved Date Scheme	Project Title	Project Cost	Central Share Committed	Central Share Released	Approved DU's	Completed DU's	Reported Non- Starter DU's	DU's likely to be taken up for Construction reported	Dropping of Nor Starter Dus for Consideration of CSMC
16	Uttar Pradesh Ujhani 08-12-2006 IHSDP	128 DU's IHSDP Project for slum dwellers at land no-113, Sanjarpur Road, Ujhani, Distt, Badaun, Uttar Pradesh.		0.98	0.98	128	96	32	64	32
		Uttar Pradesh Total	174.06	104.12	105.30	6,422	3,108	1,311	8	1,303
Ť	Uttrakhand Almora 22-02-2010 IHSDP	217 DU's DPR for construction of Housing and Infrastructure works under IHSDP at Almora Nagar Panchayat, Distt- Almora, Uttrakhand	3.53	1.79	2.11	92	28	50	9	50
2	Uttrakhand Dineshpur 08-02-2010 IHSDP	Construction Of 387 DU's and Infrastructure Works under IHSDP at Dineshpur Nagar Panchayat Distt. Udham Singh Nagar, Uttrakhand	11.78	6.99	3.50	387	77	123	2	123
3	Uttrakhand Haldwani-cum- Kathgodam 22-02-2010 IHSDP	422 DU's Detailed Project Report for IHSDP Kulyalpura, Jawaharnagar & Naibasti, Kathgodam, Uttrakhand	11.10	5.57	2.97	395	97	231		231
4	Uttrakhand Haldwani-cum- Kathgodam 22-02-2010 IHSDP	501 DU's DPR for IHSDP Gosal Nagar, Indira Nagar (W) & Indira Nagar (E) Slum Area, Haldwani, Uttrakhand	12.85	6.22	3.26	478	71	227		227
5	Uttrakhand Jaspur 27-01-2010 IHSDP	DPR of Construction of 192 DU's and Infrastructure works under IHSDP at Nagar Palika, Jaspur, Dist-Udham Singh Nagar, Uttrakhand	6.30	4.06	3.05	192		96	6	96
в	Uttrakhand Kichha 22-02-2010 IHSDP	DPR for Construction of 159 DU's and Infrastructure works under IHSDP at Kichcha Nagar Panchayat, Distt Udham Singh Nagar, Uttrakhand	5.63	3.42	2.56	159	50	32	= 8	32
7	Uttrakhand Manglaur 05-03-2010 IHSDP	461 DU's IHSDP DPR for Manglaur Nagar Palika Parishad, Manglaur, State of Uttrakhand	13.45	6.47	3.23	461	7	234	8	234
8	Uttrakhand Pauri 27-12-2007 IHSDP	178 DU's IHSDP Scheme for Pauri, Distt., Pauri Garhwal, Uttrakhand	4.52	2.25	2.25	178	133	33	٥	33
1	West Bengal Asansol 29-12-2006 BSUP	Uttrakhand Total BSUP Scheme for the Town of Kulti Asansol (West Bengal)	17.49	8.22	8.22	1,024	463 254	1,026		1,026 322
2	West Bengal Asansol 21-03-2007 BSUP	Bsup Scheme For Thr Town Of Jamuria Municipality (Phase.I) Asansol . West Bengal	18.00	8.19	4.09	1,057	352	384		384
3	West Bengal Asansol 21-03-2007 BSUP	BSUP Scheme for the Town Raniganj Municipality (Phase.i). Asansol . West Bengal	19.24	8.75	4.37	977	507	464	*	464
4	West Bengal Asansol 24-01-2008 BSUP	BSUP Scheme for Jamuria (Phase II) under JnNURM, West Bengal	27.81	13.90	3.48	1,169	77	844	ā	844
5	West Bengal Asansol 05-02-2008 BSUP	BSUP Scheme for the town of Raniganj (Phase-II) under Asansol region, West Bengal.	31.12	15.56	7.78	1,306	463	606	*	606
6	West Bengal Asansol 29-12-2006 BSUP	1371 DUs Low Cost Housing For Urban Poor Under BSUP Component Asansol, West Bengal	33.79	16.09	8.05	1,371	396	937	á	937

w. (,			(Rs in Crores
ŝ.	State City Approved Date Scheme	Project Title	Project Cost	Central Share Committed	Central Share Released	Approved DU's	Completed DU's	Reported Non- Starter DU's	DU's likely to be taken up for Construction reported	Dropping of Nor Starter Dus for Consideration of CSMC
7	West Bengal Asansol 25-02-2011 BSUP	912 Relocation DUs BSUP Scheme for the Town of Durgapur (Phase-IV), Burdwan, West Bengal	35.78	17.89	17.89	912		408		408
В	West Bengal Asansol 27-02-2008 BSUP	1937 DU's BSUP Scheme for the town of Kulti Phase-II, West Bengal	49.73	24.87	12.43	1,937	375	971		971
)	West Bengal Asansol 13-02-2009 BSUP	2232 DUs BSUP for the town of Asansol Phase II . Barddhaman. West Bengal.	58,16	29.08	21.81	2,232	836	647		647
0	West Bengal Asansol 28-11-2006 BSUP	Rehabilitation of Slums in Asansol Asansol Urban Area (through ADDA), West Bengal	88.95	44.46	44.46	4,000	2,004	905	ē	905
1	West Bengal Asansol 13-02-2009 BSUP	BSUP Scheme for the town of 4626 DUS BSUP Phase III for Asansol. Bardhaman, West Bengal	130.86	65.43	65.43	4,626	2,749	764		764
2	West Bengal Kolkata 29-12-2008 BSUP	BSUP Scheme for Baruipur (Relocation). KMA. Kolkata, West Bengal	2.66	1.33	1.07	78	24	24	-	24
3	West Bengal Kolkata 27-02-2007 BSUP	Rehabilitation of 1 slums in Bidhannagar Municipality (Phase. I) .Kolkata. West Bengal	3.91	1.78	1.33	210	162	48	8	48
4	West Bengal Kolkata 14-12-2006 BSUP	416 DU's Chetla Housing Project at Kolkata by KMDA, West Bengal	8.24	3.82	1.91	416	64	352		352
5	West Bengal Kolkata 27-02-2007 BSUP	Rehabilitation of 5 slums in Baidyabati Municipality (Phase.I). Kolkata. West Bengal	10.23	4.65	3.49	631	571	42		42
6	West Bengal Kolkata 21-03-2007 BSUP	Revised in BSUP Scheme for the town of Serampore Municipality (Phase.I) Kolkata West Bengal.	9.01	3.52	2.51	448		128		128
7	West Bengal Kolkata 27-02-2008 BSUP	BSUP Scheme for the town of Pujali (Phase II)under kolkata region	12.06	6.03	4.88	510	321	32	5	32
R	West Bengal Kolkata 26-02-2009 BSUP	500 Dus BSUP Scheme for the town of Bidhannagar Phase02 North 24 Paragans. West Bengal	13.58	6.79	1.70	500	12	468		468
9	West Bengal Kolkata 26-09-2007 BSUP	748 DU's BSUP Scheme for the town of Dum Dum, Kolkata Region KMDA, West Bengal	12.02	5.50	3,46	594	294	297	8	297
20	West Bengal Kolkata 21-03-2007 BSUP	Bsup Scheme For The Town Of Pujali. West Bengal .	17.07	8.46	8.46	1,103	1,002	97	7	97
1	West Bengal Kolkata 13-09-2007 BSUP	BSUP Scheme for 29 slums in 3 clusters in the towns of North Barrackpore. Kolkata region KMDA	28.01	13,32	9.99	1,526	1,185	200	ē	200
2	West Bengal Kolkata 26-02-2009 BSUP	1108 Dus BSUP Scheme for the town of Bally Phase-2. Kolkata Metropolitan Area. Howrah West Bengal	32.44	16.22	8.11	1,108	432	567	•	567
23	West Bengal Kolkata 21-01-2009 BSUP	BSUP Scheme for Budge Budge Ph-II. Distt. 24 Parganas (South). Kolkata Metropolitan Area. West Bengal	32.76	16.38	4.10	1,130	153	977	٠	977

										(Rs in Crores
S. No	State City Approved Date Scheme	Project Title	Project Cost	Central Share Committed	Central Share Released	Approved DU's	Completed DU's	Reported Non- Starter DU's	DU's likely to be taken up for Construction reported	Dropping of No Starter Dus for Consideration of CSMC
24	West Bengal Kolkata 14-03-2008 BSUP	BSUP Scheme for the town of Panihati (Phase II) under Kolkata region, West Bengal	35.51	17.75	17.75	1,206	640	13	,	13
25	West Bengal Kolkata 07-03-2008 BSUP	BSUP Scheme for the town of Rajpur Sonarpur (Phase II)under kolkata region	44.48	22.24	16.68	1,788	1,180	538	=	538
26	West Bengal Kolkata 17-02-2011 BSUP	1197 DUs BSUP Scheme for the Town of Konnagar (Phase-3), Hooghly, West Bengal	49.30	24.65	6.16	1,197	295	785	17	785
27	West Bengal Kolkata 07-03-2008 BSUP	BSUP Scheme for the town of Uluberia (Phase II)under kolkata region	53.69	26,85	20.13	2,100	981	693	: 0-	693
28	West Bengal Kolkata 02-02-2007 BSUP	Integrated Development of Slums in Howrah Municipal Corporation Phase I (Slum)	64.04	29.11	7.28	3,248	384	2,832	:#-	2,832
29	West Bengal Kolkata 05-02-2008 BSUP	BSUP Scheme for the town of Gayeshpur (Phase II) under Kolkata region, West Bengal	70.15	35.07	35.07	2,485	1.749	470		470
30	West Bengal Kolkata 17-02-2011 BSUP	1499 DUs BSUP Scheme for the Town of Dankuni (Phase-1). Hooghly, West Bengal	76.31	38.16	38.16	1,499	924	192	190	192
31	West Bengal Kolkata 13-03-2012 BSUP	500 DU's Detailed project report for "BSUP Project for Canal South road.", West Bengal	30.00	14.47	3.62	500	2	500	197	500
32	West Bengal Kolkata 13-03-2012 BSUP	36 DU's Detailed project report for "BSUP Project for Sen Pally (Sardar Bustee), West Bengal	2.10	1.02	0.82	36	32	4	350	4
33	West Bengal Kolkata 13-03-2012 BSUP	Revised BSUP Project for Maheshtala Municipality (Phase- IV) for 1184 Dus, Kolkata, West Bengal	62,31	30.22	7.56	1,184	¥.	784	8403	784
34	West Bengal Kolkata 28-03-2012 BSUP	BSUP Project for construction of 1031 Dus (in-situ) in 7 slums of Kanchrapara Muncipality (Phase- III)	43.33	21.66	17.33	1,031	445	511	: 50	511
35	West Bengal Kolkata 28-03-2012 BSUP	BSUP Scheme for the town of Ultadanga, under Kolkata improvement construct for 1000 DU's, West Bengal.	47.06	23.53	5.88	1,000		740	3	740
36	West Bengal Arambag 30-07-2008 IHSDP	522 DU's IHSDP Scheme for the town of Arambagh, District- Hugly West Bengal	10.00	8.00	8.00	522	137	2	9	2
37	West Bengal Baharampur 05-02-2008 IHSDP	IHSDP Scheme for the Town of Berhampur, West Bengal	4.12	2.04	2.04	168	80	88	1 2	88
38	West Bengal Bangaon 10-12-2008 IHSDP	IHSDP Scheme for the Town of Bongaon, West Bengal	14.64	11.71	11.71	767	549	64	ş	64
39	West Bengal Barddhaman 28-11-2006 IHSDP	1629 DU's IHSDP Scheme for the town of Burdwan, West Bengal	22.46	17.03	17.03	1,629	1,439	4	æ	4
40	West Bengal Basirhat 27-04-2007 IHSDP	1069 DU's IHSDP Scheme for the town of Basirhat, West Bengal	15,46	11.35	11.35	1,069	1,065	2	N	2

				1						(Rs in Crore:
S. No	State City Approved Date Scheme	Project Title	Project Cost	Central Share Committed	Central Share Released	Approved DU's	Completed DU's	Reported Non- Starter DU's	DU's likely to be taken up for Construction reported	Dropping of No Starter Dus for Consideration of CSMC
41	West Bengal Darjiling 29-12-2008 IHSDP	IHSDP Scheme for Darjeeling Distt. Darjeeling, West Bengal	20.66	15.18	15.18	890	423	193	ta-:	193
12	West Bengal Diamond Harbour 13-02-2009 IHSDP	591 Dus IHSDP Scheme for the Town of Diamond Harbour, Ph-I, West Bengal, South 24 Paragans, West Bengal	9.98	7.98	7.98	591	97	71	1.	71
13	West Bengal Dubrajpur 24-01-2008 IHSDP	JHSDP Scheme for the town of Dubrajpur, West Bengal	8.12	5.83	5.83	416	408	1	ş	1
14	West Bengal Guskara 05-02-2009 IHSDP	IHSDP Scheme for The Town Of Gushkara, West Bengal	8,50	6.80	6.80	450	438	3	9.	3
15	West Bengal Islampur 07-03-2008 IHSDP	IHSDP Scheme for the town of Islampur, West Bengal	6.70	4.77	4.77	370	346	3	-	3
46	West Bengal Jhargram 10-12-2008 IHSDP	IHSDP Scheme for the Town of Jhargram (Phase-II) West Bengal	4.00	3.20	3.20	205	166	33	Ä	33
\$7	West Bengal Jiaganj Azimganj 05-02-2009 IHSDP	IHSDP Scheme for The Town Of Jiaganj-Azimganj (Phase - 2), Murshidabad, West Bengal	10.20	8.16	8.16	521	303	218	×	218
81	West Bengal Kalimpong 30-07-2008 IHSDP	IHSDP Scheme for the town of Kalimpong town, District- Darjeeling West Bengal	11.99	9.59	9.59	567	546	16		16
19	West Bengal Kharagpur 27-04-2007 IHSDP	272 DU's IHSDP Scheme for the town of Khargpur (Phase-I), West Bengal	4.67	3,42	3.42	272	211	6	-	6
50	West Bengal Kharagpur 27-04-2007 IHSDP	232 DU's IHSDP Scheme for the town of Khargpur (Phase-II), West Bengal	4.02	2.95	2.95	232	132	12	-	12
51	West Bengal Kharagpur 27-04-2007 IHSDP	306 DU's IHSDP Scheme for the town of Khargpur (Phase-III), West Bengal	5.32	3.86	3.86	306	192	18	-	18
2	West Bengal Koch Bihar 02-02-2007 IHSDP	IHSDP Scheme for the town of Coochbehar, Ph-I, West Bengal	9.34	6.75	6.75	632	498	35		35
3	West Bengal Koch Bihar 26-02-2009 IHSDP	320 Dus IHSDP Scheme for the town of Coochbehar, Ph-2, West Bengal	6.90	5.11	5.11	320	-	93	e	- 93
14	West Bengal Kshirpai 05-02-2008 IHSDP	300 DU's IHSDP Scheme for the town of Khirpai, West Bengal	5.21	3.69	3.69	300	292	3		3
5	West Bengal Nabadwip 24-01-2008 IHSDP	IHSDP Scheme for the town of Nabadwip	10.53	7.25	7.25	735	364	362	12	362
6	West Bengal Puruliya 26-09-2007 IHSDP	Implementation of IHSDP Scheme (611 DUs) at Purulia town, West Bengal	8.07	6.18	6.18	611	242	187	:#0	187
7	West Bengal Ramjibanpur 05-02-2008	300 DU's IHSDP Scheme for Ramjibanpur, West Bengal	5.34	3,79	3.79	300	292	4	2	4

Ś. No	State City Approved Date Scheme	Project Title	Project Cost	Central Share Committed	Central Share Released	Approved DU's	Completed DU's	Reported Non- Starter DU's	DU's likely to be taken up for Construction reported	Dropping of Non Starter Dus for Consideration of CSMC
58	West Bengal Ranaghat 05-02-2009 IHSDP	IHSDP Scheme for The Town Of Ranaghat (Phase 2) Nadia, West Bengal	5.75	4.60	4.60	297	220	40	*	40
59	West Bengal Santipur 05-02-2008 IHSDP	IHSDP Scheme for the town of Santipur, West Bengal	7.13	5.13	5.13	357	134	166	14	166
60	West Bengal Suri 29-12-2008 IHSDP	IHSDP Scheme for Suri, Distt. Birbhum, West Bengal	14.47	11.58	5.79	728	178	468		468
61	West Bengal Siliguri 28-11-2006 IHSDP	1998 DU's IHSDP Scheme for Siliguri, Phase-I, West Bengal	39.15	29.46	29.46	1,998	1,491	439	+	439
62	West Bengal Siliguri 14-03-2008 IHSDP	1206 DU's IHSDP Scheme for Siliguri, Phase-II, West Bengal	19.99	14.06	14.06	1,206	964	92		92
63	West Bengal Siliguri 05-02-2009 IHSDP	1859 DU's IHSDP for Siliguri (Phase 3), Darjeeling West Bengal	35.99	28.79	28.79	1,859	875	608	*	608
	11-1 0-1-1	West Bengal Total	1,599.94	873.21	667.92	64,457	30,945	21,777	(*)	21,777