

At a Glance of JNNURM under BSUP and IHSDP- National Level

(Rs in Crores)

S. No	Particulars#	JnNURM		
		BSUP	IHSDP	TOTAL
1	States	32	33	35
2	Cities/Towns	62	877	939
3	DPRs/Projects approved initially	553	1,137	1,690
4	DPRs/Projects Cancelled by State	76	107	183
5	Project(s) Approved as on	477	1,030	1,507
6	Project(s) Completed	111	167	278
7	Project(s) on-going	366	863	1,229
8	Originally Project Cost Approved	31,751.31	12,779.98	44,531.29
9	Project Cost after Dropped DUs *	23,128.82	9,591.01	32,719.83
10	Allocation of ACA	16,356.35	6,828.31	23,184.66
11	Originally Central Share Approved	16,050.75	8,259.37	24,310.12
12	Central Share in Dropped/ Cancelled/ Curtailed DUs/ Projects	5,510.59	2,398.33	7,908.92
13	Central Share Reinstated	484.86	270.76	755.62
14	Net Central Share Cancelled	5,025.73	2,127.57	7,153.29
15	Central Share Committed as on *	11,239.83	6,161.45	17,401.28
16	Central Share Released (Projects)	11,469.55	6,437.14	17,906.69
17	Excess Central Share Released in projects due to Cancellation/ Revision/ Curtailment/ Dropping of DUs/ Projects	1,205.48	750.48	1,955.96
18	Excess Central Share adjusted through release in on-going projects	561.46	333.72	895.18
19	Central Share refunded by State Govt.	401.05	143.09	544.14
20	Central Share pending for Release in projects	414.30	141.07	555.37
21	Combined Central Share which can be Released through adjustment for BSUP & IHSDP			168.63
22	Combined Central Share for actual Release in BSUP & IHSDP			411.04
23	Originally Dwelling Units Approved	11,29,823	6,14,380	17,44,203
24	Cancelled/ Curtailed/ Dropped DUs	3,63,818	1,83,867	5,47,685
25	Dwelling Units Reinstated in CSMC	23,310	19,690	43,000
26	Net Dwelling Units Cancelled	3,40,508	1,64,177	5,04,685
27	Dwelling Units Approved as on date	7,88,953	4,51,951	12,40,904
28	Dwelling Units Completed	6,99,429	3,92,766	10,92,195
29	Dwelling Units Occupied	5,89,683	3,61,445	9,51,128
30	Dwelling Units Under Progress	65,242	45,260	1,10,502
31	Dwelling Units yet to Start	24,282	13,925	38,207
32	Dwelling Units Unoccupied	1,10,124	47,352	1,57,476

Above figures are tentative.

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.