

RAY State wise Report for latest Progress at Project & City/Town Level

Sr. No.	State City/Town Approved Date	Project Code	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
				Project Cost	Central Share	Pending UC *	Balance ACA for Claim	Excess Central Share	House	Non Starter	Occupied	Un-occupied
					Approved Released Adjusted				Sanctioned Completed In-Progress			
1	Andhra Pradesh Kurnool 20-Jan-2014	28212671RD6435	Construction of 90 DUs in 3 Slums C, C1 & C2 in Johrapuram Harijanwada Slums in Kurnool, AP	Project Cancelled on 19-May-15	-- 1.05 --	-	-	(1.05)	- - -	-	-	-
2	Andhra Pradesh Nellore 20-Jan-2014	28193403RD6430	Construction of 275 DUs at 3 slums of Sundariah Colony, Nellore, AP	Project Cancelled on 19-May-15	-- 2.74 --	-	-	(2.74)	- - -	-	-	-
3	Andhra Pradesh Vijaywada 11-Sep-2012	28165071RP5709	Dhall Mill Area slum in Vijayawada Municipal Corporation, Andhra Pradesh	Project Cancelled on 19-May-15	-- 3.61 --	-	-	(3.61)	- - -	-	-	-
4	Andhra Pradesh Vijaywada 05-Dec-2012	28165071RP5710	NSC Bose Nagar Slum; In-situ redevelopment, Vijayawada Municipal Corporation, Andhra Pradesh		76.18 36.28 14.51 --	14.51	21.77	-	1413 21 1392	-	21	-
			Sub-total:-		76.18	14.51	21.77	(3.61)	1413 21 1392		21	
5	Andhra Pradesh Visakhapatnam 20-Jan-2014	28135092RD6429	Construction of 204 DUs in Suryatejanagar slum at Chinnagadili, Visakhapatnam, AP		11.02 4.98 1.92 --	1.92	3.06	-	204 - -		204	-
6	Andhra Pradesh Visakhapatnam 05-Dec-2012	28135092RP5711	Surya Teja Nagar Slum; In-situ redevelopment, Greater Vishakhapatnam Municipal Corporation	Project Cancelled on 20-Jan-14	-- 2.26 --	-	-	(2.26)	- - -	-	-	-
			Sub-total:-		11.02	1.92	3.06	(2.26)	204 - -		204	
7	Andhra Pradesh Sullurpet 13-Aug-2014	28195811RD7208	In-situ development (564 DUs) of Vatrapalem Slum, Sullurpet City (Andhra Pradesh).	Project Cancelled on 19-May-15	-- 6.77 --	-	-	(6.77)	- - -	-	-	-
			Total :-		87.19	16.44	24.83	(16.43)	1617 21 1392		204	21
1	Arunachal Pradesh Bomdila 20-Jan-2014	12020834RD6470	384 EWS houses at Bomdila, Arunachal Pradesh		20.38 15.7 12.08 --	-	3.62	-	384 - 384	-	-	-
2	Arunachal Pradesh Dirang 30-Dec-2013	12025199RD6488	320 EWS houses at Dirang, Arunachal Pradesh		15.80 12.29 9.45 --	-	2.84	-	320 - 320	-	-	-
3	Arunachal Pradesh Itanagar 12-Apr-2013	12041861RP5712	Construction of 576 (G+3) Rental houses, at Chimpu Village Itanagar (Arunachal Pradesh)		44.31 38.73 30.98 --	-	7.75	-	576 - 576	-	-	-
4	Arunachal Pradesh Palin 27-Feb-2014	12155200RD6649	256 EWS Housing project at Palin, Arunachal Pradesh		15.02 10.68 4.1 --	-	6.58	-	256 - 256	-	-	-
			Total :-		95.52	-	20.79	-	1536 - 1536		-	-
12	Assam Guwahati 11-Nov-2014	18061685RD7488	In-situ redevelopment (Construction of 24 DUs) of Harijan colony, Uzanbazar of Guwahati, Assam.	Project Cancelled on 19-May-15	-- -- --	-	-	-	- - -	-	-	-
			Total :-		-	-	-	-	- - -		-	-
13	Bihar Darbhanga 27-Feb-2014	10131154RD6609	In-situ redevelopment of various slums at Darbhanga in Bihar		80.56 57.65 22.17 --	0.01	35.48	-	2190 471 912	807	342	129
14	Bihar Gaya, 27-Feb-2014	10351539RD6603	Construction of 1970 DUs at Gaya, Phase I, Bihar		75.90 54.31 34.76 --	15.12	19.55	-	1970 1400 534	36	1,329	71
15	Bihar Katihar 27-Feb-2014	10102305RD6604	Construction of 2038 DUs in 9 slums of Katihar (Phase-I), Bihar .		88.42 63.27 40.49 --	23.21	22.78	-	2038 224 1151	663	87	137
16	Bihar Patna 27-Feb-2014	10283693RD6606	Construction of 759 DUs at Patna (Phase-I), Bihar		28.16 13.43 5.17 --	5.17	8.27	-	759 33 383	343	-	33
17	Bihar Patna 27-Feb-2014	10283693RD6607	Construction of 1061 DUs at Patna (Phase II), Bihar		38.58 18.4 7.08 --	7.08	11.33	-	1061 10 269	782	-	10
18	Bihar Patna 27-Feb-2014	10283693RD6608	Construction of 1073 DUs at Patna (Phase III), Bihar		49.10 23.42 9.01 --	9.01	14.41	-	1073 24 216	833	-	24
			Sub-total:-		115.83	21.25	34.01	-	2893 67 868	1,958	-	67
19	Bihar Purnea 27-Feb-2014	10093887RD6605	Construction of 2185 DUs in 18 slums of Purnea (Phase-I), Bihar		93.94 67.22 43.02 --	21.33	24.20	-	2185 653 852	680	552	101
			Total :-		454.65	80.94	136.01	-	11276 2815 4317	4,144	2,310	505

RAY State wise Report for latest Progress at Project & City/Town Level

Sr. No.	State City/Town Approved Date	Project Code	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
				Project Cost	Central Share	Pending UC *	Balance ACA for Claim	Excess Central Share	Houses	Non Starter	Occupied	Un-occupied
					Approved Released Adjusted				Sanctioned Completed In-Progress			
1	Chhattisgarh Bhilai 31-May-2013	22100703RP5688	Project for Ghasidas Nagar Slum at Bhilai, Chhattisgarh	Project Cancelled on 19-May-15	-- 12.31 --	-	-	(12.31)	- - -	-	-	-
2	Chhattisgarh Bilaspur 12-Apr-2013	22070775RP5714	Construction in Ashok nagar slums, ward no-42, Bilaspur	Project Cancelled on 19-May-15	-- 9.93 --	-	-	(9.93)	- - -	-	-	-
3	Chhattisgarh Bilaspur 20-Jan-2014	22070775RD6388	Construction of 456 DUs of Minimata Slum (Ward No. 12), Bilaspur	Project Cancelled on 19-May-15	-- 4.96 --	-	-	(4.96)	- - -	-	-	-
4	Chhattisgarh Bilaspur 20-Jan-2014	22070775RD6389	Construction of 216 DUs with infrastructure, MitiTila Slum (Ward No. 02), Bilaspur	Project Cancelled on 19-May-15	-- 2.54 --	-	-	(2.54)	- - -	-	-	-
	Sub-total:-		Bilaspur		-- 17.43 --	-	-	(17.43)	- - -	-	-	-
5	Chhattisgarh Korba 31-May-2013	22052564RP5715	Construction in Kuwan Bhata Slum at Korba, Chhattisgarh.	Project Cancelled on 19-May-15	-- 3.45 --	-	-	(3.45)	- - -	-	-	-
6	Chhattisgarh Raipur 11-Sep-2012	22113940RP5713	In-situ Re-development and relocation at Lalganga Slum in Raipur	13.60	6.09 4.87 2.44	0.00	1.22	-	300 240 60	-	110	130
7	Chhattisgarh Raipur 30-Dec-2013	22113940RD6210	Construction of 127 DUs in Jhorapara slum of Ward no. 68, Raipur, Chhattisgarh	Project Cancelled on 19-May-15	-- 1.21 --	-	-	(1.21)	- - -	-	-	-
8	Chhattisgarh Raipur 30-Dec-2013	22113940RD6209	Construction of 574 DUs in 3 slums of Ward no. 7, Raipur, Chhattisgarh	Project Cancelled on 19-May-15	-- 4.97 --	-	-	(4.97)	- - -	-	-	-
	Sub-total:-		Raipur for 1 Project	13.60	6.09 11.05 2.44	0.00	1.22	(6.18)	300 240 60	-	110	130
	Total :-		Chhattisgarh for 1 Project	13.60	6.09 41.8 2.44	0.00	1.22	(39.37)	300 240 60	-	110	130
28	Gujarat Ahmedabad 31-May-2013	24070049RP5717	Ramesh Dutt Colony for construction of 924 Dus and construction of 163 DUs at Jadibanagar-Indiranagar, Ahmedabad	Project Cancelled on 19-May-15	-- 7.49 --	-	-	(7.49)	- - -	-	-	-
29	Gujarat Ahmedabad 12-Dec-2013	24070049RD6094	EWS housing of 1344 Dwelling units at 2 relocation plots of Ahmedabad.	59.09	28.19 21.68 --	-	6.51	-	1344 1184 160	-	-	1,184
30	Gujarat Ahmedabad 12-Dec-2013	24070049RD6095	EWS housing of 1184 Dwelling units at 2 relocation plots of Ahmedabad.	51.77	24.7 19 9.5	-	5.70	-	1184 1184 -	-	-	1,184
	Sub-total:-		Ahmedabad for 2 Projects	110.86	52.89 48.17 9.5	-	12.20	(7.49)	2528 2368 160	-	-	2,368
31	Gujarat Bharuch 26-Nov-2013	24210674RD6029	Construction of 512 Dwelling Units for urban poor at Bharuch, Gujarat	19.95	14.3 9.15 3.65	3.65	5.15	-	512 128 384	-	-	128
32	Gujarat Bhuj 12-Dec-2013	24010735RD6132	Construction for Slum Rehabilitation project for Bhimrao nagar A- 1, Ramdev nagar and GIDC	14.81	9.48 6.07 2.44	2.44	3.41	-	304 - 294	10	-	-
33	Gujarat Deesa 20-Jan-2014	24021185RD6568	1456 DUs of north deesa slum (at R.S. no. 5278, 5279-5280 and 4896 near sports club area).	51.99	37.2 23.81 --	-	13.39	-	1456 - 1456	-	-	-
34	Gujarat Rajkot 31-May-2013	24093967RP5716	Construction of 252 (G+4) Dus including infrastructure at Natrajnagar Slum Ward No. 12, Rajkot	15.81	7.42 7.42 1.48	5.25	-	-	252 252 -	-	252	-
35	Gujarat Rajkot 13-Aug-2014	24093967RD7171	Relocation of New Modinagar Slum (136 DU) to FP-19C, TP-9, Motamava-Mujaka In RUDA area at Rajkot	Project Cancelled on 19-May-15	-- 1.27 --	-	-	(1.27)	- - -	-	-	-
36	Gujarat Rajkot 13-Aug-2014	24093967RD7172	Construction of 335 DUs at Gokulnagar & Dudheshwar slums in Ward No. 17 in Rajkot, Gujarat.	19.70	8.04 8.04 3.19	1.66	-	(0.00)	335 335 -	-	335	-
37	Gujarat Rajkot 13-Aug-2014	24093967RD7175	DPR for Construction of 296 (G+3) DUs at Kittipara slum (Ward No.3.) in Rajkot, Gujarat	17.01	7.24 7.24 2.87	1.51	-	(0.00)	296 296 -	-	296	-
	Sub-total:-		Rajkot for 3 Projects	52.52	22.69 23.97 7.54	8.42	-	(1.27)	883 883 -	-	883	-
38	Gujarat Vadodara 26-Nov-2013	24194971RD6028	Rental cum Transit housing for Construction of 218 DUs at TP 13; FP 209	17.60	7.72 6.17 --	-	1.54	-	498 366 132	-	-	366
39	Gujarat Vadodara 20-Jan-2014	24194971RD6471	In-Situ Redevelopment of Ektanagar slum (at R.S. no. 287, draft TP-44) for construction of 1856 DUs in Bapod Area	88.91	42.42 32.63 --	-	9.79	-	1856 - 1160	696	-	-
40	Gujarat Vadodara 30-Dec-2013	24194971RD6258	In-Situ Redevelopment of Sahkarnagar slum(at FP-234, TP-22) for construction of 1448 DUs in Akota Tandajia Area, Vadodara	67.74	32.32 12.43 --	3.23	19.89	-	1448 220 540	688	-	220

RAY State wise Report for latest Progress at Project & City/Town Level

Sr. No.	State City/Town Approved Date	Project Code	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
				Project Cost	Central Share	Pending UC *	Balance ACA for Claim	Excess Central Share	Houses	Non Starter	Occupied	Un-occupied
					Approved Released Adjusted				Sanctioned Completed In-Progress			
	Sub-total:-		Vadodara for 3 Projects	174.25	82.45 51.23 --	3.23	31.22	-	3802 586 1832	1384	-	586
41	Gujarat Morbi 13-Aug-2014	24093128RD7168	In-situ redevelopment of Lati Plot and VC Para slum A & C (at R.S. no. 20) for 1600 DUs in Morbi (Gujarat).	Project Cancelled on 19-May-15	-- 18.61 --	-	-	(18.61)	- - -	-	-	-
42	Gujarat Palanpur 13-Aug-2014	24023547RD7169	In-situ of north Palanpur for 1776 DUs at R.S. no. - 128 and 129, near Mansarovar lake area at Palanpur (Gujarat).	63.15	45.19 17.38 --	4.69	27.81	-	1776 240 1536	-	-	240
43	Gujarat Surendranagar 13-Aug-2014	24084613RD7170	Relocation of 7 slums to Meldipara and Vahanvatinagar, for 960 DUs under RAY at Surendranagar (Gujarat).	40.47	28.96 11.14 --	-	17.82	-	960 - 960	-	-	-
44	Gujarat Kodinar 13-Aug-2014	24122507RD7173	Construction of 480 (G+3) DUs including infrastructure at Kodinar, Gujarat.	20.45	14.86 9.51 --	-	5.35	-	480 - 480	-	-	-
45	Gujarat Thangadh 13-Aug-2014	24084714RD7174	Construction of 420 DUs with infrastructure in three selected Slums of Thangadh Nagarpalika, Gujarat .	21.64	13.13 8.4 --	-	4.73	-	420 - 420	-	-	-
46	Gujarat Kalol 20-Jan-2015	24062130RD7648	Construction of 2421 (G+3) DUs including infrastructure in 21 slums at Kalol, Gujarat.	Project Cancelled on 19-May-15	-- 27.09 --	-	-	(27.09)	- - -	-	-	-
	Total :-		Gujarat for 15 Projects	570.09	321.16 254.54 23.13	22.44	121.08	(54.47)	13121 4205 7522	1,394	883	3,322
47	Haryana Ambala 31-May-2013	06020134RP5721	Construction of 200 houses for Ambala, Haryana	59.83	44.87 17.95 --	17.95	26.92	-	200 113 5	82	113	-
48	Haryana Hansi 27-Feb-2014	06121717RD6599	Relocation of existing households of Prithviraj Chauhan Fort slum of Hansi City by construction of 192 Dus	Project Cancelled on 27-Feb-15	-- -- --	-	-	-	- - -	-	-	-
49	Haryana Hisar 30-Dec-2013	06121787RD6259	Construction of 1508 DUs in Sat Road slum, Hisar Haryana	62.73	47.05 18.1 --	18.10	28.95	-	1508 424 1084	-	424	-
50	Haryana Rohtak 31-May-2013	06144107RP5720	In-Situ 1518 Housing & Infrastructure Development of 8 slums in Rohtak	95.89	71.92 28.77 --	1.26	43.15	-	1518 424 792	302	424	-
51	Haryana Rohtak 27-Feb-2014	06144107RD6598	Construction of 2280 (G.F) DUs at 51 selected slums (In-Situ Development) in Rohtak	Project Cancelled on 27-Feb-15	-- -- --	-	-	-	- - -	-	-	-
	Sub-total:-		Rohtak for 1 Project	95.89	71.92 28.77 --	1.26	43.15	-	1518 424 792	302	424	-
52	Haryana Sirsa 31-May-2013	06114496RP5719	Construction of 2144 Dus at two locations (Kanganpur and near Park Auto Market) at Sirsa	Project Cancelled on 19-May-15	-- 26.89 --	-	-	(26.89)	- - -	-	-	-
53	Haryana Yamuna Nagar 12-Apr-2013	06035136RP5718	Providing infrastructure facilities in 9 slums of Yamunanagar- Jagadhri, Haryana	60.37	43.09 27.58 --	-	15.51	-	- - -	-	-	-
	Total :-		Haryana for 4 Projects	278.82	206.93 119.28 --	37.31	114.54	(26.89)	3226 961 1881	384	961	-
54	Himachal Pradesh Shimla 28-Feb-2013	02114397RP5722	Construction of 300 houses in Krishna Nagar Slum, Shimla, Himachal Pradesh	34.00	27.62 9.21 --	-	18.41	-	300 - 300	-	-	-
	Total :-		Himachal Pradesh for 1 Project	34.00	27.62 9.21 --	-	18.41	-	300 - 300	-	-	-
55	Jammu & Kashmir Leh 11-Jan-2013	01072746RP5723	Construction of 369 houses in Leh old town upgradation, Jammu & Kashmir	22.22	15.98 11.56 --	-	4.41	-	369 62 15	292	62	-
	Total :-		J&K for 1 Project	22.22	15.98 11.56 --	-	4.41	-	369 62 15	292	62	-
1	Jharkhand Bokaro-Chas 12-Dec-2013	20130829RD6150	Construction of 383 DUs in 7 slum locations (6 insitu & 1 relocation) of Chas-Bokaro, Jharkhand	19.57	9.33 5.97 2.97	-	3.36	-	383 315 -	68	8	307
2	Jharkhand Dhanbad 12-Dec-2013	20121253RD6148	Construction of 1058 DUs in 11 slum locations of Dhanbad, Phase-1, Jharkhand	59.37	26.1 20.01 --	12.55	6.09	-	1058 666 4	388	556	110
3	Jharkhand Dhanbad 12-Dec-2013	20121253RD6149	Construction of 925 DUs in 19 slum locations of Dhanbad, Phase-II, Jharkhand	53.99	23.63 18.12 --	9.06	5.51	-	925 715 11	199	593	122
	Sub-total:-		Dhanbad for 2 Projects	113.36	49.73 38.13 --	21.61	11.60	-	1983 1381 15	587	1,149	232
4	Jharkhand Jamshedpur 12-Dec-2013	20181939RD6151	Construction of 388 DUs in Navjeevan Ashram, Devnagar slum of Jamshedpur, Jharkhand	Project Cancelled on 19-May-15	-- 3.88 --	-	-	(3.88)	- - -	-	-	-

RAY State wise Report for latest Progress at Project & City/Town Level

Sr. No.	State City/Town Approved Date	Project Code	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
				Project Cost	Central Share	Pending UC *	Balance ACA for Claim	Excess Central Share	Houses	Non Starter	Occupied	Un-occupied
					Approved Released Adjusted				Sanctioned Completed In-Progress			
5	Jharkhand Ranchi 30-Dec-2013	20144029RD6208	Construction of 1565 DUs in 5 slum locations of Ranchi, Jharkhand	79.82	38.08 29.29 0.91	-	8.79	-	1565 1038 218	309	16	1,022
	Total :-		Jharkhand for 4 Projects	212.74	97.15 73.4 3.88	21.61	23.75	(3.88)	3931 2734 233	964	1,173	1,561
1	Karnataka Bangalore 30-Jan-2013	29200467RP5724	Construction of 900 houses (Recolation) at sulikunte village SY No. 122, in Vathur Hobli, Bangalore.	57.10	26.15 26.15 10.46	0.00	-	-	900 900 -	-	-	900
2	Karnataka Bangalore 26-Sep-2013	29200467RD5850	Construction of Incremental Housing 1353 (G.F) houses at Selected slums of Bangalore	64.30	30.68 30.68 11.8	2.97	-	-	1353 1023 330	-	1,023	-
3	Karnataka Bangalore 12-Dec-2013	29200467RD6091	Construction of 588(G F) DUs at 1 slum and 80 (G+4) DUs at 1 slum in Bangalore City in K.R. Puram	35.77	17.06 17.06 6.56	-	-	(0.00)	668 504 164	-	500	4
4	Karnataka Bangalore 12-Dec-2013	29200467RD6090	Construction of 666 (GF) DUs at Kuvempunagara slum (In situ) in Bangalore City, Byatarayanapura.	36.30	17.32 17.32 6.66	2.87	-	-	666 497 165	4	405	92
5	Karnataka Bangalore 30-Dec-2013	29200467RD6249	Construction of 1118(G.F) DUs at 6 slums and 444 (G+3) DUs at 1 slums in Bangalore City in Raja Rajeshwainagar	84.60	40.36 40.36 15.52	8.95	0.00	-	1562 832 730	-	832	-
6	Karnataka Bangalore 30-Dec-2013	29200467RD6248	Construction of 1534(G.F) DUs at 6 slums and 80 (G+3) DUs at 1 selected slum in Shanthinagara	87.14	41.57 41.57 15.99	9.27	0.00	-	1614 1135 479	-	1,086	49
7	Karnataka Bangalore 13-Aug-2014	29200467RD7268	In-situ 933 DUs of 3 Selected Slums of Gandhi Nagar area in Bangalore city (Karnataka).	Project Cancelled on 19-May-15	-- 9.33 --	-	-	(9.33)	- - -	-	-	-
8	Karnataka Bangalore 13-Aug-2014	29200467RD7269	In-situ 893 DUs of 4 Selected Slums of Rajajinagar & Mahalakshampuram areas in Bangalore city (Karnataka).	Project Cancelled on 19-May-15	-- 8.93 --	-	-	(8.93)	- - -	-	-	-
9	Karnataka Bangalore 13-Aug-2014	29200467RD7270	In-situ 860 DUs of Two Selected Slums of Yeshwantpura area in Bangalore city (Karnataka).	Project Cancelled on 19-May-15	-- 8.6 --	-	-	(8.60)	- - -	-	-	-
10	Karnataka Bangalore 13-Aug-2014	29200467RD7271	In-situ 662 DUs and in-situ redevelopment 100 of Ten Slums of Sarvaganagara and Pulikeshinagara areas in Bangalore, Karnataka .	Project Cancelled on 19-May-15	-- 7.62 --	-	-	(7.62)	- - -	-	-	-
11	Karnataka Bangalore 13-Aug-2014	29200467RD7272	In-situ 457 DUs of Two Selected Slums of T. Dasarahalli area in Bangalore city	Project Cancelled on 19-May-15	-- 4.57 --	-	-	(4.57)	- - -	-	-	-
12	Karnataka Bangalore 13-Aug-2014	29200467RD7273	In-situ 507 DUs and in-situ redevelopment 252 DUs of 4 Selected Slums of Yalahanka & Malleswaram areas in Bangalore city	Project Cancelled on 19-May-15	-- 7.59 --	-	-	(7.59)	- - -	-	-	-
13	Karnataka Bangalore 13-Aug-2014	29200467RD7293	In-situ 963 DUs and in-situ redevelopment 45 DUs in 5 Selected Slums of BTM Layout area in Bangalore city	Project Cancelled on 19-May-15	-- 10.08 --	-	-	(10.08)	- - -	-	-	-
	Sub-total:-		Bangalore for 6 Projects	365.20	173.14 229.85 66.99	24.06	0.00	(56.72)	6763 4891 1868	4	3,846	1,045
14	Karnataka Belgaum 12-Dec-2013	29010604RD6135	Construction of 829 DUs in 6 slum locations of Belgaum, Karnataka	Project Cancelled on 19-May-15	-- 9.63 --	-	-	(9.63)	- - -	-	-	-
15	Karnataka Belgaum 12-Dec-2013	29010604RD6136	Construction of 1044 DUs in 7 slum locations of Belgaum, Karnataka	45.50	32.56 26.05 8.31	6.12	6.51	-	1044 890 154	-	316	574
	Sub-total:-		Belgaum for 1 Project	45.50	32.56 35.68 8.31	6.12	6.51	(9.63)	1044 890 154	-	316	574
16	Karnataka Chikkaballapur 27-Feb-2014	29285201RD6650	Construction of 242 DUs in 3 slums of Chikkaballapur, Karnataka	Project Cancelled on 19-May-15	-- 2.89 --	-	-	(2.89)	- - -	-	-	-
17	Karnataka Chintamani 27-Feb-2014	29191060RD6602	Construction of 230 (G.F) DUs at 2 slums (In-situ) in Chintamani, Karnataka	Project Cancelled on 19-May-15	-- 2.76 --	-	-	(2.76)	- - -	-	-	-
18	Karnataka Chitradurga 20-Jan-2014	29131074RD6468	Construction of 1563 (G.F) Dus at 8 slums (In-Situ) in Chitradurga, Karnataka	67.84	48.55 38.84 12.4	-	9.71	-	1563 1254 309	-	1,254	-
19	Karnataka Davangere 12-Dec-2013	29141177RD6137	Construction of 1169 DUs in 5 slum locations of Davangere, Karnataka	50.98	36.48 14.03 --	14.03	22.45	-	1169 241 773	155	-	241
20	Karnataka Davangere 30-Dec-2013	29141177RD6252	Construction of 951 houses in 6 slums of Davangere, Karnataka	41.46	29.67 11.41 --	11.41	18.26	-	951 148 648	155	-	148
	Sub-total:-		Davangere for 2 Projects	92.44	66.15 25.44 --	25.44	40.71	-	2120 389 1421	310	-	389

RAY State wise Report for latest Progress at Project & City/Town Level

Sr. No.	State City/Town Approved Date	Project Code	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
				Project Cost	Central Share	Pending UC *	Balance ACA for Claim	Excess Central Share	Houses	Non Starter	Occupied	Un-occupied
					Approved Released Adjusted				Sanctioned Completed In-Progress			
21	Karnataka Gulbarga 26-Sep-2013	29041661RD5828	Construction of 1024 DUs for slum dwellers (pandit dinadayal upadhaya slum, budga jangam, artisans, pous karmikas & devadasis) in Gulbarga	55.81	26.62 26.62 10.24	-	-	-	1024 1024 -	-	-	1,024
22	Karnataka Gulbarga 30-Dec-2013	29041661RD6254	Construction of 1196 houses in 7 slums of Gulbarga, Karnataka	65.10	31.06 31.06 11.95	6.99	-	-	1196 741 455	-	741	-
23	Karnataka Gulbarga 30-Dec-2013	29041661RD6255	Construction of 1227 houses in 6 slums of Gulbarga, Karnataka	65.86	31.42 31.42 9.21	6.27	-	-	1227 625 602	-	625	-
	Sub-total:-		Gulbarga for 3 Projects	186.77	89.1 89.1 31.4	13.27	-	-	3447 2390 1057	-	1,366	1,024
24	Karnataka Hubli Dharwad 30-Dec-2013	29091809RD6251	Construction of 1056 houses in 6 slums of Hubli-Dharwad, Karnataka	57.53	27.45 27.45 10.56	4.99	-	-	1056 773 283	-	773	-
25	Karnataka Hubli -Dharwad 30-Jan-2013	29091809RP5726	Construction of 1072 houses (Recolation) at Hubli-Dharwad, Karnataka	67.67	30.66 30.66 --	-	-	(0.00)	1072 576 496	-	534	42
26	Karnataka Hubli-Dharwad 13-Aug-2014	29091809RD7288	In-situ 525 DUs of three Selected Slums of Hubli-Dharwad, Karnataka	Project Cancelled on 19-May-15	-- 5.24 --	-	-	(5.24)	- - -	-	-	-
	Sub-total:-		Hubli-Dharwad for 2 Projects	125.20	58.1 63.35 10.56	4.99	-	(5.24)	2128 1349 779	-	1,307	42
27	Karnataka Kolar 12-Dec-2013	29192520RD6092	Construction of 851 (G F) DUs at 4 selected slums (In situ) in Kolar City, Karnataka	37.10	26.55 21.24 5.96	2.82	5.31	-	851 543 308	-	415	128
28	Karnataka Mandya 12-Dec-2013	29222938RD6093	Construction of 1,335 (G+3) DUs in 5 different slum locations in Mandya City Karnataka.	64.99	41.83 16.02 --	16.02	25.81	-	1335 - 722	613	-	-
29	Karnataka Mysore 12-Dec-2013	29263214RD6072	Construction of 1329 (G.F) DUs at 8 Selected slums in Mysore City, Krishnaraja Area .	Project Cancelled on 19-May-15	-- 13.29 --	-	-	(13.29)	- - -	-	-	-
30	Karnataka Mysore 12-Dec-2013	29263214RD6088	Construction of 700 (G F) DUs at K N Pura slum (In-situ) in Mysore City, Narasimharaja Area.	Project Cancelled on 19-May-15	-- 7 --	-	-	(7.00)	- - -	-	-	-
31	Karnataka Mysore 30-Dec-2013	29263214RD6257	Construction of 655 (G.F) DUs at 4 Selected slums (In-situ) in Mysore City, Chamaraja Area.	Project Cancelled on 19-May-15	-- 6.43 --	-	-	(6.43)	- - -	-	-	-
32	Karnataka Mysore 12-Dec-2013	29263214RD6134	Construction of 116 DUs in Indira Colony slum Mysore, Karnataka	6.28	3 3 1.15	-	-	-	116 - 116	-	-	-
	Sub-total:-		Mysore for 1 Project	6.28	3 29.72 1.15	-	-	(26.72)	116 - 116	-	-	-
33	Karnataka Robertsonpet 20-Jan-2014	29194103RD6474	Construction of 843 (G.F) DUs at 4 selected slums (In-situ) in Robertsonpet (K.G.F), Kolar	Project Cancelled on 19-May-15	-- 10.12 --	-	-	(10.12)	- - -	-	-	-
34	Karnataka Tumkur 30-Jan-2013	29184854RP5725	Construction of 1200 houses (Recolation) at Dibbur in Tumkur.	69.96	48.66 38.93 11.68	-	9.73	-	1200 1200 -	-	72	1,128
35	Karnataka Tumkur 12-Dec-2013	29184854RD6089	Construction of 1566 (G F) Dus at 6 selected slums (In Situ) in Tumkur.	67.99	48.65 38.92 12.42	-	9.73	-	1566 1156 410	-	1,153	3
	Sub-total:-		Tumkur for 2 Projects	137.95	97.31 77.85 24.1	-	19.46	-	2766 2356 410	-	1,225	1,131
36	Karnataka Madhugiri 13-Aug-2014	29182801RD7274	In-situ 450 DUs of five Selected Slums Madhugiri Town (Karnataka).	Project Cancelled on 19-May-15	-- 5.4 --	-	-	(5.40)	- - -	-	-	-
37	Karnataka Sira 13-Aug-2014	29184483RD7275	In-situ 450 DUs of five Selected Slums at Sira city in Tumkur district (Karnataka).	Project Cancelled on 19-May-15	-- 5.4 --	-	-	(5.40)	- - -	-	-	-
38	Karnataka Koppal 13-Aug-2014	29072556RD7289	In-situ upgradation 337 DUs of two Selected Slums of Koppal city, Karnataka	Project Cancelled on 19-May-15	-- 4.04 --	-	-	(4.04)	- - -	-	-	-
39	Karnataka Yadgir 13-Aug-2014	29045134RD7290	In-situ 302 DUs in 2 Selected Slums in Yadgir city, Karnataka	Project Cancelled on 19-May-15	-- 3.62 --	-	-	(3.62)	- - -	-	-	-
40	Karnataka Hassan 13-Aug-2014	29231744RD7291	In-situ 327 DUs in 2 Selected Slums in Hassan city, Karnataka	Project Cancelled on 19-May-15	-- 3.92 --	-	-	(3.92)	- - -	-	-	-
41	Karnataka Ramanagara 13-Aug-2014	29213986RD7292	In-situ upgradation 1530 DUs of Eight Selected Slums of Ramanagara, Karnataka	Project Cancelled on 19-May-15	-- 18.36 --	-	-	(18.36)	- - -	-	-	-
42	Karnataka Gadag 28-Nov-2014	29081469RD7248	Construction of 504 New units G+1 with allied infra for Urban Poor at Gangimadhi Nagar Ph-I, Gadag, Karnataka	Project Cancelled on 19-May-15	-- 6.05 --	-	-	(6.05)	- - -	-	-	-

RAY State wise Report for latest Progress at Project & City/Town Level

Sr. No.	State City/Town Approved Date	Project Code	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
				Project Cost	Central Share	Pending UC *	Balance ACA for Claim	Excess Central Share	Houses	Non Starter	Occupied	Un-occupied
					Approved Released Adjusted				Sanctioned Completed In-Progress			
	Total :-		Karnataka for 20 Projects	1,129.27	636.28 689.64 160.88	92.72	107.51	(160.88)	22133 14062 7144	927	9,729	4,333
103	Kerala Kochi 30-Dec-2013	32082498RD6231	Construction & upgradation of 755 DUs in Thuruthy, Kalvathy & Konchery colony of Kochi, Kerala	67.62	18.8 7 --	7.00	11.80	-	755 31 274	450	15	16
104	Kerala Kollam 31-May-2013	32132528RP5728	Construction of 265 houses at SMP Palace Colony, Kollam, Kerala	17.85	11.21 4.48 --	4.48	6.72	-	265 - 195	70	-	-
105	Kerala Thiruvananthapuram 19-Jan-2012	32145163RP5727	Construction of 1032 Mathipuram Colony, Vizhinjam, Thiruvananthapuram, Kerala	71.87	34.73 13.89 --	13.89	20.84	-	1032 83 457	492	81	2
106	Kerala Kozhikode 11-Nov-2014	32042603RD7490	Construction of 33 new DUs and upgradation of 3 DUs in Kozhikode, Kerala	1.88	0.84 0.32 --	0.32	0.52	-	36 - 11	25	-	-
107	Kerala Thrissur 11-Nov-2014	32074781RD7489	Construction of 12 new DUs and upgradation of 18 DUs in Thrissur, Kerala.	1.54	0.49 0.16 --	0.16	0.33	-	30 18 6	6	-	18
	Total :-		Kerala for 5 Projects	160.77	66.06 25.86 --	25.86	40.21	-	2118 132 943	1,043	96	36
1	Madhya Pradesh Bhopal 05-Dec-2012	23320727RP5734	Construction of 1204 houses in identified 4 Slums, Bhopal	74.00	33.64 26.91 13.45	26.91	6.73	-	1204 1009 195	-	300	709
2	Madhya Pradesh Chhindwara 27-Feb-2014	23431019RD6593	Construction of 1054 Insitu & 44 Rental DUs at Chhindwara	Project Cancelled on 19-May-15	-- 13.18 --	-	-	(13.18)	- - -	-	-	-
3	Madhya Pradesh Gwalior 19-Jan-2012	23041686RP5732	Construction of 934 houses in Identified 5 Slums in Gwalior, M.P	57.16	25.26 20.21 10.11	4.21	5.05	-	934 680 254	-	-	680
4	Madhya Pradesh Indore 19-Jan-2012	23261846RP5751	Construction of 1463 houses in Identified 6 Slums in Indore, M.P	84.34	37.29 14.92 --	14.92	22.37	-	1463 - 1463	-	-	-
5	Madhya Pradesh Jabalpur 19-Jan-2012	23391864RP5731	Construction of 740 DUs Identified 4 Slums Jabalpur, M.P	36.95	16.73 13.38 6.69	13.38	3.35	-	740 278 462	-	98	180
6	Madhya Pradesh Neemuch 27-Feb-2014	23183395RD6594	Construction of slum redevelopment (in-situ) of slum behind Bhageshwar Mandir in Radha Krishna ward	Project Cancelled on 19-May-15	-- 1.73 --	-	-	(1.73)	- - -	-	-	-
7	Madhya Pradesh Ratlam 27-Feb-2014	23204055RD6597	In-situ redevelopment of Ishwar nagar slum in Ratlam City	Project Cancelled on 19-May-15	-- 10.18 --	-	-	(10.18)	- - -	-	-	-
8	Madhya Pradesh Sagar 19-Jan-2012	23114148RP5733	Construction of 780 Identified 3 Slums (Kishor Nyayalay, Khurai Bus Stand and Kasai Basti)	35.11	22.54 9.02 --	9.02	13.53	-	780 - 780	-	-	-
9	Madhya Pradesh Sagar 13-Aug-2014	23114148RD7232	Construction of 1370 DUs in 8 Identified Slums at Sagar City (Madhya Pradesh).	75.43	43.06 27.56 11.12	0.13	15.50	-	1370 1148 222	-	940	208
	Sub-total:-		Sagar for 2 Projects	110.54	65.6 36.58 11.12	9.15	29.03	-	2150 1148 1002	-	940	208
10	Madhya Pradesh Singrauli 27-Feb-2014	23174476RD6653	Construction of identified Slums of Singrauli City, Madhya Pradesh	Project Cancelled on 19-May-15	-- 3.2 --	-	-	(3.20)	- - -	-	-	-
11	Madhya Pradesh Ujjain 08-Mar-2013	23214882RP5735	Construction of identified Slums (Hari phatak Rajiv Nagar, lohar Patti, Motinagar, Ekta nagar), Ujjain	Project Cancelled on 19-May-15	-- 13.09 --	-	-	(13.09)	- - -	-	-	-
12	Madhya Pradesh Dewas 13-Aug-2014	23231235RD7228	In-situ redevelopment 1212 DUs of three Identified Slums at Dewas, Madhya Pradesh	61.48	38.05 14.54 --	14.54	23.51	-	1212 184 1028	-	-	184
13	Madhya Pradesh Rewa 13-Aug-2014	23144090RD7229	Construction of 894 DUs in 2 Identified Slums at Rewa City, Madhya Pradesh	Project Cancelled on 19-May-15	-- 10.73 --	-	-	(10.73)	- - -	-	-	-
14	Madhya Pradesh Satna 13-Aug-2014	23134290RD7230	Construction of 1332 DUs in 4 Identified Slums at Satna City, Madhya Pradesh	Project Cancelled on 19-May-15	-- 15.98 --	-	-	(15.98)	- - -	-	-	-
15	Madhya Pradesh Katni 13-Aug-2014	23385812RD7249	Construction of 834 DUs in 4 Identified Slums at Katni City, Madhya Pradesh	Project Cancelled on 19-May-15	-- 10.01 --	-	-	(10.01)	- - -	-	-	-
16	Madhya Pradesh Khandwa 13-Aug-2014	23292395RD7231	In-situ redevelopment and relocation 592DUs of Identified Slums at Khandwa City, Madhya Pradesh.	Project Cancelled on 19-May-15	-- 7.1 --	-	-	(7.10)	- - -	-	-	-
17	Madhya Pradesh Burhanpur 13-Aug-2014	23290868RD7233	In-situ redevelopment 432 DUs of Pragati Nagar Slum at Burhanpur City, Madhya Pradesh.	Project Cancelled on 19-May-15	-- 5.18 --	-	-	(5.18)	- - -	-	-	-
18	Madhya Pradesh Vidisha 11-Nov-2014	23315060RD7448	Construction of 420 DUs for Slum rehabilitation for Six slums in Vidisha, Madhya Pradesh	19.86	13.07 8.37 --	-	4.71	-	420 - 420	-	-	-

RAY State wise Report for latest Progress at Project & City/Town Level

Sr. No.	State City/Town Approved Date	Project Code	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
				Project Cost	Central Share	Pending UC *	Balance ACA for Claim	Excess Central Share	Houses	Non Starter	Occupied	Un-occupied
					Approved Released Adjusted				Sanctioned Completed In-Progress			
	Total :-		Madhya Pradesh for 8 Projects	444.32	229.65 225.29 41.37	83.11	94.74	(90.39)	8123 3299 4824	-	1,338	1,961
126	Mizoram Aizawl 11-Sep-2012	15030057RP5748	Construction for 142 DUs At Zuangtui, Aizawl, Mizoram	11.20	9.49 7.51 --	-	1.98	-	142 38 104	-	38	-
	Total :-		Mizoram for 1 Project	11.20	9.49 7.51 --	-	1.98	-	142 38 104	-	38	-
127	Nagaland Chumukedima 27-Feb-2014	13061095RD6592	Construction for housing for urban poor for Chumukedima town .	18.60	13.78 9.64 --	-	4.13	-	384 128 256	-	-	128
128	Nagaland Medziphema 27-Feb-2014	13065196RD6590	Construction for housing for urban poor for Medziphema town	19.74	14.57 9.97 --	-	4.60	-	350 135 215	-	-	135
129	Nagaland Tseminyu 27-Feb-2014	13075195RD6591	Costruction of 320 housing for urban poor for Tseminyu town	18.05	13.33 5.12 --	-	8.21	-	320 192 128	-	-	192
	Total :-		Nagaland for 3 Projects	56.39	41.68 24.74 --	-	16.94	-	1054 455 599	-	-	455
130	Odisha Berhampur 30-Dec-2013	21190849RD6268	Construction of 288 new DUs in three slum clusters of Berhampur Phase-I, Odisha	16.54	7.75 2.93 --	-	4.82	-	288 - 288	-	-	-
131	Odisha Berhampur 30-Dec-2013	21190849RD6269	Construction of 564 new DUs in five slum clusters of Berhampur Phase - II, Odisha.	32.76	21.2 8.15 --	-	13.05	-	564 - 528	36	-	-
132	Odisha Berhampur 30-Dec-2013	21190849RD6270	Construction of 736 new DUs in six slum clusters of Berhampur Phase - III, Odisha	34.85	22.56 8.67 --	0.69	13.89	-	736 - 592	144	-	-
133	Odisha Berhampur 30-Dec-2013	21190849RD6271	Construction of 432 new DUs in Nehru Nagar slum clusters of Berhampur Phase - IV, Odisha	27.07	12.39 4.68 --	-	7.71	-	432 - 368	64	-	-
134	Odisha Berhampur 20-Jan-2014	21190849RD6432	Construction of 240 new DUs in two slum clusters of Berhampur Ph-V, Odisha	11.36	7.36 2.83 --	2.83	4.53	-	240 - 32	208	-	-
135	Odisha Berhampur 20-Jan-2014	21190849RD6433	Construction of 596 new DUs and upgradation of 459 DUs in 26 slum clusters of Berhampur Ph-VI, Odisha	47.81	20.72 7.8 --	7.80	12.91	-	1055 116 2	937	116	-
136	Odisha Berhampur 20-Jan-2014	21190849RD6434	Construction of 224 new DUs, 66 new individual DUs and upgradation of 41 DUs (new toilets) in 6 slum of Berhampur Ph-VII, Odisha	22.92	9.02 3.38 --	3.38	5.64	-	331 - 64	267	-	-
137	Odisha Berhampur 13-Aug-2014	21190849RD7310	Construction of 612 new dwelling units and upgradation of 207 DUs in 16 slum clusters of Berhampur Ph-VIII, Odisha.	46.19	24.51 9.34 --	9.34	15.17	-	819 - -	819	-	-
138	Odisha Berhampur 13-Aug-2014	21190849RD7311	Construction of 469 new dwelling units and upgradation of 119 nos. of 14 slum of Berhampur Ph-IX, Odisha	38.13	19.25 7.31 --	7.31	11.93	-	588 - 32	556	-	-
	Sub-total:-		Berhampur for 9 Projects	277.63	144.76 55.1 --	31.35	89.66	-	5053 116 1906	3,031	116	-
139	Odisha Bhubaneswar 19-Jan-2012	21170733RP5749	Construction for Rangamatia Improvement Project , Bhubaneswar, Orissa	41.04	16.34 16.01 2.94	9.90	0.33	-	992 280 320	392	-	280
140	Odisha Bhubaneswar 11-Sep-2012	21170733RP5750	Construction for Mahisakhala Slum Cluster, Bhubaneswar (in-situ redevelopment)	46.94	19.91 12.12 5.57	6.88	7.78	-	760 80 680	-	80	-
141	Odisha Bhubaneswar 05-Dec-2012	21170733RP5752	Construction of Patharbandha Slum cluster, Bhubaneswar.	85.40	36.72 29.38 14.69	17.67	7.34	-	1480 160 1320	-	160	-
142	Odisha Bhubaneswar 26-Sep-2013	21170733RD6188	Construction for Mandap Basti slum cluster, Bhubaneswar	21.51	8.97 3.44 --	0.35	5.53	-	384 - 160	224	-	-
	Sub-total:-		Bhubaneswar for 4 Projects	194.89	81.94 60.95 23.2	34.81	20.98	-	3616 520 2480	616	240	280
143	Odisha Cuttack 05-Dec-2012	21121116RP5754	Construction for 865 of 10 Slum cluster; In situ redevelopment, Cuttack Municipal corporation	25.83	10.78 4.31 --	-	6.47	-	865 368 194	303	368	-
144	Odisha Jajpur 08-Mar-2013	21131901RP5753	Construction for 990 houses in 15 slums at Jajpur	47.79	31.18 8.15 --	(0.00)	23.03	-	990 553 437	-	553	-
145	Odisha Jajpur 13-Aug-2014	21131901RD7309	Construction of 711 DUs in 16 slum clusters of Jajpur Ph-II, Odisha	35.94	21.5 8.24 --	2.30	13.26	-	711 5 186	520	5	-
	Sub-total:-		Jajpur for 2 Projects	83.73	52.68 16.39 --	2.30	36.30	-	1701 558 623	520	558	-

RAY State wise Report for latest Progress at Project & City/Town Level

Sr. No.	State City/Town Approved Date	Project Code	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
				Project Cost	Central Share	Pending UC *	Balance ACA for Claim	Excess Central Share	Houses	Non Starter	Occupied	Un-occupied
					Approved Released Adjusted				Sanctioned Completed In-Progress			
146	Odisha Rourkela 13-Aug-2014	21054059RD7308	Construction of 1556 new dwelling units at Madhusudanpalli slum cluster of Rourkela, Odisha.	Project Cancelled on 19-May-15	-- 18.59 --	-	-	(18.59)	- - -	-	-	-
147	Odisha Puri 11-Nov-2014	21183885RD7468	Construction for 384 in-situ redevelopment of Tridev Nagar in Puri, Odisha.	Project Cancelled on 19-May-15	-- 4.61 --	-	-	(4.61)	- - -	-	-	-
	Total :-		Odisha for 16 Projects	582.08	290.16 159.95 23.2	68.46	153.41	(23.20)	11235 1562 5203	4,470	1,282	280
148	Punjab Batala 11-Jan-2013	03010574RP5755	Construction for in-situ development of 3 slums at Batala	Project Cancelled on 19-May-15	-- 1.32 --	-	-	(1.32)	- - -	-	-	-
149	Punjab Jalandhar 30-Jan-2013	03041912RP5756	Construction for in-situ upgradation of 9 slums in Jalandhar City	Project Cancelled on 19-May-15	-- 2.46 --	-	-	(2.46)	- - -	-	-	-
	Total :-		Punjab	-	3.78 --	-	-	(3.78)	- - -	-	-	-
150	Rajasthan Ajmer 11-Jan-2013	08210060RP5759	Construction for Lohar Basti site, Pasand Nagar Kotra and Idgah (Chorasiya bas) Ajmer	85.11	40.57 16.23 --	16.23	24.34	-	1448 - 1448	-	-	-
151	Rajasthan Alwar 11-Jan-2013	08060116RP5757	Construction for Budh Vihar, behind Pratap School & Dhobigatta, Alwar, Rajasthan	83.46	59.67 38.19 --	14.32	21.48	-	1544 989 355	200	35	954
152	Rajasthan Badi Sadri 10-Sep-2013	08290531RD5798	Construction for in-situ redevelopment of various slums in Badi Sadri, Rajasthan	10.44	4.38 1.64 --	1.64	2.74	-	135 - -	135	-	-
153	Rajasthan Begun 10-Sep-2013	08290593RD5797	Construction for in-situ redevelopment of various slums in Begun, Rajasthan	13.04	5.36 2.14 --	2.14	3.22	-	165 - -	165	-	-
154	Rajasthan Bharatpur 11-Jan-2013	08070670RP5760	Construction for 220 houses in Namak Katra Slum, Bharatpur, Rajasthan	9.08	6.49 2.6 --	2.60	3.90	-	220 12 -	208	12	-
155	Rajasthan Bikaner 30-Jan-2013	08030763RP5764	Construction for Bhatto & Oddao Ka Bass, Bikaner, Rajasthan	17.28	7.61 3.04 --	3.04	4.56	-	350 - -	350	-	-
156	Rajasthan Bikaner 10-Sep-2013	08030763RD5802	Construction for 812 houses in Chhota Ranisar Baas, Bikaner	45.77	20.2 8.08 --	8.08	12.12	-	812 - -	812	-	-
	Sub-total:-		Bikaner for 2 Projects	63.05	27.8 11.12 --	11.12	16.68	-	1162 - -	1,162	-	-
157	Rajasthan Chittorgarh 10-Sep-2013	08291078RD5801	In-situ redevelopment of various slums and development of Rental housing scheme in Chittorgarh, Rajasthan	91.83	38.29 24.5 --	-	13.78	-	1187 480 683	24	-	480
158	Rajasthan Chhoti Sadri 10-Sep-2013	08291026RD5796	In-situ redevelopment of various slums in Choti Sadri, Rajasthan	29.24	11.99 4.49 --	4.49	7.50	-	369 - -	369	-	-
159	Rajasthan Fatehnagar 26-Sep-2013	08261447RD5851	In-situ, Relocation & Rental House redevelopment of various slums in Fatehnagar, Udaipur, Rajasthan	36.62	18.56 11.88 --	-	6.68	-	594 224 272	98	-	224
160	Rajasthan Jaipur 26-Sep-2013	08121891RD5948	In-situ development of project for Bagrana Kachi Basti, Jaipur, Rajasthan	92.46	44.1 34.09 --	-	10.00	-	1824 1824 -	-	-	1,824
161	Rajasthan Jaipur 19-Jan-2012	08121891RP5761	Construction for Kiron Ki Dhani Slum, Jaipur, Rajasthan	57.29	27.6 22.08 --	-	5.52	-	1104 1104 -	-	1,104	-
162	Rajasthan Jaipur 11-Jan-2013	08121891RP5762	Construction for sanjay Nagar Bhatta Basti (Phase-I), Jaipur, Rajasthan	96.61	44.7 35.76 --	17.88	8.94	-	2332 388 1944	-	-	388
	Sub-total:-		Jaipur for 3 Projects	246.36	116.39 91.93 --	17.88	24.46	-	5260 3316 1944	-	1,104	2,212
163	Rajasthan Jodhpur 31-May-2013	08152028RP5758	Construction of 208 DUs at Natiya basti in Jodhpur, Rajasthan	10.84	5.36 2.15 --	2.15	3.22	-	208 - 208	-	-	-
164	Rajasthan Jodhpur 10-Sep-2013	08152028RD5789	Construction of Rental housing scheme at Bhuri Beri slum in Jodhpur	Project Cancelled on 19-May-15	-- 10.16 --	-	-	(10.16)	- - -	-	-	-
	Sub-total:-		Jodhpur for 1 Project	10.84	5.36 12.3 --	2.15	3.22	(10.16)	208 - 208	-	-	-
165	Rajasthan Kapasan 26-Sep-2013	08292229RD5888	Construction for relocation of various slums in Kapasan	Project Cancelled on 19-May-15	-- 1.15 --	-	-	(1.15)	- - -	-	-	-
166	Rajasthan Kapasan 10-Sep-2013	08292229RD5795	In-situ redevelopment of various slums in Kapasan, Rajasthan	12.94	4.7 1.74 --	1.74	2.96	-	143 - -	143	-	-

RAY State wise Report for latest Progress at Project & City/Town Level

Sr. No.	State City/Town Approved Date	Project Code	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
				Project Cost	Central Share	Pending UC *	Balance ACA for Claim	Excess Central Share	Houses	Non Starter	Occupied	Un-occupied
					Approved Released Adjusted				Sanctioned Completed In-Progress			
	Sub-total:-		Kapasan for 1 Project	12.94	4.7 2.89 --	1.74	2.96	(1.15)	143 - -	143	-	-
167	Rajasthan Kota 21-Dec-2013	08302572RP5763	Rental to Ownership Housing Scheme (at Mohanlal Sukhadiya Housing Scheme Extension) in Kota.	71.67	34.16 26.79 11.31	-	7.37	-	1528 1448 80	-	-	1,448
168	Rajasthan Nimbahera 10-Sep-2013	08293432RD5800	In-situ redevelopment of various slums and development of Rental housing scheme in Nimbahera, Rajasthan	44.53	19.73 12.63 --	-	7.10	-	614 156 458	-	-	156
169	Rajasthan Pratapgarh 10-Sep-2013	08293845RD5799	In-situ redevelopment of various slums and development of Rental housing scheme in Pratapgarh, Rajasthan	55.14	25.41 18.75 --	-	6.66	-	792 360 432	-	-	360
170	Rajasthan Udaipur 26-Sep-2013	08264865RD5928	In-situ development of various slums (763 New houses) in Udaipur, Rajasthan	40.19	23.96 9.16 --	9.16	14.80	-	763 - -	763	-	-
	Total :-		Rajasthan for 19 Projects	903.54	442.81 287.23 11.31	83.46	166.89	(11.31)	16132 6985 5880	3,267	1,151	5,834
171	Tamil Nadu Chennai 05-Dec-2012	33020988RP5770	Construction for 1056 houses in Kakkanji Nagar slum at Athipattu, Ambattur, Ph-I, Chennai, Tamilnadu	84.92	34.72 34.72 --	6.94	-	-	1056 1056 -	-	-	1,056
172	Tamil Nadu Chennai 30-Jan-2013	33020988RP5771	Construction for 416 houses in Kakkanji Nagar slum at Athipattu, Ambattur, Ph-II, Chennai, Tamilnadu	32.23	13.25 13.25 --	2.86	-	-	416 416 -	-	-	416
173	Tamil Nadu Chennai 20-Jan-2015	33020988RD7628	Construction of 192 houses at Ponniamman Koil Street, Enjambakkam, Chennai, Tamil Nadu.	Project Cancelled on 19-May-15	-- -- --	-	-	-	- - -	-	-	-
174	Tamil Nadu Chennai 20-Jan-2015	33020988RD7629	Construction of 311 houses at Nainarkuppam Slum, Chennai, Tamil Nadu	Project Cancelled on 19-May-15	-- -- --	-	-	-	- - -	-	-	-
	Sub-total:-		Chennai for 2 Project	117.15	47.97 47.97 --	9.81	-	-	1472 1472 -	-	-	1,472
175	Tamil Nadu Madurai 20-Jan-2014	33242809RD6395	Construction of 276 tenements (In-situ Redevelopment) at PT Colony slum, Madurai, Tamil Nadu	20.36	6.63 6.63 --	1.57	-	-	276 276 -	-	276	-
176	Tamil Nadu Salem 30-Dec-2013	33084187RD6228	Construction of 235 houses at Gandhinagar New and Old Colony, Salem, Tamilnadu	13.97	5.97 5.97 1.84	1.38	-	-	235 235 -	-	235	-
177	Tamil Nadu Salem 13-Aug-2014	33084187RD7178	In-situ development 122 DUs of Kamraj Nagar slum in Salem, Tamil Nadu	7.87	3.11 1.19 --	1.19	1.92	-	122 74 48	-	74	-
178	Tamil Nadu Salem 20-Jan-2015	33084187RD7630	Construction of 219 houses at Cengalanai Road slum, Salem, Tamil Nadu.	Project Cancelled on 19-May-15	-- -- --	-	-	-	- - -	-	-	-
179	Tamil Nadu Salem 20-Jan-2015	33084187RD7631	Construction of 124 houses at Periya Nagar, Salem, Tamil Nadu	Project Cancelled on 19-May-15	-- -- --	-	-	-	- - -	-	-	-
	Sub-total:-		Salem for 2 Project	21.84	9.08 7.17 1.84	2.57	1.92	-	357 309 48	-	309	-
180	Tamil Nadu Thirunelveli 30-Dec-2013	33294814RD6212	Construction of 36 new houses and 15 Up-gradation units at Karuvellankundu Street, Tirunelveli	2.52	1.06 0.68 --	0.14	0.38	-	51 49 2	-	49	-
181	Tamil Nadu Thirunelveli 30-Dec-2013	33294814RD6211	Construction of 60 DU's at Nagammalpuram, Tirunelveli, Tamilnadu	3.67	1.47 0.94 --	0.20	0.53	-	60 60 -	-	60	-
182	Tamil Nadu Tirunelveli 13-Aug-2014	33294814RD7177	In-situ development 318 DUs, relocation 432 DUs and up-gradation 124 DUs for seven (7) slums in Tirunelveli	44.44	23.34 14.06 --	5.16	9.28	-	874 864 10	-	442	422
	Sub-total:-		Tirunelveli for 3 Projects	50.64	25.86 15.67 --	5.51	10.19	-	985 973 12	-	551	422
183	Tamil Nadu Thiruchirappalli 30-Dec-2013	33154809RD6213	Relocation of 144 households of Indira Nagar slum to Nagamangalam village, Thiruchirappalli	8.12	3.38 3.38 --	0.78	-	-	144 144 -	-	144	-
184	Tamil Nadu Thiruchirappalli 20-Jan-2014	33154809RD6408	Construction of 189 houses at Melapandamangalam slum in Thiruchirappalli	11.35	4.57 4.57 --	1.06	-	-	189 189 -	-	189	-
185	Tamil Nadu Thiruchirappalli 20-Jan-2014	33154809RD6409	Construction of 158 houses at Thimmarayasamuthiram in Thiruchirappalli	9.81	3.78 3.78 --	0.88	-	-	158 158 -	-	158	-
186	Tamil Nadu Thiruchirappalli 30-Jan-2013	33154809RP5769	In-situ Upgradation of Karikalan Street. Nadukondaiyam Pettai in Trichy, Tamil Nadu	17.21	7 7 --	-	-	-	305 305 -	-	305	-
	Sub-total:-		Tiruchirappalli for 4 Projects	46.48	18.73 18.73 --	2.73	-	-	796 796 -	-	796	-

RAY State wise Report for latest Progress at Project & City/Town Level

Sr. No.	State City/Town Approved Date	Project Code	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
				Project Cost	Central Share	Pending UC *	Balance ACA for Claim	Excess Central Share	Houses	Non Starter	Occupied	Un-occupied
					Approved Released Adjusted				Sanctioned Completed In-Progress			
187	Tamil Nadu Tuticorin 30-Dec-2013	33315175RD6230	593 DUs In-situ redevelopment of 149 houses at Ceylon colony and Relocation of 444 DUs at Rajiv Gandhi Nagar, Thoothukudi	33.97	16.21 9.7 --	3.55	6.51	-	593 591 2	-	147	444
188	Tamil Nadu Vellore 12-Dec-2013	33045041RD6133	Construction of 135 houses with basic infrastructure facilities at Thideer Nagar, Vellore	8.55	3.92 2.51 --	1.03	1.41	-	135 135 -	-	135	-
189	Tamil Nadu Erode 13-Aug-2014	33101414RD7176	In-situ development 155 DUs at Kamaraj Nagar of Erode City, Tamil Nadu.	Project Cancelled on 19-May-15	-- 1.84 --	-	-	(1.84)	- - -	-	-	-
190	Tamil Nadu Tirupur 13-Aug-2014	33124819RD7179	Construction of 266 Relocation Dwelling Units In Tirupur city, Tamil Nadu.	18.38	6.84 4.13 --	1.52	2.70	-	266 266 -	-	266	-
191	Tamil Nadu Coimbatore 20-Jan-2015	33121103RD7632	Construction of 291 houses in-situ at Machampalayam Mariyamman Koil street and Kurichi Boyer street in Coimbatore, Tamil Nadu	Project Cancelled on 19-May-15	-- -- --	-	-	-	- - -	-	-	-
	Total :-		Tamil Nadu for 15 Projects	317.36	135.25 114.36 1.84	28.28	22.73	(1.84)	4880 4818 62	-	2,480	2,338
192	Telangana Hyderabad 19-Jan-2012	28051819RP5708	Construction of Kesava Nagar slum; In-situ redevelopment, GHMC, Telangana	58.75	22.25 8.9 --	8.90	13.35	-	1198 - 334	864	-	-
193	Telangana Warangal 30-Dec-2013	28095121RD6232	Construction of 576 DUs in Ambedkarnagar & Jitendranagar slums in Warangal, Telangana	Project Cancelled on 19-May-15	-- 5.36 --	-	-	(5.36)	- - -	-	-	-
194	Telangana Warangal 27-Feb-2014	28095121RD6600	Construction of 300 Dwelling Units at Gandhinagar slum in Warangal, Telangana	Project Cancelled on 19-May-15	-- 3 --	-	-	(3.00)	- - -	-	-	-
195	Telangana Warangal 27-Feb-2014	28095121RD6654	Construction of 300 DU's at Meer Saheb slum from Nanimiya Thota & Doddi Komuriah slums in Warangal, Telangana	Project Cancelled on 19-May-15	-- 3 --	-	-	(3.00)	- - -	-	-	-
	Sub-total:-		Warangal for 3 Project	-	-- 11.36 --	-	-	(11.36)	- - -	-	-	-
196	Telangana Ramagundam 11-Nov-2014	36033984RD7510	Construction of 286 new dwelling units in CBN Colony slum of Ramagundam, Telangana	Project Cancelled on 19-May-15	-- 3.33 --	-	-	(3.33)	- - -	-	-	-
197	Telangana Khammam 11-Nov-2014	36102387RD7508	Construction of 925 new dwelling units in Ramanagutta Slum of Khammam, Telangana.	Project Cancelled on 19-May-15	-- 10.29 --	-	-	(10.29)	- - -	-	-	-
198	Telangana Khammam 11-Nov-2014	36102387RD7509	Construction of 2375 new dwelling units in Mallemadugu Slum cluster of Khammam, Telangana.	Project Cancelled on 19-May-15	-- 28.52 --	-	-	(28.52)	- - -	-	-	-
	Sub-total:-		Khammam	-	-- 38.8 --	-	-	(38.80)	- - -	-	-	-
	Total :-		Telangana for 1 Project	58.75	22.25 62.38 --	8.90	13.35	(53.48)	1198 - 334	864	-	-
199	Tripura Amarpur 11-Nov-2014	16020126RD7511	Construction of 598 new DUs and upgradation of 96 DUs in 6 slums of Amarpur town, Tripura.	27.95	22.06 16.97 --	9.59	5.09	-	694 150 544	-	150	-
200	Tripura Sabroom 11-Nov-2014	16024134RD7512	Construction of 331 new DUs and upgradation of 72 DUs in 6 slums of Sabroom, Tripura	15.74	12.39 9.53 --	5.56	2.86	-	403 - 403	-	-	-
201	Tripura Kumarghat 11-Nov-2014	16042639RD7513	Construction of 507 new DUs and upgradation of 111 DUs in 13 slums of Kumarghat, Tripura	24.09	19 14.62 --	7.31	4.38	-	618 13 605	-	13	-
202	Tripura Khowai 11-Nov-2014	16012460RD7514	Construction of 591 new DUs and upgradation of 699 DUs in 24 slums of Khowai, Tripura.	31.02	24.47 18.83 --	10.29	5.65	-	1290 494 796	-	494	-
	Total :-		Tripura for 4 Projects	98.79	77.92 59.94 --	32.75	17.98	-	3005 657 2348	-	657	-
1	Uttar Pradesh Agra 11-Jan-2013	09150042RP5768	Construction of 305 houses for identified slums as per SFCP, Agra, Uttar Pradesh	37.70	14.39 11.51 2.78	7.19	2.88	-	305 230 15	60	230	-
2	Uttar Pradesh Firozabad 20-Jan-2014	09161460RD6153	Construction of 454 DUs in 8 slums of Firozabad, Uttar Pradesh	28.08	11.75 4.52 --	0.14	7.23	-	454 191 -	263	191	-
3	Uttar Pradesh Kannauj 21-Dec-2012	09302204RP5777	In-situ Upgradation of Shekhana & Bajariya Shekhana slums in Kannauj, Uttar Pradesh	17.53	9.86 6.31 --	2.37	3.55	-	164 64 34	66	64	-
4	Uttar Pradesh Kanpur 21-Dec-2012	09342214RP5775	Construction of 48 DUs for Harbansh Mohal Slum Improvement, Kanpur, Uttar Pradesh	5.18	2.07 1.66 --	1.66	0.41	-	48 - 16	32	-	-

RAY State wise Report for latest Progress at Project & City/Town Level

Sr. No.	State City/Town Approved Date	Project Code	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
				Project Cost	Central Share	Pending UC *	Balance ACA for Claim	Excess Central Share	Houses	Non Starter	Occupied	Un-occupied
					Approved Released Adjusted				Sanctioned Completed In-Progress			
5	Uttar Pradesh Kanpur 21-Dec-2012	09342214RP5776	Construction of 80 DUs for Pokhar Purva Slum Improvement, Kanpur, Uttar Pradesh	8.25	3.01 2.41 --	2.41	0.60	-	80 32 16	32	32	-
	Sub-total:-		Kanpur for 2 Projects	13.43	5.08 4.07 --	4.07	1.02	-	128 32 32	64	32	-
6	Uttar Pradesh Lucknow 11-Jan-2013	09272776RP5778	In-situ 468 DUs for 5 slums namely Gaur Bheet, Bharat Nagar, chamrahi, Shivlokpur, Daud Nagar & Naya daud nagar in Faizullahganj ward Lucknow	24.75	10.75 8.6 4.3	4.91	2.15	-	468 186 145	137	186	-
7	Uttar Pradesh Mathura 20-Jan-2014	09143011RD6391	Construction of 434 Dwelling Units in 7 slums of Mathura, Uttar Pradesh	21.57	13.53 5.21 --	1.71	8.33	-	434 124 -	310	124	-
8	Uttar Pradesh Meerut 20-Jan-2014	09073036RD6394	Construction of 1017 new Dwelling Units s in 2 slums of Meerut, Uttar Pradesh	62.60	26.19 20.15 --	10.07	6.04	-	1017 400 -	617	400	-
9	Uttar Pradesh Moradabad 20-Jan-2014	09043118RD6392	Construction of 485 Dwelling Units in 5 slums of Moradabad, Uttar Pradesh	29.77	12.45 9.58 --	5.51	2.87	-	485 399 16	70	395	4
10	Uttar Pradesh Muzaffarnagar 20-Jan-2014	09023210RD6393	Construction of 184 Dwelling Units in Mehmoodnagar slum of Muzaffar Nagar, Uttar Pradesh	9.13	5.73 3.52 0	1.32	2.20	-	184 125 -	59	125	-
11	Uttar Pradesh Rae Bareli 05-Dec-2012	09283920RP5773	638 DUs in 4 identified slums (Munshiganj, Mohiddinpur, Shah Tola and Ghosiyana), Rae Bareli Ph-I.	64.61	44.51 17.8 --	17.80	26.70	-	638 487 1	150	467	20
12	Uttar Pradesh Rae Bareli 11-Jan-2013	09283920RP5774	Construction of 785 DUs for identified slums as per SFCP in Rae Bareli Ph-II, Uttar Pradesh	52.91	35.06 22.44 --	-	12.62	-	785 431 6	348	431	-
	Sub-total:-		Rae Bareli for 2 Projects	117.52	79.57 40.24 --	17.80	39.33	-	1423 918 7	498	898	20
13	Uttar Pradesh Rampur 05-Dec-2012	09054013RP5772	Construction of 96 Dwelling Units for Magjeen Mohalla at Rampur.	13.67	7.79 3.12 --	3.12	4.68	-	96 71 -	25	71	-
14	Uttar Pradesh Varanasi 13-Aug-2014	09675005RD7348	Construction of 822 Dwelling Units in 3 slums of Varanasi, Uttar Pradesh.	54.99	21.38 16.38 --	-	5.00	-	822 280 -	542	280	-
15	Uttar Pradesh Ghaziabad 13-Aug-2014	09091557RD7328	Construction of 560 DUs in Dindyalpuri Nandgram slum at Ghaziabad, Uttar Pradesh.	34.69	14.51 11.16 0.6	-	3.35	-	560 190 22	348	190	-
16	Uttar Pradesh Aligarh 13-Aug-2014	09120097RD7329	Construction of 602 Dwelling Units in 2 slums of Aligarh, Uttar Pradesh.	34.49	13.98 10.74 --	-	3.24	-	602 270 -	332	270	-
17	Uttar Pradesh Jhansi 13-Aug-2014	09361998RD7330	Construction of 517 Dwelling Units in 7 slums of Jhansi, Uttar Pradesh.	32.05	13.41 10.31 --	5.16	3.09	-	517 211 -	306	211	-
18	Uttar Pradesh Gorakhpur 13-Aug-2014	09581627RD7331	Construction of 750 Dwelling Units in 17 slums of Gorakhpur, Uttar Pradesh	45.03	18.84 7.25 --	-	11.59	-	750 264 18	468	264	-
19	Uttar Pradesh Etawah 28-Nov-2014	09311418RD7552	Construction of 630 Dwelling Units in 3 slums of Etawah, Uttar Pradesh.	Project Cancelled on 19-May-15	-- 5.19 --	-	-	(5.19)	- - -	-	-	-
20	Uttar Pradesh Allahabad 28-Nov-2014	09450101RD7568	Construction of 190 Dwelling Units in Badi baghiya slum at Allahabad, Uttar Pradesh.	Project Cancelled on 19-May-15	-- 1.89 --	-	-	(1.89)	- - -	-	-	-
	Total :-		Uttar Pradesh for 18 Projects	576.99	279.22 172.07 7.68	63.36	106.55	(7.08)	8409 3955 289	4,165	3,931	24
223	Uttarakhand Augustmuni 26-Nov-2013	05034117RD6049	In situ Redevelopment at Augustmuni under Dist. Rudraprayag, Uttarakhand	19.85	8.75 3.26 --	3.26	5.49	-	204 96 -	108	96	-
224	Uttarakhand Bajpur 27-Feb-2014	05120406RD6610	Construction of 190 (G.F) DUs housing at 10 selected slums (In-situ development) in Bajpur, Uttarakhand	10.12	7.72 5.94 --	-	1.78	-	190 98 22	70	98	-
225	Uttarakhand Joshimath 26-Nov-2013	05022039RD6048	In situ Redevelopment at Joshimath distt, Chamoli, Uttarakhand	11.29	6.34 4.8 2.4	2.40	1.54	-	150 59 91	-	59	-
226	Uttarakhand Nainital 27-Feb-2014	05113265RD6655	Rehabilitation housing scheme for urban poor Nainital, Uttarakhand	Project Cancelled on 19-May-15	-- 1.54 --	-	-	(1.54)	- - -	-	-	-
227	Uttarakhand Rudraprayag 26-Nov-2013	05034117RD6008	Construction of 96 dwelling units In situ Redevelopment at Rudraprayag, Uttarakhand	7.45	4.02 3.04 1.52	1.52	0.98	-	95 51 44	-	45	6
228	Uttarakhand Uthimath 13-Aug-2014	05034117RD7190	Construction of 270 (G.F) DUs at 4 selected slums (In-Situ) in Uthimath, Uttarakhand under RAY.	16.00	11.28 8.64 --	-	2.64	-	270 35 121	114	35	-

RAY State wise Report for latest Progress at Project & City/Town Level

Sr. No.	State City/Town Approved Date	Project Code	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
				Project Cost	Central Share	Pending UC *	Balance ACA for Claim	Excess Central Share	Houses	Non Starter	Occupied	Un-occupied
					Approved Released Adjusted				Sanctioned Completed In-Progress			
229	Uttarakhand Sitarganj 13-Aug-2014	05124511RD7189	Construction of 576 (G.F) DU's at 11 selected slums (In-Situ) in Sitarganj City, Uttarakhand	30.15	23 17.7 --	-	5.31	-	576 265 55	256	265	-
230	Uttarakhand Barkot 28-Nov-2014	05010539RD7570	Construction of 396 (200 G.F & 196 G.F.+F.F.) DU's at 3 selected slums (in-Situ) in Barkot, Uttarakhand.	23.83	16.54 12.67 --	-	3.87	-	396 56 220	120	56	-
231	Uttarakhand Bhimtal 28-Nov-2014	05110707RD7571	Construction of 107 (G.F) Du's at 7 selected slums (in-situ) in Bhimtal, Uttarakhand	6.68	4.48 3.42 --	-	1.05	-	107 7 61	39	7	-
232	Uttarakhand Haridwar 28-Nov-2014	05131726RD7588	Construction of relocation of 906 DUs from six slums to a site at Jagjeetpur, Haridwar, Uttarakhand.	Project Cancelled on 19-May-15	-- 14.5 --	-	-	(14.50)	- - -	-	-	-
233	Uttarakhand Kelakheda 28-Nov-2014	05122340RD7572	Construction of 638 (G.F) Dus Housing at 7 selected slums (in-situ) in Kelakheda, Uttarakhand.	34.76	26.4 20.31 --	-	6.10	-	638 196 138	304	196	-
234	Uttarakhand Shaktigarh 28-Nov-2014	05124369RD7573	Construction of 504 (G.F) DUs at 4 selected slums (in-situ) in Shaktigarh, Uttarakhand.	26.55	20.26 15.59 --	-	4.68	-	504 240 25	239	240	-
	Total :-		Uttarakhand for 10 Projects	186.67	128.8 107.48 3.92	7.18	33.43	(16.03)	3130 1103 777	1,250	1,097	6
235	West Bengal Bhatpara 10-Sep-2013	19110685RD5803	In-situ Redevelopment of Suormari Slum, Bhatpara Municipality, West Bengal	9.18	6.24 4 1.62	2.30	2.25	-	198 96 102	-	96	-
236	West Bengal Chandernagore 27-Feb-2014	19120924RD6589	Construction of 75 Dwelling Units in 2 slums at Chandernagore, West Bengal	5.14	2.38 0.9 --	0.90	1.49	-	75 27 48	-	27	-
237	West Bengal Kalyani 10-Sep-2013	19102140RD5804	In-situ Redevelopment of Harijan Para slum, Kalyani Municipality, West Bengal	13.77	6.42 2.39 --	2.39	4.04	-	199 69 100	30	69	-
238	West Bengal Kolkata 27-Feb-2014	19172527RD6588	Construction of 300 Dwelling Units in slum adjoining Mayer Bari, Ward No.7, Kolkata, West Bengal	Project Cancelled on 19-May-15	-- 3 --	-	-	(3.00)	- - -	-	-	-
239	West Bengal Asansol 13-Aug-2014	19090262RD7188	Construction of 400 DUs in Dildar Nagar Sweeper Colony slum at Asansol, West Bengal.	Project Cancelled on 19-May-15	-- 2.92 --	-	-	(2.92)	- - -	-	-	-
240	West Bengal Kazipara 11-Nov-2014	19121810RD7517	120 DUs in Kazipara slum of Hooghly – Chinsurah Municipality (Kolkata U.A.), West Bengal.	Project Cancelled on 19-May-15	-- -- --	-	-	-	- - -	-	-	-
	Total :-		West Bengal for 3 Projects	28.09	15.05 13.2 1.62	5.58	7.77	(5.92)	472 192 250	30	192	-
	Grand Total:		All India (RAY) :- for 162 Projects	6,323.04	3465.91 2714.4 281.27	678.39	1,248.54	(514.96)	117707 48296 46013	23,398	27511	20785