

## RAY State wise Report for latest Progress at Project &amp; City/Town Level

Sr. No.	State City/Town Approved Date	Project Code	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
				Project Cost	Central Share	Pending UC *	Balance ACA for Claim	Excess Central Share	Houses			
					Approved Released Adjusted				Sanctioned Completed In-Progress	Non Starter	Occupied	Un-occupied
1	Andhra Pradesh Kurnool 20-Jan-2014	28212671RD6435	Construction of 90 DUs in 3 Slums C, C1 & C2 in Johrapuram Harijanwada Slums in Kurnool, AP	Project Cancelled on 19-May-15	-- 1.05 --	-	-	(1.05)	- - -	-	-	-
2	Andhra Pradesh Nellore 20-Jan-2014	28193403RD6430	Construction of 275 DUs at 3 slums of Sundariah Colony, Nellore, AP	Project Cancelled on 19-May-15	-- 2.74 --	-	-	(2.74)	- - -	-	-	-
3	Andhra Pradesh Vijaywada 11-Sep-2012	28165071RP5709	Dhall Mill Area slum in Vijayawada Municipal Corporation, Andhra Pradesh	Project Cancelled on 19-May-15	-- 3.61 --	-	-	(3.61)	- - -	-	-	-
4	Andhra Pradesh Vijaywada 05-Dec-2012	28165071RP5710	NSC Bose Nagar Slum; In-situ redevelopment, Vijaywada Municipal Corporation, Andhra Pradesh		76.18 36.28 14.51 --	14.51	21.77	-	1413 21 1392	-	21	-
			<b>Vijaywada for 1 Project</b>		<b>76.18</b> <b>36.28</b> <b>18.13</b> <b>--</b>	<b>14.51</b>	<b>21.77</b>	<b>(3.61)</b>	<b>1413</b> <b>21</b> <b>1392</b> <b>--</b>		<b>21</b>	
5	Andhra Pradesh Visakhapatnam 20-Jan-2014	28135092RD6429	Construction of 204 DUs in Suryatejanagar slum at Chinnagadili, Visakhapatnam, AP		11.02 4.98 1.92 --	1.92	3.06	-	204 - -	204	-	-
6	Andhra Pradesh Visakhapatnam 05-Dec-2012	28135092RP5711	Surya Teja Nagar Slum; In-situ redevelopment, Greater Vishakhapatnam Municipal Corporation	Project Cancelled on 20-Jan-14	-- 2.26 --	-	-	(2.26)	- - -	-	-	-
			<b>Visakhapatnam for 1 Project</b>		<b>11.02</b> <b>4.98</b> <b>4.19</b> <b>--</b>	<b>1.92</b>	<b>3.06</b>	<b>(2.26)</b>	<b>204</b> <b>-</b> <b>-</b> <b>-</b>	<b>204</b>		
7	Andhra Pradesh Sullurpet 13-Aug-2014	28195811RD7208	In-situ development (564 DUs) of Vatrapalem Slum, Sullurpet City (Andhra Pradesh).	Project Cancelled on 19-May-15	-- 6.77 --	-	-	(6.77)	- - -	-	-	-
			<b>Andhra Pradesh for 2 Projects</b>		<b>87.19</b> <b>41.26</b> <b>32.87</b> <b>--</b>	<b>16.44</b>	<b>24.83</b>	<b>(16.43)</b>	<b>1617</b> <b>21</b> <b>1392</b> <b>--</b>	<b>204</b>	<b>21</b>	
1	Arunachal Pradesh Bomdila 20-Jan-2014	12020834RD6470	384 EWS houses at Bomdila, Arunachal Pradesh		20.38 15.7 12.08 --	-	3.62	-	384 - 384	-	-	-
2	Arunachal Pradesh Dirang 30-Dec-2013	12025199RD6488	320 EWS houses at Dirang, Arunachal Pradesh		15.80 12.29 9.45 --	-	2.84	-	320 - 320	-	-	-
3	Arunachal Pradesh Itanagar 12-Apr-2013	12041861RP5712	Construction of 576 (G+3) Rental houses, at Chimpu Village Itanagar (Arunachal Pradesh)		44.31 38.73 30.98 --	-	7.75	-	576 - 576	-	-	-
4	Arunachal Pradesh Palin 27-Feb-2014	12155200RD6649	256 EWS Housing project at Palin, Arunachal Pradesh		15.02 10.68 8.19 --	-	2.49	-	256 - 256	-	-	-
			<b>Arunachal Pradesh for 4 Projects</b>		<b>95.52</b> <b>77.39</b> <b>60.7</b> <b>--</b>		<b>16.69</b>		<b>1536</b> <b>-</b> <b>1536</b> <b>--</b>			
12	Assam Guwahati 11-Nov-2014	18061685RD7488	In-situ redevelopment (Construction of 24 DUs) of Harijan colony, Uzanbazar of Guwahati, Assam.	Project Cancelled on 19-May-15	-- -- --	-	-	-	- - -	-	-	-
			<b>Assam</b>		<b>--</b> <b>--</b> <b>--</b> <b>--</b>				<b>-</b> <b>-</b> <b>-</b> <b>-</b>			
13	Bihar Darbhanga 27-Feb-2014	10131154RD6609	In-situ redevelopment of various slums at Darbhanga in Bihar		80.56 57.65 22.17 --	0.01	35.48	-	2190 475 908	807	475	-
14	Bihar Gaya, 27-Feb-2014	10351539RD6603	Construction of 1970 DUs at Gaya, Phase-I, Bihar		75.90 54.31 34.76 --	15.12	19.55	-	1970 1400 534	36	1,400	-
15	Bihar Katihar 27-Feb-2014	10102305RD6604	Construction of 2038 DUs in 9 slums of Katihar (Phase-I), Bihar .		88.42 63.27 40.49 --	23.21	22.78	-	2038 471 1072	495	471	-
16	Bihar Patna 27-Feb-2014	10283693RD6606	Construction of 759 DUs at Patna (Phase-I), Bihar		28.16 13.43 5.17 --	5.17	8.27	-	759 33 399	327	33	-
17	Bihar Patna 27-Feb-2014	10283693RD6607	Construction of 1061 DUs at Patna (Phase-II), Bihar		38.58 18.4 7.08 --	7.08	11.33	-	1061 15 264	782	15	-
18	Bihar Patna 27-Feb-2014	10283693RD6608	Construction of 1073 DUs at Patna (Phase-III), Bihar		49.10 23.42 9.01 --	9.01	14.41	-	1073 24 216	833	24	-
			<b>Patna for 3 Projects</b>		<b>115.83</b> <b>55.26</b> <b>21.25</b> <b>--</b>	<b>21.25</b>	<b>34.01</b>		<b>2893</b> <b>72</b> <b>879</b> <b>--</b>	<b>1,942</b>	<b>72</b>	
19	Bihar Purnea 27-Feb-2014	10093887RD6605	Construction of 2185 DUs in 18 slums of Purnea (Phase-I), Bihar		93.94 67.22 43.02 --	21.33	24.20	-	2185 907 626	652	895	12
			<b>Bihar for 7 Projects</b>		<b>454.65</b> <b>297.72</b> <b>161.7</b> <b>--</b>	<b>80.94</b>	<b>136.01</b>		<b>11276</b> <b>3325</b> <b>4019</b> <b>--</b>	<b>3,932</b>	<b>3,313</b>	<b>12</b>

## RAY State wise Report for latest Progress at Project &amp; City/Town Level

Sr. No.	State City/Town Approved Date	Project Code	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
				Project Cost	Central Share	Pending UC *	Balance ACA for Claim	Excess Central Share	Houses			
					Approved Released Adjusted				Sanctioned Completed In-Progress	Non Starter	Occupied	Un-occupied
1	Chhattisgarh Bhilai 31-May-2013	22100703RP5688	Project for Ghasidas Nagar Slum at Bhilai, Chhattisgarh	Project Cancelled on 19-May-15	-- 12.31 --	-	-	(12.31)	- - -	-	-	-
2	Chhattisgarh Bilaspur 12-Apr-2013	22070775RP5714	Construction in Ashok nagar slums, ward no-42, Bilaspur	Project Cancelled on 19-May-15	-- 9.93 --	-	-	(9.93)	- - -	-	-	-
3	Chhattisgarh Bilaspur 20-Jan-2014	22070775RD6388	Construction of 456 DUs of Minimata Slum (Ward No. 12), Bilaspur	Project Cancelled on 19-May-15	-- 4.96 --	-	-	(4.96)	- - -	-	-	-
4	Chhattisgarh Bilaspur 20-Jan-2014	22070775RD6389	Construction of 216 DUs with infrastructure, Mitti Tila Slum (Ward No. 02), Bilaspur	Project Cancelled on 19-May-15	-- 2.54 --	-	-	(2.54)	- - -	-	-	-
	<b>Sub-total:-</b>		<b>Bilaspur</b>		-- <b>17.43</b> --	-	-	<b>(17.43)</b>	- - -	-	-	-
5	Chhattisgarh Korba 31-May-2013	22052564RP5715	Construction in Kuwan Bhata Slum at Korba, Chhattisgarh.	Project Cancelled on 19-May-15	-- 3.45 --	-	-	(3.45)	- - -	-	-	-
6	Chhattisgarh Raipur 11-Sep-2012	22113940RP5713	In-situ Re-development and relocation at Lalganga Slum in Raipur	13.60	6.09 6.09 3.65	-	-	-	300 240 60	-	110	130
7	Chhattisgarh Raipur 30-Dec-2013	22113940RD6210	Construction of 127 DUs in Jhorapara slum of Ward no. 68, Raipur, Chhattisgarh	Project Cancelled on 19-May-15	-- 1.21 --	-	-	(1.21)	- - -	-	-	-
8	Chhattisgarh Raipur 30-Dec-2013	22113940RD6209	Construction of 574 DUs in 3 slums of Ward no. 7, Raipur, Chhattisgarh	Project Cancelled on 19-May-15	-- 4.97 --	-	-	(4.97)	- - -	-	-	-
	<b>Sub-total:-</b>		<b>Raipur for 1 Project</b>	<b>13.60</b>	<b>6.09</b> <b>12.27</b> <b>3.65</b>	-	-	<b>(6.18)</b>	<b>300</b> <b>240</b> <b>60</b>	-	<b>110</b>	<b>130</b>
	<b>Total :-</b>		<b>Chhattisgarh for 1 Project</b>	<b>13.60</b>	<b>6.09</b> <b>41.8</b> <b>3.65</b>	-	-	<b>(39.37)</b>	<b>300</b> <b>240</b> <b>60</b>	-	<b>110</b>	<b>130</b>
28	Gujarat Ahmedabad 31-May-2013	24070049RP5717	Ramesh Dutt Colony for construction of 924 Dus and construction of 163 DUs at Jadibanagar-Indiranagar, Ahmedabad	Project Cancelled on 19-May-15	-- 7.49 --	-	-	(7.49)	- - -	-	-	-
29	Gujarat Ahmedabad 12-Dec-2013	24070049RD6094	EWS housing of 1344 Dwelling units at 2 relocation plots of Ahmedabad.	59.09	28.19 21.68 --	-	6.51	-	1344 1184 160	-	-	1,184
30	Gujarat Ahmedabad 12-Dec-2013	24070049RD6095	EWS housing of 1184 Dwelling units at 2 relocation plots of Ahmedabad.	51.77	24.7 19 9.5	-	5.70	-	1184 1184 -	-	-	1,184
	<b>Sub-total:-</b>		<b>Ahmedabad for 2 Projects</b>	<b>110.86</b>	<b>52.89</b> <b>48.17</b> <b>9.5</b>	-	<b>12.20</b>	<b>(7.49)</b>	<b>2528</b> <b>2368</b> <b>160</b>	-	-	<b>2,368</b>
31	Gujarat Bharuch 26-Nov-2013	24210674RD6029	Construction of 512 Dwelling Units for urban poor at Bharuch, Gujarat	19.95	14.3 9.15 3.65	3.65	5.15	-	512 312 200	-	-	312
32	Gujarat Bhuj 12-Dec-2013	24010735RD6132	Construction for Slum Rehabilitation project for Bhimrao nagar A- 1, Ramdev nagar and GIDC	14.81	9.48 6.07 2.44	2.44	3.41	-	304 178 117	9	-	178
33	Gujarat Deesa 20-Jan-2014	24021185RD6568	1456 DUs of north deesa slum (at R.S. no. 5278, 5279-5280 and 4896 near sports club area) .	51.99	37.2 23.81 --	0.01	13.39	-	1456 880 144	432	-	880
34	Gujarat Rajkot 31-May-2013	24093967RP5716	Construction of 252 (G+4) Dus including infrastructure at Natrajnagar Slum Ward No. 12, Rajkot	15.81	7.42 7.42 1.48	5.25	-	-	252 252 -	-	252	-
35	Gujarat Rajkot 13-Aug-2014	24093967RD7171	Relocation of New Modinagar Slum (136 DU) to FP-19C, TP-9, Motamava-Mujaka In RUDA area at Rajkot	Project Cancelled on 19-May-15	-- 1.27 --	-	-	(1.27)	- - -	-	-	-
36	Gujarat Rajkot 13-Aug-2014	24093967RD7172	Construction of 335 DUs at Gokulnagar & Dudheshwar slums in Ward No. 17 in Rajkot, Gujarat.	19.70	8.04 8.04 3.19	0.00	-	(0.00)	335 335 -	-	335	-
37	Gujarat Rajkot 13-Aug-2014	24093967RD7175	DPR for Construction of 296 (G+3) DUs at Kittipara slum (Ward No.3.) in Rajkot, Gujarat	17.01	7.24 7.24 2.87	-	-	(0.00)	296 296 -	-	296	-
	<b>Sub-total:-</b>		<b>Rajkot for 3 Projects</b>	<b>52.52</b>	<b>22.69</b> <b>23.97</b> <b>7.54</b>	<b>5.25</b>	-	<b>(1.27)</b>	<b>883</b> <b>883</b> <b>-</b>	-	<b>883</b>	-
38	Gujarat Vadodara 26-Nov-2013	24194971RD6028	Rental cum Transit housing for Construction of 218 DUs at TP 13; FP 209	17.60	7.72 6.17 --	1.64	1.54	-	498 366 132	-	-	366
39	Gujarat Vadodara 20-Jan-2014	24194971RD6471	In-Situ Redevelopment of Ektanagar slum (at R.S. no. 287, draft TP-44) for construction of 1856 DUs in Bapod Area	88.91	42.42 32.63 --	18.76	9.79	-	1856 - 920	936	-	-

## RAY State wise Report for latest Progress at Project &amp; City/Town Level

Sr. No.	State City/Town Approved Date	Project Code	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
				Project Cost	Central Share	Pending UC *	Balance ACA for Claim	Excess Central Share	Houses			
					Approved Released Adjusted				Sanctioned Completed In-Progress	Non Starter	Occupied	Un-occupied
40	Gujarat Vadodara 30-Dec-2013	24194971RD6258	In-Situ Redevelopment of Sahkamagar slum(at FP-234, TP-22) for construction of 1448 DUs in Akota Tandajla Area, Vadodara	67.74	32.32 12.43 --	1.99	19.89	-	1448 300 240	908	-	300
	<b>Sub-total:-</b>		<b>Vadodara for 3 Projects</b>	<b>174.25</b>	<b>82.45 51.23</b>	<b>22.39</b>	<b>31.22</b>	<b>-</b>	<b>3802 666 1292</b>	<b>1844</b>	<b>-</b>	<b>666</b>
41	Gujarat Morbi 13-Aug-2014	24093128RD7168	In-situ redevelopment of Lati Plot and VC Para slum A & C (at R.S. no. 20) for 1600 DUs in Morbi (Gujarat).	Project Cancelled on 19-May-15	-- 18.61 --	-	-	(18.61)	- - -	-	-	-
42	Gujarat Palanpur 13-Aug-2014	24023547RD7169	In-situ of north Palanpur for 1776 DUs at R.S. no. - 128 and 129, near Mansarovar lake area at Palanpur (Gujarat).	63.15	45.19 17.38 --	4.69	27.81	-	1776 1152 240	384	-	1,152
43	Gujarat Surendranagar 13-Aug-2014	24084613RD7170	Relocation of 7 slums to Meldipara and Vahanvatinagar, for 960 DUs under RAY at Surendranagar (Gujarat).	40.47	28.96 11.14 --	-	17.82	-	960 - 720	240	-	-
44	Gujarat Kodinar 13-Aug-2014	24122507RD7173	Construction of 480 (G+3) DUs including infrastructure at Kodinar, Gujarat.	20.45	14.86 9.51 --	4.00	5.35	-	480 400 -	80	-	400
45	Gujarat Thangadh 13-Aug-2014	24084714RD7174	Construction of 420 DUs with infrastructure in three selected Slums of Thangadh Nagarpalika, Gujarat.	21.64	13.13 8.4 --	0.15	4.73	-	420 416 -	4	-	416
46	Gujarat Kalol 20-Jan-2015	24062130RD7648	Construction of 2421 (G+3) DUs including infrastructure in 21 slums at Kalol, Gujarat.	Project Cancelled on 19-May-15	-- 27.09 --	-	-	(27.09)	- - -	-	-	-
	<b>Total :-</b>		<b>Gujarat for 15 Projects</b>	<b>570.09</b>	<b>321.16 254.54 23.13</b>	<b>42.58</b>	<b>121.08</b>	<b>(54.47)</b>	<b>13121 7255 2873</b>	<b>2,993</b>	<b>883</b>	<b>6,372</b>
47	Haryana Ambala 31-May-2013	06020134RP5721	Construction of 200 houses for Ambala, Haryana	59.83	44.87 17.95 --	17.95	26.92	-	200 113 5	82	113	-
48	Haryana Hansi 27-Feb-2014	06121717RD6599	Relocation of existing households of Prithviraj Chauhan Fort slum of Hansi City by construction of 192 Dus	Project Cancelled on 27-Feb-15	-- -- --	-	-	-	- - -	-	-	-
49	Haryana Hisar 30-Dec-2013	06121787RD6259	Construction of 1508 DUs in Sat Road slum, Hisar Haryana	62.73	47.05 18.1 --	18.10	28.95	-	1508 424 1084	-	424	-
50	Haryana Rohtak 31-May-2013	06144107RP5720	In-Situ 1518 Housing & Infrastructure Development of 8 slums in Rohtak	95.89	71.92 28.77 --	1.26	43.15	-	1518 478 815	225	478	-
51	Haryana Rohtak 27-Feb-2014	06144107RD6598	Construction of 2280 (G.F) DUs at 51 selected slums (In-Situ Development) in Rohtak	Project Cancelled on 27-Feb-15	-- -- --	-	-	-	- - -	-	-	-
	<b>Sub-total:-</b>		<b>Rohtak for 1 Project</b>	<b>95.89</b>	<b>71.92 28.77</b>	<b>1.26</b>	<b>43.15</b>	<b>-</b>	<b>1518 478 815</b>	<b>225</b>	<b>478</b>	<b>-</b>
52	Haryana Sirsra 31-May-2013	06114496RP5719	Construction of 2144 Dus at two locations (Kanganpur and near Park Auto Market) at Sirsa	Project Cancelled on 19-May-15	-- 26.89 --	-	-	(26.89)	- - -	-	-	-
53	Haryana Yamuna Nagar 12-Apr-2013	06035136RP5718	Providing infrastructure facilities in 9 slums of Yamunanagar- Jagadhri, Haryana	60.37	43.09 27.58 --	13.86	15.51	-	- - -	-	-	-
	<b>Total :-</b>		<b>Haryana for 4 Projects</b>	<b>278.82</b>	<b>206.93 119.28</b>	<b>51.16</b>	<b>114.54</b>	<b>(26.89)</b>	<b>3226 1015 1904</b>	<b>307</b>	<b>1,015</b>	<b>-</b>
54	Himachal Pradesh Shimla 28-Feb-2013	02114397RP5722	Construction of 300 houses in Krishna Nagar Slum, Shimla, Himachal Pradesh	34.00	27.62 9.21 --	-	18.41	-	300 - 300	-	-	-
	<b>Total :-</b>		<b>Himachal Pradesh for 1 Project</b>	<b>34.00</b>	<b>27.62 9.21</b>	<b>-</b>	<b>18.41</b>	<b>-</b>	<b>300 - 300</b>	<b>-</b>	<b>-</b>	<b>-</b>
55	Jammu & Kashmir Leh 11-Jan-2013	01072746RP5723	Construction of 369 houses in Leh old town upgradation, Jammu & Kashmir	22.22	15.98 11.56 --	5.30	4.41	-	369 62 15	292	62	-
	<b>Total :-</b>		<b>J&amp;K for 1 Project</b>	<b>22.22</b>	<b>15.98 11.56</b>	<b>5.30</b>	<b>4.41</b>	<b>-</b>	<b>369 62 15</b>	<b>292</b>	<b>62</b>	<b>-</b>
1	Jharkhand Bokaro-Chas 12-Dec-2013	20130829RD6150	Construction of 383 DUs in 7 slum locations (6 insitu & 1 relocation) of Chas-Bokaro, Jharkhand	19.57	9.33 5.97 2.97	2.38	3.36	-	383 383 -	-	232	151
2	Jharkhand Dhanbad 12-Dec-2013	20121253RD6148	Construction of 1058 DUs in 11 slum locations of Dhanbad, Phase-1, Jharkhand	59.37	26.1 20.01 --	12.55	6.09	-	1058 666 4	388	658	8
3	Jharkhand Dhanbad 12-Dec-2013	20121253RD6149	Construction of 925 DUs in 19 slum locations of Dhanbad, Phase-II, Jharkhand	53.99	23.63 18.12 --	9.06	5.51	-	925 723 11	191	723	-

## RAY State wise Report for latest Progress at Project &amp; City/Town Level

Sr. No.	State City/Town Approved Date	Project Code	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
				Project Cost	Central Share	Pending UC *	Balance ACA for Claim	Excess Central Share	Houses			
					Approved Released Adjusted				Sanctioned Completed In-Progress	Non Starter	Occupied	Un-occupied
	<b>Sub-total:-</b>		<b>Dhanbad for 2 Projects</b>	<b>113.36</b>	<b>49.73</b> <b>38.13</b> --	<b>21.61</b>	<b>11.60</b>	-	<b>1983</b> <b>1389</b> <b>15</b>	<b>579</b>	<b>1,381</b>	<b>8</b>
4	Jharkhand Jamshedpur 12-Dec-2013	20181939RD6151	Construction of 388 DUs in Navjeevan Ashram, Devnagar slum of Jamshedpur, Jharkhand	Project Cancelled on 19-May-15	-- 3.88 --	-	-	(3.88)	- - -	-	-	-
5	Jharkhand Ranchi 30-Dec-2013	20144029RD6208	Construction of 1565 DUs in 5 slum locations of Ranchi, Jharkhand		38.08 29.29 0.91	14.65	8.79	-	1565 1146 139	280	1,146	-
	<b>Total :-</b>		<b>Jharkhand for 4 Projects</b>	<b>212.74</b>	<b>97.15</b> <b>73.4</b> <b>3.88</b>	<b>38.64</b>	<b>23.75</b>	<b>(3.88)</b>	<b>3931</b> <b>2918</b> <b>154</b>	<b>859</b>	<b>2,759</b>	<b>159</b>
1	Karnataka Bangalore 30-Jan-2013	29200467RP5724	Construction of 900 houses (Recolation) at sulikunte village SY No. 122, in Vathur Hobli, Bangalore.		26.15 26.15 10.46	-	-	-	900 900 -	-	-	900
2	Karnataka Bangalore 26-Sep-2013	29200467RD5850	Construction of Incremental Housing 1353 (G.F) houses at Selected slums of Bangalore		30.68 30.68 11.8	-	-	-	1353 1144 209	-	1,108	36
3	Karnataka Bangalore 12-Dec-2013	29200467RD6091	Construction of 588(G.F) DUs at 1 slum and 80 (G+4) DUs at 1 slum in Bangalore City in K.R. Puram		17.06 17.06 6.56	-	-	(0.00)	668 573 95	-	548	25
4	Karnataka Bangalore 12-Dec-2013	29200467RD6090	Construction of 666 (GF) DUs at Kuvempunagara slum (In situ) in Bangalore City, Byatarayanapura.		17.32 17.32 6.66	-	-	-	666 580 86	-	556	24
5	Karnataka Bangalore 30-Dec-2013	29200467RD6249	Construction of 1118(G.F) DUs at 6 slums and 444 (G+3) DUs at 1 slums in Bangalore City in Raja Rajeshwarinagar		40.36 40.36 15.52	-	0.00	-	1562 872 690	-	843	29
6	Karnataka Bangalore 30-Dec-2013	29200467RD6248	Construction of 1534(G.F) DUs at 6 slums and 80 (G+3) DUs at 1 selected slum in Shanthinagara		41.57 41.57 15.99	-	0.00	-	1614 1355 259	-	1,301	54
7	Karnataka Bangalore 13-Aug-2014	29200467RD7268	In-situ 933 DUs of 3 Selected Slums of Gandhi Nagar area in Bangalore city (Karnataka).	Project Cancelled on 19-May-15	-- 9.33 --	-	-	(9.33)	- - -	-	-	-
8	Karnataka Bangalore 13-Aug-2014	29200467RD7269	In-situ 893 DUs of 4 Selected Slums of Rajajinagar & Mahalakshimpuram areas in Bangalore city (Karnataka).	Project Cancelled on 19-May-15	-- 8.93 --	-	-	(8.93)	- - -	-	-	-
9	Karnataka Bangalore 13-Aug-2014	29200467RD7270	In-situ 860 DUs of Two Selected Slums of Yeshwantpura area in Bangalore city (Karnataka).	Project Cancelled on 19-May-15	-- 8.6 --	-	-	(8.60)	- - -	-	-	-
10	Karnataka Bangalore 13-Aug-2014	29200467RD7271	In-situ 662 DUs and in-situ redevelopment 100 of Ten Slums of Sarvagangara and Pulikeshinagara areas in Bangalore, Karnataka .	Project Cancelled on 19-May-15	-- 7.62 --	-	-	(7.62)	- - -	-	-	-
11	Karnataka Bangalore 13-Aug-2014	29200467RD7272	In-situ 457 DUs of Two Selected Slums of T. Dasarahalli area in Bangalore city	Project Cancelled on 19-May-15	-- 4.57 --	-	-	(4.57)	- - -	-	-	-
12	Karnataka Bangalore 13-Aug-2014	29200467RD7273	In-situ 507 DUs and in-situ redevelopment 252 DUs of 4 Selected Slums of Yalahanka & Malleswaram areas in Bangalore city	Project Cancelled on 19-May-15	-- 7.59 --	-	-	(7.59)	- - -	-	-	-
13	Karnataka Bangalore 13-Aug-2014	29200467RD7293	In-situ 963 DUs and in-situ redevelopment 45 DUs in 5 Selected Slums of BTM Layout area in Bangalore city	Project Cancelled on 19-May-15	-- 10.08 --	-	-	(10.08)	- - -	-	-	-
	<b>Sub-total:-</b>		<b>Bangalore for 6 Projects</b>	<b>365.20</b>	<b>173.14</b> <b>229.85</b> <b>66.99</b>	-	<b>0.00</b>	<b>(56.72)</b>	<b>6763</b> <b>5424</b> <b>1339</b>	-	<b>4,356</b>	<b>1,068</b>
14	Karnataka Belgaum 12-Dec-2013	29010604RD6135	Construction of 829 DUs in 6 slum locations of Belgaum, Karnataka	Project Cancelled on 19-May-15	-- 9.63 --	-	-	(9.63)	- - -	-	-	-
15	Karnataka Belgaum 12-Dec-2013	29010604RD6136	Construction of 1044 DUs in 7 slum locations of Belgaum, Karnataka		32.56 26.05 8.31	-	6.51	-	1044 1024 20	-	439	585
	<b>Sub-total:-</b>		<b>Belgaum for 1 Project</b>	<b>45.50</b>	<b>32.56</b> <b>35.68</b> <b>8.31</b>	-	<b>6.51</b>	<b>(9.63)</b>	<b>1044</b> <b>1024</b> <b>20</b>	-	<b>439</b>	<b>585</b>
16	Karnataka Chikkaballapur 27-Feb-2014	29285201RD6650	Construction of 242 DUs in 3 slums of Chikkaballapur, Karnataka	Project Cancelled on 19-May-15	-- 2.89 --	-	-	(2.89)	- - -	-	-	-
17	Karnataka Chintamani 27-Feb-2014	29191060RD6602	Construction of 230 (G.F) DUs at 2 slums (In-situ) in Chintamani, Karnataka	Project Cancelled on 19-May-15	-- 2.76 --	-	-	(2.76)	- - -	-	-	-
18	Karnataka Chitradurga 20-Jan-2014	29131074RD6468	Construction of 1563 (G.F) Dus at 8 slums (In-Situ) in Chitradurga, Karnataka		48.55 38.84 12.4	-	9.71	-	1563 1283 280	-	1,264	19
19	Karnataka Davangere 12-Dec-2013	29141177RD6137	Construction of 1169 DUs in 5 slum locations of Davangere, Karnataka		36.48 14.03 --	14.03	22.45	-	1169 354 815	-	96	258

## RAY State wise Report for latest Progress at Project &amp; City/Town Level

Sr. No.	State City/Town Approved Date	Project Code	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
				Project Cost	Central Share	Pending UC *	Balance ACA for Claim	Excess Central Share	Houses	Non Starter	Occupied	Un-occupied
					Approved Released Adjusted				Sanctioned Completed In-Progress			
20	Karnataka Davangere 30-Dec-2013	29141177RD6252	Construction of 951 houses in 6 slums of Davangere, Karnataka	41.46	29.67 11.41 --	11.41	18.26	-	951 215 736	-	154	61
	<b>Sub-total:-</b>		<b>Davangere for 2 Projects</b>	<b>92.44</b>	<b>66.15 25.44</b>	<b>25.44</b>	<b>40.71</b>	<b>-</b>	<b>2120 569 1551</b>	<b>-</b>	<b>250</b>	<b>319</b>
21	Karnataka Gulbarga 26-Sep-2013	29041661RD5828	Construction of 1024 DUs for slum dwellers (pandit dinadaya upadhaya slum, budga jangam, artisans, pous karmikas & devadasis) in Gulbarga	55.81	26.62 26.62 10.24	-	-	-	1024 1024 -	-	704	320
22	Karnataka Gulbarga 30-Dec-2013	29041661RD6254	Construction of 1196 houses in 7 slums of Gulbarga, Karnataka	65.10	31.06 31.06 11.95	-	-	-	1196 914 282	-	900	14
23	Karnataka Gulbarga 30-Dec-2013	29041661RD6255	Construction of 1227 houses in 6 slums of Gulbarga, Karnataka	65.86	31.42 31.42 9.21	-	-	-	1227 1067 160	-	1,067	-
	<b>Sub-total:-</b>		<b>Gulbarga for 3 Projects</b>	<b>186.77</b>	<b>89.1 89.1 31.4</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>3447 3005 442</b>	<b>-</b>	<b>2,671</b>	<b>334</b>
24	Karnataka Hubli Dharwad 30-Dec-2013	29091809RD6251	Construction of 1056 houses in 6 slums of Hubli-Dharwad, Karnataka	57.53	27.45 27.45 10.56	-	-	-	1056 897 159	-	803	94
25	Karnataka Hubli -Dharwad 30-Jan-2013	29091809RP5726	Construction of 1072 houses (Recolation) at Hubli-Dharwad, Karnataka	67.67	30.66 30.66 --	-	-	(0.00)	1072 751 321	-	534	217
26	Karnataka Hubli-Dharwad 13-Aug-2014	29091809RD7288	In-situ 525 DUs of three Selected Slums of Hubli-Dharwad, Karnataka	Project Cancelled on 19-May-15	-- 5.24 --	-	-	(5.24)	- - -	-	-	-
	<b>Sub-total:-</b>		<b>Hubli-Dharwad for 2 Projects</b>	<b>125.20</b>	<b>58.1 63.35 10.56</b>	<b>-</b>	<b>-</b>	<b>(5.24)</b>	<b>2128 1648 480</b>	<b>-</b>	<b>1,337</b>	<b>311</b>
27	Karnataka Kolar 12-Dec-2013	29192520RD6092	Construction of 851 (G F) DUs at 4 selected slums (In situ) in Kolar City, Karnataka	37.10	26.55 21.24 5.96	-	5.31	-	851 558 293	-	429	129
28	Karnataka Mandya 12-Dec-2013	29222938RD6093	Construction of 1,335 (G+3) DUs in 5 different slum locations in Mandya City Karnataka.	64.99	41.83 16.02 --	16.02	25.81	-	1335 248 1087	-	-	248
29	Karnataka Mysore 12-Dec-2013	29263214RD6072	Construction of 1329 (G.F) DUs at 8 Selected slums in Mysore City, Krishnaraja Area .	Project Cancelled on 19-May-15	-- 13.29 --	-	-	(13.29)	- - -	-	-	-
30	Karnataka Mysore 12-Dec-2013	29263214RD6088	Construction of 700 (G F) DUs at K N Pura slum (In-situ) in Mysore City, Narasimharaja Area.	Project Cancelled on 19-May-15	-- 7 --	-	-	(7.00)	- - -	-	-	-
31	Karnataka Mysore 30-Dec-2013	29263214RD6257	Construction of 655 (G.F) DUs at 4 Selected slums (In-situ) in Mysore City, Chamaraja Area.	Project Cancelled on 19-May-15	-- 6.43 --	-	-	(6.43)	- - -	-	-	-
32	Karnataka Mysore 12-Dec-2013	29263214RD6134	Construction of 116 DUs in Indira Colony slum Mysore, Karnataka	6.28	3 3 1.15	-	-	-	116 116 -	-	116	-
	<b>Sub-total:-</b>		<b>Mysore for 1 Project</b>	<b>6.28</b>	<b>3 29.72 1.15</b>	<b>-</b>	<b>-</b>	<b>(26.72)</b>	<b>116 116 -</b>	<b>-</b>	<b>116</b>	<b>-</b>
33	Karnataka Robertsonpet 20-Jan-2014	29194103RD6474	Construction of 843 (G.F) DUs at 4 selected slums (In-situ) in Robertsonpet (K.G.F), Kolar	Project Cancelled on 19-May-15	-- 10.12 --	-	-	(10.12)	- - -	-	-	-
34	Karnataka Tumkur 30-Jan-2013	29184854RP5725	Construction of 1200 houses (Recolation) at Dibbur in Tumkur.	69.96	48.66 38.93 11.68	-	9.73	-	1200 1200 -	-	1,200	-
35	Karnataka Tumkur 12-Dec-2013	29184854RD6089	Construction of 1566 (G F) Dus at 6 selected slums (In Situ) in Tumkur.	67.99	48.65 38.92 12.42	-	9.73	-	1566 1466 100	-	1,465	1
	<b>Sub-total:-</b>		<b>Tumkur for 2 Projects</b>	<b>137.95</b>	<b>97.31 77.85 24.1</b>	<b>-</b>	<b>19.46</b>	<b>-</b>	<b>2766 2666 100</b>	<b>-</b>	<b>2,665</b>	<b>1</b>
36	Karnataka Madhugiri 13-Aug-2014	29182801RD7274	In-situ 450 DUs of five Selected Slums Madhugiri Town ( Karnataka).	Project Cancelled on 19-May-15	-- 5.4 --	-	-	(5.40)	- - -	-	-	-
37	Karnataka Sira 13-Aug-2014	29184483RD7275	In-situ 450 DUs of five Selected Slums at Sira city in Tumkur district (Karnataka).	Project Cancelled on 19-May-15	-- 5.4 --	-	-	(5.40)	- - -	-	-	-
38	Karnataka Koppal 13-Aug-2014	29072556RD7289	In-situ upgradation 337 DUs of two Selected Slums of Koppal city, Karnataka	Project Cancelled on 19-May-15	-- 4.04 --	-	-	(4.04)	- - -	-	-	-
39	Karnataka Yadgir 13-Aug-2014	29045134RD7290	In-situ 302 DUs in 2 Selected Slums in Yadgir city, Karnataka	Project Cancelled on 19-May-15	-- 3.62 --	-	-	(3.62)	- - -	-	-	-
40	Karnataka Hassan 13-Aug-2014	29231744RD7291	In-situ 327 DUs in 2 Selected Slums in Hassan city, Karnataka	Project Cancelled on 19-May-15	-- 3.92 --	-	-	(3.92)	- - -	-	-	-

## RAY State wise Report for latest Progress at Project &amp; City/Town Level

Sr. No.	State City/Town Approved Date	Project Code	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
				Project Cost	Central Share	Pending UC *	Balance ACA for Claim	Excess Central Share	Houses			
					Approved Released Adjusted				Sanctioned Completed In-Progress	Non Starter	Occupied	Un-occupied
41	Karnataka Ramanagara 13-Aug-2014	29213986RD7292	In-situ upgradation 1530 DUs of Eight Selected Slums of Ramanagara, Karnataka	Project Cancelled on 19-May-15	-- 18.36 --	-	-	(18.36)	- - -	-	-	-
42	Karnataka Gadag 28-Nov-2014	29081469RD7248	Construction of 504 New units G+1 with allied infra for Urban Poor at Gangimadhi Nagar Ph-I, Gadag, Karnataka	Project Cancelled on 19-May-15	-- 6.05 --	-	-	(6.05)	- - -	-	-	-
	<b>Total :-</b>		<b>Karnataka for 20 Projects</b>	<b>1,129.27</b>	<b>636.28 689.64 160.88</b>	<b>92.72</b>	<b>107.51</b>	<b>(160.88)</b>	<b>22133 16541 5592</b>	<b>-</b>	<b>13,527</b>	<b>3,014</b>
103	Kerala Kochi 30-Dec-2013	32082498RD6231	Construction & upgradation of 755 DUs in Thuruthy, Kalvathy & Konchery colony of Kochi, Kerala	67.62	18.8 7 --	7.00	11.80	-	755 54 231	470	54	-
104	Kerala Kollam 31-May-2013	32132528RP5728	Construction of 265 houses at SMP Palace Colony, Kollam, Kerala	17.85	11.21 4.48 --	4.48	6.72	-	265 - 195	70	-	-
105	Kerala Thiruvananthapuram 19-Jan-2012	32145163RP5727	Construction of 1032 Mathipuram Colony, Vizhinjam, Thiruvananthapuram, Kerala	71.87	34.73 13.89 --	2.32	20.84	-	1032 271 644	117	271	-
106	Kerala Kozhikode 11-Nov-2014	32042603RD7490	Construction of 33 new DUs and upgradation of 3 DUs in Kozhikode, Kerala	1.88	0.84 0.32 --	0.32	0.52	-	36 - 11	25	-	-
107	Kerala Thrissur 11-Nov-2014	32074781RD7489	Construction of 12 new DUs and upgradation of 18 DUs in Thrissur, Kerala.	1.54	0.49 0.16 --	0.16	0.33	-	30 18 6	6	-	18
	<b>Total :-</b>		<b>Kerala for 5 Projects</b>	<b>160.77</b>	<b>66.06 25.86 --</b>	<b>14.28</b>	<b>40.21</b>	<b>-</b>	<b>2118 343 1087</b>	<b>688</b>	<b>325</b>	<b>18</b>
1	Madhya Pradesh Bhopal 05-Dec-2012	23320727RP5734	Construction of 1204 houses in identified 4 Slums, Bhopal	74.00	33.64 26.91 13.45	9.55	6.73	-	1204 1204 -	-	568	636
2	Madhya Pradesh Chhindwara 27-Feb-2014	23431019RD6593	Construction of 1054 Insitu & 44 Rental DUs at Chindwara	Project Cancelled on 19-May-15	-- 13.18 --	-	-	(13.18)	- - -	-	-	-
3	Madhya Pradesh Gwalior 19-Jan-2012	23041686RP5732	Construction of 934 houses in Identified 5 Slums in Gwalior, M.P	57.16	25.26 20.21 10.11	4.21	5.05	-	934 832 102	-	-	832
4	Madhya Pradesh Indore 19-Jan-2012	23261848RP5751	Construction of 1463 houses in Identified 6 Slums in Indore, M.P	84.34	37.29 29.83 14.92	-	7.46	-	1463 512 951	-	-	512
5	Madhya Pradesh Jabalpur 19-Jan-2012	23391864RP5731	Construction of 740 DUs Identified 4 Slums Jabalpur, M.P	36.95	16.73 13.38 6.69	6.69	3.35	-	740 578 162	-	402	176
6	Madhya Pradesh Neemuch 27-Feb-2014	23183395RD6594	Construction of slum redevelopment (in-situ) of slum behind Bhageshwar Mandir in Radha Krishna ward	Project Cancelled on 19-May-15	-- 1.73 --	-	-	(1.73)	- - -	-	-	-
7	Madhya Pradesh Ratlam 27-Feb-2014	23204055RD6597	In-situ redevelopment of Ishwar nagar slum in Ratlam City	Project Cancelled on 19-May-15	-- 10.18 --	-	-	(10.18)	- - -	-	-	-
8	Madhya Pradesh Sagar 19-Jan-2012	23114148RP5733	Construction of 780 Identified 3 Slums (Kishor Nyayalay, Khurai Bus Stand and Kasai Basti)	35.11	22.54 16.85 7.84	-	5.69	-	780 - 780	-	-	-
9	Madhya Pradesh Sagar 13-Aug-2014	23114148RD7232	Construction of 1370 DUs in 8 Identified Slums at Sagar City (Madhya Pradesh).	75.43	43.06 27.56 11.12	0.13	15.50	-	1370 1248 122	-	1,248	-
	<b>Sub-total:-</b>		<b>Sagar for 2 Projects</b>	<b>110.54</b>	<b>65.6 44.41 18.96</b>	<b>0.13</b>	<b>21.19</b>	<b>-</b>	<b>2150 1248 902</b>	<b>-</b>	<b>1,248</b>	<b>-</b>
10	Madhya Pradesh Singrauli 27-Feb-2014	23174476RD6653	Construction of identified Slums of Singrauli City, Madhya Pradesh	Project Cancelled on 19-May-15	-- 3.2 --	-	-	(3.20)	- - -	-	-	-
11	Madhya Pradesh Ujjain 08-Mar-2013	23214882RP5735	Construction of identified Slums (Hari phatak Rajiv Nagar, lohar Patti, Motinagar, Ekta nagar), Ujjain	Project Cancelled on 19-May-15	-- 13.09 --	-	-	(13.09)	- - -	-	-	-
12	Madhya Pradesh Dewas 13-Aug-2014	23231235RD7228	In-situ redevelopment 1212 DUs of three Identified Slums at Dewas, Madhya Pradesh	61.48	38.05 23.27 8.73	-	14.78	-	1212 600 612	-	51	549
13	Madhya Pradesh Rewa 13-Aug-2014	23144090RD7229	Construction of 894 DUs in 2 Identified Slums at Rewa City, Madhya Pradesh	Project Cancelled on 19-May-15	-- 10.73 --	-	-	(10.73)	- - -	-	-	-
14	Madhya Pradesh Satna 13-Aug-2014	23134290RD7230	Construction of 1332 DUs in 4 Identified Slums at Satna City, Madhya Pradesh	Project Cancelled on 19-May-15	-- 15.98 --	-	-	(15.98)	- - -	-	-	-
15	Madhya Pradesh Katni 13-Aug-2014	23385812RD7249	Construction of 834 DUs in 4 Identified Slums at Katni City, Madhya Pradesh	Project Cancelled on 19-May-15	-- 10.01 --	-	-	(10.01)	- - -	-	-	-
16	Madhya Pradesh Khandwa 13-Aug-2014	23292395RD7231	In-situ redevelopment and relocation 592DUs of Identified Slums at Khandwa City, Madhya Pradesh.	Project Cancelled on 19-May-15	-- 7.1 --	-	-	(7.10)	- - -	-	-	-

## RAY State wise Report for latest Progress at Project &amp; City/Town Level

Sr. No.	State City/Town Approved Date	Project Code	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)					
				Project Cost	Central Share		Pending UC *	Balance ACA for Claim	Excess Central Share	Houses				
					Approved Released	Adjusted				Sanctioned	Completed	In-Progress	Non Starter	Occupied
17	Madhya Pradesh Burhanpur 13-Aug-2014	23290868RD7233	In-situ redevelopment 432 DUs of Pragati Nagar Slum at Burhanpur City, Madhya Pradesh.	Project Cancelled on 19-May-15	--	--	--	--	--	(5.18)	--	--	--	--
18	Madhya Pradesh Vidisha 11-Nov-2014	23315060RD7448	Construction of 420 DUs for Slum rehabilitation for Six slums in Vidisha, Madhya Pradesh	19.86	13.07 8.37	--	3.33	4.71	--	--	420 398 22	--	398	--
	<b>Total :-</b>		<b>Madhya Pradesh for 8 Projects</b>	<b>444.32</b>	<b>229.65 256.77 72.85</b>		<b>23.91</b>	<b>63.26</b>		<b>(90.39)</b>	<b>8123 5372 2751</b>		<b>2,667</b>	<b>2,705</b>
126	Mizoram Aizawl 11-Sep-2012	15030057RP5748	Construction for 142 DUs At Zuangtui, Aizawl, Mizoram	11.20	9.49 7.51	--	--	1.98	--	--	142 65 77	--	65	--
	<b>Total :-</b>		<b>Mizoram for 1 Project</b>	<b>11.20</b>	<b>9.49 7.51</b>			<b>1.98</b>			<b>142 65 77</b>		<b>65</b>	
127	Nagaland Chumukedima 27-Feb-2014	13061095RD6592	Construction for housing for urban poor for Chumukedima town .	18.60	13.78 9.64	--	4.13	4.13	--	--	384 128 256	--	--	128
128	Nagaland Medziphema 27-Feb-2014	13065196RD6590	Construction for housing for urban poor for Medziphema town	19.74	14.57 9.97	--	4.37	4.60	--	--	350 135 215	--	--	135
129	Nagaland Tseminyu 27-Feb-2014	13075195RD6591	Costruction of 320 housing for urban poor for Tseminyu town	18.05	13.33 5.12	--	--	8.21	--	--	320 192 128	--	--	192
	<b>Total :-</b>		<b>Nagaland for 3 Projects</b>	<b>56.39</b>	<b>41.68 24.74</b>		<b>8.51</b>	<b>16.94</b>			<b>1054 455 599</b>			<b>455</b>
130	Odisha Berhampur 30-Dec-2013	21190849RD6268	Construction of 288 new DUs in three slum clusters of Berhampur Phase-I, Odisha	16.54	7.75 2.93	--	--	4.82	--	--	288 - 288	--	--	--
131	Odisha Berhampur 30-Dec-2013	21190849RD6269	Construction of 564 new DUs in five slum clusters of Berhampur Phase - II, Odisha.	32.76	21.2 8.15	--	--	13.05	--	--	564 528 -	36	--	528
132	Odisha Berhampur 30-Dec-2013	21190849RD6270	Construction of 736 new DUs in six slum clusters of Berhampur Phase - III, Odisha	34.85	22.56 8.67	--	--	13.89	--	--	736 64 560	112	--	64
133	Odisha Berhampur 30-Dec-2013	21190849RD6271	Construction of 432 new DUs in Nehru Nagar slum clusters of Berhampur Phase - IV, Odisha	27.07	12.39 4.68	--	--	7.71	--	--	432 192 176	64	--	192
134	Odisha Berhampur 20-Jan-2014	21190849RD6432	Construction of 240 new DUs in two slum clusters of Berhampur Ph-V, Odisha	11.36	7.36 2.83	--	--	4.53	--	--	240 32 176	32	--	32
135	Odisha Berhampur 20-Jan-2014	21190849RD6433	Construction of 596 new DUs and upgradation of 459 DUs in 26 slum clusters of Berhampur Ph-VI, Odisha	47.81	20.72 7.8	--	7.80	12.91	--	--	1055 116 2	937	116	--
136	Odisha Berhampur 20-Jan-2014	21190849RD6434	Construction of 224 new DUs, 66 new individual DUs and upgradation of 41 DUs (new toilets) in 6 slum of Berhampur Ph-VII, Odisha	22.92	9.02 3.38	--	--	5.64	--	--	331 64 -	267	--	64
137	Odisha Berhampur 13-Aug-2014	21190849RD7310	Construction of 612 new dwelling units and upgradation of 207 DUs in 16 slum clusters of Berhampur Ph-VIII, Odisha.	46.19	24.51 9.34	--	9.34	15.17	--	--	819 - -	819	--	--
138	Odisha Berhampur 13-Aug-2014	21190849RD7311	Construction of 469 new dwelling units and upgradation of 119 nos. of 14 slum of Berhampur Ph-IX, Odisha	38.13	19.25 7.31	--	4.47	11.93	--	--	588 - 48	540	--	--
	<b>Sub-total:-</b>		<b>Berhampur for 9 Projects</b>	<b>277.63</b>	<b>144.76 55.1</b>		<b>21.61</b>	<b>89.66</b>			<b>5053 996 1250</b>	<b>2,807</b>	<b>116</b>	<b>880</b>
139	Odisha Bhubaneswar 19-Jan-2012	21170733RP5749	Construction for Rangamatia Improvement Project , Bhubaneswar, Orissa	41.04	16.34 16.01 2.94	--	9.90	0.33	--	--	992 600 392	--	--	600
140	Odisha Bhubaneswar 11-Sep-2012	21170733RP5750	Construction for Mahisakhala Slum Cluster, Bhubaneswar (in-situ redevelopment)	46.94	19.91 12.12 5.57	--	0.00	7.78	--	--	760 440 320	--	80	360
141	Odisha Bhubaneswar 05-Dec-2012	21170733RP5752	Construction of Patharbandha Slum cluster, Bhubaneswar.	85.40	36.72 29.38 14.69	--	12.22	7.34	--	--	1480 240 1240	--	160	80
142	Odisha Bhubaneswar 26-Sep-2013	21170733RD6188	Construction for Mandap Basti slum cluster, Bhubaneswar	21.51	8.97 3.44	--	0.35	5.53	--	--	384 384 -	--	--	384
	<b>Sub-total:-</b>		<b>Bhubaneswar for 4 Projects</b>	<b>194.89</b>	<b>81.94 60.95 23.2</b>		<b>22.48</b>	<b>20.98</b>			<b>3616 1664 1952</b>		<b>240</b>	<b>1,424</b>
143	Odisha Cuttack 05-Dec-2012	21121116RP5754	Construction for 865 of 10 Slum cluster; In-situ redevelopment, Cuttack Municipal corporation	25.83	10.78 4.31	--	--	6.47	--	--	865 368 194	303	368	--

## RAY State wise Report for latest Progress at Project &amp; City/Town Level

Sr. No.	State City/Town Approved Date	Project Code	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
				Project Cost	Central Share	Pending UC *	Balance ACA for Claim	Excess Central Share	Houses			
					Approved Released Adjusted				Sanctioned Completed In-Progress	Non Starter	Occupied	Un-occupied
144	Odisha Jajpur 08-Mar-2013	21131901RP5753	Construction for 990 houses in 15 slums at Jajpur	47.79	31.18 8.15 --	(0.00)	23.03	-	990 588 402	-	588	-
145	Odisha Jajpur 13-Aug-2014	21131901RD7309	Construction of 711 DUs in 16 slum clusters of Jajpur Ph-II, Odisha	35.94	21.5 8.24 --	2.30	13.26	-	711 196 515	-	196	-
	<b>Sub-total:-</b>		<b>Jajpur for 2 Projects</b>	<b>83.73</b>	<b>52.68 16.39</b>	<b>2.30</b>	<b>36.30</b>	<b>-</b>	<b>1701 784 917</b>	<b>-</b>	<b>784</b>	<b>-</b>
146	Odisha Rourkela 13-Aug-2014	21054059RD7308	Construction of 1556 new dwelling units at Madhusudanpalli slum cluster of Rourkela, Odisha.	Project Cancelled on 19-May-15	-- 18.59 --	-	-	(18.59)	- - -	-	-	-
147	Odisha Puri 11-Nov-2014	21183885RD7468	Construction for 384 in-situ redevelopment of Trivedi Nagar in Puri, Odisha.	Project Cancelled on 19-May-15	-- 4.61 --	-	-	(4.61)	- - -	-	-	-
	<b>Total :-</b>		<b>Odisha for 16 Projects</b>	<b>582.08</b>	<b>290.16 159.95 23.2</b>	<b>46.39</b>	<b>153.41</b>	<b>(23.20)</b>	<b>11235 3812 4313</b>	<b>3,110</b>	<b>1,508</b>	<b>2,304</b>
148	Punjab Batala 11-Jan-2013	03010574RP5756	Construction for in-situ development of 3 slums at Batala	Project Cancelled on 19-May-15	-- 1.32 --	-	-	(1.32)	- - -	-	-	-
149	Punjab Jalandhar 30-Jan-2013	03041912RP5756	Construction for in-situ upgradation of 9 slums in Jalandhar City	Project Cancelled on 19-May-15	-- 2.46 --	-	-	(2.46)	- - -	-	-	-
	<b>Total :-</b>		<b>Punjab</b>	<b>-</b>	<b>3.78</b>	<b>-</b>	<b>-</b>	<b>(3.78)</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>
150	Rajasthan Ajmer 11-Jan-2013	08210060RP5759	Construction for Lohar Basti site, Pasand Nagar Kotra and Idgah (Chorasiya bas) Ajmer	85.11	40.57 16.23 --	16.23	24.34	-	1448 - 1448	-	-	-
151	Rajasthan Alwar 11-Jan-2013	08060116RP5757	Construction for Budh Vihar, behind Pratap School & Dhobigatta, Alwar, Rajasthan	83.46	59.67 38.19 --	14.32	21.48	-	1544 989 355	200	989	-
152	Rajasthan Badi Sadri 10-Sep-2013	08290531RD5798	Construction for in-situ redevelopment of various slums in Badi Sadri, Rajasthan	10.44	4.38 1.64 --	1.64	2.74	-	135 - -	135	-	-
153	Rajasthan Begun 10-Sep-2013	08290593RD5797	Construction for in-situ redevelopment of various slums in Begun, Rajasthan	13.04	5.36 2.14 --	2.14	3.22	-	165 - -	165	-	-
154	Rajasthan Bharatpur 11-Jan-2013	08070670RP5760	Construction for 220 houses in Namak Katra Slum, Bharatpur, Rajasthan	9.08	6.49 2.6 --	2.60	3.90	-	220 12 -	208	12	-
155	Rajasthan Bikaner 30-Jan-2013	08030763RP5764	Construction for Bhatto & Oddao Ka Bass, Bikaner, Rajasthan	17.28	7.61 3.04 --	3.04	4.56	-	350 - -	350	-	-
156	Rajasthan Bikaner 10-Sep-2013	08030763RD5802	Construction for 812 houses in Chhota Ranisar Baas, Bikaner	45.77	20.2 8.08 --	8.08	12.12	-	812 - -	812	-	-
	<b>Sub-total:-</b>		<b>Bikaner for 2 Projects</b>	<b>63.05</b>	<b>27.8 11.12</b>	<b>11.12</b>	<b>16.68</b>	<b>-</b>	<b>1162 - -</b>	<b>1,162</b>	<b>-</b>	<b>-</b>
157	Rajasthan Chittorgarh 10-Sep-2013	08291078RD5801	In-situ redevelopment of various slums and development of Rental housing scheme in Chittorgarh, Rajasthan	91.83	38.29 24.5 --	-	13.78	-	1187 480 683	24	-	480
158	Rajasthan Chhoti Sadri 10-Sep-2013	08291026RD5796	In-situ redevelopment of various slums in Choti Sadri, Rajasthan	29.24	11.99 4.49 --	4.49	7.50	-	369 - -	369	-	-
159	Rajasthan Fatehnagar 26-Sep-2013	08261447RD5851	In-situ, Relocation & Rental House redevelopment of various slums in Fatehnagar, Udaipur, Rajasthan	36.62	18.56 11.88 --	4.75	6.68	-	594 224 272	98	-	224
160	Rajasthan Jaipur 26-Sep-2013	08121891RD5948	In-situ development of project for Bagrana Kachi Basti, Jaipur, Rajasthan	92.46	44.1 34.09 --	-	10.00	-	1824 1824 -	-	-	1,824
161	Rajasthan Jaipur 19-Jan-2012	08121891RP5761	Construction for Kiron Ki Dhani Slum, Jaipur, Rajasthan	57.29	27.6 22.08 --	-	5.52	-	1104 1104 -	-	1,104	-
162	Rajasthan Jaipur 11-Jan-2013	08121891RP5762	Construction for sanjay Nagar Bhatta Basti (Phase-I), Jaipur, Rajasthan	96.61	44.7 35.76 --	17.88	8.94	-	2332 388 1944	-	-	388
	<b>Sub-total:-</b>		<b>Jaipur for 3 Projects</b>	<b>246.36</b>	<b>116.39 91.93</b>	<b>17.88</b>	<b>24.46</b>	<b>-</b>	<b>5260 3316 1944</b>	<b>-</b>	<b>1,104</b>	<b>2,212</b>
163	Rajasthan Jodhpur 31-May-2013	08152028RP5758	Construction of 208 DUs at Natiya basti in Jodhpur, Rajasthan	10.84	5.36 2.15 --	2.15	3.22	-	208 - 208	-	-	-
164	Rajasthan Jodhpur 10-Sep-2013	08152028RD5789	Construction of Rental housing scheme at Bhuri Beri slum in Jodhpur	Project Cancelled on 19-May-15	-- 10.16 --	-	-	(10.16)	- - -	-	-	-



## RAY State wise Report for latest Progress at Project &amp; City/Town Level

Sr. No.	State City/Town Approved Date	Project Code	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
				Project Cost	Central Share	Pending UC *	Balance ACA for Claim	Excess Central Share	Houses	Non Starter	Occupied	Un-occupied
					Approved Released Adjusted				Sanctioned Completed In-Progress			
	<b>Sub-total:-</b>		<b>Jodhpur for 1 Project</b>	<b>10.84</b>	<b>5.36</b> <b>12.3</b> <b>--</b>	<b>2.15</b>	<b>3.22</b>	<b>(10.16)</b>	<b>208</b> <b>-</b> <b>208</b>	<b>-</b>	<b>-</b>	<b>-</b>
165	Rajasthan Kapasana 26-Sep-2013	08292229RD5888	Construction for relocation of various slums in Kapasana	Project Cancelled on 19-May-15	-- 1.15 --	-	-	(1.15)	- - -	-	-	-
166	Rajasthan Kapasana 10-Sep-2013	08292229RD5795	In-situ redevelopment of various slums in Kapasana, Rajasthan	12.94	4.7 1.74 --	1.74	2.96	-	143 - -	143	-	-
	<b>Sub-total:-</b>		<b>Kapasana for 1 Project</b>	<b>12.94</b>	<b>4.7</b> <b>2.89</b> <b>--</b>	<b>1.74</b>	<b>2.96</b>	<b>(1.15)</b>	<b>143</b> <b>-</b> <b>-</b>	<b>143</b>	<b>-</b>	<b>-</b>
167	Rajasthan Kota 21-Dec-2013	08302572RP5763	Rental to Ownership Housing Scheme (at Mohanlal Sukhadiya Housing Scheme Extension) in Kota.	71.67	34.16 26.79 11.31	-	7.37	-	1528 1528 -	-	1,198	330
168	Rajasthan Nimbahera 10-Sep-2013	08293432RD5800	In-situ redevelopment of various slums and development of Rental housing scheme in Nimbahera, Rajasthan	44.53	19.73 12.63 --	-	7.10	-	614 156 458	-	156	-
169	Rajasthan Pratapgarh 10-Sep-2013	08293845RD5799	In-situ redevelopment of various slums and development of Rental housing scheme in Pratapgarh, Rajasthan	55.14	25.41 18.75 --	-	6.66	-	792 360 432	-	220	140
170	Rajasthan Udaipur 26-Sep-2013	08264865RD5928	In-situ development of various slums (763 New houses) in Udaipur, Rajasthan	40.19	23.96 9.16 --	9.16	14.80	-	763 - -	763	-	-
	<b>Total :-</b>		<b>Rajasthan for 19 Projects</b>	<b>903.54</b>	<b>442.81</b> <b>287.23</b> <b>11.31</b>	<b>88.21</b>	<b>166.89</b>	<b>(11.31)</b>	<b>16132</b> <b>7065</b> <b>5800</b>	<b>3,267</b>	<b>3,679</b>	<b>3,386</b>
171	Tamil Nadu Chennai 05-Dec-2012	33020988RP5770	Construction for 1056 houses in Kakkanaji Nagar slum at Athipattu, Ambattur, Ph-I, Chennai, Tamilnadu	84.92	34.72 34.72 --	6.94	-	-	1056 1056 -	-	1,056	-
172	Tamil Nadu Chennai 30-Jan-2013	33020988RP5771	Construction for 416 houses in Kakkanaji Nagar slum at Athipattu, Ambattur, Ph-II, Chennai, Tamilnadu	32.23	13.25 13.25 --	-	-	-	416 416 -	-	416	-
173	Tamil Nadu Chennai 20-Jan-2015	33020988RD7628	Construction of 192 houses at Ponniamman Koil Street, Enjambakkam, Chennai, Tamil Nadu.	Project Cancelled on 19-May-15	-- -- --	-	-	-	- - -	-	-	-
174	Tamil Nadu Chennai 20-Jan-2015	33020988RD7629	Construction of 311 houses at Nainarkuppam Slum, Chennai, Tamil Nadu	Project Cancelled on 19-May-15	-- -- --	-	-	-	- - -	-	-	-
	<b>Sub-total:-</b>		<b>Chennai for 2 Project</b>	<b>117.15</b>	<b>47.97</b> <b>47.97</b> <b>--</b>	<b>6.94</b>	<b>-</b>	<b>-</b>	<b>1472</b> <b>1472</b> <b>-</b>	<b>-</b>	<b>1,472</b>	<b>-</b>
175	Tamil Nadu Madurai 20-Jan-2014	33242809RD6395	Construction of 276 tenements (In-situ Redevelopment) at PT Colony slum, Madurai, Tamil Nadu	20.36	6.63 6.63 --	1.57	-	-	276 276 -	-	276	-
176	Tamil Nadu Salem 30-Dec-2013	33084187RD6228	Construction of 235 houses at Gandhinagar New and Old Colony, Salem, Tamilnadu	13.97	5.97 5.97 1.84	-	-	-	235 235 -	-	235	-
177	Tamil Nadu Salem 13-Aug-2014	33084187RD7178	In-situ development 122 DUs of Kamraj Nagar slum in Salem, Tamil Nadu	7.87	3.11 1.19 --	1.19	1.92	-	122 74 48	-	74	-
178	Tamil Nadu Salem 20-Jan-2015	33084187RD7630	Construction of 219 houses at Cengalanai Road slum, Salem, Tamil Nadu.	Project Cancelled on 19-May-15	-- -- --	-	-	-	- - -	-	-	-
179	Tamil Nadu Salem 20-Jan-2015	33084187RD7631	Construction of 124 houses at Periya Nagar, Salem, Tamil Nadu	Project Cancelled on 19-May-15	-- -- --	-	-	-	- - -	-	-	-
	<b>Sub-total:-</b>		<b>Salem for 2 Project</b>	<b>21.84</b>	<b>9.08</b> <b>7.17</b> <b>1.84</b>	<b>1.19</b>	<b>1.92</b>	<b>-</b>	<b>357</b> <b>309</b> <b>48</b>	<b>-</b>	<b>309</b>	<b>-</b>
180	Tamil Nadu Thirunelveli 30-Dec-2013	33294814RD6212	Construction of 36 new houses and 15 Up-gradation units at Karuvelankundu Street, Tirunelveli	2.52	1.06 0.68 --	0.14	0.38	-	51 49 2	-	49	-
181	Tamil Nadu Thirunelveli 30-Dec-2013	33294814RD6211	Construction of 60 DU's at Nagammalpuram, Tirunelveli, Tamilnadu	3.67	1.47 0.94 --	0.20	0.53	-	60 60 -	-	60	-
182	Tamil Nadu Tirunelveli 13-Aug-2014	33294814RD7177	In-situ development 318 DUs, relocation 432 DUs and up-gradation 124 DUs for seven (7) slums in Tirunelveli	44.44	23.34 14.06 --	5.16	9.28	-	874 864 10	-	766	98
	<b>Sub-total:-</b>		<b>Thirunelveli for 3 Projects</b>	<b>50.64</b>	<b>25.86</b> <b>15.67</b> <b>--</b>	<b>5.51</b>	<b>10.19</b>	<b>-</b>	<b>985</b> <b>973</b> <b>12</b>	<b>-</b>	<b>875</b>	<b>98</b>
183	Tamil Nadu Thiruchirappalli 30-Dec-2013	33154809RD6213	Relocation of 144 households of Indira Nagar slum to Nagamangalam village, Thiruchirappalli	8.12	3.38 3.38 --	0.78	-	-	144 144 -	-	144	-
184	Tamil Nadu Thiruchirappalli 20-Jan-2014	33154809RD6408	Construction of 189 houses at Melapandamangalam slum in Thiruchirappalli	11.35	4.57 4.57 --	1.06	-	-	189 189 -	-	189	-

## RAY State wise Report for latest Progress at Project &amp; City/Town Level

Sr. No.	State City/Town Approved Date	Project Code	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
				Project Cost	Central Share	Pending UC *	Balance ACA for Claim	Excess Central Share	Houses			
					Approved Released Adjusted				Sanctioned Completed In-Progress	Non Starter	Occupied	Un-occupied
185	Tamil Nadu Tiruchirappalli 20-Jan-2014	33154809RD6409	Construction of 158 houses at Thimmarayasamuthiram in Tiruchirappalli	9.81	3.78 3.78 --	0.88	-	-	158 158 -	-	158	-
186	Tamil Nadu Tiruchirappalli 30-Jan-2013	33154809RP5769	In-situ Upgradation of Karikalan Street. Nadukondaiyam Pettai in Trichy, Tamil Nadu	17.21	7 7 --	-	-	-	305 305 -	-	305	-
	<b>Sub-total:-</b>		<b>Tiruchirappalli for 4 Projects</b>	<b>46.48</b>	<b>18.73 18.73 --</b>	<b>2.73</b>	-	-	<b>796 796 -</b>	-	<b>796</b>	-
187	Tamil Nadu Tuticorin 30-Dec-2013	33315175RD6230	593 DUs In-situ redevelopment of 149 houses at Ceylon colony and Relocation of 444 DUs at Rajiv Gandhi Nagar, Thoothukudi	33.97	16.21 9.7 --	3.55	6.51	-	593 591 2	-	591	-
188	Tamil Nadu Vellore 12-Dec-2013	33045041RD6133	Construction of 135 houses with basic infrastructure facilities at Thideer Nagar, Vellore	8.55	3.92 2.51 --	-	1.41	-	135 135 -	-	135	-
189	Tamil Nadu Erode 13-Aug-2014	33101414RD7176	In-situ development 155 DUs at Kamaraj Nagar of Erode City, Tamil Nadu.	Project Cancelled on 19-May-15	-- 1.84 --	-	-	(1.84)	- - -	-	-	-
190	Tamil Nadu Tirupur 13-Aug-2014	33124819RD7179	Construction of 266 Relocation Dwelling Units In Tirupur city, Tamil Nadu.	18.38	6.84 4.13 --	1.52	2.70	-	266 266 -	-	266	-
191	Tamil Nadu Coimbatore 20-Jan-2015	33121103RD7632	Construction of 291 houses in-situ at Machampalayam Mariyamman Koil street and Kurichi Boyer street in Coimbatore, Tamil Nadu	Project Cancelled on 19-May-15	-- -- --	-	-	-	- - -	-	-	-
	<b>Total :-</b>		<b>Tamil Nadu for 15 Projects</b>	<b>317.36</b>	<b>135.25 114.36 1.84</b>	<b>23.02</b>	<b>22.73</b>	<b>(1.84)</b>	<b>4880 4818 62</b>	-	<b>4,720</b>	<b>98</b>
192	Telangana Hyderabad 19-Jan-2012	28051819RP5708	Construction of Kesava Nagar slum; In-situ redevelopment, GHMC, Telangana	58.75	22.25 8.9 --	8.90	13.35	-	1198 - 334	864	-	-
193	Telangana Warangal 30-Dec-2013	28095121RD6232	Construction of 576 DUs in Ambedkarnagar & Jitendranagar slums in Warangal, Telangana	Project Cancelled on 19-May-15	-- 5.36 --	-	-	(5.36)	- - -	-	-	-
194	Telangana Warangal 27-Feb-2014	28095121RD6600	Construction of 300 Dwelling Units at Gandhinagar slum in Warangal, Telangana	Project Cancelled on 19-May-15	-- 3 --	-	-	(3.00)	- - -	-	-	-
195	Telangana Warangal 27-Feb-2014	28095121RD6654	Construction of 300 DU's at Meer Saheb slum from Nanimiya Thota & Doddi Komuriah slums in Warangal, Telangana	Project Cancelled on 19-May-15	-- 3 --	-	-	(3.00)	- - -	-	-	-
	<b>Sub-total:-</b>		<b>Warangal for 3 Project</b>	-	<b>11.36</b>	-	-	<b>(11.36)</b>	- - -	-	-	-
196	Telangana Ramagundam 11-Nov-2014	36033984RD7510	Construction of 286 new dwelling units in CBN Colony slum of Ramagundam, Telangana	Project Cancelled on 19-May-15	-- 3.33 --	-	-	(3.33)	- - -	-	-	-
197	Telangana Khammam 11-Nov-2014	36102387RD7508	Construction of 925 new dwelling units in Ramanagutta Slum of Khammam, Telangana.	Project Cancelled on 19-May-15	-- 10.29 --	-	-	(10.29)	- - -	-	-	-
198	Telangana Khammam 11-Nov-2014	36102387RD7509	Construction of 2375 new dwelling units in Mallemadugu Slum cluster of Khammam, Telangana.	Project Cancelled on 19-May-15	-- 28.52 --	-	-	(28.52)	- - -	-	-	-
	<b>Sub-total:-</b>		<b>Khammam</b>	-	<b>38.8</b>	-	-	<b>(38.80)</b>	- - -	-	-	-
	<b>Total :-</b>		<b>Telangana for 1 Project</b>	<b>58.75</b>	<b>22.25 62.38 --</b>	<b>8.90</b>	<b>13.35</b>	<b>(53.48)</b>	<b>1198 - 334</b>	<b>864</b>	-	-
199	Tripura Amarpur 11-Nov-2014	16020126RD7511	Construction of 598 new DUs and upgradation of 96 DUs in 6 slums of Amarpur town, Tripura.	27.95	22.06 16.97 --	1.28	5.09	-	694 150 544	-	150	-
200	Tripura Sabroom 11-Nov-2014	16024134RD7512	Construction of 331 new DUs and upgradation of 72 DUs in 6 slums of Sabroom, Tripura	15.74	12.39 9.53 --	1.12	2.86	-	403 - 403	-	-	-
201	Tripura Kumarghat 11-Nov-2014	16042639RD7513	Construction of 507 new DUs and upgradation of 111 DUs in 13 slums of Kumarghat, Tripura	24.09	19 14.62 --	-	4.38	-	618 13 605	-	13	-
202	Tripura Khowai 11-Nov-2014	16012460RD7514	Construction of 591 new DUs and upgradation of 699 DUs in 24 slums of Khowai, Tripura.	31.02	24.47 18.83 --	-	5.65	-	1290 494 796	-	494	-
	<b>Total :-</b>		<b>Tripura for 4 Projects</b>	<b>98.79</b>	<b>77.92 59.94 --</b>	<b>2.40</b>	<b>17.98</b>	-	<b>3005 657 2348</b>	-	<b>657</b>	-
1	Uttar Pradesh Agra 11-Jan-2013	09150042RP5768	Construction of 305 houses for identified slums as per SFCP, Agra, Uttar Pradesh	37.70	14.39 11.51 2.78	7.19	2.88	-	305 232 13	60	232	-

## RAY State wise Report for latest Progress at Project &amp; City/Town Level

Sr. No.	State City/Town Approved Date	Project Code	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)				
				Project Cost	Central Share		Pending UC *	Balance ACA for Claim	Excess Central Share	Houses			Un-occupied
					Approved Released Adjusted	Sanctioned Completed In-Progress				Non Starter	Occupied		
2	Uttar Pradesh Firozabad 20-Jan-2014	09161460RD6153	Construction of 454 DUs in 8 slums of Firozabad, Uttar Pradesh	28.08	11.75 4.52 --	0.14	7.23	-	454 191 -	263	191	-	
3	Uttar Pradesh Kannauj 21-Dec-2012	09302204RP5777	In-situ Upgradation of Shekhana & Bajariya Shekhana slums in Kannauj, Uttar Pradesh	17.53	9.86 6.31 --	2.37	3.55	-	164 64 34	66	64	-	
4	Uttar Pradesh Kanpur 21-Dec-2012	09342214RP5775	Construction of 48 DUs for Harbansh Mohal Slum Improvement, Kanpur, Uttar Pradesh	5.18	2.07 1.66 --	1.66	0.41	-	48 - 16	32	-	-	
5	Uttar Pradesh Kanpur 21-Dec-2012	09342214RP5776	Construction of 80 DUs for Pokhar Purva Slum Improvement, Kanpur, Uttar Pradesh	8.25	3.01 2.41 --	2.41	0.60	-	80 32 16	32	32	-	
	<b>Sub-total:-</b>		<b>Kanpur for 2 Projects</b>	<b>13.43</b>	<b>5.08 4.07 --</b>	<b>4.07</b>	<b>1.02</b>	<b>-</b>	<b>128 32 32</b>	<b>64</b>	<b>32</b>	<b>-</b>	
6	Uttar Pradesh Lucknow 11-Jan-2013	09272776RP5778	In-situ 468 DUs for 5 slums namely Gaur Bheet, Bharat Nagar, chamrahi, Shivlokpur, Daud Nagar & Naya daud nagar in Faizullahganj ward Lucknow	24.75	10.75 8.6 4.3	4.91	2.15	-	468 186 146	136	186	-	
7	Uttar Pradesh Mathura 20-Jan-2014	09143011RD6391	Construction of 434 Dwelling Units in 7 slums of Mathura, Uttar Pradesh	21.57	13.53 5.21 --	1.71	8.33	-	434 124 -	310	124	-	
8	Uttar Pradesh Meerut 20-Jan-2014	09073036RD6394	Construction of 1017 new Dwelling Units in 2 slums of Meerut, Uttar Pradesh	62.60	26.19 20.15 --	10.07	6.04	-	1017 400 -	617	400	-	
9	Uttar Pradesh Moradabad 20-Jan-2014	09043118RD6392	Construction of 485 Dwelling Units in 5 slums of Moradabad, Uttar Pradesh	29.77	12.45 9.58 --	5.51	2.87	-	485 410 5	70	410	-	
10	Uttar Pradesh Muzaffarnagar 20-Jan-2014	09023210RD6393	Construction of 184 Dwelling Units in Mehmoodnagar slum of Muzaffar Nagar, Uttar Pradesh	9.13	5.73 3.52 0	1.32	2.20	-	184 125 -	59	125	-	
11	Uttar Pradesh Rae Bareilly 05-Dec-2012	09283920RP5773	638 DUs in 4 identified slums (Munshiganj, Mohiddinpur, Shah Tola and Ghosiyana), Rae Bareilly Ph-I.	64.61	44.51 17.8 --	17.80	26.70	-	638 487 1	150	483	4	
12	Uttar Pradesh Rae Bareilly 11-Jan-2013	09283920RP5774	Construction of 785 DUs for identified slums as per SFCP in Rae Bareilly Ph-II, Uttar Pradesh	52.91	35.06 22.44 --	9.92	12.62	-	785 431 6	348	431	-	
	<b>Sub-total:-</b>		<b>Rae Bareilly for 2 Projects</b>	<b>117.52</b>	<b>79.57 40.24 --</b>	<b>27.72</b>	<b>39.33</b>	<b>-</b>	<b>1423 918 7</b>	<b>498</b>	<b>914</b>	<b>4</b>	
13	Uttar Pradesh Rampur 05-Dec-2012	09054013RP5772	Construction of 96 Dwelling Units for Magjeen Mohalla at Rampur.	13.67	7.79 3.12 --	3.12	4.68	-	96 71 -	25	71	-	
14	Uttar Pradesh Varanasi 13-Aug-2014	09675005RD7348	Construction of 822 Dwelling Units in 3 slums of Varanasi, Uttar Pradesh.	54.99	21.38 16.38 --	10.12	5.00	-	822 280 -	542	280	-	
15	Uttar Pradesh Ghaziabad 13-Aug-2014	09091557RD7328	Construction of 560 DUs in Dindayalpur Nandgram slum at Ghaziabad, Uttar Pradesh.	34.69	14.51 11.16 0.6	6.90	3.35	-	560 212 -	348	212	-	
16	Uttar Pradesh Aligarh 13-Aug-2014	09120097RD7329	Construction of 602 Dwelling Units in 2 slums of Aligarh, Uttar Pradesh.	34.49	13.98 10.74 --	5.37	3.24	-	602 270 -	332	270	-	
17	Uttar Pradesh Jhansi 13-Aug-2014	09361998RD7330	Construction of 517 Dwelling Units in 7 slums of Jhansi, Uttar Pradesh.	32.05	13.41 10.31 --	5.16	3.09	-	517 211 -	306	211	-	
18	Uttar Pradesh Gorakhpur 13-Aug-2014	09581627RD7331	Construction of 750 Dwelling Units in 17 slums of Gorakhpur, Uttar Pradesh	45.03	18.84 7.25 --	-	11.59	-	750 277 11	462	277	-	
19	Uttar Pradesh Etawah 28-Nov-2014	09311418RD7552	Construction of 630 Dwelling Units in 3 slums of Etawah, Uttar Pradesh.	Project Cancelled on 19-May-15	-- 5.19 --	-	-	(5.19)	- - -	-	-	-	
20	Uttar Pradesh Allahabad 28-Nov-2014	09450101RD7568	Construction of 190 Dwelling Units in Badi baghiya slum at Allahabad, Uttar Pradesh.	Project Cancelled on 19-May-15	-- 1.89 --	-	-	(1.89)	- - -	-	-	-	
	<b>Total :-</b>		<b>Uttar Pradesh for 18 Projects</b>	<b>576.99</b>	<b>279.22 172.07 7.68</b>	<b>95.67</b>	<b>106.55</b>	<b>(7.08)</b>	<b>8409 4003 248</b>	<b>4,158</b>	<b>3,999</b>	<b>4</b>	
223	Uttarakhand Augustmuni 26-Nov-2013	05034117RD6049	In situ Redevelopment at Augustmuni under Dist. Rudraprayag, Uttarakhand	19.85	8.75 3.26 --	3.26	5.49	-	204 96 -	108	96	-	
224	Uttarakhand Bajpur 27-Feb-2014	05120406RD6610	Construction of 190 (G.F) DUs housing at 10 selected slums (In-situ development) in Bajpur, Uttarakhand	10.12	7.72 5.94 --	3.08	1.78	-	190 98 22	70	98	-	
225	Uttarakhand Joshimath 26-Nov-2013	05022039RD6048	In situ Redevelopment at Joshimath distt, Chamoli, Uttarakhand	11.29	6.34 4.8 2.4	2.40	1.54	-	150 139 11	-	139	-	

## RAY State wise Report for latest Progress at Project &amp; City/Town Level

Sr. No.	State City/Town Approved Date	Project Code	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)					
				Project Cost	Central Share		Pending UC *	Balance ACA for Claim	Excess Central Share	Houses				
					Approved Released	Adjusted				Sanctioned Completed	In-Progress	Non Starter	Occupied	Un-occupied
226	Uttarakhand Nainital 27-Feb-2014	05113265RD6655	Rehabitation housing scheme for urban poor Nainital, Uttarakhand	Project Cancelled on 19-May-15	--	1.54	--	--	--	(1.54)	--	--	--	--
227	Uttarakhand Rudraprayag 26-Nov-2013	05034117RD6008	Construction of 96 dwelling units In situ Redevelopment at Rudraprayag, Uttarakhand	7.45	4.02 3.04 1.52	1.52	0.98	--	--	--	95 91 2	2	91	--
228	Uttarakhand Uthimath 13-Aug-2014	05034117RD7190	Construction of 270 (G.F) DUs at 4 selected slums (In-Situ) in Uthimath, Uttarakhand under RAY.	16.00	11.28 8.64 --	4.32	2.64	--	--	--	270 120 46	104	120	--
229	Uttarakhand Sitarganj 13-Aug-2014	05124511RD7189	Construction of 576 (G.F) DU's at 11 selected slums (In-Situ) in Sitarganj City, Uttarakhand	30.15	23 17.7 --	9.73	5.31	--	--	--	576 266 55	255	266	--
230	Uttarakhand Barkot 28-Nov-2014	05010539RD7570	Construction of 396 (200 G.F & 196 G.F.+F.F.) DUs at 3 selected slums (in-Situ) in Barkot, Uttarakhand.	23.83	16.54 12.67 --	8.04	3.87	--	--	--	396 56 220	120	56	--
231	Uttarakhand Bhimtal 28-Nov-2014	05110707RD7571	Construction of 107 (G.F) Du's at 7 selected slums (in-situ) in Bhimtal, Uttarakhand	6.68	4.48 3.42 --	1.71	1.05	--	--	--	107 7 61	39	7	--
232	Uttarakhand Haridwar 28-Nov-2014	05131726RD7588	Construction of relocation of 906 DUs from six slums to a site at Jagjeetpur, Haridwar, Uttarakhand.	Project Cancelled on 19-May-15	--	14.5	--	--	--	(14.50)	--	--	--	--
233	Uttarakhand Kelakheda 28-Nov-2014	05122340RD7572	Construction of 638 (G.F) Dus Housing at 7 selected slums (in-situ) in Kelakheda, Uttarakhand.	34.76	26.4 20.31 --	12.04	6.10	--	--	--	638 293 42	303	293	--
234	Uttarakhand Shaktigarh 28-Nov-2014	05124369RD7573	Construction of 504 (G.F) DUs at 4 selected slums (in-situ) in Shaktigarh, Uttarakhand.	26.55	20.26 15.59 --	9.11	4.68	--	--	--	504 240 59	205	240	--
	<b>Total :-</b>		<b>Uttarakhand for 10 Projects</b>	<b>186.67</b>	<b>128.8 107.48 3.92</b>	<b>55.22</b>	<b>33.43</b>	<b>(16.03)</b>			<b>3130 1406 518</b>	<b>1,206</b>	<b>1,406</b>	<b>-</b>
235	West Bengal Bhatpara 10-Sep-2013	19110685RD5803	In-situ Redevelopment of Suomari Slum, Bhatpara Municipality, West Bengal	9.18	6.24 4 1.62	2.30	2.25	--	--	--	198 96 102	--	96	--
236	West Bengal Chandernagore 27-Feb-2014	19120924RD6589	Construction of 75 Dwelling Units in 2 slums at Chandernagore, West Bengal	5.14	2.38 0.9 --	0.90	1.49	--	--	--	75 27 48	--	27	--
237	West Bengal Kalyani 10-Sep-2013	19102140RD5804	In-situ Redevelopment of Harijan Para slum, Kalyani Municipality, West Bengal	13.77	6.42 2.39 --	2.39	4.04	--	--	--	199 69 100	30	69	--
238	West Bengal Kolkata 27-Feb-2014	19172527RD6588	Construction of 300 Dwelling Units in slum adjoining Mayer Bari, Ward No.7, Kolkata, West Bengal	Project Cancelled on 19-May-15	--	3	--	--	--	(3.00)	--	--	--	--
239	West Bengal Asansol 13-Aug-2014	19090262RD7188	Construction of 400 DUs in Dildar Nagar Sweeper Colony slum at Asansol, West Bengal.	Project Cancelled on 19-May-15	--	2.92	--	--	--	(2.92)	--	--	--	--
240	West Bengal Kazipara 11-Nov-2014	19121810RD7517	120 DUs in Kazipara slum of Hooghly – Chinsurah Municipality (Kolkata U.A.), West Bengal.	Project Cancelled on 19-May-15	--	--	--	--	--	--	--	--	--	--
	<b>Total :-</b>		<b>West Bengal for 3 Projects</b>	<b>28.09</b>	<b>15.05 13.2 1.62</b>	<b>5.58</b>	<b>7.77</b>	<b>(5.92)</b>			<b>472 192 250</b>	<b>30</b>	<b>192</b>	<b>-</b>
	<b>Grand Total:</b>		<b>All India (RAY) :- for 162 Projects</b>	<b>6,323.04</b>	<b>3465.91 2749.98 313.97</b>	<b>699.85</b>	<b>1,211.75</b>	<b>(514.96)</b>			<b>117707 59565 36232</b>	<b>21,910</b>	<b>40908</b>	<b>18657</b>