

File No: N-11011/8/2020-HFA-III-UD (9086814)  
Government of India  
Ministry of Housing & Urban Affairs  
(HFA Directorate)


Nirman Bhawan, New Delhi,  
Dated: 9<sup>th</sup> September, 2020

**OFFICE MEMORANDUM**

**Subject: Minutes of the 51<sup>st</sup> meeting of the Central Sanctioning and Monitoring Committee (CSMC) for Pradhan Mantri Awas Yojana (Urban) -Housing for All.**

The undersigned is directed to forward herewith a copy of the minutes of the 51<sup>st</sup> meeting of the Central Sanctioning and Monitoring Committee (CSMC) for Pradhan Mantri Awas Yojana (Urban) -Housing for All Mission held on 7.8.2020 at New Delhi with Secretary, Ministry of Housing & Urban Affairs in chair, for information and necessary action.

Encl: As above



**(Vinod Gupta)**

**Under Secretary to the Govt. of India**

**Tel: 011- 23062859**

**To,**

**Members of the CSMC as follows:**

1. Secretary, Ministry of Housing & Urban Affairs, Nirman Bhavan, New Delhi
2. Secretary, Department of Expenditure, Ministry of Finance, North Block, New Delhi.
3. Secretary, Ministry of Social Justice and Empowerment Shastri Bhavan, New Delhi.
4. Secretary, Department of Health and Family Welfare, Nirman Bhawan, New Delhi.
5. Secretary, Department of Financial Services, Ministry of Finance.
6. Secretary, Ministry of Labour & Employment, Shram Shakti Bhawan, New Delhi
7. Secretary, Ministry of Minority Affairs, Paryavaran Bhawan, New Delhi
8. Addl. Secretary (Housing), M/o HUA, Nirman Bhawan, New Delhi
9. Joint Secretary (NULM), MoHUA, Nirman Bhawan, New Delhi
10. Joint Secretary and Financial Adviser, Ministry of HUA, Nirman Bhavan, New Delhi.
11. Mission Director (Smart Cities), MoHUA.
12. Joint Secretary & Mission Director –in charge of HFA, MoHUA.

**Copy to:**


- i. Addl. Chief Secretary, Guwahati Development Department and Urban Development Deptt., Govt. of Assam, D Block, 3rd Floor, Assam Secretariat Civil, Dispur, Guwahati-781006.
- ii. Principal Secretary(UD), UT of Andaman & Nicobar Islands, Secretariat, Port Blair, Anadaman-744101
- iii. The Principal Secretary, Urban Development and Housing Department, State Government of Bihar, Vikash Bhavan, Mailey Road, New Sectt. Patna-15
- iv. The Principal Secretary, Deptt of Urban Development, Govt. of Chhatisgarh, Block-D, 4<sup>th</sup> Floor, Nai Raipur 492002, Chhatisgarh.

- v. The Additional Chief Secretary, Department of Housing & Urban Development, Government of Gujarat, 14<sup>th</sup> Block, 9<sup>th</sup> Floor, Sachivalaya, Gandhinagar.382010, Gujarat.
- vi. Addl. Chief Secretary (Urban Development), Govt. of Himachal Pradesh, Shimla, Himachal Pradesh – 171002.
- vii. The Director, Urban Development & Poverty Alleviation Department, State Govt. of Mizoram, Annex-2, 2nd Floor, Room No. 203, New Secretariat Complex, Khatia, Aizwal-796001
- viii. The Principal Secretary (UD), Govt. of Manipur, Secretariat, Imphal 795001, Manipur.
- ix. The Principal Secretary, Urban Development Department, Government of Tripura, Agartala 799001
- x. The Secretary, Urban Development Government of UP Navchetna Kendra, 10, Ashoka Marg, Lucknow- 226001
- xi. The Additional Chief Secretary & Mission Director (HFA), Govt of Rajasthan, Department of Urban Development, Housing and Local Self Government, Room No. 2207, IInd Floor, Main Building, State Secretariat, Jaipur-302005.
- xii. The Principal Secretary, Municipal Administration & UD, Govt of Andhra Pradesh, Room 105, L- Block AP Secretariat, Hyderabad, 500022
- xiii. The Director, State Urban Development Agency (SUDA), State Govt. of West Bengal, H-C Block, Sector-III, Bidhannagar, Kolkata -700106.
- xiv. The Principal Secretary to Government, Municipal Administration & Urban Development Department, Government of Telangana, D-Block, 1st Floor, Secretariat, Hyderabad- 500022.
- xv. The Secretary (Housing), Govt. of Karnataka, Room No.213, 2nd Floor, Vikas Sauda,Dr. B.R. Ambedkar Road,Bangalore -560001
- xvi. The Principal Secretary (Housing, Government of Maharashtra Room No 425, 4th Floor, Mantralaya, Mumbai-400032.
- xvii. The Secretary, Deptt of LSG(UA), Govt. of Kerala, Room No - 127, 1st floor, North Block, Govt Secretariat, Thiruvananthapuram.
- xviii. The Secretary(Urban Development), Govt of Uttarakhand,4 Subhas Road, Room No 25, State Bank Building, Secretariat, Dehradun.
- xix. The Secretary to Government, H &UD Department, Govt. of Tamil Nadu, Secretariat, Chennai-600009

**Copy also to:**

1. CCA, M/o (HUA)
2. Director General, National Buildings Organisation, Nirman Bhawan, New Delhi.
3. General Manager (Projects), HUDCO, India Habitat Centre, Lodhi Road, New Delhi 110003
4. Executive Director, BMTPC, Core 5A, India Habitat Centre, Lodhi Road, New Delhi 110003
5. Director-(HFA-I)/ Director (HFA-IV)/Director (HFA-V), Dy. Secretary (HFA-III), M/o HUA, New Delhi.
6. Director (IFD), M/o HUA
7. Dy. Chief MIS, HFA Mission Directorate, New Delhi – with a request to upload it on M/o HUA website immediately.

8. PMU, HFA Mission Directorate, New Delhi
9. Under Secretary-HFA-1/HFA-4/HFA-5
10. Section Officer-HFA-1/HFA-2/HFA-3/HFA-4/HFA-5
11. Asst. Accounts Officer (JNNURM/RAY/HFA).



**(Vinod Gupta)**

**Under Secretary to the Govt. of India**

**Tel: 011- 23062859**

Table of Contents

S. No.	Contents	Page Number
1	Confirmation of the minutes of the <b>50<sup>th</sup> meeting</b> of CSMC under PMAY (U) held on 27.12.2019 (Agenda 1)	2
2	Consideration for Central Assistance for <b>12 BLC (New Construction), 1 AHP and 1 ISSR projects</b> submitted by State of Assam (Agenda 2)	2
3	Consideration for Central Assistance for <b>01 AHP project</b> submitted by Andaman & Nicobar Islands (Agenda-3)	4
4	Consideration for Central Assistance for <b>58 BLC (New Construction) projects</b> submitted by the State of Bihar (Agenda 4)	6
5	Consideration for Central Assistance for <b>179 BLC (New) projects</b> submitted by State of Chhattisgarh (Agenda 5)	7
6	Consideration for Central Assistance for <b>03 AHP and 167 BLC projects</b> submitted by the State of Gujarat (Agenda 6)	9
7	Consideration for Central Assistance for <b>28 BLC (New) and 15 BLC (Enhancement) projects</b> submitted by the State of Himachal Pradesh (Agenda 7)	11
8	Proposal for curtailment of <b>277 houses in 9 BLC (New Construction) projects</b> earlier approved by CSMC under PMAY (U), submitted by Himachal Pradesh - (Agenda 8)	12
9	Consideration for Central Assistance for <b>12 BLC (New Construction) projects</b> submitted by the State of Mizoram (Agenda 9)	13
10	Consideration for Central Assistance for <b>10 BLC (New Construction) project</b> submitted by the State of Manipur (Agenda 10)	15
11	Proposal for curtailment of 579 houses in <b>10 BLC (New Construction) projects</b> earlier approved by CSMC under PMAY (U) for the State of Manipur - (Agenda 11)	16
12	Consideration for Central Assistance for <b>19 BLC (New Construction) projects</b> submitted by State of Tripura (Agenda 12)	17
13	Proposal for curtailment of 9,590 houses in <b>39 BLC (New Construction) projects</b> earlier approved by CSMC under PMAY (U) for the State of Tripura- (Agenda 13)	19
14	Consideration for Central Assistance for <b>306 BLC (N) and 47 BLC (E) projects</b> submitted by State of Uttar Pradesh (Agenda 14)	20
16	Consideration for Central Assistance for <b>01 AHP, 08 BLC (New) and 06 BLC (Enhancement) projects</b> submitted by State of Rajasthan (Agenda 15)	21
17	Proposal for curtailment of <b>3,112 houses in 29 projects</b> earlier approved by CSMC under PMAY (U) for the State of Bihar (Agenda 16)	23
18	Proposal for curtailment of <b>3,888 houses in 6 BLC (New) and 1,854 houses in 3 BLC (E) projects</b> earlier approved by CSMC under PMAY (U) for the State of Rajasthan (Agenda 17)	25
19	Revision of <b>TIG component for construction of LHPs</b> at Indore (Madhya Pradesh), Rajkot (Gujarat), Chennai (Tamil Nadu), Ranchi (Jharkhand),	26



	Agartala (Tripura) and Lucknow (Uttar Pradesh) under PMAY-U Mission – (Agenda 18)	
20	Development of <b>Affordable Rental Housing Complexes (ARHCs)</b> to provide ease of living through dignified and planned housing for urban migrants/ poor, close to their workplace in industrial sector or in informal urban economy (Agenda 19)	33
21	Ratification of <b>Category and Gender modification in PMAY (U) MIS</b> as requested by States of Karnataka, Manipur, Odisha, Tamil Nadu and Uttar Pradesh	36
22	Proposal for <b>curtailment/dropping of PMAY (U) projects</b> in the State of Gujarat (Agenda 22)	36
23	Proposal for surrender of <b>6 AHP – projects approved in 38<sup>th</sup>, 42<sup>nd</sup> and 46<sup>th</sup> CSMC meetings</b> , submitted by State of Uttar Pradesh (Agenda 23)	37
24	Proposal for surrender of <b>5946 houses in 8 ISSR projects and curtailment of 19,590 houses in 866 BLC (New) projects</b> submitted by State of Chhattisgarh (Agenda 24)	38
25	Consideration for Central Assistance for <b>157 BLC (New) projects</b> submitted by Andhra Pradesh (Agenda-25)	41
26	Proposals regarding <b>Curtailment/Cancellation/Revision/Modification of Gender</b> etc. from Andhra Pradesh - (Agenda 26)	43
27	Proposal for <b>new projects/Cancellation/Change in name of projects</b> under PMAY submitted by State of West Bengal - (Agenda 27)	44
28	Consideration for <b>Central Assistance in respect of 14 AHP projects in GHMC and 71 AHP projects</b> in other than GHMC submitted by Telangana (Agenda 28)	47
29	Proposals for <b>revision, cancellation, curtailment</b> in earlier approved AHP projects submitted by State Government of Telangana (Agenda 29)	49
30	Consideration for Central Assistance for <b>07 AHP, 130 BLC(New) projects</b> submitted by State of Karnataka (Agenda 30)	50
31	Proposal for curtailment/cancellation/modification of <b>Caste and Gender/revision/conversion/rectification/ reconciliation</b> etc. in projects earlier approved by CSMC under PMAY (U) in the State of Karnataka (Agenda 31)	51
32	Proposal for revision in number of houses in <b>04 AHP projects earlier approved by CSMC</b> under PMAY (U) submitted by the State Govt of Maharashtra (Agenda 32)	58
33	Proposal for <b>correction</b> in the Minutes of <b>44<sup>th</sup> CSMC meeting</b> held on 28.06.2019 submitted by the State of Maharashtra (Agenda 33)	61
34	Consideration for Central Assistance for <b>52 BLC (New) and 4 AHP projects</b> submitted by the State of Kerala (Agenda 34)	62
35	Proposal for curtailment of <b>22,669 houses in 420 BLC projects under PMAY(U)</b> approved in 9 <sup>th</sup> , 14 <sup>th</sup> , 18, 20 <sup>th</sup> , 21 <sup>st</sup> , 22 <sup>nd</sup> , 26 <sup>th</sup> , 27 <sup>th</sup> , 28 <sup>th</sup> , 30 <sup>th</sup> , 32 <sup>nd</sup> , 42 <sup>nd</sup> , 43 <sup>rd</sup> CSMC in State of Kerala (Agenda 35)	64
36	Consideration for Central Assistance for <b>7 BLC (New) and 14 BLC (Enhancement) projects</b> submitted by State of Uttarakhand (Agenda-36)	65
37	Consideration for Central Assistance for <b>155 BLC (New) and 55 AHP projects</b> submitted by the State of Tamil Nadu (Agenda 37)	67
38	Proposal for <b>curtailment/cancellation of BLC and AHP projects</b> and Gender Modifications submitted by the State of Tamil Nadu (Agenda 38)	68
39	Ratification of compliances for <b>05 AHP (PPP) projects</b> of Maharashtra approved “in-principle” in 38 <sup>th</sup> and 40 <sup>th</sup> CSMC (Agenda 39)	74
40	Consideration for Central Assistance for <b>12 AHP projects</b> submitted by the	75

	State of Tamil Nadu (Agenda 40)	
41	Proposal for submission of <b>796 HFAPoAs</b> for the States of Andhra Pradesh, Bihar, Chhattisgarh, Goa, Jharkhand, Meghalaya, Madhya Pradesh, Odisha, Rajasthan, Sikkim, Tamil Nadu, Telangana, Tripura, Uttar Pradesh, Uttarakhand and UT of Jammu& Kashmir for consideration by the CSMC. (Agenda 41)	76
42	Proposal for curtailment of <b>4,139 houses in 111 BLC (New construction)</b> Projects earlier approved by CSMC under PMAY(U) Mission for the State of Uttarakhand (Agenda 42)	88
43	Consideration of proposal for <b>correcting the Implementing Agency share</b> and Project Cost of 1 AHP project (224 houses) approved in 38th CSMC meeting for Muzaffar Nagar Development Authority (Uttar Pradesh) under Pradhan Mantri Awas Yojana- Urban (Agenda 43)	89
44	GENERAL OBSERVATIONS	90

**Minutes of the 51<sup>st</sup> meeting of the Central Sanctioning and Monitoring Committee (CSMC) under Pradhan Mantri Awas Yojana (Urban) - Housing for All Mission held on 7<sup>th</sup> August, 2020.**

The 51<sup>st</sup> meeting of the Central Sanctioning and Monitoring Committee (CSMC) under Pradhan Mantri Awas Yojana (Urban) [PMAY (U)] was held on 7<sup>th</sup> August, 2020 at 2.30 p.m. through video conference at the Conference Room, Nirman Bhawan, New Delhi, with Secretary, Ministry of Housing and Urban Affairs in Chair. The list of participants is at **Annexure-I**.

2. At the outset, the Secretary, Ministry of Housing & Urban Affairs (MoHUA) welcomed the participants/representatives from the State Governments, participants/officers of the Ministry and other Departments. Following observations/directions of CSMC were made for compliance by all State/UT Governments:

- i. COVID-19 pandemic has resulted in reverse migration of labours/urban poor in the country. Urban migrants stay in slums/ informal settlements/ unauthorised colonies/ peri-urban areas to save cost on housing. They need decent rental housing at affordable rate near their work places. In order to address this need, Ministry of Housing & Urban Affairs has launched **Affordable Rental Housing Complexes (ARHCs)**, a sub-scheme under Pradhan Mantri Awaas Yojana- Urban (PMAY-U). This will provide ease of living to urban migrants/ poor in Industrial Sector as well as in non-formal urban economy by getting access to dignified affordable rental housing, close to their workplace. The ARHC sub-scheme will be implemented through two models:

- Utilizing existing Government funded vacant houses to convert into ARHCs through Public Private Partnership or by Public Agencies
- Construction, Operation and Maintenance of ARHCs by Public/ Private Entities on their own vacant land

Beneficiaries for ARHCs will be urban migrants/ poor from EWS/ LIG categories. ARHCs will be a mix of single/double bedroom Dwelling Units and Dormitory of 4/6 beds including all common facilities, which will be exclusively used for rental housing for a minimum period of 25 years. This will unlock existing vacant housing stock funded by Centre/State/UT governments and make them available in urban space for rental purposes. It will propel new investment opportunities and promote entrepreneurship in rental housing sector by encouraging Private/Public Entities to efficiently utilize their vacant land available for developing ARHCs. State/UT Governments may go through the detailed guidelines of the Scheme and sign MoA with the Ministry at the earliest.

- ii. State/UT Governments should recruit a dedicated IEC specialist and proactively disseminate best practices, progress, achievements, photographs, testimonials etc. at appropriate platforms.
- iii. The CSMC advised that the proposals should be properly appraised/examined by State/UTs before submission to CSMC for approval so that surrender/curtailment of such projects/houses may be avoided. Proposal for surrender/curtailment of the projects/houses wherein construction has already started and Geo-tagging of foundation

or above level has been done would be considered only after the approval of the SLSCMC on case to case basis.

- iv. Pradhan Mantri Awas Yojana (Urban) has completed five years and State/UT Governments have shown remarkable progress in providing houses to eligible beneficiaries. Given that more than 1 crore houses have been sanctioned, the prime focus is now on execution and completion of all sanctioned projects, especially which have not been started due to any reason so that these are completed within the Mission period.
- v. Submission of Utilisation Certificates in respect of Central Assistance released under PMAY(U) including funds released through Extra Budgetary Resources, (which is an interest bearing fund), is mandatory as per General Financial Rules. State/UT Governments must ensure timely submission of UCs on utilisation of funds. For use of locked fund in any project(s), proposals for adjustment for use in other on-going projects may be sent for consideration of this Ministry.
- vi. With respect to SLTC and CLTCs, States/UTs were advised to engage qualified and efficient professionals as per the capacity building guidelines and financial norms under PMAY(U). This will help States/UTs in delivering quality output in PMAY (U) activities and monitoring. At the same time, States/UTs need to ensure optimum utilization of their services and judiciously position/relocate them where progress of projects has been slow. Periodic review of their performance with respect to projects preparation, grounding, completion and occupancy etc. should be done by the competent authority.

3. Thereafter, Joint Secretary and Mission Director (HFA) introduced the agenda for the meeting. The agenda items also form part of the minutes. The item-wise minutes are recorded as follows:

1	<b>Confirmation of the minutes of the 50<sup>th</sup> meeting of CSMC under PMAY (U) held on 27.12.2019 (Agenda 1)</b>
---	--

The minutes of the 50<sup>th</sup> meeting of CSMC under PMAY (U) held on 27.12.2019 were confirmed.

2	<b>Consideration for Central Assistance for 12 BLC (New Construction), 1 AHP and 1 ISSR projects submitted by State of Assam (Agenda 2)</b>
---	---

**A. Basic Information:**

The proposal for consideration of CSMC was for Central Assistance for 12 BLC (New Construction), 1 AHP and 1 ISSR projects submitted by the State of Assam. The salient details of the proposal are as under:



Component	No. of Projects (cities)	No. of EWS houses proposed	Central Assistance (Rs. in lakh)	State share (Rs. in lakh)	ULB Share (Rs. in lakh)	Beneficiary contribution (Rs. in lakh)	Date of Appraisal by SLAC / approval of SLSMC
BLC (N)	12(12)	3,722	5,583.00	1,861.00	Nil	2,536.602	18.5.2020/ 8.6.2020
AHP	1(1)	128	192.00	64.00	Nil	696.00	
ISSR	1(1)	44	44.00	22.00	Nil	184.73	

**B. Additional information by the State:**

i.	<b>Progress:</b> <table><tr><td><b>Vertical</b></td><td><b>Approved</b></td><td><b>Progress</b></td><td><b>Completed</b></td><td><b>Occupied</b></td></tr><tr><td><b>BLC</b></td><td>1,16,412</td><td>56,343</td><td>17,012</td><td>17,012</td></tr><tr><td><b>CLSS</b></td><td>1,719</td><td>1,719</td><td>1,719</td><td>1,719</td></tr></table>	<b>Vertical</b>	<b>Approved</b>	<b>Progress</b>	<b>Completed</b>	<b>Occupied</b>	<b>BLC</b>	1,16,412	56,343	17,012	17,012	<b>CLSS</b>	1,719	1,719	1,719	1,719
<b>Vertical</b>	<b>Approved</b>	<b>Progress</b>	<b>Completed</b>	<b>Occupied</b>												
<b>BLC</b>	1,16,412	56,343	17,012	17,012												
<b>CLSS</b>	1,719	1,719	1,719	1,719												
ii.	<b>MIS Progress:</b> <table><tr><td><b>Approved Beneficiaries</b></td><td><b>Valid Aadhaar Beneficiaries</b></td><td><b>Houses Tagged</b></td><td><b>Geo-</b></td></tr><tr><td>1,18,195</td><td>5,007</td><td>55,263</td><td></td></tr></table> <p>It was informed that process of enrolment of Aadhaar is in progress and exemption for Aadhaar for BLC beneficiaries may be continued.</p>	<b>Approved Beneficiaries</b>	<b>Valid Aadhaar Beneficiaries</b>	<b>Houses Tagged</b>	<b>Geo-</b>	1,18,195	5,007	55,263								
<b>Approved Beneficiaries</b>	<b>Valid Aadhaar Beneficiaries</b>	<b>Houses Tagged</b>	<b>Geo-</b>													
1,18,195	5,007	55,263														
iii.	Mandatory conditions except non-agriculture land permission and Model Tenancy Act have been achieved.															
iv.	The houses proposed are to be constructed by conventional method and split bamboo wall from plinth level to be used.															
v.	100% payment through DBT/PFMS is being done.															
vi.	Due to prevailing COVID 19 pandemic further progress couldn't be made. State has started second phase of scheme implementation and around 25,000 houses are targeted for completion by the end of the month i.e. August 2020.															
vii.	Involvement of elected representatives like MPs, MLAs etc. is also being ensured for desired outcome.															
viii.	Occupancy of completed PMAY (U) houses is 100% in the State.															
ix.	Special drive for Aadhaar enrolment of PMAY (U) beneficiaries has been started in the State and soon attachment in PMAY (U)-MIS will be completed.															
x.	The State is revising the HFPOAs as per the feedback given by the Ministry and will be submitting at the earliest for approval.															
xi.	InNURM: 1,882 houses are under progress.															

**C. CSMC observations:**

i.	The progress of construction of houses is very poor and only 17,000 BLC (N) houses have been completed so far. State should expedite completion of houses and report to the Mission Directorate at the earliest.
ii.	The State may submit HFAPoAs of remaining cities at the earliest along with revised ones.

iii.	'Aadhaar' has been made mandatory by MoHUA for availing benefits of the scheme. The State has to ensure Aadhaar enrolment of existing PMAY (U) beneficiaries, who still don't have Aadhaar Numbers. Additionally, State has also to complete the Aadhaar attachment of beneficiaries in PMAY (U)-MIS at the earliest to put a check on duplication of beneficiaries under the Scheme.
iv.	About 2000 JnNURM houses of GMC are completed and vacant for almost last 2 years now. State has been advised to convert these houses into ARJICs and allot to them on rental basis to the eligible beneficiaries as per the ARHCs Scheme Guidelines.
v.	The NBC norms for construction of houses must be ensured keeping in view the disaster vulnerability of the region.
vi.	1 <sup>st</sup> instalment of Central Assistance for AHP and ISSR projects will be released on confirmation by State Government about selection of Developer for the projects, registration of the projects under RERA and that work order has been issued.
vii.	State Government should ensure clear land title of the beneficiary under PMAY (U).
viii.	The State has an unspent balance of Rs. 558.91 crore under PMAY (U) for which Utilization Certificates may be submitted at the earliest. UCs for Rs.61.54 crore under JnNURM is also pending for a long time, which should be submitted immediately. The excess fund avails must be refunded immediately along with interest as applicable under the rules.

#### D. CSMC Decisions:

In view of the above, the CSMC approved Central Assistance and recommended for release of first instalment of the Central Assistance for the State of Assam as under:

Component	No. of Projects	No. of EWS houses	Central Assistance (Rs. in lakh)	1 <sup>st</sup> instalment (40 % ) of Central Assistance (Rs. in lakh)	Condition(s), if any, for release of 1 <sup>st</sup> instalment
BLC (N)	12	3,722	5,583.00	2,233.20	Beneficiary attachment in MIS of PMAY (U).
AHP	1	128	192.00	76.80	Compliance to the observations at 2C(vi) and beneficiary attachment in case of ISSR in PMAY (U)-MIS.
ISSR	1	44	44.00	17.60	

Project-wise details are given at Annexure II A, B and C.

3	<b>Consideration for Central Assistance for 01 AHP project submitted by Andaman &amp; Nicobar Islands (Agenda-3)</b>
---	--

#### A. Basic Information:

The proposal for consideration of CSMC was for Central Assistance for 01 AHP project under PMAY(U) submitted by UT of Andaman & Nicobar Islands. The salient details of the proposal are as under:

(Rs. in lakh)



Component	No. of Projects (cities)	Total No. of houses proposed	No. of EWS houses proposed	Central Assistance	UT share	Implmntg. Agency Share	Beneficiary contribution	Date of Appraisal by SLAC / approval of SLSMC
AHP	1(1)	555	555	832.50	Nil	13,980.50	Nil	1.7.2020/ 1.7.2020

**B. Additional information given by the State:**

i.	<b>Progress:</b>				
	<b>Vertical</b>	<b>Approved</b>	<b>Grounded</b>	<b>Completed</b>	<b>Occupied</b>
	<b>BLC</b>	38	33	17	17
	<b>AHP</b>	571	-	-	-
	<b>CLSS</b>	4	4	4	4
ii.	<b>MIS Status</b>				
	Approved Beneficiaries	Valid Aadhaar Beneficiaries	Houses Tagged	Geo-	
	613	41	13		
iii.	MoA with National Building Construction Corporation for construction of AHP projects have been signed. Architectural design have also been finalised.				
iv.	In case of 2 AHP projects approved in 23 <sup>rd</sup> CSMC for construction of 571 houses, it was informed that due to land problems and unwillingness of intended beneficiaries, the construction of houses could not take place and UT Government has decided to cancel 2 AHP projects and in lieu of this, 1 AHP project for construction of 555 houses has now been proposed for approval of CSMC.				

**C. CSMC observations:**

i.	UT Government may consider adopting new technologies for construction of houses in AHP projects. NBCC may explore the possibility of region specific innovative housing technologies for construction of houses in A&N islands.
ii.	1 <sup>st</sup> instalment of Central Assistance for AHP project will be released on confirmation by UT Government about selection of Developer for the projects, registration of the projects under RERA, and that work order has been issued.
iii.	The UT Government has an unspent balance of Rs. 0.40 crore under PMAY (U) for which Utilization Certificates may be submitted at the earliest.

**D. CSMC Decision:**

After deliberations, the CSMC accepted the request for cancellation of 2 AHP projects (571 houses) approved earlier and approved Central Assistance in the proposed AHP project submitted by the UT of Andaman & Nicobar Islands and recommended for release of first instalment of the Central Assistance as under:

(Rs. in lakh)

Component	No. of Projects	No. of EWS houses	Central Assistance	1 <sup>st</sup> instalment (40 % of Central Assistance)	Condition(s), if any, for release of 1 <sup>st</sup> instalment
AHP	1	555	832.50	333.00	Compliance to the observations at 3C(ii).

Project-wise details are given at **Annexure III**.

4	Consideration for Central Assistance for 58 BLC (New Construction) projects submitted by the State of Bihar (Agenda 4)
---	--

**A. Basic Information:**

The proposal under consideration of CSMC was for Central Assistance for 58 BLC (New Construction) projects submitted by the State of Bihar. The salient details of the proposal are as under:

(Rs. in lakh)

Component	No. of Projects (cities)	No. of EWS houses proposed	Central Assistance	State share	Beneficiary contribution	Date of Appraisal by SLAC / approval of SLSMC
BLC (New)	58(58)	45,408	68,112.00	22,704.00	155,774.801	24.7.2020/ 30.7.2020

**B. Additional information given by the State:**

i.	<b>Progress:</b>															
	<table><tr><td><b>Vertical</b></td><td><b>Approved</b></td><td><b>Grounded</b></td><td><b>Completed</b></td><td><b>Occupied</b></td></tr><tr><td><b>BLC</b></td><td>2,95,389</td><td>1,32,412</td><td>39,914</td><td>39,914</td></tr><tr><td><b>CLSS</b></td><td>9,966</td><td>9,966</td><td>9,966</td><td>9,966</td></tr></table>	<b>Vertical</b>	<b>Approved</b>	<b>Grounded</b>	<b>Completed</b>	<b>Occupied</b>	<b>BLC</b>	2,95,389	1,32,412	39,914	39,914	<b>CLSS</b>	9,966	9,966	9,966	9,966
<b>Vertical</b>	<b>Approved</b>	<b>Grounded</b>	<b>Completed</b>	<b>Occupied</b>												
<b>BLC</b>	2,95,389	1,32,412	39,914	39,914												
<b>CLSS</b>	9,966	9,966	9,966	9,966												
ii.	<b>MIS Status</b>															
	<table><tr><td><b>Approved Beneficiaries</b></td><td><b>Valid Aadhaar Beneficiaries</b></td><td><b>Houses Geo-Tagged</b></td></tr><tr><td>3,05,355</td><td>2,25,350</td><td>91,574</td></tr></table>	<b>Approved Beneficiaries</b>	<b>Valid Aadhaar Beneficiaries</b>	<b>Houses Geo-Tagged</b>	3,05,355	2,25,350	91,574									
<b>Approved Beneficiaries</b>	<b>Valid Aadhaar Beneficiaries</b>	<b>Houses Geo-Tagged</b>														
3,05,355	2,25,350	91,574														
iii.	Except Model Tenancy law, all mandatory conditions have been achieved.															
iv.	Infrastrucure components like water, electricity etc. will be funded through State schemes.															
v.	CLSS: 9,966 beneficiaries have availed interest subsidy.															
vi.	Duc to Covid-19, the construction of houses is slow but will pick up soon.															

**C. CSMC observations:**

i.	Progress of Geo-tagging in the State is quite slow. State to expedite the progress and ensure Geo-tagging of houses for all sanctioned projects.
ii.	The HFAPoAs for remaining cities may be submitted at the earliest.
iii.	Position of IEC Specialist in SLTC is vacant since quite long. State to ensure placement of IEC specialist in SLTC at the earliest.
iv.	The grounding of construction of sanctioned houses needs to be expedited.
v.	There is big potential of BLC projects in the State of Bihar. State Government may consider giving land 'patta' to the beneficiaries so that they can be given benefit of PMAY (U).



vi.	Social media coverage of PMAY (U) in Bihar is negligible on State Govt. website/print media etc. State Govt may highlight achievements, progress, change of life-style of beneficiaries etc. on its website(s) and also through electronic and print media. State to take up this issue on priority and make effective presence on social media platforms like FB, Twitter etc. Additionally, State to update the figures and information in various IEC materials being used like flyers, booklets, brochures etc. and to update the information/figures on State website of HFA Mission.
vii.	The State has an unspent balance of Rs. 845.86 crore under PMAY (U) for which Utilization Certificates may be submitted at the earliest. Long pending Utilization Certificates for Rs. 26.62 crore under JnNURM and Rs. 80.94 crore under RAY should be submitted immediately. Further, excess Central Assistance of Rs. 45.50 crore under JnNURM should be refunded immediately as there is an audit observation on the excess fund lying unutilized for so long in the State.
viii.	JnNURM and RAY: 192 houses under JnNURM and 3,932 houses under RAY are reported as non-started; the same may be completed and occupied immediately.

#### D. CSMC Decision:

After deliberations, the CSMC approved Central Assistance and recommended for release of first instalment of Central Assistance for the State of Bihar as under:

Component	No. of Projects	No. of EWS houses	Central Assistance (Rs. in lakh)	1 <sup>st</sup> instalment (40%) of Central Assistance (Rs. in lakh)	Condition(s), if any, for release of 1 <sup>st</sup> instalment of Central Assistance
BLC (New)	58	45,408	68,112.00	27,244.80	Aadhaar seeded beneficiary entries in MIS of PMAY (U).

Project-wise details are given at Annexure IV.

5	Consideration for Central Assistance for 179 BLC (New) projects submitted by State of Chhattisgarh (Agenda 5)
---	---

#### A. Basic Information:

The proposal for consideration of CSMC was for Central Assistance for 179 BLC (New) projects under PMAY (U) submitted by State of Chhattisgarh. The salient details of the proposal are as under:

Component	No. of Projects (cities)	Total No. of houses proposed	No. of EWS houses proposed	Central Assistance (Rs. in lakh)	State share (Rs. in lakh)	ULB share	Beneficiary contribution (Rs. in lakh)	Rs. in lakh	
								Date of Appraisal by SLAC / approval of SLMC	
BLC (N)	179 (179)	25,497	25,497	38,245.50	20,902.88	Nil	19,855.00	16.10.2010, 24.10.2019, 16.3.2020/	

								26.10.2019, 22.7.2020
--	--	--	--	--	--	--	--	--------------------------

**B. Additional information given by the State:**

i.	<b>Progress:</b>				
	<b>Vertical</b>	<b>Approved</b>	<b>Grounded</b>	<b>Completed</b>	<b>Occupied</b>
	<b>BLC</b>	161,989	123,893	62,038	62,038
	<b>AHP</b>	75,442	52,260	9,582	1,253
	<b>ISSR</b>	5,946	-	-	-
	<b>CLSS</b>	14,248	14,248	14,248	14,248
ii.	<b>MIS Status:</b>				
	<b>Approved Beneficiaries</b>	<b>Valid Aadhaar Beneficiaries</b>	<b>Houses Tagged</b>	<b>Geo-</b>	
	2,57,625	1,89,813	1,23,179		
iii.	All the mandatory reforms under PMAY (U) have been implemented				
iv.	JnNURM/RAY: About 4090 houses (2170 IHSDP, 1920 BSUP) are unoccupied which will be allotted soon or will be converted into ARHCs.				

**C. CSMC observations:**

i.	State Government may ensure allotment of houses in the name of woman beneficiary or jointly with spouse, as the case may be in all projects.
ii.	The progress of AHP projects is not satisfactory. State Government may expedite completion of AHP projects.
iii.	The State has an unspent balance of Rs. 767.96 crore under PMAY (U) for which Utilization Certificates may be submitted at the earliest. UCs for Rs.22.95 crore under JnNURM is also pending. The State should expedite submission of the pending UCs.
iv.	State Government to expedite data compliance matrix and ensure data fidelity.
v.	The State should submit HHAPoAs for remaining cities approved under the Mission at the earliest.
vi.	24 AHP projects for construction of 9,659 houses were considered in-principle by CSMC in its 38 <sup>th</sup> meeting held on 26.9.2018 to the submission of Minutes of the SLSCMC. In this regard, State representative informed that the State Cabinet has advised to cover the eligible beneficiaries who are living on tenable land under BLC vertical and those living on untenable land under ongoing AHP projects. In view of above, CSMC advised State Government to submit updated status report in respect of these AHP projects while ensuring that no eligible and willing beneficiary is deprived of the benefit under the scheme.

**D. CSMC Decision:**

After deliberations, CSMC approved Central Assistance for the proposed projects and recommended for release of first instalment of the Central Assistance for the State of Chhattisgarh as under:

(Rs. in lakh)

Component	No. of Projects	No. of EWS houses	Central Assistance	1 <sup>st</sup> instalment (40%) of Central Assistance	Condition(s), if any, for release of 1 <sup>st</sup> instalment of Central Assistance
BLC (N)	179	25,497	38,245.50	15,298.20	Aadhaar seeded beneficiary entries in PMAY (U)-MIS.

Project-wise details are given at **Annexure V**.

6	<b>Consideration for Central Assistance for 03 AHP and 167 BLC projects submitted by the State of Gujarat (Agenda 6)</b>
---	--

**A. Basic Information:**

The proposal under consideration of CSMC was for Central Assistance for 03 AHP and 167 BLC (New) projects submitted by the State of Gujarat. The salient details of the proposal are as under:

(Rs. in lakh)

Component	No. of Projects (cities)	Total No. of houses proposed	No. of EWS houses proposed	Central Assistance	State share	ULB/ Implg. Agency share	Beneficiary contribution	Date of Appraisal by SLAC / approval of SLSMC
AHP	03(03)	3,148	3,148	4,722.00	4,722.00	3,489.42	15,654.00	13.3.2020/
BLC	167(83)	14,327	14,327	21,490.50	29,520.00	-	7,388.00	17.3.2020

**B. Additional information given by the State:**

i.	Progress:				
	Vertical	Approved	Progress	Completed	Occupied
	AHP	2,28,806	1,65,287	77,783	19,405
	ISSR	64,370	35,660	3,121	2,939
	BLC	96,719	90,685	26,232	26,232
	CLSS	2,69,276	2,69,276	2,69,276	2,69,276
ii.	MIS Status:				
	Approved Beneficiaries	Valid Aadhaar Beneficiaries	Houses Tagged	Geo-	
	6,59,171	2,63,083	89,578		
iii.	Except Model Tenancy law, all mandatory reforms have been achieved.				
iv.	Solar panels are proposed as alternate source of energy in AHP project at Surat.				
v.	Physical & social infrastructure is available in close vicinity of project sites. The health				

	facilities to the beneficiaries are made available by the Nagar Palikas in the State.
vi.	In BLC projects, State share is more than the Central Assistance to benefit the beneficiaries of PMAY (U).
vii.	The State Government is considering to drop 3,183 houses (out of 4100 non-started houses) under RAY as beneficiaries are unwilling to contribute their share.
viii.	JnNURM: State Government is considering to convert completed unoccupied houses under JnNURM in Surat, Ahmedabad and Rajkot into the ARHCs.

#### C. CSMC observations:

i.	It was observed that 92% of the demand of houses as per demand survey has been met till date. The CSMC complimented State Government of Gujarat for their timely approach in implementation of PMAY (U) in the State.
ii.	1 <sup>st</sup> instalment of Central Assistance for AHP projects will be released on confirmation by State Government about selection of Developer for the projects, registration of the projects under RERA, and that work order has been issued.
iii.	The State should expedite all MIS entries and beneficiary attachment.
iv.	The State has an unspent balance of Rs. 571.22 crore under PMAY (U) for which Utilization Certificates may be submitted at the earliest. Utilization Certificates Rs.4.95 crore under JnNURM and Rs. 43.46 crore under RAY are pending. State should expedite submission of the pending UCs. Further, there is an excess ACA of Rs. 13.25 crore under JnNURM, which may be refunded immediately. The matter has already been taken up with the State government in view of Audit observations.
v.	Progress of RAY is the only concern in the State of Gujarat. It was clarified that ongoing RAY projects cannot be dropped/surrendered at this stage.
vi.	On ARHCs scheme, State to get the Cabinet approval and sign the agreement (MoA) with the Ministry urgently. The State has the potential and it could be one of the frontiers on ARHCs implementation.

#### D. CSMC Decision:

In view of the above, CSMC approved Central Assistance for the proposed projects and recommended for release of first instalment of the Central Assistance for the State of Gujarat as under:

Component	No. of Projects	No. of EWS houses	Central Assistance (Rs. in lakh)	1 <sup>st</sup> instalment (40%) of Central Assistance (Rs. in lakh)	Condition(s), if any, for release of 1 <sup>st</sup> instalment of Central Assistance
AIIP	03	3,148	4,722.00	1,888.80	Compliance to the observations at Para 6C(ii).
BLC	167	14,327	21,490.50	8,596.20	Aadhaar seeded beneficiary entries in MIS of PMAY (U).

Project-wise details are given at **Annexure VI-A, VI-B.**

7	Consideration for Central Assistance for 28 BLC (New) and 15 BLC (Enhancement) projects submitted by the State of Himachal Pradesh (Agenda 7)
---	---

#### A. Basic Information:

The proposal under consideration of CSMC was for Central Assistance for 28 BLC (New) and 15 BLC (Enhancement) projects submitted by State of Himachal Pradesh. The salient details of the proposal areas under:

Component	No. of Projects (cities)	Total No. of houses proposed	No. of EWS houses proposed	Central Assistance (Rs. in lakh)	State and ULB share (Rs. in lakh)	Beneficiary contribution (Rs. in lakh)	Date Appraisal SLAC approval of SLSMC
BLC(New)	28(28)	645	645	967.50	225.75	2,564.24	29.6.2020/
BLC (Enhancement)	15(15)	158	158	237.00	55.30	256.56	24.7.2020

#### B. Additional information given by the State:

i.	<b>Progress:</b>															
	<table><tr><td><b>Vertical</b></td><td><b>Approved</b></td><td><b>Progress</b></td><td><b>Completed</b></td><td><b>Occupied</b></td></tr><tr><td><b>BLC</b></td><td>9,093</td><td>7,311</td><td>2,514</td><td>2,514</td></tr><tr><td><b>CLSS</b></td><td>895</td><td>895</td><td>895</td><td>895</td></tr></table>	<b>Vertical</b>	<b>Approved</b>	<b>Progress</b>	<b>Completed</b>	<b>Occupied</b>	<b>BLC</b>	9,093	7,311	2,514	2,514	<b>CLSS</b>	895	895	895	895
<b>Vertical</b>	<b>Approved</b>	<b>Progress</b>	<b>Completed</b>	<b>Occupied</b>												
<b>BLC</b>	9,093	7,311	2,514	2,514												
<b>CLSS</b>	895	895	895	895												
ii.	<b>MIS Status:</b>															
	<table><tr><td><b>Approved Beneficiaries</b></td><td><b>Valid Aadhaar Beneficiaries</b></td><td><b>Houses Tagged</b></td><td><b>Geo-</b></td></tr><tr><td>9,988</td><td>9,354</td><td>7049</td><td></td></tr></table>	<b>Approved Beneficiaries</b>	<b>Valid Aadhaar Beneficiaries</b>	<b>Houses Tagged</b>	<b>Geo-</b>	9,988	9,354	7049								
<b>Approved Beneficiaries</b>	<b>Valid Aadhaar Beneficiaries</b>	<b>Houses Tagged</b>	<b>Geo-</b>													
9,988	9,354	7049														
iii.	Himachal Pradesh, being a hilly State, most of the land is in forest area which restricts construction of houses. A committee has been formed to look into the issues pertaining to availability of land from forest/adjoining areas for taking up construction projects for the beneficiaries.															
iv.	JNNRUM and RAY: Some infrastructure work is still undergoing and there are some issues with the contractor in case of JnNURM projects, which are being looked into. State Government is trying hard to complete undergoing houses and allot the same to the beneficiaries.															

#### C. CSMC observations:

i.	The BLC (E) projects submitted by State are not in conformity of PMAY (U) guidelines with regard to restriction of minimum and maximum carpet area and therefore needs revision. The proposal may be re-examined on case to case basis, based on field verification of existing housing units and workout the exact cost and Central Assistance & State contribution required for enhancement of the proposed units. Accordingly, revised proposals may be submitted with the approval of SLSMC.
ii.	State Government may ensure that the sanction of houses is completed in the current financial year itself.

iii.	The State should expedite the progress of construction of approved projects under PMAY (U) and RAY.
iv	The State has an unspent balance of Rs. 20.84 crore under PMAY (U) for which Utilization Certificates may be submitted at the earliest. The State should expedite submission of pending UCs immediately.
v.	All completed houses under JnNURM may be allotted/converted into ARHC if beneficiaries are not available.

#### D. CSMC Decision:

In view of the above, the CSMC approved Central Assistance and recommended for release of first instalment of the Central Assistance for the State of Himachal Pradesh as under:

Component	No. of Projects	No. of EWS houses	Central Assistance (Rs. in lakh)	1 <sup>st</sup> instalment (40%) of Central Assistance (Rs. in lakh)	Condition(s), if any, for release of 1 <sup>st</sup> instalment
BLC(New)	28	645	967.50	387.00	Aadhaar seeded beneficiary entries in MIS of PMAY (U).

Project-wise details are given at **Annexure VII**.

8	<b>Proposal for curtailment of 277 houses in 9 BLC (New Construction) projects earlier approved by CSMC under PMAY (U), submitted by Himachal Pradesh - (Agenda 8)</b>
---	--

#### A. Basic Information:

The State Government of Himachal Pradesh has submitted list of 9 BLC projects sanctioned in different CSMC meetings for curtailment of 277 houses out of 2638 houses sanctioned. It has been informed that on verification of beneficiaries during implementation stage, it was found that 277 beneficiaries have migrated to other cities/States. The SCSMC in its meeting held on 24.7.2020 has approved the proposal for curtailment of 277 houses. The details of the curtailment proposed are as under:

S. No	District Name	City Name	CSMC No/ Date	No of Projects	No of Beneficiaries as per DPR	Proposed for Curtailment	Revised Sanction
1	Chamba	Chamba	7 <sup>th</sup> CSMC/ 17-03-16	1	378	21	357
2	Kangra	Dehra	32 <sup>nd</sup> CSMC/ 26-03-18	1	139	2	137
3	Kangra	Dharamshala	20 <sup>th</sup> CSMC/ 21-03-17	1	1136	51	1085
4	Kangra	Dharamshala	20 <sup>th</sup> CSMC/ 21-03-17	1	91	17	74
5	Kangra	Jawalamukhi	32 <sup>nd</sup> CSMC/ 26-03-18	1	89	1	88
6	Kullu	Kullu	7 <sup>th</sup> CSMC/ 17-03-2016	1	137	66	71
7	Mandi	Jogindernagar	32 <sup>nd</sup> CSMC/ 26-03-18	1	68	2	66

8	Mandi	Nerchowk	32 <sup>nd</sup> CSMC/ 26-03-18	1	349	3	346
9	Una	Una	7 <sup>th</sup> CSMC/ 17- 03-16	1	251	114	137
<b>Total</b>				<b>9</b>	<b>2638</b>	<b>277</b>	<b>2361</b>

#### B. CSMC observations:

- The Committee advised that State Government should thoroughly check authenticated details of the beneficiaries and their willingness in participation in the scheme at the time of preparation of DPR and before submitting it to CSMC so as to avoid curtailment of houses/dropping of projects at a later stage. It seems that verification of data was not done before preparing of DPRs for these projects. The State should ensure that no eligible and willing beneficiary is deprived of benefit of PMAY (U) in the curtailment proposals submitted by the State Government for consideration by CSMC.
- State Govt should ensure to remove the curtailed beneficaireis from PMAY (U)-MIS. Further, before removing the beneficiaries from PMAY (U)-MIS, State may ensure that no eligible and willing beneficiary is removed/curtailed.
- State to ensure that all the DPRs where curtailment is proposed are revised accordingly and uploaded on the website of SLNA/Department.
- Central Assistance released for these curtailed beneficiaries would be adjusted in the subsequent release to the State.

#### C. CSMC Decision:

After detailed deliberations, the CSMC approved curtailment of 277 houses in 9 BLC (New) projects as proposed by the State of Himachal Pradesh as per details at **Annexure VIII**.

<b>9</b>	<b>Consideration for Central Assistance for 12 BLC (New Construction) projects submitted by the State of Mizoram (Agenda 9)</b>
----------	---

#### A. Basic Information:

The proposal under consideration of CSMC was for Central Assistance for 12 BLC (New Construction) projects submitted by State of Mizoram. The salient details of the proposal are as under:

Component	No. of Projects (cities)	Total No. of houses proposed	No. of EWS houses proposed	Central Assistance (Rs. lakh)	State and ULB share (Rs. in lakh)	Beneficiary contribution (Rs. in lakh)	Date Appraisal SLAC approval SLSCMC	of by / of
BLC (New)	12(12)	4,708	4,708	7,062.00	Nil	2,354.00	2.3.2020/ 12.3.2020	

*[Signature]*

**B. Additional information given by the State:**

i.	<b>Progress:</b>				
	<b>Vertical</b>	<b>Approved</b>	<b>Progress</b>	<b>Completed</b>	<b>Occupied</b>
	<b>BLC</b>	29,354	10,089	1,726	1,726
	<b>CLSS</b>	1,018	1,018	1,018	1,018
ii.	<b>MIS Status:</b>				
	<b>Approved Beneficiaries</b>	<b>Valid Aadhaar Beneficiaries</b>	<b>Houses Tagged</b>	<b>Geo-</b>	
	30,372	20,385	9,046		
iii.	The carpet area of each housing unit is 30sqmt.				
iv.	The cost of each housing unit is Rs. 2.00 lakh and the duration of the project is 12 months.				
v.	Low cost local materials such as wood, asbestos cement sheet walling, flooring and roof support structure are used.				
vi.	In case of ARHC there is restriction of minimum 40 houses which needs to be relaxed especially for hilly region/North-eastern States.				

**C. CSMC observations:**

i.	State Government may submit a detailed proposal seeking relaxation of 40 DUs norms in Model-2 in ARHC scheme for consideration by the competent authority. It was also clarified that State Government can give extra FAR so as to attract private players in the Scheme.
ii.	The State needs to freeze its entire demand at the earliest. It has been observed that completion of houses is less than 7%. State may take necessary measures to expedite the progress and ensure completion of all 30,000 houses sanctioned earlier including the newly sanctioned 4,708 houses in 51 <sup>st</sup> CSMC, within the Mission period.
iii.	No State Share is involved in the project. State Government should contribute its share in the projects.
iv.	States to review the year wise completion of houses sanctioned and check the bottlenecks for remedial measures. If there is requirement of fund in a particular project which is likely to be completed then fund can be utilized for that project from another project. State may refer to the para 14.7 of PMAY (U) guidelines in this regard.
v.	The State Government should ensure that the design and construction of houses are disaster resilient and the specifications conform to IS/ NBC norms.
vi.	The State should expedite all MIS entries and beneficiary attachment within a month.
vii.	Utilization Certificates for Rs. 8.39 crore is pending under PMAY (U). State should expedite submission of the pending UCs immediately.



#### D. CSMC Decision:

In view of the above, the CSMC approved Central Assistance and recommended for release of first instalment of Central Assistance for the State of Mizoram as under:

(Rs. in lakh)

Component	No. of Projects	No. of EWS houses	Central Assistance	1 <sup>st</sup> instalment (40 % ) of Central Assistance	Condition(s), if any, for release of 1 <sup>st</sup> instalment
BLC (New)	12	4,708	7,062.00	2,824.80	Aadhaar seeded beneficiary entries in MIS of PMAY (U).

Project-wise details are given at **Annexure IX**.

10	Consideration for Central Assistance for 10 BLC (New Construction) project submitted by the State of Manipur (Agenda 10)
----	--

#### A. Basic Information:

The proposal under consideration of CSMC was for Central Assistance for 10 BLC (New Construction) projects submitted by the State of Manipur. The salient details of the proposal are as under:

Rs. in lakh

Component	No. of Projects (cities)	No. of EWS houses proposed	Central Assistance	State share	ULB Share	Beneficiary contribution	Date of Appraisal by SLAC / approval of SLSMC
BLC (New)	10(10)	7,906	11,859.00	Nil	Nil	8,087.22	17.3.2020 / 27.6.2020

#### B. Additional information given by the State:

i.	<b>Progress:</b>				
	<b>Vertical</b>	<b>Approved</b>	<b>Progress</b>	<b>Completed</b>	<b>Occupied</b>
	<b>BLC</b>	42,651	32,075	3,161	3,161
	<b>CLSS</b>	176	176	176	176
ii.	<b>MIS Status:</b>				
	<b>Approved Beneficiaries</b>	<b>Valid Aadhaar Beneficiaries</b>	<b>Houses Tagged</b>	<b>Geo-</b>	
	42,827	36,401	31,160		
iii.	Due to COVID-19, non-availability of raw materials, lack of skilled manpower etc. the construction work is almost standstill. Steps are being undertaken to resume construction of houses at the earliest.				

#### C. CSMC observations:

i.	The State should expedite all MIS entries and beneficiary attachment immediately.
----	---

ii.	It has been observed that though more than 75% of sanctioned houses have been grounded, completion is only around 10%. The progress of construction of grounded houses is quite slow and may be expedited.
iii.	Utilization Certificates for Rs. 130.27 crore are pending under PMAY (U). State should expedite submission of the pending UCs.

#### D. CSMC Decision:

In view of the above, CSMC approved Central Assistance and recommended for release of first instalment of the Central Assistance for the State of Manipur as under:

(Rs. in lakh)

Component	No. of Projects	No. of EWS houses	Central Assistance	1 <sup>st</sup> instalment (40%) of Central Assistance	Condition(s), if any, for release of 1 <sup>st</sup> instalment of Central Assistance
BLC (N)	10	7,906	11,859.00	4,743.60	Aadhaar seeded beneficiary entries in MIS of PMAY (U)

Project-wise details are given at **Annexure X**.

11	<b>Proposal for curtailment of 579 houses in 10 BLC (New Construction) projects earlier approved by CSMC under PMAY (U) for the State of Manipur - (Agenda 11)</b>
----	--

#### A. Basic Information:

The State Government of Manipur has submitted list of 10 BLC projects sanctioned in different CSMC meetings for curtailment of 579 houses out of 10,279 houses sanctioned. It has been informed that these identified beneficiaries are not willing to start construction and hence it has been decided to curtail 579 houses in the 10 BLC projects. The SLSMC in its meeting held on 16.9.2019 has approved the proposal for curtailment of these 579 beneficiaries who did not start construction by 30.9.2019. The above 579 beneficiaries of the 10 BLC projects were curtailed after obtaining consents of the concerned beneficiaries who had failed to start construction. The details of the curtailment proposed are as under:

S. No.	City Name	Project Name	CSMC No.	CSMC Date	No. of Projects	No. of beneficiaries as per DPR	No. of DUs for curtailment	Revised for sanction
1	Heirok	5 BLC (NC)	21 <sup>st</sup>	24.04.2017	1	222	24	198
2	Jiribam	4 BLC (NC)	14 <sup>th</sup>	27.10.2016	1	349	67	282
3	Kakching khunou	5 BLC (NC)	16 <sup>th</sup>	08.12.2016	1	756	4	752
4	Lilong (IW)	5 BLC (NC)	16 <sup>th</sup>	08.12.2016	1	1206	26	1180
5	Samurou	5 BLC (NC)	21 <sup>st</sup>	24.07.2017	1	1236	43	1193
6	SikhongSe kmai	10 BLC (NC)	24 <sup>th</sup>	24.07.2017	1	734	25	709
7	Sugnu	4 BLC (NC)	14 <sup>th</sup>	27.10.2016	1	367	40	327

Minutes of the 51<sup>st</sup> CSMC/7.8.2020

8	Thongkhong Laxmi	10 BLC (NC)	24 <sup>th</sup>	24.07.2017	1	1789	82	1707
9	Thoubal	5 BLC (NC)	16 <sup>th</sup>	08.12.2016	1	2927	266	2661
10	Wangjeng Lambding	5 BLC (NC)	16 <sup>th</sup>	08.12.2016	1	711	2	709
<b>Total</b>					<b>10</b>	<b>10297</b>	<b>579</b>	<b>9718</b>

## B. CSMC observations

The Committee advised that State Government needs to ensure that no eligible beneficiary is deprived of the benefit of PMAY (U) in the curtailment proposals submitted by the State Government for consideration by CSMC.

## C. CSMC Decision:

After detailed deliberations, the CSMC approved curtailment of houses as proposed by the State of Manipur with the following conditions:

- The adjustment of Central Assistance released would be as per city-wise project details for curtailment.
- State Government would ensure uploading of revised signed Annexures 7C and remove the curtailed beneficiaries from PMAY(U)-MIS. Further, before removing the beneficiaries from PMAY(U)-MIS, State must ensure that no eligible and willing beneficiary is removed/curtailed.
- State Government will ensure that all the DPRs where the curtailment is proposed, are revised accordingly and uploaded on website of SLNA/Department.

The details of the curtailed projects are at **Annexure XI**.

12	Consideration for Central Assistance for 19 BLC (New Construction) projects submitted by State of Tripura (Agenda 12)
----	---

## A. Basic Information:

The proposal under consideration of CSMC was for Central Assistance for 19 BLC (New Construction) projects submitted by the State of Tripura. The salient details of the proposal are as under:

								(Rs. in lakh)
Component	No. of Projects (cities)	Total No. of houses proposed	No. of EWS houses proposed	Central Assistance	State share	ULB share	Beneficiary contribution	Date of Appraisal by SLAC / approval of SSMC
BLC (New)	19(19)	12,755	12,755	19,132.50	2,125.75	Nil	13,358.57	SLAC meeting not held/ 22.7.2020



**B. Additional information given by the State:**

i.	<b>Progress:</b>				
	<b>Vertical</b>	<b>Approved</b>	<b>Progress</b>	<b>Completed</b>	<b>Occupied</b>
	<b>AHP</b>	1000	-	-	-
	<b>BLC</b>	77,379	52,895	39,797	39,797
	<b>CLSS</b>	1,042	1,042	1,042	1,042
ii.	<b>MIS Status:</b>				
	<b>Approved Beneficiaries</b>	<b>Valid Aadhaar Beneficiaries</b>	<b>Houses Tagged</b>	<b>Geo-</b>	
	79,421	79,421	52,968		
iii.	The construction shall be completed within 18 months.				
iv.	All the 19 new projects are proposed with complete list of beneficiaries with details including Aadhaar numbers, beneficiaries' Bank accounts no etc.				
v.	Each housing unit has been designed in compliance with IS standards / NBC Guidelines & tested in Tripura condition.				

**C. CSMC Observations:**

i.	The CSMC appreciated the State Government for achieving 100% of houses as per its demand survey.
ii.	Despite constraints like, difficult topography, heavy rainfall etc. progress of the State under PMAY (U) is quite good and best among the North-Eastern States. State is also ensuring the quality of houses being constructed. Taking all this into consideration 3 <sup>rd</sup> instalment of Central Assistance is being processed for release to the State.
iii.	The beneficiary list with Aadhaar should be uploaded in the PMAY (U)-MIS.
iv.	Adequate infrastructure should be provided including individual water, sanitation and electricity connections.
v.	The Ministry is seeking time from Hon'ble Prime Minister for launch of Light House Projects (LHPs). It is planned to be launched sometime in the month of September, 2020 in presence of Hon'able Prime Minister and Chief Minister of the State. State to ensure the necessary preparation in this regard.
vi.	Utilization Certificates for Rs. 166.29 crore are pending under PMAY (U). State should expedite submission of the pending UCs.

**D. CSMC Decision:**

After deliberations, the CSMC approved Central Assistance and recommended for release of first instalment of the Central Assistance for the projects submitted by the State of Tripura as under:

Component	No. of Projects	No. of EWS	Central Assistance	1 <sup>st</sup> instalment (40 % of Central	Condition(s), if any, for release of 1 <sup>st</sup> instalment of
-----------	-----------------	------------	--------------------	---	--

		houses	(Rs. in lakh)	Assistance (Rs. in lakh)	Central Assistance
BLC (New)	19	12,755	19,132.50	7,653.00	Aadhaar seeded beneficiary entries in MIS of PMAY (U).

Project-wise details are given at **Annexure XII**.

<b>13</b>	<b>Proposal for curtailment of 9,590 houses in 39 BLC (New Construction) projects earlier approved by CSMC under PMAY (U) for the State of Tripura- (Agenda 13)</b>
-----------	---

#### **A. Basic Information:**

The State Government of Tripura has submitted list of 39 BLC projects sanctioned in different CSMC meetings for curtailment of 9,590 houses out of 42,654 houses sanctioned. It has been informed that these identified beneficiaries are unwilling to start construction and hence it has been decided to curtail 9,590 houses in 39 BLC projects. The SLSMC in its meetings held on 7.3.2020 and 11.6.2020 has approved curtailment of 9,590 beneficiaries. The details of the curtailment proposed are as under:

S. No.	No. of houses approved	CSMC No. and date	Project name	No. of houses proposed for curtailment	No. of houses left in the project	SLSMC approved
1	32,876	27 <sup>th</sup> , 30.10.2017	20 BLC (NC)	7,059	25,817	07.03.2020 & 11.06.2020
2	9,778	38 <sup>th</sup> , 26.09.2018	19 BLC (NC)	2,531	7,247	11.06.2020
<b>Total</b>	<b>42,654</b>	--	--	<b>9,590</b>	<b>33,064</b>	--

#### **B. CSMC observations**

The Committee observed that State Government may ensure that no eligible beneficiary is deprived of benefit of PMAY (U) scheme.

#### **C. CSMC Decision:**

After detailed deliberations, the CSMC approved curtailment of houses as proposed by the State of Tripura as under:

1. Curtailment of a total of 7,059 houses in 20 BLC (NC) projects approved by CSMC in its 27<sup>th</sup> meeting held on 30<sup>th</sup> October, 2017 as per **Annexure-XIII-A**
2. Curtailment of a total of 2,531 houses in 19 BLC (NC) projects approved by CSMC in its 38<sup>th</sup> meeting held on 26<sup>th</sup> September of 2018 as per **Annexure-XIII-B**
3. The adjustment of Central Assistance would be as per city-wise project details for curtailment.
4. State Government to ensure uploading of revised signed Annexure 7C and remove the curtailed beneficiaries from PMAY-U MIS. Further, before removing

the beneficiaries from PMAY(U)-MIS, State must ensure that no eligible and willing beneficiary is removed/curtailed.

5. State should ensure that all the DPRs where the curtailment is proposed are revised accordingly and uploaded on website of SLNA/Department.
6. Funds already released will be adjusted in subsequent releases.

14	<b>Consideration for Central Assistance for 306 BLC (N) and 47 BLC (E) projects submitted by State of Uttar Pradesh (Agenda 14)</b>
----	---

#### A. Basic Information:

The proposal under consideration of CSMC was for Central Assistance for 306 BLC (N) and 47 BLC(E) projects submitted by State of Uttar Pradesh. The salient details of the proposal are as under:

Component	No. of Projects (cities)	Total No. of houses proposed	No. of EWS houses proposed	Central Assistance (Rs. in lakh)	State share (Rs. in lakh)	ULB / IA share	Beneficiary contribution (Rs. in lakh)	Date of Appraisal by SLAC / approval of SLSC
BLC(New)	306(306)	1,47,164	1,47,164	2,20,746.00	1,47,164.00	Nil	1,61,186.58	19.3.2020, 22.07.2020/ 29.07.2020
BLC (Enhancement)	47(47)	7,995	7,995	11,992.50	5,535.19	Nil	47.20	

#### B. Additional information given by the State:

i.	<b>Progress:</b>				
	<b>Vertical</b>	<b>Approved</b>	<b>Grounded</b>	<b>Completed</b>	<b>Occupied</b>
	<b>AHP</b>	1,36,143	44,981	540	-
	<b>BLC</b>	13,15,483	9,27,757	4,28,018	4,28,018
	<b>CLSS</b>	77,108	77,108	77,108	77,108
ii.	<b>MIS Status:</b>				
	<b>Approved Beneficiaries</b>	<b>Valid Aadhaar Beneficiaries</b>	<b>Houses Tagged</b>	<b>Geo-</b>	
	15,28,734	12,87,163	8,85,254		

#### C. CSMC observations:

i.	The CSMC advised that concerted efforts should be put in for timely completion of sanctioned projects/houses and allotment to the beneficiaries.
ii.	The State should submit HFAPoAs for remaining cities approved under the Mission at the earliest.
iii.	It was reiterated that no proposal from Industrial Development Authority areas viz. NOIDA and Greater NOIDA has been received so far under PMAY (U). It was

	emphasized that there is huge potential in both these towns and State Government may explore the possibility of preparation of DPRs for these two towns at the earliest so that eligible beneficiaries in these areas may also avail the benefit of the scheme.
iv.	Geo-tagging of all houses/projects must be ensured.
v.	The State should ensure monitoring of quality of construction of BLC project.
vi.	JnNURM/RAY: Completed 5,923 houses under JnNURM are still unoccupied. State Government should hand over the completed houses to the beneficiaries immediately and if beneficiaries are unwilling or not available, State Government may consider to convert them in the recently launched ARHCs.
vii.	The State has an unspent balance of Rs. 1728.31 crore under PMAY (U) for which Utilization Certificates may be submitted at the earliest. Further, Utilization Certificates for Rs. 69.65 crore under JnNURM and Rs. 95.67 crore under RAY are also pending for a long period. The State should expedite submission of the pending UCs.

#### D. CSMC Decision:

After deliberations, the CSMC approved Central Assistance and recommended for release of first instalment of Central Assistance for the State of Uttar Pradesh as under:

(Rs. in lakh)

Component	No. of Projects	No. of EWS houses	Central Assistance	1 <sup>st</sup> instalment (40 % ) of Central Assistance	Condition(s), if any, for release of 1 <sup>st</sup> instalment
BLC(New)	306	1,47,164	2,20,746.00	88,298.40	Aadhaar seeded beneficiary entries in PMAY (U)-MIS.
BLC (Enhancement)	47	7,995	11,992.50	4,797.00	

Project-wise details are given at Annexure XIV-A & XIV-B

15	Consideration for Central Assistance for 01 AHP, 08 BLC (New) and 06 BLC (Enhancement) projects submitted by State of Rajasthan (Agenda 15)
----	---

#### A. Basic Information:

The proposal under consideration of CSMC was for Central Assistance 01 AHP, 08 BLC (New) and 06 BLC (Enhancement) projects submitted by State of Rajasthan. The salient details of the proposal are as under:

Rs. in lakhs

Component	No. of Projects (cities)	Total No. of houses proposed	No. of EWS houses proposed	Central Assistance	State Share	ULB Share	Beneficiary contribution	Date of Appraisal by SLAC / approval of SLSMC
AHP	01(01)	816 (448 EWS and 368 IIG)	448	672.00	Nil	Nil	890.81	19.3.2020 28.7.2020/ 24.6.2020

BLC(New)	08(08)	468	468	702.00	Nil	Nil	761.85	(minutes for few projects awaited)
BLC (Enhancement)	06(06)	622	622	905.55	Nil	Nil	412.66	

#### B. Additional information given by the State:

i.	<b>Progress:</b>				
	<b>Vertical</b>	<b>Approved</b>	<b>Progress</b>	<b>Completed</b>	<b>Occupied</b>
	<b>AHP</b>	45,951	23,571	5,120	-
	<b>BLC</b>	93,131	1,959	211	211
	<b>CLSS</b>	56,423	56,423	56,423	56,423
ii.	<b>MIS Status:</b>				
	<b>Approved Beneficiaries</b>	<b>Valid Aadhaar Beneficiaries</b>	<b>Houses Tagged</b>	<b>Geo-</b>	
	1,95,505	97,263	1,956		
iii.	Due to COVID-19, the progress of construction is very less. It is expected to increase in the near future.				
iv.	Process for allotment of houses to the beneficiaries with respect to the houses constructed under JnNURM and RAY scheme is in progress.				

#### C. CSMC observations:

i.	1 <sup>st</sup> instalment of Central Assistance for AHP project will be released on confirmation by State Government about selection of Developer for the projects, registration of the project under RERA and that work order has been issued.
ii.	The duration of AHP project is 42 months. It was advised that State Government may complete EWS houses within maximum 24 months.
iii.	The BLC (E) projects submitted by State are not in conformity of PMAY (U) guidelines with regard to restriction of minimum and maximum carpet area and therefore needs revision. The proposal may be re-examined on case to case basis, based on field verification of existing housing units and workout the exact cost and Central Assistance & State contribution required for enhancement of the proposed units. Accordingly, revised proposals may be resubmitted with the approval of SLSMC.
iv.	The progress of construction of BLC houses is very poor. Out of 93,131 houses sanctioned, work started only in 1,959 houses. The State should make concerted efforts for starting all the sanctioned houses without any further delay.
v.	The State should submit HFAPoAs for all the cities approved under the Mission at the earliest.
vi.	JnNURM& RAY: The progress of completion of sanctioned RAY projects at Jaipur and other cities is very slow. The State Government should expedite completion and allotment of houses to the beneficiaries. Further, 3,697 houses under JnNURM and 3,398 houses under RAY are completed but unoccupied, which should be allotted immediately or



	converted into ARHCs.
vii.	The State has an unspent balance of Rs.128.91 crore under PMAY (U) for which Utilization Certificates may be submitted at the earliest. Utilization Certificates for Rs. 55.21 crore under JnNURM and Rs. 115.46 crore under RAY are also pending. The State should expedite submission of the pending UCs. Excess ACA of Rs. 87.97 crore released under JnNURM should be refunded immediately. The matter of refunding excess ACA under JnNURM has already been taken up with the State Government in view of the Audit observations on the issue.
viii.	State Government to expedite data compliance matrix and ensure data fidelity.
ix.	State should immediately mobilize experts under SLTC and CLTCs for fast tracking the implementation of PMAY (U) in the State.
x.	State Government should submit the copy of SLSMC minutes in respect of 2 additional proposals immediately.

#### D. CSMC Decision:

In view of the above and after deliberations, CSMC approved Central Assistance for the proposed projects and recommended for release of first instalment of the Central Assistance for the State of Rajasthan as under:

*(Rs. in lakhs)*

Component	No. of Projects	No. of EWS houses	Central Assistance	1 <sup>st</sup> instalment (40%) of Central Assistance	Condition(s), if any, for release of 1 <sup>st</sup> instalment
AHP	01	448	672.00	268.80	Compliance to the observations at 15C(i).
BLC(New)	08	468	702.00	280.80	Aadhaar seeded beneficiary entries in PMAY (U)-MIS and compliance on 15C(x).

Project-wise details are given at **Annexure XV-A & XV-B**.

16.	<b>Proposal for curtailment of 3,112 houses in 29 projects earlier approved by CSMC under PMAY (U) for the State of Bihar (Agenda 16)</b>
-----	---

#### A. Basic Information:

The State Government of Bihar has submitted list of 29 BLC projects sanctioned in different CSMC meetings for curtailment of 3,112 houses out of 18,566 houses sanctioned. It has been informed that these identified beneficiaries do not have land documents in their names. The SLSMC in its meetings held on 30.7.2020 has approved curtailment of these 3,112 houses. The detail of the curtailment proposed are as under:

S. No.	City	CSMC No.	CSMC Approval Date	No. of EWS Beneficiary as per DPR	No. of EWS Houses Surrendered /curtailed	No. of EWS Beneficiary in Revised DPRs
1	Bakhtiyarpur Nagar Parishad PH-I	7th	17.03.2016	636	90	546

2	Banka Nagar Panchayat PH-II	44th	28.06.2019	450	151	299
3	Biharshari Nagar Nigam PH-II	20th	21.03.2017	2625	1031	1594
4	Bihariya Nagar Panchayat PH-I	6th	18.02.2016	100	6	94
5	Chanpatia Nagar Panchayat PH-III	28th	18.02.2016	811	226	585
6	Dumraon Nagar Parishad PH-I	6th	18.02.2016	500	104	396
7	Dumraon Nagar Parishad PH-II	26th	27.09.2017	387	93	294
8	Lkma Bazar Nagar Panchayat PH-I	10th	22.07.2016	250	44	206
9	GogriJamalpur Nagar Parishad PH-I	6th	18.02.2016	257	29	228
10	GogriJamalpur Nagar Parishad PH-II	20th	21.03.2017	986	223	763
11	GogriJamalpur Nagar Parishad PH-III	26th	27.09.2017	775	135	640
12	HajipurNagaraparishad PH-I	6th	17.03.2016	304	27	277
13	HajipurNagaraparishad PH-II	10th	22.07.2016	327	55	272
14	Haweli Kharagpur Nagar Panchayat PH-I	10th	22.07.2016	154	39	115
15	Jamui Nagar Parishad PH-I	10th	22.07.2016	497	7	490
16	Jamui Nagar Parishad PH-II	20th	21.03.2017	1023	32	991
17	Jamui Nagar Parishad PH-III	26th	27.09.2017	1906	8	1898
18	Jhajha Nagar Nigam PH-I	6th	17.03.2016	200	21	179
19	Kishanganj Nagar Parishad PH-I	6th	17.03.2016	458	13	445
20	KishanganjNagarParishad PH-II	20th	21.03.2017	2490	159	2331
21	Koilwar Nagar Panchayat PH-I	10th	22.07.2016	103	10	93
22	Maharajganj Nagar Panchayat PH-I	6th	18.02.2016	808	78	730
23	Makhdumpur Nagar Panchayat PH-I	7th	17.03.2016	294	52	242
24	Muzaffarpur Nagar Nigam PH-I	7th	17.03.2016	769	146	623
25	Nabinagar Nagar Panchayat PH-I	7th	17.03.2016	305	16	289
26	Pakridayal Nagar Panchayat PH-I	10th	22.07.2016	471	18	453
27	Rajgir Nagar Panchayat PH-I	6th	17.03.2016	300	255	45
28	Sasaram Nagar Parishad PH-I	10th	22.07.2016	296	32	264
29	Shahpur Nagar Panchayat PH-I	7th	17.03.2016	84	12	72
		<b>Total</b>		<b>18566</b>	<b>3112</b>	<b>15454</b>

#### B. CSMC Observations:

The Committee observed that State Government should ensure that no eligible beneficiary is deprived of benefit of PMAY (U) scheme. It is believed that State has done due diligence before submitting the curtailment proposal. The Committee was also informed that no Central Assistance has been released for the above beneficiaries.



### C. CSMC Decision:

After detailed deliberations, the CSMC approved curtailment of houses as proposed by the State of Bihar with the following conditions:

1. Curtailment for a total of the 3,112 houses in 29 BLC (New) projects sanctioned in 6<sup>th</sup>, 7<sup>th</sup>, 10<sup>th</sup>, 20<sup>th</sup>, 26<sup>th</sup>, 28<sup>th</sup>, 44<sup>th</sup> CSMC meetings held on 18<sup>th</sup> February of 2016, 17<sup>th</sup> March of 2016, 22<sup>nd</sup> August 2016, 21<sup>st</sup> March 2017, 27<sup>th</sup> September 2017, 29<sup>th</sup> November 2017, 26<sup>th</sup> June 2019 respectively as per above mentioned table
2. The adjustment of the Central Assistance would be as per city-wise project details for curtailment.
3. State Government to ensure uploading of revised signed Annexures (7C) and remove the curtailed beneficiaries from PMAY (U)-MIS. Further, before removing the beneficiaries from PMAY (U)-MIS, State should ensure that no eligible and willing beneficiary is removed/curtailed.
4. State would ensure that all the DPRs where the curtailment is proposed are revised accordingly and uploaded on website of SLNA/Department.

The details of the curtailed projects are given in the **Annexure XVI**.

17.	<b>Proposal for curtailment of 3,888 houses in 6 BLC (New) and 1,854 houses in 3 BLC (E) projects earlier approved by CSMC under PMAY (U) for the State of Rajasthan (Agenda 17)</b>
-----	--

### A. Basic Information:

The State Government of Rajasthan has submitted list of 3,888 houses in 6 BLC (New) and 1,854 houses in 3 BLC (E) projects sanctioned in different CSMC meetings for curtailment. It has been informed that these identified beneficiaries could not be regularized due to land situated on road boundaries, forest land, flood affected areas etc. Some of the beneficiaries have already been benefited in earlier Govt of India schemes like JnNURM and RAY. Few of the beneficiaries either have pucca house or migrated, to other locations. The SLSCM in its meeting held on 24.6.2020 has approved curtailment of 5,742 houses. The details of the curtailment proposed are as under:

S.No	City	No of Houses Approved	Vertical	CSMC date	No of houses proposed for curtailment	No of remaining houses in the project
(1)	(2)	(3)	(4)	(5)	(6)	(7)
1	Nagaur	1679	BLC (N)	32 <sup>nd</sup> /26.03.2018	192	1487
2	Bundi	165			127	38
3	Nathdwara	40			20	20
4	Chittorgarh	1,088			902	186
5	Rawatbhata	5		35 <sup>th</sup> /25.06.2018	5	Nil
6	Pali	2,971			2642	329
<b>Total</b>		<b>5,948</b>			<b>3,888</b>	<b>2,060</b>

7	Nagaur	2533	BLC (E)	32 <sup>nd</sup> /26.03. 2018	578	1955
8	Nathdwara	136			116	20
9	Pali	1182		35 <sup>th</sup> /25.06.2 018	1160	22
<b>Total</b>		<b>3,851</b>			<b>1,854</b>	<b>1,997</b>
<b>Grand Total</b>		<b>9,799</b>			<b>5,742</b>	<b>4,057</b>

## B. CSMC observations

The Committee observed that State Government must ensure that no eligible beneficiary is deprived of benefit of PMAY (U) scheme. It is believed that State has done due diligence before submitting the curtailment proposal. The Committee was also informed that no Central Assistance has been released for the above beneficiaries.

## C. CSMC Decision:

After detailed deliberations, the CSMC approved curtailment of houses as proposed by the State of Rajasthan with the following conditions:

1. Curtailment for a total of 3888 houses in 6 BLC (New) projects sanctioned in 32<sup>nd</sup> CSMC meeting held on 26.03 2018 and 35<sup>th</sup> CSMC meeting held on 25.06.2018
2. Curtailment for a total of the 1854 houses in 3 BLC (E) projects sanctioned in 32<sup>nd</sup> CSMC meeting held on 26.03 2018 and 35<sup>th</sup> CSMC meeting held on 25.06.2018
3. State Government to ensure uploading of revised signed Annexure (7C & 7D) and remove the curtailed beneficiaries from PMAY (U)-MIS. Further, before removing the beneficiaries from PMAY (U)-MIS State should ensure that no eligible and willing beneficiary is removed/curtailed.
4. State would ensure that all the DPRs where the curtailment is proposed are revised accordingly and uploaded on website of SLNA/Department.

The details of the curtailed projects are given at **Annexure XVII**.

18	<b>Revision of TIG component for construction of LHPs at Indore (Madhya Pradesh), Rajkot (Gujarat), Chennai (Tamil Nadu), Ranchi (Jharkhand), Agartala (Tripura) and Lucknow (Uttar Pradesh) under PMAY-U Mission – (Agenda 18)</b>
----	---

## A. Brief Information:

For development and construction of Light House Projects (LHPs) of 6,368 houses at six locations within the framework of PMAY-U, bids were invited through Request for Proposal (RFP) on Engineering Procurement Construction (EPC) mode on each selected site out of 54 shortlisted alternate technologies. Accordingly, six construction agencies namely M/s KPR Projectcon Pvt. Ltd., M/s Malani Construction Co., M/s B. G. Shirke Construction Technology Pvt. Ltd., M/s SGC Magicrete LLP, M/s Mitsumi Housing Pvt. Ltd. and M/s JAM Sustainable Housing LLP were selected for construction of LHPs at Indore (Madhya Pradesh), Rajkot (Gujarat), Chennai (Tamil

Nadu), Ranchi (Jharkhand), Agartala (Tripura) and Lucknow (Uttar Pradesh) respectively after following all codal formalities.

2. After preparation of Comparative Statement of Quotations (CSQs), Tender Evaluation Committee (TEC) found that the quoted prices were on higher side as compared to the prices of the houses being constructed under PMAY-U in respective States and estimated cost for each location. Therefore, TEC recommended that negotiation on quoted price may be carried out with the selected L1 bidders and the same was approved by the Competent Authority in consultation with IFD. Accordingly, negotiations were carried out with all six agencies. After negotiations, with concurrence of IFD and approval of Hon'ble MoS(I/C), MoHUA has signed Contract with six agencies for construction of LHPs at Indore (Madhya Pradesh), Rajkot (Gujarat), Chennai (Tamil Nadu), Ranchi (Jharkhand), Agartala (Tripura) and Lucknow (Uttar Pradesh), as detailed below:

S. No.	LHP Location	Construction Agency Selected	Technology Selected	Final amount after negotiations (Amount in Rs.)
1	Indore, MP	M/s KPR Projects	Prefabricated Sandwich Panel System	146,50,00,000/-
2	Rajkot, Gujarat	M/s Malani Construction Co.	Monolithic Concrete Construction	118,89,36,000/-
3	Chennai, Tamil Nadu	M/s B. G. Shirke Construction Technology Pvt. Ltd.	Pre-Cast Concrete Construction System- Precast components assembled at site	116,26,96,613/-
4	Ranchi, Jharkhand	M/s Magicrete Building Solutions Pvt. Ltd.	Pre-Cast Concrete Construction System-3D Precast Volumetric	133,99,88,537/-
5	Agartala, Tripura	M/s Mitsumi Housing Pvt. Ltd.	Light Gauge Steel Structural System & Pre-engineered Steel Structural System	162,50,00,000/-
6	Lucknow, Uttar Pradesh	M/s Mitsumi Distribution FZCO	Stay In-place Formwork System	130,90,00,000/-
<b>Grand Total</b>				<b>809,06,21,150/-</b>

3. The details of Central Assistance, TIG and State Share plus Beneficiary Share of all 6 LHP States projects are as under:

Name of LHP (Location)	Chennai, Tamil Nadu	Rajkot, Gujarat	Indore, Madhya Pradesh	Ranchi, Jharkhand	Tripura, Agartala	Lucknow, Uttar Pradesh	Total
No. of DU proposed	1,152	1,144	1,024	1,008	1,000	1,040	6,368
Project Cost	1,16,26,96,613.00	1,18,89,36,000.00	1,46,50,00,000.00	1,33,99,88,537.00	1,62,50,00,000.00	1,30,90,00,000.00	8,09,06,21,150.00
Central Assistance @ Rs. 1.5 lakh per house	17,28,00,000.00	17,16,00,000.00	15,36,00,000.00	15,12,00,000.00	15,00,00,000.00	15,60,00,000.00	95,52,00,000.00
TIG @ Rs. 2.0 lakh per house	23,04,00,000.00	22,88,00,000.00	20,48,00,000.00	20,16,00,000.00	20,00,00,000.00	20,80,00,000.00	1,27,36,00,000.00
Total Central Assistance + TIG	40,32,00,000.00	40,04,00,000.00	35,84,00,000.00	35,28,00,000.00	35,00,00,000.00	36,40,00,000.00	2,22,88,00,000.00
1 <sup>st</sup> installment of State and Beneficiary Share	30,37,98,645.20	31,54,14,400.00	44,26,40,000.00	39,48,75,414.80	51,00,00,000.00	37,80,00,000.00	2,34,47,28,460.00
2 <sup>nd</sup> installment of State and Beneficiary Share	30,37,98,645.20	31,54,14,400.00	44,26,40,000.00	39,48,75,414.80	51,00,00,000.00	37,80,00,000.00	2,34,47,28,460.00



3 <sup>rd</sup> and final instalment State and Beneficiary Share	15,18,99,322.66	15,18,99,322.66	22,13,20,000.00	19,74,57,707.40	25,50,00,000.00	18,50,00,000.00	1,17,23,64,230.00
Total State and Beneficiary Share	75,94,96,613.00	78,83,36,000.00	1,10,66,00,000.00	98,71,88,537.00	1,27,30,00,000.00	94,50,00,000.00	5,86,18,21,150.00
Cost per house including infrastructure	10,09,285.23	10,39,279.73	11,30,661.06	13,29,333.71	16,25,000.00	12,58,653.85	-----

4. The agenda for construction of six LHPs under GHTC-India was placed before CSMC in its 49<sup>th</sup> meeting held on 27.11.2019 and CSMC approved the following vide minutes of the meeting.

- The proposal for Central Assistance @ Rs. 1.5 lakh per house: Rs. 95,52,00,000/- for 6,368 houses to be constructed at six locations.
- The proposal for Central Assistance as TIG @ Rs. 2.0 lakh per house: Rs. 1,27,36,00,000/- for 6,368 houses to be constructed at six locations.
- Release of 40% of Central Assistance (@ Rs. 1.5 lakh per house) and TIG (@ Rs. 2.0 lakh per house) as 1<sup>st</sup> Instalment to BMTPC escrow account for an amount of Rs. 89,15,20,000/-
- Release of 40% of State and Beneficiary Share by State Govt. of Madhya Pradesh as 1<sup>st</sup> Instalment to BMTPC escrow account for an amount of Rs. 44,26,40,000/-
- Release of 40% of State and Beneficiary Share by State Govt. of Gujarat as 1<sup>st</sup> Instalment to BMTPC escrow account for an amount of Rs. 31,54,14,400/-
- Release of 40% of State and Beneficiary Share by State Govt. of Tamil Nadu as 1<sup>st</sup> Instalment to BMTPC escrow account for an amount of Rs.30,37,98,645/-
- Release of 40% of State and Beneficiary Share by State Govt. of Jharkhand as 1<sup>st</sup> Instalment to BMTPC escrow account for an amount of Rs.39,48,75,414/-
- Release of 40% of State and Beneficiary Share by State Govt. of Tripura as 1<sup>st</sup> Instalment to BMTPC escrow account for an amount of Rs.51,00,00,000/-
- Release of 40% of State and Beneficiary Share by State Govt. of Uttar Pradesh as 1<sup>st</sup> Instalment to BMTPC escrow account for an amount of Rs. 37,80,00,000/-
- In-principle approval for site visits, daily supervision and monitoring charges, quality assurance of LHPs, etc. shall be borne by MoHUA. Other charges such as training cost, cost of documentation and evaluation/ hiring of reputed technical institution, if any, shall be fully funded by MoHUA. The necessary expenditure will be reimbursed by MoHUA as per existing rules and regulations of GFR, 2017 to BMTPC.
- In-principle approval for under taking IEC activities and organizing events under capacity building of PMAY-U through empanelled agencies of GHTC-India.
- In-principle approval for hiring of manpower for monitoring of LHPs at all six locations by MoHUA through BMTPC.

5. Accordingly, the 'Operational Guidelines for implementation of LHPs with approval of Competent Authority was framed and shared with six concerned States. These Guidelines shall be followed in conformity with applicable local regulations and by-law. As per the Operational Guidelines for implementation of LHPs, funding pattern of LHPs (per dwelling unit) was as follows:

S. No.	Share	Amount	Funding Agency
(i)	Central	Rs. 1.50 lakh per dwelling unit (Fixed)	MoHUA

(ii)	TIG	Upto Rs.2.00 lakh per dwelling unit, 20% of the estimated cost per dwelling unit, whichever is less.	MoHUA
(iii)	State	As applicable in existing AHP projects under PMAY-U	State Government
(iv)	Beneficiary	As applicable in existing AHP projects under PMAY-U	Beneficiary itself

*\* The State/beneficiary share may vary State to State depending upon the project cost. However, MoHUA will pay only Central Assistance i.e. Rs. 1.50 Lakh per DU and TIG share i.e. 20% of the estimated cost per DU or Rs.2.00 Lakh per DU, whichever is less.*

6. However, after revision of the project cost and carpet area per DU for construction of LHP at Indore, Madhya Pradesh, the revised details of Central Assistance, TIG and State Share plus Beneficiary Share of all six LHP States projects are as under:

Name of LHP (Location)	Chennai, Tamil Nadu	Rajkot, Gujarat	Indore, Madhya Pradesh	Ranchi, Jharkhand	Tripura, Agartala	Lucknow, Uttar Pradesh	Total
No. of DU proposed	1,152	1,144	1,024	1,008	1,000	1,040	6,368
Project Cost	1,16,26,96,913.00	1,18,89,36,000.00	128,00,00,000.00	1,33,99,88,537.00	1,62,50,00,000.00	1,30,90,00,000.00	790,56,21,450.00
Central Assistance @ Rs. 1.5 lakh per house	17,28,00,000.00	17,16,00,000.00	15,36,00,000.00	15,12,00,000.00	15,00,00,000.00	15,60,00,000.00	95,52,00,000.00
TIG @ Rs. 4.0 lakh per house for LHPs at Chennai, Rajkot, Indore, Ranchi and Lucknow; and TIG @ Rs. 5.0 lakh per house for LHP at Tripura	46,08,00,000.00	45,76,00,000.00	40,96,00,000.00	40,32,00,000.00	50,00,00,000.00	41,60,00,000.00	264,72,00,000.00
Total Central Assistance + TIG	63,36,00,000.00	62,92,00,000.00	56,32,00,000.00	55,44,00,000.00	65,00,00,000.00	57,20,00,000.00	360,24,00,000.00
1 <sup>st</sup> installment of State and Beneficiary Share	21,16,38,645.20	22,38,94,400.00	28,67,20,000.00	31,42,35,414.80	39,00,00,000.00	29,48,00,000.00	172,12,88,460.00
2 <sup>nd</sup> installment of State and Beneficiary Share	21,16,38,645.20	22,38,94,400.00	28,67,20,000.00	31,42,35,414.80	39,00,00,000.00	29,48,00,000.00	172,12,88,460.00
3 <sup>rd</sup> and final installment State and Beneficiary Share	10,58,19,322.60	11,19,47,200.00	14,33,60,000.00	15,71,17,707.40	19,50,00,000.00	14,74,00,000.00	86,06,44,230.00
Total State and Beneficiary Share	52,90,96,613.00	55,97,36,000.00	71,68,00,000.00	78,55,88,537.00	97,50,00,000.00	73,70,00,000.00	430,32,21,150.00
Cost per house including infrastructure	10,09,285.25	10,39,279.72	12,50,000.00	13,29,353.71	16,25,000.00	12,58,653.85	—

7. Subsequently, Govt. of Madhya Pradesh vide letter No. E.C/7/PMAY/2020/3758 dated 09.03.2020 has requested to increase the amount of TIG for implementation of LHP at Indore. In this connection Govt. of Madhya Pradesh stated that contribution of beneficiary for project being implemented on conventional technology under AHP at Indore and nearby LHP site is Rs. 7.00 lakh per DU and DU is also bigger in size. So, beneficiary will opt for DU constructed through conventional system instead of DU proposed to be constructed through Prefabricated Sandwich Panel System as they are hesitant to adopt. Therefore, Govt. of Madhya Pradesh has requested to increase TIG up to 60% of project cost for promotion and adoption of new technology and also for successful implementation of LHP.



Minutes of the 51<sup>st</sup> CSMC/7.8.2020

8. Similarly, Govt. of Jharkhand vide letter No. 03 न. प्र. नि./PMAY(U)/LHP/01/2020/435 dated 11.03.2020 has requested to enhance Central contribution under LHP project. In this regard, Govt. of Jharkhand has stated that LHP proposal of Ranchi includes total of 1,008 DUs with associated infrastructure. Presently, Central Assistance and State Share are Rs. 3.5 lakh and Rs. 1 lakh per DU respectively, while beneficiary Share is Rs. 8.79 lakh. With similar context of AHP projects under PMAY-U, several housing units have been tendered in Jharkhand with total cost of Rs. 6-7 lakh per DU and the beneficiary share lies between Rs. 2.97 to Rs. 4.56 lakh. Therefore, convincing beneficiaries to invest in the LHP project with a large difference in rates seems difficult in the affordable housing category. Therefore, Govt. of Jharkhand has requested to increase the Central contribution up to Rs. 6.0 lakh instead of existing Rs. 3.5 lakh per DU, considering that the project is aimed at Economically Weaker Section (EWS) of the society and increased Central Assistance can help in making the project financially feasible and affordable.

9. Hon'ble Chief Minister of Tripura vide D.O. letter No. F.2(16)-TUDA/Tech/2019(P-1)/475 dated 13.03.2020 has also requested to increase the Central Assistance/TIG up to Rs. 10 lakh per DU instead of existing Rs. 3.5 lakh per DU for successful implementation of the project. With regard to the above, State Govt. of Tripura has stated that the construction agency has been selected by MoHUA for LHP at Agartala and other LHPs through tender process. However, due to high cost of construction in North-Eastern States, the bid value of 1,000 units (3,00,000 sq. ft.) in LHP at Agartala is Rs. 162.50 crore as against Rs. 116.26 crore in Chennai and Rs. 118.89 crore in Rajkot. This is mainly due to involvement of pile foundation, non-availability of construction materials locally and high transportation cost. Due to this, the State share for LHP at Agartala is Rs. 127.50 crore, after deducting Rs. 35 crore as Central Assistance and TIG to be given by Government of India.

10. On the similar line vide letter No. मेमो/08/29/HFA-AHP/Vol-V/2020-21 dated 24.03.2020 Govt. of Uttar Pradesh has requested to increase the amount of TIG for implementation of LHP Lucknow. In the above connection, Govt. of Uttar Pradesh stated that only beneficiaries from the EWS would be eligible for this project to whom it will be a problem to give a higher amount as beneficiary contribution. Therefore, Govt. of Uttar Pradesh requested to increase the amount of TIG so that beneficiary contribution can be reduced and there will be no problem in identification of eligible beneficiaries.

11. Originally, TIG was calculated at an average cost of Rs. 8 lakh per DU as per the existing Demonstration Housing Projects (DHPs) as constructed under Technology Sub-Mission (TSM) of PMAY-U Mission. However, average cost per DU under LHPs at six locations comes out at Rs. 12.50 lakh, which is almost Rs. 4.5 lakh higher than cost assumed for assessing TIG. Average beneficiary share at six locations ranges from Rs. 5-12 lakh per DU but the beneficiary share in normal AHP project ranges from Rs. 2-4 lakh per DU.

12. Further, LHP States are either not providing any share or limited share on their part like any other AHP projects under PMAY-U. As a result, after adding the Central Assistance and available State Share, the remaining amount has been loaded to the EWS beneficiary which is difficult for them



to contribute. This may lead to a situation that genuine PMAY-U beneficiaries may lose out to others who have that kind of resource base. Ideally, Central Govt. has introduced adoption of new technology through LHPs under GHTC-India and the additional cost due to use of new technology should, therefore, be borne by Central Govt. itself.

13. In case of LHP at Agartala, the cost index based on CPWD Plinth Area Rates (PAR) of 2012 is 154 whereas cost index of Delhi based on CPWD PAR 2012 is 120 as on 01.04.2019. Based on the same, the construction cost in Tripura is 1.34 times the construction cost in Delhi.

14. In view of the above, the proposal for increasing Central Assistance in the form of TIG from Rs. 2 lakh to Rs. 4 lakh per DU or 40% of the total project cost, whichever is less at LHP Madhya Pradesh, Gujarat, Tamil Nadu, Jharkhand and Uttar Pradesh and TIG from Rs. 2.00 lakh to Rs. 5.00 lakh per DU or 40% of the tendered cost, whichever is less at LHP Tripura was submitted to IFD for their concurrence and the same has been concurred by IFD. After concurrence of IFD proposal was submitted for kind consideration and approval of Hon'ble MoS(I/C) and the same has been approved by Hon'ble MoS(I/C), HUA.

15. After revision in TIG share, a revised Operational Guidelines for implementation of LHPs with approval of Competent Authority has been framed and shared with six concerned States. All other terms and conditions of TIG for all LHP States in operational guidelines may remain the same.

16. As per the revised Operational Guidelines for implementation of LHPs, funding pattern of LHPs (per dwelling unit) is as follows: -

S. No.	Share	Amount		Funding Agency
(i)	Central	Rs. 1.50 lakh per dwelling unit (Fixed)		MoHUA
(ii)	TIG	TIG for Indore, Rajkot, Chennai, Ranchi and Lucknow	Up to Rs. 4.00 lakh per dwelling unit or 40% of tendered cost per dwelling unit, whichever is less	MoHUA
		TIG for Agartala	Up to Rs. 5.00 lakh per dwelling unit or 40% of tendered cost per dwelling unit, whichever is less	
(iii)	State	As applicable in existing AHP projects under PMAY U		State Government
(iv)	Beneficiary	As applicable in existing AHP projects under PMAY-U		Beneficiary itself
<i>* State/beneficiary share may vary State to State depending upon the project cost. However, MoHUA will pay only Central Assistance i.e. Rs. 1.50 lakh per DU and TIG share i.e. Rs. 4.00 lakh per DU or 40% of the tendered cost per DU, whichever is less for LHPs at Indore, Rajkot, Chennai, Ranchi and Lucknow; and for LHP at Agartala, TIG of Rs. 5.00 lakh per DU or 40% of the tendered cost per DU, whichever is less, as the case may be.</i>				

17. After revision in TIG share, the details of Central Assistance, TIG and State Share plus Beneficiary Share of all 6 LHP States projects are as under:

Name of LHP (Location)	Chennai, Tamil Nadu	Rajkot, Gujarat	Indore, Madhya Pradesh	Ranchi, Jharkhand	Tripura, Agartala	Lucknow, Uttar Pradesh	Total
No. of DU proposed	1,152	1,144	1,024	1,008	1,000	1,040	6,368

Project Cost	1,30,26,96,613.00	1,18,89,36,000.00	128,00,00,000.00	1,38,99,88,537.00	1,62,30,00,000.00	1,30,90,00,000.00	790,56,21,150.00
Central Assistance @ Rs. 1.5 lakh per house	17,28,00,000.00	17,16,00,000.00	15,36,00,000.00	15,12,00,000.00	15,00,00,000.00	15,60,00,000.00	95,52,00,000.00
TIG @ Rs. 4.0 lakh per house for LHP at Chennai, Rajkot, Indore, Ranchi and Lucknow; and TIG @ Rs. 5.0 lakh per house for LHP at Tripura	46,08,00,000.00	15,76,00,000.00	40,96,00,000.00	40,32,00,000.00	50,00,00,000.00	41,60,00,000.00	264,72,00,000.00
Total Central Assistance + TIG	63,36,00,000.00	62,92,00,000.00	56,32,00,000.00	55,44,00,000.00	65,00,00,000.00	57,20,00,000.00	360,24,00,000.00
1 <sup>st</sup> installment of State and Beneficiary Share	21,16,38,615.20	22,38,94,400.00	28,67,20,000.00	31,42,35,414.80	39,00,00,000.00	29,48,00,000.00	172,12,88,460.00
2 <sup>nd</sup> installment of State and Beneficiary Share	21,16,38,615.20	22,38,94,400.00	28,67,20,000.00	31,42,35,414.80	39,00,00,000.00	29,48,00,000.00	172,12,88,460.00
3 <sup>rd</sup> and final installment State and Beneficiary Share	10,58,19,322.60	11,19,47,200.00	14,33,60,000.00	15,71,17,707.40	19,50,00,000.00	14,74,00,000.00	86,06,44,230.00
Total State and Beneficiary Share	52,90,96,613.00	55,97,36,000.00	71,68,00,000.00	78,55,88,537.00	97,50,00,000.00	73,70,00,000.00	430,32,21,150.00
Cost per house including infrastructure	10,09,285.25	10,39,279.72	12,50,000.00	13,29,353.71	16,25,000.00	12,58,633.85	---

18. From the above table it can be seen that the total project cost for construction of **6,368** houses at six LHPs comes out to be **Rs. 790,56,21,150/-**. As per funding pattern defined as per revised Operational Guidelines of LHPs, Central Assistance @ Rs. 1.5 lakh per house would be **Rs. 95,52,00,000/-** and TIG @ 4.0 lakh per house for LHP at Chennai, Rajkot, Indore, Ranchi and Lucknow; and TIG @ 5.0 lakh per house for LHP at Agartala would be **Rs. 264,72,00,000/-**. Therefore, total Central release including Central Assistance and TIG for 6,368 houses amounts to **Rs. 360,24,00,000/-**. In case of increase or decrease in no. of houses proposed, the Central Assistance including TIG Grant will be adjusted accordingly.

#### B. CSMC Decision:

After detailed deliberations, the CSMC approved as under:

- Central Assistance as TIG @ 4.0 lakh per house for LHP at Chennai, Rajkot, Indore, Ranchi and Lucknow; and TIG @ 5.0 lakh per house for LHP at Agartala: Rs. 264,72,00,000/- for 6,368 houses to be constructed at six locations.
- Release of Rs. 54,94,40,000/- as balance amount of 40% of Central Assistance and TIG due to increase of TIG @ 4.0 lakh per house for LHP at Chennai, Rajkot, Indore, Ranchi and Lucknow; and TIG @ 5.0 lakh per house for LHP at Agartala to BMTPC escrow account.
- Release of 40% of revised State and Beneficiary Share by State Govt. of Madhya Pradesh as 1<sup>st</sup> Installment to BMTPC escrow account for an amount of Rs. 28,67,20,000/-
- Release of 40% of revised State and Beneficiary Share by State Govt. of Gujarat as 1<sup>st</sup> Instalment to BMTPC escrow account for an amount of Rs. 22,38,94,400/-
- Release of 40% of revised State and Beneficiary Share by State Govt. of Tamil Nadu as 1<sup>st</sup> Instalment to BMTPC escrow account for an amount of Rs. 21,16,38,645.20/-
- Release of 40% of revised State and Beneficiary Share by State Govt. of Jharkhand as 1<sup>st</sup> Instalment to BMTPC escrow account for an amount of Rs. 31,42,35,414.80/-

- vii. Release of 40% of revised State and Beneficiary Share by State Govt. of Tripura as 1<sup>st</sup> Instalment to BMTPC escrow account for an amount of Rs.39,00,00,000/-
- viii. Release of 40% of revised State and Beneficiary Share by State Govt. of Uttar Pradesh as 1<sup>st</sup> Instalment to BMTPC escrow account for an amount of Rs.29,48,00,000/-
- ix. Other conditions which were approved by CSMC in its 49<sup>th</sup> meeting will remain the same.

<b>19.</b>	<b>Development of Affordable Rental Housing Complexes (ARHCs) to provide ease of living through dignified and planned housing for urban migrants/ poor, close to their workplace in industrial sector or in informal urban economy (Agenda 19)</b>
------------	--

#### **A. Brief Information:**

In line with the vision of “AtmaNirbhar Bharat”, Ministry of Housing and Urban Affairs (MoHUA) after consultation with concerned Central Ministries/Departments, States/UTs and other stakeholders from Private/ Public Sector has launched ARHCs scheme for urban migrants/ poor as a sub-scheme under PMAY-U. This will promote Private/ Public Entities to Construct, Operate and Maintain rental housing complexes for urban migrants/ poor.

2. Affordable Rental Housing Complex means a project to be used for rental purpose only for urban migrant/poor (EWS/LIG categories) for a minimum period of 25 years with basic civic infrastructure facilities such as water, sanitation, sewerage/ septage, road, electricity along with necessary social/commercial infrastructure and the initial rent fixed by Local Authority/ Entities based on local survey of surrounding area wherein the project is situated. Project means a listed project having at least 40 Dwelling Units (DUs) consisting of double bedroom (upto 60 sqm carpet area) or single bedroom (upto 30 sqm carpet area) or dormitory beds (upto 10 sqm carpet area) in any ratio but not more than one third of total built area under double bedroom units. Every Dwelling Unit will have individual or shared living area, kitchen, toilet and bathroom”.

3. ARHCs aim at creating vibrant, sustainable and inclusive affordable rental housing avenues for urban migrants/ poor by ‘aggregation of their demand at a given site’. These ARHCs will provide them dignified living with all civic amenities in proximity to their workplace through following two pronged approach:

1. **Model-1:** Utilizing existing Government funded (Central and State) vacant houses in cities by converting them into ARHCs under Public Private Partnership (PPP) mode or by Public agencies as a ***Centrally Sponsored Scheme***,
2. **Model-2:** Construction, Operation and Maintenance of Affordable Rental Housing Complexes by Public/ Private Entities on their own vacant land as a ***Central Sector Scheme***.



Under **Model-1**, Concessionaire, selected through transparent bid process will **Repair/Retrofit** Government funded unoccupied Economically Weaker Section (EWS) houses as identified by respective ULBs in States/ UTs and ensure all civic infrastructure gaps like water, sewer/ septage, sanitation, internal road etc. are addressed to make it livable. Thereafter, these will be **Developed** as ARHCs and **Operated** for concession period of 25 years and **Transferred** these complexes in livable condition to ULBs after completion of contract period.

In **Model-2**, ARHCs to be constructed by private/public Entities on their own available vacant land consisting of a mix of Dwelling Unit (DU) (single/double up to 30/60 sqm. carpet area each) and Dormitory of 4/6 beds (up to 10 sqm. carpet area per bed) including all common facilities. Minimum size of dwelling units (single/double bedroom) and dormitories shall conform to the requirement of National Building Code (NBC) and State/ Local Authority norms.

#### 4. Funding Pattern:

Funding mechanism for both models is detailed as below:

Model-1	Model-2
The Concessionaire will make required investment which would be recovered through rental income during the concession period i.e. 25 years.	The Entity will make required investment which would be recovered through rental income during the project period of 25 years.
Financial viability analysis of ARHCs shows that there is no requirement of funds as Viability Gap Funding (VGF). Therefore, no additional financial requirement from GoI has been provisioned. Further, all admissible Central share for the projects have already been released.	MoHUA has provisioned for an additional grant in the form of Technology Innovation Grant (TIG) under Technology Sub-Mission (TSM) for the project using innovative and alternate technology for speedier, sustainable, resource efficient and disaster resilient construction.
In case VGF is required, States/UTs will utilize Central Assistance released for JnNURM/RAY projects along with their corresponding matching share. If additional funds are required as VGF, it will be borne by States/UTs from their own resources.	TIG of Rs. 1,00,000/- per dwelling unit in case of double bedroom (up to 60 sqm. carpet area), Rs. 60,000/- per dwelling unit (up to 30 sqm carpet area) in case of single bedroom and Rs. 20,000 per Dormitory bed (up to 10 sqm. carpet area) shall be released by MoHUA to Entities through BMTPC under TSM.
If VGF is not required, States/UTs shall refund the entire unutilized Central Assistance released along with interest accrued to MoHUA.	TIG will be applicable only for projects using innovative and alternate technologies and sanctioned during the PMAY-UMission period (March 2022) and completed within 18 months after getting all statutory approvals.
If the required amount of VGF is less than the	Fund release mechanism will be as per existing

amount of Central Assistance and corresponding States/UTs share, then the remaining unutilized amount of Central Assistance with interest accrued shall be refunded to MoHUA.	guidelines of PMAY-U. After approval of MoHUA, BMTPC will release funds to Entities as per stages and progress of ARHCs. BMTPC will submit Project Completion Certificate to MoHUA before the release of final instalment to Entities
	<p>TIG will be released by MoHUA to BMTPC in two instalments in the ratio of 50:50, as detailed below:</p> <ol style="list-style-type: none"> <li>1<sup>st</sup> instalment of 50% will be released to BMTPC on approval of project by CSMC.</li> <li>2<sup>nd</sup> and final instalment of 50% will be released to BMTPC based on utilisation of 70% of earlier instalment and commensurate physical and financial progress in prescribed format as per GFR 2017.</li> </ol>
	<p>Further, after approval of MoHUA, BMTPC will release TIG to Entities in two instalments as follows:</p> <ol style="list-style-type: none"> <li>1<sup>st</sup> instalment of 50% will be released after grounding of project.</li> <li>2<sup>nd</sup> and final instalment of 50% will be released after completion of projects in all respect, along with utilisation certificates of all earlier releases in prescribed format as per GFR 2017 along with project completion report.</li> </ol>
	Under any circumstances, if Entity fails to fulfil any obligations stipulated in scheme guidelines and agreement signed thereto or unable to complete ARHC project in all respect within agreed timeframe, all earlier releases to Entities will be recovered along with accrued interest as per applicable laws.
	Expenditure of TIG would be met from Central Capacity Building head of PMAY –U Mission.

**B: CSMC Decision:**

The CSMC took note of the details of ARHCs scheme and advised that all State/UT Governments may participate in the newly launched scheme for providing rental housing to the different segment of society in urban areas.

*[Signature]*

20	<b>Ratification of Category and Gender modification in PMAY (U) MIS as requested by States of Karnataka, Manipur, Odisha, Tamil Nadu and Uttar Pradesh</b>
----	--

**A. Brief Information:**

The Committee was informed that following States have requested for Category/Gender modification in PMAY (U) MIS during Data Compliance drive. In this connection, it is stated that if State proposes any change in CSMC approved project it requires the approval of SLSMC followed by ratification of CSMC. The States of Karnataka, Manipur, Odisha, Tamil Nadu and Uttar Pradesh have submitted the requests for "Category and Gender modification" in PMAY (U) MIS for some projects. The proposal of "Category and Gender modification" for these projects have been approved by respective SLSMCs. The details are as under:

S. No.	State Name	Total Projects for ratification	SLSMC Minutes
1.	Karnataka	793 BLC and 216 AHP Projects	As per SLSMC Meeting on 24.03.2020
2.	Manipur	10	As per SLSMC Meeting on 27.06.2020
3.	Odisha	36	As per SLSMC Minutes of the meeting
4.	Tamil Nadu	1303	As per SLSMC Minutes of the meeting
5	Uttar Pradesh	16 AHP projects	As per SLSMC Minutes of the meeting dated 29.7.2020

**B. CSMC Decision:**

The CSMC took note of the ratification requests made by the State Governments as approved by the SLSMCs.

21	<b>Proposal for consideration of HFAPoA of 16 States/UTs</b>
----	--

Details of 796 HFAPoAs are at **AGENDA 41.**

22	<b>Proposal for curtailment/dropping of PMAY (U) projects in the State of Gujarat (Agenda 22)</b>
----	---

**A. Basic Information:**

The State Government of Gujarat has submitted following proposals for curtailment/dropping of projects in Gujarat under PMAY (U):

*62*

- Curtailment of DUs in 5 AHP projects approved in several CSMCs under PMAY(U). In these projects total DUs approved were 13,143 and now proposed revised DUs are 8,422.
- Curtailment of DUs in 5 BLC projects approved in several CSMCs under PMAY(U). In these projects total DUs approved were 528 and now proposed revised DUs are 468.
- Dropping of 2 ISSR projects approved in 7th CSMC under PMAY(U). Total number of DUs in these projects is 2,296.
- Dropping of 1 BLC project approved in 44th CSMC under PMAY(U). Total number of DUs in this project are 100.
- Dropping of 11 AHP projects approved in several CSMCs under PMAY (U). Total number of DUs in these projects is 6,850.

The SLSMC in its meetings held on 17.3.2020 has approved dropping/curtailment of projects/houses. The Central Assistance, if any, in these projects (if any) would be adjusted in other ongoing PMAY (U) projects

#### **B. CSMC observations:**

The Committee observed that State Government must ensure that no eligible beneficiary is deprived of benefit of PMAY (U) scheme. It was also noted that the State has undertaken due diligence in preparation of the curtailment proposal.

#### **C. CSMC Decision:**

After detailed deliberations, the CSMC approved curtailment of houses/cancellation of the projects as proposed by the State of Gujarat. The Central Assistance released, if any, would be adjusted in other ongoing projects under PMAY (U). The details of these projects are given at Annexure XVIII-A to E.

23	Proposal for surrender of 6 AHP – projects approved in 38 <sup>th</sup> , 42 <sup>nd</sup> and 46 <sup>th</sup> CSMC meetings, submitted by State of Uttar Pradesh (Agenda 23)
----	--

#### **A. Basic Information:**

The State Government of Uttar Pradesh has submitted list of 6 AHP projects sanctioned in different CSMC meetings for surrender of 2475 houses. It has been informed that Developers identified for these AHP projects are unwilling to take up the projects due to NGT restriction and issue of approach road. The SLSMC in its meetings held on 29.7.2020 has approved surrender of these projects with the direction to consider alternate housing projects for the beneficiaries of these areas. The details of the surrender/cancellation proposed are as under:

City	No of Houses	CSMC No /Date	Whether on Public/ Private land	Reason of surrender
Azamgarh	432	38 <sup>th</sup> /26 .09.2018	Public	NGT restriction
Mathura	400		Private	Developer did
Mathura	400		Private	not take any

				action
Ghaziabad	296	42 <sup>nd</sup> /30 Jan 2019	Private	Developer did not submit required fee and papers within stipulated time .
Ghaziabad	399	46 <sup>th</sup> / 29 Aug 2019	Private	Developer requested for cancellation
Bareilly	548			Approach road not available

## B. CSMC observations

The Committee observed that State Government may ensure that no eligible beneficiary is deprived of benefit of PMAY (U) scheme. It is believed that the State has undertaken due diligence in preparation of the surrender/cancellation proposal.

## C. CSMC Decision:

After detailed deliberations, the CSMC approved surrender of 6 AHP projects as proposed by the State of Uttar Pradesh and advised that alternate housing projects for the beneficiaries of these areas may be proposed for consideration of CSMC. The details of the projects proposed for surrender are at **Annexure XIX**.

24	<b>Proposal for surrender of 5946 houses in 8 ISSR projects and curtailment of 19,590 houses in 866 BLC (New) projects submitted by State of Chhattisgarh (Agenda 24)</b>
----	---

## A. Basic Information:

The State Government of Chhattisgarh has submitted following proposals for surrender/curtailment:

- Surrendering 5,946 houses in 8 ISSR projects approved in 21<sup>st</sup> (24.04.2017) and 26<sup>th</sup> (21.09.2017) CSMC meetings
- Curtailment of 19,590 houses in 866 BLC (N) projects out of total 1,09,632 houses approved in 26<sup>th</sup> (7.09.2017), 29<sup>th</sup> (27.12.2017), 31<sup>st</sup> (27.02.2018), 33<sup>rd</sup> (27.04.2018), 37<sup>th</sup> (23.08.2018), 38<sup>th</sup> (29.07.2018) and 45<sup>th</sup> (25.07.2019) CSMC meetings.

The details are as under:

A: Details of ISSR projects proposed for curtailment						
(Rs. In lakh)						
S N	Implementing Agency	City	Project Name	No. of units approved	Central Assistance	Central Assistance Released



Approved in 21st CSMC meeting held on 24.04.2017						
1	ULB	Raipur	In-situ Slum Redevelopment under Pradhan Mantri Awas Yojana-Urban (Housing For All) at Tikrapara and Amapara, Raipur (7A22802034000093)	484	484.00	187.00
2	ULB	Raipur	In Situ Slum Redevelopment under PMAY-U (HFA) at Daganiya Raipur (7A22802034000096)	592	592.00	50.00
3	ULB	Korba	Construction and infra development work for Kuwanbhatta 161 DUs (7A22801949000095)	161	161.00	64.00
4	ULB	Rajnandgaon	Construction and Infrastructure for Development Work for Dabripara 300 DUs, Rajnandgaon Municipal Corporation under Pradhan Mantri Awas Yojana-Urban (HFA) (7A22801991000094)	300	300.00	120.00
<b>Total B</b>				<b>1537</b>	<b>1537.0</b>	<b>422.00</b>
Approved in 26th CSMC meeting held on 27.09.2017						
1	ULB	Bhilai Nagar	ISSR-PPP-PMAY in Ghasidas Nagar at Bhilai	1680	1680.0	0.00
2	ULB	Bhilai Nagar	Proposed construction and infrastructure for development in Ruvabandha Slum at Bhilai	1176	1176.0	0.00
3	ULB	Bhilai Nagar	Project Report for In-situ Slum Redevelopment under Pradhan Mantri Awas Yojana- Urban (Housing For All) at Indra Nagar Model Town, Bhilai	616	616.00	0.00
4	ULB	Korba	Proposed Construction and Infrastructure for Development Work for Sitamanibasti under PMAY- U	937	937.00	0.00
<b>Total C</b>				<b>4409</b>	<b>4409.00</b>	<b>0.00</b>
<b>Grand Total</b>				<b>5946</b>	<b>5946.0</b>	<b>422.00</b>

**B: Summary of Proposal for Curtailment of Houses under BLC (New)**

(Rs. in lakh)

CSMC Approval Date	Housing Information				Financial Information			
	No. of Projects	No of Beneficiary (as per DPR)	No. of Houses Proposed for Curtailment	No. of Beneficiary of Revised DPR	Original Central Assistance	Central Assistance of Curtailed Houses	Revised Central Assistance	Central Assistance Released
20-Dec-2016	5	1555	371	1184	2332.50	556.50	1776.00	868.80
24-Apr-2017	8	1476	620	856	2214.00	930.00	1284.00	930.00
27-Sep-2017	110	16001	2014	13987	24001.50	3021.00	20980.50	17071.20
27-Dec-2017	111	23969	4661	19308	35953.50	6991.50	28962.00	24619.20
27-Feb-2018	45	7034	1490	5544	10551.00	2235.00	8316.00	7098.00

27-Apr-2018	67	11492	2267	9225	17238.00	3400.50	13837.50	12349.80
30-May-2018	64	6793	1142	5651	10189.50	1713.00	8476.50	7241.40
25-Jun-2018	62	5834	1273	4561	8751.00	1909.50	6841.50	6076.80
24-Jul-2018	40	2657	519	2138	3985.50	778.50	3207.00	1360.80
23-Aug-2018	65	4540	588	3952	6810.00	882.00	5928.00	2456.40
26-Sep-2018	169	16484	3418	13066	24726.00	5127.00	19599.00	8168.40
25-Feb-2019	45	4987	799	4188	7480.50	1198.50	6282.00	2665.80
28-Jun-2019	27	2396	138	2258	3594.00	207.00	3387.00	1344.60
25-Jul-2019	28	2907	182	2725	4360.50	273.00	4087.50	1594.80
29-Aug-2019	14	1112	70	1042	1668.00	105.00	1563.00	603.60
25-Sep-2019	6	395	38	357	592.50	57.00	535.50	199.80
<b>Grand Total</b>	<b>866</b>	<b>109632</b>	<b>19590</b>	<b>90042</b>	<b>164448.00</b>	<b>29385.00</b>	<b>135063.00</b>	<b>94649.40</b>

The representative of the State informed that due to various reasons State Cabinet has decided to drop these 8 ISSR projects. In case of BLC projects, there are issues related to land, already owning of pucca house, duplicate entries of beneficiaries etc. The proposal of surrendering has been approved by SI SMC in its meeting held on 2 July 2020.

## B. CSMC Observations

The CSMC observed that ISSR projects are a way to provide dignified living conditions to the slum dwellers by improving housing and infrastructure within the area and city becomes clean after development of slums; therefore, projects under ISSR vertical should not be cancelled. The State representative informed that State Government has decided to provide civic amenities and infrastructure facilities at these locations and requested to drop ISSR projects/houses as per agenda. Moreover, Government of Chhattisgarh has proposed to provide patta to eligible slum dwellers of tenable slums and provide houses under AHP for slum dwellers belonging to untenable slums. The State Government to ensure that no beneficiary is deprived of benefit under the scheme due to dropping of above ISSR project.

- i. The Committee advised that State Government should thoroughly check authenticated details of the beneficiaries, their willingness in participation in the scheme at the time of preparation of DPR and before submitting it to CSMC so as to avoid curtailment of houses/dropping of projects at a later stage. It seems that verification of data was not done before preparing of DPRs for these projects. It was also noted that no eligible and willing beneficiary should be deprived of benefit of PMAY (U) in the curtailment proposals submitted by the State Government for consideration by CSMC.
- ii. State Govt should ensure to remove the curtailed beneficiaries from PMAY (U)-MIS. Further, before removing the beneficiaries from PMAY (U)-MIS, State must ensure that no eligible and willing beneficiary is removed/curtailed.
- iii. State would ensure that all the DPRs where curtailment is proposed are revised accordingly and uploaded on the website of SLNA/Department.
- iv. Central Assistance released for these curtailed beneficiaries would be adjusted in the subsequent release to the State.

*62*

### C. CSMC Decision:

After detailed deliberations, the CSMC approved surrender of 8 ISSR projects (5946 houses) and curtailment of 19,590 houses in 866 BLC (N) projects as proposed by the State of Chhattisgarh. The details of these projects are at **Annexure XX-A and XX-B**.

25	Consideration for Central Assistance for 157 BLC (New) projects submitted by Andhra Pradesh (Agenda-25)
----	---

### A. Basic Information:

The proposal for consideration of CSMC was for Central Assistance for 157 BLC (New) projects under PMAY(U) submitted by State Government of Andhra Pradesh. The salient details of the proposal are as under:

(Rs. in lakh)							
Component	No. of Projects (cities)	Total No. of houses proposed	No. of EWS houses proposed	Central Assistance	State and ULB share	Beneficiary contribution	Date of Appraisal by SLAC / approval of SLSCMC
BLC (N)	157(92 ULBs and 17 UDAs)	6,22,953	6,22,953	9,34,429.50	Nil	9,83,224.10	19.3.2020, 21.7.2020/ 19.3.2020, 22.07.2020

### B. Additional information given by the State:

i.	<b>Progress:</b>				
	<b>Vertical</b>	<b>Approved</b>	<b>Grounded</b>	<b>Completed</b>	<b>Occupied</b>
	<b>BLC</b>	12,84,383	2,46,821	1,09,815	1,09,815
	<b>AHP</b>	7,01,481	5,05,065	1,82,582	9,567
ii.	<b>MIS Status</b>				
	Approved Beneficiaries	Valid Aadhaar Beneficiaries	Houses Geo-Tagged		
	20,14,037	11,74,517	2,21,625		
iii.	Land patta will be given to all beneficiaries under BLC vertical to the residents on government land.				
iv.	For the proposed projects, infrastructure for water supply, storm water drains, external electricity, roads, solid waste management etc. already exist. The duration for execution of the proposed BLC projects is 18 months.				
v.	The State government has exempted the registration cost to facilitate the beneficiaries to get valid site ownership documents thereby saving cost and time.				
vi.	About 15 lakh houses will be completed by August, 2021.				

**C. CSMC observations:**

i.	Progress under the CLSS vertical of PMAY (U) in the State is not very encouraging. State should take necessary measures to expedite the progress under CLSS.
ii.	The allotment of completed houses in AHP vertical may be expedited.
iii.	The State Government may propose projects under newly launched ARHC for the migratory labour in urban areas.
iv.	Women ownership or joint ownership of houses must be ensured to all beneficiaries under PMAY (U). Only male ownership must be avoided by ensuring joint ownership.
v.	State Government may consider using new innovative housing technologies for construction of houses. HFA Directorate has shortlisted few technologies for Light House projects and are being documented which can be adopted for AHP/BLC houses. Similarly, standard housing designs for various sizes of plots may be prepared which can be adopted by beneficiaries for construction of houses under BLC vertical. All the houses must be planned with two habitable rooms as per NBC norms.
vi.	State Government should ensure land ownership rights and clear patta title of the eligible beneficiaries under BLC component of PMAY (U).
vii.	Geo-tagging of houses in the State is very slow. State government should ensure that all houses in progress are geo-tagged at the earliest.
viii.	The HFAPoAs for all the remaining cities should be submitted by the State at the earliest
ix.	Utilization Certificates for Rs. 2402.87 crore under PMAY (U) may be submitted at the earliest. UCs for Rs. 15.28 crore under RAY is also pending for a long time. The State should expedite submission of the pending UCs. Further, there is an excess ACA of Rs. 52.08 crore under JnNURM, which should be refunded immediately as there is audit observation in this regard.
x.	State Government may utilize 830 unoccupied houses under JnNURM for AHRCs. Further 4051 houses under JnNURM and 1,538 houses under RAY are shown as "in-progress" which may be completed and allotted soon.
xi.	State should expedite all MIS entries and beneficiaries' attachment. In no case, second instalment of Central Assistance will be considered for release unless beneficiaries are attached in PMAY(U)-MIS.

**D. CSMC Decision:**

After deliberations, the CSMC approved Central Assistance in the proposed projects submitted by the State of Andhra Pradesh and recommended for release of first instalment of the Central Assistance as under:

*(Rs. in lakh)*

Component	No. of Projects	No. of EWS houses	Central Assistance	1 <sup>st</sup> instalment (40 % ) of Central Assistance	Condition(s), if any, for release of 1 <sup>st</sup> instalment
BLC (New)	157	6,22,953	9,34,429.50	3,73,771.80	Aadhaar seeded

					beneficiary entries in MIS of PMAY (U).
--	--	--	--	--	---

Project-wise details are given at **Annexure XXI**.

26	<b>Proposals regarding Curtailment/Cancellation/Revision/Modification of Gender etc. from Andhra Pradesh - (Agenda 26)</b>
----	--

#### **A. Basic Information:**

The State Government of Andhra Pradesh has submitted following proposals for curtailment/cancellation/revision:

- curtailment of 2,32,166 houses in 330 BLC projects approved in 3<sup>rd</sup>, 24<sup>th</sup>, 25<sup>th</sup>, 29<sup>th</sup>, 34<sup>th</sup>, 37<sup>th</sup>, 38<sup>th</sup>, 39<sup>th</sup>, 41<sup>st</sup>, 42<sup>nd</sup>, 43<sup>rd</sup> CSMC meetings.
- curtailment of 1,35,677 houses in 95 AHP projects approved in 3<sup>rd</sup>, 24<sup>th</sup>, 25<sup>th</sup>, 29<sup>th</sup> CSMC meetings.
- cancellation of 2 BLC projects of 255 houses approved in 42<sup>nd</sup>, 43<sup>rd</sup> CSMC meetings.
- cancellation of 28 AHP projects for construction of 35,120 houses approved in 3<sup>rd</sup>, 24<sup>th</sup>, 25<sup>th</sup>, 29<sup>th</sup> CSMC meetings.
- Cancellation of 36 AHP projects for construction of 2,19,728 houses sanctioned in 34<sup>th</sup>, 37<sup>th</sup>, 38<sup>th</sup>, 39<sup>th</sup>, 41<sup>st</sup>, 42<sup>nd</sup> & 43<sup>rd</sup> CSMC meetings
- Revision of DPRs for 9 AHP projects for increase of 230 EWS houses ( excess grounded ) approved in 3<sup>rd</sup>, 24<sup>th</sup>, 25<sup>th</sup> CSMC meetings.
- Approval of revised Annexure 7B of 6 projects under AHP vertical approved by CSMC in its 3<sup>rd</sup>, 24<sup>th</sup>, 25<sup>th</sup> & 29<sup>th</sup>, meetings held on 18<sup>th</sup> November 2015, 24<sup>th</sup> July 2015, 23<sup>rd</sup> August 2017 and 27<sup>th</sup> December, 2017 respectively.
- Modification of Gender & Category details in 123 BLC (N) projects approved in various CSMC meetings.

The State representative informed that some beneficiaries are permanently migrated, some have land disputes and some of the beneficiaries are not willing to construct houses. In case of AHP projects, it was informed that as there is no further demand and the beneficiaries are not willing for G+3 housing and have now opted for individual houses under BLC as the Govt. of Andhra Pradesh has initiated a flagship program of “PedalandarikiIllu” under Navartnalu to distribute house site patta to homeless poor families in the State, the demand of AHP projects is reduced. The SLSMC in its meeting held on 19.3.2020 and 22.7.2020 has approved the above proposals.

#### **B. CSMC observations**

It has been observed that some of the under progress houses that are at lintel stages have been proposed for curtailment by the State. The State is required to re-examine the list to avoid any future dispute and resentment of the beneficiaries. The Committee advised that State should

ensure that no eligible beneficiary is deprived of benefit of PMAY (U) in the curtailment/cancellation proposals submitted by the State Government.

### C. CSMC Decision:

After detailed deliberations, the CSMC approved above proposals submitted by the State of Andhra Pradesh as per details at **Annexure XXII-A to XXII-H**.

27	<b>Proposal for new projects/ Cancellation/Change in name of projects under PMAY submitted by State of West Bengal - (Agenda 27)</b>
----	--

### Proposal 1: Consideration for Central Assistance in respect of 46 BLC (New) and 3 AHP Projects submitted by West Bengal.

#### A. Basic Information:

The proposal under consideration of CSMC was for Central Assistance for 46 BLC (New) and 3 AHP projects submitted by State of West Bengal. The salient details of the proposal are as under:

(Rs. in lakh)									
Component	No. of Projects (cities)	Total No. of houses proposed	No. of EWS houses proposed	Central Assistance	State share	ULB Share	Impltg. Agency Share	Beneficiary contribution (Rs. in lakh)	Date of Appraisal by SLAC / approval of SLSCMC
BLC (New)	46(46)	44,207	44,207	66,310.50	92,736.40	8,134.09	Nil	11,768.95	16.03.2020/ 18.3.2020
AHP	3(3)	1,146	1,146	1,719.00	3,197.34	Nil	329.10	2,265.08	

#### B. Additional information given by the State:

i.	<b>Progress:</b>				
	<b>Vertical</b>	<b>Approved</b>	<b>Grounded</b>	<b>Completed</b>	<b>Occupied</b>
	<b>BLC</b>	3,86,055	2,79,478	1,40,984	1,40,984
	<b>AHP</b>	1248	-	-	-
	<b>CLSS</b>	34,149	34,149	34,149	34,149
ii.	<b>MIS Status</b>				
	<b>Approved Beneficiaries</b>	<b>Valid Aadhaar Beneficiaries</b>	<b>Houses Tagged</b>	<b>Geo-</b>	
	4,21,452	3,59,544	2,73,331		
iii.	Encumbrance free land is available under KMDA, ULB and WBHIDCO (in NKDA arca).				

#### C. CSMC observations:

i.	1 <sup>st</sup> instalment of Central Assistance for AHP projects will be released on confirmation by State Government about selection of Developer for the projects, registration of the
----	---

	projects under RIJRA and that work order has been issued.
ii.	The State needs to develop more housing projects under AHP and ISSR verticals of PMAY(U) in order to meet its demand of houses.
iii.	The State should expedite the construction of sanctioned houses under BLC (N) vertical of PMAY (U). Houses in 4 AHP projects sanctioned earlier need to be grounded at the earliest.
iv.	This is the 6 <sup>th</sup> year of the Mission, but State is yet to submit HFAPoA. The State should submit HFAPoAs for all the approved cities at the earliest. Geo-tagging may also be expedited.
v.	Only eligible beneficiaries should be selected as per PMAY (U) guidelines and there should be no duplication/change in the identified beneficiaries.
vi.	State to expedite all MIS entries and beneficiary attachment.
vii.	The State has an unspent balance of Rs. 280.36 crore under PMAY (U) for which Utilization Certificates may be submitted at the earliest. Utilization Certificates for Rs. 45.60 crore under JnNURM and Rs. 5.58 crore under RAY are also pending. The State should expedite submission of the pending UCs. Excess ACA of Rs. 0.89 crore released under JnNURM should be also refunded immediately. Similarly, UCs for Rs. 5.01 crore under Capacity Building has not been received in the Mission Directorate which may be sent immediately.
viii.	Logo of the PMAY (U) scheme may suitably be displayed in all houses constructed with Central Assistance under PMAY (U).

#### D. CSMC Decision:

In view of the above and after deliberations, CSMC approved Central Assistance for the proposed projects and recommended for release of first instalment of the Central Assistance for the State of West Bengal as under:

<i>Rs. in lakhs</i>					
Component	No. of Projects	No. of EWS houses	Central Assistance	1 <sup>st</sup> instalment (40 % of Central Assistance)	Condition(s), if any, for release of 1 <sup>st</sup> instalment
BLC (New)	46	44,207	66,310.50	26524.20	Aadhaar seeded beneficiary entries in PMAY(U)-MIS.
AHP	3	1,146	1,719.00	687.60	Compliance to the observations at 27C(i)

Project-wise details are given at Annexure XXIII-A and XXIII - B.

**Proposal 2: Ratification with change in name of 1 AHP (PPP) project for 800 houses in Durgapur region earlier approved by CSMC under PMAY – (U) for the State of West Bengal.**

*[Signature]*

#### A. Basic Information:

AHP (PPP) project of 800 houses at Durgapur was sanctioned in 42<sup>nd</sup> CSMC meeting held on 30<sup>th</sup> January 2019 with the condition that funds will be released on confirmation by State Government of West Bengal about selection of Developer for projects and that work order has been issued. The details are given below:

S.No	Name of ULB /Development Authority /Implementing Agency	No of EWS houses proposed	Central Assistance	State Share	Beneficiary Contribution	ULB share	Total Project Cost	1 <sup>st</sup> Instalment of Central assistance (40%)
1	Bengal Acrotropolis Projects Limited (BAPL)	800	1200.00	2232.00	2608.00	0.00	6040.00	480.00

2. Now, vide Memo No Psecy/UD&MA/2020/308 dated 27<sup>th</sup> July 2020 the State government has informed that for the above project IABA Housing Private Limited has been selected as Developer. Further, the State Government of West Bengal has requested for change the implementation agency name from Bengal Acrotropolis Projects Limited (BAPL) to IABA Housing Private Limited for the project. The project will be implemented by IABA in the land parcel at AEROTROPOLIS, Andal, near Durgapur, West Bengal. The land parcel is in the area of Golden City Industrial Township Authority” (GCITA) as notified vide No. 230/MA/O/C-4/1M-40/2014 (Pt.I) dated 07/04/2017.

The revised details of the project submitted by the State Government are as under:

S.No	Name of ULB /Development Authority /Implementing Agency	No of EWS houses proposed	Central Assistance (@ Rs. 1.5 Lakh per house )	State Share (@Rs. 2.79 Lakh per house )	Beneficiary Contribution	ULB share	Total Project Cost	1 <sup>st</sup> Instalment of Central assistance (40%)
1	IABA Housing Private Ltd	800	1200.00	2232.00	2608.00	0.00	6040.00	480.00

The proposal has approval of SLSMC in their meeting held on 18.03.2020.

#### B. CSMC Decision:

After detailed deliberations, the CSMC ratified the change of name of the AHP/PPP project from Bengal Aerotroplois Projects Limited (BAPL) to IABA Housing Private Limited of construction of 800 houses at Andal near Durgapur, West Bengal approved earlier in 42<sup>nd</sup> CSMC. The details are at **Annexure XXIII-C**.

Minutes of the 51<sup>st</sup> CSMC/7.8.2020



**Proposal 3: Cancellation of 1 BLC project (289 houses) under Bhatpara Municipality – considered in 6<sup>th</sup> CSMC meeting.**

**A. Brief Information:**

The Committee was informed that the SLSMC, West Bengal in their 11th meeting held on 18.03.2020 had considered the submission of the Bhatpara Municipality regarding cancellation of the BLC project at Bhatpara as this project could not be implemented owing to land related issues. The BLC project was duly approved for cancellation by 8th SLSMC dated 04.01.2019. The State Government has accordingly requested for cancellation of the aforesaid BLC project under Bhatpara Municipality.

**B. CSMC Decision**

After deliberations, the request of State Government of West Bengal for cancellation of 1 BLC project for construction of 289 houses under Bhatpara Municipality was approved. Any Central Assistance released in the project may be adjusted against other ongoing projects under PMAY (U). The details are at **Annexure XXIII-D**.

28	<b>Consideration for Central Assistance in respect of 14 AHP projects in GHMC and 71 AHP projects in other than GHMC submitted by Telangana (Agenda 28)</b>
----	---

**A. Basic Information:**

The proposal under consideration of CSMC was for Central Assistance for 14 AHP projects in GHMC and 71 AHP projects in other than GHMC submitted by Telangana. The salient details of the proposal are as under:

(Rs. in lakh)									
Component	No. of Projects (cities)	Total No. of houses proposed	No. of EWS houses proposed	Central Assistance	State share	ULB Share	Impltg. Agency Share	Beneficiary contribution (Rs. in lakh)	Date of Appraisal by SLAC / approval of SLSMC
AHP (GHMC)	14(14)	4,172	4,172	6,258.00	29,256.20	Nil	Nil	0.00	27.7.2020 / 29.7.2020
AHP (other than GHMC)	71(71)	11,151	11,151	16,726.50	50,737.05	Nil	Nil	0.00	

**B. Additional information given by the State:**

ii.	<b>Progress:</b>				
	<b>Vertical</b>	<b>Approved</b>	<b>Grounded</b>	<b>Completed</b>	<b>Occupied</b>
	<b>BLC</b>	-	-	-	-
	<b>AHP</b>	1,86,786	1,43,481	74,450	-
	<b>CLSS</b>	40,173	40,173	40,173	40,173

iv.	<b>MIS Status</b>				
	<b>Approved Beneficiaries</b>	<b>Valid Beneficiaries</b>	<b>Aadhaar</b>	<b>Houses Tagged</b>	<b>Geo-</b>
	2,26,959	24,562		-	
v.	Infrastrucure will be provided by the State Government, wherever the same does not exist.				
vi.	The duration of completion of projects is 12 months.				
vii.	Telangana Government's vision and commitment is to provide a 'Dignity House (2BHK) to every family for Living' in next five years.				

### C. CSMC Observations:

i.	There are about 74,000 AHP houses in the State which are lying vacant. The vacant houses should be allotted to the beneficiaries immediately. State may plan for organising a mega event for mass allotment of vacant houses to the PMAY (U) beneficiaries and may ensure 100% occupancy of the vacant houses by August, 2020.
ii.	The State should move to use of new technology and tendering should be Tech-neutral.
iii.	State may provide skill training for construction workers by using NULM fund.
iv.	Three mandatory reforms are still pending; the State needs to implement these soon and submit the G.O.s to MoHUA
v.	The pending UCs of JNNURM and RAY projects need to be submitted at the earliest. Vacant houses constructed under JNNURM should be allotted to the beneficiaries immediately.
vi.	Utilization Certificates for Rs. 101.14 crore under JnNURM and Rs. 8.90crore under RAY are also pending. The State should expedite submission of the pending UCs.Excess ACA of Rs. 46.30 crore released under JnNURM be also refunded immediately.
vii.	State to expedite all MIS entries and beneficiaries attachment.
viii.	1 <sup>st</sup> instalment of Central Assistance for AHP projects will be released on confirmation by State Government about selection of Developer for the projects, registration of the projects under RERA and that work order has been issued.

### D. CSMC Decision:

In view of the above and after deliberations, CSMC approved Central Assistance for the proposed projects and recommended for release of first instalment of the Central Assistance for the State of Telangana as under:

*Rs. in lakhs*

Component	No. of Projects	No. of EWS houses	Central Assistance	1 <sup>st</sup> instalment (40 % of Central Assistance)	Condition(s), if any, for release of 1 <sup>st</sup> instalment
AHP (GHMC)	14	4,172	6,258.00	2,503.20	Complainces to the observations at 28C (viii).
AHP (other than GHMC)	71	11,151	16,726.50	6,690.60	

Project-wise details are given at Annexure XXIV-A and XXIV - B.

29	Proposals for revision, cancellation, curtailment in earlier approved AHP projects submitted by State Government of Telangana (Agenda 29)
----	---

#### A. Brief Information:

The State Government of Telangana has submitted proposals for revision, cancellation, curtailment in earlier approved AHP projects. It was informed that CSMC in its various meetings approved 1,86,786 houses in 244 AHP projects in the State of Telangana, The State Govt. however, could not ground all the projects primarily due to land issues and therefore certain changes were made before grounding. The CSMC in its 49<sup>th</sup> meeting accorded in-principle approval for the revision subject to receipt of revised DPRs and annexure 7B. State Government has now thoroughly revisited all DPRs and proposed for revision, cancellation, curtailment for approval of CSMC. The details are as under:

- Revision in project cost in 58 AHP projects (68264 houses) under Greater Hyderabad Municipal Corporation (GHMC) due to change in State share.
- Curtailment of 3865 houses in 30 AHP projects under GHMC with change in project cost.
- Change in location (leading to change in project name) without change in number of houses in 8 AHP projects under GHMC with change in project cost due to revision in State share.
- Curtailment of 1733 houses in 7 AHP projects under GHMC due to change in location (leading to change in project name).
- Cancellation of 994 houses in 2 AHP projects under GHMC due to court cases.
- Cancellation of 22,998 houses in 31 AHP projects under GHMC as the work could not be taken up.
- Curtailment of 7072 houses in 23 AHP projects under ULBs (other than GHMC) due to Change in location leading to revised project cost and revised State share.
- Change in location of 18 AHP projects under ULBs (other than GHMC) without change in number of houses or project cost.
- Curtailment of 6,512 houses in 32 AHP projects under ULBs (other than GHMC).
- Cancellation of 5234 houses in 13 AHP projects under ULBs (other than GHMC) due to work not taken up.

The above proposals of the State Government of Telangana have the approval of SI.SMC in its meeting dated 29.7.2020.

#### B. CSMC Observation:

The Committee advised that State should ensure that no eligible beneficiary is deprived of benefit of PMAY (U) in the curtailment/cancellation proposals submitted by the State  
Minutes of the 51<sup>st</sup> CSMC/7.8.2020



Government. It is believed that State has done due diligence before submitting the curtailment proposals.

### C. CSMC Decision:

After detailed deliberations, proposals for curtailment/cancellation/ revision of AHP projects proposed by the State Government of Telangana were approved. Any Central Assistance released in the projects may be adjusted against other ongoing projects under PMAY (U). Project-wise details are given at Annexure XXV –A to XXV-J.

30	Consideration for Central Assistance for 07 AHP, 130 BLC(New) projects submitted by State of Karnataka (Agenda 30)
----	--

### A. Basic Information:

The proposal under consideration of CSMC was for Central Assistance for 07 AHP and 130 BLC(New) projects submitted by State of Karnataka. The salient details of the proposal are as under:

(Rs. in lakh)							
Component	No. of Projects (cities)	No. of EWS houses proposed	Central Assistance	State share	ULB/ Impltng Agency Share	Beneficiary contribution	Date of Appraisal by SLAC/approval of SLSCMC
AHP	7(7)	6,172	9,258.00	8,959.80	4,785.56	18,959.60	23.12.2019,
BLC (New)	130(130)	6,170	9,255.00	639.00	0.00	15,107.50	23.03.2020, 24.07.2020/ 30.1.2020, 24.3.2020, 27.7.2020

### B. Additional information given by the State:

i.	<b>Progress:</b>																				
	<table><tr><td><b>Vertical</b></td><td><b>Approved</b></td><td><b>Grounded</b></td><td><b>Completed</b></td><td><b>Occupied</b></td></tr><tr><td><b>AHP</b></td><td>3,56,343</td><td>1,54,556</td><td>13,981</td><td>31</td></tr><tr><td><b>BLC</b></td><td>2,33,913</td><td>1,74,480</td><td>93,837</td><td>93,837</td></tr><tr><td><b>CLSS</b></td><td>53,536</td><td>53,536</td><td>53,536</td><td>53,536</td></tr></table>	<b>Vertical</b>	<b>Approved</b>	<b>Grounded</b>	<b>Completed</b>	<b>Occupied</b>	<b>AHP</b>	3,56,343	1,54,556	13,981	31	<b>BLC</b>	2,33,913	1,74,480	93,837	93,837	<b>CLSS</b>	53,536	53,536	53,536	53,536
<b>Vertical</b>	<b>Approved</b>	<b>Grounded</b>	<b>Completed</b>	<b>Occupied</b>																	
<b>AHP</b>	3,56,343	1,54,556	13,981	31																	
<b>BLC</b>	2,33,913	1,74,480	93,837	93,837																	
<b>CLSS</b>	53,536	53,536	53,536	53,536																	
ii.	<b>MIS Progress:</b>																				
	<table><tr><td><b>Approved Beneficiaries</b></td><td><b>Valid Aadhaar Beneficiaries</b></td><td><b>Houses Tagged</b></td><td><b>Gco-</b></td></tr><tr><td>6,43,792</td><td>3,73,686</td><td>1,60,195</td><td></td></tr></table>	<b>Approved Beneficiaries</b>	<b>Valid Aadhaar Beneficiaries</b>	<b>Houses Tagged</b>	<b>Gco-</b>	6,43,792	3,73,686	1,60,195													
<b>Approved Beneficiaries</b>	<b>Valid Aadhaar Beneficiaries</b>	<b>Houses Tagged</b>	<b>Gco-</b>																		
6,43,792	3,73,686	1,60,195																			
iii.	Road connectivity, water supply, UGD, electricity, street light, solid waste management infrastrucruer are available. The State has also planned to develop additional infrastructure like 24/7 water supply under ADB project and full fledged UGD system under AMRUT scheme.																				
iv.	Implementation of mandatory reforms under PMAY (U) is in progress.																				
v.	JnNURM and RAY: Vacant houses of 258 of JnNURM and 2,880 of RAY will be allotted soon.																				

### C. CSMC observations:

i.	There are still a big gap of demand and sanction of houses under PMAY (U) in the State of Karnataka. State Govt. may propose more houses to meet its demand.
ii.	PFMS module is must for release of Central Assistance released to the State Government. If State Government of Karnataka has own digitalised system that can be integrated with the PFMS.
iii.	The State is yet to submit the pending HFAPoAs to the Ministry. This is the 6 <sup>th</sup> year of the PMAY (U) scheme implementation and the State still doesn't have HFAPoAs ready. The State should submit HFAPoAs for all the cities at the earliest.
iv.	The construction of houses/size of rooms etc. should be as per relevant provisions of NBC.
v.	The progress of construction of sanctioned houses may be expedited.
vi.	UCs under IEC and A&OE funds under PMAY (U) may be submitted immediately.
vii.	1 <sup>st</sup> instalment of Central Assistance for AHP project(s) will be released on confirmation by State Government about selection of Developer for the project(s), registration of the projects under RERA, and that work order has been issued.
viii.	The State has an unspent balance of Rs. 716.32 crore under PMAY (U) for which Utilization Certificates may be submitted at the earliest. Utilization Certificates for Rs. 0.73 crore under JnNURM and Rs. 92.72 crore under RAY are also pending. The State should expedite submission of the pending UCs.
ix.	The State should expedite all MIS entries and beneficiary attachment.

#### D.CSMC Decision:

In view of the above, CSMC approved Central Assistance for the proposed projects and recommended for release of first instalment of the Central Assistance for the State of Karnataka as under:

(Rs. in lakh)

Component	No. of Projects	No. of EWS houses	Central Assistance	1 <sup>st</sup> instalment (40% of Central Assistance)	Condition(s), if any, for release of 1 <sup>st</sup> instalment
AHP	7	6,172	9,258.00	3,703.20	Subject to State Government response on the observation at 30Cvii).
BLC (New)	130	6,170	9,255.00	3,702.00	Aadhaar seeded beneficiary entries in PMAY (U)-MIS.

Project-wise details are given at **Annexure XXVI-A & B.**

<b>31</b>	<b>Proposal for curtailment/cancellation/modification of Caste and Gender/revision/conversion/rectification/ reconciliation etc. in projects earlier approved by CSMC under PMAY (U) in the State of Karnataka (Agenda 31)</b>
-----------	--



The State Government of Karnataka has submitted following proposals for curtailments/ cancellation/ change of name etc. The proposals have been considered and approved by the SLSCM in its meetings. The details of the proposals submitted are under:

**Proposal No.1 : Curtailment of 3798 houses in 109 BLC projects approved in 15<sup>th</sup>, 20<sup>th</sup>, 27<sup>th</sup>, 29<sup>th</sup>, 30<sup>th</sup>, 32<sup>nd</sup>, 37<sup>th</sup>, 40<sup>th</sup>, 41<sup>st</sup>, 49<sup>th</sup>, 50<sup>th</sup> CSMC meetings.**

**A. Brief Information:**

Rajiv Gandhi Housing Corporation Ltd (RGHCL), the SLNA in Karnataka for PMAY-U, vide its letter dated 21.04.2020 has requested for curtailment of 3798 houses in 109 BLC projects approved in various CSMC meetings. The RGHCL vide aforesaid letter has submitted that some ULBs are proposing for reduction in the sanctioned houses due to the reasons that a few beneficiaries are migrated, unwilling to commence the construction, do not have proper documents, ineligible, have availed loan under CLSS and some are attached to AHP projects taken up by Karnataka Slum Development Board. The State Level Sanctioning and Monitoring Committee (SLSCM) in its meeting dated 24 March, 2020 has recommended for curtailment of the above mentioned 3798 houses in 109 BLC projects.

**B. CSMC Observations:**

The Central Assistance, if any, released earlier for 3798 BLC houses in 109 projects proposed for curtailment will be recovered from the State Govt. of Karnataka or adjusted against future releases. State is also required to revise the DPRs/Annexure 7C for these projects accordingly.

**C. CSMC Decision:**

After deliberations, CSMC approved the proposal of State Government of Karnataka for curtailment of 3798 houses in 109 BLC projects approved in 15<sup>th</sup>, 20<sup>th</sup>, 27<sup>th</sup>, 29<sup>th</sup>, 30<sup>th</sup>, 32<sup>nd</sup>, 37<sup>th</sup>, 40<sup>th</sup>, 41<sup>st</sup>, 49<sup>th</sup>, 50<sup>th</sup> CSMC meetings. Details of these curtailed projects are at **Annexure XXVII-A**.

**Proposal No. 2 : Cancellation of 32 BLC ( 1772 houses ) and 01 AHP ( 3 houses ) approved in 30<sup>th</sup>, 32<sup>nd</sup>, 37<sup>th</sup>, 40<sup>th</sup>, 41<sup>st</sup>, 47<sup>th</sup>, 49<sup>th</sup>, 50<sup>th</sup> CSMC meetings.**

**A. Brief Information:**

Rajiv Gandhi Housing Corporation Ltd (RGHCL), the SLNA in Karnataka for PMAY-U, vide its letter dated 21.04.2020 has requested for cancellation of 1772 houses in 32 BLC projects approved in 30<sup>th</sup>, 32<sup>nd</sup>, 37<sup>th</sup>, 40<sup>th</sup>, 41<sup>st</sup>, 47<sup>th</sup>, 49<sup>th</sup>, 50<sup>th</sup> CSMC meetings and 01 AHP project ( 03 houses ) approved in 32<sup>nd</sup> CSMC. RGHCL has submitted that these projects are approved twice inadvertently and therefore, one project needs to be cancelled as in case of repeated projects. Beneficiaries are attached only for one project and there were no attachment for another project. The SLSCM in its meeting held on 24.03.2020 has approved cancellation of 32 BLC (N) projects for construction of 1772 houses and 01 AHP project for construction of 03 houses .

## **B. CSMC Observation:**

The Central Assistance, if any, released earlier for 32 BLC projects (1772 houses) and 01 AHP project (03 houses) proposed for cancellation will be recovered from the State Govt. of Karnataka or adjusted against future releases.

## **C. CSMC Decision:**

After deliberations, CSMC approved the proposal of the State Government of Karnataka for cancellation of 32 BLC projects involving 1772 houses and 01 AHP project involving 03 houses earlier approved in 30<sup>th</sup>, 32<sup>nd</sup>, 37<sup>th</sup>, 40<sup>th</sup>, 41<sup>st</sup>, 47<sup>th</sup>, 49<sup>th</sup>, 50<sup>th</sup> CSMC meetings. Details of these cancelled projects are at **Annexure XXVII-B**.

**Proposal No. 3 : Modification of Caste and Gender details in 793 BLC (N) and 216 AHP Projects approved in various CSMC meetings in State of Karnataka.**

## **A. Brief Information:**

CSMC in its various meetings approved BLC and AHP projects in the State of Karnataka. For release of central assistance in these BLC and AHP projects, the State has to attach category wise beneficiaries as per approval of CSMC with valid Aadhaar in the PMAY (U) MIS, project -wise. Rajiv Gandhi Housing Corporation Ltd. (RGHCL), State Government of Karnataka vide its letter dated 21<sup>st</sup> April, 2020 has submitted a proposal for modification of Caste and Gender details in 793 BLC (N) and 216 AHP projects approved in various meetings of CSMC. The RGHCL has submitted that in PMAY – MIS portal, while attaching a beneficiary to approved projects DPRs, few beneficiaries were interchanged from one project to another. Hence, Gender and Caste counts entered in the 7B/7C slightly differs from the actual Gender and Caste counts of the finalized beneficiaries. State Level Sanctioning and Monitoring Committee (SLSMC) in its meeting held on 24<sup>th</sup> March, 2020 has approved for modification of Gender and Caste in 793 BLC (N) and 216 AHP Projects.

## **B. CSMC Decision:**

CSMC, after deliberations approved the proposal of State Government of Karnataka for modification of Caste and Gender details in 793 BLC (N) and 216 AHP projects earlier approved in various CSMC meetings. Details in this regards are at **Annexure XXVII-C**.

**Proposal No. 4 : Cancellation of 73 BLC (E) projects of Karnataka for construction of 10,696 houses sanctioned 37<sup>th</sup> & 41<sup>th</sup> CSMC meetings held on 23<sup>rd</sup> August 2018 and 27<sup>th</sup> December, 2018.**

## **A. Brief Information:**

Rajiv Gandhi Housing Corporation Ltd. (RGHCL), State Government of Karnataka vide its letter dated 21<sup>st</sup> April, 2020 has submitted a proposal for cancellation of 10,696 houses in 73 BLC (E) projects. CSMC in its 37<sup>th</sup> & 41<sup>th</sup> meetings held on 23<sup>rd</sup> August 2018 and 27<sup>th</sup> Minutes of the 51<sup>st</sup> CSMC/7.8.2020



December, 2018 had accorded approval for 73 BLC (E) projects in the state of Karnataka for construction of 10,696 houses involving central assistance of Rs. 160.44 crore. The CSMC in its 41<sup>th</sup> meeting held on 27<sup>th</sup> December, 2018 accorded in-principle approval for 71 BLC (E) projects in the State of Karnataka with direction that, “in case of one room is proposed to be added in BLC (E) projects, enhancement cases may be reviewed on case to case basis so as to arrive at a cost of enhancement per house. Different plans for enhancement may be considered, as has been done in Uttar Pradesh based on structural and cost differences.” As per above decision of CSMC, SJNA directed ULBs to submit DPRs having individual beneficiary wise site plan consisting of existing building & proposed building plan along with carpet area and individual estimates for proposed building. But during verification, it was found the total carpet area after enhancement will be more than 30 square meters pertaining to many beneficiaries. Further, many beneficiaries are un-willing to construct with limited Central Assistance (based on actual cost of construction). Therefore, the State Government has decided, with approval of SLSMC, for cancellation of these projects. The details of BLC (E) projects proposed for cancellation are as follows:

Sr. No.	CSMC No./Date	No. of projects/Houses approved	No. of projects/Houses proposed for cancellation	Central Assistance involved (Rs. in lakh)	Central Assistance released
1	37 <sup>th</sup> /23.08.2018	02 BLC (E)/ 209	02 BLC (E)/ 209	313.50	0
2	41 <sup>st</sup> /27.12.2018	71 BLC (E)/ 10,487	71 BLC (E)/ 10,487	15730.50	0
	<b>Total</b>	<b>73 BLC (E) / 10,696</b>	<b>73 BLC (E) / 10,696</b>	<b>16044.00</b>	<b>0</b>

2. No central assistance under any of the above BLC (E) projects have been released so far. The State Level Sanctioning and Monitoring Committee (SLSMC), Govt. of Karnataka in its meeting held on 24<sup>th</sup> March, 2020 has recommended for cancellation of these 73 BLC (E) projects [ 2 BLC (E) – 37<sup>th</sup> CSMC + 71 BLC (E) - 41<sup>th</sup> CSMC].

#### **B. CSMC Decision:**

After deliberations, CSMC approved the proposal of the State Government of Karnataka for cancellation of 73 BLC (E) projects for construction of 10,696 houses earlier sanctioned 37<sup>th</sup> & 41<sup>th</sup> CSMC meetings. Details of these projects are at **Annexure XXVII-D**

**Proposal No. 5 : Revision in housing and infrastructure cost ( State share, ULB share , beneficiary Share ) approved in 30<sup>th</sup>, 32<sup>nd</sup>, 41<sup>st</sup> CSMC meeting.**

#### **A. Brief Information:**

Rajiv Gandhi Housing Corporation Ltd. (RGHCL), State Govt. of Karnataka, vide its letter dated 21.04.2020 has submitted for revision in the housing and infrastructure cost of the



following 3 AHP projects approved in 30<sup>th</sup>, 32<sup>nd</sup> and 41<sup>st</sup> CSMC held on 7<sup>th</sup> February, 2018, 26<sup>th</sup> March, 2018 and 27<sup>th</sup> December, 2018 respectively: -

*Rs. in lakh*

City Name	No. of DUs	CSMC No. & Date	Project cost	Central Assistance	State share	ULB share	Beneficiary share
Mysore	2446	41 <sup>st</sup> /27.12.2018	14934.62	3669.00	3717.60	0	7548.02
Mangalore	192	32 <sup>nd</sup> /26.03.2018	1135.00	288.00	235.20	232.60	379.20
Haveri	1112	30 <sup>th</sup> /07.02.2018	5243.75	1668.00	1548.80	1018.15	1008.80

2. RGHCL has submitted that ULBs have revised the estimation by adopting SOR 2018-19. On account of this, there is revision in the housing as well as infrastructure cost in these 3 AHP projects. However, there is no change in technology, location and configuration, as well as category of the beneficiaries. The revision proposed is as under:

(Rs. in Lakh)

District Name	Name of the ULB / City	No of Dus	Housing Cost	Project Cost	Central Assistance	State share	IA / ULB Share	Ben. Share
Haveri	Haveri CMC	1112	6694.24	7270.74	1668.00	1548.80	576.50	3477.44
Dakshina Kannada	Mangaluru CC	192	1188.48	1379.62	288.00	235.20	191.14	665.28
Mysuru	Mysuru CC	2446	15149.54	16845.20	3669.00	3717.60	1695.66	7762.95
<b>Total</b>		<b>3750</b>	<b>23032.26</b>	<b>25495.56</b>	<b>5625.00</b>	<b>5501.60</b>	<b>2463.30</b>	<b>11905.67</b>

3. The SLSMC in its meeting dated 24<sup>th</sup> March, 2020 has approved revision in the above mentioned 3 AHP projects for consideration of CSMC.

#### **B. CSMC Observation:**

The State is required to revise DPRs / Annexure 7B for these projects accordingly.

#### **C: CSMC Decision:**

After deliberations, CSMC approved the proposal of the State Government of Karnataka for revision in housing and infrastructure cost (State share, ULB share , beneficiary Share ) in the above said 3 AHP projects earlier approved in 30<sup>th</sup>, 32<sup>nd</sup>, 41<sup>st</sup> CSMC meeting. The details of these projects are at **Annexure XXVII-E**.

**Proposal No. 6 : Conversion of 3 projects under AHP vertical to BLC vertical of PMAY (U) in State of Karnataka approved in 23<sup>rd</sup> and 41<sup>st</sup> CSMC meeting.**

#### **A. Brief Information:**

Minutes of the 51<sup>st</sup> CSMC/7.8.2020



Rajiv Gandhi Housing Corporation Ltd. (RGHCL), State Govt. of Karnataka, vide its letter dated 21.04.2020 has submitted for conversion of the following 3 projects (approved in 23<sup>rd</sup> and 41<sup>st</sup> CSMC) from AHP vertical to BLC vertical. The reason for conversion of these projects given by RGHCL is that these houses are proposed with GF model. Under this project, State share was Rs. 1.20 lakh per unit. However, ULBs are finding it difficult to collect contribution from beneficiaries on time. Now, beneficiaries have come forward to construct houses on their own. Hence, ULBs have proposed to convert the AHP projects into BLC.

Sr No.	Name of City	No. of DUs	CSMC No. and Date
1	Ranebennuru	536	23 <sup>rd</sup> / 21.06.2017
2	Kalaburagi	308	23 <sup>rd</sup> / 21.06.2017
3	Rabakavi Banahatti	250	41 <sup>st</sup> / 27.12.2018

2. The SI.SMC in its meeting dated 24<sup>th</sup> March, 2020 has approved revision in the above said projects and recommended for consideration of CSMC by converting them from AHP to BLC.

#### **B. CSMC Observation:-**

The State is required to revise the DPRs / Annexure 7C for these projects accordingly.

#### **C. CSMC Decision:**

After deliberations, the CSMC approved the proposal of the State Government of Karnataka for conversion of 3 AHP projects earlier approved in 23<sup>rd</sup> and 41<sup>st</sup> CSMC meeting to BLC. The details of these projects are at **Annexure XXVII-F**.

**Proposal No. 7 : Proposals of Bagepalli seeking approval for correction from AHP to BLC for construction of 3 DUs under PMAY(U) approved in 50<sup>th</sup> CSMC meeting.**

#### **A. Brief Information:**

Rajiv Gandhi Housing Corporation Ltd. (RGHCL), State Govt. of Karnataka vide its letter dated 21.04.2020 has submitted a proposal for approval of correction from AHP to BLC vertical at Bagepalli for construction of 3 houses approved in 50<sup>th</sup> CSMC held on 27.12.2019. The correction from AHP to BLC is due to the reason that the ULB has informed that this DPR was actually proposed to construct under BLC vertical of PMAY (U) but erroneously indicated as AHP vertical (typo error). Hence, it sought correction from AHP to BLC vertical. The details of the project require correction are as under:-

#### **BLC Project:**

*Rs. in lakh*

ULBs	SC	ST	Gen	Min	Total	Project	GoI	GoK	ULB	Beneficiary
------	----	----	-----	-----	-------	---------	-----	-----	-----	-------------

						cost	share	share	share	share
Bagepalli	3	0	0	0	3	30.00	4.50	18.00	0.00	7.50

2. The SLSMC in its meeting dated 24<sup>th</sup> March, 2020 has approved revision in the above said project for consideration of CSMC.

**B. CSMC Observation:-**

The State is required to revise DPRs / Annexure 7C for these projects accordingly.

**C. CSMC Decision:**

After deliberations, the proposal of the State Government of Karnataka for conversion of 1 AHP project at Bagepalli from AHP to BLC project for construction of 03 houses was approved. The details of these projects are at **Annexure XXVII-G**.

**Proposal No. 8 : Reconciliation of approved cost pertaining to 01 BLC project at BBMP ( Mahavapura zone ) for construction of 27 houses approved in 37<sup>th</sup> CSMC.**

**A. Brief Information:**

Rajiv Gandhi Housing Corporation Ltd. (RGHCL), the SLNA for the State Govt. of Karnataka vide its letter dated 08.06.2020 has submitted a proposal for reconciliation of approved cost pertaining to BLC project at BBMP ( Mahavapura zone ) for construction of 27 houses approved in 37<sup>th</sup> CSMC. The SLNA has submitted that there is mismatch in the sharing amount as against SLSMC approval in their 13<sup>th</sup> SLSMC meeting. The details of the project approved by 37<sup>th</sup> CSMC is as under:-

*(Rs. in lakh)*

ULBs	No. of houses	Project Cost	GoI share	GoK share	ULB share	Beneficiary share
BBMP (Mahavapura zone)	27	70.20	40.50	0.00	0.00	13.50

2. The SLSMC in its meeting dated 19<sup>th</sup> September, 2018 has approved revision in the above said projects for consideration of CSMC. The project to be reconciled is as under:

*(Rs. in lakh)*

ULBs	No. of houses	Project Cost	GoI share	GoK share	ULB share	Beneficiary share
Single house scheme with BLC	27	162.00	40.50	0.00	108.00	13.50

**B. CSMC Decision:**

The CSMC took note of the request of the State Government of Karnataka for reconciliation of approved cost pertaining to BLC project at BBMP ( Mahavapura zone ) for construction of 27 houses approved in 37<sup>th</sup> CSMC. The details are at **Annexure XXVII-H**.

**Proposal No.9: Issue of Corrigendum to the minutes of 49th CSMC held on 27.11.2019 for rectification in the City name of the Project.**

**A: Brief Information:**

RGHCL, SLNA of the State Government of Karnataka has submitted that in the 49<sup>th</sup> CSMC meeting held on 27.11.2019, 7 AHP projects were approved. One of these projects was in **Shahapura** city for construction of 264 houses. The State Government while furnishing details of the proposal to MoHUA erroneously typed "**Shahabad**" in place of "**Shahapura**". The State has now requested to rectify the same in the Minutes for record purposes. There is no change in project cost, Central Assistance and State Share in the approved project. The matter was brought in the 24<sup>th</sup> SLAC meeting held on 20.3.2020 and 23<sup>rd</sup> SLSMC meeting held on 24.3.2020, which was approved. The correction proposed is as under:

Name of the City	No. of House s	Beneficiary Details				Project Cost in Lakhs				
		GEN including OBC	S C	S T	Total	Project Cost	Central Assistance @ Rs 1.5 lakh/house	State Share	Beneficiary Share	1st Installment 40% of Central Assistance
Shahapura (in place of Shahabad mentioned at serial No. 7 of Annexure-VIII-A in the minutes of 49th CSMC)	264	170	22	72	264	1652.78	396.00	392.00	532.00	158.40

**B. CSMC Decision:**

The CSMC accepted the request of the State Government of Karnataka for correction in name of AHP project at Shahapura for construction of 264 houses approved in 49<sup>th</sup> CSMC and directed MIS to update the information. The details are at **Annexure XXVII- I.**

32	Proposal for revision in number of houses in 04 AHP projects earlier approved by CSMC under PMAY (U) submitted by the State Govt of Maharashtra (Agenda 32)
----	---

**A. Brief Information:**

The representative of the State Government of Maharashtra has proposed revision in 4 AHP projects approved earlier by CSMC for approval. The details are as under:

(i) **Project which was approved earlier in-principle and now submitted for revision as per DPRs submitted by Implementing Agencies –**

*Rs. in lakh*

ULB/IA	Name of Project	CSMC meeting	DUs approved	Proposed Revised DUs	Central Assistance	GOM Share	Beneficiary Share	EWS Project cost	Cost per Unit	Remarks
Pune Board	Construction of 70 EWS DUs on S.No 308(p) at Shirur Dist, Pune	10 <sup>th</sup> Meeting on 22.07.2016	168 EWS, 112 LIG, 56 MIG	70 EWS, 0 LIG, 0 MIG	105.00	70.00	749.00	924.00	13.20	1. Land received from Collector is 0.32 Hect as against demanded 1.0 Hect, the number of DUs are reduced. 2. Required on-site infrastructure is considered in the DPR.

20<sup>th</sup> SLSMC held on 25.06.2019 recommended the above proposal.

(ii) **Correction in following AHP Projects (These revisions have been recommended by 23<sup>rd</sup> SLSMC held on 25.11.2019).**

*Rs. in lakh*

SNo.	ULB/IA	Name of Project	CSMC meeting	DUs approved	Proposed Revised DUs	Central Assistance	GOM Share	Beneficiary Share	EWS Project cost	Cost per Unit	Remarks
1	Pune Municipal Corporation	Construction of 585 EWS DUs on S.No.89(P) 92(P) at Hadapsar Tq. Haveli Dist. Pune	30 <sup>th</sup> , Dt. 07.02.2018	602	585-EWS, 0-LIG, 0-MIG	877.5	585	4682.34	6144.84	10.504	Though the project cost is increased to Rs.7,571.80 lakh from Rs. 6,323.41 lakh. Pune Municipal Corpn has retained the original approved sale price of Rs.10.504 lakh. Considering the said cost the details are filled.
2	Pune Municipal	Construction of 340	30 <sup>th</sup> , dt 07.02.2018	336-EWS, 0-	340-EWS,	510.00	340.00	2869.94	3719.94	10.941	Though the project cost is

	Corporation	EWS DUs on S.No.106,16A(P),17A(P),17B(P),18A(P),18B(P) at Hadapsar, Tq. Haveli, Dist.Pune		LIG, 0-MIG	0-LIG, 0-MIG						increased to Rs.4,581.56 lakh from Rs. 3,676.13 lakh. Pune Municipal Corporation has retained the original approved sale price Rs.10.941 lakh Considering the said cost details are filled.
3	Pune Municipal Corporation	Construction of 1108 EWS DUs on S.No.39(P),40(P) at Wadgaon (kh), Tq. Haveli, Dist.Pune	32 <sup>nd</sup> , dt 26.03.2018	1071-EWS, 0-LIG, 0-MIG	1108-EWS, 0-LIG, 0-MIG	1662.00	1108.00	10715.47	13485.46	12.1718	As stated by PMC as per actual site condition 8 buildings ( 7 buildings P+12 Floors & 1 Bldg P+9 Floors,instead P+9 floors hence number of units are increased. Though the project cost is increased to Rs15,219.10 lakh from Rs. 13035.08 lakh Pune Municipal Corp have retained the original approved sale price Rs.12.171 lakh. Considering the said cost the details are filled.

### B. CSMC Observations:

The building/layout plan may be revised in the DPRs and be placed before the SI/SMC for approval after appraisal of SI/AC.

### C. CSMC Decision:



After deliberations, the CSMC approved (in-principle) revision of abovesaid proposals and directed that MIS data may be updated accordingly keeping in view the observations of CSMC above.

33.	<b>Proposal for correction in the Minutes of 44<sup>th</sup> CSMC meeting held on 28.06.2019 submitted by the State of Maharashtra (Agenda 33)</b>
-----	--

#### A. Brief Information:

The State representative informed that Maharashtra Housing and Area Development Authority (MHADA) vide its letter No. CH-II/EE-1/PMAY/A/ET-308/2020 dated 27.02.2020 has requested for **correction** in the Minutes of **44<sup>th</sup> CSMC meeting held on 28.06.2019**. It has been stated in the letter that as per the policy of the Government of Maharashtra, the private developer is required to provide a minimum 50% of housing stock as per annual schedule of rates (ASR) or lower than this rate. The State Level Sanctioning & Monitoring Committee (SLSMC) has accorded the approval as 'Cost as per estimate is Rs.17.75 lakh and as per ASR is Rs.12.32 lakh, the difference is 41.80%. Accordingly the project proponent has proposed the cost at 20% over the ASR i.e. Rs. 15.02 lakh.' It may be mentioned that no correction has been requested either in 'No. of DUs, Central Assistance (Rs. in lakh) or State share.

It has been requested to make correction in the minutes of 44<sup>th</sup> CSMC meeting (in respect of project mentioned at S. No. 15 in Annexure XIB) as follows:

- Name of city as **'Titwala (MMR)'** in place of Kalyan,
- Name of Implementing Agency (Developer) as **'Sujeet Kumar Jitpratap Singh in partner-ship with Konkan Board'** in place of 'Mumbai',
- Beneficiary share (Rs. in Lakh) as **'5709.12'** in place of 6954.00 and
- EWS project cost (Rs. in Lakh) as **'6849.12'** in place of 8094.00.

#### Existing Approval details

City	ULB	No. of DUs	Central Assistance (Rs. in lakh)	State Share (Rs. in lakh)	I/A share (Rs. in lakh)	Beneficiary Share (Rs. in lakh)	EWS project cost (Rs. in lakh)	1 <sup>st</sup> Installment & Central Assistance (Rs. in lakh)
<b>Kalyan</b>	<b>Mumbai</b>	456	684.00	456.00	0.00	<b>6954.00</b>	<b>8094.00</b>	273.60

#### Proposed details (for approval)

City	Implementing	No. of	Central Assistance (Rs. in lakh)	State Share	I/A share	Beneficiary Share	EWS project cost	1 <sup>st</sup> Installment & Central Assistance
------	--------------	--------	----------------------------------	-------------	-----------	-------------------	------------------	--

Minutes of the 51<sup>st</sup> CSMC/7.8.2020



	Agency (Developer)	DDU s	Rs. in lakh)	(Rs. in lakh)	e (Rs. in lakh )	(Rs. lakh)	in t cost (Rs. in lakh)	Assistance(Rs. in lakh)
Titwala (MMR)	Sujeet Kumar Jitpratap Singh in partnership with Konkan Board	456	684.00	456.00	0.00	5709.12	6849.12	273.60

#### B. CSMC Decision:

After deliberation, the Committee approved the correction in the Minutes of the 44<sup>th</sup> CSMC meeting as proposed by the State Government of Maharashtra.

34	Consideration for Central Assistance for 52 BLC (New) and 4 AHP projects submitted by the State of Kerala (Agenda 34)
----	---

#### A. Basic Information:

The proposal under consideration of CSMC was for Central Assistance for 52 BLC (New) and 4 AHP projects submitted by the State of Kerala. The salient details of the proposal are as under:

Component	No. of Projects (cities)	Total No. of houses proposed	No. of EWS houses proposed	Central Assistance (Rs. in lakh)	State share (Rs. in lakh)	ULB share (Rs. in lakh)	Beneficiary contribution (Rs. in lakh)	Date of Appraisal by SLAC / approval of SLSCMC
BLC (New)	52(52)	10,465	10,465	15,697.50	5,232.50	20,930.00	0.00	19.3.2020/ 29.6.2020
AHP	4(4)	286	286	429.00	2,574.00	0.00	0.00	

#### B. Additional information given by the State:

i.	Progress:
----	-----------



	<b>Vertical</b>	<b>Approved</b>	<b>Grounded</b>	<b>Completed</b>	<b>Occupied</b>
	<b>AHP</b>	488	400	-	-
	<b>BLC</b>	1,14,529	82,148	54,201	54,201
	<b>CLSS</b>	15,766	15,766	15,766	15,766
ii.	<b>MIS Progress:</b>				
	<b>Approved Beneficiaries</b>	<b>Valid Aadhaar Beneficiaries</b>	<b>Houses Tagged</b>	<b>Geo-</b>	
	1,30,783	1,03,522	74,262		
iii.	ARHC is under active consideration of the State Government of Kerala.				
iv.	221 houses under JnNURM and 347 houses under RAY are in progress. The same will be completed and allotted soon.				
v.	The number of houses in all the 4 projects is less than 250 houses mandated under the proposed AHP projects which are part of the demand of the city under AHP vertical. The CSMC has been requested to relax the condition as per para 6.4 of the PMAY (U) guidelines to facilitate construction of houses.				

### C. CSMC observations:

i.	It was clarified that all the information with regard to ARIIC is available on the Ministry's website. State has good number of migrant labourers/people coming in from Dubai etc. State may plan and take up implementation of ARHCs in line with the AHP structure of PMAY (U). On ARHCs scheme implementation the State may refer to 'ARHC Knowledge Pack' uploaded on the MoHUA website which contains all required information on ARHCs scheme implementation like, video film, manuals, flyers, Model RFP etc. State Government may consider signing MoA with the Ministry to avail benefit under ARHC.
ii.	The State should expedite the construction of already sanctioned houses.
iii.	Infrastructure services such as individual water, sanitation and electricity connections needs to be ensured by the State.
iv.	There is no beneficiary share in the proposed projects.
v.	The State should ensure that the design and construction of houses are disaster resilient and the specifications conform to IS/ NBC norms.
vi.	State to expedite all MIS entries and beneficiary attachment.
vii.	The State has an unspent balance of Rs. 316.86 crore under PMAY (U) for which Utilization Certificates may be submitted at the earliest. Utilization Certificates for Rs. 35.74 crore under JnNURM and Rs. 14.28 crore under RAY are also pending. Further, there is an excess ACA of Rs. 62.90 crore under JnNURM, which may be refunded immediately. The matter has already been taken up with the State government in view of Audit observations in this regard.
viii.	1 <sup>st</sup> instalment of Central Assistance for AHP project(s) will be released on confirmation by State Government about selection of Developer for the project(s), registration of the

projects under REERA, and that work order has been issued.

#### D.CSMC Decision:

After deliberations, the CSMC

- accorded relaxation as per the provision at para 6.4 of PMAY (U)-HFA guidelines in respect of the AHP projects having less than 250 houses; and
- approved Central Assistance for the proposed projects and recommended for release of first instalment of the Central Assistance for the State of Kerala as under:

*Rs. in lakh*

Component	No. of Projects	No. of EWS houses	Central Assistance	1 <sup>st</sup> instalment (40% ) of Central Assistance	Condition(s), if any, for release of 1 <sup>st</sup> instalment
BLC (New)	52	10,465	15,697.50	6,279.00	Aadhaar seeded beneficiary entries in PMAY (U)-MIS
AHP	4	286	429.00	171.60	Compliance to the observations at 35C(viii)

Project-wise details are given at **Annexure XXVIII- A & B.**

35	<b>Proposal for curtailment of 22,669 houses in 420 BLC projects under PMAY(U) approved in 9<sup>th</sup>, 14<sup>th</sup>, 18, 20<sup>th</sup>, 21<sup>st</sup>, 22<sup>nd</sup>, 26<sup>th</sup>, 27<sup>th</sup>, 28<sup>th</sup>, 30<sup>th</sup>, 32<sup>nd</sup>, 42<sup>nd</sup>, 43<sup>rd</sup> CSMC in State of Kerala (Agenda 35)</b>
----	--

#### A. Brief Information:

The Committee was informed that the State Govt. of Kerala vide its letter dated 05.08.2020 has proposed curtailment of 22,669 houses in 420 BLC projects approved in various CSMC meetings. State Govt. of Kerala has submitted that during implementation of the mission, it has been observed that certain beneficiaries are incapable (without land, without proper documents) or ineligible. Hence, State Level Nodal Agency has directed the Urban Local Bodies to conduct a data cleaning drive. Accordingly, Urban Local Bodies have identified 18,041 beneficiaries as ineligible or incapable and 64,446 beneficiaries as eligible. The revised list was approved by the SLAC and SLSMC held in February, 2019. However, Urban Local Bodies have informed that some of the beneficiaries included in the ineligibility list have purchased/ received land in due course and became eligible. Similarly, applications of some of the beneficiaries included in the eligibility list have been rejected due to technical reasons. Hence, a second round of data cleaning drive was done. Urban Local Bodies have forwarded the revised list of eligible beneficiaries to the State Level Nodal Agency (SLNA) along with decisions of the respective Urban Local Body Councils. In view of the above, SLSMC in its meeting dated 29.06.2020 has approved curtailment of 24,176 beneficiaries in 421 BLC projects. However, State Level Nodal Agency, Govt. of Kerala, Kudumbashree, has requested for curtailment of 22,669 houses in 420 Minutes of the 51<sup>st</sup> CSMC/7.8.2020

BLC projects (except one project at Kochi corporation for which the SLNA will approach SLSCMC for a revision).

## B. CSMC Observations:

It was observed that due diligence has been done in preparation of the curtailment proposal submitted by the State. State should ensure that in no case eligible beneficiaries are deprived from availing the benefits of the scheme.

## C. CSMC Decision:

After deliberations, the CSMC approved curtailment of 22,669 houses in 420 BLC projects of Kerala. The Central Assistance, if any, released earlier for these 22,669 houses may be recovered with interest or adjusted against ongoing projects under the scheme. The details of the projects where curtailment have been proposed at **Annexure XXIX**.

36	Consideration for Central Assistance for 7 BLC (New) and 14 BLC (Enhancement) projects submitted by State of Uttarakhand (Agenda-36)
----	--

## A. Basic Information:

The proposal for consideration of CSMC was for Central Assistance for 7 BLC (New) and 14 BLC (Enhancement) projects submitted by State Government of Uttarakhand. The salient details of the proposal are as under:

*(Rs. in lakh)*

Component	No. of Projects (cities)	Total No. of houses proposed	No. of EWS houses proposed	Central Assistance (Rs. in lakh)	State and ULB/IA share (Rs. in lakh)	Beneficiary contribution (Rs. in lakh)	Date of Appraisal by SLAC / approval of SLSCMC
BLC (New)	7(7)	429	429	643.50	214.50	659.66	25.1.2020,
BLC (F)	14(14)	211	211	270.35	-	-	17.3.2020/ 18.3.2020

## B. Additional information given by the State:

i.	Progress:				
	Verticle	Approved	Grounded	Completed	Occupied
	AHP	13,180	464	224	224
	BLC	16,787	8,841	3,181	3,181
	CLSS	9,517	9,517	9,517	9,517
ii.	MIS Progress:				
	Approved Beneficiaries	Valid Aadhaar Beneficiaries	Houses Tagged	Geo-	

	39,484	22,518	7,437
iii.	The duration of completion the project proposed is 24 months from the date of work order.		
iv.	Disaster resistant construction of houses shall be ensured.		
v.	All mandatory conditions except Model Tenancy Act have been implemented.		
vi.	All the unoccupied houses under JnNURM will be allotted soon.		

### C. CSMC observations:

i.	Disaster resilient construction may be ensured in all the housing projects.
ii.	BLC (Enhancement) projects proposed should be based on the actual enhancement proposed for each house and the Central Assistance may be calculated accordingly. Therefore, State Government may resubmit the proposal of BLC (E) taking into account actual cost involved in each house proposed with the approval of SLSCMC.
iii.	Model designs of houses may be prepared for different sizes for use by the beneficiaries under the BLC (F) component.
iv.	The State needs to expedite grounding of sanctioned projects at the earliest.
v.	HFAPoA for all the cities may be submitted immediately.
vi.	The State has an unspent balance of Rs. 21.82 crore under PMAY (U) for which Utilization Certificates may be submitted at the earliest. Utilization Certificates for Rs. 10.04 crore under JnNURM and Rs. 55.22 crore under RAY are also pending. The State should expedite submission of the pending UCs. Excess ACA of Rs. 13.24 crore released under JnNURM should also be refunded immediately. The matter has already been taken up with the State Government in view of Audit observations in this regard.

### D. CSMC Decision:

After deliberations, the CSMC approved Central Assistance for the proposed projects and recommended for release of first instalment for the State of Uttarakhand as under:

(Rs. in lakh)

Component	No. of Projects	No. of EWS houses	Central Assistance	1 <sup>st</sup> instalment (40%) of central assistance	Condition(s), if any, for release of 1 <sup>st</sup> instalment
BLC (New)	7	429	643.50	257.40	Aadhaar seeded beneficiaries entries in PMAY (U)-MIS

Project wise details are given at **Annexure XXX**.

*[Signature]*

37	Consideration for Central Assistance for 155 BLC (New) and 55 AHP projects submitted by the State of Tamil Nadu (Agenda 37)
----	---

#### A. Basic Information:

The proposal under consideration of CSMC was for Central Assistance for **155 BLC (New) and 55 AHP** projects submitted by the State of Tamil Nadu. The salient details of the proposal are as under:

<i>(Rs. in lakh)</i>							
Component	No. of Projects (cities)	Total No. of houses proposed	No. of EWS houses proposed	Central Assistance	State share	Beneficiary contribution	Date of Appraisal by SLAC / approval of SLSMC
BLC(New)	155(99)	15,851	15,851	23,776.50	9,510.60	14,265.90	19.3.2020/
AHP	55(31)	25,938	25,938	38,907.00	1,81,566.00	67,710.54	4.6.2020

#### B. Additional information given by the State:

i.	<b>Progress:</b>	<table><tr><td><b>Vertical</b></td><td><b>Approved</b></td><td><b>Grounded</b></td><td><b>Completed</b></td><td><b>Occupied</b></td></tr><tr><td><b>AHP</b></td><td>1,50,243</td><td>94,124</td><td>28,559</td><td>254</td></tr><tr><td><b>BLC</b></td><td>5,75,798</td><td>4,45,016</td><td>1,88,107</td><td>1,88,107</td></tr><tr><td><b>CLSS</b></td><td>51,198</td><td>51,198</td><td>51,198</td><td>51,198</td></tr></table>	<b>Vertical</b>	<b>Approved</b>	<b>Grounded</b>	<b>Completed</b>	<b>Occupied</b>	<b>AHP</b>	1,50,243	94,124	28,559	254	<b>BLC</b>	5,75,798	4,45,016	1,88,107	1,88,107	<b>CLSS</b>	51,198	51,198	51,198	51,198
<b>Vertical</b>	<b>Approved</b>	<b>Grounded</b>	<b>Completed</b>	<b>Occupied</b>																		
<b>AHP</b>	1,50,243	94,124	28,559	254																		
<b>BLC</b>	5,75,798	4,45,016	1,88,107	1,88,107																		
<b>CLSS</b>	51,198	51,198	51,198	51,198																		
ii.	<b>MIS Progress:</b>	<table><tr><td><b>Approved Beneficiaries</b></td><td><b>Valid Aadhaar Beneficiaries</b></td><td><b>Houses Geo-Tagged</b></td></tr><tr><td>7,77,419</td><td>5,99,465</td><td>3,96,092</td></tr></table>	<b>Approved Beneficiaries</b>	<b>Valid Aadhaar Beneficiaries</b>	<b>Houses Geo-Tagged</b>	7,77,419	5,99,465	3,96,092														
<b>Approved Beneficiaries</b>	<b>Valid Aadhaar Beneficiaries</b>	<b>Houses Geo-Tagged</b>																				
7,77,419	5,99,465	3,96,092																				
iii.	At a number of locations, the number of houses is less than 250 houses mandated under AHP vertical of PMAY (U), which are part of the demand of the city under AHP vertical. The CSMC has been requested to relax the condition as per para 6.4 of the PMAY (U) guidelines to facilitate construction of houses.																					

#### C. CSMC observations:

i.	MoHUA is considering official launch of the 'Light House Project' (LHP) in Tamil Nadu shortly. State may finalize its share under LHPs at the earliest. MoHUA is also interacting with State Bank of India to act as Banker for LHPs.
ii.	The State is required to take necessary measures to ground all the non-started projects immediately.
iii.	JnNURM& RAY: State Government should complete the remaining houses at the earliest.
iv.	The State should expedite all MIS entries and beneficiary attachment.
v.	Utilisation Certificates of Rs. 1566.14 crore under PMAY (U) is pending, which may be submitted at the earliest. Utilization Certificates for Rs. 0.98 crore under JnNURM and Rs. 3.65 crore under RAY are also pending. The State should expedite submission of the

	pending UCs. Further, Central Assistance of Rs. 69.83 crore excess released under JnNURM should be refunded with applicable interest immediately. The matter has also been taken up separately with the State Government in view of Audit observations in this regard.
vi.	1 <sup>st</sup> instalment of Central Assistance for AHP projects will be released on confirmation by State Government about selection of Developer for the projects, registration of the projects under RERA, and that work order has been issued. Further, no relaxation under RERA is allowed under PMAY (U).

#### D. CSMC Decision:

After deliberations, the CSMC

- iii. accorded relaxation as per the provision at para 6.4 of PMAY (U)-HFA guidelines in respect of the AHP projects having less than 250 houses; and
- iv. approved Central Assistance for the proposed projects and recommended for release of first instalment of the Central Assistance for the State of Tamil Nadu as under:

(Rs. in lakh)

Component	No. of Projects	No. of EWS houses	Central Assistance (Rs. in lakh)	1 <sup>st</sup> instalment (40 %) of Central Assistance (Rs. in lakh)	Condition(s), if any, for release of 1 <sup>st</sup> instalment of Central Assistance
BLC (New)	155	15,851	23,776.50	9,510.60	Aadhaar seeded beneficiary entries in PMAY (U)-MIS.
AHP	55	25,938	38,907.00	15,562.80	Compliance to the observations at 37C(vi).

Project-wise details are given at **Annexure XXXI-A and B**.

38	<b>Proposal for curtailment/cancellation of BLC and AHP projects and Gender Modifications submitted by the State of Tamil Nadu (Agenda 38)</b>
----	--

The representative of the State Government of Tamil Nadu submitted the following proposals for consideration and approval of CSMC.

#### A. Basic Information:

**Proposal 1 : Cancellation of 27 AHP projects for construction of 15,125 houses approved in 27<sup>th</sup>, 30<sup>th</sup>, 33<sup>rd</sup>, 35<sup>th</sup>, 40<sup>th</sup>, 42<sup>nd</sup>, 44<sup>th</sup>, 46<sup>th</sup>, 47<sup>th</sup>, 50<sup>th</sup> CSMC meetings.**

Tamil Nadu Slum Clearance Board (TNSCB) vide its letter dated 04.06.2020 has submitted for cancellation of 27 AHP projects for construction of 15,125 houses approved in 27<sup>th</sup>, 30<sup>th</sup>, 33<sup>rd</sup>, 35<sup>th</sup>, 40<sup>th</sup>, 42<sup>nd</sup>, 44<sup>th</sup>, 46<sup>th</sup>, 47<sup>th</sup>, 50<sup>th</sup> CSMC meetings. Details of houses proposed for cancellation/dropping in the 27 AHP projects are as under:

CSMC no./Date	No. of approved AHP Projects/	No. of approved houses	No. of AHP projects proposed for	No. of houses in the projects proposed for
---------------	-------------------------------	------------------------	----------------------------------	--

			cancellation.	cancellation
27 <sup>th</sup> /30.10.2017	21	17673	1	512
30 <sup>th</sup> /07.02.2018	34	13951	3	487
33 <sup>rd</sup> /27.04.2018	16	8090	1	1008
35 <sup>th</sup> /25.06.2018	19	4985	1	128
40 <sup>th</sup> / 28.11.2018	8	3436	1	528
42 <sup>nd</sup> /30.01.2019	71	34,354	13	9477
44 <sup>th</sup> /28.06.2019	17	7704	2	52
46 <sup>th</sup> /29.08.2019	15	1881	1	136
47 <sup>th</sup> / 25.09.2019	06	1991	2	1159
50 <sup>th</sup> / 27.12.2019	26	8422	2	1638
	<b>233</b>	<b>102,487</b>	<b>27</b>	<b>15,125</b>

2. The State Level Sanctioning and Monitoring Committee (SLSMC) , Govt. of Tamil Nadu in its meeting dated 04 June, 2020 has recommended for cancellation of these 27 AHP projects involving 15,125 houses due to land issues and unwillingness of beneficiaries for AHP houses.

#### **B. CSMC Observation:**

The Committee observed that State Government should ensure that no eligible beneficiary is deprived of benefit of PMAY (U) scheme. It is believed that State has done due diligence before submitting the curtailment proposal. The Central Assistance, if any, released earlier for the projects proposed for cancellation will be recovered with interest from the State Govt of Tamil Nadu or adjusted against future releases for the ongoing AHP projects.

#### **C: CSMC Decision:**

After deliberations, CSMC approved the proposal of the State Government of Tamil Nadu for cancellation of the 27 AHP projects involving 15,125 houses approved in 27<sup>th</sup>, 30<sup>th</sup>, 33<sup>rd</sup>, 35<sup>th</sup>, 40<sup>th</sup>, 42<sup>nd</sup>, 44<sup>th</sup>, 46<sup>th</sup>, 47<sup>th</sup>, 50<sup>th</sup> CSMC meetings. The details of these projects are at **Annexure XXXII-A.**

**Proposal No. 2 : Curtailment of 1222 houses in 11 AHP projects approved in 5<sup>th</sup>, 30<sup>th</sup>, 35<sup>th</sup>, 42<sup>nd</sup>, 43<sup>rd</sup> CSMC meetings.**

#### **A. Basic Information:**

Tamil Nadu Slum Clearance Board (INSCB) vide its letter dated 04.06.2020 has submitted a proposal for curtailment of 1222 houses in 11 AHP projects approved in 5<sup>th</sup>, 30<sup>th</sup>, 35<sup>th</sup>, 42<sup>nd</sup>, 43<sup>rd</sup> CSMC meetings. Details are as under:

*[Signature]*

Sl. No	CSMC number	CSMC Date	Number approved Projects/houses	No. of houses approved	No. of houses proposed for Curtailment(in no. of Projects)	Revised no. of houses
1	5	25.01.16	11	7204	16(1)	7188
2	30	07.02.18	34	13951	100(2)	13851
3	35	25.06.18	19	4985	92(2)	4893
4	42	30.01.19	71	34354	1010(5)	33344
5	43	25.02.19	10	7376	4(1)	7372
			145 AHP	67,870	1222(11)	66,648

2. The State Level Sanctioning & Monitoring Committee (SLSMC) in its meeting held on 04.06.2020 has approved curtailment of 1222 houses in the 11 AHP projects due to the reasons of revised lay out design and type design in the AHP projects.

#### **B: CSMC Observation:**

The Central Assistance, if any, released earlier for any of the above 1222 houses proposed for curtailment in the 11 AHP projects in will be recovered with interest from the State Govt of Tamil Nadu or adjusted against future releases. State is required to submit revised Annexure 7B in respect of these 11 AHP projects.

#### **C: CSMC Decision:**

After deliberations, CSMC agreed to the request of the State Government of Tamil Nadu for curtailment of 1222 houses in the 11 AHP projects, approved in 5<sup>th</sup>, 30<sup>th</sup>, 35<sup>th</sup>, 42<sup>nd</sup>, 43<sup>rd</sup> CSMC meetings. The details are at **Annexure XXXII-B**.

**Proposal No. 3 : Curtailment of 1,25,240 houses in 460 BLC projects under PMAY (U) approved in various CSMCs in State of Tamil Nadu.**

#### **A. Basic Information:**

Tamil Nadu Slum Clearance Board (TNSCB) vide its letter dated 10.06.2020 has submitted a proposal for curtailment of 1,25,240 houses in 460 BLC projects. TNSCB has submitted that they have conducted field verification of BLC beneficiaries during implementation stage and found that 125420 beneficiaries are ineligible due to reasons such as non-availability of valid land ownership document, land dispute, duplication, not having land ownership, residing in objectionable government land (water bodies etc), attachment of duplicate beneficiaries in DPRs, unwillingness of beneficiaries etc. Accordingly, TNSCB has requested for curtailment of 1,25,240 houses as per details as under:

Minutes of the 51<sup>st</sup> CSMC/7.8.2020



CSMC wise details of projects for curtailment							
Sr. No.	CSMC no.	CSMC Date	No. of approved BLC projects	No. of houses approved	No. of BLC projects proposed for curtailment	No of houses to be curtailed	Revised no. of houses
1	4th	21/12/2015	12	7513	12	1377	6136
2	5th	25/01/2016	166	16,272	9	3722	12550
3	9th	26/05/2016	7	3193	6	546	2647
4	10th	22/07/2016	13	5442	11	1190	4252
5	13th	30/09/2016	25	11,242	22	4194	7048
6	15th	22/11/2016	426	1,09,135	94	36364	72771
7	18th	18/01/2017	313	48,256	4	1212	47044
8	21st	24/04/2017	450	23,288	19	5264	18024
9	22nd	29/05/2017	123	64,192	70	32327	31865
10	24th	24/07/2017	35	11,561	22	4262	7299
11	27th	30/10/2017	50	38,876	45	14665	24211
12	30th	02/07/2018	58	26,672	44	11771	14901
13	33rd	27/04/2018	130	23,878	19	2195	21683
14	35th	25/06/2018	73	18,579	33	2961	15618
15	38th	26/09/2018	45	8483	5	343	8140
16	40th	28/11/2018	47	12093	10	364	11729
17	42nd	30/01/2019	197	33756	22	1518	32238
18	43rd	25/02/2019	34	4798	3	54	4744
19	46th	29/08/2019	246	50424	10	911	49513
		<b>Total</b>	<b>2450</b>	<b>5,17,653</b>	<b>460</b>	<b>1,25,240*</b>	<b>3,92,413</b>

\* The present proposal includes in-principal approval of CSMC in its 44th meeting for curtailment of 51,353 houses in 178 BLC projects.

2. The State Level Sanctioning and Monitoring Committee (SLSMC) in its meeting dated 27.11.2018, 25.01.2019 , 11.11.2019, 24.12.2019 and 04.06.2020 has approved the above proposal for curtailment of 1,25,240 houses in the 460 BLC projects as under:-

Sl. No.	No. of projects	No. of houses	SLSMC approval date
1.	178 BLC	51353	25.01.2019 & 27.11.2018
2.	182 BLC	46849	11.11.2019 & 24.12.2019
3.	100 BLC	27,038	04.06.2020
<b>Total</b>	<b>460 BLC</b>	<b>1,25,240</b>	

#### B. CSMC Observation:

The Central Assistance, if any, released earlier for houses proposed for curtailment in any of the above 460 BLCs projects will be recovered from the State Govt of Tamil Nadu or

adjusted against future releases. State is required to have revised DPRs in respect of all the curtailed projects.

### C. CSMC Decision:

After deliberation, the CSMC approved the proposal of the State Government of Tamil Nadu for curtailment of 1,25,240 houses in the 460 BLC projects approved earlier in various CSMC meetings. The details are at **Annexure XXXII-C**

**Proposal 4: Cancellation of 09 BLC projects (3897 houses) approved in 13<sup>th</sup>, 27<sup>th</sup>, 44<sup>th</sup>, 46<sup>th</sup>, 47<sup>th</sup> CSMC meetings.**

### A. Basic Information:

Tamil Nadu Slum Clearance Board (TNSCB) vide its letter dated 10.06.2020 has submitted a proposal for cancellation of 09 BLC (N) projects (3897 houses). TNSCB has submitted that they obtained sanction of 2 BLC (N) projects for construction of 2520 houses in Thoppuruchapatti in Madurai district in 13<sup>th</sup> and 27<sup>th</sup> CSMC. The beneficiaries of these projects found it too difficult to construct the houses, as the infrastructure like water supply, electricity, sewage disposal arrangements, transport, etc. are yet to be provided in this area and the families are not willing to construct houses on these plots under BLC. Hence, TNSCB has proposed to construct multi-storied tenements under AHP component of PMAY(U) and got approval for construction of 672 houses in 44<sup>th</sup> CSMC and the remaining tenements will be constructed in next phase under AHP component. Also, TNSCB, in the 46<sup>th</sup> CSMC meeting had got approval for 05 BLC projects for construction of 550 individual houses in Villupuram, Nagapattinam and Cuddalore Districts and inadvertently the same 5 projects were placed in the 47<sup>th</sup> CSMC again. Therefore, these 5 BLC projects considered in 47<sup>th</sup> CSMC need to be cancelled. Further, TNSCB in the 44<sup>th</sup> CSMC meeting got approval of 02 BLC projects for construction of 325 houses and 502 houses for Gaja cyclone affected families. Later, on field verification, TNSCB found all 827 beneficiaries ineligible due to non-availability of land in their possession. Accordingly, TNSCB has requested for cancellation of 09 BLC (N) projects (3897 houses) as per details as under:

<b>CSMC wise details of projects for cancellation/deletion</b>					
Sr. No.	CSMC no.	CSMC Date	No. of approved BLC projects/houses	No. of BLC projects for deletion/ No. of houses	Revised no. of DUs in Total approved projects/houses
1	13 <sup>th</sup>	30.09.2016	25/11242	1/1020	24/10222
2	27 <sup>th</sup>	30.10.2017	50/38876	1/1500	49/37376
3	44 <sup>th</sup>	28.06.2019	68/10350	1/325	67/10025
4	46 <sup>th</sup>	29.08.2019	246/50424	1/502	245/49922
5	47 <sup>th</sup>	25.09.2019	152/24718	5/550	147/24168
		<b>Total</b>	<b>541/135610</b>	<b>09/3897</b>	<b>532/131713</b>

The State Level Sanctioning and Monitoring Committee (SLSMC) in its meeting dated 04.06.2020 has approved the above proposal for cancellation of 3897 houses in 09 BLC (N) projects.

**B. CSMC Observation:**

The Central Assistance, if any, released earlier in any of the above 09 BLC (N) projects will be recovered with interest from the State Govt of Tamil Nadu or adjusted against future releases. The State Government is also required to clarify about the infrastructure provision in the proposed AHP projects in Thoppuruchapatti in Madurai district in place of the 2 BLC projects (2520 houses) proposed for cancellation.

**C. CSMC Decision:**

After deliberations, CSMC approved the proposal of the State Government of Tamil Nadu for cancellation of 09 BLC (N) projects (3897 houses), approved in 13<sup>th</sup>, 27<sup>th</sup>, 44<sup>th</sup>, 46<sup>th</sup> & 47<sup>th</sup> meetings. Details of the 09 BLC projects are at **Annexure XXXII-D**.

**Proposal 5 Modification of Gender and Category in 1303 BLC projects approved in various CSMC meetings.**

**A. Basic Information:**

CSMC in its various meetings approved BLC projects in the State of Tamil Nadu. For release of Central Assistance in these BLC projects, the State has to attach category wise beneficiaries as per approval of CSMC with valid Aadhaar in the PMAY (U) – MIS project wise. TNSCB has submitted that they have verified the Category and Gender-wise entries as per Annexure 7Cs and beneficiaries attached in the MIS portal and found the difference between the approved annexures and beneficiaries attachment in the MIS portal for 1303 BLC projects. Accordingly, State Level Sanctioning and Monitoring Committee in its meeting held on 04.06.2020 approved the TNSCB's request for modification of Gender and Category in 1303 BLC projects sanctioned in various CSMC meetings and recommended for its placement before CSMC for approval.

**B. CSMC Observations:**

State is required to submit revised Annexure 7C in respect of all the 1303 BLC projects.

**C. CSMC Decision:**

After deliberations, the request of State Government of Tamil Nadu for modification of Gender & Category details in 1303 BLC projects, sanctioned in various CSMCs in State of Tamil Nadu, was approved. The details are at **Annexure XXXII-E**.



39	<b>Ratification of compliances for 05 AHP (PPP) projects of Maharashtra approved “in-principle” in 38<sup>th</sup> and 40<sup>th</sup> CSMC (Agenda 39)</b>
----	---

**A. Basic Information:**

The Committee was informed that 5 AHP projects were approved in-principle in, 38<sup>th</sup> and 40<sup>th</sup> CSMC dated 26.09.2018, and 28.11 2018 respectively under PMAY (U) subject to compliance of following conditions:

- DPRs/Project Details (including project cost etc.) to be submitted
- Release of Central Assistance will be subjected to ratification by CSMC

The State Government has now forwarded the DPRs with the approval of SLSMC for ratification by the CSMC. The details are as under:

<b>State</b>	<b>Maharashtra</b>
<b>Component:</b>	<b>AHP (PPP)</b>
<b>No. of Projects:</b>	AHP(PPP) - 04
<b>No. of Cities:</b>	AHP - 4
<b>Total Project cost</b>	Earlier approved - Not submitted earlier Revised proposal - Rs 6744.58 lakh
<b>Central Assistance</b>	Earlier approved - Rs 766.50 lakh Revised proposal - Rs 783.00 lakh
<b>State Share</b>	Earlier approved - Rs 511.00 lakh Revised proposal - Rs 522.00 lakh
<b>ULB/Implementation Agency Share</b>	NIL
<b>Beneficiary Contribution</b>	Earlier approved - Not submitted earlier Revised proposal - Rs 5439.58 lakh
<b>Amount of 1<sup>st</sup> Instalment requested (40%)</b>	Earlier approved - Rs 204.40 lakh Revised proposal - Rs 313.20 lakh
<b>Total No. of DUs proposed</b>	Earlier approved - 1460 (511 EWS + 949 LIG ) Revised proposal - 1452 (522 EWS + 930 LIG )
<b>No. of EWS houses:</b>	Earlier approved - 511 Revised proposal - 522

**B. CSMC Observations:**

The Committee was informed that the Desk Scrutiny of above 4 DPRs (AHP-PPP) was examined and the final project-wise costing, number of houses are as under:

*(Signature)*

SR NO	ULB/ City	Name Of Project	No & date of CSMC	Houses Approved as per principle approval		Houses Proposed as per DPR		Total Project Cost	Central Assistance @ Rs 1.5 lakh	State share @ Rs 1.00 lakh	Beneficiary share	1 <sup>st</sup> instalment of Central Assistance (40%)
				EWS	LIG	EWS	LIG					
1	Nagpur	Construction of 56 EWS and 104 LIG on Kh no 147/1, Bhannad Builders & Developers	38th Dated 26/09/2018	63	117	56	104	642.88	84.00	56.00	502.88	33.60
2	Nagpur	Construction of 210 EWS and 300 LIG 'T' Ghotad Panji Green Space Infrastructure	38th Dated 26/09/2018	210	390	210	390	2772.42	315.00	210.00	2247.42	126.00
3	Nagpur	Construction of 128 EWS and 204 LIG at Mouza Verkheda	38th Dated 26/09/2018	112	208	128	204	1441.28	192.00	128.00	1121.28	76.80
4	Nagpur	construction of 210 EWS and 390 LIG Paradise Associates	38th Dated 26/09/2018	126	234	128	232	1888.00	192.00	128.00	1568.00	76.80
		<b>Total</b>		<b>511</b>	<b>949</b>	<b>522</b>	<b>930</b>	<b>6744.58</b>	<b>783.00</b>	<b>522.00</b>	<b>5439.58</b>	<b>313.20</b>

**C. CSMC Decision:**

After deliberations, the CSMC approved the following:

- Central Assistance amounting to Rs. 783.00 lakh for 4 AHP(PPP) projects of 522 houses of EWS category.
- 1<sup>st</sup> instalment of Central Assistance (40 % of Central Assistance) of Rs 313.20 lakh for 4 AHP(PPP) projects of 522 houses for construction of houses of EWS category.
- Advised State not to propose any houses which are not as per PMAY (U) norms.
- The project should be completed within the Mission period.
- State to conduct further correspondence regarding remaining 4 (1+3) AHP (PPP) projects as per earlier approval

The details are at **Annexure XXXIII.**

40	Consideration for Central Assistance for 12 AHP projects submitted by the State of Tamil Nadu (Agenda 40)
----	---

**A. Basic Information:**

The proposal under consideration of CSMC was for Central Assistance for **12 AHP** projects submitted by the State of Tamil Nadu. The salient details of the proposal are as under:

(Rs. in lakh)

Component	No. of Projects (cities)	Total No. of houses proposed	No. of EWS houses proposed	Central Assistance	State share	Beneficiary contribution	Date of Appraisal by SLAC / approval of SLSMC
AHP	12(12)	38,58	3,858	5,787.00	27,006.00	11,733.78	6.8.2020/ 3.9.2020

**B. Additional information given by the State:**

Minutes of the 51<sup>st</sup> CSMC/7.8.2020

i.	The AHP projects proposed will be completed in 12 months.
ii.	There will be RCC door frame, UPVC windows, rain water harvesting, tree plantation at the project sites.
iii.	In some locations, the number of houses proposed in the AHP projects is less than 250 houses [mandated under AHP vertical of PMAY (U)], which are part of the demand of the city under AHP vertical. The CSMC has been requested to relax the condition as per para 6.4 of the PMAY (U) guidelines to facilitate construction of houses.

#### C. CSMC observations:

i.	1 <sup>st</sup> instalment of Central Assistance for AHP projects will be released on confirmation by State Government about selection of Developer for the projects, registration of the projects under RERA, and that work order has been issued. Further, no relaxation under RERA is allowed under PMAY (U).
ii.	MoHUA may organise National Conference on PMAY (U) for Cross Learning on best practices among the States/UTs once the COVID-19 pandemic is over.

#### D. CSMC Decision:

After deliberations, the CSMC

- accorded relaxation as per the provision at para 6.4 of PMAY (U)-HFA guidelines in respect of the AHP projects having less than 250 houses; and
- approved Central Assistance for the proposed projects and recommended for release of first instalment of the Central Assistance for the State of Tamil Nadu as under:

Component	No. of Projects	No. of EWS houses	Central Assistance (Rs. in lakh)	1 <sup>st</sup> instalment (40 %) of Central Assistance (Rs. in lakh)	Condition(s), if any, for release of 1 <sup>st</sup> instalment of Central Assistance
AHP	12	3,858	5,787.00	2,314.80	Compliance to the observations at 40C(i).

Project-wise details are given at **Annexure XXXIV**.

41	<b>Proposal for submission of 796 HFAPoAs for the States of Andhra Pradesh, Bihar, Chhattisgarh, Goa, Jharkhand, Meghalaya, Madhya Pradesh, Odisha, Rajasthan, Sikkim, Tamil Nadu, Telangana, Tripura, Uttar Pradesh, Uttarakhand and UT of Jammu &amp; Kashmir for consideration by the CSMC (Agenda 41)</b>
----	---

#### A. Brief Information:

As per para 8.3 of the PMAY-U Mission guidelines, on the basis of demand survey and other available data, cities have to prepare Housing for All Plan of Actions (HFAPoAs). HFAPoAs should contain the demand of housing by eligible beneficiaries in the city along with the interventions selected out of four verticals of the Mission. The information regarding beneficiaries should be collected by the State/UTs in suitable formats but must contain the

information as in Annexure 4 of the scheme guideline. In HFAPoAs, the vertical-wise demand with phasing plan is to be submitted as per formats placed at Annexure 5 and 6 of the guidelines.

As per para 8.8 of the guidelines, the HFAPoAs and Annual Implementation Plans (AIPs) should be submitted to the Ministry after approval of State Level Sanctioning and Monitoring Committee (SLSMC) for assessment of the overall plan and required Central Financial Assistance. In view of availability of finance and upon assessment of plan, CSMC may issue directions for change in HFAPoA and AIPs.

As per the PMAY-U Mission guidelines, the agenda for HFAPoAs of 796 cities from 15 States and 1 UT as approved by SLSMC are placed before CSMC for record and information as per the following details:

S. No.	Name of State/UT	No. of HFAPoAs	Date of approval	SLSMC
1	Andhra Pradesh	49	Approved through circulation	
2	Chhattisgarh	36	24.4.2018	
3	Goa	14	17.4.2018	
4	Jammu & Kashmir	33	19.7.2018	
5	Jharkhand	26	9.6.2017	
6	Meghalaya	9	26.6.2020	
7	Madhya Pradesh	156	24.3.2018	
8	Odisha	85	20.12.2018	
9	Rajasthan	18	10.1.2020	
10	Sikkim	7	17.6.2020	
11	Tamil Nadu	60	20.3.2018	
12	Telangana	66	14.6.2019	
13	Tripura	20	7.3.2020	
14	Uttar Pradesh	96	22.2.2019	
15	Uttarakhand	56	17.6.2019	
16	Bihar	65	30.7.2020	
<b>Total</b>		<b>796</b>		

#### 1. Andhra Pradesh:

As per PMAY (U) guidelines, the State government of Andhra Pradesh has conducted ULB wise demand survey in 111 approved ULBs and subsequently submitted HFAPoAs for 49 ULBs to the Ministry with the SLSMC approval. This agenda has been placed before the HFAPoAs for the 49 Towns/ULBs in the 51<sup>st</sup> CSMC for information and record.

The appraisal of HFAPoAs has been carried by the Mission. The assessment of the HFAPoAs has recorded a total demand in 49 towns to be **6,97, 102** across 4 verticals of the Mission with a total projected **Central Assistance of Rs. 11043.2181 Crore**. The State share is



**Rs. 8909.36 crores** Government of Andhra Pradesh contributes Rs. 1.0 lakh for BLC component per unit, Rs.1.5 lakh per unit for AHP.

The break up of total demand is as under:

ISSR: 350 (0.05%)  
AHP: 4,89,554 (70.22%)  
BLC: 1,56,605 (22.46%)  
CLSS: 50,593 (7.25%)

As per the HFAPoA phasing plan the State has majorly planned for **1,82,932** houses for 2017-18 (**26.24%**), **1,19,018** houses for 2018-19 (17.2 %), **1,20,420** houses for 2019-20 (17.3 %), **1,92,805** houses for 2020-21 (**27.7 %**) and 41,117 houses for 2021-22 (5.9%).

The details of town-wise assessment of demand and Central financial assistance are placed at **AnnexureXXXV-A**. The city-wise phasing plan has also been recorded for reference separately as **Annexure-XXXV-AA**.

#### **Slum Status:**

In the HFAPoAs submitted for 49 towns of Andhra Pradesh to the Ministry, the data pertaining to slums is incorporated. As per demand survey there are 1614 slums with 5,39,286 households. In this, 2,52,744 eligible slum households in 1454 Tenable slums and 46,539 households in 169 untenable slums (in total 2,99,283 houses) captured as eligible households under PMAY(U). Accordingly, 2,93,840 houses have been proposed under four verticals: ISSR - 350 houses, AHP-2,10,874 houses, BLC-80,889 houses and under CLSS-1744 houses.

## **2. Chhattisgarh:**

The State Government of Chhattisgarh has conducted demand survey as per Annexure 4 and subsequently submitted revised copy for a total of 36 HFAPoAs out of 168 approved towns to the Ministry, after approval of SI.SMC. The HFAPoAs were not found satisfactory and devoid of necessary information which was sent back for revision to the State. This agenda has been placed for those 36 towns before 51<sup>st</sup> CSMC for information and record.

The assessment of the 36 HFAPoAs has recorded a total demand in towns to be 3,48,640 across 4 verticals of the Mission, with a total projected **Central Assistance of Rs. 5310.02 crore**. The **State share** is **Rs. 4041.7** crores. The highest demand is received under AHP followed by BLC component of the Mission.

The break-up of total demand is as under:

ISSR: 26737 (7.66%),  
CLSS: 45903 (13.16%)  
AHP: 160582 (46.05%)  
BLC: 1,15,418 (33.1%)





As per the HFAPoA phasing plan, the State has majorly planned 2,48,613 houses for 2018-19 and plans to saturate the demand by 2019-20. The details of city-wise assessment of demand and Central Financial Assistance for Chhattisgarh are placed at **Annexure-XXXV-B**. The city-wise phasing plan has also been recorded and placed at **Annexure-XXXV-BB**.

### 3. **Goa:**

As per PMAY-U Mission guidelines, the State Government of Goa has conducted ULB wise demand survey in 14 approved ULBs and subsequently submitted HFAPoAs for 14 ULBs after approval in the 2<sup>nd</sup> SLSMC meeting of Goa held on 01.04.2020 and submitted to the Ministry for consideration. This agenda has been placed the HFAPoAs for 14 towns/ULBs in the 51<sup>st</sup> CSMC for information and record. The details of Town-wise assessment of demand and Central financial assistance are placed at **Annexure-XXXV-C**. The city-wise phasing plan has also been recorded for reference separately as **Annexure-XXXV-CC**.

The appraisal of HFAPoAs has been carried out by the Mission. The assessment of the HFAPoAs has recorded a total demand in 14 towns to be 4964 houses across 4 verticals of the Mission with a total projected Central Assistance of Rs. 82.719 crore. The State share is Rs. 76.42 crore as Government of Goa contributes Rs. 2.0 lakh per unit for AHP and Rs. 2.0 lakh per unit for BLC.

The break-up of total demand is as under:

**ISSR:** 223 (4.1%),

**AHP:** 2711 (54.4%)

**CLSS:** 920 (18.4%)

**BLC:** 1,110 (23.1%)

As per the HFAPoA phasing plan, the State has majorly planned 981 houses for 2018-19 (19.76%), 1925 houses for 2019-20 (38.77%) and 1807 houses for 2020-21 (36.4%)

In the HFAPoAs submitted for 14 towns of Goa State to the Ministry, the data pertaining to slums is incorporated. As per demand survey there are 5 slums in two towns with 929 households. In these, 223 eligible slum households are in 4 tenable slums and 7 households are in one untenable slum in total 230 houses captured as eligible households under PMAY-U Mission.

### 4. **Jammu & Kashmir:**

As per PMAY-U Mission guidelines, the UT Government of Jammu & Kashmir has conducted ULB wise demand survey for all its 80 towns in phases. HFAPoAs for 25 cities were already considered by the CSMC in earlier meeting. Subsequently, 55 HFAPoAs were submitted for remaining cities after SLSMC approval. After review, there were few observations on HFAPoAs where revision was required. The UT Government of J&K resubmitted 21 HFAPoAs after revision which was placed before 46<sup>th</sup> CSMC for information and record. The balance 33 HFAPoAs has been submitted now, barring Gulmarg which is not considered by State for PMAY-U Mission due to construction ban by J&K Government. The same is placed before CSMC in its 51<sup>st</sup> meeting for information and record.

Minutes of the 51<sup>st</sup> CSMC/7.8.2020



The details of city-wise assessment of demand and Central financial assistance for 33 towns are placed at **Annexure-XXXV-D**. The city-wise phasing plan has also been recorded for reference separately as **Annexure-XXXV-DD**. The assessment of the HFAPoAs has recorded a total demand in 33 towns to be 7,552 under 4 verticals of the Mission with a total projected Central assistance of Rs. 113.28 crore while the UT share is Rs. 12.58 crore.

The break-up of total demand is as under:

*Rs. in crore*

ISSR	CLSS	AHP	BLC	Total	Central Assistance	State Share
0	0	348 (4.6%)	7,204 (95.4%)	7,552	113.28	12.58

As indicated above, the highest demand is received under BLC component of the Mission. The State has phased the entire housing demand in the year 2018-2019 itself. **No slums were reported in these towns.**

Since J&K has submitted all HFAPoAs for cities falling under the UT, the total demand amounts to:

*(Rs. in crore)*

ISSR	CLSS	AHP	BLC	Total	Central Assistance	State Share
15,249	24,676	5,595	91,721	1,37,241	2151.82	162.95

## 5. Jharkhand:

As per PMAY-U Mission guidelines, the State Government of Jharkhand has conducted ULB wise demand survey in 46 approved ULBs and subsequently submitted HFAPoAs for 26 ULBs to the Ministry with the SLSMC approval. This agenda has been placed of the HFAPoAs for the 26 towns/ULBs before CSMC in its 51<sup>st</sup> meeting for information and record.

The appraisal of HFAPoAs has been carried out by the Mission. The assessment of the HFAPoAs has recorded a total demand in 26 towns to be 1,76,308 across 4 verticals of the Mission with a total projected Central Assistance of Rs. 24,71.06 crore. The State share is Rs.6,334.41 crore as Government of Jharkhand contributes Rs. 1.0 lakh for ISSR component as unit cost, Rs.1.0 lakh as unit cost for AIIP and Rs.75,000.

The break-up of total demand is as under:

*(Rs. in crore)*

ISSR	CLSS	AHP	BLC	Total	Central Assistance	State Share
------	------	-----	-----	-------	--------------------	-------------

36,812	1244	67,421	70,561	1,76,308	24,710.65	6334.41
21%	0.07 %	38.29 %	40.08 %	-	-	-

As per the HFAPoA phasing plan, the State has majorly planned for 41,961 houses for 2016-17 (24.0), 50,955 houses for 2017-18 (29.00%), 39,945 houses for 2018-19 (22.69 %) and 22,252 houses for 2019-20 (12.64%).

The details of Town-wise assessment of demand and Central financial assistance are placed at **Annexure-XXXV-E**. The city-wise phasing plan has also been recorded for reference separately as **Annexure-XXXV-EE**.

## 6. Meghalaya:

As per PMAY-U Mission guidelines, the State Government of Meghalaya has conducted ULB wise demand survey in 10 approved ULBs and subsequently submitted HFAPoAs for these ULBs to the Ministry with the SLSMC approval as one city has been curtailed by State. This agenda is placed for the HFAPoAs for the 9 towns/ULBs before CSMC in its 51<sup>st</sup> meeting for information and record.

The appraisal of HFAPoAs has been carried out by the Mission. The assessment of the HFAPoAs has recorded a total demand in towns to be **17,924** across 4 verticals of the Mission with a total projected Central assistance of Rs. 26,886lakh. The State share is NIL.

The break-up of total demand is as under:

**ISSR:** 0

**CLSS:** 4636 (25.86%)

**AHP:** 1906 (10.63%)

**BLC(N):** 9587 (53.49%)

**BLC(E):** 1795 (10.01%)

As per the HFAPoAs phasing plan the State has majorly planned for 738 houses for 2016-17 (4.12 %), 4839 houses for 2017-18 (27.0 %), 703 houses for 2018-19 (3.92%), 3187 houses for 2019-20 (17.78%), 4285 houses for 2020-21 (23.91%), 4172 houses for 2021-22 (23.28 %).

The details of town-wise assessment of demand and Central financial assistance are placed at **Annexure-XXXV-F**. The city-wise phasing plan has also been recorded for reference separately as **Annexure-XXXV-FF**.

## 7. Madhya Pradesh:

As per PMAY-U Mission guidelines, the State Government of Madhya Pradesh has conducted ULB wise demand survey in 379 approved ULBs and subsequently submitted HFAPoAs for 378 ULBs to the Ministry with the SLSMC approval. A total of 133 HFAPoAs

Minutes of the 51<sup>st</sup> CSMC/7.8.2020



have been considered in earlier CSMC. This agenda has been placed for additional 156 HFAPoAs before CSMC in its 51<sup>st</sup> meeting for information and record.

The appraisal of HFAPoAs has been carried out by the Mission. The assessment of the HFAPoAs has recorded a total demand in towns to be 2,12,969 across 4 verticals of the Mission with a total projected Central Assistance of Rs. 3,194.32 crore. The State share is Rs. 2,080.54 crore as Government of Madhya Pradesh contributes Rs. 1.0 lakh for BLC component per unit, Rs. 1.5 lakh per unit for AHP.

The break-up of total demand is as under:

(Rs. in crore)

ISSR	CLSS	AHP	BLC	Total	Central Assistance	State Share
0	2087	2833	2,08,054	2,12,969	3194.32	2080.54
0	0.97%	1.31 %	97.72%	-	-	-

As per the HFAPoAs phasing plan the State has majorly planned for 11,931 houses for 2016-17 (5.60%), 79,174 houses for 2017-18 (37.18%), 55,996 houses for 2018-19 (26.29%), 56,540 houses for 2018-19 (26.55%), 9343 houses for 2019-20 (4.32%).

The details of town-wise assessment of demand and Central financial assistance are placed at **Annexure-XXXV-G**. The city-wise phasing plan has also been recorded for reference separately as **Annexure-XXXV-GG**.

## 8. Odisha:

As per PMAY-U Mission guidelines, the State Government of Odisha has conducted ULB wise demand survey in 110 approved ULBs and subsequently submitted HFAPoAs for 85 ULBs after SLSMC approval. This agenda has been placed for the HFAPoAs for the 85 towns/ULBs before CSMC in its 51<sup>st</sup> for information and record. The appraisal of HFAPoAs has been carried out by the Mission. The assessment of the HFAPoAs has recorded a total demand in 85 towns to be 2,07,721 across 4 verticals of the Mission with a total projected Central Assistance of Rs. 2,997.4224 crore. The State share is Rs. 347.22 crore as Government of Odisha contributes Rs. 0.50 lakh for BLC component per unit.

The break-up of total demand is as under:

(Rs. in crore)

ISSR	CLSS	AHP	BLC	Total	Central Assistance	State Share
26,889 (12.95%)	1372 (0.66 %)	1,10,016 (52.96%)	69,444 (33.43%)	2,07,721	2,997.42	347.22

As per the HFAPoA phasing plan the State has planned for 48,326 houses for 2018-19 (23.22%), 72,200 houses for 2019-20 (34.75%), 74,392 houses for 2020-21(35.81 %)and 12, 803 houses for 2021-22 (6.16%).

The details of town-wise assessment of demand and Central financial assistance are placed at **Annexure-XXXV-H**. The city-wise phasing plan has also been recorded for reference separately as **Annexure-XXXV-HH**.

#### Slum Status:

In the HFAPoAs submitted for 85 towns of Odisha to the Ministry, the data pertaining to slums is incorporated. As per demand survey there are 1472 slums with 1,73,741 households. In this 1,30,239 eligibleslum households in 1274 tenable slums and 25,059 households in 198 untenable slums, in total 1,55,298 houses captured as eligible households under PMAY-U Mission. Accordingly, 1,55,298 houses have been proposed under four verticals: ISSR - 26,889 houses, AHP-76,507 houses, BLC-51,850 houses, CLSS-12 houses.

#### 9. Rajasthan:

The State Government of Rajasthan has conducted demand survey as per Annexure 4 and subsequently submitted a total of 117 HFAPoAs out of 189 approved towns to the Ministry, after approval of SLSMC. 99 HFAPoAs were not found satisfactory and devoid of necessary information which was sent back for revision to the State. This agenda is placed for those 18 towns before 51<sup>st</sup>CSMC for information and record.

The assessment of the 18 HFAPoAs has recorded a total demand in towns to be 32,842 across 4 verticals of the Mission, with a total projected Central Assistance of Rs. 554.9 crore. There is no monetary State share as Government of Rajasthan contributes in the form of land. The highest demand is received under AHP followed by BLC component of the Mission.

(Rs. in crore)

ISSR	CLSS	AHP	BLC (N)	BLC (E)	Total	Central Assistance	State Share
0	5661	15,225	10,365	1591	32,842	554.9	0
0	17.23%	46.35%	31.56%	4.48%	-	-	-

The details of city-wise assessment of demand and Central Financial Assistance for Rajasthan are placed at **Annexure-XXXV-I**. The city-wise phasing plan has also been recorded and placed at **Annexure-XXXV-II**. The State Government to submit signed copy of the HFAPoAs by the competent authority.



#### 10. Sikkim:

The State Government of Sikkim has conducted demand survey as per Annexure 4 and subsequently submitted a total of 7 HFAPoAs of approved towns to the Ministry, after approval of SLSMC. This agenda has been placed for those 7 towns before CSMC in its 51<sup>st</sup> meeting for information and record. The assessment of the 7 HFAPoAs has recorded a total demand of 5877 with a total projected Central Assistance of Rs. 95.68 crore. There is no provision of State share. There is no demand under ISSR component. The highest demand is received under AHP followed by BLC component of the Mission.

The details of city-wise assessment of demand and Central Financial Assistance for Sikkim are placed at **Annexure-XXXV-J**. The city-wise phasing plan has also been recorded and placed at **Annexure-XXXV-JJ**.

#### **11. Tamil Nadu:**

The State Government of Tamil Nadu has conducted ULB wise demand survey in 666 approved ULBs and subsequently submitted HFAPoAs for **598** ULBs (666 HFAPoAs approved in the 3<sup>rd</sup> SLSMC meeting of Tamil Nadu State held on 20-03-2018) to the Ministry with the SLSMC approval. This agenda has been placed for the HFAPoAs for 60 towns/ULBs before CSMC in its 51<sup>st</sup> for information and record.

The appraisal of HFAPoAs has been carried out by the Mission. The assessment of the HFAPoAs has recorded a total demand in 60 towns to be **3,79,655** across 4 verticals of the Mission with a total projected Central Assistance of Rs.7,306.89 crore. The State share is Rs.7,232.724 crore as Government of Tamil Nadu contributes Rs.6.00 lakh per unit for AHP and Rs.0.60 lakh per unit for BLC component.

The break-up of total demand is as under:

**ISSR:** 00 (0%),

**AHP:** 1,07,065 (28.2%)

**BLC:** 1, 34,804 (35.5%)

**CLSS:** 1,37,785 (36.3%)

As per the HFAPoAs phasing plan the State has planned for 1,21,255 houses between 2015-18 (31.9%), 61,514 houses for 2018-19 (16.2%), 1,08,173 houses for 2019-20 (28.49 %) and 88,713 houses for 2020-21 (23.1%).

The details of town-wise assessment of demand and Central Assistance are placed at **Annexure-XXXV-K**. The city-wise phasing plan has also been recorded for reference separately as **Annexure-XXXV-KK**.

#### **Slums:**

In the HFAPoAs submitted for 60 towns of Tamil Nadu to the Ministry, the data pertaining to slums is incorporated. As per demand survey there are 1699 slums with 3,28,410 households against the Census 2011 slum data of 3,41,098 households. In these 75,506 eligible slum households in 1,412 tenable slums and 39,446 households in 276 untenable slums, Minutes of the 51<sup>st</sup> CSMC/7.8.2020



(in total **1,14,952** houses) captured as eligible households under PMAY-U Mission. Out of these, **1,12,817** houses have been proposed under four vertical: ISSR – Nil, AHP- **48,225** houses, BLC- **62,021** houses and under CLSS- **2,571** houses.

## **12. Telangana:**

As per PMAY-U Mission guidelines, the State Government of Telangana has conducted ULB wise demand survey in 68 approved ULBs and subsequently submitted HFAPoAs for **66** ULBs to the Ministry. It was approved in the SLSMC meeting of Telangana State held on **14-07-2019** with the SLSMC approval. This agenda has been placed for the HFAPoAs for **66** towns/ULBs before CSMC in its 51<sup>st</sup> for information and record.

The appraisal of HFAPoAs has been carried out by the Mission. The assessment of the HFAPoAs has recorded a total demand in **66** towns to be **3,13,972** across 4 verticals of the Mission with a total projected Central Assistance of Rs.5,902.285 crore. The State share is Rs.8,543.017 crores as Government of Telangana contributes Rs.5.3 lakh per unit for AHP.

The break-up of total demand is as under:

**ISSR:** 242 (0.1%),

**AHP:** 1,61,189 (51.3%)

**CLSS:** 1,02,044 (32.5%)

**BLC:** 50,497 (16.1%)

As per the HFAPoAs phasing plan the State has majorly planned for 77,564 houses between 2017-18 (24.7%), 64,202 houses for 2018-19 (20.4%), 73,788 houses for 2019-20 (23.5%), 53,027 houses for 2020-21 (16.89%) and 28,828 houses for 2021-22 (9.17%).

The details of Town-wise assessment of demand and Central financial assistance are placed at **Annexure-XXXV-L**. The city-wise phasing plan has also been recorded for reference separately as **Annexure-XXXV-LL**.

## **Slums:**

In the HFAPoAs submitted for 66 towns of Telangana State to the Ministry, the data pertaining to slums is incorporated. As per demand survey there are 1412 slums with 3,17,447 households. In these 1,12,722 eligible slum households in 1,267 tenable slums and 3,444 households in 145 untenable slums (in total **1,16,166** houses) captured as eligible households under PMAY-U Mission. Accordingly, houses have been proposed under four verticals such under ISSR – 242 houses, AHP- 80,008 houses, BLC- 22,092 houses and under CLSS- 14,092 houses.

## **13. Tripura:**

The State Government of Tripura submitted 20 HFAPoAs for its entire approved towns. Various discrepancies were found in the report after appraisal hence these were sent for revision to State Government of Tripura. State has submitted the revised copies after corrections. The agenda for these 20 towns has been placed before CSMC in its 51<sup>st</sup> meeting for information and record. The total demand across all verticals is recorded as **1,30,906**. The vertical-wise demand is as follows:

Minutes of the 51<sup>st</sup> CSMC/7.8.2020



ISSR: 1531  
 CLSS: 25065  
 AHP: 3155  
 BLC (N): 100667  
 BLC (E): 488

The Central Assistance is Rs. 1,981.25 crore while State share is Rs. 168.31 crore as Tripura contributes Rs. 16,666 under BLC.

The details of city-wise assessment of demand and Central Financial Assistance are placed at **Annexure-XXXV-M**. The city-wise phasing plan has also been recorded and placed at **Annexure-XXXV-MM**. The State need to submit the HFAPoAs after signing of the competent authority of the State Government.

#### 14. Uttar Pradesh:

The State government of UP has conducted demand survey as per Annexure 4 and subsequently submitted a total of 418 HFAPoA out of 635 towns in phases to the Ministry, after approval of SI.SMC. A total of 343 HFAPoAs has already been placed before CSMC for information and record and remaining were sent for revision. The State government has resubmitted 21 of them after revision and additional 75 HFAPoAs. This agenda has been placed for 96 towns before 51<sup>st</sup> CSMC. The assessment of the 96 HFAPoAs has recorded a total demand in towns to be 4,75,507 across 4 verticals of the Mission, with a total projected **Central Assistance of Rs. 8806.56 crore**. The **State share is 4026.16 crore** as Government of UP contributes Rs. 1.0 lakh for AHP per unit and Rs. 1 lakh for BLC (N) per unit and Rs. 0.50 lakh per unit for BLC (E) components of the Mission. The highest demand is received under AHP followed by CLSS component of the Mission.

The break-up of total demand is as under:

(Rs. in crore)							
ISSR	CLSS	AHP	BLC (N)	BLC (E)	Total	Central Assistance	State Share
0	1,44,579	2,41,201	71,336	18,391	4,75,507	8806.56	4026.16
--	30.40%	50.72%	15.00%	3.86%	--	--	--

The State of U.P. has phased out majority of the housing demand between 2019-20 and 2021-22. All its demand is proposed to be completed by the year 2022 for these towns. Though Census of India reports few slums but in many cases the ULB has given the certificate that all slum listed has been improved and presently there is no slum in the town. Wherever slums are listed, it is shown as not financially feasible, therefore, either covered under BLC or AHP.



The details of city-wise assessment of demand and Central Financial Assistance are placed at **Annexure-XXXV-N**. The city-wise phasing plan has also been recorded and placed at **Annexure-XXXV-NN**.

#### 15. Uttarakhand:

Adhering to PMAY-U Mission guidelines, the State Govt. of Uttarakhand has conducted demand survey as per Annexure 4 and subsequently submitted a total of 56 HFAPoAs out of 91 towns to the Ministry, after approval of SLSMC. This agenda has been placed before CSMC in its 51<sup>st</sup> meeting for information and record. The assessment of the 56 HFAPoAs has recorded a total demand in towns to be 56946 across 4 verticals of the Mission, with a total projected Central Assistance of Rs. 890.39 crore. The State share is 412.12 crore as Govt. of Uttarakhand contributes Rs. 1.0 lakh for AHP and Rs. 0.5 lakh for BLC (N) components of the Mission. The highest demand is received under BLC followed by CLSS component of the Mission.

It has been observed that out of total demand majority of the potential beneficiaries have pucca house as mentioned in the HFAPoAs. The State has clarified that such situation is due to multiple eligible families are residing in one house. Therefore, they have been identified as new beneficiary for separate house despite of living in pucca one. Moreover, renters living in pucca house are also considered as new eligible beneficiaries.

The break-up of total demand is as under:

(Rs. in crore)							
ISSR	CLSS	AHP	BLC (N)	BLC (E)	Total	Central Assistance	State Share
0	7196 (26.62%)	32675 (24.42%)	14910 (45.5%)	2165 (3.0%)	<b>56,946</b>	890.39	412.12

The State of Uttarakhand has phased out majority of the housing demand between 2019-20 and 2020-21. The size of the towns presented today are generally small therefore, ISSR projects are not economically feasible.

The details of city-wise assessment of demand and Central Assistance are placed at **Annexure-XXXV-O**. The city-wise phasing plan has also been recorded and placed at **Annexure-XXXV-OO**.

#### 16. Bihar

Adhering to PMAY-U guidelines, the State Government of Bihar has conducted demand survey as per Annexure 4 and subsequently submitted a total of 109 HFAPoAs out of 142 towns to the Ministry, after approval of SLSMC. This agenda has been placed for those 65 towns before 51<sup>st</sup> CSMC for information and record. The assessment of the 65 HFAPoAs has recorded a total demand in towns to be 2,66,599 across 4 verticals of the Mission, with a total projected **Central Assistance of Rs. 4056.35 crore**. The **State share is 1248.03 crore** as Government of Bihar contributes Rs. 0.5 lakh for AHP and BLC (N) components of the Mission. The highest demand is received under BLC followed by CLSS component of the Mission.

The break-up of total demand is as under:

ISSR	CLSS	AHP	BLC (N)	Total	Central Assistance (Rs. in crore)	State Share (Rs. in crore)
2799 (1.04%)	14194 (5.32%)	67169 (25.2%)	182437 (68.43%)	266599	4056.35	1248.03

The State of Bihar has phased out majority of the housing demand between 2018-19 and to be saturated by 2019-20. The size of the towns presented today are generally small therefore, ISSR projects are not economically feasible.

The details of city-wise assessment of demand and Central Financial Assistance are placed at **Annexure XXXV-P**. The city-wise phasing plan has also been recorded and placed at **Annexure XXXV-PP**.

#### **TABLE AGENDA**

42	<b>Proposal for curtailment of 4,139 houses in 111 BLC (New construction) Projects earlier approved by CSMC under PMAY(U) Mission for the State of Uttarakhand (Agenda 42)</b>
----	--

#### **A. Brief Information:**

The State representative informed that the Urban Local bodies (ULBs) conducted verification of beneficiaries of approved DPR in 111 BLC projects during the implementation stage and found that 4139 beneficiaries are ineligible due to following reasons

- i. No Ownership documents of land
- ii. Ownership of land is not in favour of beneficiary
- iii. Death of beneficiaries
- iv. Residing on objectionable Government lands
- v. Already having pucca house
- vi. Unwillingness of beneficiary to construct house
- vii. Annual household income more than Rs. 3.0 Lakh
- viii. Already availed the benefit under other Missions etc.

Accordingly, it has been proposed to curtail 4139 houses in 111 BLC projects approved in various CSMC meetings. The proposal for curtailment has been approved by SLAC in its meeting held on 4<sup>th</sup> July 2020. The same will be put up before SLSMC for approval soon.

#### **B. CSMC Observations:**

SLSMC minutes may be submitted at the earliest. The Committee observed that State Government should ensure that no eligible beneficiary is deprived of benefit of PMAY (U) Minutes of the 51<sup>st</sup> CSMC/7.8.2020



scheme. It is believed that State has done due diligence before submitting the curtailment proposal in the meeting.

### C. CSMC Decision:

After deliberations, the CSMC approved the proposal of the State of Uttarakhand as under:

1. Approved curtailment of 4,139 houses in 111 BLC (New) projects earlier approved by CSMC under PMAY (U).
2. Central Assistance released for these beneficiaries will be adjusted in subsequent release to the State.
3. State Government would ensure to remove the curtailed beneficiaries from PMAY (U) – MIS. Further, before removing the beneficiaries from PMAY (U) – MIS, State must ensure that no eligible and willing beneficiary is removed / curtailed
4. State would ensure that all the DPRs where the curtailments are involved are revised accordingly and uploaded on website of SLNA / Department.

The details are at **Annexure XXXVI**.

<b>43.</b>	<b>Consideration of proposal for correcting the Implementing Agency share and Project Cost of 1 AHP project (224 houses) approved in 38th CSMC meeting for Muzaffarnagar Development Authority (Uttar Pradesh) under Pradhan Mantri Awas Yojana- Urban (Agenda 43)</b>
------------	--

### A. Brief Information:

State of Uttar Pradesh has informed the CSMC that 1 project (224 houses) under AHP component of PMAY(U) was approved by CSMC in its 38th meeting held on 26.09.2018 for Muzaffarnagar Development Authority.

In the said proposal it has been stated that, in the Minutes of SLSMC meeting inadvertently, the Implementing Agency share was mentioned as Rs. 53.69 lakh in place of Rs. 162.27 lakh and projects cost was mentioned as Rs. 1061.69 lakh in place of Rs. 1170.27 lakh as given in Annexure- 7B. Further the same were also approved by CSMC.

It was informed by the State that both the amounts need to be revised and accordingly rectification has been approved by SLSMC in its meeting held on 29.07.2020 . It was further informed that even after revision of the Implementing Agency share and of the total project cost, amount of Central Assistance and the State share will remain the same. The salient details of the 1 AHP project is as under:



(Rs. in lakh)

	Authority Name	City	Whether on Public/ Pvt. Land	No. of Houses	Central Assistance	State Share	Beneficiary Share	IA Share	Total Project Cost	1st Installment (40%) of Central Assistance
Details as per minutes of 38th CSMC meeting	Muzaffar Nagar Development Authority	Muzaffar Nagar	Public Land	224	336.00	224.00	448.00	53.69	1061.69	134.40
Revised proposal for approval	Muzaffar Nagar Development Authority	Muzaffar Nagar	Public Land	224	336.00	224.00	448.00	162.27	1170.27	134.40

## B. CSMC Decision:

The CSMC took note of the ratification requests made by the State Governments as approved by the SI.SMC.

44.	<b>GENERAL OBSERVATIONS</b>
-----	-----------------------------

- i. States/UTs should ensure that the **PMAY (U) logo** is displayed in front of all housing units constructed under PMAY(U) with funding support of the Government of India. However, State/UTs should not display any such information which may amount to violation of Model Code of Conduct (MCC), when it is in force, as per instructions issued by the Election Commission of India/State Election Commissions.
- ii. State Governments may prepare short films, printed literature/documents on projects undertaken under PMAY (U) to showcase how lives of beneficiaries have transformed. It should be widely circulated both in print and electronic media and also in various social media platforms for generating awareness. The State Government should also share with the Ministry high resolution photographs and video testimonials of beneficiaries whose houses have been completed.
- iii. The State/UT Governments should consider ISSR component of PMAY (U) for rehabilitation of slums by using land as a resource which is available with the State/UT/ULBs.
- iv. The Central funds in general and EBR funds in particular released under PMAY(U) Mission should be passed on to the ULBs/Implementing Agencies within the time frame stipulated in the respective sanction orders. Registration of all ULBs on PFMS may be ensured by all State/UT Governments without any further delay. This is a very important matter and hence appropriate arrangements and safeguards must be built in. The EBR fund is an interest bearing fund and it is important that the funds so released to State/UT do not remain parked with SLNA or State/UT Government, but is utilized on fast pace for the purpose it has been released. Any interest earned on the parked fund will be recovered/adjusted against subsequent releases in the sanctioned projects under PMAY (U).



- v. With regard to the vacant houses, if any, under JnNURM, the State Governments/UTs should look for realistic, pragmatic options so as to allot these houses to eligible beneficiaries in urban areas without any further delay or convert them in ARHCs.
- vi. A robust MIS System being critical for PMAY (U) Mission, States/UTs need to constantly monitor the linking of beneficiaries to sanctioned projects in PMAY (U)-MIS. All States/UTs should ensure that the Aadhaar details of beneficiaries with regards to their numbers and names are accurate while uploading/updating in MIS.
- vii. Under PFMS/DBT process, the funds would have to be transferred at every stage only through electronic mode for Beneficiary Led individual house Construction (BLC) under PMAY (U). The bank account details of the beneficiaries should necessarily be mapped so that the funds can flow to the beneficiaries' bank account directly. There should also be 100% Aadhaar linkages of beneficiaries in all AHP, BLC, ISSR and CISS cases.
- viii. It has come to notice that data on progress of construction of houses reported in PMAY(U)-MIS and those discussed in the CSMC meetings varies many a time. States/UTs must upload online Monthly Progress Reports (MPRs) of all sanctioned projects in PMAY(U)-MIS latest by 10<sup>th</sup> of every month so that the data are reconciled before every CSMC meeting.
- ix. HFAPoA should have been submitted prior to bringing project proposals for that city. If not, justification for delay should be provided.
- x. The State/UT Governments may make provision of cistern in toilet, two platforms in kitchen, cemented almirah/slab, storage space in living room, loft, etc. which are basic requirements for a family. Similarly, plantation drive may be organised on completion of construction work especially in AHP and ISSR projects to increase green cover at the locality.  
In BLC projects, houses should be constructed little away from the existing road, wherever possible, for better planning and ease of traffic movement. It was reiterated that PMAY (U) addresses the aspiration of human being for a better and dignified life. All out efforts should be made to provide maximum facilities.
- xi. The State/UT Governments may consider G+7 units under AHP and ISSR projects with lift facility as land is a scarce resource. The maintenance cost of the lift can be managed by the Resident Welfare Society once houses are occupied.
- xii. States/UTs should implement innovative, cost effective and high quality construction technologies for constructing the housing units under PMAY (U) and document the same. The tender documents should preferably be technology neutral and a clause of quality assurance for the potential bidders should be included.
- xiii. Further, the first instalment of Central Assistance in respect of ISSR and AHP projects shall be released on confirmation from the State/UT Government(s) about selection of Developer, issuance of work order and registration of project in RERA. The 2<sup>nd</sup> instalment of Central Assistance shall however be released only for the Aadhaar seeded beneficiaries entered in PMAY (U)-MIS and Geo-tagging of project by the State/UT Governments in respect of the project(s).
- xiv. The third and final instalment of Central Assistance may be considered for release if least 90% of sanctioned houses entered in PMAY(U)-MIS are completed and completion certificates of these houses are submitted in the project(s). Central Assistance for remaining houses will be released on confirmation by the State that they are completed in all respects. Detailed advisory will be issued separately.



- xv. State Level Appraisal Committee is expected to thoroughly appraise the DPRs before submitting the same to State Level Sanctioning & Monitoring Committee for approval. Combining SLAC and SLSMC meeting is not permissible as the mandate of the two bodies is distinct.
- xvi. Allotment of houses in AHP and ISSR vertical of PMAY (U) should be Aadhaar enabled, provision for which has already been made in PMAY (U)-MIS.
- xvii. State/UT Governments are advised to ensure that:
  - a. Adequate infrastructure is provided including individual water, sanitation and electricity connections.
  - b. There should be no duplication/change in the identified beneficiaries
  - c. Demarcation of land and mutation is carried out before implementation
  - d. The design and construction of houses is disaster resilient and the specifications conform to IS/ NBC norms.
- xviii. It has come to notice that some individual/organizations are collecting registration money etc. from potential beneficiaries seeking dwelling units in PMAY (U) fraudulently. The Ministry of Housing and Urban Affairs has not authorized any individual/organization/agency to collect application/registration fee for applying for houses in PMAY (U). Thus, no individual/agency/organization can collect any money/application fee from the beneficiary for enrolment under PMAY (U). All State/UT Governments may also issue disclaimer to this effect in their relevant websites/advertisements etc. to stop this kind of fraudulent activity.
- xix. The Ministry has launched a PMAY (U) Mobile App to enable beneficiaries to upload their photos with their house and a video clip where beneficiaries share experience of owning a house under PMAY (U) as testimonials. The App can be downloaded from Google Play Store. The State/UTs may inform their beneficiaries to upload the same using this Mobile App.

The meeting ended with a vote of thanks to the Chair.

\*\*\*\*\*



**List of participants in the 51<sup>st</sup> meeting of Central Sanctioning & Monitoring Committee CSMC) of PMAY (U) held under the chairmanship of Secretary (HUA) on 07.8.2020**

1	Shri Durga Shanker Mishra, Secretary, M/o HUA.....in Chair
2	Shri Amrit Abhijat, JS & MD (HFA), M/o HUA, Nirman Bhawan, New Delhi.
3	Shri S.S. Dubey, Joint Secretary & FA, M/o HUA, Nirman Bhawan, New Delhi.
4	Ms. Bindu Sreedathan, DDG, (HFA), M/o HUA, Nirman Bhawan, New Delhi,
5	Shri R.K. Gautam, Director (HFA-V), M/o HUA, Nirman Bhawan, New Delhi.
6	Shri Rishi Kumar, Director (HFA-IV), M/o HUA, Nirman Bhawan, New Delhi
7	Shri R.S. Singh, Director (HFA-I), M/o HUA, Nirman Bhawan, New Delhi
8	Shri Umraw Singh, Director, NBO, Nirman Bhawan, New Delhi.
9	Shri S.C. Jana, Dy Secretary, (HFA-III), M/o HUA, Nirman Bhawan, New Delhi
10	Ms. Anita Sirohiwal, Deputy Director (HFA-I), M/o HUA, Nirman Bhawan, New Delhi.
11	Shri Sanjeev Kumar Sharma, US (HFA-IV), M/o HUA, Nirman Bhawan, New Delhi.
12	Shri B.K. Mandal, US (HFA-V), M/o HUA, Nirman Bhawan, New Delhi.
13	Shri Jagdish Prasad, US (HFA-I), M/o HUA, Nirman Bhawan, New Delhi.
14	Shri Vinod Gupta, US (HFA-III), MoHUA, New Delhi
15	Dr. Shailesh Kr. Agrawal, ED, BMTPC, Lodhi Road, New Delhi
16	Shri Pankaj Gupta, Dy. Chief BMTPC, M/o HUA, Nirman Bhawan, New Delhi.
17	Shri C.N. Jha, Dy Chief BMTPC, M/o HUA, Nirman Bhawan, New Delhi.
18	Shri Arvind Kumar, DC-MIS, BMTPC, M/o HUA, Nirman Bhawan, New Delhi.
19	Shri Akash Mathur, D.O., BMTPC, M/o HUA, Nirman Bhawan, New Delhi.
20	Shri Praveen Suri, S. Analyst, BMTPC, M/o HUA, Nirman Bhawan, New Delhi.
21	Shri Radhey Shyam Saini, PMU, MoHUA, New Delhi
22	Dr. D. Kaval Kumar, PMU, MoHUA, New Delhi
23	Shri Manish Kumar, MoHUA, New Delhi
24	Dr. Khatibullah Sheikh, PMU, M/o HUA, Nirman Bhawan, New Delhi.
25	Shri J.K. Prasad, PMU- M/o HUA, Nirman Bhawan, New Delhi.
26	Ms Lavanya Gotety, CB-Coordinator, PMU- M/o HUA, Nirman Bhawan, New Delhi.
27	Dr. Sunil Pareek, Regional Coordinator, PMU- M/o HUA, Nirman Bhawan, New Delhi.
28	Shri R.M. Ravi, Regional Coordinator, PMU- M/o HUA, Nirman Bhawan, New Delhi.
29	Ms. Dipti Singh, PMU- M/o HUA, Nirman Bhawan, New Delhi.
30	Ms. Pooja Gupta, PMU- M/o HUA, Nirman Bhawan, New Delhi.
31	Shri Akhilesh Kekre, PMU, M/o HUA Delhi
32	Ms. Ashwati Menon, PMU, M/o HUA Delhi
33	Shri Manish Kumar, PMU, M/o HUA Delhi
34	Shri Brijesh Kumar, PMU, M/o HUA Delhi
35	Ms. Seema Singh, PMU, M/o HUA Delhi
	Representative of the States/UTs participated in the CMC meeting through webinar.

36	Dr N Satyanarayana, Mission Director, State Government of Telangana
37	Shri Suresh Kumar, Chief Engineer GHMC, State Government of Telangana
38	Shri Ravinder Reddy, Chief Engineer from Housing, State Government of Telangana
39	Shri Ajay Jain, Principal Secretary, Housing, Government of Andhra Pradesh
40	Shri Naveen Kumar, Government of Andhra Pradesh
41	Shri Sridhar, Mission Director (PMAY), Government of Andhra Pradesh
42	Dr Ram Prasad, Mission Director for PMAY, RGRHC, Govt of Karnataka
43	Shri Mahadev Prasad, General Manager, RGRIC, Govt of Karnataka
44	Shri Lingaraju SH TCP, UT of Andaman & Nicobar
45	Shri Muthu, Administrative officer, UT of Andaman & Nicobar
46	Shri Rakesh Lakhoni, I.A.S, Principal Secretary, Housing and Urban Development Department, Govt. of Tamil Nadu
47	Shri Hari Kishore, I.A.S, Mission Director, Kudumbashree -SLNA, Govt. of Kerala
48	Shri Lochan Schra, IAS, Secretary, Housing & Urban Development, Govt of Gujarat
49	Shri D.M. Muglikar, Ex. Engg. MHADA, Govt. of Maharashtra
50	Shri Ashok Chandra Project Director, RUIDCO, Rajasthan
51	Shri Vinod Kumar Suman, Deptt of UD, Govt of Uttarakhand
52	Shri R.K. Gautam,, Director, UD, State Govt of Himachal Pradesh
53	Shri Umesh Pratap Singjh, Director, SUDA, Govt of Uttar Pradesh
54	Shri Atul Singh, PMU SUDA, Govt of Uttar Pradesh
55	Shri Alamel Mangai D, Spl. Secretary, UD, Chhattisgarh
56	Shri Santanu Mukherjee, Mission Director, SUDA, Govt. of West Bengal
57	Shri Joseph H Lalramsanga, Mission Director , PMAY(U), Government of Mizoram
58	Ms Nidhi Kesarwani, Commiissioner MAHUD, Govt of Manipur
59	Shri Suvanish Das, Mission Director, Government of Assam
60	Shri Binodanand Jha, Mission Director (PMAY), Government of Bihar



Annexure – II-A : Salient details of the 12 BLC (New) projects submitted by the State of Assam

(Rs. in lakh)

S. No.	Name of the District	Name of ULB	No. of Houses	Beneficiary Details				Project Cost				
				GEN include- ing OBC	SC	ST	Total	Project Cost	Central Assistance @ Rs. 1.5 lakh/DU	State Share	Beneficiary Share	1st Installment of Central Assistance (40%)
1	Cachar	Silchar DA	1,298	939	359	0	1,298	3,086.140	1,947.00	649.00	490.140	778.80
2	Jorhat	Toek MB	51	25	26	0	51	141.058	76.50	25.50	39.058	30.60
3	Udalguri	Udalguri MB	56	21	6	29	56	133.460	84.00	28.00	21.460	33.60
4	Baksa	Goreswar	363	126	43	194	363	996.550	544.50	181.50	270.550	217.80
5	Sonitpur	Tezpur DA	351	347	3	1	351	1,009.480	526.50	175.50	307.480	210.60
6	Kokrajhar	Kokrajhar MB and DA	232	51	0	181	232	693.680	348.00	116.00	229.680	139.20
7	Sivasagar	Amguri MB	43	35	8	0	43	128.660	64.50	21.50	42.660	25.80
8	Nalbari DA	Nalbari DA	108	103	5	0	108	257.170	162.00	54.00	41.170	64.80
9	Nalbari	Nalbari MB	92	88	4	0	92	247.090	138.00	46.00	63.090	55.20
10	Dima Hasao	Mailbong MB	305	13	1	291	305	911.950	457.50	152.50	301.950	183.00

*[Signature]*

11	Nagaon	Nagaon MB	627	462	160	5	627	1,875.984	940.50	313.50	621.984	376.20
12	Hojai	Hojai MB	196	161	35	0	196	499.380	294.00	98.00	107.380	117.60
Total			3,722	2,371	650	701	3,722	9,980.602	5,583.00	1,861.00	2,536.602	2,233.20



Annexure – II-B : Salient details of the 1 AHP project submitted by the State of Assam

(Rs in lakh)

S. No.	Name of the City	No. of Houses	Beneficiary Details				Project Cost			
			GEN including OBC	SC	ST	Total	Project Cost	Central Assistance @ Rs. 1.5 lakh/DU	State Share	Beneficiary Share
1	Bongaigaon DA	128	-	-	-	128	952.00	192.00	64.00	696.00
	Total	128	-	-	-	128	952.00	192.00	64.00	696.00
										76.80
										76.80

*[Signature]*

Annexure – II-C : Salient details of the 1 ISSR project submitted by the State of Assam

(Rs. in lakh)

S. No.	Name of the City	No. of Houses	Beneficiary Details				Project Cost				
			GEN including OBC	SC	ST	Total	Project Cost	Central Assistance @ Rs. 1.0 lakh/DU	State Share	Beneficiary Share	1st Installment 40% of Central Assistance
1	Hojai MB	44	-	-	-	44	250.73	44.00	22.00	184.73	17.60
Total		44	-	-	-	44	250.73	44.00	22.00	184.73	17.60

Annexure – III : Salient details of the 1 AHP project submitted by the UT of Andaman & Nicobar Islands

City	Name of the project	No of houses	Total Project Cost	Central Assistance @ Rs 1.50 Lakh	UT share	ULB share	Cross subsidize d by NBCC	Beneficiary share	Rs. in lakh	
									1 <sup>st</sup> Instalment	(40 % of Central Assistance)
Port Blair	Construction of 555 houses at Brookshabad Part Village and Prothrapur	555	14813.00	832.50	Nil	Nil	13980.50	Nil	333.00	

*[Signature]*

**Annexure – IV : Salient details of the 58 BLC (New Construction) projects submitted by the State of Bihar**

*Rs. in lakh*

S. No.	Name of the project	No. of DUs considered	GEN including OBC	SC	ST	Total	Total cost of the project	Central Assistance (@1.50 lakh)	State Share (@0.50 lakh)	Beneficiary Share	1st installment of Central Assistance (40%)
1	Amarpur Nagar Panchayat Ph-IV	656	469	187	0	656	3430.067	984.00	328.00	2118.067	393.60
2	Ara Nagar Nigam Ph-IV	612	228	361	23	612	3207.669	918.00	306.00	1983.669	367.20
3	Aurangabad Nagar Parishad Ph-III	128	90	38	0	128	676.483	192.00	64.00	420.483	76.80
4	Bagaha Nagar Parishad Ph-V	970	762	121	87	970	5723.999	1455.00	485.00	3783.999	582.00
5	Bahadurganj Nagar Panchayat Ph-IV	1687	1507	180	0	1687	9179.169	2530.50	843.50	5805.169	1012.20
6	Balia Nagar Panchayat Ph-V	1311	871	439	1	1311	7069.489	1966.50	655.50	4447.489	786.60
7	Barahiya Nagar Panchayat Ph-IV	446	273	173	0	446	2333.976	669.00	223.00	1441.976	267.60
8	Barbigha Nagar Panchayat Ph-III	272	126	146	0	272	1440.256	408.00	136.00	896.256	163.20
9	Begusarai Nagar Nigam Ph-VI	2369	1710	659	0	2369	12774.690	3553.50	1184.50	8036.690	1421.40
10	Belsand Nagar Panchayat Ph-II	1004	849	150	5	1004	5693.001	1506.00	502.00	3685.001	602.40
11	Bertiah Nagar Parishad Ph-III	142	140	1	1	142	830.963	213.00	71.00	546.963	85.20
12	Bhagalpur Nagar Nigam Ph-III	1487	1125	286	76	1487	7739.538	2230.50	743.50	4765.538	892.20
13	Bikramganj Nagar Parishad Ph-III	355	173	135	47	355	1865.039	532.50	177.50	1155.039	213.00
14	Birpur Nagar Panchayat Ph-IV	407	373	34	0	407	2394.780	610.50	203.50	1580.780	244.20
15	Bodhgaya Nagar Panchayat Ph-V	376	249	127	0	376	1892.532	564.00	188.00	1140.532	225.60
16	Buxer Nagar Parishad Ph-III	207	135	63	9	207	1129.992	310.50	103.50	715.992	124.20
17	Chakia Nagar Panchayat Ph-VI	1062	1030	32	0	1062	5878.436	1593.00	531.00	3754.436	637.20
18	Chhapra Nagar Nigam Ph-IV	2600	2172	428	0	2600	13734.344	3900.00	1300.00	8534.344	1560.00
19	Daudnagar Nagar Parishad Ph-III	491	301	190	0	491	2602.703	736.50	245.50	1620.703	294.60
20	Dumra Nagar Panchayat Ph-IV	76	55	21	0	76	431.109	114.00	38.00	279.109	45.60

21	Dumraon Nagar Parishad Ph-IV	736	612	80	44	736	4017.750	1104.00	368.00	2545.750	441.60
22	Hilsa Nagar Parishad Ph-III	266	183	83	0	266	1420.233	399.00	133.00	888.233	159.60
23	Islampur Nagar Panchayat Ph-IV	40	31	9	0	40	213.569	60.00	20.00	133.569	24.00
24	Jagdishpur Nagar Panchayat Ph-III	1075	738	130	207	1075	5634.387	1612.50	537.50	3484.387	645.00
25	Janakpur Road Nagar Panchayat Ph-IV	217	184	33	0	217	1230.930	325.50	108.50	796.930	130.20
26	Kahalgaoon Nagar Panchayat Ph-III	636	545	91	0	636	3310.253	954.00	318.00	2038.253	381.60
27	Kasba Nagar Panchayat Ph-IV	699	581	101	17	699	3927.534	1048.50	349.50	2529.534	419.40
28	kateya Nagar Panchayat Ph-IV	663	425	172	66	663	3679.557	994.50	331.50	2353.557	397.80
29	Kathar Nagar Nigam Ph-IV	2880	2377	109	394	2880	15993.072	4320.00	1440.00	10233.072	1728.00
30	Koath Nagar Panchayat Ph-VI	318	238	80	0	318	1728.022	477.00	159.00	1092.022	190.80
31	Kochas Nagar Panchayat Ph-IV	184	143	41	0	184	955.037	276.00	92.00	587.037	110.40
32	Lakhisarai Nagar Parishad Ph-IV	563	502	61	0	563	2946.252	844.50	281.50	1820.252	337.80
33	Mahnar Nagar Parishad Ph-IV	1307	975	332	0	1307	7055.866	1960.50	653.50	4441.866	784.20
34	Mahua Nagar Panchayat Ph-III	997	770	227	0	997	5382.324	1495.50	498.50	3388.324	598.20
35	Mairwa Nagar Panchayat Ph-III	536	391	77	68	536	2943.792	804.00	268.00	1871.792	321.60
36	Makhdumpur Nagar Panchayat Ph-III	331	220	111	0	331	1692.936	496.50	165.50	1030.936	198.60
37	Manihari Nagar Panchayat Ph-IV	2166	1671	459	36	2166	11996.911	3249.00	1083.00	7664.911	1299.60
38	Marhaura Nagar Panchayat Ph-V	511	379	132	0	511	2699.327	766.50	255.50	1677.327	306.60
39	Masaudhi Nagar Parishad Ph-III	153	134	14	5	153	808.371	229.50	76.50	502.371	91.80
40	Mehsi Nagar Panchayat Ph-V	1810	1720	90	0	1810	10045.066	2715.00	905.00	6425.066	1086.00
41	Mirganj Nagar Panchayat Ph-IV	643	385	258	0	643	3568.560	964.50	321.50	2282.560	385.80
42	Mokama Nagar Parishad Ph-V	452	304	148	0	452	2441.731	678.00	226.00	1537.731	271.20
43	Motipur Nagar Panchayat Ph-V	728	642	56	30	728	4001.969	1092.00	364.00	2545.969	436.80
44	Nabinagar Nagar Panchayat Ph-IV	302	218	84	0	302	1620.185	453.00	151.00	1016.185	181.20
45	Nasiriganj Nagar Panchayat Ph-IV	260	212	48	0	260	1390.251	390.00	130.00	870.251	156.00

101

46	Navada Nagar Parishad Ph-III	48	26	22	0	48	252,435	72.00	24.00	156,435	28,80
47	Nirmali Nagar Panchayat Ph-IV	564	493	71	0	564	3318,565	846.00	282.00	2190,565	338,40
48	Pakridaval Nagar panchayat Phase-VI	769	632	137	0	769	4323,203	1153.50	384.50	2785,203	461,40
49	Patna Nagar Nigam Ph-II	1677	1234	338	105	1677	9218,838	2515.50	838.50	5804,838	1006,20
50	Ramnagar Nagar Panchayat Ph-IV	798	625	153	20	798	4709,022	1197.00	399.00	3113,022	478,80
51	Rosera Nagar Panchayat Ph-IV	900	722	178	0	900	4914,882	1350.00	450.00	3114,882	540,00
52	Sahebganj Naagr Panchayat Ph-VI	834	675	141	18	834	4592,187	1251.00	417.00	2924,187	500,40
53	Sasaram Nagar Parishad Ph-III	300	183	101	16	300	1557,126	450.00	150.00	957,126	180,00
54	Sheikhpura Nagar Parishad Ph-III	368	255	109	4	368	1948,582	552.00	184.00	1212,582	220,80
55	Sherghati Nagar Panchayat Ph-III	1317	1213	89	15	1317	6628,896	1975.50	658.50	3994,896	790,20
56	Sitamarhi Nagar Parishad Ph-V	622	566	27	29	622	3528,289	933.00	311.00	2284,289	373,20
57	Sultanganj Nagar Parishad Ph-V	1562	1287	275	0	1562	8129,898	2343.00	781.00	5005,898	937,20
58	Warsaliganj Nagar Panchayat Ph-V	518	518	0	0	518	2736,760	777.00	259.00	1700,760	310,80
	<b>Total</b>	<b>45,408</b>	<b>35,647</b>	<b>8,438</b>	<b>1,323</b>	<b>45,408</b>	<b>2,46,590,801</b>	<b>68,112.00</b>	<b>22704.00</b>	<b>1,55,774,801</b>	<b>27,244.80</b>



**Annexure – V : Salient details of the 179 BLC (New Construction) projects submitted by the State of Chhattisgarh**

*Rs. in lakhs*

A- Approved in SLSMC dated 2.7.2020											
Sr. No.	Name of the City	Categories of Houses				No. of Beneficiary	Project Cost	Central Assistance	State Share	Beneficiary Share	1st Installment 40% of Central Assistance
		GEN	SC	ST	OBC						
1	Abhanpur	10	4	1	55	70	218.15	105.00	57.68	55.47	42.00
2	Adbhar	-	19	3	70	92	291.93	138.00	77.23	76.71	55.20
3	Ahiwara	29	59	18	182	288	872.57	432.00	230.66	209.91	172.80
4	Akaltara	29	20	4	56	109	334.47	163.50	88.65	82.33	65.40
5	Ambagarhchowki	12	13	19	116	160	497.04	240.00	131.64	125.40	96.00
6	Ambikapur	21	21	33	42	117	360.48	175.50	95.24	89.74	70.20
7	Antagath	27	11	12	35	85	266.48	127.50	70.45	68.53	51.00
8	Arang	8	43	3	207	261	762.61	391.50	202.70	168.41	156.60
9	Arjunda	4	13	4	60	81	254.90	121.50	67.38	66.02	48.60
10	BadeBacheli	38	4	41	13	96	303.24	144.00	79.96	79.28	57.60
11	Bagbahara	6	82	20	94	202	631.61	303.00	167.22	161.39	121.20
12	Baikunthpur	14	-	4	40	58	182.71	87.00	48.27	47.44	34.80
13	Balod	18	15	45	252	330	1,025.76	495.00	271.23	259.53	198.00
14	Baloda	5	41	5	11	62	195.43	93.00	51.72	50.71	37.20
15	Baloda Bazar	3	15	2	28	48	145.27	72.00	38.39	34.88	28.80
16	Balrampur	25	6	16	8	55	175.65	82.50	46.42	46.73	33.00

17	Barsur	5	2	27	15	49	152.22	73.50	40.31	38.40	29.40
18	Bemetara	37	24	2	205	268	842.66	402.00	222.75	217.91	160.80
19	Berla	12	16	4	53	85	264.05	127.50	69.93	66.62	51.00
20	Bhairamgarh	5	1	14	19	39	124.07	58.50	32.72	32.85	23.40
21	Bhakhara	8	10	7	95	120	372.49	180.00	98.44	94.05	72.00
22	Bhanupratappur	13	29	1	44	87	270.27	130.50	71.58	68.19	52.20
23	Bhatapara	8	9	8	25	50	155.91	75.00	41.20	39.71	30.00
24	Bhatgaon	7	14	4	24	49	152.24	73.50	40.23	38.51	29.40
25	Bhilai	75	71	11	244	401	1,166.28	601.50	309.47	255.31	240.60
26	Bhilai Charoda	81	271	152	1,510	2,014	6,315.52	3,021.00	1,671.78	1,622.75	1,208.40
27	Bijapur	14	12	28	24	78	245.63	117.00	64.77	63.86	46.80
28	Bilagarh	5	16	1	76	98	303.48	147.00	80.30	76.19	58.80
29	Bilaspur	128	86	24	544	782	2,482.44	1,173.00	656.04	653.40	469.20
30	Birgaon	25	14	1	66	106	332.22	159.00	87.94	85.28	63.60
31	Bodla	14	51	55	191	311	967.67	466.50	256.26	244.91	186.60
32	Champa	3	13	9	50	75	227.96	112.50	60.45	55.01	45.00
33	Charama	3	1	6	48	58	183.71	87.00	48.44	48.27	34.80
34	Chhuikhadan	1	3	19	162	185	561.58	277.50	148.45	135.63	111.00
35	Chikhilakasa	9	6	29	33	77	238.33	115.50	62.96	59.87	46.20
36	Churikala	2	6	1	23	32	100.06	48.00	26.44	25.62	19.20
37	Churiya	1	2	3	42	48	149.11	72.00	39.49	37.62	28.80
38	Dallirajhara	2	11	11	41	65	199.65	97.50	52.80	49.35	39.00

✓

39	Daundi Lohara	4	14	43	95	156	490.09	234.00	129.55	126.54	93.60
40	Devkar	6	1	3	26	36	113.39	54.00	29.97	29.42	21.60
41	Dhamtari	7	17	9	88	121	370.05	181.50	98.09	90.46	72.60
42	Dipka	5	2	3	4	14	44.64	21.00	11.80	11.84	8.40
43	Dongargaon	17	4	2	44	67	204.62	100.50	54.24	49.88	40.20
44	Dongargarh	68	172	56	277	573	1,741.44	859.50	472.98	408.96	343.80
45	Dornapal	17	2	20	9	48	152.84	72.00	40.30	40.53	28.80
46	Doundi	5	16	90	57	168	524.48	252.00	138.83	133.65	100.80
47	Durg	31	36	22	366	455	1,378.32	682.50	364.77	331.05	273.00
48	Farasgaon	14	1	27	15	57	179.06	85.50	47.31	46.25	34.20
49	Gandai	27	57	58	287	429	1,339.70	643.50	354.55	341.65	257.40
50	Gaurella	4	3	3	49	59	186.64	88.50	49.38	48.76	35.40
51	Geedam	13	-	4	9	26	80.77	39.00	21.39	20.38	15.60
52	Gharghoda	15	10	53	40	118	363.95	177.00	96.36	90.59	70.80
53	Gunderdehi	28	37	13	218	296	924.59	444.00	244.41	236.18	177.60
54	Gurur	3	18	2	49	72	219.04	108.00	57.90	53.14	43.20
55	Jagdulpur	49	16	50	59	174	533.74	261.00	140.75	132.00	104.40
56	Jamul	8	10	7	128	153	478.63	229.50	126.65	122.48	91.80
57	Janigir naila	11	24	4	54	93	284.19	139.50	75.10	69.59	55.80

Wg

58	Jashpurnagar	24	2	18	18	62	191.67	93.00	50.70	47.98	37.20
59	Kasdol	4	6	3	41	54	170.02	81.00	44.93	44.09	32.40
60	Katghora	20	8	19	71	118	367.83	177.00	96.55	94.28	70.80
61	Kawardha	6	2	-	56	64	195.92	96.00	51.93	47.99	38.40
62	Keshkal	10	2	21	14	47	145.83	70.50	38.62	36.70	28.20
63	Khairagath	1	17	14	180	212	659.25	318.00	174.27	166.98	127.20
64	Kharod	6	20	24	99	149	468.88	223.50	123.91	121.47	89.40
65	Kharora	-	3	3	36	42	127.62	63.00	33.82	30.80	25.20
66	Kharsiya	29	9	41	54	133	407.54	199.50	107.77	100.26	79.80
67	Kondagaon	51	63	123	183	420	1,285.65	630.00	340.15	315.50	252.00
68	Konta	7	5	7	24	43	137.43	64.50	36.24	36.69	25.80
69	Kota	41	2	4	221	268	847.20	402.00	223.89	221.31	160.80
70	Kumhari	19	64	12	258	353	1,098.58	529.50	290.93	278.15	211.80
71	Kunkuri	17	24	25	38	104	327.47	156.00	86.52	84.95	62.40
72	Kura	7	3	-	96	106	332.41	159.00	87.93	85.48	63.60
73	Kusmi	2	4	9	17	32	100.99	48.00	26.74	26.25	19.20
74	Lailunga	41	31	50	54	176	545.57	264.00	144.18	137.39	105.60

75	Lakhanpur	18	17	69	139	243	754.55	364.50	199.85	190.20	145.80
76	Lavan	-	10	-	18	28	87.73	42.00	23.19	22.55	16.80
77	Magarload	3	7	7	170	187	577.71	280.50	152.73	144.48	112.20
78	Mahasamund	2	1	1	44	48	146.30	72.00	38.79	35.51	28.80
79	Maro	11	83	15	105	214	672.23	321.00	177.70	173.53	128.40
80	Mungeli	5	20	-	67	92	290.13	138.00	76.67	75.46	55.20
81	Nagri	13	13	15	74	115	357.76	172.50	94.55	90.72	69.00
82	Narayanpur	10	5	5	16	36	113.83	54.00	30.02	29.81	21.60
83	Nawagarh	6	13	1	38	58	178.95	87.00	47.41	44.54	34.80
84	Nayabaradwar	8	105	2	49	164	509.47	246.00	134.93	128.54	98.40
85	Palari	8	9	15	115	147	458.46	220.50	121.20	116.76	88.20
86	Pali	-	1	-	5	6	17.31	9.00	4.57	3.74	3.60
87	Pandaria	50	115	43	196	404	1,257.05	606.00	332.90	318.15	242.40
88	Pandatarai	14	6	11	77	108	335.75	162.00	88.92	84.83	64.80
89	Patan	2	7	6	59	74	228.45	111.00	60.52	56.92	44.40
90	Pathariya	1	11	5	44	61	189.50	91.50	50.19	47.81	36.60
91	Pathalgaon	22	76	69	25	192	603.17	288.00	159.55	155.62	115.20
92	Pendra	13	2	9	21	45	140.74	67.50	37.26	35.98	27.00
93	Pipariya	10	11	2	90	113	351.03	169.50	92.97	88.56	67.80
94	Pithora	11	4	16	73	104	323.07	156.00	85.57	81.50	62.40

NA

95	Premnagar	3	9	12	33	57	177.36	85.50	46.83	45.03	34.20
96	Pussore	14	15	5	30	64	198.66	96.00	52.50	50.16	38.40
97	Raigarh	40	44	91	177	352	1,093.46	528.00	289.19	276.27	211.20
98	Raipur	156	133	88	758	1,135	3,567.01	1,702.50	943.25	921.25	681.00
99	Rajm	20	5	1	55	81	249.29	121.50	65.97	61.82	48.60
100	Rajnandgaon	69	131	54	916	1,170	3,570.81	1,755.00	939.82	875.99	702.00
101	Raipur	3	1	10	10	24	77.07	36.00	20.43	20.64	14.40
102	Ramanujganj	13	1	-	24	38	122.03	57.00	32.36	32.67	22.80
103	Sahaspur Joghara	8	13	1	35	57	180.55	85.50	47.73	47.32	34.20
104	Saja	3	-	2	50	55	170.66	82.50	45.21	42.95	33.00
105	Sakti	5	6	2	49	62	193.85	93.00	51.32	49.53	37.20
106	Satagaon	9	69	36	179	293	923.29	439.50	244.33	239.46	175.80
107	Saraipali	14	19	11	96	140	432.74	210.00	114.58	108.16	84.00
108	Sarangarh	13	13	13	54	93	293.77	139.50	77.64	76.64	55.80
109	Sariya	3	16	22	4	45	139.79	67.50	37.02	35.27	27.00
110	Simga	82	60	6	447	595	1,850.67	892.50	489.77	468.40	357.00
111	Sitapur	17	23	107	72	219	682.87	328.50	180.41	173.96	131.40
112	Sukma	12	2	15	19	48	152.12	72.00	40.11	40.01	28.80
113	Surajpur	16	1	7	59	83	258.05	124.50	68.24	65.31	49.80
114	Takhatpur	54	5	-	123	182	582.43	273.00	153.92	155.51	109.20
115	Thankhamariya	15	3	4	56	78	245.77	117.00	64.97	63.80	46.80
116	Tilda Newra	2	4	3	29	38	117.66	57.00	31.09	29.57	22.80

117	Tumgaon	1	8	10	21	40	119.58	60.00	31.60	27.98	24.00
118	Tundra	2	23	2	23	50	156.39	75.00	41.40	39.99	30.00
119	Utai	1	1	4	21	27	83.88	40.50	22.21	21.16	16.20
120	Wadranagar	7	1	48	39	95	304.91	142.50	76.27	86.13	57.00
	<b>Total (A)</b>	<b>2,113</b>	<b>2,861</b>	<b>2,334</b>	<b>12,941</b>	<b>20,249</b>	<b>62,883.67</b>	<b>30,373.50</b>	<b>16,638.67</b>	<b>15,871.50</b>	<b>12,149.40</b>
<b>Approved in SLSMC dt 26.10 .2019</b>											
Sr. No.	Name of the City	Categories of Houses				No. of Beneficiary	Project Cost	Central Assistance	State Share	Beneficiary Share	1st Installment (40% of Central Assistance)
		GEN	SC	ST	OBC						
1	Ahiwara	-	9	1	21	31	95.97	46.50	25.37	24.10	18.60
2	Ambikapur	66	6	51	73	196	606.71	294.00	160.29	152.42	117.60
3	Arang	-	-	-	101	101	302.90	151.50	80.38	71.02	60.60
4	Bagbahara	13	66	25	77	181	562.28	271.50	148.92	141.86	108.60
5	Baikunthpur	9	3	15	55	82	253.52	123.00	66.98	63.54	49.20
6	Balod	4	2	7	20	33	104.36	49.50	27.59	27.27	19.80
7	Balrampur	3	6	6	5	20	63.25	30.00	16.71	16.54	12.00
8	Bastar	2	1	27	18	48	151.98	72.00	40.08	39.90	28.80
9	Bemetara	14	11	4	51	80	251.30	120.00	66.43	64.87	48.00
10	Berla	2	9	1	23	35	111.00	52.50	29.34	29.16	21.00
11	Bhatgaon	4	2	7	34	47	147.24	70.50	38.91	37.83	28.20

12	Bhatgaon	4	1	3	8	16	49.98	24.00	13.23	12.75	9.60
13	Bhilai	28	38	8	106	180	527.25	270.00	139.81	117.44	108.00
14	Bhilai Charoda	5	7	1	19	32	100.54	48.00	26.58	25.96	19.20
15	Chhura	2	9	7	20	38	118.76	57.00	31.44	30.32	22.80
16	Daundi Iohara	1	3	11	18	33	102.00	49.50	26.96	25.54	19.80
17	Dhamtari	22	33	9	89	153	467.84	229.50	123.91	114.43	91.80
18	Dharamjagarh	3	53	72	1	129	399.61	193.50	105.85	100.26	77.40
19	Dongargaon	10	10	3	38	61	187.28	91.50	49.51	46.27	36.60
20	Dongargarh	13	16	3	58	90	275.07	135.00	72.71	67.36	54.00
21	doundi	2	2	8	9	21	65.52	31.50	17.32	16.70	12.60
22	Durg	28	17	10	182	237	721.88	355.50	191.17	175.21	142.20
23	Gariyabandh	1	3	4	8	16	50.00	24.00	13.21	12.79	9.60
24	Gobranavapara	2	46	1	44	93	277.62	139.50	73.38	64.74	55.80
25	Gunderdehi	4	5	3	27	39	123.32	58.50	32.60	32.22	23.40
26	Jagdulpur	54	11	62	63	190	593.58	283.00	156.52	152.06	114.00
27	Jamul	3	2	1	60	66	205.61	99.00	54.46	52.15	39.60
28	Janigir Naila	5	43	2	155	205	638.86	307.50	169.17	162.19	123.00
29	Kasdol	5	4	1	22	32	99.78	48.00	26.37	25.41	19.20
30	Kharod	2	1	-	59	62	196.20	93.00	51.91	51.29	37.20
31	Kharora	1	13	9	118	141	427.41	211.50	113.30	102.61	84.60
32	Kharsiya	-	11	4	34	49	144.71	73.50	38.44	32.77	29.40
33	Kondagaon	13	18	54	66	151	463.61	226.50	122.87	114.24	90.60



34	Korba	36	38	8	120	202	608.70	303.00	160.87	144.83	121.20
35	Kotba	6	5	13	19	43	132.54	64.50	35.02	33.03	25.80
36	Kumhari	1	10	4	37	52	166.00	78.00	43.88	44.12	31.20
37	Kunkuri	14	23	18	34	89	282.82	133.50	74.73	74.59	53.40
38	Kura	1	1	-	34	36	113.43	54.00	30.03	29.40	21.60
39	Kurud	1	6	6	45	58	180.14	87.00	47.62	45.52	34.80
40	Lavan	1	12	1	21	35	109.85	52.50	29.03	28.32	21.00
41	Lorimi	125	3	1	66	195	619.92	292.50	163.83	163.59	117.00
42	Mahasamund	2	11	6	29	48	145.78	72.00	38.66	35.12	28.80
43	Maro	3	40	3	21	67	209.57	100.50	55.40	53.67	40.20
44	Narayanpur	6	-	13	12	31	97.72	46.50	25.77	25.45	18.60
45	Navagarh	3	7	-	35	45	140.70	67.50	37.19	36.01	27.00
46	Palari	3	3	-	16	22	67.95	33.00	18.00	16.95	13.20
47	Pandatarai	17	21	2	36	76	235.17	114.00	62.30	58.87	45.60
48	parpodi	4	2	-	24	30	94.20	45.00	24.90	24.30	18.00
49	Patan	-	1	2	38	41	126.14	61.50	33.43	31.22	24.60
50	Pussore	-	4	5	23	32	99.36	48.00	26.26	25.10	19.20
51	Raigarh	21	10	37	88	156	484.52	234.00	128.19	122.33	93.60
52	Raipur	68	94	66	411	639	1,886.70	958.50	498.71	429.49	383.40
53	Rajnandgaon	2	12	4	104	122	378.00	183.00	99.92	95.08	73.20
54	Rajpur	2	5	10	11	28	86.91	42.00	22.96	21.95	16.80
55	Saja	1	-	2	21	24	74.86	36.00	19.79	19.07	14.40

✓

56	Saraipali	13	7	5	15	40	118.84	60.00	31.41	27.44	21.00
57	Simga	8	11	2	99	120	367.47	180.00	97.40	90.07	72.00
58	Tilda Newra	6	6	7	46	65	200.04	97.50	52.87	49.68	39.00
59	Wadrafanagar	4	1	33	26	64	205.44	96.00	54.34	55.10	38.40
Total (B)		673	794	668	3,113	5,248	16,119.72	7,872.00	4,264.21	3,983.50	3,148.80
Total (A+B)		2,786	3,655	3,002	16,054	25,497	79,003.38	38,245.50	20,902.88	19,855.00	15,298.20

✓

**Annexure – VI-A : Salient details of the 3 AHP projects submitted by the State of Gujarat**

*(Rs. in lakh)*

Sr. No.	Name of City	No of Houses	Project Cost	Central Assistance @ Rs 1.5 lakh	State Share @Rs 1.5 lakh	ULB Share	Beneficiary Share	1st Instalment (40%) of Central Assistance
1	Bavla	468	3,469.10	702.00	702.00	31.10	2,034.00	280.80
2	Mahesana	120	1,178.32	180.00	180.00	158.32	660.00	72.00
3	Surat	2,560	23,940.00	3,840.00	3,840.00	3,300.00	12,960.00	1,536.00
<b>Total</b>		<b>3,148 ✓</b>	<b>28,587.42 ✓</b>	<b>4,722.00 ✓</b>	<b>4,722.00 ✓</b>	<b>3,489.42 ✓</b>	<b>15,654.00 ✓</b>	<b>1,888.80 ✓</b>

*Shah*

✓

**Annexure – VI-B : Salient details of the 167 BLC(New) projects submitted by the State of Gujarat**

*Rs. in lakhs*

Sr. No.	City	Gen	SC	ST	OBC	Total	Project Cost	Central Assistance	State Share	Beneficiary Share	1st Instalment (40%) of Central Assistance
1	Ahmedabad Urban Development Authority Phase-57	1	17	9	151	178	696.35	267.00	366.77	62.58	106.80
2	Ahmedabad Urban Development Authority Phase-58	-	21	3	172	196	764.44	294.00	403.86	66.58	117.60
3	Ahmedabad Urban Development Authority Phase-59	2	2	-	34	38	147.15	57.00	78.30	11.85	22.80
4	Ahmedabad Urban Development Authority Phase-60	-	-	-	155	155	606.70	232.50	319.38	54.82	93.00
5	Ahmedabad Urban Development Authority Phase-61	-	-	-	40	40	155.64	60.00	82.42	13.22	21.40
6	Ahmedabad Urban Development Authority Phase-62	4	-	-	39	43	166.62	64.50	88.60	13.52	25.80
7	Ahmedabad Urban Development Authority Phase-63	-	-	-	56	56	214.69	84.00	115.39	15.30	33.60
8	Ahmedabad Urban Development Authority Phase-64	-	-	-	52	52	202.16	78.00	107.15	17.01	31.20
9	Ahmedabad Urban Development Authority Phase-65	-	19	-	84	103	384.85	154.50	212.23	18.12	61.80
10	Ahmedabad Urban Development Authority Phase-66	2	5	-	49	56	218.33	84.00	115.39	18.94	33.60

*for*

11	Ahmedabad Urban Development Authority Phase-67	-	-	-	108	108	416.75	162.00	222.53	32.22	64.80
12	Ahmedabad Urban Development Authority Phase-68	4	6	-	77	87	346.29	130.50	179.26	36.53	52.20
13	Ahmedabad Urban Development Authority Phase-69	60	3	-	55	118	449.98	177.00	243.14	29.84	70.80
14	Ahmedabad Urban Development Authority Phase-70	-	-	-	69	69	271.56	103.50	142.17	25.89	41.40
15	Ahmedabad Urban Development Authority Phase-71	-	4	-	222	226	864.15	339.00	465.67	59.48	135.60
16	Ahmedabad Urban Development Authority Phase-72	-	2	2	92	96	384.84	144.00	197.81	43.03	57.60
17	Ahmedabad Urban Development Authority Phase-73	20	4	1	171	196	767.56	294.00	403.86	69.70	117.60
18	Ahmedabad Urban Development Authority Phase-74	2	2	2	81	87	345.34	130.50	179.26	35.58	52.20
19	Ahmedabad Urban Development Authority Phase-75	5	14	2	51	72	281.80	108.00	148.36	25.44	43.20
20	Ahmedabad Urban Development Authority Phase-76	3	14	-	47	64	244.81	96.00	131.87	16.94	38.40
21	Ahmedabad Urban Development Authority Phase-77	3	12	1	47	63	241.65	94.50	129.81	17.34	37.80
22	Ahmedabad Urban Development Authority Phase-78	39	13	-	43	95	367.71	142.50	195.75	29.46	57.00
23	Ahmedabad Urban Development Authority Phase-79	2	2	-	42	46	181.53	69.00	94.78	17.75	27.60
24	Amreli Nagarpalika Phase-6	5	-	-	24	29	125.85	43.50	59.75	22.60	17.40
25	Anjar Nagarpalika Phase-4	19	3	-	8	30	134.98	45.00	61.82	28.16	18.00
26	Ankleshwar Nagarpalika Phase-7	9	4	5	18	36	144.47	54.00	74.18	16.29	21.60

27	Ankleshwar Nagarpalika Phase-8	10	1	2	9	22	88.29	33.00	45.33	9.96	13.20
28	Babra Nagarpalika Phase-1	3	2	-	24	29	124.72	43.50	59.75	21.47	17.40
29	Balasinor Nagarpalika Phase-5	5	16	1	29	51	203.42	76.50	105.09	21.83	30.60
30	Banrwa Nagarpalika Phase-3	3	4	-	14	21	91.15	31.50	43.27	16.38	12.60
31	Bardoli Nagarpalika Phase-6	23	2	30	30	85	370.55	127.50	175.14	67.91	51.00
32	Bareja Nagarpalika Phase-7	5	23	5	20	53	213.83	79.50	109.21	25.12	31.80
33	Bhachau Nagarpalika Phase-7	30	15	28	78	151	680.82	226.50	311.14	143.18	90.60
34	Bharuch Nagarpalika Phase-5	15	3	2	26	46	190.44	69.00	94.78	26.66	27.60
35	Bharuch Nagarpalika Phase-6	123	2	1	8	134	554.76	201.00	276.11	77.65	80.40
36	Bhavnagar Area Development Authority Phase-2	10	7	5	41	63	294.83	94.50	129.81	70.52	37.80
37	Bhavnagar Area Development Authority Phase-3	16	4	-	28	48	187.70	72.00	98.90	16.80	28.80
38	Bhavnagar Municipal Corporation Phase-8	25	17	1	68	111	434.07	166.50	228.72	38.85	66.60
39	Bhavnagar Municipal Corporation Phase-9	7	4	1	63	75	354.52	112.50	154.54	87.48	45.00
40	Bhayavadar Nagarpalika Phase-3	32	6	1	53	92	397.09	138.00	189.57	69.52	55.20
41	Bhuj Nagarpalika Phase-3	11	4	3	14	32	131.71	48.00	65.94	17.77	19.20
42	Bilimora Nagarpalika Phase-7	1	2	11	17	31	123.39	46.50	63.88	13.01	18.60
43	Boriavi Nagarpalika Phase-7	67	10	-	20	97	377.78	145.50	199.87	32.41	58.20
44	Borsad Nagarpalika Phase-5	54	56	1	70	181	725.41	271.50	372.95	80.96	108.60
45	Borad Nagarpalika Phase-9	-	8	1	131	140	543.47	210.00	288.47	45.00	84.00
46	Chaklasi Nagarpalika Phase-6	27	40	5	178	250	992.08	375.00	515.13	101.95	150.00

62

47	Chhotaudepur Nagarpalika Phase-8	11	-	4	14	29	114.89	43.50	59.75	11.64	17.40
48	Chotila Nagarpalika Phase-5	7	14	3	35	59	255.61	88.50	121.57	45.54	35.40
49	Dabhoi Nagarpalika Phase-7	87	10	17	38	152	587.62	228.00	313.20	46.42	91.20
50	Dakor Nagarpalika Phase-4	13	3	2	4	22	101.95	33.00	45.33	23.62	13.20
51	Deesa Nagarpalika Phase-4	4	2	3	41	50	200.81	75.00	103.03	22.78	30.00
52	Dehgam Nagarpalika Phase-4	26	21	14	219	280	1,132.83	420.00	576.94	135.89	168.00
53	Devgadhbaniya Nagarpalika Phase-6	-	3	43	48	94	360.41	141.00	193.69	25.72	56.40
54	Dhandhuka Nagarpalika Phase-5	2	4	46	29	81	309.40	121.50	166.90	21.00	48.60
55	Dhanera Nagarpalika Phase-5	18	27	3	39	87	378.38	130.50	179.26	68.62	52.20
56	Dhangadhra Nagarpalika Phase-6	14	45	6	85	150	650.31	225.00	309.08	116.23	90.00
57	Dholka Nagarpalika Phase-6	2	8	-	34	44	183.78	66.00	90.66	27.12	26.40
58	Gandevi Nagarpalika Phase-8	6	1	28	19	54	214.93	81.00	111.27	22.66	32.40
59	Gandhidham Nagarpalika Phase-3	7	18	1	4	30	136.90	45.00	61.82	30.08	18.00
60	Gandhinagar Urban Development Authority Phase-6	33	15	7	365	420	1,610.61	630.00	865.41	115.20	252.00
61	Gariyadhar Nagarpalika Phase-5	3	23	2	134	162	633.30	243.00	333.80	56.50	97.20
62	Gondal Nagarpalika Phase-3	1	3	1	31	36	158.75	54.00	74.18	30.57	21.60
63	Halol Nagarpalika Phase-6	40	2	2	63	107	413.65	160.50	220.47	32.68	64.20
64	Idar Nagarpalika Phase-6	7	7	5	33	52	226.41	78.00	107.15	41.26	31.20
65	Jamjodhpur Nagarpalika Phase-5	32	9	9	15	65	300.43	97.50	133.93	69.00	39.00
66	Jamnagar Area Development Authority Phase-1	13	3	3	82	101	472.70	151.50	208.11	113.09	60.60

Sumant

67	Jamnagar Municipal Corporation Phase-7	44	24	3	92	163	759.49	244.50	335.86	179.13	97.80
68	Jamnagar Municipal Corporation Phase-8	87	25	1	108	221	1,033.25	331.50	455.37	246.38	132.60
69	Jhalod Nagarpalika Phase-4	16	65	64	45	190	727.22	285.00	391.50	50.72	114.00
70	Kadi Nagarpalika Phase-6	24	6	-	14	44	174.76	66.00	90.66	18.10	26.40
71	Kadodara Nagarpalika Phase-1	-	7	32	3	42	183.95	63.00	86.54	34.41	25.20
72	Kalol(G) Nagarpalika Phase-4	17	2	2	55	76	311.58	114.00	156.60	40.98	45.60
73	Kanakpur-Kansad Nagarpalika Phase-7	9	2	14	18	43	199.27	64.50	88.60	46.17	25.80
74	Kanakpur-Kansad Nagarpalika Phase-8	14	-	2	19	35	162.19	52.50	72.12	37.57	21.00
75	Kanjari Nagarpalika Phase-5	27	7	-	8	42	167.86	63.00	86.54	18.32	25.20
76	Kanjari Nagarpalika Phase-6	21	41	-	14	76	315.37	114.00	156.60	44.77	45.60
77	Kheralu Nagarpalika Phase-7	-	15	-	79	94	374.80	141.00	193.69	40.11	56.40
78	Lathi Nagarpalika Phase-3	5	6	-	18	29	133.70	43.50	59.75	30.45	17.40
79	Limbdi Nagarpalika Phase-5	15	37	-	48	100	432.49	150.00	206.05	76.44	60.00
80	Mahesana Nagarpalika Phase-3	35	11	3	192	241	982.30	361.50	496.58	124.22	144.60
81	Mahudha Nagarpalika Phase-5	24	2	1	33	60	236.00	90.00	123.63	22.37	36.00
82	Maliya Nagarpalika Phase-2	2	-	-	38	40	186.38	60.00	82.42	43.96	24.00
83	Mandvi(K) Nagarpalika Phase-3	5	4	1	22	32	134.34	48.00	65.94	20.40	19.20
84	Mandvi(S) Nagarpalika Phase-	10	2	15	11	38	165.80	57.00	78.30	30.50	22.80
85	Mangrol Nagarpalika Phase-8	2	6	-	58	66	290.96	99.00	135.99	55.97	39.60
86	Mansa Nagarpalika Phase-7	7	-	-	55	62	248.16	93.00	127.75	27.41	37.20
87	Mehmdabad Nagarpalika Phase-8	7	14	-	84	105	468.48	157.50	216.35	94.63	63.00

62/20



88	Modasa Nagarpalika Phase-7	12	8	3	57	80	347.78	120.00	164.84	62.94	48.00
89	Morbi Nagarpalika Phase-4	39	12	-	60	111	438.67	166.50	228.72	43.45	66.60
90	Nadiad Nagarpalika Phase-6	27	34	3	29	93	380.81	139.50	191.63	49.68	55.80
91	Nadiad Nagarpalika Phase-7	18	44	2	44	108	439.40	162.00	222.53	54.87	64.80
92	Navsari Nagarpalika Phase-13	4	10	38	6	58	228.83	87.00	119.51	22.32	34.80
93	Padra Nagarpalika Phase-6	36	5	-	2	43	166.23	64.50	88.60	13.13	25.80
94	Pardi Nagarpalika Phase-10	1	1	69	11	82	311.13	123.00	168.96	19.17	49.20
95	Pardi Nagarpalika Phase-11	-	3	46	7	56	220.05	84.00	115.39	20.66	33.60
96	Patan Nagarpalika Phase-5	52	35	19	135	241	948.02	361.50	496.58	89.94	144.60
97	Patdi Nagarpalika Phase-5	10	2	-	45	57	230.84	85.50	117.45	27.89	34.20
98	Prantij Nagarpalika Phase-5	17	-	3	71	91	372.38	136.50	187.51	48.37	54.60
99	Rajkot Municipal Corporation Phase-14	38	25	5	72	140	648.38	210.00	288.47	149.91	84.00
100	Rajkot Urban Development Authority Phase-17	25	-	-	-	25	96.51	37.50	51.51	7.50	15.00
101	Rajkot Urban Development Authority Phase-18	1	1	-	38	40	152.42	60.00	82.42	10.00	24.00
102	Rajipala Nagarpalika Phase-5	14	1	9	20	44	179.96	66.00	90.66	23.30	26.40
103	Rajula Nagarpalika Phase-5	160	8	1	60	229	875.44	343.50	471.85	60.09	137.40
104	Ranavav Nagarpalika Phase-5	-	8	1	76	85	343.80	127.50	175.14	41.16	51.00
105	Rapar Nagarpalika Phase-5	44	13	1	26	84	378.83	126.00	173.08	79.75	50.40
106	Sachin Nagarpalika Phase-1	1	-	4	16	21	91.78	31.50	43.27	17.01	12.60
107	Santrampur Nagarpalika Phase-10	2	2	23	72	99	393.00	148.50	203.99	40.51	59.40
108	Savarkundla Nagarpalika Phase-3	7	21	1	76	105	463.13	157.50	216.35	89.28	63.00
109	Sikka Nagarpalika Phase-3	1	8	-	26	35	162.41	52.50	72.12	37.79	21.00

કુલ-૧૨

110	Songadh Nagarpalika Phase-8	14	2	8	7	31	141.12	46.50	63.88	30.74	18.60
111	Surat Municipal Corporation Ph-6	26	3	8	12	49	224.57	73.50	100.96	50.11	29.40
112	Surat Urban Development Authority Phase-26	3	6	99	32	140	541.38	210.00	288.47	42.91	84.00
113	Surat Urban Development Authority Phase-27	6	2	54	2	64	247.49	96.00	131.87	19.62	38.40
114	Surat Urban Development Authority Phase-28	4	2	88	19	113	436.97	169.50	232.84	34.63	67.80
115	Surat Urban Development Authority Phase-29	-	3	20	9	32	123.74	48.00	65.94	9.80	19.20
116	Surat Urban Development Authority Phase-30	3	-	65	15	83	320.96	124.50	171.02	25.44	49.80
117	Surat Urban Development Authority Phase-31	3	1	35	13	52	240.98	78.00	107.15	55.83	31.20
118	Surat Urban Development Authority Phase-32	8	-	-	99	107	500.58	160.50	220.47	119.61	64.20
119	Surat Urban Development Authority Phase-33	3	-	74	5	82	308.71	123.00	168.96	16.75	49.20
120	Surat Urban Development Authority Phase-34	3	-	76	17	96	361.93	144.00	197.81	20.12	57.60
121	Surat Urban Development Authority Phase-35	1	-	58	17	76	287.51	114.00	156.60	16.91	45.60
122	Surat Urban Development Authority Phase-36	3	-	61	6	70	263.70	105.00	144.24	14.46	42.00
123	Surat Urban Development Authority Phase-37	5	-	121	25	151	569.75	226.50	311.14	32.11	90.60

Signature

124	Surat Urban Development Authority Phase-38	-	-	52	-	52	-	52	194.79	78.00	107.15	9.64	31.20
125	Surat Urban Development Authority Phase-39	-	1	78	-	78	-	79	296.79	118.50	162.78	15.51	47.40
126	Surat Urban Development Authority Phase-40	6	1	70	-	70	-	77	289.59	115.50	158.66	15.43	46.20
127	Surat Urban Development Authority Phase-41	4	-	62	21	62	21	87	328.47	130.50	179.26	18.71	52.20
128	Surat Urban Development Authority Phase-42	1	-	-	42	-	42	43	199.06	64.50	88.60	45.96	25.80
129	Surat Urban Development Authority Phase-43	11	13	37	36	37	36	97	449.53	145.50	199.87	104.16	58.20
130	Surat Urban Development Authority Phase-44	13	1	36	21	36	21	71	274.56	106.50	146.30	21.76	42.60
131	Surat Urban Development Authority Phase-45	2	9	120	16	120	16	147	568.45	220.50	302.89	45.06	88.20
132	Surat Urban Development Authority Phase-46	-	2	18	74	18	74	94	363.50	141.00	193.69	28.81	56.40
133	Surat Urban Development Authority Phase-47	-	-	69	9	69	9	78	293.34	117.00	160.72	15.62	46.80
134	Surat Urban Development Authority Phase-48	13	1	151	25	151	25	190	715.09	285.00	391.50	38.59	114.00
135	Surat Urban Development Authority Phase-49	-	-	38	8	38	8	46	172.93	69.00	94.78	9.15	
136	Surat Urban Development Authority Phase-50	-	24	52	51	52	51	127	452.18	190.50	261.68	-	76.20

Sum

137	Surat Urban Development Authority Phase-51	11	4	68	34	117	440.48	175.50	241.08	23.90	70.20
138	Surat Urban Development Authority Phase-52	1	-	2	105	108	509.99	162.00	222.53	125.46	64.80
139	Surat Urban Development Authority Phase-53	-	-	78	7	85	328.69	127.50	175.14	26.05	51.00
140	Talaja Nagarpalika Phase-2	13	5	-	57	75	305.24	112.50	154.54	38.20	45.00
141	Talala Nagarpalika Phase-4	-	4	4	7	15	62.30	22.50	30.91	8.89	9.00
142	Tarsadi Nagarpalika Phase-7	10	6	2	28	46	208.48	69.00	94.78	44.70	27.60
143	Thangadh Nagarpalika Phase-7	9	40	-	91	140	605.97	210.00	288.47	107.50	84.00
144	Thara Nagarpalika Phase-4	20	22	8	69	119	517.60	178.50	245.20	93.90	71.40
145	Tharad Nagarpalika Phase-6	42	100	7	131	280	1,224.50	420.00	576.94	227.56	168.00
146	Thasra Nagarpalika Phase-4	11	5	11	24	51	197.16	76.50	105.09	15.57	30.60
147	Umargam Nagarpalika Phase-8	1	-	32	3	36	138.98	54.00	74.18	10.80	21.60
148	Umargam Nagarpalika Phase-9	1	7	11	22	41	158.28	61.50	84.48	12.30	21.60
149	Una Nagarpalika Phase-5	-	3	-	47	50	233.02	75.00	103.03	54.99	30.00
150	Unjha Nagarpalika Phase-3	15	11	-	43	69	277.68	103.50	142.17	32.01	41.40
151	Vadodara Municipal Corporation Phase-7	14	3	3	19	39	180.72	58.50	80.36	41.86	23.40
152	Vadodara Municipal Corporation Phase-8	30	17	4	49	100	388.41	150.00	206.05	32.36	60.00
153	Vadodara Urban Development Authority Phase-7	60	6	-	4	70	324.40	105.00	144.24	75.16	42.00
154	Vadodara Urban Development Authority Phase-8	22	4	20	20	66	256.72	99.00	135.99	21.73	39.60
155	Valsad Nagarpalika Phase-9	6	1	56	13	76	331.90	114.00	156.60	61.30	45.60
156	Vanthli Nagarpalika Phase-4	5	13	1	23	42	182.17	63.00	86.54	32.63	25.20

62

157	Vapi Nagarpalika Phase-9	8	5	27	10	50	197.19	75.00	103.03	19.16	30.00
158	Veraval Nagarpalika Phase-6	5	1	5	101	112	476.65	168.00	230.78	77.87	67.20
159	Vijalpor Nagarpalika Phase-8	8	4	12	12	36	143.29	54.00	74.18	15.11	21.60
160	Vijalpor Nagarpalika Phase-9	6	4	13	9	32	127.37	48.00	65.94	13.43	19.20
161	Virangam Nagarpalika Phase-7	4	11	1	31	47	188.21	70.50	96.84	20.87	28.20
162	Visavadar Nagarpalika Phase-5	8	2	-	25	35	148.97	52.50	72.12	24.35	21.00
163	Visavadar Nagarpalika Phase-6	13	1	-	32	46	196.47	69.00	94.78	32.69	27.60
164	Visnagar Nagarpalika Phase-4	16	7	-	41	64	258.88	96.00	131.87	31.01	38.40
165	Vyara Nagarpalika Phase-7	5	-	20	5	30	136.21	45.00	61.82	29.39	18.00
166	Wadhwan Nagarpalika Phase-8	4	12	2	21	39	169.58	58.50	80.36	30.72	23.40
167	Wankner Nagarpalika Phase-2	3	2	-	20	25	108.13	37.50	51.51	19.12	15.00
<b>Total</b>		<b>2,336</b>	<b>1,479</b>	<b>2,625</b>	<b>7,887</b>	<b>14,327</b>	<b>58,399.36</b>	<b>21,490.50</b>	<b>29,520.86</b>	<b>7,388.00</b>	<b>8,596.20</b>

Sub total

✓

Annexure - VII: Salient details of the 28 BLC(New) projects submitted by the State of Himachal Pradesh

(Rs. in lakhs)

S. No.	Name of City / Town/District	No of Beneficiaries	Beneficiaries Details			Project Cost in Lakhs				
			General (including)	SC	ST	Total Project Cost	Central Assistance	State Share	Beneficiary Share	1st Installment of Central
1	Bajinath Paprola	186	104	65	17	1082.52	279.00	65.10	738.420	111.60
2	Kangra	34	33	1	0	198.05	51.00	11.90	135.150	20.40
3	Dehra	10	6	4	0	56.5	15.00	3.50	38.000	6.00
4	Ghumarwin	16	12	4	0	93.28	24.00	5.60	63.680	9.60
5	Bilaspur	5	2	3	0	22.5	7.50	1.75	13.250	3.00
6	Talai	9	6	3	0	52.47	13.50	3.15	35.820	5.40
7	Shimla	5	2	3	0	28.65	7.50	1.75	19.400	3.00
8	Chopal	13	3	10	0	75.72	19.50	4.55	51.670	7.80
9	Rampur	6	0	6	0	34.95	9.00	2.10	23.850	3.60
10	Rohru	5	1	4	0	25.75	7.50	1.75	16.500	3.00
11	Jubbal	6	0	6	0	34.95	9.00	2.10	23.850	3.60
12	Sunni	8	2	6	0	64.07	12.00	2.80	49.270	4.80
13	Hamirpur	3	1	2	0	13.02	4.50	1.05	7.470	1.80
14	Sujanpur	4	4	0	0	23.28	6.00	1.40	15.880	2.40
15	Una	13	12	1	0	75.72	19.50	4.55	51.670	7.80

24

16	Mehatpur Basdehra	13	4	9	0	75.72	19.50	4.55	51.670	7.80
17	Santokhgarh	6	1	5	0	34.95	9.00	2.10	23.850	3.60
18	Daulatpur	14	10	4	0	81.55	21.00	4.90	55.650	8.40
19	Gagret	5	4	1	0	29.12	7.50	1.75	19.870	3.00
20	Jogindernagar	22	8	14	0	128.04	33.00	7.70	87.340	13.20
21	Sundernagar	2	0	2	0	11.64	3.00	0.70	7.940	1.20
22	Sarkaghat	54	20	34	0	314.28	81.00	18.90	214.380	32.40
23	Chowari	45	19	25	1	263.7	67.50	15.75	180.450	27.00
24	Chamba	19	13	6	0	111.34	28.50	6.65	76.190	11.40
25	Nahan	53	43	9	1	308.46	79.50	18.55	210.410	31.80
26	Poanta	64	27	36	1	372.48	96.00	22.40	254.080	38.40
27	Rajgarh	17	10	7	0	98.94	25.50	5.95	67.490	10.20
28	Baddi	8	1	7	0	45.84	12.00	2.80	31.040	4.80
	<b>Total</b>	<b>645</b>	<b>348</b>	<b>277</b>	<b>20</b>	<b>3757.49</b>	<b>967.50</b>	<b>225.75</b>	<b>2564.24</b>	<b>387.00</b>

nd

**Annexure – VIII: Details of the curtailment of 277 houses in 9 BLC (New construction) submitted by the State of Himachal Pradesh**

(Rs. in lakhs)

Sanctioned (Rs. In Lakh)				Revised Sanctioned (Rs. In Lakh)				Details of Houses			Community Details							
S. No	District Name	City Name	CSMC No/ Date	Project Cost	Central Assistance	GoHP Share	Beneficiary Share	Project Cost	Central Assistance	GoHP Share	Beneficiary Share	No of Beneficiaries as per DPR	Proposed for Curtailment	Revised Sanction	General / OBC	SC	ST	General /OBC+ SC+ST
1	Chamba	Chamba	7 <sup>th</sup> CSMC/ 17-03-16	2041.20	567.00	56.70	1417.50	1927.80	535.50	53.55	1338.75	378	21	357	191	158	8	357
2	Kangra	Dehra	32 <sup>nd</sup> CSMC/ 26-03-18	808.98	208.50	20.85	579.63	797.34	205.50	20.55	571.29	139	2	137	55	82	0	137
3	Kangra	Dharamshala	20 <sup>th</sup> CSMC/ 21-03-17	5350.56	1704.00	170.40	3476.16	5110.35	1627.50	162.75	3320.10	1136	51	1085	419	395	271	1085
4	Kangra	Dharamshala	20 <sup>th</sup> CSMC/ 21-03-17	170.09	136.50	13.65	19.94	138.30	111.00	11.10	16.20	91	17	74	28	30	16	74
5	Kangra	Jawalamukhi	32 <sup>nd</sup> CSMC/ 26-03-18	517.98	133.50	13.35	371.13	512.16	132.00	13.20	366.96	89	1	88	66	21	1	88
6	Kullu	Kullu	7 <sup>th</sup> CSMC/ 17-03-2016	835.70	205.50	20.55	609.65	433.10	106.50	10.65	315.95	137	66	71	46	23	2	71
7	Mandi	Jogindernagar	32 <sup>nd</sup> CSMC/ 26-03-18	395.76	102.00	10.20	283.56	384.12	99.00	9.90	275.22	68	2	66	38	28	0	66
8	Mandi	Nerchowk	32 <sup>nd</sup> CSMC/ 26-03-18	2031.18	523.50	52.35	1455.33	2013.72	519.00	51.90	1442.82	349	3	346	17	327	2	346
9	Una	Una	7 <sup>th</sup> CSMC/ 17-03-16	983.92	376.50	37.65	569.77	537.04	205.50	20.55	310.99	251	114	137	82	47	8	137
Total				13135.37	3957.00	395.70	8782.67	11853.93	3541.50	354.15	7958.28	2638	277	2361	942	1111	308	2361

*nd*



Annexure IX: Salient details of the 12 BLC(New) projects submitted by the State of Mizoram

(Rs. in  
lakh)

S.No	Name of the City	No. of Houses	GEN including OBC	SC	ST	Total	Project Cost	Central Assistance @ Rs 1.5 lakh/house	State Share	Beneficiary Share	1st Installment 40% of Central Assistance
1	Sairang	169	0	0	169	169	338.00	253.50	0.00	84.50	101.40
2	Champhai	758	0	0	758	758	1516.00	1137.00	0.00	379.00	454.80
3	Biate	95	0	0	95	95	190.00	142.50	0.00	47.50	57.00
4	Khawzawl	615	0	0	615	615	1230.00	922.50	0.00	307.50	369.00
5	Khawhai	230	0	0	230	230	460.00	345.00	0.00	115.00	138.00
6	Kolasib	871	21	1	849	871	1742.00	1306.50	0.00	435.50	522.60
7	Bairabi	214	0	0	214	214	428.00	321.00	0.00	107.00	128.40
8	N.Kawnpui	204	2	0	202	204	408.00	306.00	0.00	102.00	122.40
9	Vairengte	461	0	0	461	461	922.00	691.50	0.00	230.50	276.60
10	Serchhip	589	0	0	589	589	1178.00	883.50	0.00	294.50	353.40
11	N.Vanlaiphai	206	0	0	206	206	412.00	309.00	0.00	103.00	123.60
12	Thenzawl	296	0	0	296	296	592.00	444.00	0.00	148.00	177.60
	<b>Total</b>	<b>4708</b>	<b>23</b>	<b>1</b>	<b>4684</b>	<b>4708</b>	<b>9416.00</b>	<b>7062.00</b>	<b>0.00</b>	<b>2354.00</b>	<b>2824.80</b>

*[Signature]*

**Annexure X: Salient details of the 10 BLC(New) projects submitted by the State of Manipur**

(Rs. in lakh)

S. No	Name of the City	No. of Houses	Beneficiary Details				Project Cost				
			GEN including OBC	SC	ST	Total	Project Cost	Central Assistance @ Rs. 1.5 lakh/DU	State Share	Beneficiary Share	1st Instalment of Central Assistance (40%)
1	Heirok Nagat Panchayat	293	293	0	0	293	738.36	439.50	0.00	298.86	175.80
2	Jiribam Municipal Council	70	64	1	5	70	199.50	105.00	0.00	94.50	42.00
3	Kakching Khunou Municipal Council	1054	128	926	0	1054	2656.08	1581.00	0.00	1075.08	632.40
4	Lilong (Imphal West) Municipal Council	756	756	0	0	756	1905.12	1134.00	0.00	771.12	453.60
5	Samurou Municipal Council	956	956	0	0	956	2409.12	1434.00	0.00	975.12	573.60
6	Shikong Sekmai Municipal Council	800	714	86	0	800	2016.00	1200.00	0.00	816.00	480.00
7	Sugnu Municipal Council	385	385	0	0	385	970.20	577.50	0.00	392.70	231.00
8	Thongkhong Laxmi Bazar Municipal Council	940	925	0	15	940	2368.80	1410.00	0.00	958.80	564.00
9	Thoubal Municipal Council	1520	1477	43	0	1520	3830.40	2280.00	0.00	1550.40	912.00
10	Wangjing Lamding Municipal Council	1132	1132	0	0	1132	2852.64	1698.00	0.00	1154.64	679.20
		<b>7906</b>	<b>6830</b>	<b>1056</b>	<b>20</b>	<b>7906</b>	<b>19946.22</b>	<b>11859.00</b>	<b>0.00</b>	<b>8087.22</b>	<b>4743.60</b>

**Annexure XI: Curtailment of 579 houses in various BLC (New Construction ) projects submitted by the State of Manipur**

(Rs. in lakhs)

S. No.	City Name	CSMC	Before Curtailment							No. of House Surrndered/ Curtail ed	After Curtailment							
			Project Cost	Central Assistance	Beneficiary Share	Total No. of beneficiaries	Gen.	SC	ST		OBC	Project Cost	Central Assistance	Beneficiary Share	Total No. of beneficiaries	Gen.	SC	ST
1	Jiribam	14th, 27.10.2016	994.76	523.50	471.26	349	232	10	39	68	803.70	423.00	380.70	282	184	8	33	57
2	Sugnu	14th, 27.10.2016	1,045.95	550.50	495.45	367	352	0	1	14	931.95	490.50	441.45	327	315	0	0	12
3	Kakching Khunou	16th, 08.12.2016	1,905.12	1,134.00	771.12	756	2	658	0	96	1,895.04	1,128.00	767.04	752	2	654	0	96
4	Lilong (Imphal West)	16th, 08.12.2016	3,039.12	1,809.00	1,230.12	1,206	1,134	0	1	71	2,973.60	1,770.00	1,203.60	1,180	1,111	0	1	68
5	Thoubal	16th, 08.12.2016	7,376.04	4,390.50	2,985.54	2,927	1,447	87	1	1,392	6,705.72	3,991.50	2,714.22	2,661	1,291	85	1	1,284
6	Wangjing	16th, 08.12.2016	1,791.72	1,066.50	725.22	711	614	0	0	97	1,786.68	1,063.50	723.18	709	612	0	0	97
7	Heirok	21st, 24.04.2017	559.44	333.00	226.44	222	12	0	0	210	498.96	297.00	201.96	198	9	0	0	189

*[Signature]*

8	Samuou	21st. 24.04.2017	3,114.72	1,854.00	1,260.70	1,236	703	1	2	530	43	3,006.36	1,789.50	1,216.86	1,193	663	1	2	527
9	Sikhong Sekkai	24th. 24.07.2017	1,849.68	1,101.00	748.60	734	644	0	0	90	25	1,786.68	1,063.50	723.18	709	619	0	0	90
10	Thongkho ng Laxmi Bazar	24th. 24.07.2017	4,508.28	2,683.50	1,824.78	1,789	177	0	33	1,579	82	4,301.64	2,560.50	1,741.14	1,707	173	0	29	1,505
Total			26,184.83	15,445.50	10,739.23	10,297	5,317	756	77	4,147	579	24,690.33	14,577.00	10,113.33	9,718	4,979	748	66	3,925

10/2/19

Annexure XII: Salient details of the 19 BLC (New) projects submitted by the State of Tripura

(Rs. in lakh)

S. No.	Name of the city	No. of Houses	GEN including OBC	SC	ST	Total	Project Cost	Central Assistance @Rs. lakh/house	State Share	Beneficiary Share	1st Installment of Central Assistance (40%)
1	Agartala	3,669	2,638	1,007	24	3,669	9,957.59	5,503.50	611.48	3,842.61	2,201.40
2	Amarpur	131	101	29	1	131	355.53	196.50	21.83	137.20	78.60
3	Ambassa	628	430	144	54	628	1,704.38	942.00	104.66	657.72	376.80
4	Belonia	569	477	91	1	569	1,544.25	853.50	94.83	595.93	341.40
5	Bishalgarh	307	244	63	0	307	833.19	460.50	51.16	321.53	184.20
6	Dharamanagar	1,021	831	190	0	1,021	2,770.97	1,531.50	170.16	1,069.31	612.60
7	Jirnia	371	234	117	20	371	1,006.89	556.50	61.83	388.56	222.60
8	Kailashahar	429	317	108	4	429	1,164.30	643.50	71.50	449.30	257.40
9	Kamarpur	1,107	840	262	5	1,107	3,004.38	1,660.50	184.49	1,159.38	664.20
10	Kumarghat	304	189	108	7	304	825.05	456.00	50.66	318.39	182.40
11	Melaghar	578	351	226	1	578	1,568.68	867.00	96.33	605.35	346.80
12	Mohampur	1,052	742	310	0	1,052	2,855.11	1,578.00	175.33	1,101.78	631.20
13	Panisagar	155	96	59	0	155	420.67	232.50	25.83	162.33	93.00
14	Ranibazar	595	504	91	0	595	1,614.82	892.50	99.16	623.16	357.00
15	Sabroom	160	108	52	0	160	434.24	240.00	26.67	167.57	96.00
16	Santibazar	303	193	102	8	303	822.34	454.50	50.50	317.34	181.80
17	Sonamura	451	375	74	2	451	1,224.00	676.50	75.16	472.34	270.60
18	Tellamura	389	300	87	2	389	1,055.74	583.50	64.83	407.41	233.40
19	Udaipur	536	465	70	1	536	1,454.69	804.00	89.33	561.36	321.60
Total		12,755	9,435	3,190	130	12,755	34,616.82	19,132.50	2,125.75	13,358.57	7,653.00

**Annexure XIII-A: Project-wise details of surrendered/ curtailed 7059 houses for 20 BLC (New Construction) projects in the State of  
Tirupura**

*(Rs. in lakhs)*

S. No.	City	CSMC	Existing					No. of Houses Surrendered/ Curtailed	Revised				
			Total No. of Beneficiaries	Total Project Cost	Central Assistance	State Share	Beneficiary Share		Total No. of Beneficiaries	Total Project Cost	Central Assistance	State Share	Beneficiary Share
1	Agartha Municipal Corporation	27th 30.10.2017	19847	53864.38	29770.50	3307.70	20786.16	4204	15643	42454.48	23464.50	2607.06	16382.91
2	Amarapur NP	27th 30.10.2017	438	1188.72	657.00	73.00	458.73	186	252	683.92	378.00	42.00	263.92
3	Ambassa MC	27th 30.10.2017	687	1864.50	1030.50	114.50	719.51	58	629	1707.08	943.50	104.83	638.75
4	Belonia MC	27th 30.10.2017	1053	2857.82	1579.50	175.49	1102.83	109	944	2561.98	1416.00	157.33	988.65
5	Bishalgarth MC	27th 30.10.2017	722	1959.49	1083.00	120.33	756.17	321	401	1088.30	601.50	66.83	419.97
6	Dharmannagar MC	27th 30.10.2017	1340	3636.73	2010.00	223.32	1403.41	30	1310	3553.29	1965.00	218.33	1371.96
7	Jirania NP	27th 30.10.2017	102	276.83	153.00	17.00	106.83	44	58	157.41	87.00	9.67	60.74
8	Kalleshwar MC	27th 30.10.2017	1395	3786.00	2092.50	232.49	1461.01	98	1297	3520.01	1945.50	216.16	1358.35
9	Kamalapur NP	27th 30.10.2017	902	2448.01	1353.00	150.33	944.68	89	813	2206.45	1219.50	135.50	851.46
10	Khowai MC	27th 30.10.2017	81	219.83	121.50	13.50	84.83	26	55	149.27	82.50	9.17	57.60

*(Signature)*

11	Kumarghat MC	27th 30.10.2017	333	903.76	499.50	55.50	348.76	15	318	863.04	477.00	53.00	333.04
12	Mulagath MC	27th 30.10.2017	1259	3416.90	1888.50	209.82	1318.58	588	671	1821.07	1006.50	111.83	702.74
13	Moharapur MC	27th 30.10.2017	567	1538.83	850.50	94.50	593.83	36	531	1441.11	796.50	88.50	556.12
14	Parisagar NP	27th 30.10.2017	251	681.21	376.50	41.83	262.88	76	175	474.94	262.50	29.17	183.28
15	Ranibazar MC	27th 30.10.2017	533	1446.55	799.50	88.83	558.22	196	337	914.61	505.50	56.16	352.94
16	Sabroom NP	27th 30.10.2017	272	738.20	408.00	45.33	284.87	71	201	545.51	301.50	33.50	210.51
17	Santibazar MC	27th 30.10.2017	648	1758.66	972.00	108.00	678.66	69	579	1571.38	868.50	96.50	606.39
18	Sonamuura NP	27th 30.10.2017	1051	2852.39	1576.50	175.16	1100.73	374	677	1837.35	1015.50	112.83	709.02
19	Telamura MC	27th 30.10.2017	938	2545.71	1407.00	156.33	982.39	307	631	1712.51	946.50	105.16	660.85
20	Udaipur MC	27th 30.10.2017	457	1240.28	685.50	76.16	478.63	162	295	800.62	442.50	49.17	308.95
<b>Total</b>			<b>32876</b>	<b>89224.83</b>	<b>49314.00</b>	<b>5479.12</b>	<b>34431.71</b>	<b>7059</b>	<b>25817</b>	<b>70066.30</b>	<b>38725.50</b>	<b>4302.66</b>	<b>27038.14</b>

*[Signature]*

# Annexure XIII-B: Curtailment of 2531 houses in 19 BLC (New Construction) projects of Tripura

S. No.	City	GSMC No. and Date	Existing					No. of Houses Surrendered/ Curtailed	Revised				
			Total No. of Beneficiaries	Total Project Cost	Central Assistance	State Share	Beneficiary Share		Total Project Cost	Central Assistance	State Share	Beneficiary Share	
							Amount						Amount
1	Ambassa Municipal Council	38th 26.09.2018	201	545.51	301.50	33.50	210.51	14	187	507.51	280.50	31.17	195.85
2	Kamalpur Nagar Panchayat	38th 26.09.2018	516	1400.41	774.00	86.00	540.42	100	416	1129.01	624.00	69.33	435.68
3	Amarpur Nagar Panchayat.	38th 26.09.2018	97	263.26	145.50	16.17	101.59	34	63	170.98	94.50	10.50	65.98
4	Udaipur Council.	38th 26.09.2018	180	488.52	270.00	30.00	188.52	5	175	474.94	262.50	29.17	183.28
5	Khowai Municipal Council	38th 26.09.2018	274	743.63	411.00	45.66	286.97	76	198	537.36	297.00	33.00	207.37
6	Tellamura Municipal Council.	38th 26.09.2018	122	331.11	183.00	20.33	127.77	50	72	195.41	108.00	12.00	75.41
7	Dharmanagar Municipal Council.	38th 26.09.2018	694	1883.50	1041.00	115.66	726.84	14	680	1845.49	1020.00	113.33	712.16
8	Parisagar Nagar Panchayat.	38th 26.09.2018	87	236.12	130.50	14.50	91.12	15	72	195.41	108.00	12.00	75.41
9	Bishalgarh Municipal Council	38th 26.09.2018	436	1183.30	654.00	72.66	456.63	243	193	523.79	289.50	32.17	202.13
10	Melagarh Municipal Council.	38th 26.09.2018	328	890.19	492.00	54.66	343.52	166	162	439.66	243.00	27.00	169.66
11	Sonamura Nagar Panchayat	38th 26.09.2018	211	572.65	316.50	35.17	220.99	95	116	314.82	174.00	19.33	121.49
12	Sabroom Nagar Panchayat.	38th 26.09.2018	176	477.66	264.00	29.33	184.33	50	126	341.96	189.00	21.00	131.96

*[Handwritten signature]*

Rs. in lakhs



13	Santirbazar Municipal Council.	38th 26.09.2018	295	800.62	442.50	49.16	308.96	36	259	702.92	388.50	43.17	271.25
14	Kailashahar Municipal Council.	38th 26.09.2018	754	2046.34	1131.00	125.66	789.68	290	464	1259.28	696.00	77.33	485.95
15	Kumarghat Municipal Council.	38th 26.09.2018	314	852.19	471.00	52.33	328.86	46	268	727.34	402.00	44.67	280.68
16	Agartala Municipal Corporation	38th 26.09.2018	4,224	11463.85	6336.00	703.97	4423.88	1,156	3,068	8326.43	4602.00	511.31	3213.12
17	Jirania Nagar Panchayat	38th 26.09.2018	61	165.55	91.50	10.17	63.89	20	41	111.27	61.50	6.83	42.94
18	Mohanpur Municipal Council	38th 26.09.2018	584	1584.96	876.00	97.33	611.63	21	563	1527.96	844.50	93.83	589.63
19	Ranirbazar Municipal Council.	38th 26.09.2018	224	607.93	336.00	37.33	234.60	100	124	336.53	186.00	20.67	129.87
<b>Total</b>			<b>9,778</b>	<b>26537.30</b>	<b>14667.00</b>	<b>1629.60</b>	<b>10240.70</b>	<b>2,531</b>	<b>7,247</b>	<b>19668.07</b>	<b>10870.50</b>	<b>1207.79</b>	<b>7589.78</b>

**Annexure XIV- A: Salient details of 306 BLC (New) projects submitted by Uttar Pradesh**

*(Rs. in  
lakh)*

S.No	ULB Name	GEN	SC	ST	OBC	Total Houses	Project Cost	Central Share	State Share	Beneficiary Share	1st Installment 40% of Central Assistance
1	Fatehpur Sikri NPP	7	355	28	384	774	2,600.64	1,161.00	774.00	665.64	464.40
2	Agra NN	343	2,930	27	1,921	5,221	17,542.56	7,831.50	5,221.00	4,490.06	3,132.60
3	Achhnera NPP	47	104	1	188	340	1,142.40	510.00	340.00	292.40	204.00
4	Fatehabad NP	41	201	-	439	681	2,288.16	1,021.50	681.00	585.66	408.60
5	Pinabat NP	21	188	-	348	557	1,871.52	835.50	557.00	479.02	334.20
6	Bah NPP	82	54	-	199	335	1,125.60	502.50	335.00	288.10	201.00
7	Kiraoali NP	18	145	1	341	505	1,696.80	757.50	505.00	434.30	303.00
8	Shamsabad NPP	74	80	-	292	446	1,498.56	669.00	446.00	383.56	267.60
9	Bharatganj NP	120	140	-	933	1,193	4,004.88	1,789.50	1,193.00	1,022.38	715.80
10	Lalgopalganj NP	5	15	-	90	110	369.26	165.00	110.00	94.26	66.00
11	Jhusi NP	15	31	-	173	219	735.18	328.50	219.00	187.68	131.40
12	Sirsa NP	32	107	1	175	315	1,057.45	472.50	315.00	269.95	189.00
13	Phulpur NP	7	18	-	135	160	537.11	240.00	160.00	137.11	96.00
14	Allahabad NN	33	336	1	188	558	1,873.19	837.00	558.00	478.19	334.80
15	Handia NP	10	47	-	107	164	550.54	246.00	164.00	140.54	98.40
16	Mau Aima NP	9	84	-	386	479	1,607.99	718.50	479.00	410.49	287.40
17	Shankargarh NP	14	41	-	38	93	312.20	139.50	93.00	79.70	55.80
18	Akbarpur NPP	226	346	64	2,372	3,008	10,097.79	4,512.00	3,008.00	2,577.79	1,804.80
19	Tanda NPP	14	140	-	317	471	1,581.14	706.50	471.00	403.64	282.60
20	Ashrafpur Kichhauchha	-	64	-	133	197	661.32	295.50	197.00	168.82	118.20

*20/*

[illegible]

44	Mubarakpur NPP	24	239	37	261	561	1,884.96	841.50	561.00	482.46	336.60
45	Mehnagar NP	4	58	-	21	83	278.88	124.50	83.00	71.38	49.80
46	Dataganj NP	77	42	1	439	559	2,124.20	838.50	559.00	726.70	335.40
47	Usawan NP	56	37	-	167	260	988.00	390.00	260.00	338.00	156.00
48	Kakrala NPP	200	1	-	11	212	805.60	318.00	212.00	275.60	127.20
49	Saidpur NP	96	4	-	58	158	600.40	237.00	158.00	205.40	94.80
50	Waziganj NP	26	47	-	92	165	627.00	247.50	165.00	214.50	99.00
51	Chhaprauli NP	9	26	1	62	98	373.21	147.00	98.00	128.21	58.80
52	Agarwal Mandi Tatiri NP	6	24	-	51	81	308.47	121.50	81.00	105.97	48.60
53	Baghpat NPP	24	41	-	463	528	2,010.77	792.00	528.00	690.77	316.80
54	Payagpur NP	202	428	-	982	1,612	6,125.60	2,418.00	1,612.00	2,095.60	967.20
55	Bahraich NPP	51	4	-	36	91	345.80	136.50	91.00	118.30	54.60
56	Jarwal NP	36	37	-	62	135	513.00	202.50	135.00	175.50	81.00
57	Risya Bazar NP	9	3	-	19	31	117.80	46.50	31.00	40.30	18.60
58	Sahatwar NP	118	67	89	413	687	2,610.60	1,030.50	687.00	893.10	412.20
59	Chitbara Gaon NP	36	38	16	72	162	615.60	243.00	162.00	210.60	97.20
60	Pachperwa NP	24	3	-	136	163	619.40	244.50	163.00	211.90	97.80
61	Utraula NP	31	5	-	90	126	478.80	189.00	126.00	163.80	75.60
62	Balrampur NPP	109	34	-	339	482	1,831.60	723.00	482.00	626.60	289.20
63	Tulsipur NP	7	4	-	43	54	205.20	81.00	54.00	70.20	32.40
64	Banda NPP	44	30	-	400	474	1,801.20	711.00	474.00	616.20	284.40
65	Oran NP	27	14	-	69	110	418.00	165.00	110.00	143.00	66.00
66	Tindwari NP	5	6	-	26	37	140.60	55.50	37.00	48.10	22.20
67	Zaidpur NP	73	36	3	374	486	1,631.50	729.00	486.00	416.50	291.60

✓

68	Satrikh NP	16	57	16	260	349	1,171.59	523.50	349.00	299.09	209.40
69	Haidergarh NP	30	30	19	364	443	1,487.14	664.50	443.00	379.64	265.80
70	Tikait Nagar NP	9	127	-	133	269	903.03	403.50	269.00	230.53	161.40
71	Dariyabad NP	7	7	-	110	124	416.27	186.00	124.00	106.27	74.40
72	Dewa NP	3	6	-	73	82	275.27	123.00	82.00	70.27	49.20
73	Subeha NP	14	66	-	180	260	872.81	390.00	260.00	222.81	156.00
74	Ramnagar NP	55	13	9	37	114	382.70	171.00	114.00	97.70	68.40
75	Belhara NP	40	78	23	426	567	1,903.40	850.50	567.00	485.90	340.20
76	Nawabganj NPP	30	111	3	417	561	1,883.27	841.50	561.00	480.77	336.60
77	Fatehpur NP	52	59	8	641	760	2,551.30	1,140.00	760.00	651.30	456.00
78	Siddhaur NP	5	27	9	159	200	671.40	300.00	200.00	171.40	120.00
79	Banki NP	24	6	-	48	78	261.84	117.00	78.00	66.84	46.80
80	Mirganj NP	44	25	-	894	963	3,659.40	1,444.50	963.00	1,251.90	577.80
81	Faridpur NPP	64	25	1	323	413	1,569.40	619.50	413.00	536.90	247.80
82	Thiriya Nizammat Khan NP	2	-	-	125	127	482.60	190.50	127.00	165.10	76.20
83	Aonla NPP	48	4	-	423	475	1,805.00	712.50	475.00	617.50	285.00
84	Bareilly NN	146	37	1	1,106	1,290	4,902.00	1,935.00	1,290.00	1,677.00	774.00
85	Nawabganj NPP	1	-	-	193	194	737.20	291.00	194.00	252.20	116.40
86	Rithora NP	3	10	-	313	326	1,238.80	489.00	326.00	423.80	195.60
87	Shergarh NP	65	15	-	384	464	1,763.20	696.00	464.00	603.20	278.40
88	Sirauli NP	178	13	-	321	512	1,945.60	768.00	512.00	665.60	307.20
89	Bhanpur Kasba NP	479	414	32	293	1,218	4,628.40	1,827.00	1,218.00	1,583.40	730.80
90	Rudhauri Bazar NP	87	64	-	289	440	1,672.00	660.00	440.00	572.00	264.00
91	Bankati NP	237	170	6	423	836	3,176.80	1,254.00	836.00	1,086.80	501.60

✓

92	Suriyawan NP	12	43	-	320	375	1,425.00	562.50	375.00	487.50	225.00
93	Ghosia Bazar NP	3	2	-	194	199	756.20	298.50	199.00	258.70	119.40
94	Gopiganj NPP	26	29	-	391	446	1,694.80	669.00	446.00	579.80	267.60
95	Bhadohi NPP	30	25	-	1,676	1,731	6,577.80	2,596.50	1,731.00	2,250.30	1,038.60
96	Khamaria NP	64	63	8	778	913	3,469.40	1,369.50	913.00	1,186.90	547.80
97	Nai Bazar NP	25	137	-	475	637	2,420.60	955.50	637.00	828.10	382.20
98	Nehtaur NPP	9	24	16	20	69	262.20	103.50	69.00	89.70	41.40
99	Bijnor NPP	13	263	213	598	1,087	4,130.60	1,630.50	1,087.00	1,413.10	652.20
100	Sahampur NP	9	7	83	265	364	1,383.20	546.00	364.00	473.20	218.40
101	Sherkot NPP	47	58	44	60	209	794.20	313.50	209.00	271.70	125.40
102	Khanpur NP	5	45	-	275	325	1,237.69	487.50	325.00	425.19	195.00
103	Gulaothi NPP	4	63	-	79	146	556.01	219.00	146.00	191.01	87.60
104	Khurja NPP	43	242	-	545	830	3,160.86	1,245.00	830.00	1,085.86	498.00
105	Sikandarabad NP	-	29	-	116	145	552.20	217.50	145.00	189.70	87.00
106	Saiyad Raza NP	42	15	-	32	89	299.04	133.50	89.00	76.54	53.40
107	Manikpur NP	54	105	9	93	261	876.96	391.50	261.00	224.46	156.60
108	Rajapur NP	52	79	110	162	403	1,354.08	604.50	403.00	346.58	241.80
109	Salempur NP	27	32	-	227	286	1,086.80	429.00	286.00	371.80	171.60
110	Rampur Karkhana NP	9	7	-	343	359	1,364.20	538.50	359.00	466.70	215.40
111	Lar NP	6	35	-	204	245	931.00	367.50	245.00	318.50	147.00
112	Awagarh NP	21	23	-	149	193	733.40	289.50	193.00	250.90	115.80
113	Nadhaul Kalan NP	8	14	1	128	151	573.80	226.50	151.00	196.30	90.60
114	Jalesar NPP	9	57	-	335	401	1,523.80	601.50	401.00	521.30	240.60
115	Raja Ka Rampur NP	18	72	-	214	304	1,155.20	456.00	304.00	395.20	182.40

✓

116	Jathara NP	12	16	-	54	82	311.60	123.00	82.00	106.60	49.20
117	Lakhna NP	135	77	-	116	328	1,101.09	492.00	328.00	281.09	196.80
118	Mohammadabad NP	16	-	-	67	83	278.63	124.50	83.00	71.13	49.80
119	Farrukhabad NPP	152	175	-	785	1,112	3,732.96	1,668.00	1,112.00	952.96	667.20
120	Kamalganj NP	4	29	-	29	62	208.13	93.00	62.00	53.13	37.20
121	Hathgram NP	23	36	-	52	111	372.62	166.50	111.00	95.12	66.60
122	Bindki NPP	40	97	-	197	334	1,121.23	501.00	334.00	286.23	200.40
123	Kora Jahanabad NP	26	51	-	240	317	1,064.16	475.50	317.00	271.66	190.20
124	Khaga NP	19	43	-	108	170	570.69	255.00	170.00	145.69	102.00
125	Kishunpur NP	23	53	4	42	122	409.55	183.00	122.00	104.55	73.20
126	Shikoinabad NPP	14	135	-	419	568	1,908.48	852.00	568.00	488.48	340.80
127	Tundla NPP	38	121	1	183	343	1,152.48	514.50	343.00	294.98	205.80
128	Pirozabad NN	66	399	-	1,118	1,583	5,318.88	2,374.50	1,583.00	1,361.38	949.80
129	Jasrana NP	49	30	-	65	144	483.84	216.00	144.00	123.84	86.40
130	Sirsaganj NPP	43	75	-	217	335	1,125.60	502.50	335.00	288.10	201.00
131	Eka NP	10	847	-	746	1,603	5,386.08	2,404.50	1,603.00	1,378.58	961.80
132	Dasna NP	72	9	-	276	357	1,356.60	535.50	357.00	464.10	214.20
133	Ghaziabad NN	5	14	-	272	291	1,108.21	436.50	291.00	380.71	174.60
134	Niwari NP	51	28	-	81	160	609.32	240.00	160.00	209.32	96.00
135	Mankapur NP	3	-	-	30	33	125.40	49.50	33.00	42.90	19.80
136	Paraspur NP	3	-	-	85	88	334.40	132.00	88.00	114.40	52.80
137	Khargupur NP	3	-	-	92	95	361.00	142.50	95.00	123.50	57.00
138	Nawabganj NPP	8	-	-	23	31	117.80	46.50	31.00	40.30	18.60
139	Sahjanwa NP	55	64	2	280	401	1,523.80	601.50	401.00	521.30	240.60

ba

140	Pipiganj NP	5	18	-	118	141	535.80	211.50	141.00	183.30	84.60
141	Barhaganj NP	19	76	7	109	211	801.80	316.50	211.00	274.30	126.60
142	Gola Bazar NP	3	43	-	192	238	904.40	357.00	238.00	309.40	142.80
143	Pipraich NP	1	89	1	2	93	353.40	139.50	93.00	120.90	55.80
144	Unwal Sangrampur NP	92	125	7	655	879	3,340.20	1,318.50	879.00	1,142.70	527.10
145	Hamirpur NPP	71	118	-	809	998	3,792.40	1,497.00	998.00	1,297.40	598.80
146	Gohand NP	35	69	-	288	392	1,489.60	588.00	392.00	509.60	235.20
147	Rath NPP	22	105	-	179	306	1,162.80	459.00	306.00	397.80	183.60
148	Kurara NP	29	26	147	312	514	1,953.20	771.00	514.00	668.20	308.40
149	Hapur NPP	22	286	2	287	597	2,273.54	895.50	597.00	781.04	358.20
150	Pilkhuwa NPP	10	58	3	105	176	670.26	264.00	176.00	230.26	105.60
151	Garh Mukteshwar NPP	13	112	14	138	277	1,054.89	415.50	277.00	362.39	166.20
152	Shahabad NPP	54	60	-	113	227	762.03	340.50	227.00	194.53	136.20
153	Hardoi NPP	7	2	-	22	31	104.07	46.50	31.00	26.57	18.60
154	Sandila NPP	99	27	-	135	261	876.16	391.50	261.00	223.66	156.60
155	Pali NP	76	13	-	145	234	785.53	351.00	234.00	200.53	140.40
156	Pihani NPP	30	14	-	87	131	439.76	196.50	131.00	112.26	78.60
157	Orai NPP	150	466	3	1,320	1,939	7,384.23	2,908.50	1,939.00	2,536.73	1,163.40
158	Shahganj NPP	32	114	-	413	559	1,878.24	838.50	559.00	480.74	335.40
159	Jaunpur NPP	122	741	22	3,872	4,757	15,983.52	7,135.50	4,757.00	4,091.02	2,854.20
160	Gaura Badshahpur NP	16	221	-	720	957	3,215.52	1,435.50	957.00	823.02	574.20
161	Rampur NP	28	279	-	465	772	2,593.92	1,158.00	772.00	663.92	463.20
162	Kaigaon NP	32	23	-	440	495	1,663.20	742.50	495.00	425.70	297.00
163	Badlapur NP	208	356	1	1,164	1,729	5,809.44	2,593.50	1,729.00	1,486.94	1,037.40

W



164	Jafarabad NP	3	8	-	85	96	322.56	144.00	96.00	82.56	57.60
165	Mariahu NP	6	27	1	257	291	977.76	436.50	291.00	250.26	174.60
166	Mogra Badshahpur NPP	5	46	-	196	247	829.92	370.50	247.00	212.42	148.20
167	Kheta Sarai NP	40	91	-	512	643	2,160.48	964.50	643.00	552.98	385.80
168	Kerakat NP	5	78	-	94	177	594.72	265.50	177.00	152.22	106.20
169	Machhlisahr NP	6	17	-	287	310	1,041.60	465.00	310.00	266.60	186.00
170	Jhansi NN	181	1,085	1	1,878	3,145	11,977.01	4,717.50	3,145.00	4,114.51	1,887.00
171	Chiragaon NPP	27	27	-	215	269	1,024.42	403.50	269.00	351.92	161.40
172	Chhibramau NPP	59	36	-	164	259	869.46	388.50	259.00	221.96	155.40
173	Shivli NP	36	43	12	118	209	701.61	313.50	209.00	179.11	125.40
174	Jhinjhak NP	111	262	-	210	583	1,957.12	874.50	583.00	499.62	349.80
175	Amraudha NP	5	65	-	87	157	527.05	235.50	157.00	134.55	94.20
176	Pukhrayan NPP	26	11	-	253	290	973.52	435.00	290.00	248.52	174.00
177	Ghatampur NPP	5	4	-	96	105	352.48	157.50	105.00	89.98	63.00
178	Kanpur NN	388	288	10	715	1,401	4,703.13	2,101.50	1,401.00	1,200.63	840.60
179	Bhargain NP	149	16	-	3	168	638.40	252.00	168.00	218.40	100.80
180	Sahawar NP	-	-	-	39	39	148.20	58.50	39.00	50.70	23.40
181	Kasganj NPP	29	75	13	53	170	646.00	255.00	170.00	221.00	102.00
182	Mohanpur NP	4	-	-	24	28	106.40	42.00	28.00	36.40	16.80
183	Amanpur NP	11	7	-	29	47	178.60	70.50	47.00	61.10	28.20
184	Bilram NP	27	37	21	41	126	478.80	189.00	126.00	163.80	75.60
185	Sidhpura NP	19	19	17	20	75	285.00	112.50	75.00	97.50	45.00
186	Bharwari NPP	114	497	30	1,070	1,711	5,743.78	2,566.50	1,711.00	1,466.28	1,026.60
187	Sirathu NP	15	65	-	135	215	721.75	322.50	215.00	184.25	129.00

188	Chail NP	23	49	-	32	104	349.13	156.00	104.00	89.13	62.40
189	Ajhuwa NP	9	29	-	37	75	251.77	112.50	75.00	64.27	45.00
190	Manjhanpur NP	86	843	3	523	1,455	4,884.41	2,182.50	1,455.00	1,246.91	873.00
191	Khadda NP	36	12	-	300	348	1,322.40	522.00	348.00	452.40	208.80
192	Lakhimpur NPP	85	8	15	389	497	1,668.42	745.50	497.00	425.92	208.20
193	Gola Gokaran NPP	239	56	1	400	696	2,336.44	1,044.00	696.00	596.44	417.60
194	Barwar NP	225	49	-	494	768	2,578.16	1,152.00	768.00	658.16	460.80
195	Amethi NP	32	17	-	499	548	1,839.63	822.00	548.00	469.63	328.80
196	Bakshi ka Talab NP	57	30	-	435	522	1,752.34	783.00	522.00	447.34	313.20
197	Itaunja NP	55	31	-	126	212	711.68	318.00	212.00	181.68	127.20
198	Lucknow NN	188	167	2	379	736	2,470.74	1,104.00	736.00	630.74	441.60
199	Gosaiganj NP	12	28	-	68	108	362.55	162.00	108.00	92.55	64.80
200	Sonauli NP	26	16	3	341	386	1,466.80	579.00	386.00	501.80	231.60
201	Kharela NP	107	144	9	136	396	1,504.80	594.00	396.00	514.80	237.60
202	Kabrai NP	64	178	-	369	611	2,321.80	916.50	611.00	794.30	366.60
203	Charkhari NP	75	46	59	49	229	870.20	343.50	229.00	297.70	137.40
204	Mahoba NPP	93	430	257	655	1,435	5,453.00	2,152.50	1,435.00	1,865.50	861.00
205	Karhal NP	57	33	2	287	379	1,273.44	568.50	379.00	325.94	227.40
206	Mainpuri NPP	5	23	-	194	222	745.92	333.00	222.00	190.92	133.20
207	Bevar NP	72	27	-	5	104	349.44	156.00	104.00	89.44	62.40
208	Bhogaon NP	23	34	-	68	125	420.00	187.50	125.00	107.50	75.00
209	Baldeo NP	19	-	-	69	88	334.40	132.00	88.00	114.40	52.80
210	Mathura NN	946	103	-	3,957	5,006	19,022.80	7,509.00	5,006.00	6,507.80	3,003.60
211	Raya NP	171	-	-	7	178	676.40	267.00	178.00	231.40	106.80
212	Kosi Kalan NPP	25	-	-	52	77	292.60	115.50	77.00	100.10	46.20

10/

213	Bajna NP	-	12	-	224	236	896.80	354.00	236.00	306.80	141.60
214	Madhuban NP	11	25	-	249	285	957.60	427.50	285.00	245.10	171.00
215	Muhammabad NP	16	117	-	378	511	1,716.96	766.50	511.00	439.46	306.60
216	Chitrayakot NP	3	183	-	145	331	1,112.16	496.50	331.00	284.66	198.60
217	Chunar NPP	7	25	1	120	153	581.40	229.50	153.00	198.90	91.80
218	Ahaura NPP	-	21	-	38	59	224.20	88.50	59.00	76.70	35.40
219	Mirzapur NPP	65	78	6	275	424	1,611.20	636.00	424.00	551.20	254.40
220	Moradabad NN	37	775	1	547	1,360	5,168.00	2,040.00	1,360.00	1,768.00	816.00
221	Aghwanpur NP	10	17	-	388	415	1,577.00	622.50	415.00	539.50	249.00
222	Bilari NPP	13	119	56	233	421	1,599.80	631.50	421.00	547.30	252.60
223	Umri Kalan NP	47	53	-	328	428	1,626.40	642.00	428.00	556.40	256.80
224	Kanth NP	131	131	118	109	489	1,858.20	733.50	489.00	635.70	293.40
225	Shahpur NP	5	3	-	85	93	354.17	139.50	93.00	121.67	55.80
226	Khatauli NPP	4	11	-	130	145	552.20	217.50	145.00	189.70	87.00
227	Jansath NP	2	1	-	88	91	346.55	136.50	91.00	119.05	54.60
228	Budhana NP	3	16	-	83	102	388.44	153.00	102.00	133.44	61.20
229	Charthawal NP	26	24	-	145	195	742.61	292.50	195.00	255.11	117.00
230	Purquazi NP	2	16	-	132	150	571.24	225.00	150.00	196.24	90.00
231	Sisauli NP	4	32	-	263	299	1,138.67	448.50	299.00	391.17	179.40
232	Miranpur NP	7	3	-	91	101	384.64	151.50	101.00	132.14	60.60
233	Muzaffarnagar NPP	28	80	-	363	471	1,793.70	706.50	471.00	616.20	282.60
234	Bhokarhedi NP	9	99	3	260	371	1,412.87	556.50	371.00	485.37	222.60
235	Suvansa NP	78	280	8	688	1,054	3,538.26	1,581.00	1,054.00	903.26	632.40
236	Raniganj NP	298	214	4	1,078	1,594	5,351.02	2,391.00	1,594.00	1,366.02	956.40

237	Bela Pratapgarh NPP	30	24	40	200	294	986.95	441.00	294.00	251.95	176.40
238	Patti NP	27	39	2	96	164	550.54	246.00	164.00	140.54	98.40
239	Katra Medniganj NP	2	7	-	29	38	127.57	57.00	38.00	32.57	22.80
240	Pratapgarh City NP	24	33	-	265	322	1,080.95	483.00	322.00	275.95	193.20
241	Kunda NP	6	41	1	25	73	245.06	109.50	73.00	62.56	43.80
242	Antu NP	47	48	-	122	217	728.46	325.50	217.00	185.96	130.20
243	Nasirabad NP	34	5	1	65	105	352.48	157.50	105.00	89.98	63.00
244	Unchahar NP	1	5	-	168	174	584.11	261.00	174.00	149.11	104.40
245	Lalganj NP	2	17	-	21	40	134.28	60.00	40.00	34.28	24.00
246	Kemri NP	56	49	53	57	215	817.00	322.50	215.00	279.50	129.00
247	Shahabad NP	26	360	399	358	1,143	4,343.40	1,714.50	1,143.00	1,485.90	685.80
248	Tanda NPP	30	42	40	542	654	2,485.20	981.00	654.00	850.20	392.40
249	Bilaspur NPP	2	96	105	96	299	1,136.20	448.50	299.00	388.70	179.40
250	Rampur NPP	435	418	379	540	1,772	6,733.60	2,658.00	1,772.00	2,303.60	1,063.20
251	Milak NPP	5	131	127	127	390	1,482.00	585.00	390.00	507.00	234.00
252	Maswasi NP	-	-	-	156	156	592.80	234.00	156.00	202.80	93.60
253	Sarsawa NPP	15	54	-	120	189	719.76	283.50	189.00	247.26	113.40
254	Rampur Maniharan NP	2	66	-	139	207	788.31	310.50	207.00	270.81	124.20
255	Gangoh NPP	1	37	-	28	66	251.35	99.00	66.00	86.35	39.60
256	Chikhana Sultanpur NP	1	21	-	86	108	411.29	162.00	108.00	141.29	64.80
257	Saharanpur NN	118	918	-	3,497	4,533	17,262.89	6,799.50	4,533.00	5,930.39	2,719.80
258	Ambehta NP	-	105	-	234	339	1,291.00	508.50	339.00	443.50	203.40
259	Deoband NPP	3	8	-	164	175	666.45	262.50	175.00	228.95	105.00
260	Gawan NP	1	21	-	30	52	197.60	78.00	52.00	67.60	31.20

WV

261	Chandausi NPP	20	40	-	227	287	1,090.60	430.50	287.00	373.10	172.20
262	Narauli NP	7	3	170	193	373	1,417.40	559.50	373.00	484.90	223.80
263	Sambhal NPP	102	71	326	221	720	2,736.00	1,080.00	720.00	936.00	432.00
264	Sirsi NP	61	10	-	136	207	786.60	310.50	207.00	269.10	124.20
265	Bahjoi NPP	12	162	107	185	466	1,770.80	699.00	466.00	605.80	279.60
266	Babrula NP	-	50	-	74	124	471.20	186.00	124.00	161.20	74.40
267	Baghnagar Urf Bakhira NP	70	307	34	1,843	2,254	8,565.20	3,381.00	2,254.00	2,930.20	1,352.40
268	Khalilabad NPP	77	76	-	1,461	1,614	6,133.20	2,421.00	1,614.00	2,098.20	968.40
269	Mehdawal NP	21	3	-	430	454	1,725.20	681.00	454.00	590.20	272.40
270	Shahjahanpur NN	181	235	1	546	963	3,659.40	1,444.50	963.00	1,251.90	577.80
271	Jalalabad NPP	6	44	-	65	115	437.00	172.50	115.00	149.50	69.00
272	Khutar NP	133	285	-	192	610	2,318.00	915.00	610.00	793.00	366.00
273	Powayan NP	54	179	-	157	390	1,482.00	585.00	390.00	507.00	234.00
274	Tilhat NPP	6	27	-	151	184	699.20	276.00	184.00	239.20	110.40
275	Katra NP	11	17	1	602	631	2,397.80	946.50	631.00	820.30	378.60
276	Khudaganj NP	15	8	-	595	618	2,348.40	927.00	618.00	803.40	370.80
277	Allahaganj NP	9	13	-	44	66	250.80	99.00	66.00	85.80	39.60
278	Kanth NP	5	15	1	74	95	361.00	142.50	95.00	123.50	57.00
279	Garhi Pukhta NP	1	-	-	22	23	87.59	34.50	23.00	30.09	13.80
280	Un NP	3	3	-	192	198	754.03	297.00	198.00	259.03	118.80
281	Thana Bhawan NP	1	1	-	70	72	274.19	108.00	72.00	94.19	43.20
282	Jhinjhana NP	2	6	-	158	166	632.17	249.00	166.00	217.17	99.60
283	Shamli NPP	10	6	3	169	188	715.95	282.00	188.00	245.95	112.80
284	Kandhla NPP	8	1	-	247	256	974.91	384.00	256.00	334.91	153.60

285	Ailam NP	2	2	1	237	242	921.60	363.00	242.00	316.60	145.20
286	Banat NP	2	1	-	138	141	536.96	211.50	141.00	184.46	84.60
287	Kairana NPP	-	4	-	222	226	860.66	339.00	226.00	295.66	135.60
288	Jalalabad NPP	5	-	-	88	93	354.16	139.50	93.00	121.66	55.80
289	Shohratgadh NP	37	406	-	226	669	2,542.20	1,003.50	669.00	869.70	401.40
290	Itwa NP	5	21	-	344	370	1,406.00	555.00	370.00	481.00	222.00
291	Biskohar NP	48	72	4	376	500	1,900.00	750.00	500.00	650.00	300.00
292	Domariyaganj NP	108	39	-	663	810	3,078.00	1,215.00	810.00	1,053.00	486.00
293	Siddharthnagar NPP	90	34	-	583	707	2,686.60	1,060.50	707.00	919.10	424.20
294	Uska Bazar NP	120	90	4	654	868	3,298.40	1,302.00	868.00	1,128.40	520.80
295	Churk Ghurna NP	35	63	2	614	714	2,713.20	1,071.00	714.00	928.20	428.40
296	Ghorawal NP	34	33	2	131	200	760.00	300.00	200.00	260.00	120.00
297	Chopan NP	55	17	1	191	264	1,003.20	396.00	264.00	343.20	158.40
298	Robertsganj NPP	100	132	4	677	913	3,469.40	1,369.50	913.00	1,186.90	547.80
299	Dudhi NP	22	10	6	366	404	1,535.20	606.00	404.00	525.20	242.40
300	Sultanpur NPP	30	60	-	158	248	832.53	372.00	248.00	212.53	148.80
301	Koeripur NP	39	59	-	129	227	762.03	340.50	227.00	194.53	136.20
302	Kadipur NP	28	16	-	23	67	224.92	100.50	67.00	57.42	40.20
303	Dostpur NP	38	80	-	135	253	849.32	379.50	253.00	216.82	151.80
304	Mohan NP	19	8	-	194	221	741.89	331.50	221.00	189.39	132.60
305	Gangaghat NPP	230	165	2	420	817	2,742.65	1,225.50	817.00	700.15	490.20
306	Bangarmau NPP	45	-	25	558	628	2,108.18	942.00	628.00	538.18	376.80
TOTAL		15,688	30,242	3,597	97,637	1,47,164	5,29,096.58	2,20,746.00	1,47,164.00	1,61,186.58	88,298.40

✓

**Annexure XIV- B: Salient details of 47 BLC (E) projects submitted by Uttar Pradesh**

S.No	District	ULB Name	GEN	SC	ST	OBC	Total Houses	Project Cost	Central Share	State Share	Beneficiary Share	1st Installment 40% of Central Assistance
1	Allahabad	Shankargarth NP	4	11	-	14	29	62.39	43.50	18.89	-	17.40
2	Amethi	Amethi NP	6	9	-	33	48	121.62	72.00	48.00	1.62	28.80
3	Amethi	Jais NPP	6	12	-	54	72	182.42	108.00	72.00	2.42	43.20
4	Amethi	Gauriganj NPP	73	23	1	97	194	491.53	291.00	194.00	6.53	116.40
5	Amethi	Musafirkhana NP	12	-	-	11	23	58.27	34.50	23.00	0.77	13.80
6	Ayodhya	Bhadarsa NP	-	-	-	12	12	30.40	18.00	12.00	0.40	7.20
7	Azamgarh	Mehnagar NP	1	14	-	6	21	50.08	31.50	18.58	-	12.60
8	Azamgarh	Kaighar Lalganj NP	1	6	-	1	8	19.08	12.00	7.08	-	4.80
9	Azamgarh	Phulpur NP	1	-	-	29	30	71.54	45.00	26.54	-	18.00
10	Badaun	Saidpur NP	14	-	-	2	16	39.42	24.00	15.42	-	9.60
11	Ballia	Sahatwar NP	44	12	12	110	178	438.55	267.00	171.55	-	106.80
12	Ballia	Chitbara Gaon NP	5	10	1	18	34	83.77	51.00	32.77	-	20.40
13	Banda	Banda NPP	17	15	1	77	110	271.01	165.00	106.01	-	66.00
14	Banda	Naraini NP	7	13	-	13	33	81.30	49.50	31.80	-	19.80
15	Bareilly	Sirauli NP	50	14	-	29	93	229.12	139.50	89.62	-	55.80
16	Etah	Raja Ka Rampur NP	10	47	-	223	280	622.36	420.00	202.36	-	168.00
17	Etah	Nadhaul Kalan NP	3	1	-	23	27	56.16	40.50	15.66	-	16.20
18	Farrukhabad	Farrukhabad NPP	7	9	-	35	51	129.22	76.50	51.00	1.72	30.60
19	Gonda	Paraspur NP	2	-	-	83	85	209.42	127.50	81.92	-	51.00
20	Gonda	Colonelganj NPP	-	-	-	56	56	137.97	84.00	53.97	-	33.60
21	Gonda	Khargupur NP	-	-	-	42	42	103.48	63.00	40.48	-	25.20
22	Gonda	Nawabganj NPP	10	2	-	73	85	209.42	127.50	81.92	-	51.00
23	Hardoi	Shahabad NPP	47	-	-	49	96	243.23	144.00	96.00	3.23	57.60

24	Hardoi	Hardoi NPP		9	2	-	7	18	45.61	27.00	18.00	0.61	10.80
25	Hardoi	Pali NP		75	7	-	116	198	501.67	297.00	198.00	6.67	118.80
26	Hardoi	Pihani NPP		18	7	-	76	101	255.90	151.50	101.00	3.40	60.60
27	Kasganj	Sahawar NP		2	2	-	37	41	101.01	61.50	39.51	-	24.60
28	Kasganj	Kasganj NPP		2	10	4	5	21	51.74	31.50	20.24	-	12.60
29	Kasganj	Mohanpur NP		3	-	-	11	14	34.49	21.00	13.49	-	8.40
30	Kasganj	Sidhpura NP		3	2	3	4	12	29.57	18.00	11.57	-	7.20
31	Kasganj	Amanpur NP		4	2	-	15	21	51.74	31.50	20.24	-	12.60
32	Kasganj	Bilham NP		1	3	1	8	13	32.03	19.50	12.53	-	7.80
33	Kushinagar	Hata NP		124	314	16	2,531	2,985	5,527.95	4,477.50	1,050.45	-	1,791.00
34	Lakhimpur Kheri	Barwar NP		126	21	-	194	341	828.32	511.50	308.10	8.72	204.60
35	Lakhimpur Kheri	Gola Gokaran NPP		30	6	-	57	93	221.77	139.50	82.27	-	55.80
36	Lucknow	Kakori NP		55	26	-	180	261	520.97	391.50	128.90	0.57	156.60
37	Lucknow	Itaunja NP		29	9	-	34	72	154.07	108.00	45.33	0.74	43.20
38	Lucknow	Lucknow NN		7	4	-	8	19	42.02	28.50	13.42	0.10	11.40
39	Maharajganj	Sonauli NP		14	7	-	186	207	445.28	310.50	134.78	-	124.20
40	Mau	Chiraiyakot NP		2	23	-	50	75	178.85	112.50	66.35	-	45.00
41	Raebareli	Bachhrawan NP		7	18	-	32	57	122.63	85.50	37.13	-	34.20
42	Santkabir Nagar	Baghnagar Urf Bakhira NP		1	18	-	261	280	689.85	420.00	269.85	-	168.00
43	Santkabir Nagar	Khalilabad NPP		40	23	-	700	763	1,879.85	1,144.50	735.35	-	457.80
44	Santkabir Nagar	Mehdawal NP		15	45	-	187	247	608.55	370.50	238.05	-	148.20
45	Shahjahanpur	Katra NP		1	-	1	166	168	413.91	252.00	161.91	-	100.80
46	Sitapur	Laharpur NPP		22	4	-	51	77	165.65	115.50	50.15	-	46.20
47	Unnao	Gangaghat NPP		111	77	1	99	288	729.70	432.00	288.00	9.70	172.80
<b>TOTAL</b>				<b>1,021</b>	<b>828</b>	<b>41</b>	<b>6,105</b>	<b>7,995</b>	<b>17,574.89</b>	<b>11,992.50</b>	<b>5,535.19</b>	<b>47.20</b>	<b>4,797.00</b>

✓



Annexure XV- A: Salient details of 1 AHP project submitted by Rajasthan

(Rs. in lakh)

Sr. No.	Name of the City	No. of Beneficiary EWS	Project Cost	Central Share @ Rs 1,5 lakh	State Share	Beneficiary Share	1st Instalment 40% of Central Assistance
1	Bhilwara	448	1562.81	672.00	nil	890.81	208.80

*Handwritten signature*

Annexure XV- B: Salient details of 08 BLC (New) projects submitted by Rajasthan

Sr. No.	Name of the City	Categories of Houses					No. of Beneficiary	Project Cost	Central Share@ Rs 1.5 lakh	State Share	Beneficiary Share	1st Instalment 40% of Central Assistance
		GEN	SC	ST	OBC	SBC (Special Background Class)						
1	Banswara	64	58	34	48	-	204	632.40	306.00	0.00	326.40	122.40
2	Keshoraiapatan	14	48	8	30	-	100	307.33	150.00	0.00	157.33	60.00
3	Pratapgarh	5	6	3	9	-	23	93.71	34.50	0.00	59.21	13.80
4	Ldaipur	10	13	9	12	-	44	178.36	66.00	0.00	112.36	26.40
5	Deoli*	-	-	-	-	70	70	175.00	105.00	0.00	70.00	42.00
6	Dungarpur*	4	2	-	4	-	10	27.00	15.00	0.00	12.00	6.00
7	Ameth*	5	4	1	1	-	11	30.25	16.50	0.00	13.75	6.60
8	Bundi*	-	1	-	5	-	6	19.80	9.00	0.00	10.80	3.60
	<b>TOTAL</b>	<b>102</b>	<b>132</b>	<b>55</b>	<b>109</b>	<b>70</b>	<b>468</b>	<b>1463.85</b>	<b>702.00</b>	<b>0.00</b>	<b>761.85</b>	<b>280.80</b>

201/

# Annexure XVI- Curtailement of 3112 houses in 29 BLC (New) projects submitted by State of Bihar

(Rs. in lakhs)

General Information				Original project details					Curtailement details					Revised project details							
S. No	City	CSMC No.	CSMC Approval Date	No of EWS Beneficiary as per DPR	Original Project Cost	Central Assistance @ 1.5 Lakh per house	State share @ Rs 0.5 L per house	Beneficiary Contribution	1st Instalment of 40 % of Central Assistance	No. of EWS Surrendered	Project Cost of Surrendered Houses	Central Assistance of 1.5 Lakh per House	State share of 0.5 Lakh per House	Beneficiary Share	1st Instalment of 40 % of Central Assistance	No. of EWS Beneficiary of Revised DPR	Project cost of Revised DPR	Central Assistance of 1.5 Lakh per House	State share of 0.5 Lakh per House	Beneficiary Share	1st Instalment of 40 % of Central Assistance
1	Bakhtapur Nagar Panchad P-I-I	7th	17.03.2016	636	2765.96	954.00	318.00	1493.96	381.60	90	391.41	135.00	45.00	211.41	54.00	546	2374.55	819.00	273.00	1293.55	52.6
2	Barka Nagar Panchayat P-I-I	44th	28.06.2019	450	2429.10	675.00	225.00	1529.10	270.00	151	815.10	226.50	75.50	513.10	91.60	299	1614.00	348.50	149.50	1016.00	79.40
3	Bihasthan Nagar Nigam P-I-I	21th	21.03.2017	2625	12308.63	3937.50	1312.50	7058.63	1575.00	1031	4834.56	1546.50	515.50	2722.36	618.60	1594	7474.27	2391.00	797.00	1286.27	956.40
4	Bihra Nagar Panchayat P-I-I	6th	18.02.2016	100	398.30	150.00	50.00	198.30	60.00	6	23.90	9.00	3.00	11.90	3.60	94	374.40	141.00	47.00	186.40	56.40
5	Chandpur Nagar Panchayat P-I-I	28th	18.02.2016	811	4806.80	1216.50	405.50	3184.80	486.60	226	1339.50	339.00	113.00	887.50	135.60	585	3467.30	875.50	292.50	223.30	531.07
6	Dumraon Nagar Panchad P-I-I	6th	18.02.2016	500	1991.50	750.00	250.00	991.50	300.00	104	414.23	156.00	52.00	206.23	62.40	396	1577.27	594.00	198.00	385.27	237.60
7	Dumraon Nagar Panchad P-I-I	26th	27.09.2017	387	1886.63	580.50	193.50	1112.63	232.20	93	453.38	139.50	46.50	267.38	55.80	294	1433.25	441.00	147.00	843.25	176.40
8	Ekrna Bazar Nagar Panchayat P-I-I	10th	22.07.2016	250	1198.75	375.00	125.00	608.75	150.00	44	195.14	66.00	22.00	107.14	26.40	206	913.61	309.30	103.00	57.07	123.60
9	Gogri Jamalpur Nagar Panchad P-I-I	6th	18.02.2016	257	1023.63	385.50	128.50	509.63	154.20	29	115.51	43.50	14.50	57.51	17.40	228	908.12	342.00	114.00	452.12	136.80
10	Gogri Jamalpur Nagar Panchad P-I-I	20th	21.03.2017	986	4884.64	1479.00	493.00	2912.64	591.60	223	1104.74	334.50	111.50	658.74	133.80	763	3779.90	1144.50	381.50	2253.00	457.80
11	Gogri Jamalpur Nagar Panchad P-I-I	26th	27.09.2017	775	3862.60	1162.50	387.50	2312.60	465.00	135	672.84	202.50	67.50	402.84	81.00	640	3189.76	960.00	320.00	199.76	384.00
12	Hajipur Nagar panchad P-I-I	6th	17.03.2016	304	1210.83	456.00	152.00	602.83	182.40	27	107.54	40.50	13.50	53.54	16.20	277	1103.29	415.50	138.50	549.29	166.20
13	Hajipur Nagar panchad P-I-I	10th	22.07.2016	327	1465.61	490.50	163.50	811.61	196.20	55	246.51	82.50	27.50	136.51	33.00	272	1219.10	408.00	136.00	673.10	163.20

14	Ujaweh Kharagpur Nagar Panchayat PII-I	10th	22.07.2016	154	679.45	231.00	77.00	371.45	92.40	39	172.07	58.50	19.50	94.07	23.40	115	507.38	172.50	57.50	27.78	90.00
15	Jamui Nagar Panchayat PII-I	10th	22.07.2016	497	2167.42	745.50	248.50	1173.42	298.20	7	30.53	10.50	3.50	16.53	4.20	490	2136.89	735.00	245.00	113.80	294.00
16	Jamui Nagar Panchayat PII-II	20th	21.03.2017	1023	4783.55	1534.50	511.50	2737.55	613.80	32	149.63	48.00	16.00	85.63	19.20	991	4633.92	1486.50	455.50	2631.92	594.00
17	Jamui Nagar Panchayat PII-III	20th	27.09.2017	1906	8948.67	2859.00	953.00	5136.67	1143.60	8	37.56	12.00	4.00	21.56	4.80	1898	8911.11	2847.00	949.00	3133.11	1138.80
18	Jharkhand Nagar Panchayat PII-I	6th	17.03.2016	200	796.60	300.00	100.00	396.60	120.00	21	83.64	31.50	10.50	41.64	12.00	179	712.96	268.50	85.50	38.00	307.00
19	Kharagpur Nagar Panchayat PII-I	6th	17.03.2016	458	1824.21	687.00	229.00	908.21	274.80	13	51.78	19.50	6.50	25.78	7.80	445	1772.42	667.50	222.50	882.42	267.00
20	Kharagpur Nagar Panchayat PII-II	20th	21.03.2017	2490	11937.06	3735.00	1245.00	6957.06	1494.00	159	762.25	238.50	79.50	444.25	95.40	2331	11174.81	3476.50	1165.50	6872.81	1338.90
21	Kharagpur Nagar Panchayat PII-I	10th	22.07.2016	103	449.29	154.50	51.50	243.29	61.80	10	43.62	15.00	5.00	23.62	6.00	95	403.67	136.50	46.50	35.00	38.80
22	Maharajpur Nagar Panchayat PII-I	6th	18.02.2016	898	3218.26	1212.00	404.00	1602.26	484.80	78	310.67	117.00	39.00	154.67	46.80	730	2937.59	1095.00	365.00	1437.59	158.00
23	Mahadipur Nagar Panchayat PII-I	7th	17.03.2016	294	1253.67	441.00	147.00	667.67	176.40	52	222.09	78.00	26.00	118.09	31.20	242	1033.58	363.00	121.00	341.58	54.50
24	Mahadipur Nagar Panchayat PII-I	7th	17.03.2016	769	3279.79	1153.50	384.50	1741.79	461.40	146	622.69	219.00	73.00	350.69	87.60	623	2657.10	934.50	311.50	1441.10	373.80
25	Nabinagar Nagar Panchayat PII-I	7th	17.03.2016	305	1314.55	457.50	152.50	704.55	183.00	16	68.96	24.00	8.00	36.96	9.60	289	1245.59	433.50	140.50	66.59	133.40
26	Pakur Nagar Panchayat PII-I	10th	22.07.2016	471	2199.57	706.50	235.50	1257.57	282.60	18	84.06	27.00	9.00	48.06	10.80	453	2115.51	672.50	226.50	1360.51	371.80
27	Rajpur Nagar Panchayat PII-I	6th	17.03.2016	300	1194.90	430.00	150.00	594.90	180.00	255	1015.67	382.50	127.50	505.67	153.00	45	1792.24	67.50	22.50	89.24	27.00
28	Sasaram Nagar Panchayat PII-I	10th	22.07.2016	296	1410.44	444.00	148.00	818.44	177.60	32	152.48	48.00	16.00	88.48	19.20	264	1257.96	396.00	132.00	790.96	58.40
29	Shahpur Nagar Panchayat PII-I	7th	17.03.2016	84	357.00	126.00	42.00	189.00	50.40	12	51.00	18.00	6.00	27.00	7.20	72	306.00	108.00	36.00	132.00	13.20
Total				18566	85959.41	27849.00	9283.00	48827.41	11139.60	3112	14572.85	4668.00	1556.00	8348.8	1867.20	15454	71386.56	23181.00	7727.00	10178.5	9223.40

*Handwritten signature*

# Annexure XVII- Curtailment of 5742 houses in 6 BLC(New) and 3 BLC(E) submitted by State of Rajasthan

S. No	Project Name	Annex_ID	City Name	CSMC No/ Date	Sanctioned					Curtailment					Revised Sanctioned				
					No of Houses	Project Cost	Central Assistance of Rs. 1.5 Lakh /house	State Share	Beneficiary Share	1st Instalment (40% of Central Assistance)	No of Houses	Project Cost	Central Assistance of Rs. 1.5 Lakh /house	State Share	Beneficiary Share	No of Houses	Project Cost	Central Assistance of Rs. 1.5 Lakh /house	1st Instalment (40% of Central Assistance)
1	BLC N	7C08800535008301	Nagaur	32/26.03.2018	1679	8344.63	2518.30	-	5826.13	1007.40	192	954.24	288.00	-	666.24	1487	7390.39	2230.50	892.20
2	BLC N	7C08800587008305	Bundi	32/26.03.2018	165	820.05	247.50	-	572.55	99.00	127	631.19	190.50	-	440.69	38	188.86	57.00	22.80
3	BLC N	7C08800598008225	Nathdwara	32/26.03.2018	40	198.80	60.00	-	138.80	24.00	20	99.40	30.00	-	69.40	20	99.40	30.00	12.00
4	BLC N	7C08800605008298	Chittorgarh	32/26.03.2018	1088	5407.36	1632.00	-	3775.36	632.80	902	4482.94	1333.00	-	3129.94	186	924.42	279.00	111.60
5	BLC N	7C08800604008931	Rawatbhata	35/25.06.2018	5	21.80	7.50	-	14.30	3.00	5	21.80	7.50	-	14.30	0	0.00	0.00	0.00
6	BLC N	7C08800561008932	Pali	35/25.06.2018	2971	12953.56	4456.50	-	8497.06	1782.60	2642	11519.12	3963.00	-	7556.12	329	1434.44	493.50	197.40
7	BLC E	7D08800535000759	Nagaur	32/26.03.2018	2533	6577.72	3799.50	-	2778.22	1519.80	578		867.00	-		1955		2932.50	1173.00
8	BLC E	7D08800598000756	Nathdwara	32/26.03.2018	136	490.96	204.00	-	286.96	81.60	116		174.00	-		20		30.00	12.00
9	BLC E	7D08800561000972	Pali	35/25.06.2018	1182	3365.97	1773.00	-	1592.97	709.20	1160		1740.00	-		22		33.00	13.20
					9799	38180.85	14698.50	0	23482.35	5879.400	5742	17708.69	8613	0	11876.69	4057	10037.51	6085.50	2434.20

✓

**Annexure XVIII-A Curtailment of 4721 houses in 5 AHP projects approved in several CSMCs under PMAY(U) submitted by State of Gujarat**

(Rs. in lakh)

S. No	City Name	CSMC No./Date	Sanctioned				Curtailment				Revised Sanctioned					
			No of Houses	Project Cost	Central Assistance of ₹ 1.5 Lakh /house	State Share	Beneficiary Share	1st Instalment (40% of Central Assistance)	No of Houses	Project Cost	Central Assistance of ₹ 1.5 Lakh /house	State Share	Beneficiary Share	No of Houses	Project Cost	Central Assistance of ₹ 1.5 Lakh /house
1	Ahmedabad	25/23-08-2017	1587	9889.39	2380.50	2380.50	4761.00	952.20	1349	8406.29	2023.50	2023.50	4047.00	238	1483.10	357.00
2	Ahmedabad	15/22-11-2016	5000	31157.49	7500.00	7500.00	15000.00	3000.00	2151	13403.95	3226.50	3226.50	6453.00	2849	17753.54	4273.50
3	Ahmedabad	25/23-08-2017	5756	35868.51	8634.00	8634.00	17268.00	3453.60	709	4418.13	1063.50	1063.50	2127.00	5047	31450.38	7570.50
4	Jamnagar	7/17-03-2016	672	4048.20	1008.00	1008.00	2016.00	403.20	480	2868.70	720.00	720.00	1440.00	192	1179.50	288.00
5	Jamnagar	38/26-09-2018	128	818.28	192.00	192.00	384.00	76.80	32	182.28	48.00	48.00	96.00	96	636.00	144.00
	<b>Total</b>		<b>13143</b>	<b>81781.87</b>	<b>19714.50</b>	<b>19714.50</b>	<b>39429.00</b>	<b>7885.80</b>	<b>4721</b>	<b>29279.35</b>	<b>7081.50</b>	<b>7081.50</b>	<b>14163.00</b>	<b>8422</b>	<b>52502.52</b>	<b>12633.00</b>
																<b>12633.00</b>
																<b>5053.20</b>

Total

**Annexure XVIII-B : Curtailment of 468 houses in 5 BLC projects of Gujarat approved in several CSMCs under PMAY(U)**

*Rs. in lakhs*

Sr. No.	City	CSMC No. / Date	Sanctioned						Curtailment						Revised Sanctioned					
			No. of DUs	Project Cost	Central Assistance	State Share	Beneficiary Share	40% Assistance of GOI	No. of DUs	Project Cost	Central Assistance	State Share	Beneficiary Share	40% Assistance of GOI	No. of DUs	Project Cost	Central Assistance	State Share	Beneficiary Share	40% Assistance of GOI
1	Modasa Nagarpalika Phase-1	30th - 07/02/2018	90 ✓	392.45	135.00	185.45	72.00	54.00	4	18.39	6.00	8.25	4.14	2.40	86	374.06	129.00 ✓	177.20	67.86	51.60
2	Kaloli(G) Nagarpalika Phase-1	30th - 07/02/2018	100 ✓	402.12	150.00	206.05	46.07	60.00	30	119.43	45.00	61.81	12.62	18.00	70	282.69	105.00 ✓	144.24	33.15	42.00
3	Morbi Nagarpalika Phase-1	41st - 27/12/2018	75 ✓	293.18	112.50	154.54	26.14	45.00	10	39.05	15.00	20.61	3.44	6.00	65	254.13	97.50 ✓	133.93	22.70	39.00
4	Pethapur Nagarpalika Phase-1	38th - 26/09/2018	57 ✓	238.38	85.50	117.45	35.43	34.20	8	33.56	12.00	16.49	5.07	4.80	49	204.82	73.50	100.96	30.36	29.40
5	Morbi Nagarpalika Phase-2	43rd - 25/02/2019	206 ✓	819.79	309.00	424.46	86.33	123.60	8	32.54	12.00	16.48	4.06	4.80	198	787.25	297.00	407.98	82.27	118.80
	<b>Total</b>		<b>528 ✓</b>	<b>2145.92</b>	<b>792.00</b>	<b>1087.95</b>	<b>265.97</b>	<b>316.8</b>	<b>60</b>	<b>242.97</b>	<b>90</b>	<b>123.64</b>	<b>29.33</b>	<b>36</b>	<b>468 ✓</b>	<b>1902.95</b>	<b>702</b>	<b>964.31</b>	<b>236.64</b>	<b>280.80</b>

*SLP*

Annexure XVIII-C: Dropping of 2 ISSR projects of Gujarat approved in 7th CSMC under PMAY(U)

<i>Rs. in lakh</i>									
S. No	Project Name	City Name	CSMC No/ Date	No of Houses	Project Cost	Central Assistance of Rs. 1.5 Lakh /house	State Share	Beneficiary Share	1 st Instalment (40% of Central Assistance)
1	ISSR	Vadodara	7/17-03-2016	1848 ✓	11609.97	1848.00 ✓	1848.00	0.00	739.20 ✓
2	ISSR	Bhavnagar	7/17-03-2016	448 ✓	3623.000	448.00 ✓	448.00	0.00	179.20 ✓

6/10/16



Annexure XVIII-D: Dropping of 1 BLC (New) project of Gujarat approved in 44th CSMC under PMAY(U)

(Rs. in lakhs)

Sr. No.	City	CSMC No. / Date	Sanctioned					
			No. of houses	Project Cost	Central Assistance	State Share	Beneficiary Share	40% Assistant of Central Assistance
1	Khedbrahma Nagarpalika Phase-3	44th - 28/06/2019	100 ✓	434.76	150.00 ✓	206.05	78.71	60.00

✓

✓

Annexure XVIII-E: Dropping of 11 AHP projects of Gujarat approved in several CSMCs under PMAY (U)

(Rs. in lakh)

S. No	City Name	CSMC No/ Date	No of Houses	Project Cost	Central Assistance of Rs. 1.5 Lakh /house	State Share	Beneficiary Share	1 <sup>st</sup> Instalment (40% of Central Assistance)
1	Jamnagar	15/22-11-2016	352	2339.45	528.00	528.00	1056.00	211.20
2	Junagadh	7/17-03-2016	882	6866.20	1323.00	1323.00	2646.00	529.20
3	Surat	41/27-12-2018	896	7739.73	1344.00	1344.00	3808.00	537.60
4	Surat	41/27-12-2018	1200	10640.49	1800.00	1800.00	4800.00	720.00
5	Ankleshwar	10/22-07-2016	736	4718.14	1104.00	1104.00	2510.14	441.60
6	Amreli	10/22-07-2016	224	1477.48	336.00	336.00	805.48	134.40
7	Dahagam	38/26-09-2018	640	5377.30	960.00	960.00	3457.30	384.00
8	Dholka	38/26-09-2018	672	4368.04	1008.00	1008.00	2352.04	403.20
9	Mahuva	10/22-07-2016	736	6550.80	1104.00	1104.00	3008.00	441.60
10	Patan	38/26-09-2018	256	2118.91	384.00	384.00	1350.91	153.60
11	Upleta	10/22-07-2016	256	1708.77	384.00	384.00	940.77	153.60
	<b>Total</b>		<b>6850</b>	<b>53905.31</b>	<b>10275.00</b>	<b>10275.00</b>	<b>26734.64</b>	<b>4110.00</b>

54

# Annexure XIX- Surrender of 6 AHP projects submitted by State of Uttar Pradesh

(Rs. in lakhs)

S. No.	Authority Name	Agency Type	City	Annexure ID	Project Name	Nos. of EWS DUs	Total Central Assistance	Total State Share	Total Ben. Share	Total Implementing Agency Share	Total Project Cost	CSMC No./Date	Remarks
1	Azamgarh Development Authority	Dev. Authority	Azamgarh	7B09801189001779	Construction of 432 EWS DUs under AHP component of PMAY-U at Vill. Sidhauri	432	648.00	432.00	864.00	40.61	1,984.61		The project is forwarded for cancellation by Azamgarh Development Authority as NGT have restricted any construction upto 75 m on the banks of Tamsa river.
2	M/S Arun Dev Builders (Mathura Vrindavan Dev. Authority)	Priv. Developer	Mathura	7B09800799001690	Construction of 400 EWS DUs under AHP component of PMAY-U at Jaruna Residency Part-2, Kharsa no. 1091, Village Bhaton, Mathura	400	600.00	400.00	756.00	461.00	2,217.00	380/26.09.2018	The project is forwarded for cancellation by Mathura-Vrindavan Development Authority as the private developer have not turned up after reminders. The security deposit is confiscated as per rules.
3	M/S Arun Dev Builders (Mathura Vrindavan Dev. Authority)	Priv. Developer	Mathura	7B09800799001691	Construction of 400 EWS DUs under AHP component of PMAY-U at Jaruna Residency Part-3, Kharsa no. 1120, Village Bhaton, Mathura	400	600.00	400.00	756.00	452.00	2,208.00		The project is forwarded for cancellation by Mathura-Vrindavan Development Authority as the private developer have not turned up after reminders. The security deposit is confiscated as per rules.

101

161

4	M/s Star Realcon Pvt. Ltd. (Ghaziabad Development Authority)	Pvt Developer	Ghaziabad	7B09800734002097	Construction of 296 EWS DUs under AIP component of PMAY-U at Star Kurumbh, Ghaziabad	296	444.00	296.00	577.20	3,335.92	4,653.12	4 <sup>th</sup> /30 Jan 2019	The project is forwarded for cancellation by Ghaziabad Development Authority as the private developer have not submitted the required fee and documents upto the deadline. The security deposit is confiscated as per rules.
5	M/S R B Infrastructure Pvt. Ltd. (Ghaziabad Development Authority)	Pvt Developer	Ghaziabad	7B09800734002535	Construction of 399 DUs under AIP component of PMAY-U at Himalya Metro Walk, Ghaziabad	399	598.50	399.00	797.80	1,268.93	3,064.23	4 <sup>th</sup> /29 Aug 2019	The project is forwarded for cancellation by Ghaziabad Development Authority as the private developer have requested for the same amount for confiscation of security deposit as per rules.
6	M/S AMR Builders (Bareilly Development Authority)	Pvt Developer	Bareilly	7B09800866002534	Construction of 548 DUs under AIP component of PMAY-U at Pt. Deen Dayal Upadhyay Awas Yojana, Bareilly	548	822.00	548.00	1,068.60	186.90	2,625.50		The project is forwarded for cancellation by Bareilly Development Authority as the approach road required for EWS project is not available.
					Total	2,475	3712.00	2475.00	4819.60	5743.36	16752.46		

21

**Annexure XX-A: Surrender of projects/houses submitted by State of Chhattisgarh**

(Rs. In lakh)

A: Details of ISSR projects proposed for curtailment					
S N0	Imple- menting Agency	City	Project Name	No. of units approved	Central Assistance Released
<b>Approved in 21st CSMC meeting held on 24.04.2017</b>					
1	ULB	Raipur	In-situ Slum Redevelopment under Pradhan Mantri Awas Yojana- Urban (Housing For All) at Tikrapara and Amapara, Raipur (7A22802034000093)	484	187.00
2	ULB	Raipur	In Situ Slum Redevelopment under PMAY-U (HFA) at Daganiya Raipur (7A22802034000096)	592	50.00
3	ULB	Korba	Construction and infra development work for Kuvabhata 161 DUs (7A22801949000095)	161	64.00
4	ULB	Rajnandgaon	Construction and Infrastructure for Development Work for Dabripara 300 DUs, Rajnandgaon Municipal Corporation under Pradhan Mantri Awas Yojana- Urban (HFA) (7A22801991000094)	300	120.00
<b>Total A</b>				<b>1537</b>	<b>422.00</b>
<b>Approved in 26th CSMC meeting held on 27.09.2017</b>					
1	ULB	Bhilai Nagar	ISSR-PPP-PMAY in Ghasidas Nagar at Bhilai	1680	0.00
2	ULB	Bhilai Nagar	Proposed construction and infrastructure for development in Ruvabandha Slum at Bhilai	1176	0.00
3	ULB	Bhilai Nagar	Project Report for In-situ Slum Redevelopment under Pradhan Mantri Awas Yojana- Urban (Housing For All) at Indra Nagar Model Town, Bhilai	616	0.00
4	ULB	Korba	Proposed Construction and Infrastructure for Development Work for Sitamani basti under PMAY- U	937	0.00
<b>Total B</b>				<b>4409</b>	<b>0.00</b>
<b>Grand Total</b>				<b>5946</b>	<b>422.00</b>

✓

# Annexure XX-B. Summary of Proposal for curtailment of 19,590 houses under BLC (New) in Chhattisgarh

(Rs. in lakhs)

General Information					Housing Information				Financial Information											
S.No.	District Name	ULB Name	Central Share Received	CSMC Approval Date	No of EWS Beneficiary as per DPR	No. of EWS Houses Surrendered	No. of EWS Beneficiary of Revised DPR	Original Project Cost	Project Cost of Surrendered Houses	Revised Project Cost	Original Central Share	Central Share of Surrendered Houses	Revised Central Share	Original State Share	State Share of Surrendered Houses	Revised State Share	Total Surrendered State & Central Share	Original Beneficiary Share	Revised Beneficiary Share	
1	Bastar	Bastar	98.4	25-Apr-2018	86	3	83	260.16	9.43	259.73	129	4.30	124.80	77.26	2.80	64.76	7.60	68.5	7.47	6.15
2	Bastar	Bastar	44.4	25-Jul-2019	74	1	73	232.225	3.21	229.01	111	1.50	103.50	61.229	0.85	60.38	2.35	60.90	1.86	59.15
3	Bastar	Parangarh	192	27-Feb-2018	185	20	165	574.7	62.13	512.57	272.5	30.00	247.50	152.31	16.46	135.75	46.46	134.90	15.67	129.23
4	Bastar	Parangarh	28	25-Aug-2018	175	6	69	325.18	18.64	307.54	157.5	0.00	148.50	86.39	4.94	81.15	17.4	82.27	1.77	1.77
5	Bastar	Parangarh	14.2	25-Sep-2018	24	1	23	76.48	3.22	73.26	36	1.50	34.50	20.17	0.65	13.32	2.33	2.33	1.47	1.47
6	Bastar	Jagdalpur	36	27-Sep-2017	318	401	217	694.26	307.26	387.00	477	151.50	323.50	234.73	81.27	173.23	222.97	228.33	72.79	62.78
7	Bastar	Jagdalpur	162	27-Dec-2017	140	28	112	438.04	86.08	351.96	210	42.30	186.00	111.2	21.04	97.97	15.4	122.32	27.93	62.41
8	Bastar	Jagdalpur	244.8	27-Feb-2018	243	137	405	335.68	415.68	320.20	364.5	265.50	150.00	195.18	17.24	83.33	315.74	17.24	76.76	76.76
9	Bastar	Jagdalpur	137.6	27-Apr-2018	136	20	116	498.44	60.91	337.63	204	30.00	174.00	108.41	15.13	92.29	46.15	99.11	11.77	81.17
10	Bastar	Jagdalpur	67.2	30-Mar-2018	66	9	53	176.513	26.74	149.77	88.5	13.50	73.00	46.494	7.45	36.42	29.34	41.22	6.77	37.73
11	Bastar	Jagdalpur	64.8	24-Feb-2018	174	12	97	325.96	35.49	290.47	163.5	16.00	145.50	83.95	7.35	75.53	27.56	71.57	8.17	63.40
12	Bastar	Jagdalpur	42.6	25-Mar-2018	140	44	66	321.01	126.72	194.29	165	66.00	99.00	84.33	13.92	59.73	65.72	71.43	28.97	15.73
13	Bastar	Jagdalpur	25.8	26-Sep-2018	43	15	30	131.30	39.34	92.15	64.3	10.50	45.00	34.65	10.33	24.3	29.65	32.21	1.77	30.98
14	Bastar	Jagdalpur	87.6	26-Sep-2018	150	11	139	481.67	32.20	449.46	225	16.50	208.50	129.1	8.46	119.67	24.99	107.586	21	106.55
15	Bastar	Jagdalpur	49.6	25-Feb-2019	116	11	105	314.04	32.79	311.25	174	16.50	157.50	99.722	8.65	82.08	25.5	71.34	7.61	71.67
16	Bastar	Jagdalpur	51.2	26-Feb-2019	122	5	117	368.81	15.36	353.45	183	7.50	175.50	62.25	4.75	95.25	11.55	84.56	141	51.76
17	Bastar	Parangarh	33.6	26-Sep-2018	56	5	51	173.7	15.41	158.29	84	7.50	79.50	45.81	4.07	41.74	11.57	13.89	1.81	1.81
18	Bastar	Parangarh	98.4	27-Sep-2017	85	2	83	272.77	6.22	266.55	127.5	3.00	124.50	72.19	1.73	70.46	4.73	36.6	1	3.61
19	Bastar	Parangarh	56.4	25-Feb-2018	47	2	45	147.316	6.29	141.73	70.5	3.00	67.50	39.605	1.64	37.57	1.77	38.31	1.77	36.54
20	Bastar	Parangarh	10.8	26-Jun-2019	8	17	17	36.792	3.21	53.58	27	1.50	25.50	14.976	0.85	41.13	2.35	14.87	1.87	13.27

20

21	Biqpur	Biqpur	114	27-Sep-2017	100	14	86	336.1	44.50	271.60	150	21.00	129.00	87.63	11.78	71.87	12.78	82.18	11.72	50.73
22	Biqpur	Biqpur	22.8	27-Dec-2017	50	1	19	63.29	3.11	60.18	30	1.50	28.50	16.75	0.85	15.92	2.33	16.57	0.78	5.76
23	Biqpur	Biqpur	45.6	25-Jun-2018	38	2	35	119.29	6.42	112.87	57	3.00	54.00	31.86	1.30	29.56	4.71	3.40	1.71	50.00
24	Biqpur	Biqpur	23.1	26-Sep-2018	40	4	36	126.371	12.85	113.52	60	6.00	54.00	33.32	3.38	2.91	0.38	31.99	3.15	50.00
25	Biqpur	Konta	93.6	27-Dec-2017	88	0	79	278.53	26.59	249.94	132	13.50	118.50	75.69	7.56	66.13	21.16	72.81	7.53	63.11
26	Biqpur	Konta	307.2	25-Apr-2018	204	4	260	833.05	12.64	830.41	396	6.00	390.00	230.41	3.35	217.06	0.35	216.04	3.31	215.32
27	Biqpur	Konta	87.6	25-Feb-2019	132	4	148	481.75	12.84	468.91	228	6.00	222.00	127.04	3.39	123.65	0.31	123.61	3.35	123.50
28	Dantevala	Bursur	96	27-Sep-2017	85	3	82	264.05	9.32	254.73	127.5	4.50	123.00	19.93	2.46	67.47	6.96	56.02	2.36	0.11
29	Dantevala	Bursur	36	27-Apr-2018	31	2	27	96.31	6.22	90.09	46.5	3.00	43.50	25.51	1.65	25.86	4.63	24.1	1.60	22.71
30	Dantevala	Bursur	0	23-Aug-2018	51	2	29	96.31	6.22	90.09	46.5	3.00	43.50	25.51	1.65	25.86	4.63	24.1	1.60	22.71
31	Dantevala	Bursur	29.4	26-Sep-2018	64	3	61	198.82	9.32	189.50	96	4.50	91.50	52.66	2.47	50.19	6.97	2.33	1.75	1.40
32	Dantevala	Dantevala	96.6	27-Sep-2017	88	4	84	262.78	10.32	252.46	132	6.00	126.00	67.75	2.36	66.79	8.76	62.03	1.35	30.72
33	Dantevala	Dantevala	7.98	27-Dec-2017	55	6	59	198.72	18.65	180.07	97.5	9.00	88.50	52.68	4.91	47.74	13.02	48.52	1.71	13.81
34	Dantevala	Dantevala	21.6	27-Apr-2018	20	2	18	62.86	6.43	56.53	30	3.00	27.00	16.66	1.70	13.96	4.70	10.3	1.71	11.80
35	Dantevala	Gerdam	63	27-Sep-2017	54	2	52	167.69	6.23	161.46	81	3.00	78.00	48.4	1.64	42.76	4.64	42.29	1.51	1.70
36	Dantevala	Gerdam	35.6	27-Dec-2017	46	1	45	143.22	3.11	140.11	69	1.50	67.50	37.93	0.83	37.1	2.33	36.29	0.78	18.5
37	Dantevala	Gerdam	24	25-Jun-2018	27	1	20	166.96	3.11	63.85	31.5	1.50	39.00	17.61	0.82	16.837	2.32	17.8	0.79	17.91
38	Dantevala	Gerdam	37.2	25-Jun-2019	84	1	83	260.849	3.11	257.74	126	1.50	124.50	60.01	0.82	60.15	2.32	60.439	0.79	5.05
39	Kanker	Amangth	66.6	27-Apr-2018	81	5	76	254.25	15.74	238.51	121.5	7.50	114.00	67.3	4.17	63.135	11.67	53.18	10.7	13.76
40	Kanker	Amangth	162	25-Jun-2018	135	10	125	454.75	31.86	393.19	202.5	15.00	187.50	112.00	8.33	103.68	23.33	100.22	8.23	10.20
41	Kanker	Amangth	12.6	23-Aug-2018	21	2	19	66.418	6.31	60.11	31.5	3.00	28.50	17.514	1.66	15.85	4.66	17.44	1.61	15.2
42	Kanker	Amangth	18	23-Aug-2018	30	1	29	94.409	3.21	91.23	45	1.50	43.50	24.903	0.95	24.057	2.33	23.56	0.91	23.67
43	Kanker	Amangth	38.4	29-Aug-2019	64	1	63	204.136	3.21	200.93	96	1.50	94.50	53.881	0.85	53.03	2.33	51.213	0.81	33.1
44	Kanker	Bhampurpappur	19.2	27-Dec-2017	16	7	9	49.25	21.59	27.30	24	1.50	13.50	13.06	5.72	7.31	16.22	12.23	4.37	4.6

165

✓

45	Kaiser	Bhauratappa	27%	27-Feb-2018	261	22	239	798.49	68.60	729.89	391.5	33.00	358.50	27.66	14.7	193.5	50.7	193.5	17.16	17.8
46	Kanker	Charana	26.8	27-Sep-2017	233	30	203	724.08	92.57	628.61	349.5	45.00	304.30	100.99	24.48	166.51	19.48	166.51	55.8	57.6
47	Kanker	Charana	126	25-Jun-2018	107	14	93	335.044	43.65	291.23	160.5	21.00	119.30	68.56	11.86	26.79	32.86	60.224	11.29	11.29
48	Kanker	Charana	112	24-Jun-2018	86	8	30	119.894	28.54	94.65	57	12.00	45.00	31.615	15.76	21.950	19.7	31.27	3.604	3.604
49	Kanser	Charana	30	26-Sep-2018	50	12	38	156.895	37.54	118.86	75	18.00	57.00	41.24	9.00	31.31	27.99	40.35	3.7	3.7
50	Kanker	Charana	40.2	26-Sep-2018	67	14	55	207.809	43.52	164.39	100.5	21.00	79.50	84.798	11.45	43.58	32.15	42.11	17.51	17.51
51	Kanker	Kanker	84.6	24-Apr-2017	141	18	125	442.32	54.19	388.13	211.5	22.00	144.50	175.18	14.37	162.21	40.37	183.4	14.92	14.92
52	Kanser	Kanker	26.4	25-Dec-2017	56	15	23	111.17	41.76	69.61	54	15.90	44.50	29.5	11.74	14.6	30.54	25.89	1.22	1.22
53	Kanker	Kanker	78	30-Aug-2018	65	7	56	192.545	29.51	172.24	97.5	10.50	87.00	50.829	5.47	45.47	15.92	14.01	1.0	1.0
54	Kanker	Kanker	21	25-Aug-2018	37	2	35	111.857	6.20	105.65	55.5	3.00	32.80	29.376	1.64	27.86	5.64	27.84	1.3	1.3
55	Kanker	Kanker	25.4	27-Sep-2018	43	9	34	130.42	27.48	102.94	64.5	11.50	51.00	34.17	7.25	27.15	20.75	31.65	31.96	31.96
56	Kanser	Namagar	70.8	25-Apr-2018	50	5	56	163.28	9.32	173.06	86.5	4.50	54.00	46.52	2.47	46.974	45.2	46.21	2.35	2.35
57	Kanker	Namagar	37.6	25-Jun-2018	48	1	47	149.113	3.09	146.32	72	7.90	20.80	37.376	0.91	36.89	2.31	36.74	1.25	1.25
58	Kanker	Pachanure	102.4	30-Aug-2018	154	2	150	485.62	12.51	472.92	231	6.00	253.00	127.904	3.30	123.7	9.9	123.71	12.2	12.2
59	Kanser	Lakhanure	42.6	28-Jun-2017	71	4	57	222.283	12.62	210.16	106.5	6.00	105.50	56.717	3.33	55.42	3.3	55.55	34.74	34.74
60	Sondagan	Keshal	110.4	27-Sep-2017	95	12	83	294.56	37.28	257.08	142.5	18.00	124.50	77.97	2.47	68.1	27.47	73.89	1.8	1.8
61	Kondagan	Keshal	44.4	27-Dec-2017	41	5	34	125.37	9.33	118.54	61.5	4.50	57.00	33.73	2.47	31.20	0.97	32.14	2.6	2.6
62	Kondagan	Keshal	34.8	27-Apr-2018	29	8	21	92.18	25.58	66.60	43.5	12.00	31.50	24.36	6.26	17.62	14.75	24.3	1.8	1.8
63	Kondagan	Keshal	33.6	23-Aug-2018	56	10	46	177.82	31.88	145.95	84	15.00	69.00	46.89	8.41	38.445	25.11	46.91	38.6	38.6
64	Kondagan	Keshal	9	26-Sep-2018	21	10	11	65.54	31.97	34.17	31.5	15.00	15.50	17.24	8.53	9.5	23.25	15.46	8.7	8.7
65	Kondagan	Sashal	121.6	26-Sep-2018	296	21	265	932.86	66.65	866.23	429	31.9	309.50	238.26	17.89	229.72	16.07	238.77	23.7	23.7
66	Sondagan	Kondagan	356.4	27-Sep-2017	311	9	302	947.18	28.01	919.17	466.5	13.50	450.00	251.34	7.41	215.73	2.1	22.54	22.11	22.11
67	Kondagan	Kondagan	87.6	27-Apr-2018	78	6	72	236.89	18.45	218.44	117	9.00	168.00	62.82	4.80	37.93	13.80	37.08	3.57	3.57
68	Kondagan	Kondagan	46.4	30-May-2018	40	2	38	122.72	6.02	116.75	59	3.00	37.00	32.574	1.50	30.287	1.57	30.798	38.47	38.47
69	Sondagan	Kondagan	10.2	24-Jul-2018	9	2	28	85.25	6.23	83.46	45	3.00	42.00	23.68	1.64	22.08	4.66	21.6	1.41	1.41

70



70	Kondagaon	Kondagaon	16.2	24-Jul-2018	277	12	265	879.60	38.40	841.29	415.5	18.00	397.50	211.07	10.13	221.84	284.13	213.22	10.27	223.35
71	Kondagaon	Kondagaon	40.2	26-Sep-2018	64	6	62	2013.51	18.25	185.11	102	9.39	93.00	53.623	4.81	48.811	13.81	17.73	1.41	17.73
72	Kondagaon	Kondagaon	18.6	25-Feb-2019	31	1	30	94.628	3.21	91.42	46.5	1.3	15.00	21.953	0.84	21.11	2.34	23.175	0.86	22.11
73	Kondagaon	Kondagaon	12	25-Feb-2019	20	2	18	64.17	6.42	57.76	30	3.00	27.00	16.52	1.69	15.23	4.79	17.28	1.55	15.28
74	Kondagaon	Kondagaon	104.4	25-Jul-2019	180	1	179	551.31	3.21	548.10	220	1.30	268.50	145.515	0.85	144.665	2.15	135.705	0.86	135.553
75	Narayanpur	Narayanpur	65	27-Dec-2017	45	5	40	139.79	15.72	124.07	67.5	7.50	60.00	17.02	4.31	52.72	11.4	35.27	3.52	31.35
76	Narayanpur	Narayanpur	91.2	25-Apr-2018	82	3	74	251.63	9.35	242.30	121.5	4.50	117.00	66.64	2.47	64.17	6.07	51.49	4.36	47.13
77	Narayanpur	Narayanpur	53	30-Sep-2018	76	6	67	235.24	27.91	207.31	134	13.50	103.50	62.180	7.36	54.799	26.86	31.935	7.05	32.331
78	Narayanpur	Narayanpur	54	25-Jun-2018	45	1	44	139.573	2.49	136.69	67.5	1.50	66.00	36.804	0.70	36.201	2.10	35.202	0.78	34.185
79	Narayanpur	Narayanpur	12.6	24-Jul-2018	31	1	20	65.14	3.11	62.03	31.5	1.50	30.00	17.18	0.82	16.358	2.32	16.46	0.71	15.674
80	Narayanpur	Narayanpur	13.2	26-Sep-2018	22	1	21	64.24	3.10	61.14	33	1.50	31.50	38	0.82	17.18	2.32	17.23	0.75	16.4
81	Narayanpur	Narayanpur	74.4	26-Sep-2018	236	5	121	302.34	15.54	373.83	189	7.50	181.50	102.67	4.05	98.577	11.39	97.67	3.92	93.74
82	Narayanpur	Narayanpur	24.6	26-Aug-2019	42	1	41	134.44	3.21	131.23	63	1.50	61.50	33.453	0.85	31.605	2.35	33.989	1.46	32.36
83	Sukma	Dumajul	57.5	27-Sep-2017	31	3	44	163.31	9.43	150.88	76.5	4.50	72.00	42.43	2.50	70.93	7.03	41.38	2.33	36.7
84	Sukma	Dumajul	34.8	27-Dec-2017	29	1	28	92.12	3.21	89.11	43.5	1.50	42.00	24.42	0.45	23.57	2.35	24.11	0.37	23.33
85	Sukma	Dumajul	28.2	23-Aug-2018	47	4	43	148.586	12.83	136.15	70.5	6.00	64.50	19.297	1.38	35.593	0.58	35.113	1.31	33.79
86	Sukma	Sukma	36.4	27-Sep-2017	22	2	20	67.01	6.22	62.79	33	3.00	30.00	15.27	1.25	16.02	4.65	17.51	1.51	16.17
87	Sukma	Sukma	84	27-Dec-2017	74	13	61	229.88	40.38	189.50	111	13.50	91.50	60.88	10.79	50.19	30.19	58	10.15	47.81
88	Sukma	Sukma	124.8	25-Jun-2018	105	6	99	332.19	19.14	313.05	157.5	9.00	148.50	87.52	5.04	82.55	11.01	82.1	5.10	82
89	Sukma	Sukma	19.2	26-Sep-2018	33	2	31	101.299	6.20	97.01	49.5	3.00	46.50	27.225	1.64	25.58	4.64	26.494	1.59	24.95
90	Bilaspur	Bilaspur	369.6	27-Sep-2017	310	38	292	1012.31	116.56	895.75	495	57.00	438.00	248.3	30.89	237.41	87.89	210.1	28.77	170.33
91	Bilaspur	Bilaspur	345.6	27-Dec-2017	303	31	260	944.63	97.75	847.08	450	46.50	403.50	250.5	25.87	224.18	72.37	244.78	25.58	190
92	Bilaspur	Bilaspur	327.6	27-Apr-2018	274	15	249	855.37	47.58	807.99	411	22.50	388.50	226.48	12.95	211.53	35.45	214.09	12.13	203.7
93	Bilaspur	Bilaspur	113.2	30-Mar-2018	273	23	250	839.08	73.28	765.80	469.5	31.50	375.00	221.11	9.33	202.18	51.23	206.47	20.53	188.42
94	Bilaspur	Bilaspur	44.8	24-Jun-2018	116	5	111	338.67	15.57	323.10	174	7.50	166.50	91.79	4.11	90.67	31.2	80.48	30.5	50.35

167

VA

95	Balepur	Balepur	1004	24 Jul 2018	174	8	163	522.44	24.44	408.00	286.5	12.00	244.50	134.00	0.15	331.1	14.45	12.80	121.60
96	Balepur	Balepur	1104	23-Aug-2018	20	11	189	600.00	34.22	575.79	300	16.50	283.30	160.8	0.04	15.04	25.73	17.75	138.05
97	Balepur	Balepur	672	26-Sep-2018	114	9	105	351.23	27.47	323.77	171	13.50	157.50	92.92	7.25	45.50	2.55	4.42	8.70
98	Balepur	Balepur	3404	25-Feb-2019	253	11	242	795.47	34.67	760.80	379.5	16.50	363.00	210.22	9.16	20.00	25.66	2.575	16.74
99	Balepur	Balepur	2004	26-Feb-2019	512	13	499	1594.15	40.56	1553.77	768	19.50	748.50	420.57	10.64	109.13	9.11	30.55	1.575
100	Balepur	Balepur	376	27-Sep-2017	34	8	46	164.39	24.16	140.23	81	12.50	60.00	43.59	6.41	37.14	18.41	0.8	16.7
101	Balepur	Balepur	2208	27-Dec-2017	195	15	180	579.43	45.25	534.20	292.5	22.50	250.00	153.65	12.72	141.13	35.22	12.60	1.575
102	Balepur	Balepur	90	27-Dec-2017	80	21	65	255.46	63.77	191.77	129	31.50	97.50	68.24	12.17	51.05	48.62	50.75	14.7
103	Balepur	Balepur	408	27-Feb-2018	108	4	44	145.522	12.00	133.52	72	7.50	46.50	38.995	3.16	35.43	9.19	10.28	12.1
104	Balepur	Balepur	426	23-Aug-2018	90	17	75	279.23	53.06	226.17	135	25.50	199.50	71.79	14.2	50.77	79.52	7.44	80.7
105	Balepur	Balepur	138	23-Aug-2018	25	2	23	77.57	6.02	71.55	37.5	3.00	34.50	26.5	1.59	14.00	1.70	19.57	18.1
106	Balepur	Balepur	132	26-Sep-2018	22	2	24	68.16	6.22	61.95	33	3.00	30.00	18.00	1.64	16.57	4.64	17.55	13.55
107	Balepur	Balepur	172	26-Sep-2018	34	4	50	102.31	13.88	90.43	51	6.00	45.00	27.04	3.14	23.9	9.12	24.27	9.73
108	Balepur	Balepur	1722	27-Sep-2017	146	7	139	453.55	22.02	428.53	219	10.50	248.30	119.32	5.66	113.16	16.36	212.75	6.655
109	Balepur	Balepur	888	27-Apr-2018	78	13	65	242.41	40.41	202.00	117	19.50	97.50	64.19	10.69	53.3	3.27	63.22	51.7
110	Balepur	Balepur	324	27-Apr-2018	56	11	47	180.17	34.16	146.04	87	15.50	70.50	47.71	6.64	38.17	25.51	45.4	16.4
111	Balepur	Balepur	18	24-Jul-2018	31	5	26	93.7	14.09	79.61	46.5	7.50	39.00	24.76	3.16	21.92	17.06	22.11	79.4
112	Balepur	Correda	506	25-Feb-2019	93	10	83	294.87	11.65	283.22	190.5	15.00	123.50	77.92	8.36	19.50	23.30	32.48	62.6
113	Balepur	Kota	82.4	27-Dec-2017	77	1	76	237.47	3.21	234.26	115.5	1.50	114.00	63.92	0.85	62.17	2.35	39.35	36.40
114	Balepur	Kota	64.8	30-Mar-2018	80	5	75	246.4	15.65	230.75	120	7.50	112.50	65.26	4.28	1.18	11.78	11.1	47.7
115	Balepur	Kota	72	21-Sep-2018	51	1	60	191.66	3.21	188.45	91.5	1.50	9.99	5.65	1.85	16.83	2.35	29.51	48.5
116	Balepur	Kota	198	23-Aug-2018	41	1	42	128.55	3.10	125.45	64.5	1.50	63.00	33.97	0.82	31.51	2.12	1.14	2.7
117	Balepur	Kota	29.8	26-Sep-2018	65	2	63	203.32	6.24	197.28	97.5	3.00	74.50	32.992	1.65	41.94	4.65	4.05	15.1
118	Balepur	Mahar	144.6	27-Sep-2017	125	6	117	390.54	18.85	371.49	187.5	6.00	178.50	103.55	8.99	08.30	14.99	6.40	91.3
119	Balepur	Mahar	50.4	27-Dec-2017	44	2	42	138.5	6.20	132.80	66	3.00	69.00	35.37	1.64	33.02	4.61	35.81	11.78

✓

120	Balepur	Mahar	124.8	30-May-2018	106	2	101	313.67	6.19	327.68	139	3.08	150.00	88.23	1.64	86.59	4.64	86.54	5	87.5	
121	Balepur	Mahar	107.2	23-Aug-2018	176	5	171	552.27	15.52	566.75	264	7.50	256.50	143.95	4.10	144.85	11.11	142.32	132	139.4	
122	Balepur	Mahar	85.8	26-Sep-2018	148	9	139	464.92	37.33	427.59	222	13.50	208.50	120.57	7.30	111.27	20.80	112.15	1153	105.2	
123	Balepur	Mahar	45.6	24-Feb-2019	81	8	73	234.1	25.04	229.06	121.5	12.00	109.5	67.15	6.62	64.53	18.62	65.15	612	59.3	
124	Balepur	Pendra	106.8	27-Dec-2017	98	5	93	307.42	15.75	291.80	147	7.50	139.50	81.278	4.16	77.114	11.6	78.54	107	118.1	
125	Balepur	Pendra	67.6	23-Aug-2018	120	2	118	371.08	6.63	336.65	180	3.50	137.50	96.81	1.30	97.984	4.71	97.43	113	95.9	
126	Balepur	Pendra	24	26-Sep-2018	46	2	44	145.12	6.41	138.71	69	3.03	66.30	38.35	1.60	36.56	4.03	35.77	112	36.7	
127	Balepur	Ranapur	17.2	27-Sep-2017	62	3	59	184.09	8.95	175.14	95	4.50	88.5	44.88	2.57	46.51	6.87	42.17	208	5.13	
128	Balepur	Ranapur	505.2	27-Dec-2017	439	43	396	1317.67	128.39	1189.28	658.5	64.50	594.00	349.65	34.06	315.35	96.4	319.42	2976	279.6	
129	Balepur	Ranapur	85.6	25-Jun-2018	77	6	71	232.06	17.86	215.07	115.5	5.00	102.50	61.36	4.72	56.84	15.72	55.804	416	41.3	
130	Balepur	Ranapur	40.8	24-Jul-2018	78	5	73	234.42	15.36	219.06	117	7.50	100.50	61.95	4.56	57.89	31.56	55.47	386	51.67	
131	Balepur	Ranapur	43.4	25-Aug-2018	85	9	76	259.34	27.07	232.17	127.5	11.53	114.00	68.53	7.15	61.36	26.62	63.21	612	56.81	
132	Balepur	Sakar	75.2	27-Sep-2017	63	2	61	197.9	6.21	191.69	94.5	5.00	51.50	32.88	1.64	50.74	4.64	51.12	112	49.15	
133	Balepur	Sakar	187.2	27-Dec-2017	182	180	2	557.14	58.92	622	273	27.000	3.00	187.04	146.03	1.65	147.07	15.56	131.57	117	117
134	Balepur	Sakar	1	25-Jun-2018	41	33	8	135.46	104.95	25.51	61.5	49.50	12.00	34.48	27.74	6.74	27.24	51.0	2753	6.7	
135	Balepur	Sakar	37.2	28-Jun-2019	62	3	59	194.23	9.45	184.78	91	4.50	88.50	51.33	2.50	88.81	7.08	87.1	217	47.4	
136	Balepur	Singari	87.6	27-Sep-2017	79	12	67	251.1	38.54	212.86	118.5	18.00	105.50	66.5	10.19	56.31	28.19	66.2	1035	56.05	
137	Balepur	Singari	23.8	27-Dec-2017	184	52	132	564.66	157.75	406.93	276	78.00	198.00	149.63	41.83	105.82	110.83	96.1	371	101.1	
138	Balepur	Singari	35.6	27-Dec-2017	33	4	29	105.46	12.85	92.61	49.5	6.00	43.50	27.80	3.40	24.49	9.40	28.86	314	24.2	
139	Balepur	Singari	22.8	27-Apr-2018	20	4	16	64.22	13.84	51.38	30	6.00	24.00	16.07	3.30	13.58	9.50	17.25	115	13.8	
140	Balepur	Singari	31.04	27-Apr-2018	286	65	191	888.46	295.11	593.35	429	142.50	296.50	235.51	78.16	151.13	220.66	227.3	1115	297	
141	Balepur	Singari	12	23-Aug-2018	22	1	21	63.89	3.10	66.79	33	1.53	31.50	18.47	0.82	17.63	2.32	18.42	628	13.61	
142	Balepur	Singari	98.4	26-Sep-2018	173	16	157	532.15	48.84	483.31	259.5	24.00	233.50	141.22	13.15	120.7	17.15	131.3	1115	111.74	

169

W

143	Bahpur	Sugra	14.4	26-Sep-2018	24	1	23	75.24	3.21	72.03	36	1.50	31.9	19.51	0.85	18.09	2.35	19.7	1.6	15.53
144	Bahpur	Takbarpur	34.4	27-Sep-2017	67	1	66	209.25	3.11	206.14	100.5	1.50	99.0	55.4	0.82	54.58	2.32	53.55	0.79	52.56
145	Bahpur	Takbarpur	50.4	27-Dec-2017	492	37	455	1537.09	11.06	1421.13	738	35.50	602.50	406.97	30.20	570.77	45.70	527.2	38.36	33.56
146	Bahpur	Takbarpur	24	27-Feb-2018	22	1	21	70.35	3.22	67.13	33	1.50	31.50	18.65	0.85	17.8	2.35	18.5	1.2	17.5
147	Bahpur	Takbarpur	48	3-Mar-2018	40	1	39	128.08	3.21	124.87	60	1.50	56.5	33.85	0.85	33	2.35	31.23	0.86	30.37
148	Bahpur	Takbarpur	54.6	25-Feb-2019	129	9	120	402.1	28.27	373.83	193.5	13.50	130.0	106.68	7.45	98.5	23.70	107.3	-	99.81
149	Bahpur	Takbarpur	122.6	25-Feb-2019	227	11	216	736.44	34.17	672.27	340.5	15.50	124.0	147.06	6.5	170.0	23.55	178.86	8.2	170.21
150	Bahpur	Takbarpur	50.4	28-Jun-2019	84	8	76	267.35	25.69	241.66	126	12.0	114.00	76.63	6.29	63.86	14.73	5.7	6.5	6.5
151	Bahpur	Takbarpur	24	27-Sep-2017	20	3	17	62.76	9.52	53.24	30	4.50	23.50	15.1	2.5	14.1	7.4	16.13	2.5	13.6
152	Bahpur	Takbarpur	106.8	27-Dec-2017	89	30	59	322.3	53.11	179.19	133.5	43.00	88.50	72.18	24.66	47.42	17.66	6.02	25.3	25.3
153	Bahpur	Takbarpur	30.6	27-Apr-2018	56	19	17	115.3	60.71	54.59	54	26.50	25.5	30.27	50.1	14.33	13.51	3.59	3.59	3.59
154	Bahpur	Takbarpur	35.2	27-Apr-2018	48	13	35	152.75	40.35	112.4	72	19.50	52.4	40.37	10.82	20.57	3.42	10.57	10.57	20.57
155	Bahpur	Takbarpur	22.8	23-Aug-2018	10	7	3	124.88	22.73	102.15	60	10.50	40.50	33	3.85	27.150	16.35	3.48	1.2	1.2
156	Bahpur	Takbarpur	16.8	24-Feb-2019	30	6	24	94.89	19.05	75.84	45	9.40	30.0	23.78	5.34	20.19	14.04	24.92	3.2	1.8
157	Bahpur	Takbarpur	28.2	25-Jul-2019	47	12	35	147.38	37.39	109.99	20.5	18.00	52.50	30.05	9.88	2.07	27.56	27.56	27.56	27.56
158	Bahpur Champa	Alkhar	141	27-Sep-2017	120	2	118	372.3	6.22	366.08	180	300	177.0	8.1	3.65	96.93	4.65	93.69	3.5	5.119
159	Bahpur Champa	Alkhar	92.4	27-Feb-2018	77	2	75	238.221	6.21	232.01	135.5	300	112.50	61.07	1.55	61.46	1.65	60.11	-	58.09
160	Bahpur Champa	Alkhar	68.4	30-Mar-2018	58	9	49	180.04	27.94	152.10	47	33.5	23.50	47.58	7.38	40.2	29.84	15.16	15.1	15.1
161	Bahpur Champa	Alkhar	40.2	24-Jul-2018	83	9	74	256.38	27.57	228.81	124.5	13.50	11.00	67.75	7.28	60.47	2.78	64.13	0.79	0.79
162	Bahpur Champa	Alkhar	91.6	26-Sep-2018	15	6	10	503.9	18.73	31.36	24	900	15.00	13.24	4.05	8.20	13.06	12.8	1.7	8.17
163	Bahpur Champa	Alkhar	30	26-Sep-2018	55	8	47	173.24	25.37	148.87	45.5	12.00	20.50	45.27	6.21	30.20	18.21	15.1	15.1	15.1
164	Bahpur Champa	Alkhar	24.6	25-Feb-2019	41	10	31	128.4	31.37	97.03	61.5	15.00	46.50	31.93	8.29	23.64	23.20	32.17	8.8	21.89
165	Bahpur Champa	Alkhar	46.8	25-Jul-2019	78	6	72	244.43	18.44	225.55	117	900	100.00	64.6	1.94	59.17	13.36	62.83	1.5	1.5
166	Bahpur Champa	Alkhar	40.4	27-Sep-2017	405	59	346	1234.59	180.46	1054.15	607.5	86.50	570.0	327.33	47.84	270.37	13.33	209.36	4.17	4.17
167	Bahpur Champa	Alkhar	36	27-Dec-2017	31	5	26	95.88	15.51	80.37	46.5	7.50	30.00	25.1	4.11	21.20	11.61	23.8	1	1

102

169	Jangar Champa	Madhara	37.2	25-Jan-2018	31	1	30	96.22	3.40	93.12	46.5	1.50	45.00	25.43	0.82	24.61	2.32	21.29	5.78	21.4
169	Jangar Champa	Madhara	19.2	23-Aug-2018	32	2	30	103.69	6.42	94.27	48	3.00	45.00	26.61	1.30	24.91	4.39	26.8	1.1	21.6
170	Jangar Champa	Madhara	22.8	25-Jul-2019	39	4	35	121.92	12.74	109.18	58.5	6.8	32.39	32.22	3.37	28.85	6.37	31.2	3.17	27.83
171	Jangar Champa	Madhara	54	29-Aug-2019	111	6	105	342.592	38.64	333.95	166.5	9.00	132.80	99.194	4.74	85.258	11.94	85.88	4.30	81.195
172	Jangar Champa	Bafola	144	27-Sep-2017	132	21	111	399.8	56.65	332.17	198	31.30	166.53	103.78	15.62	88.16	47.12	89.02	17.32	77.47
173	Jangar Champa	Bafola	118.8	27-Dec-2017	100	7	93	311.88	22.28	289.60	150	10.50	139.50	82.59	5.90	76.69	16.47	79.21	5.85	73.11
174	Jangar Champa	Bafola	37.2	27-Feb-2018	40	10	30	122.05	30.78	91.27	60	15.00	45.00	32.36	8.16	24.2	23.16	2.69	7.62	25.7
175	Jangar Champa	Bafola	760.8	27-Feb-2018	658	284	374	1960.07	848.22	1,120.85	987	420.00	501.00	522.62	225.76	297.46	631.76	149.45	197.06	262.79
176	Jangar Champa	Bafola	34.8	30-May-2018	31	5	26	93.87	14.65	79.22	46.5	7.50	39.00	24.81	3.37	21.44	10.87	22.56	1.28	18.78
177	Jangar Champa	Bafola	46.8	24-Jul-2018	177	100	77	592.93	311.15	281.58	263.5	150.00	115.50	143.31	82.28	73.5	232.28	19.1	79.07	100.5
178	Jangar Champa	Bafola	54.6	23-Aug-2018	95	7	86	280.73	21.20	268.53	139.5	30.50	129.00	76.57	5.61	70.56	16.17	71.66	5.00	65.7
179	Jangar Champa	Bafola	55.8	23-Aug-2018	97	3	94	301.9	8.80	293.10	145.5	4.50	141.00	79.38	2.32	77.46	6.82	79.62	1.7	71.44
180	Jangar Champa	Bafola	19.2	26-Sep-2018	32	3	29	100.96	9.51	91.45	48	4.50	43.50	26.68	2.51	24.17	7.91	26.28	2.9	23.28
181	Jangar Champa	Bafola	48	25-Feb-2019	87	9	71	248.52	27.95	220.57	120	13.50	106.50	63.82	7.47	35.42	29.9	62.7	7.45	53.65
182	Jangar Champa	Champa	200.4	27-Sep-2017	176	10	166	517.62	29.85	487.77	264	150.00	249.51	137.51	7.91	123.6	22.91	116.71	5	107.73
183	Jangar Champa	Champa	66	27-Dec-2017	58	4	54	176.68	12.45	164.23	87	6.00	81.00	46.81	3.29	43.47	9.29	42.81	3.19	37.69
184	Jangar Champa	Champa	40.8	27-Feb-2018	37	3	34	108.21	9.02	99.19	55.5	4.50	51.00	28.75	2.39	26.465	1.89	29.05	2.11	21.82
185	Jangar Champa	Champa	116.4	27-Feb-2018	111	8	103	341.921	25.38	316.55	166.5	12.00	154.50	99.6	6.71	83.887	18.71	84.821	15.76	81.168
186	Jangar Champa	Champa	199.2	30-May-2018	98	9	89	303.09	27.59	275.50	147	13.50	133.50	89.1	7.40	72.7	20.99	73.99	7.19	68.9
187	Jangar Champa	Champa	93.6	25-Jun-2018	78	5	73	242.3	15.95	226.35	117	7.50	109.50	64.03	4.21	59.82	17.77	61.27	1.21	57.45
188	Jangar Champa	Champa	56.4	23-Aug-2018	103	10	93	323.28	31.49	291.79	154.5	15.00	139.50	83.44	8.33	77.11	23.33	83.33	6.17	75.14
189	Jangar Champa	Champa	27	29-Aug-2019	49	3	46	151.727	9.09	142.63	73.5	4.50	69.00	40.997	2.40	37.634	6.90	38.13	2.79	33.91
190	Jangar Champa	Chandrapur	94.2	27-Sep-2017	80	4	76	258.62	12.26	246.37	120	5.00	114.00	66.34	3.24	61.097	9.23	64.28	3.7	61.505
191	Jangar Champa	Chandrapur	50.4	30-May-2018	54	6	48	169.23	19.06	150.15	81	9.00	72.00	44.72	5.64	39.68	14.04	43.49	5.2	38.17
192	Jangar Champa	Chandrapur	18	24-Jul-2018	30	4	26	95.8	12.85	82.95	45	6.00	39.00	25.32	3.80	21.92	9.40	23.48	3.45	22.03

173	Jangra Champu	Jangpur	217.2	27 Dec 2017	147	10	177	584.451	31.07	552.07	294.5	151.00	265.50	551.729	8.33	146.015	23.33	1002.2	8.11	17.0
174	Jangra Champu	Jangpur	52.8	30 Aug 2018	44	4	40	137.54	12.05	124.01	66	600	6000	36.35	3.34	3101	0.34	34.5	3.2	31
175	Jangra Champu	Jangpur	135.6	25 Jun 2018	114	16	98	354.31	49.86	304.75	171	2400	147.00	532.5	15.00	86.54	37.00	89.67	15.00	22
176	Jangra Champu	Jangmala	183	27 Sep 2017	312	21	201	937.06	44.31	895.45	468	3150	436.50	2185.01	2.28	237.291	29.22	236.5	0.2	221.00
177	Jangra Champu	Jangmala	113.2	27 Jan 2018	121	16	105	363.15	39.61	323.54	181.5	2400	137.50	69.70	5.76	85.75	20.06	96.89	0.05	33.01
178	Jangra Champu	Jangmala	42	25 Jun 2018	40	1	37	121.05	3.11	118.82	60	150	58.50	32.22	0.82	31.1	2.32	25.74	0.2	28.02
179	Jangra Champu	Jangmala	18	25 Aug 2018	3	3	27	95.05	9.53	85.52	45	450	40.50	25.12	2.52	22.7	7.2	27.03	2.51	22.42
200	Jangra Champu	Jangmala	21.6	23 Aug 2018	40	2	38	125.07	6.20	119.77	60	300	37.00	33.29	1.64	31.65	0.61	32.68	1.36	31.12
201	Jangra Champu	Jangmala	87	26 Sep 2018	154	8	146	454.55	26.60	430.05	231	1200	213.00	122.77	6.80	116.27	18.9	116.58	3	111.8
202	Jangra Champu	Jangmala	22.6	28 Feb 2019	43	4	37	128.97	12.84	116.13	61.5	600	55.50	34.8	3.30	30.60	9.09	33.39	3.45	30.54
203	Jangra Champu	Jangmala	43.8	29 Aug 2019	74	1	73	220.486	3.22	226.27	111	150	109.50	60.64	0.85	89.8	2.55	87.84	0.2	86.00
204	Jangra Champu	Kerwa	0	27 Aug 2018	42	29	13	126.75	89.55	36.30	63	4350	39.00	34.13	21.31	16.4	17.23	32.23	22.00	33
205	Jangra Champu	Khand	29.4	26 Sep 2018	54	6	48	172.12	19.26	152.86	81	900	72.00	45.87	5.09	16.3	14.00	15.73	5.1	30.0
206	Jangra Champu	Navagada Jangra (Champu)	72	30 Mar 2018	61	3	38	191.41	9.52	181.89	91.5	450	87.00	51.48	2.57	49.07	7.04	49.53	0.51	47.45
207	Jangra Champu	Navagada Jangra (Champu)	56.0	25 Jun 2018	47	3	44	148.86	9.62	139.24	70.5	450	66.00	39.77	2.52	37.25	7.02	34.80	2	33
208	Jangra Champu	Navagada Jangra (Champu)	31.8	20 Sep 2018	53	3	50	165.89	9.42	156.47	79.5	450	75.00	43.84	2.49	41.35	0.9	42.34	2.3	40.32
209	Jangra Champu	Navaradve	148.8	27 Sep 2017	135	5	129	409.52	16.02	393.50	202.5	750	195.00	108.5	4.51	101.901	12.01	98.52	4.0	92.18
210	Jangra Champu	Navaradve	31.6	27 Sep 2017	294	38	256	879.447	136.38	743.07	441	5700	384.00	2152.48	33.95	1102.74	51.73	204.59	28.00	159.53
211	Jangra Champu	Navaradve	30	30 Mar 2018	31	2	49	161.23	6.53	154.70	76.5	300	33.9	42.61	1.67	40.939	4.67	42.12	1.06	40.40
212	Jangra Champu	Rahad	135.6	27 Sep 2017	151	5	145	457.59	16.64	441.15	226.5	750	210.00	123.77	4.26	110.51	11.36	111.92	5.0	107.00
213	Jangra Champu	Rahad	50.4	27 Dec 2017	43	3	40	132.64	9.43	123.23	64.5	450	60.00	35.14	2.58	32.56	5.98	34	5.35	30.35
214	Jangra Champu	Rahad	36	25 Jun 2018	33	4	25	94.83	12.52	82.31	45	500	30.00	25.36	3.31	21.75	9.31	24.77	3.2	21.1
215	Jangra Champu	Rahad	24	23 Aug 2018	41	1	40	127.51	3.10	124.41	61.5	150	60.00	53.7	0.62	32.88	2.32	32.5	0.38	31.33
216	Jangra Champu	Rahad	28.2	25 Jun 2019	47	6	41	149.15	19.15	129.98	20.5	900	61.50	33.47	3.06	31.10	14.06	30.22	3.9	27.00

✓

217	Langer Champa	Saku	122.4	27-Sep-2017	1102	12	90	31372	35.59	27833	153	18.00	13500	8313	7.64	7549	27.61	77.59	7.95	69.43
218	Langer Champa	Saku	212.8	27-Dec-2017	228	17	212	69853	54.77	64376	342	25.5	31658	18515	16.45	1664	41.55	171.18	13.22	158.16
219	Langer Champa	Saku	39.2	25-Jun-2018	33	5	28	10568	15.55	8613	49.5	7.50	4200	2987	4.31	22.5	1.66	25.33	3.4	21.37
220	Langer Champa	Saku	10.2	23-Aug-2018	34	4	30	10736	12.64	9472	51	6.00	4500	2847	3.34	2503	9.34	27.99	3.33	21.0
221	Langer Champa	Sarapan	115.2	27-Dec-2017	198	4	104	52929	12.21	31708	162	6.00	15600	8731	8.23	840.7	6.24	71.7	2.6	77.06
222	Langer Champa	Sarapan	37.2	25-Jun-2018	31	2	29	9707	6.32	9165	46.5	3.70	4350	237	1.48	2422	4.68	25.77	1.84	23.3
223	Langer Champa	Shivmaram	42.6	27-Sep-2017	81	1	80	24426	2.93	24133	121.5	1.50	12000	648	0.98	6452	2.28	77.1	0.65	57.31
224	Langer Champa	Shivmaram	54.6	27-Dec-2017	37	1	36	11344	3.04	11340	55.5	1.50	5400	3067	0.76	2901	2.2	27.27	3	2.49
225	Langer Champa	Shivmaram	179.2	27-Apr-2018	125	31	94	38143	9503	28640	187.5	46.50	34100	20112	25.10	3505	71.76	62.51	23.34	69.27
226	Kotha	Chankala	161.8	27-Sep-2017	140	15	127	43443	40.47	39306	210	19.50	19030	11506	10.71	19035	30.21	60.77	1.7	7.1
227	Kotha	Chankala	48	27-Dec-2017	44	3	41	13669	9.35	12756	66	4.50	6250	362	2.47	3373	6.67	32.19	3.3	2.13
228	Kotha	Chankala	25.2	27-Dec-2017	22	1	21	6658	3.10	6548	33	1.50	3150	1766	0.82	1644	2.32	15.92	0.78	1.3
229	Kotha	Chankala	50.4	30-Mar-2018	84	1	83	26514	3.22	26192	126	1.5	12450	2007	0.85	6022	2.53	66.7	0.8	8.2
230	Kotha	Chankala	162	23-Aug-2018	29	2	27	9337	6.32	8425	43.5	3.00	4050	2303	1.67	2326	4.67	2114	0.5	2.1
231	Kotha	Chankala	13.8	23-Aug-2018	24	2	22	7302	6.19	6883	36	3.00	3300	1982	1.63	3819	4.3	11.2	1.3	7.5
232	Kotha	Chankala	25.8	26-Sep-2018	46	2	44	14189	6.20	13569	69	3.00	6600	375	1.64	3386	4.64	33.39	3	31.47
233	Kotha	Chankala	21.6	25-Feb-2019	40	3	37	12513	7.81	11732	60	4.5	5550	3267	1.66	3101	6.16	52.16	1.65	3.81
234	Kotha	Dipka	49.2	27-Sep-2017	43	3	40	13541	9.35	12606	64.5	4.50	6000	3384	2.48	3336	6.98	1407	2.17	12.7
235	Kotha	Dipka	37.2	30-Mar-2018	31	2	29	9847	6.36	9211	46.5	3.00	4350	2702	1.68	2434	4.88	23.65	1.68	26.27
236	Kotha	Kaighara	49.2	27-Sep-2017	48	1	47	14899	3.10	14589	72	1.50	3050	3946	0.82	3864	2.32	32.53	0.78	36.75
237	Kotha	Kaighara	115.2	27-Feb-2018	104	5	90	32313	14.32	30861	156	7.50	14850	8562	3.90	8172	11.4	81.31	3.1	78.79
238	Kotha	Kaighara	12.6	27-Feb-2018	25	2	23	7608	6.15	6993	37.5	3.00	3450	2019	1.64	1835	4.64	23.3	1.51	16.88
239	Kotha	Kaighara	63.6	30-Mar-2018	59	5	54	18582	16.12	16730	88.5	7.50	8100	4653	4.22	3433	11.72	60.79	1.3	42.59
240	Kotha	Kaighara	34.2	25-Jun-2018	55	2	53	17195	6.21	16484	82.5	3.00	7250	4521	1.65	4336	4.65	40.31	0.56	1.74

✓

241	Korba	Korba	888	25-Sep-2018	153	4	149	475.5	12.64	46286	229.5	6.00	223.90	125.57	3.35	122.52	9.35	120.75	1.70	117.14
242	Sorba	Kuphara	52.8	26-Sep-2018	99	30	60	312.02	123.86	188.7	148.5	58.90	8.00	82.16	29.26	53.2	87.26	81.61	14.97	
243	Korba	Kuphara	70.8	25-Nov-2019	39	13	26	121.41	42.07	79.24	58.5	16.9	9.00	32.19	10.72	21.37	31.22	31.12	1.85	
244	Korba	Kuphara	42.6	25-Nov-2019	79	4	75	247.07	12.33	234.54	118.5	6.00	112.50	63.29	3.31	61.98	9.37	63.28	3.22	
245	Sorba	Kuphara	31.8	28-Jun-2019	53	1	52	164.33	3.10	161.23	79.5	1.50	78.00	43.43	0.82	42.61	2.52	41.1	0.77	
246	Korba	Korba	335.6	9-Mar-2018	316	16	300	960.4	47.91	912.49	471	24.30	45.00	253.91	12.66	241.15	36.66	232.50	27.74	
247	Korba	Korba	27	25-Jun-2018	17	18	12	92.6	35.53	37.07	45	27.80	18.00	24.47	12.67	9.8	4.07	15.3	27	
248	Korba	Korba	58.6	24-Jul-2018	68	2	96	295.54	3.15	290.49	147	3.00	141.00	74.13	3.16	76.57	3.56	75.37	5.77	
249	Korba	Korba	60	24-Jul-2018	110	34	76	344.17	306.80	237.67	165	31.00	1147.5	6.52	28.11	62.82	79.11	98.21	10.83	
250	Korba	Korba	12.4	25-Aug-2018	200	4	195	615.31	11.56	603.45	3.00	60.00	294.40	12.57	12.65	140.98	78.54	182.8	30.7	
251	Korba	Sorba	54	26-Sep-2018	90	4	86	277.18	12.80	264.34	135	6.00	126.00	79.22	3.30	69.86	9.37	68.33	15.33	
252	Sorba	Pu	0	30-Mar-2018	11	1	10	34.36	3.21	31.15	16.5	1.50	15.00	9.18	0.85	8.23	2.35	8.58	0.9	
253	Korba	Pu	31.2	30-Mar-2018	26	1	25	86.63	3.10	75.33	39	1.50	35.50	21.31	0.82	20.49	2.32	23.32	0.73	
254	Sorba	Pu	0.2	26-Sep-2018	17	1	16	55.65	3.09	50.74	25.3	1.50	21.00	14.22	0.81	13.4	2.31	11.11	1.33	
255	Korba	Pu	25.8	26-Sep-2018	43	1	42	126.15	2.98	123.17	64.5	1.50	53.00	33.86	0.78	33.8	2.24	27.7	5.07	
256	Mungla	Lorai	73.8	27-Sep-2017	63	6	57	191.81	18.54	173.27	94.3	9.00	85.50	50.85	4.01	45.93	13.00	46.35	1.77	
257	Mungla	Lorai	42	27-Dec-2017	35	13	22	104	36.37	63.63	52.5	16.50	33.00	27.61	10.19	17.42	20.00	23.8	0.71	
258	Mungla	Lorai	484.8	27-Apr-2018	429	150	279	1336.99	592.47	744.52	643.5	285.00	358.30	154.33	157.06	166.07	412.16	33.00	181.8	
259	Mungla	Lorai	76.8	25-Jun-2018	67	19	48	201.03	56.93	144.10	100.5	24.80	72.00	53.13	15.05	38.05	13.44	17.7	31.7	
260	Mungla	Lorai	22.8	24-Sep-2018	40	5	35	123.28	15.52	107.96	60	7.50	22.80	32.67	4.07	24.6	11.87	3.7	25.86	
261	Mungla	Lorai	46	26-Sep-2018	98	60	20	304.2	214.18	90.02	147	13.50	23.80	43.30	56.61	23.70	60.10	3.81	55.3	
262	Mungla	Mungla	100.8	27-Sep-2017	80	20	69	276.24	61.18	215.36	113.5	3.90	103.80	79.3	16.28	57.2	46.28	62.91	1.84	
263	Mungla	Mungla	76.8	27-Dec-2017	64	3	61	195.24	9.14	186.10	36	4.50	91.50	57.77	2.43	49.31	5.03	14.27	2.5	
264	Mungla	Mungla	310.8	27-Apr-2018	429	128	301	1311.63	392.86	916.97	643.5	192.40	451.50	347.7	104.5	251.65	286.05	120.1	22.92	
265	Mungla	Mungla	168.8	27-Apr-2018	617	150	467	1098.25	462.42	1336.33	925.3	225.00	306.50	503.5	122.53	366.2	317.53	130.1	33.21	

265



266	Mungeli	Mungeli	201.6	25-Jun-2018	169	105	64	494.63	30729	18734	2533	13739	9600	13075	8122	4921	23872	11074	1501	11.57
267	Mungeli	Mungeli	41.2	25-Jun-2018	182	121	61	523.76	34802	17575	275	18150	9150	29445	9197	4645	27347	1252	24.4	37.8
268	Mungeli	Faransa	81.6	27-Sep-2017	74	3	71	230.02	932	22070	111	4.5	106.5	6.02	2.47	58.45	6.97	58.1	2.35	33.5
269	Mungeli	Faransa	106.8	23-Dec-2017	171	4	167	532.92	1253	32039	2565	608	25050	34112	3.12	137.8	9.32	133.3	3.2	127.5
270	Mungeli	Faransa	186	27-Apr-2018	179	5	174	556.08	1553	54053	2685	750	26113	14752	4.17	14341	12.61	14000	39.2	150.12
271	Mungeli	Faransa	43.2	26-Sep-2018	105	21	84	326.18	6523	26095	1575	3150	12600	46.39	7728	6911	48.78	8229	1.48	65.81
272	Mungeli	Sargan	43.8	27-Sep-2017	42	3	39	110.96	932	12074	63	4.50	58.50	34.45	2.47	31.98	6.97	32.10	2.35	30.26
273	Mungeli	Sargan	188.4	27-Feb-2018	157	13	144	487.81	4039	44744	2353	1950	21600	1292	1070	118.5	3.2	12313	39.19	112.94
274	Mungeli	Sargan	77.4	23-Aug-2018	119	30	109	433.38	3395	33943	2083	4500	16335	114531	2485	80503	60.83	11035	21.2	89.21
275	Mungeli	Sargan	18	23-Aug-2018	52	4	28	100.43	1234	8769	48	6.10	42.10	26.54	3.37	21.72	9.37	23.80	3.37	22.82
276	Mungeli	Sargan	40.2	26-Sep-2018	89	34	53	278.21	10664	17157	133.5	5100	82.40	23.53	28.18	18.31	79.18	71.19	27.1	13.73
277	Rageth	Baramkela	12.4	27-Dec-2017	35	2	33	108.55	604	10252	52.5	3.10	49.50	26.75	1.60	27.53	4.5	27.3	1.4	25.604
278	Rageth	Baramkela	85.2	27-Dec-2017	95	15	80	295.12	4660	24852	1425	2250	12000	78.15	12.33	63.82	34.83	71.4	1.74	2.7
279	Rageth	Baramkela	24	30-May-2018	50	1	19	62.4	310	5930	30	1.50	24.50	16.47	0.42	35.17	2.32	15.11	0.78	33.13
280	Rageth	Baramkela	55.2	30-May-2018	51	4	47	158.46	1257	14389	76.5	6.00	70.50	41.88	3.24	38.64	9.21	40.9	3.35	3.73
281	Rageth	Baramkela	8	25-Jun-2018	33	2	31	102.93	639	9654	49.5	3.19	46.53	27.25	1.74	25.51	4.71	26.18	1.65	21.33
282	Rageth	Baramkela	38.4	25-Jun-2018	34	5	29	197.99	1567	9142	31	7.50	43.50	24.33	4.17	24.16	11.77	27.76	3.9	23.36
283	Rageth	Baramkela	32.4	29-Aug-2019	67	5	56	189.5	1523	17427	91.5	7.50	84.00	50.19	3.81	46.38	15.3	17.80	3.97	43.67
284	Rageth	Dharamjageth	256.8	27-Dec-2017	229	18	211	711.39	5532	65547	3435	2700	31650	18641	14.81	1736	41.81	79.18	34.17	133.7
285	Rageth	Dharamjageth	18	27-Feb-2018	18	2	16	55.917	622	4970	27	3.03	24.00	14.87	1.65	13.16	4.65	11.108	1.57	12.41
286	Rageth	Dharamjageth	147.6	27-Feb-2018	130	8	122	463.45	2485	37900	155	12.00	183.00	106.938	6.59	101.58	18.58	11.867	1.27	99.2
287	Rageth	Dharamjageth	16.2	26-Sep-2018	33	3	30	99.697	915	9355	49.5	4.50	45.50	26.447	2.43	23.02	6.93	23.761	2.22	21.33
288	Rageth	Dharamjageth	17.8	26-Sep-2018	65	3	62	201.92	932	19260	97.5	4.50	93.00	33.08	2.47	31.01	6.97	30.99	2.34	48.59
289	Rageth	Dharamjageth	37.8	23-Feb-2019	75	9	66	212.99	2796	26803	1125	13.50	90.00	67.71	3.41	54.3	29.91	56.78	7.6	50.73
290	Rageth	Chaggheth	38.2	23-Dec-2017	28	1	21	77.27	290	7437	37.5	1.50	56.00	20.16	0.45	19.77	9.97	10.3	1.71	15.00

175

W

201	Rangit	Chandheda	27/Dec-2017	168	4	184	562.88	12.57	559.31	202	66.0	276.00	109.17	3.10	146.465	9.36	100.83	3.55	15.23
202	Rangit	Chandheda	27/Jan-2018	53	2	51	164.63	1.29	158.33	79.5	3.00	76.50	43.046	1.65	41.39	1.45	27.430	3	1.71
203	Rangit	Chandheda	25/Jan-2019	25	1	24	77.59	3.09	74.50	37.5	1.50	36.00	20.5	0.80	15.67	2.31	19.90	1.8	14.6
204	Rangit	Khareva	27/Sep-2017	349	18	311	1052.58	55.38	997.20	525.5	27.00	496.50	279.23	14.66	244.568	11.66	179.85	3.72	256.114
205	Rangit	Khareva	27/Dec-2017	41	12	20	125.64	36.31	89.28	61.5	18.00	43.50	33.315	0.55	27.64	27.63	30.879	5.08	22.7
206	Rangit	Khareva	27/Dec-2017	159	29	130	477.98	85.09	332.71	238.5	45.50	135.00	126.283	22.61	101.37	67.11	112.573	15.5	3.73
207	Rangit	Khareva	27/Jan-2018	23	8	12	58.39	33.35	35.34	30	12.00	18.00	15.57	0.58	1.49	18.18	13.2	5.07	70.3
208	Rangit	Khareva	27/Jan-2018	72	17	55	217.57	51.48	165.28	108	25.50	82.50	57.801	13.79	44.106	39.29	81.867	22.19	96.7
209	Rangit	Khareva	27/Jan-2018	142	28	114	426.68	84.29	341.86	213	42.00	171.00	113.074	22.50	1.432	61.5	140.674	17	8.55
300	Rangit	Khareva	25/Jun-2018	32	7	25	66.67	21.53	78.14	48	10.50	37.50	26.42	5.77	20.65	16.27	23.56	5.46	1
301	Rangit	Khareva	26/Sep-2018	51	14	37	156.2	42.46	113.74	76.5	21.00	55.50	41.28	11.23	3.63	12.22	34.42	16.5	28.18
302	Rangit	Kandamdagar	27/Sep-2017	112	3	109	347.57	9.32	338.25	168	4.50	163.50	92.16	3.47	89.59	6.97	87.51	2.35	85.16
303	Rangit	Kandamdagar	27/Jan-2018	30	1	29	93.195	3.10	90.09	45	1.50	43.50	26.63	0.82	21.86	7.32	23.573	1.8	22.33
304	Rangit	Kandamdagar	26/Sep-2018	55	3	52	170.86	9.32	161.54	82.5	4.5	78.00	45.75	2.47	42.78	6.57	33.17	2.35	0
305	Rangit	Ladanga	27/Sep-2017	53	2	51	473.58	6.21	467.37	229.5	3.00	228.50	125.45	5.61	121.81	6.64	136.03	1.37	11.43
306	Rangit	Ladanga	27/Dec-2017	112	3	109	347.75	9.32	338.53	168	4.50	163.50	70.1	2.46	89.638	6.97	87.63	2.35	85.16
307	Rangit	Ladanga	27/Dec-2017	502	14	488	4359.46	43.49	1515.37	753	21.00	732.00	103.02	11.52	467.5	32.82	55.13	1.77	18.17
308	Rangit	Ladanga	27/Jan-2018	21	4	17	65.27	12.45	52.81	31.5	6.00	25.50	17.274	3.23	13.90	9.29	35.489	3.15	13.17
309	Rangit	Ladanga	27/Jan-2018	251	15	236	779.51	46.49	733.03	378.5	22.50	354.00	266.51	12.34	144.169	32.82	116.71	1.1	52.583
310	Rangit	Ladanga	23/Aug-2018	45	6	39	139.69	18.65	121.06	67.5	6.00	58.5	56.2	4.55	31.99	13.93	35.27	1.5	36.57
311	Rangit	Ladanga	26/Sep-2018	27	3	24	87.63	9.31	78.32	49.5	4.50	36.00	22.1	2.46	19.64	5.46	21.15	2.3	15.4
312	Rangit	Pasare	27/Sep-2017	70	3	67	217.52	9.35	208.19	105	4.50	163.50	57.35	2.87	54.17	7.33	51.56	1.9	32.71
313	Rangit	Pasare	27/Dec-2017	328	43	285	975.95	12.28	852.67	472	64.50	427.50	250.12	32.80	226.314	27.31	234.62	23.5	8.59
314	Rangit	Pasare	27/Jan-2018	91	20	71	271.46	58.02	212.24	136.5	30.00	168.50	72.16	14.58	5.584	13.58	3.19	13.6	9.53
315	Rangit	Pasare	25/Jun-2018	57	11	46	176.82	34.19	142.63	85.5	16.50	69.00	48.82	9.13	37.69	25.03	41.5	8.2	33.74

✓

316	Rajgarh	Punore	6.6	26-Sep-2018	24	15	9	74.35	46.31	28.04	56	22.80	13.80	19.66	12.24	7.41	34.74	18.7	11.57	7.13
317	Rajgarh	Punore	9.6	26-Sep-2018	34	18	16	105.09	54.57	50.82	51	27.00	24.00	27.77	14.42	13.35	41.42	26.32	13.15	13.77
318	Rajgarh	Rajgarh	200.2	27-Sep-2017	225	42	183	716.63	152.28	381.25	337.5	63.00	274.50	180.911	35.60	154.31	96.67	188.22	33.68	152.51
319	Rajgarh	Rajgarh	115.2	27-Dec-2017	100	8	92	310.485	25.69	203.79	150	12.00	138.00	84.537	6.80	77.741	18.80	84.684	6.07	50.62
320	Rajgarh	Rajgarh	56.4	27-Dec-2017	32	11	41	165.773	35.04	110.73	78	16.50	61.50	18.842	9.27	34.575	25.77	43.541	9.28	34.654
321	Rajgarh	Rajgarh	139.2	27-Feb-2018	121	37	84	381.772	117.12	264.66	181.5	55.50	126.00	101.999	31.01	70.071	86.51	92.173	31.61	78.565
322	Rajgarh	Rajgarh	333.6	27-Feb-2018	284	42	212	668.696	120.29	739.41	426	63.00	363.00	210.433	34.28	106.151	57.26	212.563	32.07	180.257
323	Rajgarh	Rajgarh	98.4	25-Jun-2018	85	5	80	266.81	15.61	251.20	127.5	7.50	120.00	70.51	4.13	66.38	11.63	68.8	3.06	61.82
324	Rajgarh	Rajgarh	100.2	23-Aug-2018	170	2	168	527.94	5.74	522.20	255	3.00	252.00	139.52	1.52	138	4.52	133.42	1.22	132.2
325	Rajgarh	Rajgarh	28.8	23-Aug-2018	51	2	49	158.12	5.78	152.34	76.5	3.00	75.50	41.79	1.22	40.57	1.22	39.83	1.56	38.27
326	Rajgarh	Rajgarh	55.8	26-Sep-2018	94	8	86	285.92	23.49	262.43	141	12.00	120.00	75.31	5.95	69.36	17.95	69.61	5.54	61.77
327	Rajgarh	Rajgarh	50.4	26-Sep-2018	100	3	97	310.45	9.41	301.04	130	4.50	145.50	82.94	2.48	79.56	6.98	68.41	2.13	75.98
328	Rajgarh	Sarangarh	46.2	27-Sep-2017	356	9	347	1120	28.72	1,091.28	534	13.50	520.50	296.42	7.10	288.82	2.10	289.58	7.62	281.36
329	Rajgarh	Sarangarh	46.2	27-Dec-2017	400	8	392	1,270.79	22.39	1,248.40	600	12.00	588.00	336.15	5.22	330.93	17.22	334.44	5.17	324.47
330	Rajgarh	Sarangarh	343.2	27-Apr-2018	307	2	305	981.35	6.42	974.93	460.5	3.00	457.50	250.5	1.70	257.8	4.20	261.35	1.72	259.63
331	Rajgarh	Sarangarh	18	26-Sep-2018	40	2	38	127.29	6.45	120.86	60	3.00	57.00	33.64	1.70	31.94	4.20	33.65	1.73	31.92
332	Rajgarh	Sarangarh	49.2	28-Jun-2019	85	1	84	263.02	3.10	259.92	127.5	1.50	126.00	69.51	0.82	68.69	2.32	66.01	0.78	65.23
333	Rajgarh	Singra	216.4	27-Sep-2017	304	50	154	633.55	155.33	478.22	306	73.00	231.00	167.8	41.14	126.66	116.12	139.75	39.19	120.56
334	Rajgarh	Singra	495.2	27-Dec-2017	757	119	638	2340	367.95	1,972.05	1135.5	178.50	957.00	619.92	97.48	522.44	275.98	361.38	97.77	192.61
335	Rajgarh	Singra	15.6	25-Feb-2019	37	17	20	114.94	52.80	62.14	55.3	25.50	30.00	30.44	13.98	16.46	99.48	29	13.32	45.08
336	Balad	Ajunda	85.2	27-Apr-2018	77	8	69	233.825	30.28	213.55	115.5	12.00	103.50	58.456	2.01	56.45	14.71	59.860	6.27	53.6
337	Balad	Ajunda	12	24-Jul-2018	24	4	21	74.72	12.53	62.19	36	6.00	30.00	19.75	3.31	16.44	5.31	18.07	3.22	15.55
338	Balad	Ajunda	13.8	26-Sep-2018	31	11	20	97.56	34.80	62.76	46.5	16.50	30.00	25.79	9.20	16.51	25.70	25.27	9.10	16.17
339	Balad	Ajunda	33.4	26-Sep-2018	75	15	60	232.79	46.02	186.77	112.5	22.50	90.00	61.54	12.17	40.37	34.67	54.73	17.35	17.4
340	Balad	Ajunda	13.8	28-Jun-2019	23	1	22	70.74	2.96	67.78	34.5	1.50	33.00	18.7	0.78	17.92	2.28	17.51	0.68	16.86

177

104

341	Bahad	Bahad	29	24-Apr-2017	150	42	108	450.87	126.15	322.66	225	63.00	162.30	119.21	33.98	85.25	46.48	107.54	57.17	55.47
342	Bahad	Bahad	94.8	25-Jun-2018	86	45	45	276.96	134.34	142.62	132	64.30	67.50	73.21	35.35	37.7	100.00	71.75	31.13	5 E
343	Bahad	Bahad	11.4	24-Jul-2018	21	3	18	63.19	8.61	54.58	31.5	4.53	27.55	16.7	2.27	14.43	6.77	11.99	1.51	13.15
344	Bahad	Bahad	15.6	25-Aug-2018	30	7	23	91.88	21.84	72.04	45	10.50	34.50	24.42	5.78	19.04	16.28	21.05	5.56	19.2
345	Bahad	Bahad	26.4	21-Aug-2018	46	6	40	141.02	18.11	123.81	69	9.00	60.00	37.52	4.79	32.73	13.79	35.41	1.33	31.08
346	Bahad	Bahad	28.2	26-Sep-2018	54	17	41	176.60	51.15	125.51	87	25.50	61.50	46.7	13.52	33.38	35.02	42.96	12.13	59.83
347	Bahad	Bahad	25.8	26-Sep-2018	47	8	39	144.73	24.58	120.15	70.5	12.00	38.50	30.26	6.50	31.76	18.50	35.07	6.78	25.46
348	Bahad	Bahad	26.4	25-Feb-2019	47	4	43	145.65	12.42	133.23	70.5	6.00	64.50	38.58	3.28	35.3	9.28	26.57	5.11	33.13
349	Bahad	Bahad	98	28-Jun-2019	150	9	141	466.29	27.40	438.89	225	13.50	211.30	127.26	7.24	136.02	20.74	118.03	6.00	111.7
350	Bahad	Chikhalasa	58.2	27-Sep-2017	30	3	47	150.28	0.43	149.85	75	4.50	20.50	41.38	2.50	38.88	7.00	37.9	2.13	35.47
351	Bahad	Chikhalasa	25.2	27-Dec-2017	22	1	21	68.55	3.10	65.45	33	1.50	31.50	18.15	0.82	15.33	2.72	17.1	1.78	16.62
352	Bahad	Chikhalasa	33.6	23-Aug-2017	38	7	51	178.5	21.54	156.96	87	10.50	76.30	47.19	3.79	41.49	16.25	41.12	8.35	38.7
353	Bahad	Chikhalasa	18.6	26-Sep-2018	32	6	26	99.34	18.62	80.72	48	2.00	30.00	26.26	4.02	21.34	13.92	25.68	1.70	20.58
354	Bahad	Chikhalasa	34.2	26-Sep-2018	65	3	62	200.32	9.31	191.01	97.5	4.50	93.00	52.95	2.46	50.29	6.86	45.87	3.35	1.51
355	Bahad	Chikhalasa	18	28-Jun-2019	30	5	25	93.24	15.59	77.71	45	7.50	37.50	24.65	4.11	20.54	11.60	25.50	3.92	19.67
356	Bahad	Dalimham	231.6	25-Sep-2017	207	22	185	617.72	66.13	551.59	316.5	33.00	277.50	167.98	17.36	366.42	59.50	119.21	15.5	177.70
357	Bahad	Dalimham	12.6	24-Jul-2018	43	13	30	135.43	39.43	92.00	64.5	19.50	45.00	34.74	10.42	24.32	2.92	32.19	5.5	22.68
358	Bahad	Dalimham	9.6	28-Jun-2019	17	2	15	47.22	5.93	41.29	25.5	3.00	22.50	12.48	1.56	10.12	4.56	1.21	1.37	7.87
359	Bahad	Dand Lohara	102.6	27-Sep-2017	87	1	86	320.9	3.11	267.79	139.5	1.50	129.00	71.24	0.92	70.02	2.32	60.00	0.9	15.92
360	Bahad	Dand Lohara	224.4	27-Dec-2017	242	61	181	745.021	188.73	555.19	365	91.50	277.50	197.643	40.29	147.65	110.49	385.28	47.21	136.00
361	Bahad	Dand Lohara	26.2	30-May-2018	24	2	22	74.51	6.21	68.30	36	3.00	33.00	19.7	1.60	16.05	4.65	18.81	1.50	17.25
362	Bahad	Dand Lohara	4.2	26-Sep-2018	10	4	6	31.29	12.34	18.95	15	6.00	9.00	8.27	3.26	5.71	6.26	8.02	3.68	4.94
363	Bahad	Dand Lohara	42.8	26-Sep-2018	86	18	68	260.58	56.42	213.16	129	27.00	102.00	71.26	14.91	56.35	41.91	69.32	11.51	51.81
364	Bahad	Dand Lohara	17.4	28-Jun-2019	27	5	24	92.04	15.94	76.10	43.5	7.50	36.00	24.33	1.21	20.12	11.71	24.21	1.23	19.8
365	Bahad	Dand Lohara	33	29-Aug-2019	55	9	46	176.53	28.15	142.38	82.5	13.50	69.00	45.08	7.44	37.61	20.64	42.93	11.21	35.73

22/

366	Bahad	Dandi, Lohari	3.6	25-Sep-2019	51	3	48	160.92	9.45	151.49	76.5	4.50	72.0	42.54	2.59	40.5	6.99	21.88	2.4	90.44
367	Bahad	Dandi	119.4	27-Sep-2017	110	2	108	341.34	6.23	335.11	165	3.03	162.00	93.15	1.65	88.5	4.5	56.19	1.35	81.5
368	Bahad	Dandi	45.5	27-Dec-2017	47	1	46	145.44	3.11	142.37	70.5	1.50	69.00	58.14	0.82	57.62	2.32	3.51	0.79	15.5
369	Bahad	Dandi	43.2	27-Dec-2017	40	1	39	126.46	3.11	121.35	60	1.50	58.50	52.8	0.82	52.4	2.32	31.6	1.29	49.41
370	Bahad	Dandi	7.8	26-Sep-2018	13	1	12	40.2	3.11	36.91	19.5	1.50	18.00	10.58	0.82	7.7	2.32	0.93	0.79	3.1
371	Bahad	Dandi	46.2	26-Sep-2018	79	4	75	245.55	12.53	233.02	118.5	6.50	112.50	64.91	3.31	62.6	9.31	42.11	3.22	65.2
372	Bahad	Dandi	27	25-Jan-2019	51	9	42	158.61	27.54	130.87	76.5	13.50	63.00	45.93	2.33	34.6	20.83	40.19	0.92	33.2
373	Bahad	Dandi	33	26-Jun-2019	86	3	53	172.83	9.31	163.54	84	4.50	79.50	45.69	2.4	43.23	6.76	47.16	2.33	40.81
374	Bahad	Gandeshu	125	27-Sep-2017	100	2	98	314.62	6.42	308.20	150	3.03	147.00	83.27	1.70	81.57	4.70	81.35	1.7	76.2
375	Bahad	Gandeshu	43.2	26-Jun-2018	44	8	36	135.74	24.65	111.29	66	12.00	54.00	35.94	6.52	22.42	18.32	31.1	6.11	2.8
376	Bahad	Gandeshu	5.6	26-Sep-2018	11	2	6	34.47	6.32	28.15	16.5	3.00	13.50	9.11	1.67	7.44	4.67	8.86	1.15	7.23
377	Bahad	Gandeshu	16.2	26-Sep-2018	28	3	25	88.31	9.63	78.68	42	4.50	37.50	23.35	2.55	20.8	7.05	22.97	2.3	2.5
378	Bahad	Gandeshu	94.8	26-Sep-2018	167	28	139	519.2	87.84	431.36	280.5	42.00	208.50	137.25	23.22	114.03	65.22	131.53	22.2	108.63
379	Bahad	Gandeshu	30.5	29-Aug-2019	47	1	56	210.86	3.21	207.65	106.5	1.50	90.50	55.72	0.85	54.80	2.35	54.62	0.86	53.26
380	Bahad	Gumir	24.4	25-Sep-2017	62	7	55	191.48	21.05	170.43	93	10.50	82.50	50.2	3.32	41.88	13.82	46.29	3.21	131.6
381	Bahad	Gumir	21	26-Sep-2018	36	9	27	112.08	27.94	84.14	54	13.50	40.50	29.63	7.31	22.24	20.89	29.18	7.3	2.4
382	Bahad	Gumir	24	28-Jun-2019	40	1	39	124.24	3.21	121.03	60	1.50	58.50	52.84	0.85	51.69	2.35	51.1	0.8	50.51
383	Bahad	Benerua	72	30-Mar-2018	65	5	60	196.39	14.98	181.41	97.5	7.50	90.00	51.91	3.15	47.06	11.43	46.97	3.52	13.46
384	Bahad	Benerua	148.8	30-Mar-2018	115	7	128	400.63	21.55	379.08	202.5	10.50	192.00	103.6	3.60	100.21	16.79	92.22	3.43	86.47
385	Bahad	Benerua	31.8	26-Sep-2018	62	4	58	154.86	12.67	142.19	93	6.00	87.00	51.51	3.35	48.16	9.35	51.35	3.52	17.5
386	Bahad	Benerua	86.4	26-Sep-2018	161	10	151	502.39	30.92	471.47	241.5	13.00	226.50	132.8	8.17	124.63	23.17	126.09	7.75	120.50
387	Bahad	Benerua	18.6	25-Feb-2019	32	1	31	100.13	3.10	97.03	48	1.50	46.50	26.47	0.82	25.55	2.32	25.6	0.78	24.88
388	Bahad	Benerua	124.8	25-Jul-2019	210	2	208	661.71	6.45	655.28	315	3.00	312.00	174.92	1.70	173.22	4.70	171.79	1.3	3.16
389	Bahad	Berna	9.6	24-Jul-2018	54	30	15	169.15	122.16	46.99	81	58.50	22.50	42.71	32.29	12.42	9.79	13.61	31.37	12.67
390	Bahad	Berna	23.4	23-Aug-2018	48	7	41	147.09	19.40	127.69	72	10.50	61.50	37.41	3.66	33.94	14.16	35.98	3.21	32.44
391	Bahad	Berna	12	26-Sep-2018	25	6	19	77.64	18.84	58.80	37.5	9.00	28.50	20.52	4.08	14.51	13.98	19.62	6.8	14.7

302	Beneatua	Beda	1: 2	25-Feb-2016	31	15	16	97.52	46.78	50.74	46.3	22.50	24.00	25.58	12.57	17.48	31.87	25.21	41.91	13.33
303	Beneatua	Beda	21:6	25-Feb-2019	37	1	36	115.52	3.21	112.31	55.5	1.50	54.00	30.54	0.98	26.67	2.35	29.06	9.71	8.11
304	Beneatua	Debar	75:6	27-Dec-2017	64	2	66	199.7	7.20	153.50	102	3.00	99.00	53.06	1.71	51.15	0.91	44.04	13.76	13.76
305	Beneatua	Debar	10:8	24-Jul-2014	23	1	16	53.19	3.21	56.98	30	1.50	28.50	12.7	0.85	15.85	2.35	16.49	46	15.07
306	Beneatua	Mars	39:6	27-Feb-2018	53	3	52	109.74	9.13	160.61	82.5	4.50	78.00	44.97	2.28	42.69	6.78	42.27	31.12	31.12
307	Beneatua	Mars	6	23-Aug-2014	10	1	9	5.40	3.11	27.78	15	1.50	13.50	8.18	0.82	7.38	2.32	8.7	1.53	1.53
308	Beneatua	Mars	30	23-Aug-2018	52	3	49	161.36	9.32	152.04	78	4.50	33.50	42.74	2.47	4.57	6.77	10.2	8.27	8.27
309	Beneatua	Mars	100:2	26-Sep-2018	154	17	157	50.19	53.24	53.05	270	25.50	250.50	130.16	7.17	53.30	30.57	43.73	15.06	15.06
310	Beneatua	Mars	104:8	26-Sep-2018	173	14	159	539.65	43.49	495.76	255.5	21.00	238.50	142.62	11.60	131.05	32.60	135.40	17.28	17.28
311	Beneatua	Mars	18:6	28-Jun-2019	31	1	30	97.69	3.03	94.66	46.5	1.50	45.00	23.82	0.90	25.92	2.70	23.27	13.11	13.11
312	Beneatua	Nowagah/Beneatua	42:6	27-Sep-2017	40	2	38	125.81	6.42	119.39	60	3.00	57.00	33.3	1.30	31.1	4.79	12.53	10.79	10.79
313	Beneatua	Nowagah/Beneatua	15	21-Aug-2018	32	5	27	102.66	16.05	86.61	48	7.50	41.50	27.14	4.24	22.0	17.74	22.52	17.21	17.21
314	Beneatua	Nowagah/Beneatua	11:2	23-Aug-2018	147	35	132	638.45	183.02	455.43	280.3	52.50	229.00	173.24	47.37	125.89	69.97	50.71	83.13	83.13
315	Beneatua	Nowagah/Beneatua	24	26-Sep-2018	40	2	38	126.71	5.32	121.39	50	3.00	57.00	32.76	0.67	32.00	3.07	33.5	32.5	32.5
316	Beneatua	Nowagah/Beneatua	40:4	26-Sep-2018	145	32	117	471.21	102.83	368.38	223.5	44.00	175.50	123.50	27.17	153.42	44.77	123.12	93.46	93.46
317	Beneatua	Nowagah/Beneatua	9	25-Feb-2019	21	8	15	65.62	24.04	40.58	31.5	12.00	19.50	17.35	6.10	10.75	18.60	46.77	10.3	10.3
318	Beneatua	Nowagah/Beneatua	25:2	25-Sep-2019	67	2	64	209.82	3.39	193.22	94.5	3.00	90.50	52.89	1.66	53.23	46	52.71	50.1	50.1
319	Beneatua	Nowagah/Beneatua	33:3	27-Sep-2017	25	1	27	87.04	3.21	83.83	42	1.50	45.50	23.65	0.85	22.2	2.73	21.60	21.1	21.1
320	Beneatua	Nowagah/Beneatua	58:4	27-Dec-2017	10	2	58	144.60	6.21	138.48	9	3.00	82.50	48.94	1.15	47.20	4.63	43.73	1.19	1.19
321	Beneatua	Nowagah/Beneatua	52:2	23-Aug-2018	87	3	84	271.6	9.42	262.18	150.5	4.50	126.00	91.31	2.20	60.42	39.9	60.70	1.13	1.13
322	Beneatua	Nowagah/Beneatua	10:2	26-Sep-2018	18	5	13	57.33	16.07	41.27	27	7.50	59.50	15.16	4.25	10.31	11.5	13.18	10.96	10.96
323	Beneatua	Nowagah/Beneatua	146:4	27-Dec-2017	126	8	118	401.84	25.69	376.15	180	12.00	177.00	180.28	6.78	90.5	18.78	18.50	90.15	90.15
324	Beneatua	Nowagah/Beneatua	12:6	23-Aug-2018	22	1	21	68.83	3.11	65.71	33	1.50	41.50	28.19	0.82	17.37	2.32	18.73	1.51	1.51
325	Beneatua	Nowagah/Beneatua	10:8	23-Aug-2018	22	4	16	18.56	12.42	50.52	33	6.00	27.00	18.22	3.28	14.34	9.28	17.75	11.86	11.86
326	Beneatua	Nowagah/Beneatua	21:4	25-Feb-2019	47	8	39	146.09	24.04	121.25	70.5	12.00	38.50	38.2	6.57	32.15	18.57	31	1	1

121

417	Beneita	Thakshamaya	93	27-Sep-2017	77	3	74	233.8	8.76	225.04	115.5	4.50	111.00	62	2.33	56.67	6.85	56.3	5.53	56.37
418	Beneita	Thakshamaya	18.2	27-Dec-2017	164	9	155	511.7	58.20	483.50	246	15.50	232.80	135.09	7.46	124.03	20.06	190.21	7.23	123.07
419	Beneita	Thakshamaya	184.8	27-Apr-2018	166	28	138	536.17	72.30	434.07	249	42.00	207.00	126.51	11.79	114.26	53.20	190.52	14.87	112.12
420	Beneita	Thakshamaya	14.4	26-Sep-2018	24	3	21	73.56	9.13	64.43	36	4.50	31.50	15.415	2.42	17.03	6.92	14.116	2.22	13.9
421	Beneita	Thakshamaya	62.4	25-Feb-2019	119	25	94	370.55	77.58	292.97	178.5	37.50	141.00	97.96	21.31	77.44	48.4	66.1	1.57	71.53
422	Beneita	Thakshamaya	65.4	26-Jun-2019	136	15	121	430.78	67.26	363.52	204	22.50	181.50	113.65	12.40	101.36	34.00	122.03	12.27	101.1
423	Beneita	Thakshamaya	25.2	25-Sep-2019	45	3	42	139.21	9.31	129.90	67.5	4.50	63.00	36.8	2.46	34.31	6.96	31.97	2.15	31.5
424	Durg	Ahware	72	27-Sep-2017	62	14	48	193.52	43.94	149.58	95	21.00	72.00	51.24	11.70	39.54	32.53	49.28	1.21	38.01
425	Durg	Ahware	979.6	27-Dec-2017	859	160	99	2617.808	480.08	2137.82	1288.5	24.00	1158.50	694.056	127.40	866.65	367.40	333.92	12.18	322.2
426	Durg	Ahware	213.6	27-Feb-2018	203	123	81	621.445	173.29	248.15	304.5	181.00	121.50	164.725	98.95	65.774	281.05	152.22	92.94	155.78
427	Durg	Ahware	48	30-Mar-2018	64	22	42	195.61	67.66	127.95	96	31.00	63.00	51.71	17.80	35.92	9.50	47.1	16.77	31.13
428	Durg	Ahware	32.4	25-Jun-2018	33	6	27	102.32	18.72	83.60	10.5	9.00	40.50	27.05	4.55	22.1	13.05	25.77	1.77	2
429	Durg	Ahware	30.2	24-Jul-2018	21	6	15	64.82	18.84	45.98	31.5	9.00	22.50	17.13	4.08	12.15	15.18	16.40	1.9	15.31
430	Durg	Ahware	9	26-Sep-2018	22	6	16	68.5	18.84	49.66	31	9.00	24.00	18.11	4.98	15.13	13.08	17.59	1.86	17.43
431	Durg	Ahware	34.8	26-Jun-2017	59	4	55	182.24	12.74	169.50	88.5	6.90	82.50	48.17	3.36	44.81	9.46	45.57	3.78	42.19
432	Durg	Bhila	100.8	20-Dec-2016	108	45	153	588.52	134.34	454.18	297	67.50	229.50	156.26	35.66	120.6	203.16	184.29	33.18	163.55
433	Durg	Bhila	181.2	20-Dec-2016	302	54	248	908.38	162.84	745.54	453	81.00	372.00	228	30.13	397.87	111.15	227	51.10	155.79
434	Durg	Bhila	295.2	20-Dec-2016	419	86	335	1246	255.76	990.24	628.5	129.00	497.50	331	68.20	262.8	297.20	287	50.06	227.91
435	Durg	Bhila	1647.6	27-Sep-2017	1652	187	1245	4833.53	1162.13	3671.40	2448	380.50	1867.50	1281.34	386.96	975.28	886.56	1706.10	275.57	628.62
436	Durg	Bhila	111.6	27-Dec-2017	132	42	90	416.83	132.38	284.85	198	63.00	135.00	110.13	35.36	74.97	98.22	108.7	51.82	75.88
437	Durg	Bhila	778.4	27-Dec-2017	1258	417	641	3983.85	1290.45	2693.40	1887	625.50	1261.50	1072.98	347.23	691.35	946.75	981.27	333.77	150.55
438	Durg	Bhila	133.4	30-Mar-2018	140	20	120	401.04	55.36	345.68	210	30.00	180.00	106.01	14.63	91.38	44.63	89.03	10.73	71.3
439	Durg	Bhila	144	25-Jun-2018	230	42	185	646.08	116.16	530.02	345	63.00	262.00	270.79	30.68	136.11	93.68	136.29	22.38	107.91
440	Durg	Bhila	34.8	26-Sep-2018	99	45	54	285.61	130.28	155.33	148.5	67.50	81.00	75.4	31.44	47.46	105.99	65.41	28.31	33.27
441	Durg	Bhila	63.6	26-Sep-2018	117	12	105	343.07	33.85	309.22	175.5	34.00	157.50	93.69	8.05	81.71	29.95	76.88	6.94	71.8

W

432	Durg	Bhila	210	26-Sep-2018	411	86	325	1376.4	266.82	1100.58	616.5	127100	287.5	157.41	2.53	216.89	197.55	322.49	17.29	25.5
443	Durg	Bhila	75.6	25-Feb-2019	120	9	120	374.35	26.32	552.03	193.5	13.50	180.0	100.02	6.06	93.07	20.46	81.84	1.87	78.07
444	Durg	Bhila	87.6	25-Jun-2018	146	2	144	437.85	3.94	433.91	219	300	216.00	115.74	1.36	114.18	2.56	107.72	1.86	104.94
445	Durg	Bhila-Bandha	45.44	25-Sep-2017	447	32	415	1357.03	94.29	1263.64	620.5	480.0	622.5	360.8	21.05	335.2	12.96	327.24	21.55	305.62
446	Durg	Bhila-Bandha	116	24-Dec-2017	997	61	936	3041.19	186.95	2854.24	1495.5	91.50	1341.00	806.28	49.86	756.72	141.96	300.7	15.61	285.02
447	Durg	Bhila-Bandha	151.2	27-Apr-2017	132	23	109	364.32	70.84	293.78	198	34.59	163.50	96.41	14.65	77.79	43.15	30.18	7.77	22.42
448	Durg	Bhila-Bandha	118.8	20-Mar-2018	112	24	88	340.69	73.43	267.26	168	36.00	132.00	93.05	19.41	75.53	43.41	42.7	18.07	61.13
449	Durg	Bhila-Bandha	47.4	25-Jul-2019	814	105	209	2529.05	327.07	2201.98	1221	157.50	1053.50	667.45	86.85	582.6	244.35	167.6	83.07	133.98
450	Durg	Bhila-Bandha	50.4	20-Jun-2019	111	11	97	340.81	42.02	297.89	166.5	21.05	145.5	90.00	11.51	74.75	32.31	81.22	10.58	70.64
451	Durg	Bhanda	17.2	27-Sep-2017	36	7	29	110.15	21.62	88.33	54	10.50	53.50	29.2	5.71	23.17	15.23	26.7	4.13	22.57
452	Durg	Bhanda	35.2	27-Dec-2017	303	48	235	953.77	150.47	803.30	454.5	72.00	382.50	232.41	36.82	272.5	117.87	246.86	36.07	208.2
453	Durg	Bhanda	6	26-Sep-2018	16	7	9	48.24	21.20	27.04	24	16.50	13.50	12.75	5.69	17.5	16.19	13.19	5.09	8.10
454	Durg	Bhanda	2.4	20-Sep-2018	57	12	45	137.71	36.65	101.06	85.5	18.00	67.50	45.52	9.69	36.53	27.50	42.29	8.9	33.39
455	Durg	Bhanda	330.6	23-Dec-2018	551	141	410	122.26	437.33	1290.15	826.5	211.50	615.00	457.27	118.83	311.14	327.33	415.36	5.7	333.66
456	Durg	Bhanda	127.2	24-Apr-2017	138	14	120	418.87	51.37	367.50	207	27.00	180.0	110.53	15.57	96.56	47.67	68.34	19.36	49.04
457	Durg	Bhanda	186.6	27-Sep-2017	195	56	139	538.87	163.00	415.75	272.5	84.00	268.50	153.41	12.94	116.52	129.00	132.03	36.1	95.93
458	Durg	Bhanda	318.4	27-Dec-2017	205	43	242	92.72	131.46	771.27	442.5	64.50	378.00	226.37	31.43	194.43	96.33	233.65	53.15	180.5
459	Durg	Bhanda	264	27-Feb-2018	249	41	268	367.72	225.47	642.25	373.5	61.50	312.00	203.16	33.22	169.94	91.72	197.0	17.55	180.45
460	Durg	Bhanda	367.6	27-Feb-2018	1177	263	904	3586.82	811.06	2775.76	1750.5	334.50	1356.00	948.35	215.42	734.13	689.52	892.77	200.01	688.74
461	Durg	Bhanda	721.2	27-Apr-2018	608	142	526	1958.45	386.71	1571.74	1492	213.00	789.00	489.62	74.13	415.68	287.13	366.88	90.58	276.30
462	Durg	Bhanda	218.4	25-Jun-2018	147	19	168	561.62	57.46	504.16	280.5	28.50	252.00	148.46	15.19	133.27	45.07	172.07	37.77	134.30
463	Durg	Bhanda	42	26-Sep-2014	75	26	55	237.09	60.50	167.79	112.5	90.00	42.50	61.04	16.16	44.88	46.16	57.56	12.13	45.43
464	Durg	Bhanda	67.8	26-Sep-2018	113	6	107	347.3	18.26	329.04	169.5	9.00	16.50	92.85	4.87	86.98	118.7	85.00	1.13	83.87
465	Durg	Bhanda	210	25-Feb-2019	371	30	332	1146.81	121.33	1025.48	555.5	58.50	496.00	303.15	32.07	271.08	96.57	287.1	5.8	281.3
466	Durg	Bhanda	141.4	25-Feb-2019	275	39	235	843.35	118.09	724.26	412.5	58.50	354.00	223.15	31.57	131.04	17.7	277.1	26.2	250.9

✓



467	Durg	Durg	76.2	29-Aug-2019	146	10	136	446.29	29.33	416.96	219	15.00	20403	117.07	7.75	110.22	25.75	140.32	1.38	112.54
468	Durg	Durg	64.8	25-Sep-2019	110	9	101	333.36	27.48	305.80	165	13.50	151.50	48.13	7.29	80.84	20.79	60.25	0.77	73.36
469	Durg	Janul	130.2	24-Jan-2017	217	51	164	640.3	156.04	484.26	325.5	79.50	246.00	167.85	40.62	127.23	120.12	14.95	35.92	110.3
470	Durg	Janul	145.2	27-Sep-2017	129	12	117	400.39	37.10	363.29	192.5	18.00	175.50	136.96	9.83	96.23	22.81	100.83	9.27	91.56
471	Durg	Janul	54	27-Dec-2017	45	8	37	135.21	21.93	113.28	67.5	12.00	55.50	33.88	6.35	26.53	18.35	1.81	3.58	26.23
472	Durg	Janul	151.2	27-Dec-2017	147	27	120	451.01	81.02	369.99	220.5	40.50	180.00	120.03	22.01	98.02	12.51	112.06	2.51	90.29
473	Durg	Janul	20.4	26-Sep-2018	37	4	33	115.62	12.73	102.89	55.5	6.00	49.50	30.56	3.36	27.2	9.36	29.46	1.17	26.14
474	Durg	Janul	33	26-Sep-2018	78	22	56	241.95	67.84	174.11	117	33.00	84.00	63.56	17.93	46.03	30.91	60.09	16.91	14.08
475	Durg	Janul	37.2	25-Feb-2019	66	4	62	234.45	12.42	192.03	99	6.00	91.00	51.05	3.29	50.76	9.29	51.4	3.13	46.22
476	Durg	Kumbhar	40.4	27-Sep-2017	375	10	365	1155	31.26	1123.74	562.5	13.00	547.50	396.05	8.27	297.78	23.27	286.45	7.09	254.86
477	Durg	Kumbhar	30	27-Dec-2017	66	10	56	205.51	31.36	174.15	99	15.00	84.00	54.42	8.30	46.12	23.30	52.09	8.36	44.33
478	Durg	Kumbhar	212.1	27-Dec-2017	226	35	191	685.899	105.84	580.06	339	52.50	286.50	181.999	24.08	151.824	80.58	153	25.27	137.333
479	Durg	Kumbhar	50.4	30-Mar-2018	42	13	29	122.99	38.72	84.27	63	19.50	43.50	32.51	16.23	22.28	29.73	27.48	8.91	18.49
480	Durg	Kumbhar	74.4	25-Jun-2018	67	23	44	200.04	60.17	139.87	100.5	34.50	66.00	32.48	18.38	34.6	32.78	46.46	16.79	30.27
481	Durg	Kumbhar	428.4	25-Jun-2018	366	95	271	1143.94	298.34	847.60	549	142.50	406.50	312.92	78.86	224.06	221.86	294.02	76.36	217.01
482	Durg	Kumbhar	18.6	26-Sep-2018	34	10	24	104.69	31.79	72.90	51	15.00	56.00	27.67	8.40	19.2	23.40	2.91	8.38	17.3
483	Durg	Kumbhar	63	26-Sep-2018	118	19	99	363.26	56.48	306.78	177	38.50	148.50	96.23	14.09	81.21	43.19	90.03	12.97	77.04
484	Durg	Kumbhar	64.2	26-Sep-2018	159	16	134	481.74	51.36	430.38	225	24.00	201.00	127.36	13.57	113.79	37.57	129.08	13.79	115.59
485	Durg	Kumbhar	22.2	28-Jun-2019	39	1	38	118.79	2.96	115.83	58.5	1.50	57.00	31.4	0.78	30.02	2.58	28.49	0.68	28.21
486	Durg	Kumbhar	97.2	25-Jul-2019	183	6	177	565.23	18.63	546.60	274.5	9.00	265.50	149.75	4.93	144.82	13.93	140.08	4.70	136.29
487	Durg	Pann	106.2	27-Sep-2017	93	1	92	285.71	3.04	282.67	139.5	1.50	138.00	73.72	0.77	74.95	2.27	72.49	0.77	62.72
488	Durg	Pann	153.6	27-Apr-2018	152	10	142	467.313	31.06	436.15	228	15.00	213.00	123.81	8.22	115.59	23.22	112.4	7.84	107.56
489	Durg	Pann	32.4	30-Mar-2018	30	4	26	95.38	12.73	82.65	45	6.00	39.00	25.21	3.36	21.83	9.36	23.17	3.37	21.8
490	Durg	Pann	25.2	23-Aug-2018	49	10	39	151.68	31.07	120.61	70.5	15.00	58.50	40.1	8.22	31.88	21.22	18.79	7.86	30.23
491	Durg	Pann	99.6	25-Jul-2019	172	17	155	535.711	53.06	482.65	288	22.50	232.50	141.861	14.05	127.81	39.55	133.65	13.51	122.54

183

492	Durg	Uda	142.8	27-Feb-2018	122	3	119	378.093	9.32	30.67	183	4.50	178.50	100.573	2.47	97.91	6.97	956.7	2.36	63.26
493	Durg	Uda	147.6	30-Mar-2018	158	51	107	471.15	152.01	319.02	237	76.53	169.56	124.51	40.16	84.33	1.608	1,065.2	53.35	51.19
494	Durg	Uda	11.4	26-Sep-2018	28	19	9	87.34	58.89	28.26	42	28.50	11.50	23.04	15.57	7.37	41.07	22.51	14.82	7.77
495	Durg	Uda	24	29-Aug-2019	40	17	23	121.36	52.52	70.84	60	28.50	54.50	32.11	13.88	18.73	10.18	110.5	13.14	17.91
496	Durg	Uda	6	25-Sep-2019	23	20	5	77.61	62.09	15.52	37.5	30.00	7.50	20.52	16.42	4.5	46.42	19.50	15.67	3.2
497	Kabudham	Bodla	66	27-Sep-2017	212	26	206	714.40	80.34	634.55	348	39.00	309.00	180.01	21.25	167.76	10.25	177.88	20.1	157.70
498	Kabudham	Bodla	10.2	24-Jul-2018	25	1	24	75.08	3.10	72.88	37.5	1.50	36.00	50.09	0.42	19.27	2.52	18.1	7.79	17.34
499	Kabudham	Bodla	52.2	26-Sep-2018	306	15	93	138.12	45.66	292.46	162	22.50	119.50	87.01	12.11	76.9	31.61	75.1	11.55	8.86
500	Kabudham	Bodla	13.4	26-Sep-2018	20	1	19	62.19	3.10	59.09	30	1.50	28.50	16.44	0.82	15.62	2.52	15.75	0.78	3.67
501	Kabudham	Bodla	33.6	26-Sep-2018	59	6	53	181.75	18.62	163.13	88.5	9.00	79.50	48.57	4.92	43.65	13.92	16.58	1.77	41.68
502	Kabudham	Bodla	7.2	28-Feb-2019	21	7	14	65.02	21.84	43.78	31.5	10.50	21.00	17.35	5.78	11.57	5.28	16.77	3.56	1.21
503	Kabudham	Kawandha	171	27-Sep-2017	202	40	162	614.29	121.62	492.67	305	60.00	243.00	162.89	32.25	130.44	22.25	144.2	2.77	110.32
504	Kabudham	Kawandha	57.6	27-Dec-2017	52	7	45	157.19	21.74	135.45	78	16.50	65.50	41.7	5.76	35.956	16.26	37.2	5.19	32.04
505	Kabudham	Kawandha	84	27-Feb-2018	83	26	57	255.27	80.18	174.09	124.5	35.00	85.50	57.4	21.25	46.156	60.25	62.38	0.95	47.38
506	Kabudham	Kawandha	58.2	30-Mar-2018	41	14	27	123.79	43.00	82.79	61.5	21.00	40.50	30.36	10.66	19.096	31.66	37.67	11.15	22.53
507	Kabudham	Kawandha	28	30-Jul-2018	34	10	28	116.14	30.63	85.51	57	15.00	42.00	30.7	8.10	22.6	23.10	28.41	5.54	29.91
508	Kabudham	Kawandha	18	30-Sep-2018	43	14	29	131.98	43.48	90.50	64.5	21.00	43.50	35.42	11.50	25.52	32.59	31.66	10.96	29.68
509	Kabudham	Kawandha	13.2	25-Jul-2019	22	1	21	68.15	3.11	65.02	35	1.50	31.50	18.65	0.83	17.22	2.53	17.8	0.78	16.5
510	Kabudham	Pandara	111.6	27-Sep-2017	100	7	55	393.1	20.96	263.04	150	10.50	159.50	80.28	5.34	24.04	5.81	22.82	4.22	64.6
511	Kabudham	Pandara	813.6	27-Dec-2017	729	14	715	2167.3	41.96	2,125.34	1093.5	21.00	1,072.50	570.95	13.13	359.42	32.13	5,285	98.5	193.62
512	Kabudham	Pandara	19.2	26-Sep-2018	51	3	48	158.51	9.34	149.17	76.5	4.50	72.00	41.98	2.47	39.51	6.97	40.03	5.77	37.66
513	Kabudham	Pandara	62.4	26-Sep-2018	147	5	142	456.89	15.86	441.35	230.5	7.50	215.00	121	4.12	16.88	11.62	145.50	3.91	111.15
514	Kabudham	Pandara	337.2	27-Feb-2018	353	37	316	1064.24	105.54	958.69	529.5	55.50	474.00	294.35	30.05	254.3	85.53	250.1	19.81	239.6
515	Kabudham	Pipanya	105.8	27-Sep-2017	88	4	84	275.25	12.53	262.72	132	6.00	126.00	72.87	3.32	19.56	9.51	79.98	3.22	67.10
516	Kabudham	Pipanya	16.2	26-Sep-2018	36	10	26	112.51	31.37	81.14	54	15.00	30.00	26.51	8.23	21.45	25.25	28.77	8.18	2.6
517	Kabudham	Schaporaham	50.8	30-May-2018	22	5	17	56.91	14.66	52.25	33	7.50	25.50	17.69	3.48	13.81	11.38	16.22	3.28	12.14

10/

518	Kabulistan	Sahapgar, Jhara	50.1	26-Sep-2018	14	6	8	41.21	17.59	21.62	21	59.83	12.00	10.89	4.64	6.25	11.64	0.92	3.95	5.37
519	Kabulistan	Sahapgar, Jhara	54	26-Sep-2018	27	7	20	86.02	22.30	63.72	40.5	10.50	30.00	22.74	5.49	16.85	16.49	22.78	5.34	17.47
520	Kabulistan	Sahapgar, Jhara	136.2	26-Sep-2018	241	5	276	851.41	15.16	836.25	421.5	7.10	414.00	224.31	4.02	22.27	11.52	210.00	3.61	211.36
521	Kabulistan	Sahapgar, Jhara	12	28-Jun-2019	20	1	19	62.62	3.24	59.41	33	1.35	24.50	10.55	0.84	15.71	2.34	361.7	0.57	13.2
522	Kabulistan	Sahapgar, Jhara	43.2	29-Aug-2019	315	5	100	526.43	15.56	310.97	137.5	7.50	15.00	86.48	4.22	82.36	11.62	82.53	3.33	74.61
523	Rajmaldigan	Amalgardchowski	92.4	27-Sep-2017	78	2	76	238.08	6.14	231.94	117	5.00	114.00	63.12	1.63	51.49	4.03	87.96	1.37	96.55
524	Rajmaldigan	Amalgardchowski	39.6	27-Dec-2017	35	2	33	106.34	6.21	160.13	52.5	3.00	40.50	28.2	1.65	26.55	4.05	25.14	1.56	23.8
525	Rajmaldigan	Amalgardchowski	134.4	27-Dec-2017	113	4	109	349.7	12.35	337.35	169.5	6.00	163.50	92.64	3.27	89.37	9.27	87.56	3.18	81.14
526	Rajmaldigan	Amalgardchowski	34.8	27-Feb-2018	29	2	27	89.57	6.21	83.36	43.5	3.00	4.5	27.73	1.64	22.7	4.64	22.31	1.57	20.77
527	Rajmaldigan	Amalgardchowski	81	26-Sep-2018	142	7	135	438.69	21.28	417.41	213	10.50	262.50	116.22	5.54	110.58	16.14	10.47	5.35	391.33
528	Rajmaldigan	Chukhshidan	98.4	27-Sep-2017	87	6	81	262.5	17.93	244.57	136.5	9.00	121.5	70.64	4.76	64.88	13.76	62.36	1.17	88.19
529	Rajmaldigan	Chukhshidan	58.8	30-Mar-2018	51	2	49	158.05	6.32	151.73	76.5	3.00	75.50	41.78	1.67	43.11	4.07	39.77	1.65	36.12
530	Rajmaldigan	Chukhshidan	28.2	25-Aug-2018	48	1	47	149.31	3.18	146.21	72	1.50	70.50	39.47	0.52	33.65	2.32	37.84	0.78	37.0
531	Rajmaldigan	Chukhshidan	75.6	26-Sep-2018	134	1	133	486.26	3.22	483.04	201	1.50	199.50	103.39	0.85	106.51	2.55	97.86	0.8	17
532	Rajmaldigan	Churra	56	27-Sep-2017	50	3	57	186.08	9.32	177.06	90	4.50	85.50	41.3	2.46	36.9	6.9	47.11	2.35	41.17
533	Rajmaldigan	Churra	42	25-Jun-2018	35	4	32	110.94	12.23	98.71	54	6.00	48.00	29.33	3.24	26.09	9.21	27.62	3.1	21.62
534	Rajmaldigan	Churra	30	26-Sep-2018	39	1	38	184.33	3.10	181.23	88.5	1.50	87.50	48.8	0.82	47.08	2.32	47.03	0.79	46.23
535	Rajmaldigan	Dongergan	49.2	27-Apr-2018	42	5	37	120.1	13.49	115.61	63	7.50	55.50	32.12	1.56	37.37	9.00	33.98	1.15	23.44
536	Rajmaldigan	Dongergan	109.2	27-Apr-2018	146	16	130	447.97	43.22	404.75	219	24.00	195.00	113.66	6.67	106.79	3.07	175.31	12.33	162.75
537	Rajmaldigan	Dongergan	109.2	30-Apr-2018	104	17	87	324.62	53.69	270.93	356	25.50	130.50	85.81	14.19	71.62	39.60	82.80	1.1	88.57
538	Rajmaldigan	Dongergan	24	25-Jun-2018	25	5	20	77.24	15.05	62.19	37.5	7.50	30.00	20.62	3.08	16.44	1.46	10.32	4.37	15.75
539	Rajmaldigan	Dongergan	19.2	24-Jul-2018	33	1	32	104.89	3.10	101.39	49.5	1.50	48.00	27.62	0.82	26.8	2.32	27.37	0.78	26.50
540	Rajmaldigan	Dongergan	23.4	28-Jun-2019	39	1	38	121.04	3.21	118.63	58.5	1.50	57.00	32.21	0.83	31.36	2.48	31.34	0.56	30.27
541	Rajmaldigan	Dongergan	230.4	27-Dec-2017	197	13	186	609.36	34.35	575.01	258.5	16.50	279.00	162.28	10.13	152.15	26.13	192.38	8.72	133.62
542	Rajmaldigan	Dongergan	270	27-Apr-2018	218	12	226	737.04	36.59	701.35	337	28.00	339.00	192.22	9.67	184.34	27.67	183.72	8.12	176.8

185

WV

541	Rajmangon	Dangargath	54	30-Mar-2018	49	1	48	151.51	321	148.30	71.5	1.50	52.0	406.6	0.48	30.2	2.35	37.96	1.96	17.1
544	Rajmangon	Dangargath	90	30-Mar-2018	87	30	77	271.55	31.29	240.46	19.5	15.0	155.50	71.73	8.27	63.46	25.27	60.12	30.2	6
545	Rajmangon	Dangargath	40.8	24-Jul-2018	89	3	86	277.85	9.45	268.40	133.5	4.50	120.00	75.45	2.50	70.58	7.09	7.76	2.45	65.45
546	Rajmangon	Dangargath	14.4	26-Sep-2018	34	5	32	216.517	18.31	98.21	57	9.00	48.30	30.77	4.53	24.04	13.55	25.75	1.88	24.27
547	Rajmangon	Dangargath	150	26-Sep-2018	265	23	242	822.62	70.93	751.69	397.5	34.50	353.0	217.57	18.81	109.63	33.51	202.25	17.50	18.02
548	Rajmangon	Dangargath	22.8	25-Jun-2019	46	9	37	143.66	28.35	115.31	49	13.50	45.50	30.03	7.52	30.500	27.02	9.63	0.33	7.1
549	Rajmangon	Dangargath	102.6	26-Jun-2019	334	16	255	948.05	47.76	901.04	466.5	24.00	442.50	250.708	12.87	215.84	56.87	25.17	0.0	29.5
550	Rajmangon	Gandhi	1.01.8	27-Sep-2017	157	1	136	420.42	3.11	417.31	205.5	1.50	2.49	111.42	0.82	11.0	2.32	10.53	0.25	10.71
551	Rajmangon	Gandhi	178	27-Dec-2017	121	2	116	376.2	6.5	364.17	481.5	3.00	178.50	98.15	1.00	96.53	4.00	0.57	0.43	80.74
552	Rajmangon	Gandhi	84	30-Mar-2018	74	4	50	229.57	12.42	217.15	111	6.00	105.00	60.68	3.28	55.4	9.26	35.88	3.13	32.79
553	Rajmangon	Gandhi	54	30-Mar-2018	50	6	44	155.68	18.35	137.35	75	9.00	66.00	41.23	4.80	36.25	11.9	3.32	4.77	31.88
554	Rajmangon	Gandhi	42	25-Jun-2018	36	1	35	111.11	3.10	108.01	54	1.50	32.50	20.37	0.82	26.55	2.32	27.74	0.0	29.5
555	Rajmangon	Gandhi	34.8	25-Jun-2018	29	2	27	89.98	6.32	83.66	43.5	3.00	40.50	23.78	1.06	22.12	4.00	22.60	1.65	31.3
556	Rajmangon	Gandhi	25.2	26-Sep-2018	42	1	41	127.41	3.21	124.20	63	1.50	61.50	33.68	0.85	32.83	2.45	3.73	0.8	25.67
557	Rajmangon	Gandhi	35.2	26-Sep-2018	32	5	87	279.47	15.44	264.03	138	7.50	130.50	75.88	4.08	10.8	12.58	17.50	80	63.25
558	Rajmangon	Gandhi	33	25-Jun-2019	57	3	52	178.49	15.55	162.94	85.5	7.50	78.00	47.18	4.11	43.07	11.61	15.81	1.5	11.27
559	Rajmangon	Gandhi	69.8	25-Jun-2019	84	5	83	271.82	13.44	258.38	112	7.50	124.50	71.83	4.08	67.25	11.58	67.4	0.0	11.0
560	Rajmangon	Kharargath	410.4	27-Sep-2017	379	30	329	1100.28	153.39	1006.89	568.5	75.00	493.50	307.53	40.65	266.88	151.5	280.25	37.71	346.41
561	Rajmangon	Kharargath	60	27-Dec-2017	59	4	55	183.26	12.15	171.91	88.5	5.00	82.5	48.53	3.27	15.26	9.27	16.23	1.00	17.27
562	Rajmangon	Shargath	152.4	25-Jun-2018	133	27	112	414.18	65.52	348.66	199.5	31.50	108.00	176.49	17.32	92.17	48.82	15.10	0.0	48.00
563	Rajmangon	Shargath	242.4	25-Jun-2018	258	35	203	746.01	109.66	636.35	357	52.50	345.00	197.36	28.98	263.58	87.44	102.24	50.00	107.27
564	Rajmangon	Shargath	45	26-Sep-2018	117	37	80	361.26	114.98	246.28	175.5	35.50	120.00	58.63	50.39	15.23	45.80	90.63	0.0	11.1
565	Rajmangon	Rajmangon	140.4	27-Sep-2017	134	64	120	560.74	195.37	365.37	276	90.00	180.00	118.67	33.79	96.88	117.79	156.00	1.00	80.00
566	Rajmangon	Rajmangon	84.4	27-Apr-2018	74	158	553	2166.09	450.85	1715.24	1051.5	222.00	829.50	563.76	111.59	454.17	333.50	84.87	0.0	171.57
567	Rajmangon	Rajmangon	444	30-Mar-2018	394	46	544	1192	140.65	1051.35	591	60.00	522.00	315.1	57.18	277.92	106.18	285.00	31.17	251.33

✓

564	Ramandigan	Ramandigan	602.4	30-Mar-2018	621	95	526	1942.32	298.72	1,643.60	931.5	342.50	2892.0	512.98	77.20	-333.8	220.40	498.11	78.32	-2.2
569	Ramandigan	Ramandigan	811.8	25-Jun-2018	807	182	625	2420.3	544.75	1,875.57	1200.5	2750.0	917.57	616.70	153.00	45.8	316.00	570.01	127.74	112.27
573	Remandigan	Remandigan	36.6	24-Jul-2018	71	8	63	217.64	24.22	193.42	106.5	12.00	94.50	57.53	6.40	51.13	38.40	33.61	5.42	17.7
571	Ramandigan	Ramandigan	27.6	26-Sep-2018	19	4	45	150.34	11.36	138.98	71.5	16.70	67.50	30.71	1.00	36.71	30.00	3.00	5.30	31.71
572	Ramandigan	Ramandigan	176.4	26-Sep-2018	199	11	188	619.23	31.08	588.15	278.5	16.50	282.00	165.00	0.00	154.68	25.31	157.01	8.57	118.47
574	Basadigan	Basadigan	34.2	27-Sep-2017	165	42	123	480.23	123.59	356.64	247.5	65.00	181.50	127.5	33.76	93.74	96.76	155.23	20.81	78.90
574	Basadigan	Basadigan	164.4	27-Dec-2017	152	86	66	444.08	28.73	193.29	228	127.00	97.00	114.016	66.94	51.001	195.94	98.03	54.80	132.08
575	Basadigan	Basadigan	238.6	27-Dec-2017	210	140	70	632.25	421.98	210.29	315	210.00	165.00	167.745	112.18	55.574	122.18	147.52	6.80	197.18
577	Basadigan	Basadigan	52.8	28-Jan-2018	54	17	37	152.157	47.67	104.49	81	25.50	55.50	41.268	13.13	28.43	96.63	55.801	117.4	22.811
577	Basadigan	Basadigan	35.4	26-Sep-2018	65	18	47	187.677	53.11	134.57	97.5	27.00	70.50	49.508	14.04	14.53	41.00	4.570	12.07	28.538
578	Basadigan	Basadigan	67.6	27-Sep-2017	63	13	50	191.8	40.36	151.44	91.5	19.50	75.00	57.15	10.80	40.55	30.50	17.95	0.06	15.20
579	Basadigan	Basadigan	54.6	27-Dec-2017	481	170	311	1481.002	52.82	958.18	721.5	255.00	466.53	392.177	158.55	233.80	37.555	37.05	2.27	157.790
580	Basadigan	Basadigan	139.8	30-Mar-2018	113	25	88	345.979	76.64	269.34	167.5	37.50	132.00	91.433	20.26	71.78	57.76	45.46	14.80	67.38
581	Basadigan	Basadigan	50.4	25-Jun-2018	48	9	30	146.839	27.43	119.41	72	13.50	58.50	38.846	7.90	37.51	2.40	30.01	6.61	20.736
582	Basadigan	Basadigan	24	24-Jul-2018	42	2	40	129.754	6.31	123.44	63	9.00	60.00	34.271	1.67	32.622	4.67	32.841	1.65	30.815
583	Basadigan	Basadigan	67.8	26-Sep-2018	115	13	102	354.379	40.21	314.17	172.5	19.50	153.00	93.633	10.63	53.26	30.13	48.276	10.00	78.113
584	Basadigan	Basadigan	87	28-Jun-2019	145	13	132	443.323	39.94	403.38	217.5	19.50	708.00	117.138	10.56	106.003	37.06	108.601	9.60	59.000
585	Basadigan	Basadigan	36	25-Jul-2019	64	1	63	196.925	5.10	191.82	96	1.50	94.50	52.371	0.82	51.75	2.42	50.331	0.75	49.577
586	Basadigan	Basadigan	70.8	27-Sep-2017	61	8	53	190.07	23.78	167.19	91.5	12.00	79.50	50.56	6.98	44.381	18.38	14.00	5.40	43.08
587	Basadigan	Basadigan	78	27-Apr-2018	69	8	61	216.309	24.89	191.42	100.5	12.00	91.50	57.26	6.57	53.69	38.50	43.410	0.3	1.253
588	Basadigan	Basadigan	73.2	27-Apr-2018	52	7	35	192.678	21.96	170.72	95	10.50	82.50	51.29	5.81	45.218	16.31	48.649	5.61	15.03
589	Basadigan	Basadigan	37.8	24-Jul-2018	63	6	57	197.33	18.95	178.39	94.5	9.00	85.50	52.149	5.01	47.142	14.01	50.081	1.70	15.747
591	Basadigan	Basadigan	21	23-Aug-2018	35	2	33	107.705	5.73	101.98	52.5	3.00	40.50	28.461	1.51	26.949	4.51	26.741	1.22	25.520
591	Basadigan	Basadigan	4.2	26-Sep-2018	14	10	4	44.206	31.47	12.74	21	15.00	6.00	11.483	8.32	3.866	27.32	11.521	8.15	3.71
592	Basadigan	Basadigan	16.8	26-Sep-2018	31	3	28	96.017	8.95	87.07	46.5	4.50	42.00	25.375	2.37	23.000	6.87	21.113	2.00	22.058

187

W

373	3 Oct-2017	Bugrb	86.4	27-Sep-2017	70	24	55	243.5	72.60	170.00	118.5	36.00	62.50	16.52	19.26	48.20	45.20	60.38	1.34	15.74
374	Bal-dibzar	34grb	21.6	25-sep-2017	18	5	9	33.62	27.58	28.04	27	13.30	13.50	1.07	7.29	7.411	20.70	17.92	0.70	17.73
375	P-4 ddbzar	Bugrb	15.6	25-sep-2017	16	2	14	50.93	6.32	41.78	24	3.00	21.00	13.228	1.67	21.509	4.67	12.855	0.67	11.27
376	Bal-dibzar	Bugrb	36.6	24-Jul-2018	63	5	58	103.01	14.53	179.38	94.5	7.50	87.00	51.245	3.84	47.500	12.14	33.163	1.17	10.78
377	Bal-dibzar	Bugrb	18.6	26-Sep-2018	34	2	32	95.655	5.73	89.93	51	3.00	48.00	25.275	1.35	23.763	4.51	13.376	1.22	18.161
378	Bal-dibzar	Bugrb	51.6	26-Sep-2018	109	31	78	277.491	77.74	190.75	163.5	46.50	117.00	73.313	20.51	32.787	67.44	47.158	30.73	23.663
379	P-4 ddbzar	Kod-d	172.8	27-Sep-2017	151	29	122	473.72	90.48	184.24	226.5	43.50	185.00	125.14	23.36	102.77	62.38	122.38	23.61	98.776
380	Bal-dibzar	Kod-d	52.8	27-Dec-2017	46	4	42	143.45	12.15	131.30	69	6.00	63.00	37.79	3.28	34.51	9.28	36.17	1.3	33.3
381	Bal-dibzar	Kod-d	34.8	27-Apr-2018	30	11	19	94.665	34.62	60.04	48	16.50	28.50	23.05	7.11	15.887	23.66	27.05	8.96	15.63
382	P-4 ddbzar	Kod-d	4.2	27-Apr-2018	36	6	33	113.199	18.85	94.35	50	9.00	43.00	25.96	4.99	24.971	13.90	29.245	4.87	21.70
383	Bal-dibzar	Kod-d	33.8	24-Jul-2018	65	12	53	203.457	37.78	163.67	92.5	18.00	78.50	53.768	9.90	43.780	27.70	42.197	15.0	12.7
384	Bal-dibzar	Kod-d	36.6	24-Jul-2018	68	10	58	215.890	11.38	193.51	102	15.00	87.00	50.922	8.33	48.377	23.35	36.438	8.33	19.73
385	Bal-dibzar	Kod-d	9.6	27-Aug-2018	36	2	14	50.843	6.32	44.53	24	3.00	21.00	13.436	1.17	21.577	4.67	12.855	0.67	11.27
386	P-4 ddbzar	Kod-d	15.6	26-Sep-2018	29	3	26	69.537	0.53	80.41	43.5	4.50	50.00	25.708	2.80	21.25	7.02	22.660	2.80	2.3
387	Bal-dibzar	Kod-d	25.2	25-Feb-2019	47	16	31	144.57	49.91	94.46	69	20.00	45.00	38.22	13.22	25	37.22	37.15	17	54.0
388	Bal-dibzar	Kod-d	16.4	28-Feb-2019	33	6	27	103.453	18.84	84.25	49.5	90.0	41.50	27.428	4.98	22.440	13.98	26.457	186	14.98
389	Bal-dibzar	Lavan	167.2	27-Sep-2017	140	28	121	477.36	88.68	378.68	223.5	120.00	140.00	123.71	23.64	100.974	63.66	127.13	27.63	92.553
390	P-4 ddbzar	Lavan	178.8	27-Dec-2017	164	30	134	519.67	95.78	429.09	246	45.00	210.00	137.53	25.45	112.07	70.45	136.31	25.33	11.003
391	Bal-dibzar	Lavan	27.6	24-Jul-2018	58	14	44	178.508	44.21	154.10	87	21.00	66.00	47.122	11.68	35.44	32.58	41.10	1.57	13.03
392	Bal-dibzar	Lavan	25.8	27-Aug-2018	52	11	41	159.516	33.32	120.20	78	15.50	41.50	42.150	8.83	33.55	25.31	30.36	8.01	31.16
393	Bal-dibzar	Lavan	13.2	26-Sep-2018	28	4	24	86.44	12.66	73.78	42	6.00	36.00	22.811	3.35	20.478	1.35	21.506	1.35	18.51
394	Bal-dibzar	Lavan	27.6	26-Sep-2018	68	20	48	211.546	62.10	139.44	102	30.00	72.00	55.706	16.41	36.494	45.47	53.04	15.60	3.005
395	3-Mal-dibzar	Lavan	27.6	25-Jul-2019	48	3	45	153.808	9.34	141.07	72	4.50	67.50	39.729	2.47	37.28	6.07	34.650	1.37	36.235
396	Bal-dibzar	Palme	60	27-Sep-2017	53	2	51	163.76	6.34	137.72	79.5	3.79	36.50	43.79	7.67	41.78	4.61	30.87	1.13	39.40
397	Bal-dibzar	Palme	98.4	27-Dec-2017	35	2	33	108.37	5.86	102.77	52.3	3.00	49.50	26.76	1.56	27.3	1.56	27.3	1.56	2.0

W

618	Bhodabazar	Palan	46.8	25-Jun-2018	41	5	36	127,909	15.49	112.42	61.5	7.59	3400	33,601	4.05	29,799	11,529	32.09	3.9	28.71
619	Bhodabazar	Palan	98.4	25-Jun-2018	83	3	80	298,995	9.49	219.40	124.5	4.39	12000	64,552	2.64	15,911	7,114	63.83	2.55	43.291
620	Bhodabazar	Palan	64	24-Jul-2018	12	1	11	37,234	2.92	34.31	18	1.50	16,30	9.81	9.77	1,098	2.27	3.4	0.5	8.48
621	Bhodabazar	Palan	9.6	26-Sep-2018	17	1	16	32,447	3.10	49.54	25.5	1.50	24,00	13,913	0.82	3,693	2.32	11.24	0.78	12.14
622	Bhodabazar	Palan	6.6	26-Sep-2018	17	1	15	52,647	3.10	49.54	25.5	1.50	24,00	13,913	0.82	3,693	2.32	11.24	0.78	12.14
623	Bhodabazar	Palan	21	26-Sep-2018	36	1	35	112,449	3.10	109.31	54	1.39	52,50	27,967	0.82	29,886	2.32	24,962	0.78	27.91
624	Bhodabazar	Singa	135.6	27-Dec-2017	131	9	122	385,16	26.51	358.65	196.5	13.50	18300	102,33	7.74	65,27	29,531	60.33	4.79	39.35
625	Bhodabazar	Singa	22.8	27-Feb-2018	20	4	16	62,83	12.40	90.43	30	6.80	24,00	16.63	3.28	13,35	9.28	16.2	1.12	13.98
626	Bhodabazar	Singa	222	27-Feb-2018	196	11	185	640,95	34.08	576.67	204	16.50	27,50	17,178	9.5	15,275	24,53	145.17	8.55	110.62
627	Bhodabazar	Singa	69	26-Sep-2018	102	9	91	315,132	28.29	286.84	153	13.50	170,50	83,281	7.48	75,895	21,08	78,851	7.31	71.53
628	Bhodabazar	Tandla	9.8	27-Sep-2017	63	6	57	195,31	18.46	176.85	94.5	9.00	85,50	51.75	4.89	40,34	13,89	41.68	1.57	34.81
629	Bhodabazar	Tandla	296.1	27-Dec-2017	189	19	170	569,17	57.59	511.98	283.5	26.50	253,00	151,101	15.27	135,74	43,77	174.76	13.82	12.54
630	Bhodabazar	Tandla	153.6	27-Apr-2018	134	28	106	418,321	86.73	331.29	201	42.00	159,00	108,811	22.57	87,834	64,87	100,71	21.75	84.05
631	Bhodabazar	Tandla	21	24-Jul-2018	59	22	37	178,334	65.72	112.62	88.5	33.00	55,50	47,129	17.37	29,762	50.57	42.55	15.15	27.56
632	Bhodabazar	Tandla	19.2	25-Feb-2018	34	5	29	166,915	15.74	91.18	51	7.50	43,50	28,255	4.16	24,046	11.16	27.66	1.08	23.81
633	Bhodabazar	Amadi	50.4	23-Aug-2018	85	2	83	263,43	5.63	272.31	127.5	3.00	124,50	67,512	1.49	68,063	4.49	64,107	1.17	64,948
634	Bhodabazar	Amadi	16	26-Sep-2018	198	44	144	575,268	132.32	442.95	292	16.40	21,400	152,128	34.97	171,96	19,957	21,125	3.35	1,980
635	Bhodabazar	Amadi	23.6	26-Sep-2018	187	43	144	561,215	118.27	442.95	290.5	64.50	216,00	148,334	31.25	117,06	15,575	132.43	22.50	16,687
636	Bhodabazar	Amadi	153	27-Sep-2017	131	30	103	412,78	92.46	320.32	199.5	45.00	154,50	109,33	24.50	84,83	67,53	107,94	22.7	8
637	Bhodabazar	Amadi	444.6	26-Sep-2018	519	158	701	2574,925	434.58	2,139.05	1378.5	217.00	1,141,50	680,178	114.85	565,531	351,45	515.18	82.33	43,990
638	Bhodabazar	Amadi	109.8	26-Sep-2018	212	35	197	673,823	103.83	572.99	348	52.50	295,50	178,073	26.63	151,926	79,15	117.75	21.60	26.64
639	Bhodabazar	Amadi	51	26-Dec-2016	85	45	48	263.5	140.72	122.78	127.5	67.50	66.00	59.8	37.25	32.56	164.75	66.2	35.97	46.23
640	Bhodabazar	Amadi	379.2	27-Sep-2017	387	41	314	1996,69	133.43	965.26	535.5	64.50	471,00	291,14	35.34	245.8	99,841	272.95	43.49	378.6
641	Bhodabazar	Amadi	243.4	27-Dec-2017	216	20	196	608,84	61.68	599.16	324	30.00	294,00	175,17	16.34	158,003	16,54	161.67	15.51	149.33
642	Bhodabazar	Amadi	576	27-Feb-2018	526	56	429	1957.9	171.67	1,416.23	789	84.00	305,00	421,24	45.50	335.74	29,50	377.67	12.77	333.79
643	Bhodabazar	Amadi	294	27-Apr-2018	313	98	215	957.60	302.37	658.32	469.5	171.00	322,50	253.86	86.31	175,346	227.11	210.13	78.29	180.07

644	Dharmu	Dharmu	1704	2018	144	17	127		438.653	51.09	367.57	216	23.50	190.50	115.024	13.54	10.525	3.77	6.72	121	19.43
645	Dharmu	Dharmu	408	2018	67	1	68		204.991	3.21	201.78	103.5	1.59	102.00	51.174	0.85	53.325	2.35	47.338	186	1.553
646	Dharmu	Dharmu	99	2018	173	13	155		519.871	43.48	476.40	255	22.50	232.50	133.300	11.49	123.800	33.09	12.485		
647	Dharmu	Dharmu	1.8	2018	149	20	169		518.25	60.44	517.81	283.5	30.00	255.50	152.810	5.57	13.811	14.70	111.051	114	12.11
648	Dharmu	Dharmu	51.6	2018	86	3	83		212.808	50.3	253.25	129	4.50	124.50	60.471	2.55	60.929	7.05	64.412	7.50	1.52
649	Kand	Kand	25.2	2018	23	7	16		70.855	21.80	49.06	34.5	10.50	25.00	15.775	5.81	12.9.5	16.31	1.548	5.13	12.001
650	Dharmu	Dharmu	30.2	2018	317	25	288		961.86	89.90	871.96	475.5	43.50	432.00	254.008	24.66	200.31	68.70	95.018	2.74	21.1.1
651	Dharmu	Kand	72	2018	140	81	79		471.883	236.21	235.67	240	121.50	118.50	122.670	62.30	62.27	143.70	10.70	52.25	53.601
652	Dharmu	Kand	279	2018	680	301	289		2103.897	1233.73	869.17	1020	586.50	433.50	550.184	320.79	233.02	907.29	527.13	30.11	221.70
653	Dharmu	Magadul	57	2017	50	10	14		156.56	49.02	106.64	75	24.00	51.00	47.15	13.20	24.71	37.20	4.011	12.00	17.20
654	Dharmu	Magadul	21.6	2018	51	11	43		120	31.57	155.45	81	36.50	64.50	44.5	9.15	35.8	25.65	24.65	8	33.00
655	Dharmu	Magadul	97.2	2018	87	16	73		276.389	49.69	227.30	133.5	24.00	100.50	73.352	13.28	60.60	37.28	70.70	12.11	5.54
656	Dharmu	Magadul	42.8	2018	75	16	59		233.948	49.62	184.11	112.5	24.00	88.50	52.10	13.20	30.70	37.20	50.50	12.00	6.80
657	Dharmu	Magadul	113.1	2018	222	45	177		677.56	137.51	540.05	333	67.50	265.50	170.061	36.31	112.21	103.80	50.70	33.70	1.00
658	Dharmu	Magadul	22.2	2018	66	34	32		203.758	104.16	99.61	99	51.00	48.00	53.814	27.55	26.52	78.55	30.00	15.11	52.5
659	Dharmu	Nager	108	2017	97	3	94		341.35	9.26	292.07	145.5	4.50	141.00	79.81	2.41	77.1.9	6.00	70.12		1.00
660	Dharmu	Nager	114.2	2017	108	6	102		335.53	19.10	316.43	162	9.00	150.00	89.87	5.25	89.24	11.25	40.15	1.81	7.08
661	Dharmu	Nager	76.8	2018	124	8	116		384.91	23.73	359.20	186	12.00	174.00	100.96	6.81	95.15	18.81	50.00	1.1	1.00
662	Dharmu	Nager	22.8	2018	22	2	20		68.71	6.20	62.51	33	10.00	30.00	18.16	1.64	16.52	4.64	17.588	1.57	18.10
663	Dharmu	Nager	14.2	2018	40	3	36		180.98	9.11	171.65	88.5	4.50	84.00	47.77	2.41	45.32	7.01	14.501	5.00	12.50
664	Dharmu	Nager	57	2018	79	7	92		307.00	21.73	285.36	148.5	10.50	136.00	81.155	5.74	75.411	7.24	77.131	5.00	1.00
665	Dharmu	Nager	87	2018	164	9	155		511.423	28.15	483.27	246	13.50	252.50	133.55	7.44	127.16	20.00	130.28	7.1	121.5
666	Dharmu	Nager	16.8	2018	31	2	29		90.333	6.21	90.13	46.5	3.00	48.50	25.488	1.64	21.8.8	4.04	21.00	2.00	1.00
667	Dharmu	Nager	12.0	2019	21	2	19		64.72	3.92	58.81	31.5	3.00	28.50	17.007	1.57	15.512	1.57	16.125	1.00	11.10

✓



668	Dhiman	Nager	69.4	25-Feb-2019	157	1	156	480.402	3.21	477.19	235.5	1.50	234.77	124.057	3.85	124.305	2.35	117.045	0.56	117.83
669	Gargabandh	Chhota	94.2	27-Sep-2017	60	1	79	246.76	3.22	243.74	126	1.50	118.50	65.035	0.86	64.578	2.56	61.53	0.87	59.47
670	Gargabandh	Chhota	148.8	27-Dec-2017	127	4	123	394.51	12.25	382.27	190.5	6.50	184.50	139.49	3.23	107.21	1.25	79.52	2.91	96.525
671	Gargabandh	Chhota	43.2	27-Feb-2018	38	3	35	118.447	9.32	109.13	57	4.50	52.50	31.364	2.17	28.896	6.97	51.53	2.33	27.73
672	Gargabandh	Chhota	5.4	25-Jun-2018	42	5	37	127.834	15.52	112.32	63	7.50	55.50	33.784	4.10	29.682	11.70	30.051	3.92	27.55
673	Gargabandh	Pingeshwar	147	27-Sep-2017	136	25	135	407.2	77.94	329.26	195	37.50	157.50	107.8	20.54	47.56	58.14	19.80	81.5	
674	Gargabandh	Pingeshwar	90	27-Dec-2017	80	16	64	248.85	50.26	198.59	120	24.00	96.00	65.9	13.30	52.6	32.30	62.91	12.5	47.5
675	Gargabandh	Pingeshwar	404.4	27-Apr-2018	363	111	252	1133.665	346.55	787.11	544.5	166.50	378.0	300.16	92.15	238.43	258.65	260.045	87.96	203.104
676	Gargabandh	Pingeshwar	130.8	27-Apr-2018	115	50	56	353.353	179.07	174.29	172.5	88.50	84.0	93.643	47.58	46.050	136.48	97.21	42.98	112.58
677	Gargabandh	Pingeshwar	58.8	25-Jun-2018	53	23	30	164.331	71.27	93.26	79.5	34.50	45.00	43.481	18.84	24.546	53.32	47.55	17.31	23.11
678	Gargabandh	Pingeshwar	36	25-Jun-2018	30	11	19	93.219	34.25	58.97	45	16.50	28.50	24.635	9.05	13.583	25.55	23.884	4.50	11.861
679	Gargabandh	Pingeshwar	0	24-Jun-2018	50	9	41	155.632	28.04	127.59	75	13.50	61.5	41.129	7.41	33.718	20.91	39.503	7.13	12.77
680	Gargabandh	Pingeshwar	53.4	23-Aug-2018	95	48	51	305.253	148.08	138.18	148.5	72.00	76.50	8.937	35.13	41.8.3	111.3	36.826	50.15	99.829
681	Gargabandh	Pingeshwar	71.1	23-Aug-2018	125	27	98	386.944	84.15	302.79	187.5	40.50	147.00	102.259	22.24	80.92	62.74	67.545	21.3	53.73
682	Gargabandh	Pingeshwar	96.6	26-Sep-2018	467	319	150	1450.907	981.45	469.46	503.5	478.50	225.30	383.436	253.37	124.015	735.97	363.721	245.75	123.591
683	Gargabandh	Pingeshwar	28.8	24-Feb-2019	60	24	36	182.69	74.77	112.92	90	36.00	54.00	49.41	15.24	26.67	53.74	47.68	14.3	28.65
684	Gargabandh	Gargabandh	236.8	27-Dec-2017	210	20	210	670.46	61.89	628.57	345	30.00	315.00	181.22	16.39	166.829	47.39	152.21	13.50	136.74
685	Gargabandh	Gargabandh	260.4	30-Mar-2018	458	262	196	1388.56	787.05	601.61	687	303.00	264.0	366.989	208.23	158.225	604.23	344.00	186.72	112.885
686	Gargabandh	Gargabandh	114	21-Aug-2018	199	26	133	603.678	77.82	526.26	298.5	30.00	250.50	149.536	20.46	159.056	59.46	118.643	17.96	127.684
687	Gargabandh	Gargabandh	55.2	26-Sep-2018	175	47	128	488.665	172.88	356.38	262.5	70.50	192.00	129.141	35.04	91.103	145.54	99.051	27.55	99.07
688	Gargabandh	Gargabandh	24	25-Feb-2019	63	39	24	196.86	122.10	74.76	94.5	58.50	36.00	52.12	32.32	19.8	90.92	50.71	31.28	18.93
689	Gargabandh	Gargabandh	15	25-Jun-2019	28	1	27	88.565	3.10	85.47	42	1.50	40.50	23.405	0.92	22.845	2.52	21.16	0.75	22.38
690	Gargabandh	Raun	34.2	27-Sep-2017	30	1	29	94.51	3.21	91.30	45	1.50	43.50	25.93	0.95	24.16	2.35	21.5	0.86	23.6
691	Gargabandh	Raun	322.8	27-Dec-2017	274	11	263	866.75	35.57	831.18	411	16.50	394.50	229.29	9.36	210.03	23.86	159.46	7.1	216.77
692	Gargabandh	Raun	14	27-Apr-2018	19	4	15	59.509	12.53	46.98	28.5	6.00	22.50	15.254	3.32	12.406	9.52	14.384	3.2	15.01

W

693	Carayabandi	Rajm	54	27-Apr-2018	102	63	39	306.443	19.32	116.32	133	94.50	38.50	41.346	9.47	30.72	14.71	72.268	15.75
694	Carayabandi	Rajm	24	30-Mar-2018	26	9	17	76.348	25.79	50.56	36	13.50	25.50	20.177	6.82	33.361	3.73	32.171	15.75
695	Carayabandi	Rajm	16.8	30-Mar-2018	18	7	11	56.75	22.05	34.68	27	10.50	16.50	14.092	5.80	3.155	14.73	9.43	
696	Carayabandi	Rajm	4.4	25-Aug-2018	20	8	12	63.315	25.18	38.14	30	12.00	18.00	16.754	13.7	10.078	12.501	10.055	
697	Carayabandi	Rajm	13.6	26-Sep-2018	40	10	30	124.06	31.01	93.05	50	15.00	45.00	32.96	8.21	2.465	31.7	33.3	
698	Carayabandi	Rajm	173.8	26-Sep-2018	387	110	277	1083.613	307.86	775.76	580.5	165.00	415.50	286.17	81.30	2.3012	216.73	135.50	
699	Carayabandi	Rajm	7.2	26-Sep-2018	16	5	11	49.304	15.08	34.62	24	7.50	16.50	13.155	3.76	9.129	12.566	8.07	
700	Carayabandi	Rajm	61.8	25-Feb-2019	124	53	71	309.71	163.34	217.37	186	79.50	106.50	180.9	43.28	37.62	122.58	53.25	
701	Maheswaram	Highbar	35.4	27-Sep-2017	34	1	35	102.74	2.09	100.14	31	1.50	40.5	22.25	0.67	26.56	2.19	26.09	
702	Maheswaram	Highbar	42	27-Apr-2018	38	3	33	115.44	15.37	100.07	57	7.50	49.50	36.61	4.67	26.54	11.57	2.83	
703	Maheswaram	Bar	87.6	27-Sep-2017	70	7	79	236.05	20.52	215.51	114	10.50	103.50	12.51	3.45	57.7	15.05	5.52	
704	Maheswaram	Bar	52.88	27-Dec-2017	270	15	266	858.91	40.12	810.34	418.5	19.50	399.80	225.6	10.60	2.15	206.85	1.2	
705	Maheswaram	Maheswaram	302.4	27-Apr-2018	275	76	176	842.13	232.42	609.71	412.5	114.00	298.50	223.21	61.66	50.611	174.6	116.61	
706	Maheswaram	Maheswaram	22.8	25-Jun-2018	21	4	17	66.21	12.52	53.69	31.5	6.00	25.50	17.493	5.51	14.198	13.1	13.9	
707	Maheswaram	Maheswaram	25.8	23-Aug-2018	30	11	39	133.96	34.45	119.51	75	16.50	38.50	40.687	9.10	31.583	35.0	36.278	
708	Maheswaram	Adhara	35.2	27-Sep-2017	30	2	28	92.48	6.24	86.24	45	3.00	12.00	22.5	1.25	22.85	4.65	22.94	
709	Maheswaram	Adhara	31.2	27-Apr-2018	27	5	22	81.98	15.52	68.46	40.5	7.50	33.00	22.24	4.11	16.13	11.61	3.07	
710	Maheswaram	Sirapala	168	27-Sep-2017	166	6	157	495.29	28.09	467.20	249	13.50	233.50	131.47	8.02	123.429	32.32	114.8	
711	Maheswaram	Sirapala	54	27-Dec-2017	47	3	42	139.331	15.19	123.94	70.5	7.50	15.00	37.01	4.25	32.755	11.35	31.83	
712	Maheswaram	Sirapala	220.2	27-Apr-2018	356	30	366	1177.244	88.07	1086.28	594	45.00	349.00	312.577	24.98	287.642	67.08	27.958	
713	Maheswaram	Sirapala	109.2	30-May-2018	98	8	90	294.892	23.90	271.03	147	12.00	133.00	75.203	6.63	71.647	25.3	69.6	
714	Maheswaram	Sirapala	9.7	30-May-2018	287	48	233	802.711	135.89	666.82	421.5	72.00	342.50	212.135	35.91	176.223	100.59	161.07	
715	Maheswaram	Sirapala	9.6	25-Mar-2018	21	6	15	61.23	18.45	42.79	31.5	9.00	22.50	16.182	4.88	11.57	13.88	13.10	
716	Maheswaram	Sirapala	69.6	26-Sep-2018	118	41	77	338.333	121.07	217.46	177	61.50	113.50	87.465	52.00	57.47	73.5	72.90	

12

No.	Macamland	Tempat	23	24	25	2	23	77.66	6.27	71.39	37.5	3.30	34.30	20.37	1.70	18.607	4.20	10.60	1.5	18.02
718	Mahamand	Tempat	246	246	245	66	169	701.903	196.30	806.60	352.5	99.00	253.5	186.315	52.20	133.617	141.71	125.68	117.1	158.883
719	Mahamand	Tempat	19.2	19.2	18	5	13	55.554	15.44	40.49	27	7.50	19.50	14.782	4.08	10.201	11.39	14.53	8.40	10.29
720	Mahamand	Tempat	246	246	245	152	302	1330.74	447.04	802.04	681	228.00	453.00	353.801	118.14	235.511	346.14	304.103	10.00	243.205
721	Mahamand	Tempat	138	138	137	12	21	101.155	36.13	65.02	49.5	18.00	31.50	26.713	5.33	17.394	27.55	24.023	8.58	16.139
722	Mahamand	Tempat	16.2	16.2	16	3	24	82.857	9.31	73.55	40.5	4.50	10.50	21.897	2.46	19.306	46.80	20.66	2.33	15.006
723	Reput	Abahapur	1602	1602	1596	23	113	425.06	77.36	354.60	204	34.50	109.50	112.76	18.80	93.86	53.84	100.2	17.96	11.20
724	Reput	Abahapur	20.8	20.8	20	7	19	81.36	21.79	59.57	30	10.50	28.50	21.54	5.72	13.82	16.22	2.82	3.20	18.25
725	Reput	Abahapur	1222.8	1222.8	1219	390	719	3459.47	1216.34	2243.13	1663.5	583.00	1078.50	916.02	321.22	592.8	394.22	879.3	308.2	277.831
726	Reput	Abahapur	26.4	26.4	26	30	18	151.29	9.08	56.31	72	45.00	27.00	40.05	23.14	14.01	70.14	96.23	25.63	11.1
727	Reput	Abahapur	66.8	66.8	66	61	44	323.08	187.23	135.85	157.5	91.50	60.00	85.01	49.02	35.52	141.2	70.2	10.1	33.569
728	Reput	Abahapur	10.8	10.8	10	7	12	59.467	21.58	37.89	26.5	10.50	18.00	15.715	5.20	10.014	16.20	15.254	5.30	9.556
729	Reput	Abahapur	35.8	35.8	35	31	18	152.207	96.32	55.88	71.5	45.30	27.00	40.224	23.15	14.76	71.98	58.483	21.58	11.08
730	Reput	Abahapur	9.6	9.6	9	7	9	49.665	21.73	27.94	24	10.50	13.50	13.125	5.71	7.83	16.20	12.51	4.40	7.631
731	Reput	Abahapur	4.0	4.0	4	8	42	151.38	24.40	126.98	75	12.00	63.00	40.15	6.46	33.69	18.46	36.23	5.94	30.29
732	Reput	Abahapur	31	31	31	13	39	161.396	46.21	115.18	81	22.30	38.30	12.84	12.85	29.993	53.18	47.10	1.80	60.80
733	Reput	Abahapur	261.6	261.6	260	265	151	138.88	911.62	477.26	654	427.50	227.50	367	240.87	126.129	668.19	368	213.00	151.15
734	Reput	Abahapur	366.6	366.6	366	168	272	1580.91	519.66	830.25	660	252.00	408.00	300.24	138.45	221.702	390.15	336.67	129.21	20.1
735	Reput	Abahapur	138.6	138.6	138	89	97	577.649	274.44	302.61	279	133.50	145.50	152.840	72.72	89.26	216.22	145.2	68.22	7.08
736	Reput	Abahapur	505.2	505.2	505	114	403	1558.12	341.74	1216.38	777	171.00	166.00	411.42	90.30	322.723	260.70	367.8	500.2	267.15
737	Reput	Abahapur	1.8	1.8	1.8	36	304	444.32	111.16	331.36	210	54.00	156.00	117.59	29.95	87.64	83.95	111.93	1.21	87.02
738	Reput	Abahapur	93.6	93.6	93	2	84	273.929	6.37	267.56	129	3.00	12.00	72.449	1.64	26.809	4.64	32.18	0.53	72.55
739	Reput	Abahapur	78	78	78	1	73	234.019	3.21	230.81	111	1.50	109.50	61.845	0.85	60.906	2.35	66.174	0.8	105.12
740	Reput	Abahapur	150	150	150	61	103	517.463	192.95	324.52	246	91.50	154.50	136.531	50.99	85.614	142.19	133.711	50.46	41.55
741	Reput	Abahapur	39	39	39	6	68	276.659	19.27	217.39	111	9.00	102.00	62.843	5.09	37.451	14.09	63.176	3.18	37.917

742	Rapor	Begawan	75	24-Jul-2018	112	52	80	415,92	163,77	251,14	198	76,00	120,00	105,8%	43,29	66,527	121,28	107,076	107,076	68,300
743	Rapor	Begawan	108	26-Sep-2018	24	2	21	69,904	6,12	63,78	34,5	3,63	31,5	18,315	1,62	32,09	4,62	16,487	1,62	11,869
744	Rapor	Begawan	107,4	26-Sep-2018	217	54	143	682,09	203,13	478,96	325,5	96,00	229,50	169,76	50,27	120,124	139,27	177,2	12,9	115,330
745	Rapor	Begawan		25-Jul-2018	127	6	63	257,32	18,26	149,06	110,5	9,80	91,50	51,799	1,53	29,941	133,3	22,31	1,17	1,629
746	Rapor	Begawan	202	29-Aug-2018	124	9	115	346,655	29,29	317,36	186	13,50	122,50	102,331	7,46	94,768	20,96	98,661	7,33	91,33
747	Rapor	Gubernur	120,8	25-Apr-2017	268	103	1,5	643,69	317,41	326,28	312	151,50	137,50	118,80	83,23	85,50	233,73	199,7	7,33	1,17
748	Rapor	Gubernur	150,7	27-Sep-2017	157	48	80	412,42	146,73	265,69	205,5	72,00	133,50	101,24	30,13	7,203	51,15	95,38	31,66	60,73
749	Rapor	Gubernur	69,6	27-Dec-2017	627	321	3,6	1867,194	950,21	916,98	943,5	481,50	450,00	403,347	233,71	239,09	733,21	121,47	213,6	2,633
750	Rapor	Gubernur	23,4	27-Dec-2017	21	6	15	63,757	18,90	44,86	31,5	9,60	22,20	16,246	4,89	12,014	13,89	15,339	1,1	10,916
751	Rapor	Gubernur	40,8	27-Apr-2018	40	25	15	119,085	74,17	44,91	60	17,50	22,5	16,60	19,74	11,92	8,20	27,40	1,19	10,916
752	Rapor	Gubernur	28,2	30-Mar-2018	262	79	183	756,131	235,63	520,50	365	118,50	234,50	210,996	62,32	149,072	189,82	192,735	3,34	137,25
753	Rapor	Gubernur	16,8	30-Mar-2018	16	2	9	48,559	20,70	27,86	24	1,50	13,50	12,835	5,47	7,763	13,67	11,726	1,1	10,916
754	Rapor	Gubernur	13,6	25-Jun-2018	20	9	31	61,918	27,07	34,85	50	13,50	16,5	16,503	7,59	8,922	2,8	15,335	1,18	8,7
755	Rapor	Gubernur	43,2	27-Aug-2018	115	40	75	349,486	120,59	228,89	172,5	60,00	112,50	92,36	31,87	60,09	91,87	81,636	28,2	55,405
756	Rapor	Gubernur	17,4	26-Sep-2018	31	5	26	93,447	13,06	80,38	46,5	7,50	39,00	21,812	3,78	20,631	11,48	22,134	3,35	1,1
757	Rapor	Gubernur	60,6	27-Sep-2018	183	90	93	521,016	264,56	256,45	274,5	135,00	139,50	117,58	17,27	7,416	2,927	1,838	8,28	56,335
758	Rapor	Kabupaten	70,2	27-Dec-2017	73	4	69	223,25	12,35	210,90	109,5	5,00	109,50	59,18	3,29	5,50	9,28	8,157	3,7	5,7
759	Rapor	Kabupaten	80,4	27-Apr-2018	79	4	75	235,41	11,90	223,51	118,5	6,00	112,50	62,6	3,71	59,59	9,07	84,3	2,2	2,2
760	Rapor	Kabupaten	15,0	30-Mar-2018	13	3	30	30,573	8,95	21,62	16,5	4,30	13,00	10,458	2,27	8,693	1,87	1,15	2,0	5,33
761	Rapor	Kabupaten	4,8	24-Jul-2018	51	17	34	157,113	51,96	105,15	76,5	25,50	51,00	47,494	13,73	27,763	9,23	3,376	12,97	7,09
762	Rapor	Kabupaten	21,6	27-Sep-2017	24	4	20	75,00	12,35	62,65	36	6,00	30,00	19,86	3,32	16,536	9,37	1,14	3,7	1,112
763	Rapor	Kabupaten	44,4	27-Dec-2017	41	9	34	126,252	21,85	104,40	61,5	10,50	31,00	33,451	5,86	27,594	16,3	31,298	3,49	33,511
764	Rapor	Kabupaten	93,6	27-Dec-2017	823	183	637	2477,615	558,67	1918,95	1233	273,50	635,50	637,31	118,76	509,118	125,60	547,29	112,9	1,175
765	Rapor	Kabupaten	94,8	27-Apr-2018	83	18	65	236,68	56,27	200,41	124,5	27,00	97,50	68,198	15,01	51,404	12,0	5,881	11,77	1,416

11

766	Rapur	Kura	192	25-Jun-2018	69,467	37,78	31,68	33	16,00	13,00	18,358	8,373	27,99	18,109	9,80	8,31
767	Rapur	Kura	84	23-Aug-2018	243,854	41,32	20,454	117	10,50	97,50	64,973	34,054	9,112	63,881	3,00	32,082
768	Rapur	Mano Camp	1188	27-Dec-2017	679,24	679,24		322,50			179,73	179,73	5,223	17,167	1,70	0
769	Rapur	Rapur	434	27-Dec-2017	277,46	1,191,78	1,584,20	1375,5	604,50	771,00	736,62	418,793	922,13	50,56	2,000,00	50,000,00
770	Rapur	Rapur	11292	27-Dec-2017	5,584,47	622,27	4,436,20	209,0	3,450	2,188,50	1,141,185	1,176,346	466,34	122,345	13,00	1,21,353
771	Rapur	Rapur	10332	27-Apr-2018	2921,919	861,63	2,060,27	1419	417,00	3,020,00	734,114	544,039	646,14	258,808	218,15	61,345
772	Rapur	Rapur	228	30-May-2018	592,68	246,04	336,64	298,5	153,50	1,650,00	346,63	92,419	107,51	137,55	58,51	90,2
773	Rapur	Rapur	5256	25-Jun-2018	1560,039	387,65	1,172,39	754,5	187,50	562,00	412,226	3,908,5	289,45	333,23	6,00	296,59
774	Rapur	Rapur	78,6	23-Aug-2018	435,957	55,12	380,83	213	27,00	296,40	115,212	1,062,44	41,57	107,345	13,36	9,140
775	Rapur	Rapur	268	23-Aug-2018	362,621	61,39	299,42	180	31,50	146,50	95,831	70,128	48,20	86,79	15,00	2,000
776	Rapur	Rapur	768	26-Sep-2018	405,247	190,29	214,46	211,5	100,50	11,100	107,096	50,42	158,92	86,731	9,067	46,389
777	Rapur	Rapur	102	26-Sep-2018	123,828	228,42	992,41	615	114,00	5,100	322,632	6,337	262,26	28,376	3,0	229,11
778	Rapur	Rapur	63	26-Sep-2018	331,789	48,55	283,24	160,5	24,90	136,50	87,683	12,83	9,83	83,36	11,2	7,488
779	Rapur	Rapur	366	28-Feb-2019	2034,544	695,12	1,329,42	986,5	342,00	643,50	527,533	176,04	518,44	441,511	17,08	31,128
780	Rapur	Rapur	1728	25-Jul-2019	864,894	75,41	818,59	436,5	37,50	399,00	236,261	19,03	57,43	221,243	1,0	29,251
781	Rapur	Tidda Newra	2208	27-Sep-2017	532,78	10,70	542,08	276	6,00	270,00	146,67	2,01	144,66	190,11	2,0	127,47
782	Rapur	Tidda Newra	948	27-Dec-2017	246,961	14,88	232,08	121,5	7,50	114,00	63,48	3,55	11,48	80,08	3,13	3,44
783	Rapur	Tidda Newra	42	27-Apr-2018	112,21	8,85	103,36	55,5	4,80	51,00	29,76	2,35	6,85	25,93	27,0	2,09
784	Rapur	Tidda Newra	144	30-May-2018	36,394	6,21	30,50	18	3,00	15,00	9,7	1,64	4,61	9,04	1,5	7,43
785	Rapur	Tidda Newra	39	26-Sep-2018	195,08	48,62	146,46	99	24,00	75,00	51,82	12,97	38,85	56,92	11,65	12,04
786	Rapur	Tidda Newra	742	26-Sep-2018	492,284	94,04	398,24	240	46,50	593,50	13,907	24,85	375,245	122,186	22,69	9,009
787	Balampur	Balampur	864	25-Jun-2018	233,887	34,14	201,75	114	16,50	97,50	62,32	99,2	25,52	49,565	5,62	8,944
788	Balampur	Balampur	162	26-Sep-2018	88,84	6,32	82,52	42	3,00	39,00	23,48	1,68	4,68	88,84	1,12	21,71
789	Balampur	Balampur	112	23-Jul-2019	99,24	6,29	92,95	46,5	3,00	43,50	26,31	1,64	4,64	26,15	1,5	21,8
790	Balampur	Kiorti	516	27-Sep-2017	149,07	5,91	143,16	70,5	3,00	67,50	39,43	1,50	4,50	33,11	1,41	27,73

561

W

791	Balempur	Kyem	44.4	24-Jul-2018	76	18	58	239.46	56.95	182.51	11.4	27.0	87.0	15.5	49.22	42.05	12.19	11.9	1.31
792	Balempur	Kyem	12.6	26-Sep-2018	23	1	22	72.71	3.0	69.37	34.3	1.9	33.0	0.92	18.36	2.32	14.01	1.8	1.33
793	Balempur	Rapur	67.8	27-Sep-2017	58	2	56	183.76	6.05	177.3	87	3.0	84.00	1.52	47.1	1.52	6.3	1.31	1
794	Balempur	Rapur	29.4	26-Sep-2018	34	7	27	107.62	22.37	85.19	51	10.50	4.59	24.44	22.78	1.41	28.11	3.6	0.53
795	Balempur	Ramanggum	126.6	27-Sep-2017	107	6	101	335.02	18.30	316.72	169.5	9.03	151.50	4.50	84.1	13.59	83.83	4.2	4.2
796	Balempur	Ramanggum	120	26-Aug-2018	167	4	163	333.47	12.12	321.35	160.5	6.00	154.53	3.9	86.79	3.4	43.4	3.8	80.1
797	Balempur	Ramanggum	76	25-Jun-2018	31	3	28	99.44	9.65	89.83	46.3	4.83	42.5	2.46	27.24	7.9	20.66	3.9	11.01
798	Balempur	Ramanggum	13.6	23-Aug-2018	26	3	23	81.33	5.33	71.00	33	4.50	34.50	2.52	18.99	3.02	2.64	2.51	18.33
799	Balempur	Ramanggum	20.4	26-Sep-2018	35	6	30	113.52	18.15	95.39	54	9.00	45.0	3.027	25.21	13.86	2.625	1.9	17.28
800	Balempur	Ramanggum	10.2	25-Jul-2019	22	3	29	16.075	9.53	91.22	48	4.50	45.53	2.62	2.1	7.2	2.3	2.3	50.15
801	Balempur	Wadadregur	219.4	27-Sep-2017	153	2	181	572.50	6.22	566.7	274.5	3.00	271.3	1.81	146.3	4.69	119.7	1.7	118.7
802	Balempur	Wadadregur	63.6	27-Apr-2014	35	2	55	170.586	6.36	164.50	82.3	3.00	79.9	45.25	13.401	3.79	13.76	1.3	11.76
803	Balempur	Wadadregur	18	25-Jul-2019	31	2	29	96.535	6.3	93.26	46.5	3.00	43.50	26.35	21.8.5	4.38	2.3	1.7	2.96
804	Balempur	Bagecha	130.8	27-Apr-2018	113	7	108	358.59	21.78	336.81	172.5	10.50	162.0	3.41	87.95	1.25	91.28	0.33	85.75
805	Balempur	Bagecha	31.8	26-Sep-2018	57	1	56	172.76	3.12	174.64	86.5	1.53	84.0	46.95	46.12	2.33	15.3	0.79	14.32
806	Balempur	Bagecha	41.4	26-Sep-2018	79	12	67	251.51	37.99	213.52	118.5	18.0	101.5	66.15	56.412	28.01	6.65	3	3.3
807	Balempur	Jampungur	73.8	26-Sep-2018	184	63	121	559.54	190.76	368.78	276	62.50	181.50	117.83	67.431	133.99	135.71	1.8	88.36
808	Balempur	Korba	224.2	27-Sep-2017	195	8	187	605.77	24.86	580.91	272.5	12.00	289.9	31.44	133.85	18.59	123.33	0.27	169.7
809	Balempur	Korba	27	26-Sep-2018	46	3	43	142.77	5.31	133.46	67	4.50	64.50	37.32	35.231	3.9	36.3	1.3	33.1
810	Balempur	Korba	0	26-Sep-2018	75	9	66	232.782	27.93	204.85	112.5	13.50	99.00	61.50	54.121	2.4	54.741	0.3	51.75
811	Balempur	Korba	37.8	26-Aug-2017	63	1	62	105.34	3.11	192.43	64.5	1.50	3.0	31.66	50.84	2.32	46.39	0.7	18.93
812	Balempur	Kunkum	276	23-Aug-2018	46	10	36	145.77	31.89	113.88	69	15.00	84.00	38.53	31.96	23.12	36.26	3.1	2.3
813	Balempur	Kunkum	186	26-Sep-2018	32	3	27	101.92	15.87	86.05	48	7.50	46.5	26.95	22.734	11.73	26.99	1.8	22.73
814	Balempur	Kunkum	43	26-Sep-2018	84	7	77	204.38	21.70	239.68	120	10.50	115.50	6.62	63.42	16.10	2.3	4	50.3
815	Balempur	Kunkum	27	25-Feb-2019	43	3	42	143.786	6.63	134.10	67.3	4.50	63.00	37.95	35.43	7.6	58.21	2.50	35.71
816	Balempur	Kunkum	20.4	28-Feb-2019	34	1	33	106.46	3.11	165.35	51	1.50	40.5	28.66	27.834	2.33	28.8	0.75	13.3

✓

817	Jepur	Pamugant	101.8	27-Dec-2017	52	4	88	283.638	12.43	273.21	138	62.00	132.00	75.651	3.29	72.362	5.20	71.945	3.11	68.85
818	Konya	Bakurlupur	52.8	24-Apr-2017	88	43	45	271.26	133.10	438.36	132	64.50	67.80	71.87	35.25	36.62	99.75	65.39	33.35	31.1
819	Konya	Bakurlupur	57.6	27-Dec-2017	55	19	56	169.78	58.09	111.29	82.5	25.50	54.0	44.98	15.50	20.004	44.00	42.5	11.0	22.6
820	Konya	Bakurlupur	232.8	30-Mar-2018	197	25	172	615.94	78.35	515.59	295.5	37.50	258.00	32.71	20.70	142.133	58.2	157.7	29.15	17.5
821	Konya	Bakurlupur	50.4	24-Jul-2018	84	16	68	259.03	49.90	210.09	126	24.00	10.271	64.358	13.08	55.001	97.08	55.935	2.12	42.813
822	Samsat	Bakurlupur	25.2	26-Sep-2018	45	4	41	139.67	12.42	127.26	67.5	6.00	61.50	36.9	3.28	33.621	0.28	33.27	3.1	32.135
823	Konya	Bakurlupur	47.2	26-Sep-2018	117	31	86	322.631	96.43	266.23	175.5	46.50	129.03	55.897	25.47	70.338	71.97	61.521	21.13	6.813
824	Konya	Bakurlupur	57	25-Feb-2019	90	16	83	306.07	49.37	256.70	148.5	24.00	154.50	86.864	13.05	57.819	57.15	76.706	22.25	61.37
825	Konya	Bakurlupur	105.6	25-Jul-2019	177	16	161	548.41	49.66	498.75	265.5	24.00	241.50	144.89	13.12	131.77	37.12	138.92	17.51	173.179
826	Konya	Chimran	78	27-Sep-2017	65	1	64	201.92	3.10	198.82	97.5	1.50	96.03	53.08	0.82	52.56	2.52	49.69	0.78	9.16
827	Konya	Chimran	48	25-Jun-2018	42	14	28	128.712	43.23	85.48	63	21.00	42.00	34.056	1.42	22.585	32.12	31.59	6.83	26.87
828	Konya	Chimran	15	26-Sep-2018	26	5	21	81.508	15.63	65.88	39	7.50	31.50	21.574	4.13	17.456	11.63	21.054	1.40	16.076
829	Konya	Khangapan	24	30-Mar-2018	29	1	19	62.08	3.11	58.97	50	1.50	28.50	16.4	0.82	15.586	2.12	15.68	0.79	15.591
830	Konya	Mamurlugath	58.8	24-Apr-2017	96	58	40	296.74	175.61	121.13	147	87.00	60.00	78.8	46.7	12.75	133.7	50.1	41.91	29
831	Konya	Mamurlugath	45.6	27-Sep-2017	48	20	28	147.12	61.91	85.21	72	30.00	42.00	30.99	16.40	22.89	46.49	39.13	13.53	3.2
832	Konya	Mamurlugath	11.2	27-Dec-2017	71	42	29	218.1	120.19	88.93	106.5	63.00	43.50	57.8	34.24	23.76	92.21	53.8	51.6	27.85
833	Konya	Mamurlugath	31.6	27-Apr-2018	47	31	17	145.54	92.78	52.76	70.5	45.00	25.50	34.55	24.61	13.94	69.61	56.15	23.17	13.131
834	Konya	Mamurlugath	33.6	26-Sep-2018	60	13	47	183.84	33.45	150.39	90	19.50	70.50	48.57	7.25	41.317	26.75	48.27	6.71	48.460
835	Konya	Mamurlugath	25.8	26-Sep-2018	44	15	29	133.808	46.33	87.18	66	22.50	15.50	35.273	12.24	23.032	33.71	32.236	13.50	2.1
836	Konya	Mamurlugath	0	25-Jul-2019	51	4	47	138.69	12.68	146.01	76.5	55.00	70.50	41.9	3.23	38.67	9.23	48.29	3.55	36.43
837	Konya	Shupurebarcha	41.4	27-Sep-2017	36	1	35	112.67	3.21	109.46	54	1.50	52.00	29.82	0.81	28.98	2.34	26.85	0.87	27.8
838	Konya	Shupurebarcha	242.4	27-Dec-2017	305	28	177	638.93	87.50	551.63	307.5	42.00	265.50	169.19	23.12	146.07	68.12	162.21	22.18	149.6
839	Konya	Shupurebarcha	300.4	27-Apr-2018	287	75	212	893.25	233.62	659.63	430.5	112.50	318.90	236.55	61.86	174.69	174.36	226.2	17.26	166.91
840	Konya	Shupurebarcha	93	26-Sep-2018	170	31	179	528.21	96.30	431.91	235	46.50	208.50	136.89	23.50	114.39	32.00	133.91	24.71	79.02
841	Samsat	Bhugant/Sargat	24	27-Sep-2017	23	9	12	66.07	28.41	37.66	31.5	13.50	28.00	17.5	7.53	9.97	21.03	12.97	7.18	3.67

842	Surgut	Left	181.2	27-Sep-2017	166	5	161	527.17	15.56	511.19	249	7.9	242.50	137.98	4.26	133.54	11.31	11.31	11.31
843	Surgut	Penalgar	27	25-Jul-2019	46	1	45	142.77	3.10	139.67	69	1.50	67.50	33.72	3.52	33.91	2.32	2.32	2.32
844	Surgut	Penalgar	90.1	30-Mar-2018	43	3	42	141.6	9.53	132.07	67.5	4.50	63.00	32.11	2.52	34.80	7.02	6.02	6.02
845	Surgut	Surgut	172.2	27-Sep-2017	151	4	147	422.8	12.61	460.19	226.5	6.00	220.50	125.17	3.34	123.83	9.16	12.16	12.16
846	Surgut	Surgut	24.2	27-Apr-2018	251	10	241	779.73	31.72	748.01	376.5	15.0	361.50	236.51	8.80	197.624	23.80	16.2	16.2
847	Surgut	Surgut	162	30-May-2018	135	2	133	426.68	6.12	420.29	202.5	3.80	199.50	112.71	1.67	111.012	1.67	1.136	1.136
848	Surgut	Surgut	13.8	26-Sep-2018	23	2	21	73.912	6.21	67.53	34.3	3.03	31.50	15.83	1.64	13.843	4.68	19.50	18.101
849	Surgut	Arbalegar	58.2	27-Sep-2017	515	63	452	161.71	197.39	146.41	772.5	94.5	678.00	427.15	32.20	370.935	116.30	413.6	413.6
850	Surgut	Arbalegar	644.4	27-Dec-2017	579	112	467	1794.26	346.98	1447.28	868.5	168.00	700.50	475.27	31.31	983.5625	250.1	180.00	180.00
851	Surgut	Arbalegar	182.2	27-Feb-2018	158	33	125	486.5	101.50	385.00	237	49.50	385.50	128.01	26.80	102.017	36.31	125.50	125.50
852	Surgut	Arbalegar	16.8	27-Apr-2018	19	4	15	59.02	12.46	46.56	28.5	6.00	22.50	15.61	3.13	12.3	9.53	11.89	11.89
853	Surgut	Arbalegar	421.2	27-Apr-2018	355	74	281	1098.47	226.43	872.04	532.5	111.0	421.50	290.09	6.52	231.4715	121.52	251.08	251.08
854	Surgut	Arbalegar	451.2	30-May-2018	389	62	327	1223.57	217.15	1006.42	583.5	103.50	480.00	333.23	57.57	265.867	160.52	316.8	316.8
855	Surgut	Arbalegar	354.8	25-Jun-2018	305	16	289	942.633	142.29	800.34	437.5	69.00	388.50	259.044	37.50	221.15	101.39	250.08	250.08
856	Surgut	Arbalegar	75.6	27-Aug-2018	131	32	98	399.877	99.06	300.81	195	48.00	147.00	105.653	26.17	79.183	34.17	12.13	12.13
857	Surgut	Arbalegar	204.2	26-Sep-2018	163	25	138	596.224	77.47	518.75	289.5	37.50	252.00	157.523	26.67	137.643	47.67	149.201	149.201
858	Surgut	Arbalegar	192	25-Jul-2019	332	11	321	1025.27	34.74	991.13	498	16.50	481.50	273.08	9.02	263.86	25.52	256.15	256.15
859	Surgut	Arbalegar	26.4	26-Aug-2019	111	1	110	344.151	3.10	341.05	166.5	1.50	165.00	67.625	0.81	90.13	2.32	87.76	87.76
860	Surgut	Arbalegar	54	25-Sep-2019	101	1	100	311.865	3.11	308.49	151.5	1.50	150.00	82.524	0.82	81.5	2.32	22.71	22.71
861	Surgut	Lakmar	144	27-Apr-2018	121	9	114	389.43	26.79	353.64	184.5	13.50	171.00	160.78	7.33	93.431	2.83	15.25	15.25
862	Surgut	Lakmar	13.8	25-Aug-2018	23	7	16	72.81	22.16	50.65	34.5	10.50	24.00	19.24	4.86	13.343	16.36	19.07	19.07
863	Surgut	Lakmar	36.6	26-Sep-2018	61	4	57	194.786	12.44	181.95	91.5	6.00	85.50	51.463	3.39	48.07	9.16	33.53	33.53
864	Surgut	Surgut	136.8	27-Sep-2017	119	1	118	371.26	3.1	368.15	178.5	1.50	177.00	98.5	0.82	97.46	2.32	91.46	91.46
865	Surgut	Surgut	285.6	27-Apr-2018	252	4	248	781.1	12.39	771.71	378	6.00	372.00	207.02	3.23	203.77	9.23	31.18	31.18

✓



866	Sungu	Sungu	30	25 Feb 2019	51	1	50	159.2	3.02	156.18	76.5	1.50	75.00	42.00	0.80	41.202	2.30	43.4	0.73	3.005
		Total	9449.4		109632	10370	90042	336139.03	59843.524	2776695.39	164448	29385	135063	88947.115	18752.802	73094.313	48137.802	63205.433	14771.35	69438.081

191

**Annexure XXI- Salient Details of 157 BLC Projects proposals submitted by State of Andhra Pradesh**

(Rs. in lakhs)

Sl. No	District	Municipality	Castewise Breakup				Project Cost Rs.in lakhs				1 <sup>st</sup> instalment of Central Assistance (40%)
			General	SC	ST	OBC	Total	GoI grant @ 1.50 lakhs	Beneficiary Contribution / Soft Loan	Project cost (Rs. in lakhs)	
1	Srikakulam	Srikakulam	503	552	35	5360	6450	9675.00	10320.00	19995.00	3870.00
2	Srikakulam	Amudalavalasa	165	212	16	2173	2566	3849.00	4105.60	7954.60	1539.60
3	Srikakulam	Palakonda	18	61	6	630	715	1072.50	1144.00	2216.50	429.00
4	Srikakulam	Rajam	219	161	11	876	1267	1900.50	2027.20	3927.70	760.20
5	Srikakulam	Palasa	327	414	55	2437	3233	4849.50	5172.80	10022.30	1939.80
6	Srikakulam	Itchapuram	76	27	1	996	1100	1650.00	1760.00	3410.00	660.00
7	Vizianagaram	Vizianagaram	2420	1382	123	10053	13978	20967.00	21665.90	42632.90	8386.80
8	Vizianagaram	Cheepurupalli	90	381	59	2899	3429	5143.50	5349.24	10492.74	2057.40
9	Visakhapatnam	Anakapalli	376	86	6	547	1015	1522.50	1573.25	3095.75	609.00
10	East Godavari	Amalapuram I	296	174	41	315	826	1239.00	1321.60	2560.60	495.60
11	East Godavari	Kakinada City I	3011	1165	59	8265	12500	18750.00	20000.00	38750.00	7500.00
12	East Godavari	Mandapeta	690	267	9	1064	2030	3045.00	3207.40	6252.40	1218.00
13	East Godavari	Mummidivaram II	45	97	6	211	359	538.50	574.40	1112.90	215.40
14	East Godavari	Peddapuarum II	468	203	34	1285	1990	2985.00	3124.30	6109.30	1194.00
15	East Godavari	Samalkota	937	466	26	1015	2444	3666.00	3837.08	7503.08	1466.40

✓

16	East Godavari	Gollaprolu	1293	391	6	518	2208	3312.00	3532.80	6844.80	1324.80
17	East Godavari	Yeleswaram	303	353	60	834	1550	2325.00	2480.00	4805.00	930.00
18	East Godavari	Rajahmundry city - III	1732	1122	33	5306	8193	12289.50	12781.08	25070.58	4915.80
19	East Godavari	Ramachandrapuram	402	290	37	814	1543	2314.50	2437.94	4752.44	925.80
20	East Godavari	Tuni - I	536	310	3	760	1609	2413.50	2510.04	4923.54	965.40
21	East Godavari	Prathipadu	1099	812	63	1434	3408	5112.00	5452.80	10564.80	2044.80
22	East Godavari	Anaparthi	2096	1881	106	3517	7600	11400.00	11856.00	23256.00	4560.00
23	East Godavari	Ramachandrapuram - I	1297	1733	53	3000	6083	9124.50	9611.14	18735.64	3649.80
24	East Godavari	Mandapeta	2246	1392	48	2710	6396	9594.00	10105.68	19699.68	3837.60
25	East Godavari	Amalapuram	902	1528	48	1130	3608	5412.00	5772.80	11184.80	2164.80
26	East Godavari	Mummidivaram	943	1301	18	2922	5184	7776.00	8294.40	16070.40	3110.40
27	East Godavari	Razole	453	810	46	1122	2431	3646.50	3889.60	7536.10	1458.60
28	East Godavari	Rajahmundry Rural	601	236	18	1292	2147	3220.50	3435.20	6655.70	1288.20
29	East Godavari	P Gannavaram	58	167	11	145	381	571.50	609.60	1181.10	228.60
30	East Godavari	Tuni	833	464	0	863	2160	3240.00	3369.60	6609.60	1296.00
31	East Godavari	Kakinada Rural	692	352	15	2589	3648	5472.00	5836.80	11308.80	2188.80
32	East Godavari	Pithapuram	682	612	13	3318	4625	6937.50	7400.00	14337.50	2775.00
33	West Godavari	Eluru	677	1235	51	6205	8168	12252.00	13477.20	25729.20	4900.80
34	West Godavari	Tadepalligudem	1567	481	68	2115	4231	6346.50	6346.50	12693.00	2538.60
35	West Godavari	Jangareddygudem	561	344	27	1143	2075	3112.50	3361.50	6474.00	1245.00
36	West Godavari	Kovvur	993	873	65	1790	3721	5581.50	5804.76	11386.26	2232.60

6

37	West Godavari	Nidadavole	593	562	74	1354	2583	3874.50	4003.65	7878.15	1549.80
38	West Godavari	Tanuku	2774	999	104	3784	7661	11491.50	12027.77	23519.27	4596.60
39	West Godavari	Bhimavaram	2473	1252	112	4496	8333	12499.50	13916.11	26415.61	4999.80
40	West Godavari	Palacole	845	424	50	1242	2561	3841.50	4328.09	8169.59	1536.60
41	West Godavari	Narsapuram	1345	581	87	2475	4488	6732.00	7180.80	13912.80	2692.80
42	West Godavari	Akiveedu	387	191	10	965	1553	2329.50	2624.57	4954.07	931.80
43	West Godavari	Achanta	827	822	12	1756	3417	5125.50	5774.73	10900.23	2050.20
44	West Godavari	Chintalapudi	337	804	45	827	2013	3019.50	3261.06	6280.56	1207.80
45	West Godavari	Denduluru	1066	2583	134	3806	7589	11383.50	12445.96	23829.46	4553.40
46	West Godavari	Gopalapuram	25	181	0	149	355	532.50	582.20	1114.70	213.00
47	West Godavari	Kovvur	1360	1400	60	1698	4518	6777.00	7048.08	13825.08	2710.80
48	West Godavari	Nidadavole	3069	2257	90	3457	8873	13309.50	13753.15	27062.65	5323.80
49	West Godavari	Palacole	966	1185	71	2037	4259	6388.50	7197.71	13586.21	2555.40
50	West Godavari	Polavaram	32	58	0	53	143	214.50	235.95	450.45	85.80
51	West Godavari	Tadepalligudem	365	256	50	439	1110	1665.00	1665.00	3330.00	666.00
52	West Godavari	Tanuku	2635	1340	113	3570	7658	11487.00	12023.06	23510.06	4594.80
53	West Godavari	Unguturu	763	1337	71	2860	5031	7546.50	8250.84	15797.34	3018.60
54	West Godavari	Undi	1076	939	91	3452	5558	8337.00	9393.02	17730.02	3334.80
55	Krishna	Jaggaihalpeta	363	272	101	864	1600	2400.00	2448.00	4848.00	960.00
56	Krishna	Nandigama	282	254	71	580	1187	1780.50	1816.11	3596.61	712.20
57	Krishna	Vuyyuru	457	389	45	1705	2596	3894.00	4361.28	8255.28	1557.60

2

58	Krishna	Gudivada	769	1150	89	3156	5164	7746.00	8778.80	16524.80	3098.40
59	Krishna	Tiruvuru	174	164	30	316	684	1026.00	1077.30	2103.30	410.40
60	Krishna	Machilipatnam	5157	1458	276	7430	14321	21481.50	26135.83	47617.33	8592.60
61	Krishna	Pedana	217	162	77	1794	2250	3375.00	3566.25	6941.25	1350.00
62	Krishna	Vijayawada Central I	2226	1884	258	6632	11000	16500.00	16830.00	33330.00	6600.00
63	Krishna	Vijayawada Central II	1929	715	80	3276	6000	9000.00	9210.00	18210.00	3600.00
64	Krishna	Vijayawada East II	3018	1561	192	5536	10307	15460.50	15769.71	31230.21	6184.20
65	Krishna	Nuzvid	632	721	224	1517	3094	4641.00	4950.40	9591.40	1856.40
66	Krishna	Jaggiahpet I	441	1645	350	1469	3905	5857.50	5974.65	11832.15	2343.00
67	Krishna	Mylavaram I	1003	1586	404	1997	4990	7485.00	7485.00	14970.00	2994.00
68	Krishna	Nandigama I	1092	2142	294	2260	5788	8682.00	8855.64	17537.64	3472.80
69	Krishna	Penamalur I	1352	1258	236	3852	6698	10047.00	11118.68	21165.68	4018.80
70	Krishna	Gannavaram	1664	2656	358	5022	9700	14550.00	15132.00	29682.00	5820.00
71	Krishna	Gudivada	169	706	63	774	1712	2568.00	2910.40	5478.40	1027.20
72	Krishna	Nuzvid	333	1290	272	1727	3622	5433.00	5396.78	10829.78	2173.20
73	Krishna	Pamaru	1194	2687	473	3174	7528	11292.00	12647.04	23939.04	4516.80
74	Krishna	Pedana	1155	963	170	2672	4960	7440.00	7861.60	15301.60	2976.00
75	Krishna	Gudivada	124	234	75	292	725	1087.50	1232.50	2320.00	435.00
76	Krishna	Kaikaluru	1068	1426	126	3480	6100	9150.00	11285.00	20435.00	3660.00
77	Krishna	Avanigadda	1372	795	275	1432	3874	5811.00	7011.94	12822.94	2324.40
78	Guntur	Guntur	976	1564	70	3719	6329	9493.50	9683.37	19176.87	3797.40

		Corporation(Prathipadu)																					
79	Guntur	Guntur Corporation (East I)	2397	1401	164	5955	9917	14875.50	15173.01	30048.51	5950.20												
80	Guntur	Guntur Corporation(west II)	3120	1253	291	5111	9775	14662.50	14955.75	29618.25	5865.00												
81	Guntur	Ponnuru	603	623	178	1096	2500	3750.00	3850.00	7600.00	1500.00												
82	Guntur	Sattenapalli	626	616	158	1050	2450	3675.00	3699.50	7374.50	1470.00												
83	Guntur	Gurazala	864	406	98	932	2300	3450.00	3818.00	7268.00	1380.00												
84	Guntur	Macherla	312	524	115	2298	3249	4873.50	5572.04	10445.54	1949.40												
85	Guntur	Narasaraopet	1768	496	165	3071	5500	8250.00	8552.50	16802.50	3300.00												
86	Guntur	Vinukonda	500	309	109	1782	2700	4050.00	4414.50	8464.50	1620.00												
87	Guntur	Dachepalli (Gurazala)	759	344	185	962	2250	3375.00	3735.00	7110.00	1350.00												
88	Guntur	Repalle	421	251	175	794	1641	2461.50	2658.42	5119.92	984.60												
89	Guntur	Tenali II	2995	1221	576	4208	9000	13500.00	12600.00	26100.00	5400.00												
90	Guntur	Vemuru	1031	4253	562	2154	8000	12000.00	11720.00	23720.00	4800.00												
91	Guntur	Vinukonda	985	616	90	659	2350	3525.00	3842.25	7367.25	1410.00												
92	Prakasam	Addanki	323	335	202	676	1536	2304.00	2334.72	4638.72	921.60												
93	Prakasam	Ongole	4364	4106	485	6977	15932	23898.00	27960.66	51858.66	9559.20												
94	Prakasam	Darsi	737	355	112	836	2040	3060.00	3274.20	6334.20	1224.00												
95	Prakasam	Kandukur	590	679	108	723	2100	3150.00	3612.00	6762.00	1260.00												
96	Prakasam	Kanigiri	281	173	68	827	1349	2023.50	2117.93	4141.43	809.40												
97	Prakasam	Giddalur	381	186	39	963	1569	2353.50	2659.46	5012.96	941.40												

86

98	Prakasam	Addanki	234	656	134	637	1661	2491.50	2524.72	5016.22	996.60
99	Prakasam	Ongole	1380	404	225	736	2745	4117.50	4131.23	8248.73	1647.00
100	Prakasam	Parchur	226	281	106	385	998	1497.00	1601.79	3098.79	598.80
101	Prakasam	S.N.Padu	879	1895	190	1324	4288	6432.00	6453.44	12885.44	2572.80
102	Prakasam	Darsi	214	252	7	327	800	1200.00	1284.00	2484.00	480.00
103	Prakasam	Kandukur	112	499	299	370	1280	1920.00	1958.40	3878.40	768.00
104	Prakasam	Kondepi	335	520	82	1054	1991	2986.50	3036.27	6022.77	1194.60
105	Prakasam	Giddalur	388	482	73	1372	2315	3472.50	3923.93	7396.43	1389.00
106	Prakasam	Markapur	515	741	107	1309	2672	4008.00	4488.96	8496.96	1603.20
107	Prakasam	Yerragondapalem	468	854	244	1244	2810	4215.00	4861.30	9076.30	1686.00
108	SPSR Nellore	Atmakur	213	113	93	208	627	940.50	971.85	1912.35	376.20
109	SPSR Nellore	Gudur	111	681	407	1321	2520	3780.00	3906.00	7686.00	1512.00
110	SPSR Nellore	Nellore City	1361	941	339	3863	6504	9756.00	10081.20	19837.20	3902.40
111	SPSR Nellore	Nellore Rural	1485	1525	445	3406	6861	10291.50	10634.55	20926.05	4116.60
112	SPSR Nellore	Kovur	206	692	442	1176	2516	3774.00	3899.80	7673.80	1509.60
113	Chittoor	Nagari	83	547	91	1492	2213	3319.50	3319.50	6639.00	1327.80
114	Chittoor	Puttur	139	137	41	672	989	1483.50	1483.50	2967.00	593.40
115	Chittoor	Punganur	150	79	9	382	620	930.00	1054.00	1984.00	372.00
116	Chittoor	Palamaner	564	260	117	1727	2668	4002.00	4002.00	8004.00	1600.80
117	Chittoor	Tirupathi	5496	2541	422	8755	17214	25821.00	25821.00	51642.00	10328.40
118	Chittoor	Chittoor	770	696	69	2918	4453	6679.50	6902.15	13581.65	2671.80

₹

119	Chittoor	Madanapalli	493	171	100	1205	1969	2953.50	2973.19	5926.69	1181.40
120	Chittoor	Kuppam-II	104	202	19	816	1141	1711.50	1774.26	3485.76	684.60
121	Chittoor	Srikalahasthi-I	721	1326	423	1840	4310	6465.00	6465.00	12930.00	2586.00
122	Chittoor	Nagari-II	168	914	206	1212	2500	3750.00	3750.00	7500.00	1500.00
123	Chittoor	Satyaveedu-I	3715	6339	1352	6538	17944	26916.00	26916.00	53832.00	10766.40
124	Chittoor	Chandragiri-I	1582	1125	300	2695	5702	8553.00	8553.00	17106.00	3421.20
125	Chittoor	G D Nellore	1066	1283	70	848	3267	4900.50	4900.50	9801.00	1960.20
126	Chittoor	G D Nellore	1128	1652	242	1173	4195	6292.50	6292.50	12585.00	2517.00
127	YSR Kadapa	Pulivendla	1076	369	78	2417	3940	5910.00	6087.30	11997.30	2364.00
128	YSR Kadapa	Mydukur	465	184	0	513	1162	1743.00	1888.25	3631.25	697.20
129	YSR Kadapa	Rajampet	299	126	13	807	1245	1867.50	1923.53	3791.03	747.00
130	YSR Kadapa	Badvel	472	235	30	693	1430	2145.00	2323.75	4468.75	858.00
131	YSR Kadapa	Kamalapuram	510	558	106	1380	2554	3831.00	3945.93	7776.93	1532.40
132	YSR Kadapa	Proddatur	144	214	7	219	584	876.00	902.28	1778.28	350.40
133	YSR Kadapa	Jammalamadugu	57	66	7	357	487	730.50	752.45	1482.95	292.20
134	YSR Kadapa	Rajampet	251	182	47	336	816	1224.00	1260.72	2484.72	489.60
135	YSR Kadapa	Kodur	423	388	110	463	1384	2076.00	2138.28	4214.28	830.40
136	Ananthapuramu	Kalyanadurg	128	150	41	1076	1395	2092.50	2155.28	4247.78	837.00
137	Ananthapuramu	Rayadurg	54	73	11	654	792	1188.00	1223.64	2411.64	475.20
138	Ananthapuramu	Tadipatri	278	236	5	2186	2705	4057.50	4192.75	8250.25	1623.00
139	Ananthapuramu	Hindupur	73	79	4	344	500	750.00	772.50	1522.50	300.00
140	Ananthapuramu	Puttaparthi	3	5	1	30	39	58.50	60.25	118.75	23.40

8



141	Ananthapuramu	Hindupur	81	98	1	537	717	1075.50	1107.76	2183.26	430.20
142	Ananthapuramu	Uravakonda	283	812	151	2513	3759	5638.50	5807.65	11446.15	2255.40
143	Kurnool	Nandyal	1135	1004	93	3948	6180	9270.00	10166.10	19436.10	3708.00
144	Kurnool	Nandikotkur	37	1197	243	3	1480	2220.00	2220.00	4440.00	888.00
145	Kurnool	Dhone	214	209	38	1011	1472	2208.00	2208.00	4416.00	883.20
146	Kurnool	Gudur	11	116	120	0	247	370.50	370.50	741.00	148.20
147	Kurnool	Gudur (Kodumur)	1	129	34	0	164	246.00	246.00	492.00	98.40
148	Kurnool	Panyam	472	336	25	1526	2359	3538.50	3538.50	7077.00	1415.40
149	Kurnool	Dhone	64	122	5	328	519	778.50	778.50	1557.00	311.40
150	Kurnool	Yemmiganur	245	2308	23	6538	9114	13671.00	13671.00	27342.00	5468.40
151	Kurnool	Mantralayam	352	2343	94	7855	10644	15966.00	16232.00	32198.00	6386.40
152	Kurnool	Kodumur	288	1403	44	2487	4222	6333.00	6333.00	12666.00	2533.20
153	Kurnool	Dhone	160	352	70	1785	2367	3550.50	3550.50	7101.00	1420.20
154	Kurnool	Alur	279	2200	153	7119	9751	14626.50	14626.50	29253.00	5850.60
155	Kurnool	Adoni	252	1367	32	3381	5032	7548.00	7548.00	15096.00	3019.20
156	Kurnool	Patukonda	303	1280	320	4740	6643	9964.50	9964.50	19929.00	3985.80
157	Kurnool	Nandikotkur	554	3864	2064	129	6611	9916.50	9916.50	19833.00	3966.60
		<b>Total</b>	<b>134039</b>	<b>135148</b>	<b>21563</b>	<b>332203</b>	<b>622953</b>	<b>934429.50</b>	<b>983224.10</b>	<b>1917653.60</b>	<b>373771.80</b>



**Annexure XXII- Proposals regarding curtailment/cancellation/revision submitted by State of Andhra Pradesh**

**A: Curtailment of 2,32,166 houses in 330 BLC project.**

SL No	District	Name of the ULB	CSMC Approval Date	No of Houses as per DPR approved by CSMC	No of Houses proposed for surrender	No of House s as per the Revised DPR	Original Project Cost	Revised Project Cost	Original Central Assistance	Revised Central Assistance	Original State Share	Revised State Share	Original Ben. Share	Revised Ben. Share
1	Vizianagaram	Nellimarla	18.11.2015	325	63	262	1137.50	917.00	487.50	393.00	325.00	262.00	325.00	262.00
2		Parvathipuram	18.11.2015	836	274	562	2926.00	1967.00	1254.00	843.00	836.00	562.00	836.00	562.00
3		Saluru	18.11.2015	588	195	393	2058.00	1375.50	882.00	589.50	588.00	393.00	588.00	393.00
4		Bobbili	18.11.2015	382	164	218	1337.00	763.00	573.00	327.00	382.00	218.00	382.00	218.00
5		Vizianagaram	18.11.2015	4510	2281	2229	15785.00	7801.50	6765.00	3343.50	4510.00	2229.00	4510.00	2229.00
6	Visakhapatnam	GVMC	18.11.2015	10912	3902	7010	38192.00	24535.00	16368.00	10515.00	10912.00	7010.00	10912.00	7010.00
7	East Godavari	Tuni	18.11.2015	4500	3496	1004	15750.00	3514.00	6750.00	1506.00	4500.00	1004.00	4500.00	1004.00
8		Upparagudem	18.11.2015	598	400	198	2093.00	693.00	897.00	297.00	598.00	198.00	598.00	198.00
9	West Godavari	Eluru	18.11.2015	1190	268	922	4165.00	3227.00	1785.00	1383.00	1190.00	922.00	1190.00	922.00
10		Palacole	18.11.2015	310	179	131	1085.00	458.50	465.00	196.50	310.00	131.00	310.00	131.00
11		Tadepalligudem	18.11.2015	410	174	236	1435.00	826.00	615.00	354.00	410.00	236.00	410.00	236.00
12	Krishna	Vijayawada	18.11.2015	10000	8650	1350	35000.00	4725.00	15000.00	2025.00	10000.00	1350.00	10000.00	1350.00
13		Machilipatnam	18.11.2015	1850	1071	779	6475.00	2726.50	2775.00	1168.50	1850.00	779.00	1850.00	779.00
14	Guntur	GUNTUR	18.11.2015	11808	5607	6201	41328.00	21703.50	17712.00	9301.50	11808.00	6201.00	11808.00	6201.00
15	Prakasam	ONGOLE	18.11.2015	500	171	329	1750.00	1151.50	750.00	493.50	500.00	329.00	500.00	329.00
16		CHIRALA	18.11.2015	612	308	304	2142.00	1064.00	918.00	456.00	612.00	304.00	612.00	304.00
17	SPSR	NELLORE	18.11.2015	5240	3931	1309	18340.00	4581.50	7860.00	1963.50	5240.00	1309.00	5240.00	1309.00

✓

18	Nellore	KAVALI	18.11.2015	1000	482.00	518	3500.00	1813.00	1500.00	777.00	1000.00	518.00	1000.00	518.00
19	Chittoor	CHITTOOR	18.11.2015	1453	421	1032	5085.50	3612.00	2179.50	1548.00	1453.00	1032.00	1453.00	1032.00
20		MADANAPALLE	18.11.2015	1020	613	407	3570.00	1424.50	1530.00	610.50	1020.00	407.00	1020.00	407.00
21		SRIKALAHASTI	18.11.2015	517	205	312	1809.50	1092.00	775.50	468.00	517.00	312.00	517.00	312.00
22		TIRUPATI	18.11.2015	2250	1224	1026	7875.00	3591.00	3375.00	1539.00	2250.00	1026.00	2250.00	1026.00
23	YSR	Kadapa ULB	18.11.2015	2234	1129	1105	7819.00	3867.50	3351.00	1657.50	2234.00	1105.00	2234.00	1105.00
24	Kadapa	Rayachoty ULB	18.11.2015	639	330	309	2236.50	1081.50	958.50	463.50	639.00	309.00	639.00	309.00
25		Mydukur ULB	18.11.2015	500	187	313	1750.00	1095.50	750.00	469.50	500.00	313.00	500.00	313.00
26	Ananthapur	ANANTAPURAM	18.11.2015	2000	1205	795	7000.00	2782.50	3000.00	1192.50	2000.00	795.00	2000.00	795.00
27		DELARMAVARAM	18.11.2015	1400	460	940	4900.00	3290.00	2100.00	1410.00	1400.00	940.00	1400.00	940.00
28		GUNTAKAL	18.11.2015	2000	1223	777	7000.00	2719.50	3000.00	1165.50	2000.00	777.00	2000.00	777.00
29		HINDUPUR	18.11.2015	500	182	318	1750.00	1113.00	750.00	477.00	500.00	318.00	500.00	318.00
30		KADIRI	18.11.2015	1000	523	477	3500.00	1669.50	1500.00	715.50	1000.00	477.00	1000.00	477.00
31		RAYADURG	18.11.2015	1307	509	798	4574.50	2793.00	1960.50	1197.00	1307.00	798.00	1307.00	798.00
32	Kurnool	Nandyal	18.11.2015	650	305	345	2275.00	1207.50	975.00	517.50	650.00	345.00	650.00	345.00
		TOTAL		73041	40132	32909	255643.50	115181.50	109561.50	49303.50	73041.00	32909.00	73041.00	32909.00

Project wise details for Curtailment of Houses under BLC Vertical in ULBs for the Year 2017-18 (Rs. In Lakh)

SL No	District	Name of the ULB	CSMC Approval Date	No of Houses as per DPR approved by CSMC	No of Houses proposed for surrender	No of Houses as per the Revised DPR	Original Project Cost	Revised Project Cost	Original Central Assistance	Revised Central Assistance	Original State Share	Revised State Share	Original Benef Share	Revised Benef Share
33	Srikakulam	Amadalavaasa	23-08-2017	1290	538	752	4515.00	2632.00	1935.00	1128.00	1290.00	752.00	1290.00	752.00
34		Srikakulam	24-07-2017	1936	1053	883	6776.00	3090.50	2904.00	1324.50	1936.00	883.00	1936.00	883.00

35		Rajam	23-08-2017	1039	294	745	3636.50	2607.50	1558.50	1117.50	1039.00	745.00	1039.00	745.00
36		Palakonda	23-08-2017	1128	330	798	3948.00	2793.00	1692.00	1197.00	1128.00	798.00	1128.00	798.00
37		Ichapuram	23-08-2017	1332	300	1232	5362.00	4312.00	2298.00	1848.00	1532.00	1232.00	1532.00	1232.00
38		Palasa	23-08-2017	1291	539	752	4518.50	2632.00	1936.50	1128.00	1291.00	752.00	1291.00	752.00
39	Visakhapatnam	GVNIC	27-12-2017	8000	2264	5736	28000.00	20076.00	12000.00	8604.00	8000.00	5736.00	8000.00	5736.00
40		Elamanchili	27-12-2017	1465	654	811	5127.50	2838.50	2197.50	1216.50	1465.00	811.00	1465.00	811.00
41		Narsipatnam	27-12-2017	2151	1107	1044	7528.50	3654.00	3226.50	1566.00	2151.00	1044.00	2151.00	1044.00
42	East Godavari	Gollaprolu	24-07-2017	875	297	578	3062.50	2023.00	1312.50	867.00	875.00	578.00	875.00	578.00
43		Kakinada	23-08-2017	5864	3084	2780	20524.00	9730.00	8796.00	4170.00	5864.00	2780.00	5864.00	2780.00
44		Mandapeta	24-07-2017	1050	471	579	3675.00	2026.50	1575.00	868.50	1050.00	579.00	1050.00	579.00
45		Mummidivaram	24-07-2017	2114	1627	487	7399.00	1704.50	3171.00	730.50	2114.00	487.00	2114.00	487.00
46		Peddapuram	24-07-2017	773	153	620	2705.50	2170.00	1159.50	930.00	773.00	620.00	773.00	620.00
47	West Godavari	Rajahmundry	24-07-2017	2186	1105	1081	7651.00	3783.50	3279.00	1621.50	2186.00	1081.00	2186.00	1081.00
48		Ramachandrapuram	23-08-2017	588	95	493	2058.00	1725.50	882.00	739.50	588.00	493.00	588.00	493.00
49		Samalkor	24-07-2017	935	323	612	3272.50	2142.00	1402.50	918.00	935.00	612.00	935.00	612.00
50		Ycleswaram	24-07-2017	2145	1323	822	7507.50	2877.00	3217.50	1233.00	2145.00	822.00	2145.00	822.00
51		Bhimavaram	24-07-2017	240	2	238	840.00	833.00	360.00	357.00	240.00	238.00	240.00	238.00
52	West Godavari	Eluru	24-07-2017	1620	549	1071	5670.00	3748.50	2430.00	1606.50	1620.00	1071.00	1620.00	1071.00
53		Jangareddygudem	24-07-2017	776	119	657	2716.00	2299.50	1164.00	985.50	776.00	657.00	776.00	657.00
54		Kovvur	24-07-2017	546	161	385	1911.00	1347.50	819.00	577.50	546.00	385.00	546.00	385.00
55		Narsapuram	23-08-2017	747	118	629	2614.50	2201.50	1120.50	943.50	747.00	629.00	747.00	629.00

8

56	Krishna	Nidadavole	24-07-2017	816	146	670	2856.00	2345.00	1224.00	1005.00	816.00	670.00	816.00	670.00
57		Palacole	24-07-2017	146	3	143	511.00	500.50	219.00	214.50	146.00	143.00	146.00	143.00
58		Tadepalligudem	27-12-2017	671	31	640	2348.50	2240.00	1006.50	960.00	671.00	640.00	671.00	640.00
59		Tanuku	24-07-2017	619	17	602	2166.50	2107.00	928.50	903.00	619.00	602.00	619.00	602.00
60		Gudivada	24-07-2017	1115	793	322	3902.50	1127.00	1672.50	483.00	1115.00	322.00	1115.00	322.00
61		Jaggiahpet	24-07-2017	1905	1567	338	6667.50	1183.00	2857.50	507.00	1905.00	338.00	1905.00	338.00
62		Machilipatnam	23-08-2017	979	410	569	3426.50	1991.50	1468.50	853.50	979.00	569.00	979.00	569.00
63		Nandigama	23-08-2017	1379	367	1012	4826.50	3542.00	2068.50	1518.00	1379.00	1012.00	1379.00	1012.00
64		Nuzvid	23-08-2017	300	20	280	1050.00	980.00	450.00	420.00	300.00	280.00	300.00	280.00
65		Pedana	23-08-2017	853	370	483	2985.50	1690.50	1279.50	724.50	853.00	483.00	853.00	483.00
66	Guntur	Penamaluru (Vuyyuru)	23-08-2017	253	17	236	885.50	826.00	379.50	354.00	253.00	236.00	253.00	236.00
67		Tiruvuru	23-08-2017	1358	670	688	4753.00	2408.00	2037.00	1032.00	1358.00	688.00	1358.00	688.00
68		Bapatla	24-07-2017	2231	1680	551	7808.50	1928.50	3346.50	826.50	2231.00	551.00	2231.00	551.00
69		Chilakaluripet	24-07-2017	1017	276	741	3559.50	2593.50	1525.50	1111.50	1017.00	741.00	1017.00	741.00
70		Macherla	24-07-2017	1208	587	621	4228.00	2173.50	1812.00	931.50	1208.00	621.00	1208.00	621.00
71		Mangalagiri	24-07-2017	163	57	106	570.50	371.00	244.50	159.00	163.00	106.00	163.00	106.00
72		Narasaraopet	24-07-2017	379	192	187	1326.50	654.50	568.50	280.50	379.00	187.00	379.00	187.00
73		Piduguralla	24-07-2017	1257	618	639	4399.50	2236.50	1885.50	958.50	1257.00	639.00	1257.00	639.00
74		Ponnur	24-07-2017	975	425	550	3412.50	1925.00	1462.50	825.00	975.00	550.00	975.00	550.00
75		Repalle	24-07-2017	240	76	164	840.00	574.00	360.00	246.00	240.00	164.00	240.00	164.00
76		Sattenapalli	24-07-2017	416	96	320	1456.00	1120.00	624.00	480.00	416.00	320.00	416.00	320.00

62

211

77		Tadepalli	24-07-2017	27	3	24	94.50	84.00	40.50	36.00	27.00	24.00	27.00	24.00
78		Tenali	24-07-2017	719	89	630	2516.50	2205.00	1078.50	945.00	719.00	630.00	719.00	630.00
79		Vinukonda	24-07-2017	558	171	387	1953.00	1354.50	837.00	580.50	558.00	387.00	558.00	387.00
80	Prakasam	Addanki	23-08-2017	309	76	233	1081.50	815.50	463.50	349.50	309.00	233.00	309.00	233.00
81		Chirala	23-08-2017	768	281	487	2688.00	1704.50	1152.00	730.50	768.00	487.00	768.00	487.00
82		Chimakurthy	27-12-2017	342	16	326	1197.00	1141.00	513.00	489.00	342.00	326.00	342.00	326.00
83		Ongole	23-08-2017	900	267	633	3150.00	2215.50	1350.00	949.50	900.00	633.00	900.00	633.00
84	SPSR Nellore	Atmakur	24-07-2017	1471	687	784	5148.50	2744.00	2206.50	1176.00	1471.00	784.00	1471.00	784.00
85		Gudur	23-08-2017	1175	700	475	4112.50	1662.50	1762.50	712.50	1175.00	475.00	1175.00	475.00
86		Kavali	23-08-2017	1561	729	832	5463.50	2912.00	2341.50	1248.00	1561.00	832.00	1561.00	832.00
87		Nellore	27-12-2017	2518	908	1610	8813.00	5635.00	3777.00	2415.00	2518.00	1610.00	2518.00	1610.00
88		Venkatagiri	24-07-2017	1507	640	867	5274.50	3034.50	2260.50	1300.50	1507.00	867.00	1507.00	867.00
89	Chittoor	Chittoor	27-12-2017	572	120	452	2002.00	1582.00	858.00	678.00	572.00	452.00	572.00	452.00
90			27-12-2017	769	179	590	2691.50	2065.00	1153.50	885.00	769.00	590.00	769.00	590.00
91		Madanapalle	23-08-2017	900	187	713	3150.00	2495.50	1350.00	1069.50	900.00	713.00	900.00	713.00
92		Nagari	23-08-2017	1422	215	1207	4977.00	4224.50	2133.00	1810.50	1422.00	1207.00	1422.00	1207.00
93		Palamaner	23-08-2017	474	84	390	1673.22	1376.70	711.00	585.00	474.00	390.00	488.22	401.70
94		Punganur	23-08-2017	1246	238	1008	4361.00	3528.00	1869.00	1512.00	1246.00	1008.00	1246.00	1008.00
95		Puttur	23-08-2017	1923	709	1214	6730.50	4249.00	2884.50	1821.00	1923.00	1214.00	1923.00	1214.00
96		Kadapa	24-07-2017	1553	584	969	5435.50	3391.50	2329.50	1453.50	1553.00	969.00	1553.00	969.00
97	YSR Kadapa	Rayachoti	24-07-2017	705	243	462	2467.50	1617.00	1057.50	693.00	705.00	462.00	705.00	462.00

34

98		Prodattur	24-07-2017	1270	132	1138	4445.00	3983.00	1905.00	1707.00	1270.00	1138.00	1270.00	1138.00
99		Jamalamadugu	24-07-2017	676	134	542	2366.00	1897.00	1014.00	813.00	676.00	542.00	676.00	542.00
100		Pulivendula	24-07-2017	1237	437	800	4329.50	2800.00	1855.50	1200.00	1237.00	800.00	1237.00	800.00
101		Yerraguntla	24-07-2017	292	109	183	1022.00	640.50	438.00	274.50	292.00	183.00	292.00	183.00
102		Badvel	24-07-2017	1530	560	970	5355.00	3395.00	2295.00	1455.00	1530.00	970.00	1530.00	970.00
103		Rajampeta	24-07-2017	528	139	389	1848.00	1361.50	792.00	583.50	528.00	389.00	528.00	389.00
104	Ananthapur am	Anantapuramu	24-07-2017	2000	1005	995	7000.00	3482.50	3000.00	1492.50	2000.00	995.00	2000.00	995.00
105		Dharmavaram	23-08-2017	2400	600	1800	8400.00	6300.00	3600.00	2700.00	2400.00	1800.00	2400.00	1800.00
106		Goory	23-08-2017	1159	609	550	4056.50	1925.00	1738.50	825.00	1159.00	550.00	1159.00	550.00
107		Guntakal	24-07-2017	1330	918	412	4655.00	1442.00	1995.00	618.00	1330.00	412.00	1330.00	412.00
108			27-12-2017	2015	1191	824	7052.50	2884.00	3022.50	1236.00	2015.00	824.00	2015.00	824.00
109		Hindupur	23-08-2017	819	267	552	2866.50	1932.00	1228.50	828.00	819.00	552.00	819.00	552.00
110		Kalyandurg	23-08-2017	1557	549	1008	5449.50	3528.00	2335.50	1512.00	1557.00	1008.00	1557.00	1008.00
111		Madakasira	23-08-2017	2116	1374	742	7406.00	2597.00	3174.00	1113.00	2116.00	742.00	2116.00	742.00
112		Pamidi	24-07-2017	545	272	273	1907.50	955.50	817.50	409.50	545.00	273.00	545.00	273.00
113		Puttaparthi	23-08-2017	1507	690	817	5274.50	2859.50	2260.50	1225.50	1507.00	817.00	1507.00	817.00
114	Kurnool	Rayadurg	27-12-2017	609	158	451	2131.50	1578.50	913.50	676.50	609.00	451.00	609.00	451.00
115		Tadipatri	23-08-2017	1000	100	900	3500.00	3150.00	1500.00	1350.00	1000.00	900.00	1000.00	900.00
116		Allagadda	24-07-2017	1442	252	1190	5047.00	4165.00	2163.00	1785.00	1442.00	1190.00	1442.00	1190.00
117		Atmakur	24-07-2017	4731	331	4400	16558.50	15400.00	7096.50	6600.00	4731.00	4400.00	4731.00	4400.00
118		Nandyal	24-07-2017	2500	839	1661	8750.00	5813.50	3750.00	2491.50	2500.00	1661.00	2500.00	1661.00
119		Adoni	23-08-2017	1889	583	1306	6611.50	4571.00	2833.50	1959.00	1889.00	1306.00	1889.00	1306.00
120		Yemmiganur	27-12-2017	1511	535	976	5288.50	3416.00	2266.50	1464.00	1511.00	976.00	1511.00	976.00
121		Dhone	27-12-2017	2040	619	1421	7140.00	4973.50	3060.00	2131.50	2040.00	1421.00	2040.00	1421.00

4

213

122		Gudur	27-12-2017	1142	382	760	3997.00	2660.00	1713.00	1140.00	1142.00	760.00	1142.00	760.00
123		Nandikotkur	24-07-2017	442	34	408	1547.00	1428.00	663.00	612.00	442.00	408.00	442.00	408.00
124		Kurnool	24-07-2017	4153	1878	2275	14535.50	7962.50	6229.50	3412.50	4153.00	2275.00	4153.00	2275.00
		<b>TOTAL</b>		122430	46747	75683	428519.22	264902.20	183645.00	113524.50	122430.00	75683.00	122444.22	75694.00

**Project wise details for Curtailment of Houses under BLC Vertical in ULBs for the Year 2018-19 (Rs. In Lakh)**

SL No	District	Name of the ULB	CSMC Approval Date	No of Houses as per DPR approved by CSMC	No of Houses proposed for surrender	No of Houses as per the Revised DPR	Original Project Cost	Revised Project Cost	Original Central Assistance	Revised Central Assistance	Original State Share	Revised State Share	Original Benef Share	Revised Benef Share
125	Srikakulam	Amadalavalasa	23/08/2018	373	80	293	1305.50	1025.50	559.50	439.50	373.00	293.00	373.00	293.00
126		Rajam	23/08/2018	280	90	190	1050.00	665.00	420.00	285.00	280.00	190.00	350.00	190.00
127		Palakonda	23/08/2018	474	95	379	1659.00	1326.50	711.00	568.50	474.00	379.00	474.00	379.00
128			30/10/2018	765	328	437	2677.50	1529.50	1147.50	655.50	765.00	437.00	765.00	437.00
129	Vizianagaram	Vizianagaram	30/05/2018	1412	970	442	4942.00	1547.00	2118.00	663.00	1412.00	442.00	1412.00	442.00
130			30/05/2018	1503	1132	371	5260.50	1298.50	2254.50	556.50	1503.00	371.00	1303.00	371.00
131		Nellimada	23/08/2018	662	159	503	2317.00	1760.50	993.00	754.50	662.00	503.00	662.00	503.00
132		Bobbili	30/05/2018	611	243	368	2138.50	1288.00	916.50	552.00	611.00	368.00	611.00	368.00
133		Parvathipuram	23/08/2018	808	399	409	2828.00	1431.50	1212.00	613.50	808.00	409.00	808.00	409.00
134		Saluru	30/05/2018	719	48	671	2516.50	2348.50	1078.50	1006.50	719.00	671.00	719.00	671.00
135		Amalapuram (SC)	26/09/2018	381	121	260	1333.50	910.00	571.50	390.00	381.00	260.00	381.00	260.00
136		Pithapuram	30/05/2018	693	147	546	2425.50	1911.00	1039.50	819.00	693.00	546.00	693.00	546.00
137	West Godavari	Bhimavaram	30/01/2019	153	21	132	535.50	462.00	229.50	198.00	153.00	132.00	153.00	132.00
138		Chintalapudi (SC)	30/10/2018	518	206	312	1813.00	1092.00	777.00	468.00	518.00	312.00	518.00	312.00

28



139	Krishna	Nuzvid	25.02.2019	420	117	303	1470.00	1060.50	630.00	454.50	420.00	303.00	420.00	303.00
140		Vyyuru	30/01/2019	126	96	30	441.00	105.00	189.00	45.00	126.00	30.00	126.00	30.00
141	Guntur	Mangalagiri	23/08/2018	122	19	103	427.00	360.50	183.00	154.50	122.00	103.00	122.00	103.00
142			30/01/2019	78	53	25	273.00	87.50	117.00	37.50	78.00	25.00	78.00	25.00
143			23/08/2018	102	31	71	357.00	248.50	153.00	106.50	102.00	71.00	102.00	71.00
144		Sattenapalle	23/08/2018	272	103	169	952.00	591.50	408.00	253.50	272.00	169.00	272.00	169.00
145		Chilakaluripeta	30/10/2018	255	32	223	892.50	780.50	382.50	334.50	255.00	223.00	255.00	223.00
146		Narasaraopet	26/09/2018	717	322	395	2509.50	1382.50	1075.50	592.50	717.00	395.00	717.00	395.00
147		Vinukonda	30/01/2019	250	65	185	875.00	647.50	375.00	277.50	250.00	185.00	250.00	185.00
148		Repalle	26/09/2018	233	99	134	815.50	469.00	349.50	201.00	233.00	134.00	233.00	134.00
149		Tenali	30/05/2018	675	125	550	2362.50	1925.00	1012.50	825.00	675.00	550.00	675.00	550.00
150	Prakasam	Addanki	30/05/2018	231	51	180	808.50	630.00	346.50	270.00	231.00	180.00	231.00	180.00
151		Chirala	23/08/2018	2068	688	1380	7238.00	4830.00	3102.00	2070.00	2068.00	1380.00	2068.00	1380.00
152		Ongole	30/05/2018	1005	14	991	3517.50	3468.50	1507.50	1486.50	1005.00	991.00	1005.00	991.00
153		Kandukur	25.02.2019	419	65	354	1466.50	1239.00	628.50	531.00	419.00	354.00	419.00	354.00
154	SPSR Nellore	Nellore City	30/01/2019	872	419	453	3052.00	1585.50	1308.00	679.50	872.00	453.00	872.00	453.00
155	Chittoor	Punganur	25/02/2019	1082	429	653	3787.00	2285.50	1623.00	979.50	1082.00	653.00	1082.00	653.00
156		Srikalahasti	30/05/2018	1019	199	820	3566.50	2870.00	1528.50	1230.00	1019.00	820.00	1019.00	820.00
157		Chittoor	25/02/2019	1201	395	806	4203.50	2821.00	1801.50	1209.00	1201.00	806.00	1201.00	806.00
158	YSR	Kadapa	27/12/2018	1311	815	496	4588.50	1736.00	1966.50	744.00	1311.00	496.00	1311.00	496.00

4

215

159	Kadapa	Proddatur	30/01/2019	505	274	231	1767.50	808.50	757.50	346.50	505.00	231.00	231.00
160		Jammalamadugu	30/01/2019	359	105	254	1256.50	889.00	538.50	381.00	359.00	254.00	254.00
161		Yerraguntla	30/10/2018	419	101	318	1466.50	1113.00	628.50	477.00	419.00	318.00	318.00
162			27/12/2018	102	27	75	357.00	262.50	153.00	112.50	102.00	75.00	75.00
163		Rajampet	26/09/2018	252	0	252	882.00	882.00	378.00	378.00	252.00	252.00	252.00
164	Ananthapuram	Guntakal	30/10/2018	700	5	695	2450.00	2432.50	1050.00	1042.50	700.00	695.00	695.00
165		Guntakal	30/05/2018	503	26	477	1760.50	1669.50	754.50	715.50	503.00	477.00	477.00
166		Dharmavaram	30/10/2018	5169	1279	3890	18091.50	13615.00	7753.50	5835.00	5169.00	3890.00	3890.00
167		Kalyandurg	30/05/2018	3000	430	2570	10500.00	8995.00	4500.00	3855.00	3000.00	2570.00	2570.00
168		Hindupur	26/09/2018	786	348	438	2751.00	1533.00	1179.00	657.00	786.00	438.00	438.00
169		Kadiri	30/05/2018	814	309	505	2849.00	1767.50	1221.00	757.50	814.00	505.00	505.00
170	Kurnool	Nandikotkur (SC)	30/05/2018	2058	937	1121	7203.00	3923.50	3087.00	1681.50	2058.00	1121.00	1121.00
		TOTAL		36477	12017	24460	127739.50	85610.00	54715.50	36690.00	36477.00	24460.00	24460.00

Project wise details for curtailment of Houses under BLC vertical in UDAs for the Year 2018-19 (Rs. In Lakh)

SL No	District	Name of the Constituency in UDA	CSMC Approval Date	No of Houses as per DPR approved by CSMC	No of Houses proposed for surrender	No of Houses as per the Revised DPR	Original Project Cost	Revised Project Cost	Original Central Assistance	Revised Central Assistance	Original State Share	Revised State Share	Original Benef Share	Revised Benef Share
171	Srikakulam	Amadalavalasa	26/09/2018	2583	1683	900	6457.50	2250.00	3874.50	1350.00	1291.50	450.00	1291.50	450.00

64

172		Etcherla	26/09/2018	16575	10001	6574	41437.50	16435.00	24862.50	9861.00	8287.50	3287.00	8287.50	3287.00
173		Narasannapeta	26/09/2018	3670	718	2952	9175.00	7380.00	5503.00	4428.00	1835.00	1476.00	1835.00	1476.00
174		Srikakulam	26/09/2018	3673	676	2997	9182.50	7492.50	5509.50	4495.50	1836.50	1498.50	1836.50	1498.50
175		Rajam	26/09/2018	2351	950	1401	5877.50	3502.50	3526.50	2101.50	1175.50	700.50	1175.50	700.50
176	Vizianagaram	Gajapathinagaram	27/12/2018	1145	545	600	2862.50	1500.00	1717.50	900.00	572.50	300.00	572.50	300.00
177			26/09/2018	3129	1101	2028	7822.50	5070.00	4693.50	3042.00	1564.50	1014.00	1564.50	1014.00
178		Nellimarla	30/10/2018	3525	1783	1742	8812.50	4355.00	5287.50	2613.00	1762.50	871.00	1762.50	871.00
179			26/09/2018	4260	1984	2276	10650.00	5690.00	6390.00	3414.00	2130.00	1138.00	2130.00	1138.00
180		Cheepurupalle	30/10/2018	4590	1854	2736	11475.00	6840.00	6885.00	4104.00	2295.00	1368.00	2295.00	1368.00
181			26/09/2018	464	159	305	1160.00	762.50	696.00	457.50	232.00	152.50	232.00	152.50
182		Vizianagaram	30/10/2018	500	468	32	1250.00	80.00	750.00	48.00	250.00	16.00	250.00	16.00
183			26/09/2018	500	487	13	1250.00	32.50	750.00	19.50	250.00	6.50	250.00	6.50
184		Strungavarapukota	26/09/2018	5406	1979	3427	13515.00	8567.50	8109.00	5140.50	2703.00	1713.50	2703.00	1713.50
185		Gajapathinagaram	30/10/2018	6000	3154	2846	15000.00	7115.00	9000.00	4269.00	3000.00	1423.00	3000.00	1423.00
186	Visakhapatnam	Yelamanchili	26/09/2018	7085	6017	1068	17712.50	2670.00	10627.50	1602.00	3542.50	534.00	3542.50	534.00
187		Anakapalle	26/09/2018	9361	4350	5011	23402.50	12527.50	14041.50	7516.50	4680.50	2505.50	4680.50	2505.50
188		Payakaraopet (SC)	26/09/2018	8005	5744	2261	20012.50	5652.50	12007.50	3391.50	4002.50	1130.50	4002.50	1130.50
189		Pendurthi	26/09/2018	6370	3032	3338	15925.00	8345.00	9555.00	5007.00	3185.00	1669.00	3185.00	1669.00
190		Bhimili	26/09/2018	7359	4259	3100	18397.50	7750.00	11038.50	4650.00	3679.50	1550.00	3679.50	1550.00
191	West Godavari	Achanta	30/01/2019	3273	1187	2086	8182.50	5215.00	4909.50	3129.00	1636.50	1043.00	1636.50	1043.00
192		Bhimavaram	30/01/2019	630	382	248	1575.00	620.00	945.00	372.00	315.00	124.00	315.00	124.00
193		Chintalapudi (SC)	30/01/2019	2100	1486	614	5250.00	1535.00	3150.00	921.00	1050.00	307.00	1050.00	307.00
194		Denduluru	30/01/2019	3540	2496	1044	8850.00	2610.00	5310.00	1566.00	1770.00	522.00	1770.00	522.00
195		Eluru	30/01/2019	1291	927	364	3227.50	910.00	1936.50	546.00	645.50	182.00	645.50	182.00

196	Gopalapuram (SC)	30/01/2019	354	266	88	885.00	220.00	531.00	132.00	177.00	44.00	177.00	44.00
197	Kovur (SC)	30/01/2019	2871	1829	1042	7177.50	2605.00	4306.50	1563.00	1435.50	521.00	1435.50	521.00
198	Narasapuram	30/01/2019	2408	1253	1155	6020.00	2887.50	3612.00	1732.50	1204.00	577.50	1204.00	577.50
199	Nidadavole	30/01/2019	4108	2835	1273	10270.00	3182.50	6162.00	1909.50	2054.00	636.50	2054.00	636.50
200	Palacole	30/01/2019	1438	533	905	3595.00	2262.50	2157.00	1357.50	719.00	452.50	719.00	452.50
201	Polavaram	30/01/2019	297	236	61	742.50	152.50	445.50	91.50	148.50	30.50	148.50	30.50
202	Tadepalligudem	30/01/2019	1500	900	600	3750.00	1500.00	2250.00	900.00	750.00	300.00	750.00	300.00
203	Tanuku	30/01/2019	4464	2514	1950	11160.00	4875.00	6696.00	2925.00	2232.00	975.00	2232.00	975.00
204	Undi	30/01/2019	3758	1851	1907	9395.00	4767.50	5637.00	2860.50	1879.00	953.50	1879.00	953.50
205	Ungutur	30/01/2019	2847	2083	764	7117.50	1910.00	4270.50	1146.00	1423.50	382.00	1423.50	382.00
206	Ramachandrapuram	30/01/2019	999	505	494	2497.50	1235.00	1498.50	741.00	499.50	247.00	499.50	247.00
207	Korhapeta	26/09/2018	668	306	362	1670.00	905.00	1002.00	543.00	334.00	181.00	334.00	181.00
208	Rajanagar	26/09/2018	467	25	442	1167.50	1105.00	700.50	663.00	233.50	221.00	233.50	221.00
209		30/01/2019	459	17	442	1147.50	1105.00	688.50	663.00	229.50	221.00	229.50	221.00
210	Mandapeta	25/02/2019	399	350	49	997.50	122.50	598.50	73.50	199.50	24.50	199.50	24.50
211	Tuni	25/02/2019	310	128	182	775.00	455.00	465.00	273.00	155.00	91.00	155.00	91.00
212	Pithapuram	27/12/2018	306	92	214	765.00	535.00	459.00	321.00	153.00	107.00	153.00	107.00
213	Tuni	30/01/2019	304	64	240	760.00	600.00	456.00	360.00	152.00	120.00	152.00	120.00
214	Anaparthi	27/12/2018	286	50	236	715.00	590.00	429.00	354.00	143.00	118.00	143.00	118.00
215	Jaggampeta	30/01/2019	272	116	156	680.00	390.00	408.00	234.00	136.00	78.00	136.00	78.00
216	Rajahmundry Rural	26/09/2018	248	46	202	620.00	505.00	372.00	303.00	124.00	101.00	124.00	101.00
217	Peddapuram	27/12/2018	240	150	90	600.00	225.00	360.00	135.00	120.00	45.00	120.00	45.00
218	Anaparthi	30/01/2019	226	128	98	565.00	245.00	339.00	147.00	113.00	49.00	113.00	49.00
219	Mandapeta	26/09/2018	212	142	70	530.00	175.00	318.00	105.00	106.00	35.00	106.00	35.00

East  
Godavari

85

220	Rajahmundry Rural	26/09/2018	208	113	95	520.00	237.50	312.00	142.50	104.00	47.50	104.00	47.50
221	Jaggampeta	30/01/2019	205	73	132	512.50	330.00	307.50	198.00	102.50	66.00	102.50	66.00
222	Rajanagaram	26/09/2018	193	29	164	482.50	410.00	289.50	246.00	96.50	82.00	96.50	82.00
223	Jaggampeta	27/12/2018	179	17	162	447.50	405.00	268.50	243.00	89.50	81.00	89.50	81.00
224	Jaggampeta	27/12/2018	177	46	131	442.50	327.50	265.50	196.50	88.50	65.50	88.50	65.50
225	Anaparthi	27/12/2018	164	52	112	410.00	280.00	246.00	168.00	82.00	56.00	82.00	56.00
226	Anaparthi	27/12/2018	148	49	99	370.00	247.50	222.00	148.50	74.00	49.50	74.00	49.50
227	Jaggampeta	27/12/2018	144	14	130	360.00	325.00	216.00	195.00	72.00	65.00	72.00	65.00
228	Jaggampeta	25/02/2019	132	72	60	330.00	150.00	198.00	90.00	66.00	30.00	66.00	30.00
229	Kakinada Rural	27/12/2018	118	73	45	295.00	112.50	177.00	67.50	59.00	22.50	59.00	22.50
230	Jaggampeta	30/01/2019	111	59	52	277.50	130.00	166.50	78.00	55.50	26.00	55.50	26.00
231	Anaparthi	27/12/2018	104	70	34	260.00	85.00	156.00	51.00	52.00	17.00	52.00	17.00
232	Kakinada Rural	27/12/2018	90	12	78	225.00	195.00	135.00	117.00	45.00	39.00	45.00	39.00
233	Rajanagaram	26/09/2018	81	8	73	202.50	182.50	121.50	109.50	40.50	36.50	40.50	36.50
234	Prathipadu	26/09/2018	64	25	39	160.00	97.50	96.00	58.50	32.00	19.50	32.00	19.50
235	Prathipadu	26/09/2018	55	6	49	137.50	122.50	82.50	73.50	27.50	24.50	27.50	24.50
236	Prathipadu	26/09/2018	45	7	38	112.50	95.00	67.50	57.00	22.50	19.00	22.50	19.00
237	Tuni	26/09/2018	41	1	40	102.50	100.00	61.50	60.00	20.50	20.00	20.50	20.00
238	Mummidiavaram	26/09/2018	29	6	23	72.50	57.50	43.50	34.50	14.50	11.50	14.50	11.50
239	Tuni	30/01/2019	163	35	128	407.50	320.00	244.50	192.00	81.50	64.00	81.50	64.00

4

240		Pithapuram	30/01/2019	134	78	56	335.00	140.00	201.00	84.00	67.00	28.00	67.00	28.00
241		Tuni	30/01/2019	118	25	93	295.00	232.50	177.00	139.50	59.00	46.50	59.00	46.50
242	Krishna	Gannavaram	27/12/2018	1400	944	456	3500.00	1140.00	2100.00	684.00	700.00	228.00	700.00	228.00
243		Gudivada	26/09/2018	405	121	284	1012.50	710.00	607.50	426.00	202.50	142.00	202.50	142.00
244		Jaggayyapeta	30/10/2018	1500	1110	390	3750.00	975.00	2250.00	585.00	750.00	195.00	750.00	195.00
245		Nandigama (SC)	30/10/2018	1543	1115	428	3857.50	1070.00	2314.50	642.00	771.50	214.00	771.50	214.00
246		Pamaru (SC)	26/09/2018	368	133	235	920.00	587.50	552.00	352.50	184.00	117.50	184.00	117.50
247		Penamaluru	27/12/2018	795	453	342	1987.50	855.00	1192.50	513.00	397.50	171.00	397.50	171.00
248		Avanigadda	26/09/2018	2380	1719	661	5950.00	1652.50	3570.00	991.50	1190.00	330.50	1190.00	330.50
249		Mylavaram	30/10/2018	3031	1002	2029	7577.50	5072.50	4546.50	3043.50	1515.50	1014.50	1515.50	1014.50
250		Mylavaram	27/12/2018	3081	1852	1229	7702.50	3072.50	4621.50	1843.50	1540.50	614.50	1540.50	614.50
251		Nazvid	30/10/2018	2007	754	1253	5017.50	3132.50	3010.50	1879.50	1003.50	626.50	1003.50	626.50
252	Guntur	Machilipatnam	26/09/2018	1000	880	120	2500.00	300.00	1500.00	180.00	500.00	60.00	500.00	60.00
253		Pedana	26/09/2018	70	35	35	175.00	87.50	105.00	52.50	35.00	17.50	35.00	17.50
254		Mangalagiri	26/09/2018	422	166	256	1055.00	640.00	633.00	384.00	211.00	128.00	211.00	128.00
255		Mangalagiri	30/10/2018	149	73	76	372.50	190.00	223.50	114.00	74.50	38.00	74.50	38.00
256		Mangalagiri	27/12/2018	130	90	40	325.00	100.00	195.00	60.00	65.00	20.00	65.00	20.00
257		Pedakurapadu	26/09/2018	931	232	699	2327.50	1747.50	1396.50	1048.50	465.50	349.50	465.50	349.50
258		Pedakurapadu	30/10/2018	2323	864	1459	5807.50	3647.50	3484.50	2188.50	1161.50	729.50	1161.50	729.50
259		Pedakurapadu	27/12/2018	1068	257	811	2670.00	2027.50	1602.00	1216.50	534.00	405.50	534.00	405.50
260		Prathipadu (SC)	26/09/2018	418	210	208	1045.00	520.00	627.00	312.00	209.00	104.00	209.00	104.00
261		Prathipadu (SC)	30/10/2018	1243	730	513	3107.50	1282.50	1864.50	769.50	621.50	256.50	621.50	256.50
262		Prathipadu (SC)	27/12/2018	535	270	265	1337.50	662.50	802.50	397.50	267.50	132.50	267.50	132.50

✓

263	Sattenapalle	26/09/2018	380	167	213	950.00	532.50	570.00	319.50	190.00	106.50	190.00	106.50
264	Sattenapalle	30/10/2018	702	337	365	1755.00	912.50	1053.00	547.50	351.00	182.50	351.00	182.50
265	Sattenapalle	27/12/2018	200	139	61	500.00	152.50	300.00	91.50	100.00	30.50	100.00	30.50
266	Tadikonda (SC)	26/09/2018	902	353	549	2255.00	1372.50	1353.00	823.50	451.00	274.50	451.00	274.50
267	Tadikonda (SC)	30/10/2018	1586	555	1031	3965.00	2577.50	2379.00	1546.50	793.00	515.50	793.00	515.50
268	Tadikonda (SC)	27/12/2018	504	201	303	1260.00	757.50	756.00	454.50	252.00	151.50	252.00	151.50
269	Chilakaluripeta	26/09/2018	639	312	327	1597.50	817.50	958.50	490.50	319.50	163.50	319.50	163.50
270	Chilakaluripeta	30/10/2018	711	393	318	1777.50	795.00	1066.50	477.00	355.50	159.00	355.50	159.00
271	Chilakaluripeta	27/12/2018	160	81	79	400.00	197.50	240.00	118.50	80.00	39.50	80.00	39.50
272	Vinukonda	30/01/2019	667	298	369	1667.50	922.50	1000.50	553.50	333.50	184.50	333.50	184.50
273	Ponnur	26/09/2018	1009	452	557	2522.50	1392.50	1513.50	835.50	504.50	278.50	504.50	278.50
274	Ponnur	30/10/2018	906	357	549	2265.00	1372.50	1359.00	823.50	453.00	274.50	453.00	274.50
275	Ponnur	27/12/2018	1022	518	504	2555.00	1260.00	1533.00	756.00	511.00	252.00	511.00	252.00
276	Tenali	26/09/2018	751	337	414	1877.50	1035.00	1126.50	621.00	375.50	207.00	375.50	207.00
277	Tenali	30/10/2018	638	293	345	1595.00	862.50	957.00	517.50	319.00	172.50	319.00	172.50
278	Tenali	27/12/2018	285	157	128	712.50	320.00	427.50	192.00	142.50	64.00	142.50	64.00
279	Vemuru (SC)	26/09/2018	1006	658	348	2515.00	870.00	1509.00	522.00	503.00	174.00	503.00	174.00
280	Vemuru (SC)	30/10/2018	1500	1124	376	3750.00	940.00	2250.00	564.00	750.00	188.00	750.00	188.00
281	Vemuru (SC)	27/12/2018	1006	650	356	2515.00	890.00	1509.00	534.00	503.00	178.00	503.00	178.00
282	Addanki	30/01/2019	3165	1896	1269	7912.50	3172.50	4747.50	1903.50	1582.50	634.50	1582.50	634.50
283	Chirala	30/01/2019	2931	1467	1464	7327.50	3660.00	4396.50	2196.00	1465.50	732.00	1465.50	732.00
284	Ongole	30/01/2019	252	52	200	630.00	500.00	378.00	300.00	126.00	100.00	126.00	100.00
285	Parchur	30/01/2019	600	249	351	1500.00	877.50	900.00	526.50	300.00	175.50	300.00	175.50

85

286	Santhanuthalapadu (SC)	30/01/2019	434	116	318	1085.00	795.00	651.00	477.00	217.00	159.00	217.00	159.00
287	Darsi	30/01/2019	992	480	512	2480.00	1280.00	1488.00	768.00	496.00	256.00	496.00	256.00
288	Kandukur	30/01/2019	1882	806	1076	4705.00	2690.00	2823.00	1614.00	941.00	538.00	941.00	538.00
289	Kanigiri	30/01/2019	1514	829	685	3785.00	1712.50	2271.00	1027.50	757.00	342.50	757.00	342.50
290	Kondapi (SC)	30/01/2019	3204	1911	1293	8010.00	3232.50	4806.00	1939.50	1602.00	646.50	1602.00	646.50
291	Giddalur	30/01/2019	1480	660	820	3700.00	2050.00	2220.00	1230.00	740.00	410.00	740.00	410.00
292	Markapuram	30/01/2019	658	402	256	1645.00	640.00	987.00	384.00	329.00	128.00	329.00	128.00
293	Kavali	26/09/2018	2093	760	1333	5232.50	3332.50	3139.50	1999.50	1046.50	666.50	1046.50	666.50
294	Kovur	26/09/2018	4806	2058	2748	12015.00	6870.00	7209.00	4122.00	2403.00	1374.00	2403.00	1374.00
295	Gudur (SC)	26/09/2018	677	534	143	1692.50	357.50	1015.50	214.50	338.50	71.50	338.50	71.50
296	Survepalli	26/09/2018	7470	2800	4670	18675.00	11675.00	11205.00	7005.00	3735.00	2335.00	3735.00	2335.00
297	Nellore Rural	26/09/2018	875	710	165	2187.50	412.50	1312.50	247.50	437.50	82.50	437.50	82.50
298	Satyavedu (SC)	26/09/2018	676	407	269	1690.00	672.50	1014.00	403.50	338.00	134.50	338.00	134.50
299	Satyavedu (SC)	27/12/2018	508	407	101	1270.00	252.50	762.00	151.50	254.00	50.50	254.00	50.50
300	Tirupati	26/09/2018	443	212	231	1107.50	577.50	664.50	346.50	221.50	115.50	221.50	115.50
301	Tirupati	27/12/2018	208	87	121	520.00	302.50	312.00	181.50	104.00	60.50	104.00	60.50
302	Chandragiri	26/09/2018	990	576	414	2475.00	1035.00	1485.00	621.00	495.00	207.00	495.00	207.00
303	Chandragiri	27/12/2018	954	422	532	2385.00	1330.00	1431.00	798.00	477.00	266.00	477.00	266.00
304	Nagari	26/09/2018	559	326	233	1397.50	582.50	838.50	349.50	279.50	116.50	279.50	116.50
305	Nagari	27/12/2018	471	343	128	1177.50	320.00	706.50	192.00	235.50	64.00	235.50	64.00

✓



306		Srikalahasti	26/09/2018	795	245	550	1987.50	1375.00	1192.50	825.00	397.50	275.00	397.50	275.00
307		Srikalahasti	27/12/2018	547	243	304	1367.50	760.00	820.50	456.00	273.50	152.00	273.50	152.00
308	YSR Kadapa	Kamalapuram	30/01/2019	4265	1653	2612	10662.50	6530.00	6397.50	3918.00	2132.50	1306.00	2132.50	1306.00
309		Rayachoti	30/01/2019	2047	1905	142	5117.50	355.00	3070.50	213.00	1023.50	71.00	1023.50	71.00
310		Proddatur	30/01/2019	2166	917	1249	5415.00	3122.50	3249.00	1873.50	1083.00	624.50	1083.00	624.50
311		Mydukur	30/01/2019	1549	651	898	3872.50	2245.00	2323.50	1347.00	774.50	449.00	774.50	449.00
312		Jammalamadugu	30/01/2019	4772	2172	2600	11930.00	6500.00	7158.00	3900.00	2386.00	1300.00	2386.00	1300.00
313		Rajampet	30/01/2019	1946	356	1590	4865.00	3975.00	2919.00	2385.00	973.00	795.00	973.00	795.00
314		Kodur (SC)	30/01/2019	1393	806	587	3482.50	1467.50	2089.50	880.50	696.50	293.50	696.50	293.50
315		Badvel (SC)	30/01/2019	311	255	56	777.50	140.00	466.50	84.00	155.50	28.00	155.50	28.00
316		Singanamala (SC)	23/08/2018	1409	530	879	3522.50	2197.50	2113.50	1318.50	704.50	439.50	704.50	439.50
317		Raptadu	23/08/2018	1993	294	1699	4982.50	4247.50	2989.50	2548.50	996.50	849.50	996.50	849.50
318	Ananthapur am	Puttaparthi	23/08/2018	2341	58	2283	5852.50	5707.50	3511.50	3424.50	1170.50	1141.50	1170.50	1141.50
319		Singanamala (SC)	23/08/2018	4260	1444	2816	10650.00	7040.00	6390.00	4224.00	2130.00	1408.00	2130.00	1408.00
320		Raptadu	23/08/2018	4822	310	4512	12055.00	11280.00	7233.00	6768.00	2411.00	2256.00	2411.00	2256.00
321		Penukonda	23/08/2018	4961	790	4171	12402.50	10427.50	7441.50	6256.50	2480.50	2085.50	2480.50	2085.50
322		Singanamala (SC)	23/08/2018	77	30	47	192.50	117.50	115.50	70.50	38.50	23.50	38.50	23.50

8

323		Raptadu	26/09/2018	1935	566	1369	4837.50	3422.50	2902.50	2053.50	967.50	684.50	967.50	684.50
324		Dharmavaram	26/09/2018	2169	800	1369	5422.50	3422.50	3253.50	2053.50	1084.50	684.50	1084.50	684.50
325		Hindupur	26/09/2018	2573	978	1595	6432.50	3987.50	3859.50	2392.50	1286.50	797.50	1286.50	797.50
326	Kurnool	Nandyal	26/09/2018	76	41	35	190.00	87.50	114.00	52.50	38.00	17.50	38.00	17.50
327		Pattikonda	26/09/2018	1689	1265	424	4222.50	1060.00	2333.50	636.00	844.50	212.00	844.50	212.00
328		Dhone	26/09/2018	1754	1427	327	4385.00	817.50	2631.00	490.50	877.00	163.50	877.00	163.50
329		Kodumur (SC)	26/09/2018	741	613	128	1852.50	320.00	1111.50	192.00	370.50	64.00	370.50	64.00
330		Panyam	26/09/2018	1420	1308	112	3550.00	280.00	2130.00	168.00	710.00	56.00	710.00	56.00
		UDA TOTAL (2018-19)		268755	133270	135485	671887.50	338712.50	403132.50	203227.50	134377.50	67742.50	134377.50	67742.50
		TOTAL 2018-19 (ULB & UDA)		305232	145287	159945	799627.00	424322.50	457848.00	239917.50	170854.50	92202.50	170924.50	92202.50
		Grand Total		500703	232166	268537	1483789.72	804406.20	751054.50	402805.50	366325.50	200794.50	366409.72	200806.20

34

**Annexure XXII-B : Project wise details of curtailment of 1,35,677 houses in 95 AHP projects approved in 3, 24, 25 and 29 CSMC meetings.**

*(Rs. in lakhs)*

S. No	Name of the District	Name of the ULB	CSMC Approval Date	No of Houses as per DPR approved by CSMC	No of Houses proposed for surrender	No of Houses as per the Revised DPR	Original Project Cost	Revised Project Cost	Original Central Assistance	Revised Central Assistance	Original State Share	Revised State Share	Original Benef Share	Revised Benef Share	Original Infra Share	Revised Infra Share
1	Vijayanagaram	Vijayanagaram	18-11-2015	4160	128	4032	22880.00	27104.00	6240.00	6048.00	6240.00	6048.00	7488.00	12096.00	2912.00	2912.00
2	Visakhapatnam	GVMC	18-11-2015	320	96	224	1760.00	1568.00	480.00	336.00	480.00	336.00	576.00	672.00	224.00	224.00
3	East Godavari	Rajamahendravaram	18-11-2015	840	360	480	4925.00	3533.00	1260.00	720.00	1260.00	720.00	1752.00	1440.00	653.00	653.00
4	East Godavari	Amalapuram	18-11-2015	1636	4	1632	9652.40	10937.20	2454.00	2448.00	2454.00	2448.00	3599.20	4896.00	1115.20	1115.20
5	East Godavari	Samalkot	18-11-2015	472	56	416	2784.80	2826.40	708.00	624.00	708.00	624.00	1038.40	1248.00	330.40	330.40
6	East Godavari	Pithapuram	18-11-2015	278	10	268	1612.40	1802.60	417.00	402.00	417.00	402.00	583.80	804.00	194.60	194.60
7	West Godavari	Bhimavaram	18-11-2015	9500	1148	8352	52250.00	56762.00	14250.00	12528.00	14250.00	12528.00	17100.00	25056.00	6650.00	6650.00
8	West Godavari	Palacole	18-11-2015	7159	375	6784	39374.50	45715.30	10738.50	10176.00	10738.50	10176.00	12886.20	20352.00	5011.30	5011.30
9	Guntur	Tenali	18-11-2015	1152	304	848	7723.71	6683.07	1728.00	1272.00	1728.00	1272.00	2672.64	2544.00	1595.00	1595.00
10	Guntur	Mangalagiri	18-11-2015	2592	864	1728	16477.60	13108.00	3888.00	2592.00	3888.00	2592.00	5961.60	5184.00	2740.00	2740.00
11	Prakasam	Ongole	18-11-2015	1500	12	1488	8250.00	9978.00	2250.00	2232.00	2250.00	2232.00	2700.00	4464.00	1050.00	1050.00

*63*

12	Prakasam	Kandukur	18-11-2015	1437	29	1408	7975.00	9525.40	2155.50	2112.00	2155.50	2112.00	2586.60	4224.00	107.40	107.40
13	SPS Nellore	Kavali	18-11-2015	2700	588	2112	14960.00	14672.00	4050.00	3168.00	4050.00	3168.00	4860.00	6336.00	2000.00	2000.00
14	Chittoor	Srikalahasthi	18-11-2015	2916	4	2912	16038.00	19513.00	4374.00	4368.00	4374.00	4368.00	5249.00	8736.00	2041.00	2041.00
15	YSR Kadapa	Kadapa	18-11-2015	2092	1100	992	11506.00	7387.90	3138.00	1488.00	3138.00	1488.00	3794.10	2976.00	1433.90	1433.90
16	YSR Kadapa	Proddatur	18-11-2015	1100	1004	96	5953.06	1249.06	1650.00	144.00	1650.00	144.00	1980.00	288.00	673.06	673.06
17	Anantapur	Tadipatri	18-11-2015	3009	1	3008	17082.00	20686.80	4513.50	4512.00	4513.50	4512.00	5416.20	9024.00	2638.80	2638.80
Total				42863	6083	36780	241204.47	253051.73	64294.50	55170.00	64294.50	55170.00	80243.74	110340.00	32371.73	32371.73

**Project wise details of curtailment Houses under AHP Vertical for the Year 2017-18 (Rs. In Lakh)**

S. No	Name of the District	Name of the ULB	CSMC Approval Date	No of Houses as per DPR approved by CSMC	No of Houses proposed for surrender	No of Houses as per the Revised DPR	Original Project Cost	Revised Project Cost	Original Central Assistance	Revised Central Assistance	Original State Share	Revised State Share	Original Benef Share	Revised Benef Share	Original Infra Share	Revised Infra Share
18	Srikakulam	Srikakulam	24-07-2017	3104	1712	1392	20247.00	10449.33	4656.00	2088.00	4656.00	2088.00	8452.00	3790.33	2483.00	2483.00
19	Srikakulam	Amadalavalasa	24-07-2017	544	16	528	3113.00	3629.07	816.00	792.00	816.00	792.00	1481.00	1584.00	0.00	461.07
20	Srikakulam	Ichapuram	27-12-2017	830	14	816	4749.00	6176.00	1245.00	1224.00	1245.00	1224.00	979.00	2448.00	1280.00	1280.00
21	Srikakulam	Palasa Kasibugga	27-12-2017	1995	27	1968	11647.00	14916.00	2992.50	2952.00	2992.50	2952.00	2554.00	5904.00	3108.00	3108.00
22	Srikakulam	Rajam	24-07-2017	1125	21	1104	6439.00	7117.62	1687.50	1656.00	1687.50	1656.00	3064.00	3006.81	0.00	798.81

8

23	Vijayanagaram	Bobbili	23/08/2017	2481	33	2448	13496.64	16672.80	3721.50	3672.00	3721.50	3672.00	4068.84	7344.00	1981.80
24	Vijayanagaram	Parvathipuram	23/08/2017	1504	400	1104	9040.84	8686.28	2256.00	1656.00	2256.00	1656.00	2466.56	3312.00	2062.28
25	Vijayanagaram	Nellimada	24-07-2017	2252	1532	720	13537.20	5163.06	3378.00	1080.00	3378.00	1080.00	6781.20	2168.06	835.00
26	Visakhapatnam	GV/MC	24-07-2017	12244	1940	10304	77090.00	66031.97	18366.00	15456.00	18366.00	15456.00	33059.00	27820.97	7299.00
27	Visakhapatnam	GV/MC	23/08/2017	1056	192	864	6019.20	6028.80	1584.00	1296.00	1584.00	1296.00	2006.40	2592.00	844.80
28	Visakhapatnam	GV/MC	23/08/2017	320	224	96	1824.00	832.00	480.00	144.00	480.00	144.00	608.00	288.00	256.00
29	Visakhapatnam	GV/MC	27-12-2017	8904	3384	5520	78612.97	51476.84	13356.00	8280.00	13356.00	8280.00	44688.73	27704.60	7212.24
30	Visakhapatnam	GV/MC	27-12-2017	2335	1951	384	20615.60	4024.95	3502.50	576.00	3502.50	576.00	11719.25	1927.28	945.67
31	Visakhapatnam	GV/MC	27-12-2017	11508	11124	384	95039.32	3920.89	17262.00	576.00	17262.00	576.00	51193.84	1708.24	9321.48
32	Visakhapatnam	GV/MC	27-12-2017	12864	9744	3120	113575.61	33275.77	19296.00	4680.00	19296.00	4680.00	64563.77	15659.12	8256.65
33	Visakhapatnam	Narsipatnam	23-08-2017	2592	144	2448	16549.00	18354.06	3888.00	3672.00	3888.00	3672.00	5106.94	7344.00	3666.06
34	Visakhapatnam	Yelamanchili	23-08-2017	608	80	528	3883.23	4029.47	912.00	792.00	912.00	792.00	1197.76	1584.00	861.47
35	East Godavari	Rajamahendravaram	24-07-2017	3676	1036	2640	27235.77	19983.77	5514.00	3960.00	5514.00	3960.00	14704.00	10560.00	1503.77
36	East Godavari	Ramachandrapuram	27/12/2017	2052	132	1920	15460.91	14533.89	3078.00	2880.00	3078.00	2880.00	8255.01	7723.99	1049.90
37	East Godavari	Mandapeta	24/07/2017	2212	52	2160	16584.88	16220.88	3318.00	3240.00	3318.00	3240.00	8848.00	8640.00	1100.88
38	East Godavari	Peddapuram	23-08-2017	1672	88	1584	10467.74	11183.87	2508.00	2376.00	2508.00	2376.00	3771.87	4752.00	1679.87
39	West Godavari	Eluru	24-07-2017	11816	5336	6480	87720.00	51841.63	17724.00	9720.00	17724.00	9720.00	44000.80	24130.43	8271.20

6

40	West Godavari	Nidadavolu	24-07-2017	1755	507	1248	13074.75	9677.85	2632.50	1872.00	2632.50	1872.00	6493.50	4617.60	1316.25	1316.25
41	West Godavari	Tanuku	24-07-2017	2920	2008	912	17362.32	6480.86	4380.00	1368.00	4380.00	1368.00	7593.46	2736.00	1008.86	1008.86
42	West Godavari	Kovvur	24-07-2017	1904	1424	480	18190.00	3456.96	2856.00	720.00	2856.00	720.00	8967.98	1752.00	3510.00	364.96
43	West Godavari	Jangareddy gudem	24-07-2017	2107	1051	1056	15576.63	8492.89	3160.50	1584.00	3160.50	1584.00	7880.18	3949.44	1375.45	1375.45
44	Krishna	Vijayawada	24-07-2017	28152	21576	6576	217152.00	58535.90	42228.00	9864.00	42228.00	9864.00	109412.00	25357.45	23281.00	13250.45
45	Krishna	Machilipatnam	24-07-2017	6400	2224	4176	38491.45	31379.67	9600.00	6264.00	9600.00	6264.00	19291.45	12587.67	0.00	6264.00
46	Krishna	Jaggiahpetta	24-07-2017	1504	16	1488	9998.91	9902.91	2256.00	2232.00	2256.00	2232.00	4512.00	4464.00	974.91	974.91
47	Krishna	Nuzvid	24-07-2017	3070	382	2688	23666.90	21012.00	4605.00	4032.00	4605.00	4032.00	12126.50	10617.60	2330.40	2330.40
48	Krishna	Tiruvuru	24-07-2017	2500	724	1776	19693.00	14255.76	3750.00	2664.00	3750.00	2664.00	11275.00	8009.76	918.00	918.00
49	Krishna	Vuyyuru	24-07-2017	3744	1248	2496	26880.04	18144.04	5616.00	3744.00	5616.00	3744.00	14976.00	9984.00	672.04	672.04
50	Krishna	Nandigama	24-07-2017	2496	1104	1392	16845.00	11418.25	3744.00	2088.00	3744.00	2088.00	5291.00	4176.00	4066.00	3066.25
51	Guntur	Tenali	24-07-2017	1280	80	1200	8090.24	9024.60	1920.00	1800.00	1920.00	1800.00	4250.24	3984.60	0.00	1440.00
52	Guntur	Chilakaluripeta	24-07-2017	2000	800	1200	14810.00	9845.00	3000.00	1800.00	3000.00	1800.00	5056.00	3600.00	3754.00	2645.00
53	Guntur	Repalle	24-07-2017	1531	187	1344	9000.00	9349.44	2296.50	2016.00	2296.50	2016.00	3121.56	4032.00	1285.14	1285.14
54	Guntur	Vinukonda	24-07-2017	4096	2656	1440	23784.00	9784.00	6144.00	2160.00	6144.00	2160.00	10352.00	4320.00	1144.00	1144.00
55	Guntur	Piduguralla	24-07-2017	4480	832	3648	28200.00	23375.48	6720.00	5472.00	6720.00	5472.00	12538.18	10209.66	2221.82	2221.82

82

56	Guntur	Macheralla	23-08-2017	2569	1129	1440	15845.87	12465.02	3853.50	2160.00	3853.50	2160.00	1284.50	4320.00	685.13	3825.02
57	Guntur	GUNTUR Corporation	24-07-2017	10000	2000	8000	76543.00	69928.80	15000.00	12000.00	15000.00	12000.00	45411.00	36328.80	1132.00	9600.00
58	Guntur	CRDA	27-12-2017	7876	2852	5024	52606.35	35068.87	11814.00	7536.00	11814.00	7536.00	24803.00	15821.52	4175.35	4175.35
59	Prakasam	Ongole	27-12-2017	14656	10144	4512	98069.92	35456.08	21984.00	6768.00	21984.00	6768.00	46496.16	14314.32	7605.76	7605.76
60	Prakasam	Markapur	27-12-2017	3600	2688	912	32545.00	7427.00	5400.00	1368.00	5400.00	1368.00	19790.00	2736.00	1955.00	1955.00
61	Prakasam	Kandukur	27-12-2017	1664	1328	336	11005.42	3006.44	2496.00	504.00	2496.00	504.00	5030.82	1015.84	982.60	982.60
62	Prakasam	Kanjigiri	27-12-2017	928	16	912	7273.46	7165.46	1392.00	1368.00	1392.00	1368.00	3480.00	3420.00	1009.46	1009.46
63	Prakasam	Giddalur	27-12-2017	1408	16	1392	10428.90	10320.90	2112.00	2088.00	2112.00	2088.00	5280.00	5220.00	924.90	924.90
64	Prakasam	Addanki	27-12-2017	1536	480	1056	9320.00	7978.19	2304.00	1584.00	2304.00	1584.00	3069.81	3168.00	1642.19	1642.19
65	SPS Nellore	Kavali	24-07-2017	4000	2176	1824	29762.57	16185.47	6000.00	2736.00	6000.00	2736.00	12957.90	5908.80	4804.67	4804.67
66	SPS Nellore	Atmakur	24-07-2017	938	458	480	6678.95	4005.29	1407.00	720.00	1407.00	720.00	2661.74	1362.08	1203.21	1203.21
67	SPS Nellore	Nellore	23-08-2017	20200	88	20112	154530.00	154021.36	30300.00	30168.00	30300.00	30168.00	56156.00	55911.36	3777.40	3777.40
68	SPS Nellore	Nellore	27-12-2017	10112	5168	4944	75840.00	41477.42	15168.00	7416.00	15168.00	7416.00	28890.53	14125.27	16613.47	12520.15
69	SPS Nellore	Venkatagiri	24-07-2017	3200	704	2496	23105.68	18955.34	4800.00	3744.00	4800.00	3744.00	9265.17	7226.83	4240.51	4240.51
70	SPS Nellore	Sullurpeta	23-08-2017	1851	27	1824	13533.77	13376.17	2776.50	2736.00	2776.50	2736.00	5251.33	5174.73	2729.44	2729.44
71	SPS Nellore	Nadupeta	24-07-2017	2742	6	2736	19445.06	19410.39	4113.00	4104.00	4113.00	4104.00	7619.09	7602.42	3599.97	3599.97

6

72	Chittoor	Sakalahasthi	24-07-2017	3099	315	2784	21272.00	19433.33	4648.50	4176.00	8792.00	7898.33	3183.40	3183.00
73	Chittoor	Tirupathi	27-12-2017	2560	1360	1200	21478.66	10638.56	3840.00	1800.00	8960.66	4200.31	4838.00	2838.25
74	Chittoor	Madanapalli	24-07-2017	3773	845	2928	25757.18	20825.10	5659.50	4392.00	10703.18	8306.10	3735.00	3735.00
75	Chittoor	Pogganur	23-08-2017	2273	1113	2160	15963.73	15304.14	3409.50	3240.00	6448.73	6128.14	2696.00	2696.00
76	Chittoor	Nagari	23-08-2017	826	298	528	7454.12	5714.42	1239.00	792.00	2344.12	1498.42	2632.00	2632.00
77	Chittoor	Puttur	23-08-2017	1060	52	1008	7981.27	7677.74	1590.00	1512.00	3007.27	2859.71	179.10	1791.00
78	YSR Kadapa	Kadapa	24-07-2017	2281	697	1584	19519.80	14625.93	3421.50	2376.00	9172.66	6369.79	3504.14	3504.14
79	YSR Kadapa	Proddatur	24-07-2017	2150	2102	48	18595.77	3827.40	3225.00	72.00	8655.61	193.24	3490.16	3490.16
80	YSR Kadapa	Raychoti	23-08-2017	1011	3	1008	7893.34	7874.67	1516.50	1512.00	3258.36	3248.69	1601.98	1601.98
81	YSR Kadapa	Yerraguntla	23-08-2017	2046	270	1776	14894.86	13318.87	3069.00	2664.00	5804.49	5038.50	2952.37	2952.37
82	Kurnool	Yemmiganur	24-07-2017	2000	848	1152	14635.30	7545.60	3000.00	1728.00	6370.91	3052.80	2264.39	1036.80
83	Kurnool	Nandayal	23-08-2017	11505	1505	10000	40267.50	69304.00	17257.50	15000.00	5752.50	28804.00	1000	10500.00
84	Kurnool	Dhone	27-12-2017	306	18	288	2168.00	1886.40	459.00	432.00	1021.00	763.20	229.00	259.20
85	Kurnool	Allagadda	27-12-2017	2284	508	1776	15753.00	12591.80	3426.00	2664.00	8287.63	5090.40	613.37	2173.40
86	Anantapur	Tadipatri	23-08-2017	3520	208	3312	23790.54	22519.63	5280.00	4968.00	10947.67	10300.76	2282.87	2282.87

86



87	Ananthapur	Ananthapur	27-12-2017	6117	1701	4416	41664.00	33769.29	9175.50	6624.00	9175.50	6624.00	22102.47	15956.27	1210.53	-4565.02
88	Ananthapur	Uindupur	24-07-2017	2750	14	2736	19558.80	19472.34	4125.00	4104.00	4125.00	4104.00	8733.10	8688.64	2575.70	2575.70
89	Ananthapur	Gunthakal	27-12-2017	4719	2223	2496	33141.54	19530.11	7078.50	3744.00	7078.50	3744.00	14737.44	7795.01	4217.10	4247.10
90	Ananthapur	Dharmavaram	24-07-2017	8832	7392	1440	57205.96	11767.00	13248.00	2160.00	13248.00	2160.00	27794.71	4531.75	2915.25	2915.25
91	Ananthapur	Kadiri	23-08-2017	3762	2466	1296	25507.53	10307.94	5643.00	1944.00	5643.00	1944.00	11901.70	4100.11	2319.83	2319.83
92	Ananthapur	Rayadurg	27-12-2017	1791	735	1056	12725.00	7834.57	2686.50	1584.00	2686.50	1584.00	6543.68	3858.25	808.32	808.32
93	Ananthapur	Puttapatri	24-07-2017	1243	235	1008	10066.13	8560.83	1864.50	1512.00	1864.50	1512.00	4233.07	3432.77	2101.06	2101.06
94	Ananthapur	Gooty	24-07-2017	398	14	384	2670.86	2800.81	597.00	576.00	597.00	576.00	980.05	1152.00	496.81	496.81
95	Ananthapur	Pamidi	24-07-2017	2599	391	2208	17722.32	15313.10	3898.50	3312.00	3898.50	3312.00	8217.24	6981.02	1708.08	1708.08
Total				317818	129594	188224	2267984.31	1447376.35	476727.00	282336.00	476727.00	282336.00	1048924.32	620493.83	265605.99	262210.52
Grand Total				360681	135677	225004	2509188.78	1700428.08	541021.50	337506.00	541021.50	337506.00	1129168.06	730833.83	297977.72	294582.25

5

**Annexure XXII-C : Cancellation of 2 BLC projects of 255 houses, approved in 42<sup>nd</sup> and 43<sup>rd</sup> CSMC meetings**

*(Rs. in lakhs)*

SL No	District	Name of the ULB	Annexure ID	CSMC Approval Date	No of Houses as per DPR approved by CSMC	Original Project Cost	Original Central Assistance	Original State Share	Original Ben. Share
1	2	3	4	5	6	7	8	9	10
1	East Godavari	Rajahmundry		30/01/2019	83	290.50	124.50	83.00	83.00
2		Ramachandrapuram	7C28802957014608	25/02/2019	172	602.00	258.00	172.00	172.00
		Total			255	892.50	382.50	255.00	255.00

*67*

**Annexure XXII-D : Cancellation of 28 AHP projects for construction of 35,120 houses approved in 3,24,25, and 29<sup>th</sup> CSMC meetings.**

S. No	Name of the District	Name of the ULB/UDA	CSMC Approval Date	No of Houses as per DPR approved by CSMC	Project Cost	Central Assistance	State Share	Benef Share	Infra Share
1	Visakhapatnam	GVMC	18-11-2015	84	462.00	126.00	268.80	8.40	58.80
2	Visakhapatnam	GVMC	18-11-2015	96	528.00	144.00	307.20	9.60	67.20
3	East Godavari	Kakinada	18-11-2015	912	4995.04	1368.00	1368.00	1751.04	508.00
4	East Godavari	Kakinada	18-11-2015	984	5402.78	1476.00	1476.00	1889.28	561.50
5	West Godavari	Eluru	18-11-2015	360	1817.23	540.00	540.00	648.00	89.23
6	Prakasam	Markapur	18-11-2015	1020	5610.00	1530.00	1530.00	1836.00	714.00
7	SPS Nellore	Kavali	18-11-2015	180	1728.00	270.00	270.00	864.00	324.00
8	SPS Nellore	Kavali	18-11-2015	270	1782.00	405.00	405.00	486.00	486.00
9	SPS Nellore	Kavali	18-11-2015	360	2376.00	540.00	540.00	648.00	648.00
10	YSR Kadapa	Proddatur	18-11-2015	900	4894.00	1350.00	1350.00	1620.00	574.00
<b>Total for the Year 2015-16</b>				<b>5166</b>	<b>29595.05</b>	<b>7749.00</b>	<b>8055.00</b>	<b>9760.32</b>	<b>4030.73</b>

6

Project wise details for cancellation/surrender of Houses under AHP Vertical for the Year 2017-18 (Rs. In Lakh)									
S. No	Name of the District	Name of the ULB/UDA	CSMC Approval Date	No of Houses as per DPR approved by CSMC	Project Cost	Central Assistance	State Share	Benef Share	Infra Share
11	Visakhapatnam	GVMC	27-12-2017	96	613.14	144.00	144.00	247.38	77.76
12	Visakhapatnam	GVMC	27-12-2017	96	613.14	144.00	144.00	247.38	77.76
13	Visakhapatnam	GVMC	27-12-2017	96	613.14	144.00	144.00	247.38	77.76
14	East Godavari	Kakinada	23-08-2017	3370	25269.87	5055.00	5055.00	13480.00	1679.87
15	West Godavari	Narasapur	24-07-2017	1720	12534.00	2580.00	2580.00	3870.36	3503.64
16	Krishna	Nuzvid	27-12-2017	1024	7960.20	1536.00	1536.00	4044.80	843.40
17	Krishna	Pedana	23-08-2017	768	5724.15	1152.00	1152.00	3072.00	348.15
18	Guntur	T'adepalli	23-08-2017	448	4590.60	672.00	672.00	903.00	2343.60
19	SPS Nellore	Gudur	24-07-2017	751	5264.57	1126.50	1126.50	2130.64	880.93
20	YSR Kadapa	Mydukur	27-12-2017	927	7045.20	1390.50	1390.50	3444.67	819.53
21	Chittoor	Palamaner	24-07-2017	674	6055.99	1011.00	1011.00	2214.80	1819.19
22	YSR Kadapa	Pullivendula	23-08-2017	2143	15298.88	3214.50	3214.50	6079.78	2790.10

✓

23	YSR Kadapa	Pullivendula	27-12-2017	1000	7013.16	1500.00	1500.00	3433.28	579.88
24	YSR Kadapa	Rajampeta	24-07-2017	1279	11168.36	1918.50	1918.50	6053.83	1277.53
25	YSR Kadapa	Badvel	23-08-2017	888	6666.67	1332.00	1332.00	2519.25	1483.42
26	Kurnool	Yemmiganur	27-12-2017	2500	18237.30	3750.00	3750.00	9238.59	1498.71
27	Ananthapur	Hindupur	27-12-2017	10781	75467.00	16171.50	16171.50	39485.13	3638.87
28	Ananthapur	Kalyanadurgam	23-08-2017	1393	10069.86	2089.50	2089.50	4445.74	1445.12
<b>Total for the Year 2017-18</b>				<b>29954</b>	<b>220205.23</b>	<b>44931.00</b>	<b>44931.00</b>	<b>105158.01</b>	<b>25185.22</b>
<b>Grand Total</b>				<b>35120</b>	<b>249800.28</b>	<b>52680.00</b>	<b>52986.00</b>	<b>114918.33</b>	<b>29215.95</b>

6.

**Annexure XXII-E : Cancellation of 36 AHP projects for construction of 2,19,728 houses sanctioned in 34, 37, 38, 39, 41, 42 and 43<sup>rd</sup> meetings**

*Rs. in lakhs*

S.No	Name of the District	Name of the ULB/UDAs	No. of Dwelling Units as per DPR	Project Cost (in Rs.Lakhs)	Approved CSMC& Date
1	Srikakulam	Amadalavalasa	432	2902	34th CSMC (30-05-2018)
2	Srikakulam	Palakonda	1152	6846	41st CSMC(27-12-2018)
3	Visakhapatnam	GVMC	1760	13535.26	34th CSMC (30-05-2018)
4	Visakhapatnam	GVMC	168	1218.76	42nd CSMC (30-01-2019)
5	Visakhapatnam	GVMC	50000	<b>443275</b>	43rd CSMC(25-02-2019)
6	Visakhapatnam	GVMC	45000	398677	43rd CSMC(25-02-2019)
7	Visakhapatnam	VMRDA	640	6301	43rd CSMC(25-02-2019)
8	East Godavari	Rajamundry	12480	87360	42nd CSMC (30-01-2019)
9	East Godavari	Amalapuram	960	7263.14	41st CSMC(27-12-2018)
10	East Godavari	Pithapuram-II	576	4419.1	41st CSMC(27-12-2018)
11	East Godavari	Pithapuram-III	3936	29688.18	41st CSMC(27-12-2018)

*8*

12	East Godavari	Peddapuram	960	7013.48	38th CSMC(26-09-2018)
13	East Godavari	Mummidivaram	1403	10698.97	37th CSMC (23-08-2018)
14	East Godavari	Gollaprolu	2687	21419.45	42nd CSMC (30-01-2019)
15	East Godavari	GUDA	4608	34028.36	42nd CSMC (30-01-2019)
16	West Godavari	EUDA	1008	7842.2	43rd CSMC(25-02-2019)
17	Krishna	Vijayawada	27648	193536	41st CSMC(27-12-2018)
18	Krishna	Machilipatnam	5000	40758.06	43rd CSMC(25-02-2019)
19	Krishna	Gudivada	3000	24582.74	34th CSMC (30-05-2018)
20	Guntur	Tenali	1920	13111.18	43rd CSMC(25-02-2019)
21	Guntur	Narasaraopeta	900	6444.31	39th CSMC(30-10-2018)
22	Guntur	Ponnur	512	3579.86	42nd CSMC (30-01-2019)
23	Guntur	Satennapalli	1032	7288.55	42nd CSMC (30-01-2019)
24	Prakasam	Chimakurthy	1248	9305	34th CSMC (30-05-2018)
25	SPS Nellore	Nellore	4224	29779.2	42nd CSMC (30-01-2019)
26	Chittoor	Chittoor	650	6783.05	37th CSMC (23-08-2018)
27	Chittoor	Tirupathi	8016	52943.44	38th CSMC(26-09-2018)

67

28	Chittoor	Palamanc	2304	16234.09	42nd CSMC (30-01-2019)
29	Chittoor	PKMUDA	2000	11500	43rd CSMC(25-02-2019)
30	Kurnool	Kurnool	15000	112275	34th CSMC (30-05-2018)
31	Kurnool	Adhoni	3500	31732	38th CSMC(26-09-2018)
32	Kurnool	Dhone	522	3700.2	34th CSMC (30-05-2018)
33	Kurnool	Nandikottkuru	1440	10056.65	41st CSMC(27-12-2018)
34	Kurnool	Atmakur	2400	16496.6	41st CSMC(27-12-2018)
35	Ananthapur	Ananthapur	6263	42696.78	37th CSMC (23-08-2018)
36	Ananthapur	AHUDA	4379	30988.16	37th CSMC (23-08-2018)
	<b>Grand TOTAL</b>		<b>219728</b>	<b>17462.79</b>	

✓



**Annexure XXII-F: Revision of DPRs for 9 AHP projects for increase of 230 EWS houses (excess grounded) approved in 3, 24, 25<sup>th</sup> CSMC meetings.**

(Rs. In Lakhs)

S. No	Name of the District	Name of the ULB/UDA	CSMC Approval Date	No of EWS Houses as per DPR approved by CSMC	No of EWS Houses as per the Revised DPR	No of EWS Houses increased	Original Project Cost	Revised Project Cost	Original Central Assistance	Revised Central Assistance	Original State Share	Revised State Share	Original Benef Share	Revised Benef Share	Original Infra Share	Revised Infra Share
1	East Godavari	Kakinada	18-11-2015	648	656	8	3578.16	4326.00	972.00	984.00	972.00	984.00	1244.16	1968.00	390.00	390.00
2	East Godavari	Samalkot	18-11-2015	576	640	64	3168.00	4243.20	864.00	960.00	864.00	960.00	1036.80	1920.00	403.20	403.20
3	East Godavari	Peddapuram	18-11-2015	408	412	4	2030.70	2727.05	612.00	618.00	612.00	618.00	754.80	1236.00	51.90	255.05
4	East Godavari	Rajamahendravaram	18-11-2015	832	896	64	4679.60	4996.03	1248.00	1344.00	1248.00	1344.00	1617.60	2688.00	566.00	566.00
5	SPS Nellore	Gudur	18/11/2015	5103	5120	17	28066.50	34292.10	7654.50	7680.00	7654.50	7680.00	9185.40	15360.00	3572.10	3572.10
6	SPS Nellore	Attamakur	18/11/2015	1028	1056	28	5654.00	7055.60	1542.00	1584.00	1542.00	1584.00	1850.40	3168.00	719.60	719.60

*[Signature]*

7	Kurnool	Adhoni	18-11-2015	4704	4720	16	25872.00	31612.80	7056.00	7080.00	8467.20	14160.00	3292.80	3292.80
Total for the Year 2015-16				13299	13500	201	73048.96	89252.78	19948.50	20250.00	24156.36	#####	8995.60	9198.75
Project wise details for increase of houses under AHP vertical for the Year 2017-18														
S. No	Name of the District	Name of the TULB/UDA	CSMC Approval Date	No of EWS Houses as per DPR approved by CSNIC	No of EWS Houses as per the Revised DPR	No of EWS Houses increased	Original Project Cost	Revised Project Cost	Original Central Assistance	Revised Central Assistance	Original State Share	Revised State Share	Original Benef Share	Revised Benef Share
8	Chittoor	Chittoor	23-08-2017	3500	3504	4	23990.42	23074.25	5250.00	5256.00	5250.00	5256.00	11632.14	10512.00
9	YSR Kadapa	Jammalamadugu	24-07-2017	1415	1440	25	12149.28	10851.73	2122.50	2160.00	2122.50	2160.00	5692.55	4320.00
Total for the Year 2017-18				4915	4944	29	36139.70	33925.98	7372.50	7416.00	7372.50	7416.00	17324.69	14832.00
Grand Total				18214	18444	230	109188.66	123178.76	27321.00	27666.00	27321.00	27666.00	41481.05	55332.00
													13065.61	13460.73

8

Annexure XXII-G: Revised Annexure 7B of 6 projects under AHP approved in 3, 24, 25 & 29 CSMC meetings

S.No	Name of the District	Name of the ULB	No. of Houses (AHP)	CSMC Wise
1	East Godavari	Rajamundry	3676	24th CSMC (24-07-2017)
2	Prakasam	Ongole	14656	29th CSMC (27-12-2017)
3	Krishna	Gudivada	3312	3rd CSMC(18-11-2015)
4	Guntur	Repalle	1531	24th CSMC (24-07-2017)
5	Guntur	Narasaraopet	1504	3rd CSMC(18-11-2015)
6	YSR Kadapa	Yerraguntla	2046	25thCSMC (23-08-2017)

67

**Annexure XXII-H: Modification of Gender and Category details in 123 BLC (New) projects approved in various meetings.**

Sl. No.	Name of the District	Name of the ULB/UDA	Caste wise details as per DPR						Modification as requested						Gender-wise details as per DPR						Modification as requested			
			GEN	OBC	SC	ST	TOTAL	GEN	OBC	SC	ST	TOTAL	Male	Female	Trans gender	TOTAL	Male	Female	Trans gender	TOTAL				
1	Srikakulam	Amadalavalasa	62	1114	112	2	1290	46	1156	82	6	1290	236	1054	0	1290	110	1180	0	1290				
2	Srikakulam	Ichapuram	0	1508	18	6	1532	29	1484	13	6	1532	518	1014	0	1532	454	1078	0	1532				
3	Srikakulam	Rajam	25	211	39	5	280	34	213	30	3	280	57	223	0	280	50	230	0	280				
4	Srikakulam	Rajam	119	677	203	40	1039	129	726	153	31	1039	247	792	0	1039	233	806	0	1039				
5	Srikakulam	Palakonda	0	1020	88	20	1128	32	998	84	14	1128	450	678	0	1128	243	885	0	1128				
6	Vizianagaram	Vizianagaram	1284	2773	393	60	4510	711	3295	457	47	4510	54	271	0	325	6	319	0	325				
7	Vizianagaram	kurupam (UDA)	560	76	272	1056	1964	450	186	272	1056	1964	1353	3157	0	4510	1561	2949	0	4510				
8	Vizianagaram	Vizianagarm (BUDA)	17	463	5	15	500	17	462	6	15	500	1175	789	0	1964	450	1514	0	1964				
9	Vizianagaram	kurupam (UDA)	42	377	133	341	893	90	329	133	341	893	241	652	0	893	143	750	0	893				
10	Vizianagaram	Nellimarla	0	299	24	2	325	0	300	24	1	325	34	348	0	382	34	348	0	382				
11	Vizianagaram	Bobbili	45	311	25	1	382	44	310	25	3	382	150	350	0	500	80	420	0	500				
12	Vishakapatnam	GVMC	1290	6979	2433	210	10912	761	9158	887	106	10912	3114	7798	0	10912	2685	8227	0	10912				
13	Vishakapatnam	GVMC	147	2516	292	45	3000	148	2515	292	45	3000	756	2244	0	3000	756	2244	0	3000				
14	Vishakapatnam	Yalamanchili	2072	4423	569	21	7085	2072	4423	569	21	7085	3194	3891	0	7085	3186	3899	0	7085				
15	Vishakapatnam	Narsipatnam	249	1673	200	29	2151	251	1671	200	29	2151	486	1665	0	2151	486	1665	0	2151				
16	Vishakapatnam	Pendurthy	609	5256	482	23	6370	640	5385	330	15	6370	3210	3160	0	6370	2900	3470	0	6370				
17	Vishakapatnam	Payakaropeta	2353	4102	1513	37	8005	2413	4504	1043	45	8005	3853	4152	0	8005	3306	4699	0	8005				
18	Vishakapatnam	Bheemili	2807	3396	1101	55	7359	2808	3607	889	55	7359	2666	4693	0	7359	2266	5093	0	7359				
19	Vishakapatnam	Bhccmunipatnam	212	1771	205	19	2207	231	1782	186	8	2207	53	2154	0	2207	80	2127	0	2207				

84

20	Vishakapatnam	Payakarapeta	1585	2524	863	6	4978	1816	2629	509	24	4978	377	4601	0	4978	454	4524	0	4978
21	Vishakapatnam	Bheemunipatnam	240	4684	0	0	4924	240	4661	23	0	4924	267	4657	0	4924	267	4657	0	4924
22	East Godavari	Rajamahendravaram (GUD/A)	163	207	77	8	455	163	207	78	7	455	18	437	0	455	19	436	0	455
23	East Godavari	Ramachandrapuram	189	244	155	0	588	187	244	155	2	588	81	507	0	588	86	502	0	588
24	East Godavari	Upparagudem	318	132	148	0	598	255	232	111	0	598	151	447	0	598	151	447	0	598
25	East Godavari	Mummidiavaram	180	1058	858	18	2114	180	1058	858	18	2114	1228	886	0	2114	1227	886	1	2114
26	East Godavari	Tuni	2750	450	980	320	4500	1745	1925	774	56	4500	812	3688	0	4500	912	3586	2	4500
27	East Godavari	Anaparthi	255	34	88	0	377	253	36	88	0	377	90	287	0	377	90	287	0	377
28	East Godavari	Pithapuram	100	148	118	13	379	104	144	118	13	379	84	295	0	379	84	295	0	379
29	East Godavari	Yelleswaram (GUD/A)	27	30	6	1	64	26	31	6	1	64	40	24	0	64	39	25	0	64
30	East Godavari	Karlampudi(GUD/A)	65	54	13	0	132	64	54	14	0	132	15	117	0	132	15	117	0	132
31	West Godavari	Eluru	1	1149	39	1	1190	2	1147	41	0	1190	135	1055	0	1190	157	1033	0	1190
32	West Godavari	Eluru	54	1555	11	0	1620	64	1351	202	3	1620	317	1303	0	1620	317	1303	0	1620
33	West Godavari	Eluru	136	855	294	6	1291	136	855	294	6	1291	930	361	0	1291	929	362	0	1291
34	West Godavari	Unguturu	504	1453	834	56	2847	504	1494	791	58	2847	1954	893	0	2847	1952	895	0	2847
35	West Godavari	Bhimavaram	43	140	56	1	240	44	140	54	2	240	118	122	0	240	122	118	0	240
36	West Godavari	Bhimavaram	121	205	282	22	630	141	242	225	22	630	337	293	0	630	279	351	0	630
37	West Godavari	Kovvuru	1055	666	1114	36	2871	834	983	1030	24	2871	1719	1152	0	2871	1284	1587	0	2871
38	West Godavari	Palakollu	75	165	65	5	310	80	148	78	4	310	162	148	0	310	137	173	0	310
39	West Godavari	Palakollu	24	87	32	3	146	28	85	31	2	146	85	61	0	146	79	67	0	146
40	West Godavari	Tanuku	148	317	150	4	619	148	364	103	4	619	44	575	0	619	141	478	0	619
41	West Godavari	Jangareddygudem	161	444	151	20	776	136	442	180	18	776	80	696	0	776	21	755	0	776
42	West Godavari	Tadepalligudem	136	252	19	3	410	135	253	19	3	410	176	234	0	410	172	238	0	410
43	Guntur	Macherla	181	713	230	84	1208	165	763	229	51	1208	230	978	0	1208	244	964	0	1208

\$

44	Guntur	Repalle	110	36	68	26	240	72	107	43	18	240	80	160	0	240	63	177	0	240
45	Guntur	Mangalagiri	6	72	82	3	163	11	81	67	4	163	51	112	0	163	62	101	0	163
46	Guntur	Tadipalli	3	10	13	1	27	2	9	16	0	27	12	15	0	27	13	14	0	27
47	Guntur	Bapatla	580	948	606	97	2231	780	726	612	113	2231	521	1710	0	2231	648	1583	0	2231
48	Guntur	Chilakaluripeta	203	431	265	118	1017	227	513	189	88	1017	87	930	0	1017	91	925	1	1017
49	Guntur	Tadikonda	283	199	231	37	750	150	232	331	37	750	499	250	1	750	200	550	0	750
50	Guntur	Narasaraopeta	69	238	68	4	379	44	256	76	3	379	0	379	0	379	10	369	0	379
51	Guntur	Tenali	128	338	214	39	719	128	339	214	38	719	584	135	0	719	164	555	0	719
52	SPSR Nellore	Nellore	418	2496	1407	919	5240	1537	2378	1122	203	5240	2481	2759	0	5240	1394	3846	0	5240
53	SPSR Nellore	Nellore	106	2038	308	66	2518	157	1987	308	66	2518	741	1777	0	2518	740	1777	1	2518
54	SPSR Nellore	NUDA	197	349	189	140	875	197	349	189	140	875	254	621	0	875	259	616	0	875
55	SPSR Nellore	Kavali	600	150	200	50	1000	186	449	319	46	1000	271	727	2	1000	289	707	1	1000
56	SPSR Nellore	Kavali	483	931	454	225	2093	372	1003	480	238	2093	492	1601	0	2093	288	1805	0	2093
57	SPSR Nellore	Athmakuru	417	511	350	193	1471	645	381	266	179	1471	600	800	71	1471	382	1089	0	1471
58	Chittoor	Chittoor	183	685	558	27	1453	255	826	355	17	1453	455	998	0	1453	414	1039	0	1453
59	Chittoor	Madanapalli	448	265	242	65	1020	274	602	107	37	1020	25	995	0	1020	176	844	0	1020
60	Chittoor	Palamaner	96	344	26	8	474	96	342	27	9	474	82	392	0	474	123	351	0	474
61	Chittoor	Punganur	310	734	186	16	1246	397	691	143	15	1246	275	971	0	1246	296	950	0	1246
62	Chittoor	Chandragiri(TUD A)	260	351	253	126	990	310	371	203	106	990	429	561	0	990	201	789	0	990
63	Chittoor	Chandragiri(TUD A)	258	341	280	75	954	308	340	230	76	954	187	767	0	954	130	824	0	954
64	Chittoor	Sayavedu (NUDA)	67	130	297	14	508	67	130	297	14	508	101	407	0	508	101	407	0	508
65	Chittoor	Puttur	538	1051	247	87	1923	538	1051	247	87	1923	511	1412	0	1923	511	1411	1	1923
66	Chittoor	Srikalahasthi	83	371	60	3	517	40	370	58	49	517	120	397	0	517	148	369	0	517
67	Chittoor	Srikalahasthi	98	376	250	71	795	99	375	250	71	795	169	378	0	547	140	407	0	547
68	Chittoor	Srikalahasthi	85	237	157	68	547	85	262	153	47	547	365	430	0	795	220	575	0	795

88

69	Prakasam	Ongole	160	176	157	7	500	142	188	153	17	500	181	319	0	500	167	333	0	500
70	Prakasam	Ongole	400	374	218	13	1005	361	397	236	11	1005	380	625	0	1005	362	643	0	1005
71	Prakasam	Giddalur	112	256	74	3	445	92	295	52	6	445	133	312	0	445	120	325	0	445
72	Prakasam	S.N.Padu	104	109	188	33	434	104	112	185	33	434	254	180	0	434	244	190	0	434
73	Prakasam	Addanki	52	149	99	9	309	52	156	86	15	309	54	254	1	309	56	253	0	309
74	Prakasam	Addanki	1008	784	1109	264	3165	800	992	1153	220	3165	791	2374	0	3165	910	2255	0	3165
75	Prakasam	Addanki	60	115	150	27	352	74	142	112	24	352	67	285	0	352	87	265	0	352
76	Prakasam	Paruchur	94	177	175	154	600	110	178	173	139	600	230	370	0	600	214	386	0	600
77	Prakasam	Chirala	49	227	291	45	612	63	238	260	51	612	180	432	0	612	180	432	0	612
78	Prakasam	Chirala	399	2127	242	163	2931	399	2127	242	163	2931	1807	1124	0	2931	1450	1481	0	2931
79	YSR Kadapa	Kadapa	480	720	317	36	1553	480	690	290	93	1553	402	1151	0	1553	355	1176	22	1553
80	YSR Kadapa	Rayachoti	112	304	187	36	639	120	304	179	36	639	208	431	0	639	204	435	0	639
81	YSR Kadapa	Rayachoti	204	407	73	21	705	221	390	73	21	705	256	449	0	705	256	449	0	705
82	YSR Kadapa	Rajampeta	0	427	90	11	528	97	334	87	10	528	385	143	0	528	172	356	0	528
83	YSR Kadapa	Mydukur	244	1010	172	24	1450	345	865	203	37	1450	66	1384	0	1450	98	1352	0	1450
84	YSR Kadapa	Mydukur	348	92	55	5	500	352	92	49	7	500	7	493	0	500	9	491	0	500
85	YSR Kadapa	Yerraguntla	81	185	25	1	292	76	192	22	2	292	28	264	0	292	39	253	0	292
86	Kurnool	Kurnool	820	2934	373	26	4153	737	2756	620	40	4153	1089	3064	0	4153	1128	3025	0	4153
87	Kurnool	Yemmiganur	36	1373	93	9	1511	129	1277	98	7	1511	540	971	0	1511	540	971	0	1511
88	Kurnool	Gudur	732	147	263	0	1142	395	482	263	2	1142	239	903	0	1142	249	893	0	1142
89	Kurnool	Nandyal	213	199	232	6	650	257	242	138	13	650	329	321	0	650	339	311	0	650
90	Kurnool	Adoni	35	1360	448	46	1889	74	1321	448	46	1889	691	1198	0	1889	691	1198	0	1889
91	Ananthapur	Ananthapur	746	1144	79	31	2000	430	1440	81	49	2000	128	1872	0	2000	693	1307	0	2000
92	Ananthapur	Ananthapur	430	1312	162	96	2000	581	1172	159	88	2000	128	1872	0	2000	346	1654	0	2000
94	Ananthapur	Dharmavaram	609	1635	100	56	2400	414	1897	39	50	2400	856	1544	0	2400	1202	1198	0	2400
95	Ananthapur	Dharmavaram	235	1128	9	28	1400	236	1109	25	30	1400	750	650	0	1400	758	642	0	1400

8

245

96	Ananthapur	Gooty	178	578	390	13	1159	191	643	308	17	1159	209	950	0	1159	198	961	0	1159
97	Ananthapur	Hindupur	211	512	78	18	819	266	484	64	5	819	1	818	0	819	65	754	0	819
98	Ananthapur	Hindupur	132	320	38	10	500	126	327	37	10	500	24	476	0	500	15	485	0	500
99	Ananthapur	Kadiri	101	853	20	26	1000	105	833	31	31	1000	341	659	0	1000	339	661	0	1000
100	Ananthapur	Kadiri	409	226	110	69	814	423	296	45	50	814	139	675	0	814	150	664	0	814
101	Ananthapur	Kalyandurgam	511	898	131	17	1557	190	1204	138	25	1557	211	1346	0	1557	223	1333	1	1557
102	Ananthapur	Pamidi	71	370	93	11	545	5	494	42	4	545	245	300	0	545	163	382	0	545
103	Ananthapur	Puttaparthi	291	909	198	109	1507	241	950	213	103	1507	271	1236	0	1507	271	1235	1	1507
104	Ananthapur	Rayadurgam	101	1077	108	21	1307	101	1077	108	21	1307	500	807	0	1307	500	807	0	1307
105	Ananthapur	Rayadurgam	14	493	12	8	527	14	492	13	8	527	128	399	0	527	128	399	0	527
106	Ananthapur	Tadiparthi	772	150	45	33	1000	728	153	109	10	1000	628	372	0	1000	518	481	1	1000
107	Ananthapur	Guntakal	475	1324	194	7	2000	537	1269	187	7	2000	458	1542	0	2000	450	1550	0	2000
108	Ananthapur	Guntakal	340	752	216	22	1330	425	761	128	16	1330	361	969	0	1330	355	974	1	1330
109	Ananthapur	Rapthadu	134	1146	448	207	1935	434	1151	243	107	1935	592	1343	0	1935	392	1543	0	1935
110	Ananthapur	Guntakal	307	1349	336	23	2015	307	1349	336	23	2015	486	1529	0	2015	486	1529	0	2015
111	Srikakulam	Rajam	54	2116	237	14	2421	65	2105	237	14	2421	1035	1386	0	2421	200	2221	0	2421
112	Srikakulam	Rajam	35	2057	227	14	2333	45	2047	227	14	2333	552	1779	2	2333	552	1779	2	2333
113	Srikakulam	Ichapuram	0	3514	71	115	3700	0	3514	71	115	3700	1006	2694	0	3700	1004	2696	0	3700
114	Kurnool	Kodumur	58	529	154	0	741	60	527	154	0	741	366	375	0	741	337	404	0	741
115	Kurnool	Panyam	607	133	235	25	1000	440	300	235	25	1000	589	411	0	1000	589	411	0	1000
116	Krishna	Nandigama	403	526	358	92	1379	403	526	358	92	1379	284	1095	0	1379	283	1095	1	1379
117	Krishna	Nuzvid	79	80	110	31	300	59	114	102	25	300	94	206	0	300	112	188	0	300
118	Krishna	Machilipatnam	552	942	302	54	1850	565	1096	165	24	1850	1148	702	0	1850	730	1120	0	1850
119	YSR Kadapa	Jammalamadugu	84	441	124	27	676	85	441	124	26	676	136	540	0	676	136	540	0	676
120	YSR Kadapa	Rayachoti	1223	380	355	89	2047	1222	381	355	89	2047	268	1779	0	2047	268	1779	0	2047
121	YSR Kadapa	Kamalapuram	1669	1491	1023	82	4265	1527	1625	1023	90	4265	1074	3181	10	4265	798	3466	1	4265

82



122	Guntur	Ponnur	187	439	329	67	1022	259	412	301	50	1022	431	591	0	1022	250	772	0	1022
123	West Godavari	Palakollu	24	87	32	3	146	24	87	32	3	146	85	61	0	146	79	67	0	146

₹

**Annexure XXIII-A: Salient Details of 46 BLC (New) Proposals submitted by State of West Bengal**

(Rs. in lakhs)

		Beneficiary Details					Fund Sharing					(Figures in Lakh)				
Sl. No.	Name of the ULBs	No. of DUs proposed	General including OBC	General	SC	ST	OB C	Central Assistance	State Share (DU)	State Share (ID)	Total State Share (including ID)	Beneficiary Contribution	ULB Share for ID	Total Project Cost	1st installment of Central Assistance (40%)	1st installment of Matching State Share (40%)
1	Arambag	2145	1078	969	1019	48	109	3217.50	4139.85	394.68	4534.53	536.25	394.68	8682.96	1287.00	1813.81
2	Balughat	770	729	720	26	15	9	1155.00	1486.10	141.68	1627.78	192.50	141.68	3116.96	462.00	651.11
3	Bankura	444	248	136	195	1	112	666.00	856.92	81.70	938.62	111.00	81.70	1797.31	266.40	375.45
4	Barrakpore	295	259	209	33	3	50	442.50	569.35	54.28	623.63	73.75	54.28	1194.16	177.00	249.45
5	Baruipur	340	263	236	77	0	27	510.00	656.20	62.56	718.76	85.00	62.56	1376.32	204.00	287.50
6	Bhatpara	1575	1429	1380	110	36	49	2362.50	3039.75	289.80	3329.55	393.75	289.80	6375.60	945.00	1331.82
7	Bidhannagr Municipal Corporation	1870	992	880	800	78	112	2805.00	3422.10	344.08	3766.18	654.50	344.08	7569.76	1122.00	1506.47
8	Birnagar	1031	615	432	416	0	183	1546.50	1989.83	189.70	2179.53	257.75	189.70	4173.49	618.60	871.81
9	Bishnupur	977	670	311	191	116	359	1465.50	1885.61	179.77	2065.38	244.25	179.77	3954.90	586.20	826.15
10	Bongaon	1279	669	614	556	54	55	1918.50	2468.47	235.34	2703.81	319.75	235.34	5177.39	767.40	1081.52
11	Champdani	1512	1243	658	263	6	585	2268.00	2918.16	278.21	3196.37	378.00	278.21	6120.58	907.20	1278.55
12	Chandrakona	626	308	273	281	37	35	939.00	1208.18	115.18	1323.36	156.50	115.18	2534.05	375.60	529.35
13	Dalkhola	998	666	606	304	28	60	1497.00	1826.34	183.63	2009.97	349.30	183.63	4039.90	598.80	803.99
14	Dhupguri	2395	1520	950	875	0	570	3592.50	4622.35	440.68	5063.03	598.75	440.68	9694.96	1437.00	2025.21
15	DumDum	71	69	69	2	0	0	106.50	137.03	13.06	150.09	17.75	13.06	287.41	42.60	60.04
16	Gangarampore	996	508	316	450	38	192	1494.00	1922.28	183.26	2105.54	249.00	183.26	4031.81	597.60	842.22

46

17	Gayeshpur	308	177	150	123	8	27	462.00	594.44	56.67	651.11	77.00	56.67	1246.78	184.80	260.44
18	Gobardanga	911	461	296	337	7	165	1366.50	1758.23	167.62	1925.85	227.75	167.62	3687.73	546.60	770.34
19	Haldibari	283	177	114	106	0	63	424.50	546.19	52.07	598.26	70.75	52.07	1145.58	169.80	239.30
20	Halisahar	642	543	514	99	0	29	963.00	1239.06	118.13	1357.19	160.50	118.13	2598.82	385.20	542.88
21	Howrah Municipal Corporation	1151	1074	1074	42	35	0	1726.50	2106.33	211.78	2318.11	402.85	211.78	4659.25	690.60	927.25
22	Jangipur	1000	850	710	150	0	140	1500.00	1930.00	184.00	2114.00	250.00	184.00	4048.00	600.00	845.60
23	Kaliagunj	650	445	399	200	5	46	975.00	1254.50	119.60	1374.10	162.50	119.60	2631.20	390.00	549.64
24	Kalyani	695	316	306	356	23	10	1042.50	1341.35	127.88	1469.23	173.75	127.88	2813.36	417.00	587.69
25	Kamarhati	245	245	245	0	0	0	367.50	472.85	45.08	517.93	61.25	45.08	991.76	147.00	207.17
26	Kandi	1000	699	584	301	0	115	1500.00	1930.00	184.00	2114.00	250.00	184.00	4048.00	600.00	845.60
27	Kolkata Municipal Corporation	830	738	723	92	0	15	1245.00	1518.90	152.72	1671.62	290.50	152.72	3359.84	498.00	668.65
28	Konnagar	200	200	196	0	0	4	300.00	386.00	36.80	422.80	50.00	36.80	809.60	120.00	169.12
29	Krishnanagar	1244	792	578	452	0	214	1866.00	2400.92	228.90	2629.82	311.00	228.90	5035.71	746.40	1051.93
30	Madhyamgram	1120	815	450	280	25	365	1680.00	2161.60	206.08	2367.68	280.00	206.08	4533.76	672.00	947.07
31	Mekhligunj	294	168	158	230	2	10	441.00	567.42	54.10	621.52	73.50	54.10	1190.11	176.40	248.61
32	Nabadwip	1200	1141	1081	56	3	60	1800.00	2316.00	220.80	2536.80	300.00	220.80	4857.60	720.00	1014.72
33	Naihati	648	598	524	46	4	74	972.00	1250.64	119.23	1369.87	162.00	119.23	2623.10	388.80	547.95
34	New Barrakpore	348	276	267	65	7	9	522.00	671.64	64.03	735.67	87.00	64.03	1408.70	208.80	294.27
35	North Barrakpore	716	663	656	42	11	7	1074.00	1381.88	131.74	1513.62	179.00	131.74	2898.37	429.60	605.45
36	North Dum Dum	1752	1752	1752	0	0	0	2628.00	3381.36	322.37	3703.73	438.00	322.37	7092.10	1051.20	1481.49
37	Old Malda	1000	803	716	191	6	87	1500.00	1930.00	184.00	2114.00	250.00	184.00	4048.00	600.00	845.60

4

38	RajpurSonarpu	678	390	380	288	0	10	1017.00	1308.54	124.75	1433.29	169.50	124.75	2744.54	406.80	573.32
39	Rampurhat	1080	747	722	323	10	25	1620.00	2084.40	198.72	2283.12	270.00	198.72	4371.84	648.00	913.25
40	Ranaghat	1400	1066	943	303	31	123	2100.00	2702.00	257.60	2959.60	350.00	257.60	5667.20	840.00	1183.84
41	Sainthia	1050	460	379	579	11	81	1575.00	2026.50	193.20	2219.70	262.50	193.20	4250.40	630.00	887.88
42	Siliguri Municipal Corporation	2323	1597	1524	705	21	73	3484.50	4251.09	427.43	4678.52	813.05	427.43	9403.50	1393.80	1871.41
43	Suri	187	0	0	187	0	0	280.50	360.91	34.41	395.32	46.75	34.41	756.98	112.20	158.13
44	Tarakeswar	206	168	126	38	0	42	309.00	397.58	37.90	435.48	51.50	37.90	833.89	123.60	174.19
45	Titagarh	222	215	176	7	0	39	333.00	428.46	40.85	469.31	55.50	40.85	898.66	133.20	187.72
46	Uluberia	3500	3213	2500	165	12 2	713	5250.00	6755.00	644.00	7399.00	875.00	644.00	14168.00	2100.00	2959.60
	<b>TOTAL</b>	<b>44207</b>	<b>32055</b>	<b>27002</b>	<b>1136 1</b>	<b>791</b>	<b>5053</b>	<b>66310.50</b>	<b>84602.3 1</b>	<b>8134.0 9</b>	<b>92736.40</b>	<b>11768.95</b>	<b>8134.0 9</b>	<b>178949.9 4</b>	<b>26524.20</b>	<b>37094.56</b>

✓

**Annexure XXII-B Salient Details of 3 AHP Proposals submitted by State of West Bengal**

(Rs. in lakhs)

Sl No	Name of the Implementation / Agency Development Authority / Public Sector Developer	No of DUs (Unit)	Fund Sharing					1st installment of Central Assistance (40%)	1st instalment of Matching State Share (40%)
			Unit Cost/Dus	Total Project Cost	Central Assistance (@1.5 Lakh/ DUs)	State Share (@2.79 Lakh/ DUs)	Implementation Agency Development Authority / Public Sector Developer Share		
1	Kolkata Metropolitan Development Authority	592	4.95	2930.40	888.00	1651.68	118.40	272.32	660.67
2	Housing Infrastructure Development Corporation (HIDCO)	490	8.54	4184.60	735.00	1367.1	210.70	1871.80	546.84
3	Pujali Municipality	64	6.18	395.52	96.00	178.56	0.00	120.96	71.42
	<b>Total</b>	<b>1146</b>		<b>7510.52</b>	<b>1719.00</b>	<b>3197.34</b>	<b>329.10</b>	<b>2265.08</b>	<b>1278.94</b>

₹

Annexure XXIII-C: Salient Details of AHP project (PPP) for construction of 800 houses submitted by West Bengal

(Rs. in lakh)

A. The earlier details of AHP project are as under:

S.No	Name of ULB / Development Authority / Implementing Agency	No of EWS / houses proposed	Central Assistance	State Share	Beneficiary Contribution	ULB share	Total Project Cost	1 st Instalment of Central assistance (40%)
1	Bengal Aerropolis Projects Limited (BAPL)	800	1200.00	2232.00	2608.00	0.00	6040.00	480.00

B. The revised details of AHP project are as under:

S.No	Name of ULB / Development Authority / Implementing Agency	No of EWS / houses proposed	Central Assistance (1.5 Lakh per house )	State Share (2.79 Lakh per house )	Beneficiary Contribution	ULB share	Total Project Cost	1 st Instalment of Central assistance (40%)
1	IABA Housing Private Ltd	800	1200.00	2232.00	2608.00	0.00	6040.00	480.00

85

**Annexure XXIII-D: Cancellation of 1 BLC project (of Bhatpara Municipality) for 289 houses considered by CSMC in its 6<sup>th</sup> meeting submitted by West Bengal**

*(Rs. in lakhs)*

S.No	Name of ULB	No of EWS houses proposed	Central Assistance	State Share	Beneficiary Contribution	ULB share	Total Project Cost	1 st Instalment of Central assistance (40%)
1	Bhatpara Municipality	289	433.50	610.52	72.25	53.16	1169.43	173.40

5

**Annexure XXIV – : Salient Details of AHP project submitted by the State of Telangana**

**A: 14 AHP (GHMC)**

*(Rs. in lakhs)*

Sl. No	Name of the City	No of units	Project cost	Central Assistance @ Rs 1.5 lakh/house	State Share	Beneficiary Share	1st Instalment of 40% Central Assistance
1	Dundigal	864	7473.60	1296.00	6177.60	0.00	518.40
2	Keshavnagar	432	3736.80	648.00	3088.80	0.00	259.20
3	Jawaharnagar Behind Army Dental Colloege	944	8024.00	1416.00	6608.00	0.00	566.40
4	Bachupally	1200	10380.00	1800.00	8580.00	0.00	720.00
5	Dhoolpet	145	1232.50	217.50	1015.00	0.00	87.00
6	Golla Komaraiah Nagar	12	102.00	18.00	84.00	0.00	7.20
7	Samba Murthy Nagar	16	124.00	24.00	100.00	0.00	9.60
8	Narayana Jopidi Sangham	256	1984.00	384.00	1600.00	0.00	153.60
9	Chacha Nehru Nagar SEC-BAD Circle -18	164	1271.00	246.00	1025.00	0.00	98.40
10	L.B.Nagar - Bakaram (Phase -II)	8	68.00	12.00	56.00	0.00	4.80
11	T . Anjaiah Nagar	15	127.50	22.50	105.00	0.00	9.00
12	SC Bose Nagar	20	170.00	30.00	140.00	0.00	12.00
13	Potti Sriramulu Bashthi , Secenderabad , Circle - 18 (Phase -II)	32	276.80	48.00	228.80	0.00	19.20
14	Farooq Nagar	64	544.00	96.00	448.00	0.00	38.40
<b>AHP - Total</b>		<b>4172</b>	<b>35514.20</b>	<b>6258.00</b>	<b>29256.20</b>	<b>0.00</b>	<b>2503.20</b>

*[Signature]*



**B: 71 AHP (other than GHMC)**

(Rs. in lakhs)

Sl. No	Name of the City	No of units	Project cost	Central Assistance @ Rs 1.5 lakh/house	State Share	Beneficiary Share	1st Instalment of 40% Central Assistance
1	Khanapoor - III Adilabad	200	1210.00	300.00	910.00	0.00	120.00
2	KRK colony	408	2468.40	612.00	1856.40	0.00	244.80
3	Mavala -II	122	738.10	183.00	555.10	0.00	73.20
4	Mavala -II	222	1343.10	333.00	1010.10	0.00	133.20
5	Nagnaipet - II	29	175.45	43.50	131.95	0.00	17.40
6	Nagnaipet - III	485	2934.25	727.50	2206.75	0.00	291.00
7	Bangalpet Nirmal	446	2698.30	669.00	2029.30	0.00	267.60
8	Rajiv nagar - Mancherial	250	1512.50	375.00	1137.50	0.00	150.00
9	Chennur	246	1488.30	369.00	1119.30	0.00	147.60
10	Mandamarri	80	484.00	120.00	364.00	0.00	48.00
11	Kannala Basthi	160	968.00	240.00	728.00	0.00	96.00
12	Bodhan town	400	2420.00	600.00	1820.00	0.00	240.00
13	Panduform . Bodhan - Phase -II	15	90.75	22.50	68.25	0.00	9.00
14	Deveunpally Kamareddy	100	605.00	150.00	455.00	0.00	60.00
15	Rameshwarpally Kamareddy	40	242.00	60.00	182.00	0.00	24.00
16	Banswada-I	248	1500.40	372.00	1128.40	0.00	148.80
17	Nagaram Phase -III	79	477.95	118.50	359.45	0.00	47.40

*b*

18	Veshalpally - II	64	387.20	96.00	291.20	0.00	38.40
19	Ambedkar Nagar Phase - III	16	96.80	24.00	72.80	0.00	9.60
20	Dupakunta - III	100	605.00	150.00	455.00	0.00	60.00
21	Paidipally	70	423.50	105.00	318.50	0.00	42.00
22	Ennamamula	23	139.15	34.50	104.65	0.00	13.80
23	Vangapahad	60	363.00	90.00	273.00	0.00	36.00
24	Shayampet	608	3678.40	912.00	2766.40	0.00	364.80
25	Battupally	40	242.00	60.00	182.00	0.00	24.00
26	Madikonda	100	605.00	150.00	455.00	0.00	60.00
27	Laskarsingram	208	1258.40	312.00	946.40	0.00	124.80
28	Parkal ULB	113	683.65	169.50	514.15	0.00	67.80
29	Somia Thanda	7	42.35	10.50	31.85	0.00	4.20
30	Rickshaw colony	4	24.20	6.00	18.20	0.00	2.40
31	Surya Colony	112	677.60	168.00	509.60	0.00	67.20
32	S C colony	40	242.00	60.00	182.00	0.00	24.00
33	Dubba Thanda	30	181.50	45.00	136.50	0.00	18.00
34	Pedduru	396	2395.80	594.00	1801.80	0.00	237.60
35	Sircilla By pass road	204	1234.20	306.00	928.20	0.00	122.40
36	Chandapally	200	1210.00	300.00	910.00	0.00	120.00
37	Sulthanabad	70	423.50	105.00	318.50	0.00	42.00
38	Godavarikhani - Ph - II	262	1585.10	393.00	1192.10	0.00	157.20
39	Narsapoor - V	563	3406.15	844.50	2561.65	0.00	337.80
40	Golla Bazar Phase - II	42	254.10	63.00	191.10	0.00	25.20
41	Khanapuram Haveli	196	1185.80	294.00	891.80	0.00	117.60
42	Srirangapuram - II	80	484.00	120.00	364.00	0.00	48.00

✓

43	Kothagudem -III	120	726.00	180.00	546.00	0.00	72.00
44	Singannagudem - II	76	459.80	114.00	345.80	0.00	45.60
45	Teachers Colony - Bhongiri	160	968.00	240.00	728.00	0.00	96.00
46	Hajipoor	150	907.50	225.00	682.50	0.00	90.00
47	Waddera & Hamalies Colony Andole	100	605.00	150.00	455.00	0.00	60.00
48	Narayanpet	240	1452.00	360.00	1092.00	0.00	144.00
49	Boduppai	50	302.50	75.00	227.50	0.00	30.00
50	Pravathapur Madepally	88	532.40	132.00	400.40	0.00	52.80
51	Vemulawada - II	320	1936.00	480.00	1456.00	0.00	192.00
52	Kodangal	120	726.00	180.00	546.00	0.00	72.00
53	Appayapally	160	968.00	240.00	728.00	0.00	96.00
54	Shanthinagar	300	1815.00	450.00	1365.00	0.00	180.00
55	Rahmathnagar	312	1887.60	468.00	1419.60	0.00	187.20
56	Madhavarao Compound	40	242.00	60.00	182.00	0.00	24.00
57	Harjanwada	56	338.80	84.00	254.80	0.00	33.60
58	Badepally urban	800	4840.00	1200.00	3640.00	0.00	480.00
59	Dubbak - Balvanthpur-II	20	121.00	30.00	91.00	0.00	12.00
60	Rekulakunta	15	90.75	22.50	68.25	0.00	9.00
61	Dumpalapally	20	121.00	30.00	91.00	0.00	12.00
62	Dharmajipeta	20	121.00	30.00	91.00	0.00	12.00
63	Lachapet	20	121.00	30.00	91.00	0.00	12.00
64	Gadwai - II	80	484.00	120.00	364.00	0.00	48.00
65	Patha Palamur - II	24	145.20	36.00	109.20	0.00	14.40
66	Mahabubnagar Urban	101	611.05	151.50	459.55	0.00	60.60

67	Patha Thota	48	290.40	72.00	218.40	0.00	28.80
68	Amistapur - Siddaiapally	288	1742.40	432.00	1310.40	0.00	172.80
69	Narsingapoor H/o Boothpur	40	242.00	60.00	182.00	0.00	24.00
70	Mahabubnagar Urban	45	272.25	67.50	204.75	0.00	27.00
71	Damsalapuran	200	1210.00	300.00	910.00	0.00	120.00
<b>AHP - Total</b>		<b>11151</b>	<b>67463.55</b>	<b>16726.50</b>	<b>50737.05</b>	<b>0.00</b>	<b>6690.60</b>

*[Handwritten signature]*

**Annexure XXV : Salient Details of Curtailment/Cancellation/Revision of projects submitted by the State of Telangana**

**XXV-A: Revision in project cost in 58 AHP projects (68264 houses) under GHMC area.**

(Rs. in lakhs)

Sl. No.	Name of the ULB	Project Name Sanctioned by CSMC	Project code	Implementing Agency	EWS House (as per CSMC approval)	No. of Houses taken up for construction	Project Cost (Rs in Lakhs)		GoI Grant in Rs Lakhs (Rs. 1.5 L per DU)		State share in Rs Lakhs		Remarks
							Original	Revised	Original	Revised	Original	Revised	
4th CSMC Meeting held on 28-12-2016													
1	GHMC	Lambadi Thanda, Charminar Circle-04-(C+S+9)	280618195587	GHMC	126	126	762.30	1089.90	189.00	189.00	573.30	900.90	No problem
2	GHMC	ACS Nagar Secbad Circle-18-(G+3)	280558920001	GHMC	48	48	290.40	372.00	72.00	72.00	218.40	300.00	No problem
3	GHMC	Syed Saab ka Bada, Charminar Circle-04-(G+3)	280518195724	GHMC	48	48	290.40	372.00	72.00	72.00	218.40	300.00	No problem
4	GHMC	Sinagam cheruvu, Kapra-01-(G+3)	280622310028	GHMC	176	176	1064.80	1364.00	264.00	264.00	800.80	1100.00	No problem
5	GHMC	Chacha Nehru Nagar SEC-BAD Circle-18-(G+3)	280558920024	GHMC	100	100	605.00	775.00	150.00	150.00	455.00	625.00	164 DUs at the same location are being constructed in Phase II
		Total			498	498	3012.90	3972.90	747	747	2265.90	3225.90	
26th CSMC Meeting held on 11-10-2017													

5

6	GHMC	Sainagar laiapet (G+3)	28062885000 7	GHMC	104	104	629.20	806.00	156.00	156.00	473.20	650.00	No problem
7	GHMC	Ziaguda (S+5)	28058890110	GHMC	840	840	5082.00	7140.00	1260.00	1260.00	3822.00	5880.00	No problem
8	GHMC	Bojagutta (G+3)	28055887009 6	GHMC	1824	1824	11035.20	14136.00	2736.00	2736.00	8299.20	11400.00	No problem
9	GHMC	Kamala Nagar (S+5)	28055890015 0	GHMC	210	210	1270.50	1785.00	315.00	315.00	955.50	1470.00	No problem
10	GHMC	Ambedkar Nagar (Ramgopalpet)	28055890000 6	GHMC	400	400	2420.00	3400.00	600.00	600.00	1820.00	2800.00	No problem
11	GHMC	Bandaraviral-I (S+S+9)	28062696008 0	GHMC	828	828	5009.40	7162.20	1242.00	1242.00	3767.40	5920.20	No problem
12	GHMC	Adullapur (C+S+9)	28062696008 1	GHMC	180	180	1089.00	1557.00	270.00	270.00	819.00	1287.00	No problem
13	GHMC	Injapur, Sy. No. 126 (C+S+9)	28062696009 0	GHMC	1260	1260	7623.00	10899.00	1890.00	1890.00	5733.00	9009.00	No problem
14	GHMC	Tattianaram (C+S+9)	28062696008 9	GHMC	1296	1296	7840.80	11210.40	1944.00	1944.00	5896.80	9266.40	No problem
15	GHMC	Batasingaram (S+5)	28062696009 1	GHMC	800	800	4840.00	6920.00	1200.00	1200.00	3640.00	5720.00	No problem
16	GHMC	Bacharam, sy. No. 71 (C+S+9)	28026296008 4	GHMC	1080	1080	6534.00	9342.00	1620.00	1620.00	4914.00	7722.00	No problem
17	GHMC	Hattiguda, Sy. No. 19 (S+S+9)	28062696008 5	GHMC	432	432	2613.60	3736.80	648.00	648.00	1965.60	3088.80	No problem
18	GHMC	Thimmaiguda (S+S+9)	28062696008 2	GHMC	864	864	5227.20	7473.60	1296.00	1296.00	3931.20	6177.60	No problem
19	GHMC	Mallapur Sy No.73 (C+S+9)	28051819843 2	GHMC	2700	2700	16335.00	23355.00	4050.00	4050.00	12285.00	19305.00	No problem

85

20	GHMC	Mohabat Nagar (C+S+9)	28062960083	GHMC	396	396	2395.80	3425.40	594.00	594.00	1801.80	2831.40	No problem
21	GHMC	Narsingi Sy. N o. 117 (C+S+9)	28063958004 6	GHMC	216	216	1306.80	1868.40	324.00	324.00	982.80	1544.40	No problem
22	GHMC	Bairaguda-II (C+S+9)	28063958004 7	GHMC	180	180	1089.00	1557.00	270.00	270.00	819.00	1287.00	No problem
23	GHMC	Jai Bhavani nagar (C+S+9)	28051819511 5	GHMC	324	324	1960.20	2802.60	486.00	486.00	1474.20	2316.60	No problem
24	GHMC	Sainagar hafizpet (G+3)	28051819593 0	GHMC	128	128	774.40	992.00	192.00	192.00	582.40	800.00	No problem
25	GHMC	Shankerpally, Sy. No. 286 (C+S+9)	28063958000 2	GHMC	756	756	4573.80	6539.40	1134.00	1134.00	3439.80	5405.40	No problem
26	GHMC	Shankerpally, Sy. No. 278 (C+S+9)	28063958000 3	GHMC	756	756	4573.80	6539.40	1134.00	1134.00	3439.80	5405.40	No problem
27	GHMC	Nizampet (C+S+9)	28063912007 0	GHMC	1440	1440	8712.00	12456.00	2160.00	2160.00	6552.00	10296.00	No problem
28	GHMC	Bachupally Sy No.186/2 & 186/3 (C+S+9)	28063912007 1	GHMC	1080	1080	6534.00	9342.00	1620.00	1620.00	4914.00	7722.00	No problem
29	GHMC	D. Pochampally-I Sy No.119 (C+S+9)	28063912006 8	GHMC	1404	1404	8494.20	12144.60	2106.00	2106.00	6388.20	10038.60	No problem
30	GHMC	D. Pochampally-II (C+S+9)	28063912007 2	GHMC	216	216	1306.80	1868.40	324.00	324.00	982.80	1544.40	No problem
31	GHMC	Gagilapur-I Sy No.214 (G+3)	28063912007 3	GHMC	560	560	3388.00	4340.00	840.00	840.00	2548.00	3500.00	No problem

6

32	GHMC	Gajula Ramaram (G+3)	28063912007 8	GHMC	144	144	871.20	1116.00	216.00	216.00	655.20	900.00	No problem
33	GHMC	Gagilapur-II Sy No.213 (S+5)	28063920075	GHMC	640	640	3872.00	5440.00	960.00	960.00	2912.00	4480.00	No problem
34	GHMC	Bahadurpally (S+5)	28063912006 7	GHMC	900	900	5445.00	7650.00	1350.00	1350.00	4095.00	6300.00	No problem
35	GHMC	Kaithalapur (C+S+9)	28062626006 5	GHMC	144	144	871.20	1245.60	216.00	216.00	655.20	1029.60	No problem
36	GHMC	Ahmedguda (C+S+9)	28062885004 5	GHMC	4428	4428	26789.40	38302.20	6642.00	6642.00	20147.40	31660.20	No problem
37	GHMC	Korremula (S+5)	28062885005 5	GHMC	800	800	4840.00	6800.00	1200.00	1200.00	3640.00	5600.00	No problem
38	GHMC	Jawharnagar-III, (Sy. No. 829/P) (S+5)	28062231005 2	GHMC	620	620	3751.00	5270.00	930.00	930.00	2821.00	4340.00	No problem
39	GHMC	Bogaram (C+S+9)	28062885005 0	GHMC	1080	1080	6534.00	9342.00	1620.00	1620.00	4914.00	7722.00	No problem
40	GHMC	Pratap Singaram (G+3)	28062885005 6	GHMC	2208	2208	13358.40	17112.00	3312.00	3312.00	10046.40	13800.00	No problem
41	GHMC	Thumkunta (S+S+9)	28062885005 2	GHMC	1656	1656	10018.80	14324.40	2484.00	2484.00	7534.80	11840.40	No problem
42	GHMC	Jawharnagar Ph-II Sy No.(936/2,938, 939) (S+5)	28062885005 4	GHMC	720	720	4356.00	6120.00	1080.00	1080.00	3276.00	5040.00	No problem
43	GHMC	Muraharipally (S+S+9)	----	GHMC	2484	2484	15028.20	21486.60	3726.00	3726.00	11302.20	17760.60	No problem

✓



44	GHMC	Sriramnagar (Near Saibaba Temple), Sy.No. 710/p. (C+S+9)	28062885005 1	GHMC	756	756	4573.80	6539.40	1134.00	1134.00	1134.00	3439.80	5405.40	No problem
45	GHMC	Jammigadda (G+3)	28062885004 6	GHMC	56	56	338.80	434.00	84.00	84.00	84.00	254.80	350.00	No problem
46	GHMC	Pocharam (C+S+9)	28043981000 5	GHMC	720	720	4356.00	6228.00	1080.00	1080.00	1080.00	3276.00	5148.00	No problem
47	GHMC	Kollur-I (C+S+9)	28043981000 6	GHMC	2052	2052	12414.60	17749.80	3078.00	3078.00	3078.00	9336.60	14671.80	No problem
48	GHMC	Kollur-II (S+9) (S+10) (S+11)	28043981001 0	GHMC	15660	15660	94743.00	135459.00	23490.00	23490.00	23490.00	71253.00	111969.0 0	No problem
49	GHMC	Kardhanur (C+S+9)	28043981000 8	GHMC	1620	1620	9801.00	14013.00	2430.00	2430.00	2430.00	7371.00	11583.00	No problem
50	GHMC	Ameenpur-II (C+S+9)	28063912007 4	GHMC	1836	1836	11107.80	15881.40	2754.00	2754.00	2754.00	8353.80	13127.40	No problem
51	GHMC	Kishareddypet (C+S+9)	28063912007 7	GHMC	432	432	2613.60	3736.80	648.00	648.00	648.00	1965.60	3088.80	No problem
52	GHMC	Kardhanur - II (C+S+9)	28043981000 9	GHMC	540	540	3267.00	4671.00	810.00	810.00	810.00	2457.00	3861.00	No problem
53	GHMC	Edula Nagulapally (C+S+9)	28043981000 7	GHMC	1944	1944	11761.20	16815.60	2916.00	2916.00	2916.00	8845.20	13899.60	No problem
54	GHMC	Ammenpur-III (Beeranguda) (C+S+9)	28043981001 1	GHMC	3240	3240	19602.00	28026.00	4860.00	4860.00	4860.00	14742.00	23166.00	No problem
55	GHMC	Mungunur-II, Sy. No. 120 (C+S+9)	28062696008 8	GHMC	2700	2700	16335.00	23355.00	4050.00	4050.00	4050.00	12285.00	19305.00	No problem

5

56	GHMC	L.B. Nagar (Bakaram) (S+5)	28051819635 3	GHMC	32	32	193.60	272.00	48.00	48.00	145.60	224.00	8 DUs at the same location are being constructed in Phase II
57	GHMC	T. Anjaiah Nagar (Bakaram) (S+5)	28055890011 5	GHMC	40	40	242.00	340.00	60.00	60.00	182.00	280.00	15 DUs at the same location are being constructed in Phase II
58	GHMC	SC Bose Nagar (S+5)	28055892011 5	GHMC	40	40	242.00	340.00	60.00	60.00	182.00	280.00	20 DUs at the same location are being constructed in Phase II
		<b>Total</b>			<b>67766</b>	<b>67766</b>	<b>409984. 30</b>	<b>580868.00</b>	<b>101649.0 0</b>	<b>101649.0 0</b>	<b>308335. 30</b>	<b>479219.0 0</b>	
		<b>Grand Total</b>			<b>68264</b>	<b>68264</b>	<b>412997.2 0</b>	<b>584840.90</b>	<b>102396.0 0</b>	<b>102396.0 0</b>	<b>310601.2 0</b>	<b>482444.9 0</b>	

✓

**Annexure XXV: B. Curtailment of 3865 houses in 30 AHP projects under GHMC submitted by Telangana**

(Rs. in lakhs)

Sl. No.	Name of the ULB	Project Name Sanctioned by CSMC	Project code	Implementing Agency	EWS House (as per CSMC approval)	No.of Houses takenup for construction	Project Cost (Rs in Lakhs)		GoI Grant in Rs Lakhs (Rs. 1.5 L per DU)		State share in Rs Lakhs		Remarks
							Original	Revised	Original	Revised	Original	Revised	
4th CSMC Meeting held on 28-12-2016													
1	GHMC	Pilligudeslu,Charminar Circle-04-(C+S+9)	280518195735	GHMC	324	288	1960.20	2491.20	486.00	432.00	1474.20	2059.20	Revised proposal submitted for approval of change in no. of DUs
2	GHMC	Kidki-Bhodh Ali Sha Charminar Circle-04-(G+3)	280558860084	GHMC	76	12	459.80	93.00	114.00	18.00	345.80	75.00	Revised proposal submitted for approval of change in no. of DUs
3	GHMC	Kattala Mandi,Abids Circle-08-(G+3)	280558910019	GHMC	324	120	1960.20	930.00	486.00	180.00	1474.20	750.00	Revised proposal submitted for approval of change in no. of DUs
4	GHMC	Jangammet,Charminar at Circle -04-(C+S+9)	280518195801	GHMC	288	270	1742.40	2335.50	432.00	405.00	1310.40	1930.50	Revised proposal submitted for approval of change in no. of DUs

265

5	GHMC	Bandlaguda Sy No.82,Charminar Circle -04-(C+S+9)	28055886 0034	GHMC	252	180	1524.60	1557.0 0	378.00	270.00	1146.60	1287.00	Revised proposal submitted for approval of change in no. of DU's
6	GHMC	Ghode ki Khabar, No.82, Char minar Circle-04- (G+3)	28055887 0034	GHMC	450	192	2722.50	1488.0 0	675.00	288.00	2047.50	1200.00	Revised proposal submitted for approval of change in no. of DU's
7	GHMC	Sai Charan Colony Abids Circle-09- (C+S+9)	28051819 0098	GHMC	150	108	907.50	934.20	225.00	162.00	682.50	772.20	Revised proposal submitted for approval of change in no. of DU's
8	GHMC	Indhira Nagar, Khairathabad Circle- 04-(S+5)	28055890 0053	GHMC	414	210	2504.70	1785.0 0	621.00	315.00	1883.70	1470.00	Revised proposal submitted for approval of change in no. of DU's
9	GHMC	Chilkalaguda, Dhobi gat Sec-bad Circle- 04-(C+S+9)	28055892 0027	GHMC	216	207	1306.80	1790.5 5	324.00	310.50	982.80	1480.05	Revised proposal submitted for approval of change in no. of DU's

46

10	GHMC	Hamali Basthi in Sec-bad Circle-04-(C+S+9)	28055920046	GHMC	480	198	2904.00	1712.70	720.00	297.00	2184.00	1415.70	Revised proposal submitted for approval of change in no. of DUs
11	GHMC	Gangidi Yellaraddy(G.Y) Compound,Sanath Nagar Circle-18-(C+S+9)	280558920041	GHMC	250	180	1512.50	1557.00	375.00	270.00	1137.50	1287.00	Revised proposal submitted for approval of change in no. of DUs
12	GHMC	Kattamaisamma Silver Compound,Contom ent Sec-bad Circle-04-(G+3)	280658740022	GHMC	360	224	2178.00	1736.00	540.00	336.00	1638.00	1400.00	Revised proposal submitted for approval of change in no. of DUs
13	GHMC	Old Maredpalli, Contonment Sec-bad Circle-04-(G+3)	280658740035	GHMC	540	536	3267.00	4154.00	810.00	804.00	2457.00	3350.00	Revised proposal submitted for approval of change in no. of DUs
14	GHMC	Sarathi Nagar,Opp Vijetha Theatre Khirabad Circle -6-(G+3)	280558900061	GHMC	320	16	1936.00	124.00	480.00	24.00	1456.00	100.00	Revised proposal submitted for approval of change in no. of DUs
15	GHMC	Chittarama Nagar Kukatpally Circle -14-(C+S+9)	280626260010	GHMC	200	108	1210.00	934.20	300.00	162.00	910.00	772.20	Revised proposal submitted for

6

16	GHMC	Nallagandla Serlingampalli Circle -12-(C+S+9)	28064335 0050	GHMC	432	216	2613.60	1868.4 0	648.00	324.00	1965.60	1544.40	Revised proposal submitted for approval of change in no. of DUs
17	GHMC	Yerukala Nacharamma Nagar LB Nagar,Circle -03- (C+S+9)	28062696 0045	GHMC	432	288	2613.60	2491.2 0	648.00	432.00	1965.60	2059.20	Revised proposal submitted for approval of change in no. of DUs
18	GHMC	Chaithanya Nagar,Moulali,Kapra Circle -01-(S+5)	28051819 8343	GHMC	311	240	1881.55	2040.0 0	466.50	360.00	1415.05	1680.00	Revised proposal submitted for approval of change in no. of DUs
19	GHMC	Mallapur Sy.No 109/2 Kapra Circle -01-(C+S+9)	28051819 8433	GHMC	550	396	3327.50	3425.4 0	825.00	594.00	2502.50	2831.40	Revised proposal submitted for approval of change in no. of DUs
20	GHMC	Bhagh Hayath Nagar LB Nagar Circle -03- (C+S+9)	28062696 0007	GHMC	550	252	3327.50	2179.8 0	825.00	378.00	2502.50	1801.80	Revised proposal submitted for approval of change in no. of DUs

51

		Total			6919	4241	41859.95	35627.15	10378.50	6361.50	31481.45	29265.65
<b>6th CSMC Meting held on 01-03-2016</b>												
21	GHMC	Ambedkarnagar Road No46, Khairatabad circle-10(G+3)	280558900005	GHMC	175	128	1058.75	992.00	262.50	192.00	796.25	800.00
Revised proposal submitted for approval of change in no. of DUs												
<b>26th CSMC Meting held on 11-10-2017</b>												
22	GHMC	Gandinagar Sy. No. 170 (G+3)	280558740035	GHMC	256	200	1548.80	1550.00	384.00	300.00	1164.80	1250.00
Revised proposal submitted for approval of change in no. of DUs												
23	GHMC	Sriram Nagar Sy. No. 170 (G+3)	280558740034	GHMC	112	64	677.60	496.00	168.00	96.00	509.60	400.00
Revised proposal submitted for approval of change in no. of DUs												
24	GHMC	Banda Maisamma (S+5)	280639120048	GHMC	540	320	3267.00	2720.00	810.00	480.00	2457.00	2240.00
Revised proposal submitted for approval of change in no. of DUs												
25	GHMC	Karmanghat (S+5)	280626960076	GHMC	144	80	871.20	680.00	216.00	120.00	655.20	560.00
Revised proposal submitted for approval of change in no. of DUs												

4

26	GHMC	Bowrampet (C+S+9)	28063912 0069	GHMC	2160	1620	13068.00	14013. 00	3240.00	2430.00	9828.00	11583.0 0	Revised proposal submitted for approval of change in no. of DUs
27	GHMC	Kaisarnagar, Sy. No. 345 (C+S+9)	28063912 0076	GHMC	864	756	5227.20	6539.4 0	1296.00	1134.00	3931.20	5405.40	Revised proposal submitted for approval of change in no. of DUs
28	GHMC	Adarshnagar Sy.No.99/p (G+3)	28245885 0030	GHMC	96	64	580.80	496.00	144.00	96.00	436.80	400.00	Revised proposal submitted for approval of change in no. of DUs
29	GHMC	Rampally(S+10)	28062231 0052	GHMC	6264	6240	37897.20	53976. 00	9396.00	9360.00	28501.20	44616.0 0	Revised proposal submitted for approval of change in no. of DUs
30	GHMC	Mankal, sy. No. 131 (G+3)	28062696 0086	GHMC	880	832	5324.00	6448.0 0	1320.00	1248.00	4004.00	5200.00	Revised proposal submitted for approval of change in no. of DUs

✓



Total					11316	10176	68461.80	86918. 40	16974.00	15264.00	51487.80	71654.4 0
Grand Total					18410	14545	111380.50	123537 .55	27615.00	21817.50	83765.50	101720. 05

5

**Annexure XXV-C: Change in location in 8 AHP projects under GHMC submitted by the State of Telangana**

SL No.	Name of the ULB	Project Sanctioned by CSMC	Project Name	Project code	Implementing Agency	EWS House (as per CSMC approval)	No.of Houses takenup for construction	Project Cost (Rs in Lakhs)		GoI Grant in Rs Lakhs (Rs. 1.5 L per DU)		State share in Rs Lakhs		Remarks
								Original	Revised	Original	Revised	Original	Revised	
4th CSMC Meeting held on 28-12-2016														
1	GHMC	Babbuguda,Near Mothi Nagar,Kukatpalli Circle -14-(C+S+9)	280626260057		GHMC	900	900	5445.00	7785.00	1350.00	1350.00	4095.00	6435.00	Site shifted to Jawahar Nagar -I
		Total				900	900	5445.00	7785.00	1350.00	1350.00	4095.00	6435.00	
6th CSMC Meting held on 01-03-2016														
2	GHMC	Potti Sriramulu Basthi, Secunderabad, Circle-18 (G+3)	280558920098		GHMC	130	130	786.50	1007.50	195.00	195.00	591.50	812.50	Shifted from I Jamalibasti
		Total				130	130	786.50	1007.50	195.00	195.00	591.50	812.50	
26th CSMC Meting held on 11-10-2017														
3	GHMC	Mungunur-I, Sy. No. 83 (C+S+9)	280626960087		GHMC	1296	1296	7840.80	11210.40	1944.00	1944.00	5896.80	9266.40	Shifred to Mansaupally -II
4	GHMC	Ghatpally Sy No.133 (C+S+9)	280626960078		GHMC	1116	1116	6751.80	9653.40	1674.00	1674.00	5077.80	7979.40	Shifred to Mansaupally -I

10

5	GHMC	Mailardevpally-II (S+5)	28063958 0004	GHMC	300	300	1815.00	2550.00	450.00	450.00	1365.00	2100.0 0	Site shifted to Mailardevpally Sy No.156/1/2
6	GHMC	Ambedkar (C+S+9)	28062696 0006	GHMC	540	540	3267.00	4671.00	810.00	810.00	2457.00	3861.0 0	Shifted to Bandaraviral -II
7	GHMC	Bowrampet-II (C+S+9)	28063912 0079	GHMC	3996	3996	24175.8 0	34565.40	5994.00	5994.00	18181.80	28571.4 0	Site Shifted to Dundigal
8	GHMC	Mansanpalli (C+S+9)	28062696 0077	GHMC	756	756	4573.80	6539.40	1134.00	1134.00	3439.80	5405.4 0	Shited to Farooq Nagar
		<b>Total</b>			<b>8004</b>	<b>8004</b>	<b>48424.2 0</b>	<b>69189.60</b>	<b>12006.0 0</b>	<b>12006.00</b>	<b>36418.20</b>	<b>57183.60</b>	
		<b>Grand Total</b>			<b>9034</b>	<b>9034</b>	<b>54655.7 0</b>	<b>77982.10</b>	<b>13551.0 0</b>	<b>13551.00</b>	<b>41104.70</b>	<b>64431.10</b>	

3

**Annexure XXIV D: Change in location and change in number of houses in 7 AHP projects leading to reduction of 1733 houses and changed project name**

(Rs. in lakhs)

Sl. No.	Name of the ULB	Project Name Sanctioned by CSMC	Agency	EWS House (as per CSMC approval)	No.of Houses taken up for construction	Project Cost (Rs in Lakhs)		GoI Grant in Rs Lakhs (Rs. 1.5 L per DU)		State share in Rs Lakhs		Remarks
						Original	Revised	Original	Revised	Original	Revised	
4th CSMC Meeting held on 28-12-2016												
1	GHMC	Kamgiri Nagar,Abids Circle-09-(C+S+9)	GHMC	267	120	1615.35	1038.00	400.50	180.00	1214.85	858.00	Shifted to Muralidarbagh and 120 DUs taken up
2	GHMC	Pattancheruvu RC puram&PTC Circle-13-(G+9)	GHMC	1152	176	6969.60	1522.40	1728.00	264.00	5241.60	1258.40	Shifted to Ameenpur-I and 176 Us taken up
		Total		1419	296	8584.95	2560.40	2128.50	444.00	6456.45	2116.40	
26th CSMC Meting held on 11-10-2017												
3	GHMC	Mangalpally (C+S+9)	GHMC	2052	2016	12414.60	17438.40	3078.00	3024.00	9336.60	14414.40	Site shifted to Mankhal -II and 2016 DUs taken up
4	GHMC	Yamnampet (C+S+9)	GHMC	1980	1536	11979.00	13286.40	2970.00	2304.00	9009.00	10982.40	Shifted to Kurnalguda and 1536 DUs taken up

✓

													Shifted Bandlaguda No. 82& and 450 taken up	to Sy. 83/P DUs
5	GHMC	Gangaram (C+S+9)	GHMC	504	450	3049.20	3892.50	756.00	675.00	2293.20	3217.50			
6	GHMC	Yellambanda (G+3)	GHMC	112	108	677.60	837.00	168.00	162.00	509.60	675.00			
7	GHMC	Keshavnagar (C+S+9)	GHMC	432	360	2613.60	3114.00	648.00	540.00	1965.60	2574.00			
				5080	4470	30734.00	38568.30	7620.00	6705.00	23114.00	31863.30			
		Total				39318.95	41128.70	9748.50	7149.00	29570.45	33979.70			
		Grand Total		6499	4766									

₹

**Annexure XXIV – E: Cancellation of 994 houses in 2 AHP projects due to court cases**

Sl. No.	Name of the ULB	Project Name Sanctioned by CSMC	Project code	Implementing Agency	Total Houses proposed	No. of EWS Houses proposed	Central Assistance	State share	Infra	Total Project cost	1st installment 40% (Rs in Lakhs)	No. of Houses Takenup by GHMC	Remarks
<b>26th CSMC Meeting held on 11-10-2017</b>													
1	GHMC	Budvel	280639580019	GHMC	130	0	195.00	494.00	97.50	786.50	78.00	0	Work Not taken up due to court case
2	GHMC	Kundanpally	2800628850053	GHMC	864	0	1296.00	3283.20	648.00	5227.20	518.40	0	Work not taken up due to court case
		<b>Total</b>			<b>994</b>	<b>0</b>	<b>1491</b>	<b>3777.2</b>	<b>745.5</b>	<b>6013.7</b>	<b>596.4</b>	<b>0</b>	

5/

**Annexure XXV-F: Cancellation of 22,998 houses in 31 AHP projects under GHMC area**

Sl. No.	Name of the ULB	Project Name Sanctioned by CSMC	Project code	Implementing Agency	Total Houses proposed	No.of EWS Houses proposed	GoI Grant	State share	Infra	Total Project cost	1st installment 40% (Rs in Lakhs)	No. of Houses Taken up by GHMC
4th CSMC Meeting held on 28-12-2016												
1	GHMC	Khajabagh, Charminar Circle -04-(C+S+9)	280518110077	GHMC	450	450	675.00	1710.00	337.50	2722.50	270.00	0
2	GHMC	Kamal Nagar, Malakpet Circle -04-(G+9)	280558860213	GHMC	125	125	187.50	475.00	93.75	756.25	75.00	0
3	GHMC	Ambhedkar nagar,Ghoshama hal Circle-05-(G+9)	280518195055	GHMC	750	750	1125.00	2850.00	562.50	4537.50	450.00	0
4	GHMC	Magoram Basthi,Ghoshama hal Circle-05-(G+9)	280518195912	GHMC	250	250	375.00	950.00	187.50	1512.50	150.00	0
5	GHMC	Bhagath Nagar Abids Circle -09-(G+9)	280518198317	GHMC	124	124	186.00	471.20	93.00	750.20	74.40	0

*(Signature)*

6	GHMC	Zeera Compound Sec-bad Circle- 18-(G+3)	2805589201 27	GHMC	78	78	117.00	296.40	58.50	471.90	46.80	0
7	GHMC	Old Patigadda Sec-bad Circle - 18-(G+3)	2805589200 97	GHMC	50	50	75.00	190.00	37.50	302.50	30.00	0
8	GHMC	Saraladevi Nagar,Charminar Circle-04-(G+9)	2805588601 27	GHMC	300	300	450.00	1140.00	225.00	1815.00	180.00	0
9	GHMC	Parthiwada&SV Nagar,Charminar Circle -04-(G+9)	2805181956 63	GHMC	750	750	1125.00	2850.00	562.50	4537.50	450.00	0
10	GHMC	Haridasapura ,Khairathabad Circle -07-(G+9)	2805588900 77	GHMC	300	300	450.00	1140.00	225.00	1815.00	180.00	0
11	GHMC	Mangadi Basthi, Nampalli Circle - 8-(G+9)	2805588900 02	GHMC	270	270	405.00	1026.00	202.50	1633.50	162.00	0
12	GHMC	Miladevipalli Sy NO133, Rajendra Nagar Circle -14- (S+5)	2806395800 13	GHMC	256	256	384.00	972.80	192.00	1548.80	153.60	0
13	GHMC	Keshava Nagar Serlingam palli Circle-12-(G+9)	2806433500 43	GHMC	3168	3168	4752.00	12038.40	2376.00	19166.40	1900.80	0
14	GHMC	Manikonda,Rajen dra nagar Circle - 06-(G+9)	2806395800 46	GHMC	864	864	1296.00	3283.20	648.00	5227.20	518.40	0
15	GHMC	Bhaghath singh NagarDhobigahat	2806391200 10	GHMC	576	576	864.00	2188.80	432.00	3484.80	345.60	0

18/



		,Quthbullar Circle -15-(G+9)																	
16	GHMC	Devendhar Nagar Quthbullar Circle -15-(G+9)	2806391200 01	GHMC	432	432		648.00	1641.60	324.00	2613.60	259.20	0						
17	GHMC	Harajana Basthi Alwal Circle -16- (G+3)	2806011500 16	GHMC	540	540		810.00	2052.00	405.00	3267.00	324.00	0						
18	GHMC	Mansoorabad, LBNagar Circle- 03-(G+9)	2806269600 38	GHMC	1100	1100		1650.00	4180.00	825.00	6655.00	660.00	0						
19	GHMC	Kowkur,Alwal,Cir cle -01-(G+9)	2806011500 01	GHMC	4675	4675		7012.50	17765.00	3506.25	28283.75	2805.00	0						
20	GHMC	Anmagal, Hayath Nagar LB Nagar Circle-03-(G+9)	2806269600 03	GHMC	2750	2750		4125.00	10450.00	2062.50	16637.50	1650.00	0						
21	GHMC	Fathulaguda LB Nagar Circle -03- (G+9)	2805181958 81	GHMC	572	572		858.00	2173.60	429.00	3460.60	343.20	0						
22	GHMC	Subahash chandra Bose Colony,LB Nagar -03-(G+9)	2806269600 41	GHMC	250	250		375.00	950.00	187.50	1512.50	150.00	0						
23	GHMC	Fathulaguda,LB Nagar Circle -03- (G+9)	2805819588 1	GHMC	572	572		858.00	2173.60	429.00	3460.60	343.20	0						
24	GHMC	Anmagal, Hayath Nagar LB Nagar Circle-03-(G+9)	2806269600 03	GHMC	2750	2750		4125.00	10450.00	2062.50	16637.50	1650.00	0						

5

		Total			21952	21952	32928	83417.6	16464	132809.6	13171.2	0
6th CSMC Meting held on 01-03-2016												
25	GHMC	Ankammabasthi, Sanathnagar, Circle-10	2805589001 14	GHMC	48	48	72.00	182.40	36.00	290.40	28.80	0
26	GHMC	Srilanka Basthi, Secunderabad, Circle-18 (G+3)	2805589201 27	GHMC	50	50	75.00	190.00	37.50	302.50	30.00	0
		Total			98	98	147	372.4	73.5	592.9	58.8	0
26th CSMC Meting held on 11-10-2017												
27	GHMC	Joshiwada	2805181958 98	GHMC	400	400	600.00	1520.00	300.00	2420.00	240.00	0
28	GHMC	Anna Nagar (Bakaram)	2805181950 50	GHMC	16	16	24.00	60.80	12.00	96.80	9.60	0
29	GHMC	Ramakrishna Nagar	2805589000 92	GHMC	384	384	576.00	1459.20	288.00	2323.20	230.40	0
30	GHMC	Pittala Basthi (G+3)	2806587400 48	GHMC	40	40	242.00	310.00	60.00	60.00	182.00	0
31	GHMC	New Indira Nagar Sy No.181/P (S+5)	2805181960 59	GHMC	108	72	653.40	612.00	162.00	108.00	491.40	0

✓

Total				948	912	2095.40	3962.00	822.00	5008.00	1153.40	0
Grand Total				22998	22962	35170.4	87752	17359.5	138410.5	14383.4	0

4

**Annexure XXV – G: Curtailment of 7072 houses in 23 AHP projects under ULBs (other than GHMC)**

(Rs. in lakhs)

Sl. No.	Name of the ULB	Project Name Sanctioned by CSMC	Implementing Agency	CSMC No	EWS House per CSMC approval)	No. of Houses taken up for construction	Project Cost (Rs in Lakhs)		GoI Grant in Rs Lakhs (Rs. 1.5 L per DU)		State share in Rs Lakhs	
							Original	Revised	Original	Revised	Original	Revised
1	Armoor	Armoor Town - Phase - I	TSHCL	4	500	160	3025.00	968.00	750.00	240.00	2275.00	728.00
2	Bodhan	Achanpally, Bodhan - Phase - I	TSHCL	26	69	54	417.45	326.70	103.50	81.00	313.95	245.70
3	Kamareddy	Kamareddy Phase - I	TSHCL	26	340	300	2057.00	1815.00	510.00	450.00	1547.00	1365.00
4	Mahabubabad	Mahabubabad	TSHCL	4	800	360	4840.00	2178.00	1200.00	540.00	3640.00	1638.00
5	Karimnagar	Chinthakunta	TSHCL	4	762	660	4610.10	3993.00	1143.00	990.00	3467.10	3003.00
6	Sircilla	Mandepally	TSHCL	4	1680	1260	10164.00	7623.00	2520.00	1890.00	7644.00	5733.00
7	Sadashivpet	Siddapoor	TSHCL	6	480	350	2904.00	2117.50	720.00	525.00	2184.00	1592.50
8	Kodad	Laxmipuram	TSHCL	6	480	400	2904.00	2420.00	720.00	600.00	2184.00	1820.00
9	Manuguru	Manuguru	TSHCL	6	160	80	968.00	484.00	240.00	120.00	728.00	364.00

/s/

10	Achampt	Rajivnagar colony	TSHCL	4	500	450	3025.00	2722.50	750.00	675.00	2275.00	2047.50
11	Nagarkurnool	Nagarkurnool	TSHCL	6	310	192	1875.50	1161.60	465.00	288.00	1410.50	873.60
12	Medchal	Kistapoor	TSHCL	6	480	80	2904.00	484.00	720.00	120.00	2184.00	364.00
13	Palwancha	Palwancha	TSHCL	4	1903	400	11513.15	2420.00	2854.50	600.00	8658.65	1820.00
14	Shadnagar	Gundlakunta, Dusukal, Farooqnagar, Solapur	TSHCL	26	1764	1724	10672.20	10430.20	2646.00	2586.00	8026.20	7844.20
15	Kollapur	Kollapur Phase-I	TSHCL	26	560	250	3388.00	1512.50	840.00	375.00	2548.00	1137.50
16	Jammikunta	Jammikunta	TSHCL	26	780	500	4719.00	3025.00	1170.00	750.00	3549.00	2275.00
17	Sangapoor	Sangapoor	TSHCL	4	1842	1250	11144.10	7562.50	2763.00	1875.00	8381.10	5687.50
18	Husnabad	Husnabad	TSHCL	6	480	160	2904.00	968.00	720.00	240.00	2184.00	728.00
19	Huzurabad	Huzurabad	TSHCL	6	1182	500	7151.10	3025.00	1773.00	750.00	5378.10	2275.00
20	Ieeja	Ieeja	TSHCL	6	480	80	2904.00	484.00	720.00	120.00	2184.00	364.00
21	Klawakurthy	Indiranagar Sy. No.99	TSHCL	6	480	240	2904.00	1452.00	720.00	360.00	2184.00	1092.00

6

22	Medak	Pillikotyal Medak U	TSHCL	4	1430	950	8651.50	5747.50	2145.00	1425.00	6506.50	4322.50
23	Mahabubnagar	Adharshanagar, Christianpally, Chinnadarpally, Boyapally, Palakonda, Yedira, Bandamidipally, Palakonda, Yenugonda	TSHCL	26	235	225	1421.75	1361.25	352.50	337.50	1069.25	1023.75
		<b>Total</b>			<b>17697</b>	<b>10625</b>	<b>107066.85</b>	<b>64281.25</b>	<b>26545.50</b>	<b>15937.50</b>	<b>80521.35</b>	<b>48343.75</b>

65

**Annexure XXV – H: Change in location of 18 AHP projects under ULBs (other than GHMC) but no change in number of houses**

Sl. No.	Name of the ULB	Project Name Sanctioned by CSMC	Implementing Agency	CSMC No	EWS House (as per CSMC approval)	Changed Location	No. of Houses takenup for construction	Project Cost (Rs in Lakhs)		GoI Grant in Rs Lakhs (Rs. 1.5 L per DU)	State share in Rs Lakhs	
								Original	Revised		Original	Revised
1	Bodhan	Narsapoor (V)	TSHCL	4	231	Pandu form Bodhan	231	1397.55	1397.55	346.50	1051.05	1051.05
2	Adilabad	Mavala, Adilabad - Phase - I	TSHCL	3	260	Khanapoor -II	260	1573.00	1573.00	390.00	1183.00	1183.00
3	Adilabad	Anukunta	TSHCL	3	100	Mvala	100	605.00	605.00	150.00	455.00	455.00
4	Nirmal	Bangalpet, Nirmal Municipality Phase - I	TSHCL	4	500	Nagnaipet	500	3025.00	3025.00	750.00	2275.00	2275.00
5	Kamareddy	Kamareddy	TSHCL	6	160	Rameshwaripally of kamareddy	160	968.00	968.00	240.00	728.00	728.00
6	Nizamabad	Nagaram, Nizamabad	TSHCL	3	321	Nagaram - I	321	1942.05	1942.05	481.50	1460.55	1460.55
7	Warangal Mpl Corpn	Gandhinagar	TSHCL	3	300	Dupakunta -II	300	1815.00	1815.00	450.00	1365.00	1365.00
8	Ramagundam	Indranagar Slum	TSHCL	3	408	Godavarikhami	408	2468.40	2468.40	612.00	1856.40	1856.40
9	Siddipet	Ponnala	TSHCL	3	829	Narsapoor - IV	829	5015.45	5015.45	1243.50	3771.95	3771.95

6

10	Suryapet	Indiramma colony Ph-III	TSHCL	3	200	Kesaram - II	200	1210.00	1210.00	300.00	910.00	910.00
11	Tandoor	KCR Nagar	TSHCL	6	480	Kokat	480	2904.00	2904.00	720.00	2184.00	2184.00
12	Kothagudem	Old Kothagudem Sy No. 63 to 72	TSHCL	6	480	Kothagudem	480	2904.00	2904.00	720.00	2184.00	2184.00
13	Deverakonda	Konda Bheemanapally	TSHCL	6	480	Penchikal Pahad-I	480	2904.00	2904.00	720.00	2184.00	2184.00
14	Vemulawada	Tippapoor Vemulawada	TSHCL	4	480	Vemulawada	480	2904.00	2904.00	720.00	2184.00	2184.00
15	Zaheerabad	Shanthinagar	TSHCL	4	400	Zaheerabad - Hothi	400	2420.00	2420.00	600.00	1820.00	1820.00
16	Dubbak	Dubbak Balvanthapur	TSHCL	26	20	Chellapur	20	121.00	121.00	30.00	91.00	91.00
17	Mahabubnagar	Patha Thota	TSHCL	3	234	Patha Palamur - I	234	1415.70	1415.70	351.00	1064.70	1064.70
18	Mahabubnagar	Old Palamur	TSHCL	3	530	Veerannapet	530	3206.50	3206.50	795.00	2411.50	2411.50
		<b>Total</b>			<b>6413</b>		<b>6413</b>	<b>38798.65</b>	<b>38798.65</b>	<b>9619.50</b>	<b>29179.15</b>	<b>29179.15</b>

✓



**Annexure XXV- I: Curtailment of 6,512 houses in 32 AHP projects under ULBs (other than GHMC)**

Sl. No.	Name of the ULB	Project Name Sanctioned by CSMC	Implementing Agency	CSMC No	EWS House per CSMC approval)	Changed Location	No. of Houses taken up for construction	Project Cost (Rs in Lakhs)		GoI Grant in Lakhs (Rs. 1.5 L per DU)		State share in Rs Lakhs	
								Original	Revised	Original	Revised	Original	Revised
1	Adilabad	Nishanghat	TSHCL	3	300	Khanapoor - I	300	1815.00	1815.00	450.00	450.00	1365.00	1365.00
2	Bhainsa	Ovaisinagar	TSHCL	3	341	Bhainsa - I	200	2063.05	1210.00	511.50	300.00	1551.55	910.00
3	Bhainsa	Maisammagutta-Bhainsa	TSHCL	3	478	Bhainsa - II	160	2891.90	968.00	717.00	240.00	2174.90	728.00
4	Mancherlial	Rajivnagar Phase - I	TSHCL	6	752	Mancherlial	400	4549.60	2420.00	1128.00	600.00	3421.60	1820.00
5	Bellampally	Bellampally - Kannala Basti - Phase-II (Gangaram No. 98&99)	TSHCL	6	480	Bellampally -	400	2904.00	2420.00	720.00	600.00	2184.00	1820.00

6

6	Nizamabad	DS Colony adjacent to Bekary, Nagaram	TSHCL	3	900	Nagaram Pha-II	830	5445.00	5021.50	1350.00	1245.00	4095.00	3776.50
7	Nizamabad	Nizamabad Mpl Corporation	TSHCL	6	1367	Khanapoor Bypass road	1100	8270.35	6655.00	2050.50	1650.00	6219.85	5005.00
8	Bhupalpally	Pulluri Ramaiahpally	TSHCL	6	480	Bhaskaragada - Bhupalpally	416	2904.00	2516.80	720.00	624.00	2184.00	1892.80
9	Warangal U	Mistrabnagar	TSHCL	3	300	SR Nagar	208	1815.00	1258.40	450.00	312.00	1365.00	946.40
10	Warangal U	Warangal Mpl Corpn	TSHCL		1008	Dupakunta - I	1000	6098.40	6050.00	1512.00	1500.00	4586.40	4550.00
11	Jangaon	Wadderabasthi	TSHCL	4	800	Banapuram - Jangaon	760	4840.00	4598.00	1200.00	1140.00	3640.00	3458.00
12	Peddapally	Kunaram Road	TSHCL	6	480	Rampally	320	2904.00	1936.00	720.00	480.00	2184.00	1456.00
13	Ramagundam	Chandrababunaidu Slum	TSHCL	3	286	Jangam	160	1730.30	968.00	429.00	240.00	1301.30	728.00
14	Sattupally	Siddaram Village	TSHCL	6	480	Ayyagaripet	200	2904.00	1210.00	720.00	300.00	2184.00	910.00
15	Siddipet	Siddipet Municipality	TSHCL	6	63	Mallaipally	20	381.15	121.00	94.50	30.00	286.65	91.00

8/

16	Suryapet	Sunderaiah Nagar	TSHCL	3	150	Kesaram - III	2	907.50	12.10	225.00	3.00	682.50	9.10
17	Tandoor	Tandoor	TSHCL	6	280	Kokat - II	120	1694.00	726.00	420.00	180.00	1274.00	546.00
18	Khammam	Raparthy nagar	TSHCL	3	204	Mallemadugu	200	1234.20	1210.00	306.00	300.00	928.20	910.00
19	Khammam	Allipuram, Shivaigudem, Mallemadugu & Tekulapally	TSHCL	26	916	Allipuram(196), YSR Nagar-II(96), Buranapuram(224), Shivaigudem(232), Kaikondagudem(114)	862	5541.80	5215.10	1374.00	1293.00	4167.80	3922.10
20	Khammam	Khammam Mpl Corporation		6	1352	Tekulapally	954	8179.60	5771.70	2028.00	1431.00	6151.60	4340.70
21	Korutla	Venkateshwar nagar, Nakkalgutta Veterinary Hospital	TSHCL	6	480	Korutla -I	310	2904.00	1875.50	720.00	465.00	2184.00	1410.50
22	Kothagudem	Old Kothagudem	TSHCL	26	360	Kothagudem - II	228	2178.00	1379.40	540.00	342.00	1638.00	1037.40
23	Madira	Siddaram Village	TSHCL	6	480	Madira	20	2904.00	121.00	720.00	30.00	2184.00	91.00
24	Andole Jojipet	Andole	TSHCL	6	160	Jojipet	134	968.00	810.70	240.00	201.00	728.00	609.70



25	Andole Jojipet	Andole Jojipet - Ph I	TSHCL	26	640	Andole	216	3872.00	1306.80	960.00	324.00	2912.00	982.80
26	Metpally	Ammakkapeta	TSHCL	4	1250	Metpally	310	7562.50	1875.50	1875.00	465.00	5687.50	1410.50
27	Vikarabad	Gangarama - III	TSHCL	4	291	Vikarabad	160	1760.55	968.00	436.50	240.00	1324.05	728.00
28	Wanaparthi	Chityala Road Wanaparthi	TSHCL	4	592	Peddagudem shivar	400	3581.60	2420.00	888.00	600.00	2693.60	1820.00
29	Badangpet	Mallapur Sy No 73	TSHCL	6	480	Jillelaguda	40	2904.00	242.00	720.00	60.00	2184.00	182.00
30	Mahabubnagar	Mahabubnagar MCPTY	TSHCL	6	160	Yenuconda	125	968.00	756.25	240.00	187.50	728.00	568.75
31	Mahabubnagar	Veerannapet & Erramagutta	TSHCL	3	1536	Veerannapet (130) & Christianpally, Divitipally (1334)	1464	9292.80	8857.20	2304.00	2196.00	6988.80	6661.20
32	Sanagreddy	Someshwar Bada	TSHCL	4	950	Falsawadi, Sangareddy	265	5747.50	1603.25	1425.00	397.50	4322.50	1205.75
		<b>Total</b>			<b>18796</b>		<b>12284</b>	<b>113715.80</b>	<b>74318.20</b>	<b>28194.00</b>	<b>18426.00</b>	<b>85521.80</b>	<b>55892.20</b>

✓

**Annexure XXV- J: Cancellation of 5234 houses in 13 AHP projects under ULBs (other than GHMC) due to work not take up.**

(Rs. in lakhs)

Sl. No.	Name of the ULB	Project Sanctioned by CSMC	Implementing Agency	Sanctioned as per CSMC	CSMC No	No of houses Proposed for taken up	GoI Grant	State share	Infra	Total Project cost	1st installment 40% (Rs in Lakhs)	No. of Houses Takenup
1	Bhainsa	Construction of 2BHK Houses at Siddhartha Nagar	TSHCL	503	3	503	754.50	1911.40	377.25	3043.15	1217.26	0
2	Nizamabad	Nagarath Urban Nizamabad	TSHCL	212	3	212	318.00	805.60	159.00	1282.60	513.04	0
3	Narsampet	TRS colony, Sy No. 06 & 20, Mallampally Sy No.111	TSHCL	480	6	480	720.00	1824.00	360.00	2904.00	1161.60	0
4	Narsampet	TRS colony, Sy No. 06 & 20, Mallampally Sy No.111	TSHCL	480	6	480	720.00	1824.00	360.00	2904.00	1161.60	0
5	Katimnagar	Kothapally	TSHCL	132	4	132	198.00	501.60	99.00	798.60	319.44	0
6	Katimnagar	SRSP Colony	TSHCL	144	4	144	216.00	547.20	108.00	871.20	348.48	0
7	Nagarkurnool	Vuyyalawada	TSHCL	250	4	250	375.00	950.00	187.50	1512.50	605.00	0
8	Yellandu	Yellandu	TSHCL	480	6	480	720.00	1824.00	360.00	2904.00	1161.60	0



9	Gajwel	Gajwel Mpl	TSHCL	1033	6	1033	1549.50	3925.40	774.75	6249.65	2499.86	0
10	Huzurnagar	Ramaswamy Gutta - I	TSHCL	480	6	480	720.00	1824.00	360.00	2904.00	1161.60	0
11	Huzurnagar	Ramaswamy Gutta - II	TSHCL	80	26	80	120.00	304.00	60.00	484.00	193.60	0
12	Ibrahimpatnam	Nalakancha	TSHCL	480	6	480	720.00	1824.00	360.00	2904.00	1161.60	0
13	Pedda Amberpet	Pedda Amberpet	TSHCL	480	6	480	720.00	1824.00	360.00	2904.00	1161.60	0
		<b>Total</b>		<b>5234</b>		<b>5234</b>	<b>7851.00</b>	<b>19889.20</b>	<b>3925.50</b>	<b>31665.70</b>	<b>12666.28</b>	<b>0</b>

✓

**Annexure XXVI-A: Salient Details of 7 AHP proposals submitted by State of Karnataka**

S.No	City Name	Total	Total Cost	Project	Central Assistance @ Rs 1.5 Lakh per house	State Share	ULB share	Beneficiaries share	1st installment of Central Assistance (40%)
1	Gunjur, Bangalore	1008	6701.45		1512.00	1407.30	552.65	3229.50	604.80
2	Marenahalli, Bangalore	480	3169.31		720.00	622.50	529.31	1297.50	288.00
3	Chitradurga	1001	7086.30		1501.50	1441.80	780.00	3363.00	600.60
4	Hiriyuru	1248	9034.00		1872.00	1797.60	1171.60	4192.80	748.80
5	Hosadurga	800	5880.00		1200.00	1152.00	840.00	2688.00	480.00
6	Challakere	1008	6350.40		1512.00	1658.40	0.00	3188.00	604.80
7	Holalkere	627	3733.50		940.50	880.20	912.00	1000.80	376.20
<b>Total</b>		<b>6172</b>	<b>41954.96</b>		<b>9258.00</b>	<b>8959.80</b>	<b>4785.56</b>	<b>18959.60</b>	<b>3703.20</b>



**Annexure XXVI-B: Salient Details of 130 BLC (New) proposals submitted by State of Karnataka**

(Rs. in lakhs)

Sl. No	District	Name of ULB	No of Dus	Category						Funding				1 <sup>st</sup> instalment of Central Assistance (40%)
				GEN	SC	ST	OBC	Total	GoI	GoK	Beneficiary	ULB	Total	
1	BBMP	BBMP	6	0	0	0	6	6	9.00	0.00	15.00	0.00	24.00	3.60
2	BBMP	BBMP	90	3	40	1	46	90	135.00	0.00	225.00	0.00	360.00	54.00
3	Belgaum	Belgaum	35	13	3	10	9	35	52.50	0.00	87.50	0.00	140.00	21.00
4	Belgaum	Examba	60	42	3	0	15	60	90.00	0.00	150.00	0.00	240.00	36.00
5	Belgaum	Munavalli	12	0	0	0	12	12	18.00	0.00	30.00	0.00	48.00	7.20
6	Belgaum	Naganur	17	17	0	0	0	17	25.50	0.00	42.50	0.00	68.00	10.20
7	Belgaum	Soudathi	36	31	0	0	5	36	54.00	0.00	90.00	0.00	144.00	21.60
8	Bellary	Kamalapur	471	127	159	159	26	471	706.50	0.00	1177.50	0.00	1884.00	282.60
9	Bijapur	Talikote	160	113	1	2	44	160	240.00	0.00	400.00	0.00	640.00	96.00
10	Chikkaballapura	Bagepalli	29	0	4	1	24	29	43.50	0.00	72.50	0.00	116.00	17.40
11	Chikkaballapura	Chintamani	26	16	0	10	0	26	39.00	0.00	65.00	0.00	104.00	15.60
12	Chikkaballapura	Chintamani	20	0	0	0	20	20	30.00	0.00	50.00	0.00	80.00	12.00
13	Chikkaballapura	Gudibande	157	36	23	19	79	157	235.50	0.00	392.50	0.00	628.00	94.20
14	Chikkaballapura	Shidlagata	22	0	5	2	15	22	33.00	0.00	55.00	0.00	88.00	13.20
15	Davanagere	Davanagere	37	0	18	7	12	37	55.50	0.00	92.50	0.00	148.00	22.20
16	Davanagere	Davanagere	50	0	2	0	48	50	75.00	0.00	125.00	0.00	200.00	30.00
17	Dharwad	Annigeri	100	50	5	0	45	100	150.00	0.00	250.00	0.00	400.00	60.00
18	Gadag	Naragund	17	14	0	0	3	17	25.50	0.00	42.50	0.00	68.00	10.20
19	Kolar	Bangarpete	28	0	5	0	23	28	42.00	0.00	70.00	0.00	112.00	16.80
20	Kolar	Kolar	50	3	44	3	0	50	75.00	0.00	125.00	0.00	200.00	30.00
21	Kolar	Malur	28	1	2	1	24	28	42.00	0.00	70.00	0.00	112.00	16.80

64



22	Kolar	Mulbagal	15	2	2	0	11	15	22.50	0.00	37.50	0.00	60.00	9.00
23	Kolar	Robertsonpete	9	1	7	0	1	9	13.50	0.00	22.50	0.00	36.00	5.40
24	Mandya	Belluru	33	12	14	2	5	33	49.50	0.00	82.50	0.00	132.00	19.80
25	Mandya	K.R.Pete	23	16	5	1	1	23	34.50	0.00	57.50	0.00	92.00	13.80
26	Mandya	Srirangapatna	11	9	0	2	0	11	16.50	0.00	27.50	0.00	44.00	6.60
27	Raichur	Hutti	132	28	34	17	53	132	198.00	0.00	330.00	0.00	528.00	79.20
28	Raichur	Lingasugur	52	20	0	9	23	52	78.00	0.00	130.00	0.00	208.00	31.20
29	Raichur	Manvi	27	1	17	2	7	27	40.50	0.00	67.50	0.00	108.00	16.20
30	Udupi	Kaapu	8	5	0	0	3	8	12.00	0.00	20.00	0.00	32.00	4.80
31	Udupi	Karkal	22	4	7	1	10	22	33.00	0.00	55.00	0.00	88.00	13.20
32	Udupi	Kundapura	20	16	0	0	4	20	30.00	0.00	50.00	0.00	80.00	12.00
33	Udupi	Saligrama	11	7	4	0	0	11	16.50	0.00	27.50	0.00	44.00	6.60
34	Udupi	Udupi	15	11	2	2	0	15	22.50	0.00	37.50	0.00	60.00	9.00
35	UK	Ankola	20	15	3	0	2	20	30.00	0.00	50.00	0.00	80.00	12.00
36	UK	Ankola	1	0	1	0	0	1	1.50	6.00	0.00	0.00	7.50	0.60
37	UK	Bhatkal	5	4	0	0	1	5	7.50	0.00	12.50	0.00	20.00	3.00
38	UK	Haliyal	21	0	10	1	10	21	31.50	0.00	52.50	0.00	84.00	12.60
39	UK	Haliyal	3	0	3	0	0	3	4.50	18.00	0.00	0.00	22.50	1.80
40	UK	Honnavar	9	9	0	0	0	9	13.50	0.00	22.50	0.00	36.00	5.40
41	UK	Karwar	26	26	0	0	0	26	39.00	0.00	65.00	0.00	104.00	15.60
42	UK	Kumta	17	0	0	0	17	17	25.50	0.00	42.50	0.00	68.00	10.20
43	UK	Yellapur	53	44	1	0	8	53	79.50	0.00	132.50	0.00	212.00	31.80
44	Yadagiri	Gurumitkal	50	28	2	1	19	50	75.00	0.00	125.00	0.00	200.00	30.00
45	Yadagiri	Shahapur	93	13	11	0	69	93	139.50	0.00	232.50	0.00	372.00	55.80
46	Yadagiri	Yadagiri	97	35	12	4	46	97	145.50	0.00	242.50	0.00	388.00	58.20
47	BBMP	BBMP	23	1	6	0	16	23	34.50	0.00	57.50	0.00	92.00	13.80

4

48	Belgaum	Bailhongal	200	95	7	0	98	200	300.00	0.00	500.00	0.00	800.00	120.00
49	Bijapur	Talikote	220	69	0	1	150	220	330.00	0.00	550.00	0.00	880.00	132.00
50	Chikkaballapura	Bagcpalli	29	4	8	3	14	29	43.50	0.00	72.50	0.00	116.00	17.40
51	Chikkaballapura	Chintamani	26	16	0	0	10	26	39.00	0.00	65.00	0.00	104.00	15.60
52	Chikkaballapura	Chintamani	20	0	6	0	14	20	30.00	0.00	50.00	0.00	80.00	12.00
53	Chikkaballapura	Gudibande	57	20	8	16	13	57	85.50	0.00	142.50	0.00	228.00	34.20
54	Chikkaballapura	Shidlaghata	22	12	2	2	6	22	33.00	0.00	55.00	0.00	88.00	13.20
55	Mandya	K.R.Pete	17	16	0	0	1	17	25.50	0.00	42.50	0.00	68.00	10.20
56	Mandya	Maddur	15	9	0	0	6	15	22.50	0.00	37.50	0.00	60.00	9.00
57	Mandya	Malavalli	70	48	13	0	9	70	105.00	0.00	175.00	0.00	280.00	42.00
58	Mandya	Nagamangala	24	17	0	0	7	24	36.00	0.00	60.00	0.00	96.00	14.40
59	Bagalkote	Aminagad	39	26	0	0	13	39	58.50	0.00	97.50	0.00	156.00	23.40
60	Bagalkote	Aminagad	13	13	0	0	0	13	19.50	0.00	32.50	0.00	52.00	7.80
61	Bagalkote	Bagalkote	19	16	0	0	3	19	28.50	0.00	47.50	0.00	76.00	11.40
62	Bagalkote	Belagali	30	30	0	0	0	30	45.00	0.00	75.00	0.00	120.00	18.00
63	Bagalkote	Guledgudda	13	13	0	0	0	13	19.50	0.00	32.50	0.00	52.00	7.80
64	Bagalkote	Kamatagi	3	3	0	0	0	3	4.50	0.00	7.50	0.00	12.00	1.80
65	Bagalkote	Kerur	25	15	1	1	8	25	37.50	0.00	62.50	0.00	100.00	15.00
66	Bagalkote	Rabkavi Banahatti	6	5	1	0	0	6	9.00	0.00	15.00	0.00	24.00	3.60
67	Bellary	Harapanahalli	154	7	5	102	40	154	231.00	0.00	385.00	0.00	616.00	92.40
68	Bellary	Hoovinahadagali	50	42	0	0	8	50	75.00	0.00	125.00	0.00	200.00	30.00
69	Bellary	Hospet	82	29	11	7	35	82	123.00	0.00	205.00	0.00	328.00	49.20
70	Belgaum	Athani	65	38	7	0	20	65	97.50	0.00	162.50	0.00	260.00	39.00
71	Belgaum	Sankeshwar	5	2	1	0	2	5	7.50	0.00	12.50	0.00	20.00	3.00
72	Belgaum	Saundatti	27	18	0	0	9	27	40.50	0.00	67.50	0.00	108.00	16.20
73	Belgaum	Saundatti	29	27	0	2	0	29	43.50	0.00	72.50	0.00	116.00	17.40

4

74	Belgaum	Shedbal	79	74	0	0	0	5	79	118.50	0.00	197.50	0.00	316.00	47.40
75	Belgaum	Ugarkhurd	100	74	0	3	23	100	150.00	0.00	250.00	0.00	400.00	60.00	
76	Chikkaballapur	Chintamani	25	2	19	2	2	25	37.50	0.00	62.50	0.00	100.00	15.00	
77	Chikmagalur	Koppa	2	1	0	0	1	2	3.00	0.00	5.00	0.00	8.00	1.20	
78	Davanagere	Davanagere	45	1	5	2	37	45	67.50	0.00	112.50	0.00	180.00	27.00	
79	Davanagere	Malebennuru	7	0	0	0	7	7	10.50	0.00	17.50	0.00	28.00	4.20	
80	Davanagere	Malebennuru	52	6	0	0	46	52	78.00	0.00	130.00	0.00	208.00	31.20	
81	Haveri	Guttal	71	43	3	4	21	71	106.50	0.00	177.50	0.00	284.00	42.60	
82	Haveri	Haveri	67	33	9	13	12	67	100.50	0.00	167.50	0.00	268.00	40.20	
83	Haveri	Ranibennur	34	26	1	0	7	34	51.00	0.00	85.00	0.00	136.00	20.40	
84	Haveri	Savanur	3	1	1	0	1	3	4.50	0.00	7.50	0.00	12.00	1.80	
85	Gulbarga	Gulbarga	115	58	31	0	26	115	172.50	0.00	287.50	0.00	460.00	69.00	
86	Gulbarga	Gulbarga	192	120	27	1	44	192	288.00	0.00	480.00	0.00	768.00	115.20	
87	Gulbarga	Gulbarga	28	0	27	1	0	28	42.00	0.00	70.00	0.00	112.00	16.80	
88	Gulbarga	Gulbarga	170	96	38	11	25	170	255.00	0.00	425.00	0.00	680.00	102.00	
89	Kolar	Srinivaspur	23	0	5	0	18	23	34.50	0.00	57.50	0.00	92.00	13.80	
90	Koppal	Gangavathi	76	25	12	2	37	76	114.00	0.00	190.00	0.00	304.00	45.60	
91	Koppal	Gangavati	15	0	14	0	1	15	22.50	0.00	37.50	0.00	60.00	9.00	
92	Koppal	Kankagiri	88	20	4	4	60	88	132.00	0.00	220.00	0.00	352.00	52.80	
93	Koppal	Kankagiri	73	67	0	0	6	73	109.50	0.00	182.50	0.00	292.00	43.80	
94	Koppal	Kankagiri	6	2	4	0	0	6	9.00	0.00	15.00	0.00	24.00	3.60	
95	Koppal	Kankagiri	7	7	0	0	0	7	10.50	0.00	17.50	0.00	28.00	4.20	
96	Koppal	Kankagiri	1	1	0	0	0	1	1.50	0.00	2.50	0.00	4.00	0.60	
97	Koppal	Tavaragera	17	0	0	0	17	17	25.50	0.00	42.50	0.00	68.00	10.20	
98	Raichur	Hatti	110	28	40	12	30	110	165.00	0.00	275.00	0.00	440.00	66.00	
99	Raichur	Hatti	82	31	29	9	13	82	123.00	0.00	205.00	0.00	328.00	49.20	

4.

100	Raichur	Kowtal	21	19	2	0	0	0	21	31.50	0.00	52.50	0.00	84.00	12.60
101	Raichur	Kowtal	221	190	27	4	0	0	221	331.50	0.00	552.50	0.00	884.00	132.60
102	Raichur	Manvi	37	33	0	0	0	4	37	55.50	0.00	92.50	0.00	148.00	22.20
103	Raichur	Maski	179	91	44	14	30	56	179	268.50	0.00	447.50	0.00	716.00	107.40
104	Raichur	Raichur	149	60	30	3	0	0	149	223.50	0.00	372.50	0.00	596.00	89.40
105	Raichur	Raichur	80	0	80	0	0	0	80	120.00	0.00	200.00	0.00	320.00	48.00
106	Shimoga	Bhadravathi	94	2	0	0	0	92	94	141.00	0.00	235.00	0.00	376.00	56.40
107	Shimoga	Bhadravathi	15	0	5	0	10	16	15	22.50	0.00	37.50	0.00	60.00	9.00
108	Shimoga	Bhadravathi	16	0	2	0	14	16	16	24.00	0.00	40.00	0.00	64.00	9.60
109	Shimoga	Bhadravathi	9	0	1	0	8	9	9	13.50	0.00	22.50	0.00	36.00	5.40
110	Shimoga	Shikaripura	31	25	2	1	3	31	31	46.50	0.00	77.50	0.00	124.00	18.60
111	Uttara Kannada	Kumta	10	0	1	0	9	10	10	15.00	0.00	25.00	0.00	40.00	6.00
112	Yadgiri	Yadgiri	175	89	17	6	63	175	175	262.50	0.00	437.50	0.00	700.00	105.00
113	BBMP	BBMP	15	0	15	0	0	15	15	22.50	0.00	37.50	0.00	60.00	9.00
114	Bagalkote	Bagalkote	2	0	2	0	0	2	2	3.00	10.00	0.00	0.00	13.00	1.20
115	Bidar	Chitguppa	4	0	4	0	0	4	4	6.00	20.00	0.00	0.00	26.00	2.40
116	Bidar	Chitguppa	6	3	3	0	0	6	6	9.00	30.00	0.00	0.00	39.00	3.60
117	Chikmagalur	Mudigere	2	0	2	0	0	2	2	3.00	10.00	0.00	0.00	13.00	1.20
118	Dharwad	Annigeri	5	0	5	0	0	5	5	7.50	25.00	0.00	0.00	32.50	3.00
119	Dharwad	Kundgol	5	0	5	0	0	5	5	7.50	25.00	0.00	0.00	32.50	3.00
120	Dharwad	Kalaghatgi	5	0	5	0	0	5	5	7.50	25.00	0.00	0.00	32.50	3.00
121	Haveri	Guttal	1	0	1	0	0	1	1	1.50	5.00	0.00	0.00	6.50	0.60
122	Haveri	Savanur	12	0	12	0	0	12	12	18.00	60.00	0.00	0.00	78.00	7.20
123	Koppal	Koppal	17	0	17	0	0	17	17	25.50	85.00	0.00	0.00	110.50	10.20
124	Raichur	Raichur	20	2	18	0	0	20	20	30.00	100.00	0.00	0.00	130.00	12.00
125	Raichur	Lingasugur	8	0	8	0	0	8	8	12.00	40.00	0.00	0.00	52.00	4.80

4

126	Raichur	Mudgal		4	0	4	0	0	4	6.00	20.00	0.00	0.00	26.00	2.40
127	Yadgiri	Kakkera	5	0	4	0	0	1	5	7.50	25.00	0.00	0.00	32.50	3.00
128	Yadgiri	Shorapur	4	0	3	1	0	0	4	6.00	20.00	0.00	0.00	26.00	2.40
129	Yadgiri	Shahapur	9	0	8	0	1	1	9	13.50	45.00	0.00	0.00	58.50	5.40
130	Yadgiri	Gurmatkal	14	3	8	0	3	3	14	21.00	70.00	0.00	0.00	91.00	8.40
		<b>Total</b>	<b>6170</b>	<b>2596</b>	<b>1129</b>	<b>484</b>	<b>1961</b>	<b>6170</b>	<b>9255</b>	<b>639</b>	<b>15107.5</b>	<b>0</b>	<b>25001.5</b>	<b>3702.00</b>	

₹

**Annexure XXVII-A : Details of the curtailment of 3798 houses in 109 BLC (New) projects submitted by State of Karnataka**

*Rs. in lakh*

SL. No	CSMC	CSMC Date	District Name	City Name	IA	Annexure_ID	Approved	Curtailment/Proposed	Revised Houses
1	15	22.11.2016	Bagalkot	Aminagad	ULB - RGRHCL	7C29599027001185	168	9	159
2	30	07.02.2018	Bagalkot	Bilgi	ULB - RGRIICL	7C29803043007228	376	305	71
3	40	28.11.2018	Bagalkot	Guledgudda	ULB - RGRHCL	7C29803047011806	100	20	80
4	41	27.12.2018	Bagalkot	Kerur	ULB - GOI	7C29803045012612	84	29	55
5	29	27.12.2017	Bangalore	Hebbagodi	ULB - RGRHCL	7C29613355007080	138	100	38
6	37	23.08.2018	Bangalore Rural	Devanahalli	ULB - RGRHCL	7C29803235010641	177	42	135
7	40	28.11.2018	Bangalore Rural	Dod Ballapur	ULB - GOI	7C29803233012220	350	60	290
8	27	30.10.2017	Belgaum	Ainapur	ULB - RGRHCL	7C29597294005493	130	4	126
9	20	21.03.2017	Belgaum	Arabhavi	ULB - RGRHCL	7C29597444003279	192	4	188
10	27	30.10.2017	Belgaum	Bail Hongal	ULB - RGRHCL	7C29803036007545	13	4	9
11	15	22.11.2016	Belgaum	Belgaum	ULB - RGRHCL	7C29803033001815	142	2	140
12	20	21.03.2017	Belgaum	Belgaum	ULB - RGRHCL	7C29803033003408	109	31	78
13	29	27.12.2017	Belgaum	Belgaum	ULB - RGRHCL	7C29803033007074	22	1	21
14	20	21.03.2017	Belgaum	Chinchali	ULB - RGRHCL	7C29597359003328	488	5	483
15	15	22.11.2016	Belgaum	Examba	ULB - RGRHCL	7C29597175003763	182	7	175
16	20	21.03.2017	Belgaum	Harugeri	ULB - RGRHCL	7C29597392007554	256	14	242
17	32	26.03.2018	Belgaum	Harugeri	ULB - RGRHCL	7C29597392008090	198	21	177
18	15	22.11.2016	Belgaum	Hukeri	ULB - RGRHCL	7C29803032000999	45	2	43
19	20	21.03.2017	Belgaum	Kabbur	ULB - RGRHCL	7C29597240003361	173	3	170
20	20	21.03.2017	Belgaum	Mallapur (P.G.)	ULB - RGRHCL	7C29597435003370	257	17	240
21	29	27.12.2017	Belgaum	Mallapur (P.G.)	ULB - RGRHCL	7C29597435007091	30	2	28

*by*

22	15	22.11.2016	Belgaum	Mugalkhod	ULB - RGRHCL	7C29597403001822	209	2	207
23	20	21.03.2017	Belgaum	Mugalkhod	ULB - RGRHCL	7C29597403003347	287	10	277
24	49	27.11.2019	Belgaum	Raybag	ULB-GOI	7C29803026018237	150	60	90
25	27	30.10.2017	Belgaum	Sadalgi	ULB - RGRHCL	7C29803022006505	72	46	26
26	20	21.03.2017	Belgaum	Sadalgi	ULB - RGRHCL	7C29803022003302	300	111	189
27	15	22.11.2016	Belgaum	Saundatti-Yellamma	ULB - RGRHCL	7C29803037001789	52	2	50
28	29	27.12.2017	Bellary	Bellary	ULB - RGRHCL	7C29803114007075	268	114	154
29	41	27.12.2018	Bijapur	Basavana Bagevadi	ULB - GOI	7C29803054012355	400	50	350
30	41	27.12.2018	Bijapur	Managuli	ULB - GOI	7C29599495012395	400	38	362
31	41	27.12.2018	Chamarajanagar	Gundlupet	ULB - RGRHCL	7C29803200014964	79	31	48
32	15	22.11.2016	Chikkaballapura	Chikkaballapura	ULB - RGRHCL	7C29803227003784	395	90	305
33	20	21.03.2017	Chikmagalur	Birur	ULB - RGRHCL	7C29803147003404	35	1	34
34	27	30.10.2017	Chikmagalur	Kadur	ULB - RGRHCL	7C29803148006515	79	2	77
35	20	21.03.2017	Chikmagalur	Mudigere	ULB - RGRHCL	7C29803150003353	3	2	1
36	20	21.03.2017	Chikmagalur	Tarikere	ULB - RGRHCL	7C29803146003260	84	1	83
37	15	22.11.2016	Davanagere	Channagiri	ULB - RGRHCL	7C29803129003783	181	21	160
38	15	22.11.2016	Davanagere	Harihar	ULB - RGRHCL	7C29803124003742	48	13	35
39	29	27.12.2017	Davanagere	Honnali	ULB - RGRHCL	7C29803128003799	180	67	113
40	15	22.11.2016	Davanagere	Honnali	ULB - RGRHCL	7C29803128007083	180	151	29
41	15	22.11.2016	Dharwad	Alnavar	ULB - RGRHCL	7C29803084001861	30	2	28
42	30	07.02.2018	Dharwad	Alnavar	ULB - RGRHCL	7C29803084007220	59	8	51
43	41	27.12.2018	Dharwad	Navalgund	ULB - RGRHCL	7C29803085012587	50	11	39
44	41	27.12.2018	Gulbarga	Gulbarga	ULB - GOI	7C29803207012552	500	359	141
45	40	28.11.2018	Gulbarga	Jevargi	ULB - RGRHCL	7C29803214013003	21	11	10
46	15	22.11.2016	Gulbarga	Sedam	ULB - RGRHCL	7C29803209001860	57	2	55
47	41	27.12.2018	Gulbarga	Sedam	ULB - RGRHCL	7C29803209012439	379	61	318

*[Signature]*

48	41	27.12.2018	Gulbarga	Shahabad	ULB - RGRHCL	7C29803212012126	177	3	174
49	20	21.03.2017	Hassan	Arkalgud	ULB - RGRHCL	7C29803176003160	128	11	117
50	20	21.03.2017	Hassan	Arsikere	ULB - RGRHCL	7C29803173003281	117	65	52
51	15	22.11.2016	Hassan	Belur	ULB - RGRHCL	7C29803172001135	51	11	40
52	20	21.03.2017	Hassan	Belur	ULB - RGRHCL	7C29803172003407	42	10	32
53	29	27.12.2017	Hassan	Hole Narsipur	ULB - RGRHCL	7C29803177007082	394	162	232
54	32	26.03.2018	Haveri	Haveri	ULB - RGRHCL	7C29803104007820	186	30	156
55	15	22.11.2016	Kodagu	Kushalnagar	ULB - RGRHCL	7C29803189001798	95	7	88
56	20	21.03.2017	Kodagu	Kushalnagar	ULB - RGRHCL	7C29803189003374	160	13	147
57	37	23.08.2018	Kodagu	Kushalnagar	ULB - RGRHCL	7C29803189012730	47	10	37
58	40	28.11.2018	Kodagu	Madikeri	ULB-PKGB	7C29803187012732	13	11	2
59	37	23.08.2018	Koppal	Karagi	ULB - RGRHCL	7C29601681012490	97	49	48
60	37	23.08.2018	Koppal	Kushtagi	ULB - RGRHCL	7C29803071007777	204	16	188
61	37	23.08.2018	Koppal	Kushtagi	ULB - RGRHCL	7C29803071012739	227	96	131
62	15	22.11.2016	Koppal	Tawagera	ULB - RGRHCL	7C29601532003772	140	6	134
63	37	23.08.2018	Koppal	Tawagera	ULB - RGRHCL	7C29601532007147	232	24	208
64	49	27.11.2019	Koppal	Yelbarga	ULB-GOI	7C29803070017931	144	65	79
65	50	27.12.2019	Koppal	Yelbarga	ULB-GOI	7C29803070018580	50	40	10
66	40	28.11.2018	Mandya	Krishnarajpet	ULB - RGRHCL	7C29803164012651	32	1	31
67	15	22.11.2016	Mandya	Maddur	ULB - RGRHCL	7C29803169001776	151	6	145
68	15	22.11.2016	Mandya	Malavalli	ULB - RGRHCL	7C29803170005226	299	19	280
69	20	21.03.2017	Mandya	Mandya	ULB - RGRHCL	7C29803168003385	64	2	62
70	30	07.02.2018	Mandya	Mandya	ULB - RGRHCL	7C29803168007253	97	4	93
71	30	07.02.2018	Mandya	Nagamangala	ULB - RGRHCL	7C29803165001916	21	1	20
72	15	22.11.2016	Mandya	Shrirangapattana	ULB - RGRHCL	7C29803167001826	117	10	107
73	27	30.10.2017	Mandya	Shrirangapattana	ULB - RGRHCL	7C29803167006508	22	5	17

85



74	30	07.02.2018	Mandya	Shrirangapatana	ULB - RGRHCL	7C29803167007261	17	4	13
75	41	27.12.2018	Raichur	Sindhur	ULB - GOI	7C29803069012574	544	117	427
76	37	23.08.2018	Raichur	Mudgal	ULB - RGRHCL	7C29803063012061	67	13	54
77	37	23.08.2018	Raichur	Raichur	ULB - RGRHCL	7C29803067012068	783	183	600
78	15	22.11.2016	Shimoga	Bhadravati	ULB - RGRHCL	7C29803138000852	214	1	213
79	20	21.03.2017	Shimoga	Bhadravati	ULB - RGRHCL	7C29803138003412	251	2	249
80	30	07.02.2018	Shimoga	Bhadravati	ULB - RGRHCL	7C29803138007226	231	6	225
81	15	22.11.2016	Shimoga	Hosanagara	ULB - RGRHCL	7C29803135003800	11	1	10
82	30	07.02.2018	Shimoga	Hosanagara	ULB - RGRHCL	7C29803135005897	123	4	119
83	20	21.03.2017	Shimoga	Shimoga	ULB - RGRHCL	7C29803137003290	330	130	200
84	41	27.12.2018	Tumkur	Tumkur	ULB - RGRHCL	7C29803157012303	768	292	476
85	50	27.12.2019	Tumkur	Tumkur	ULB - GOI	7C29803157018333	34	27	7
86	50	27.12.2019	Tumkur	Tumkur	ULB - GOI	7C29803157018553	63	60	3
87	27	30.10.2017	Udupi	Karkal	ULB - RGRHCL	7C29803142006455	85	1	84
88	41	27.12.2018	Uttara Kannada	Dandeli	ULB - RGRHCL	7C29803089006906	37	3	34
89	41	27.12.2018	Uttara Kannada	Dandeli	ULB - RGRHCL	7C29803089011597	195	148	47
90	41	27.12.2018	Uttara Kannada	Dandeli	ULB - RGRHCL	7C29803089011598	73	56	17
91	41	27.12.2018	Uttara Kannada	Dandeli	ULB - RGRHCL	7C29803089011811	9	1	8
92	41	27.12.2018	Uttara Kannada	Dandeli	ULB - RGRHCL	7C29803089012262	32	1	31
93	41	27.12.2018	Uttara Kannada	Haliyal	ULB - GOI	7C29803091012314	56	4	52
94	40	28.11.2018	Uttara Kannada	Haliyal	ULB - RGRHCL	7C29803091011582	63	3	60
95	41	27.12.2018	Uttara Kannada	Mundgod	ULB - RGRHCL	7C29803093008807	266	2	264
96	37	23.08.2018	Yadagiri	Shahapur	ULB - RGRHCL	7C29803217009547	131	5	126
97	20	21.03.2017	Yadagiri	Shahapur	ULB - RGRHCL	7C29803217003296	256	6	250
98	15	22.11.2016	Yadagiri	Shahapur	ULB - RGRHCL	7C29803217001855	46	2	44
99	29	27.12.2017	Yadagiri	Shorapur	ULB - RGRHCL	7C29803215007106	36	6	30

4

100	20	21.03.2017	Yadagiri	Shorapur	ULB - RGRHCL	7C29803215003402	463	3	460
101	41	27.12.2018	Yadagiri	Shorapur	ULB - GOI	7C29803215012597	327	34	293
102	49	27.11.2019	Yadagiri	Gurmatkal	ULB - RGRHCL	7C29803218017742	18	1	17
103	20	21.03.2017	Yadagiri	Gurmatkal	ULB - RGRHCL	7C29803218003343	55	3	52
104	15	22.11.2016	Yadagiri	Gurmatkal	ULB - RGRHCL	7C29803218001744	15	1	14
105	49	27.11.2019	Yadagiri	Gurmatkal	ULB - RGRHCL	7C29803218017744	11	2	9
106	41	27.12.2018	Yadagiri	Gurmatkal	ULB - GOI	7C29803218012580	340	2	338
107	29	27.12.2017	Yadagiri	Kembhavi	ULB - RGRHCL	7C29620889007044	100	11	89
108	15	22.11.2016	Yadagiri	Kembhavi	ULB - RGRHCL	7C29620889001851	110	1	109
109	41	27.12.2018	Yadagiri	Kembhavi	ULB - GOI	7C29620889012595	725	37	688
Total							18320	3798	14522

#### Details after curtailment:

S. No	District	City Name	CSMC No	Original No of Houses sanctioned	No of Houses Curtailment proposed	No of Houses after curtailment	GEN	SC	ST	OBC	Male	Female	Project Cost	Central Share	State Share	ULB/IA Share	Beneficiary Share
1	Bagalkot	Aminagad	15	168	9	159	28	111	16	4	6	153	636.00	238.50	267.00	0.00	130.50
2	Bagalkot	Bilgi	30	376	305	71	71	0	0	0	38	33	284.00	106.50	85.20	0.00	92.30
3	Bagalkot	Guledgudda	40	100	20	80	80	0	0	0	49	31	320.00	120.00	96.00	0.00	104.00
4	Bagalkot	Kerur	41	84	29	55	21	8	4	22	30	25	220.00	82.50	0.00	0.00	137.50
5	Bangalore	Hebbagodi	29	138	100	38	37	37	1			38	152.00	57.00	68.40	0.00	26.60
6	Bangalore Rural	Devanahalli	37	177	42	135	43	79	7	6	71	64	540.00	202.50	213.60	0.00	123.90
7	Bangalore Rural	Dod Ballapur	40	350	60	290	125	46	25	94	150	140	1160.00	435.00	0.00	0.00	25.00

✓

8	Belgaum	Ainapur	27	130	4	126	0	126	0	0	0	0	126	504.00	189.00	226.80	0.00	88.20
9	Belgaum	Arabnavi	20	192	4	188	32	114	41	1	1	1	187	752.00	282.00	318.60	0.00	151.40
10	Belgaum	Bail Hongal	27	13	4	9	0	6	3	0	3	0	6	36.00	13.50	16.20	0.00	6.30
11	Belgaum	Belgaum	15	142	2	140	3	75	62	0	4	136	560.00	210.00	250.20	0.00	99.80	
12	Belgaum	Belgaum	20	109	31	78	2	56	20	0	1	77	312.00	117.00	139.20	0.00	55.80	
13	Belgaum	Belgaum	29	22	1	21	0	15	6	0	0	21	84.00	31.50	37.80	0.00	14.70	
14	Belgaum	Chinchali	20	488	5	483	34	426	21	2	0	483	1932.00	724.50	847.80	0.00	359.70	
15	Belgaum	Examba	15	182	7	175	85	74	3	13	109	66	700.00	262.50	256.20	0.00	181.30	
16	Belgaum	Harugeri	20	256	14	242	28	162	35	17	70	172	968.00	363.00	408.60	0.00	196.40	
17	Belgaum	Harugeri	32	198	21	177	2	149	26	0	131	46	708.00	265.50	317.40	0.00	125.10	
18	Belgaum	Hukeri	15	45	2	43	0	30	13	0	2	41	172.00	64.50	77.40	0.00	30.10	
19	Belgaum	Kabbur	20	173	3	170	23	144	1	2	92	78	680.00	255.00	291.00	0.00	134.00	
20	Belgaum	Mallapur (P.G.)	20	257	17	240	25	198	15	2	7	233	960.00	360.00	415.80	0.00	184.20	
21	Belgaum	Mallapur (P.G.)	29	30	2	28	0	28	0	0	0	28	112.00	42.00	50.40	0.00	19.60	
22	Belgaum	Mugalkhod	15	209	2	207	0	202	5	0	150	57	828.00	310.50	372.60	0.00	144.90	
23	Belgaum	Mugalkhod	20	287	10	277	35	231	0	11	0	277	1108.00	415.50	471.00	0.00	221.50	
24	Belgaum	Raybag	49	150	60	90	83	0	0	7	58	32	360.00	135.00	0.00	0.00	225.00	
25	Belgaum	Sadagi	27	72	46	26	26	0	0	0	0	26	104.00	39.00	31.20	0.00	33.80	
26	Belgaum	Sadagi	20	300	111	189	72	92	3	22	120	69	756.00	283.50	283.80	0.00	188.70	
27	Belgaum	Saundatti-Yellamma	15	52	2	50	0	43	7	0	32	18	200.00	75.00	90.00	0.00	35.00	
28	Bellary	Bellary	29	268	114	154	21	99	18	16	10	144	616.00	231.00	255.00	0.00	130.00	
29	Bijapur	Basavana Bagevadi	41	400	50	350	275	40	0	35	100	250	1400.00	525.00	0.00	0.00	875.00	
30	Bijapur	Managuli	41	400	38	362	350	12	0	0	30	332	1448.00	543.00	0.00	0.00	905.00	
31	Chamarajanagar	Gundlupet	41	79	31	48	1	1	8	38	22	26	192.00	72.00	63.00	0.00	57.00	
32	Chikkaballapura	Chikkaballapura	15	395	90	305	116	137	27	25	241	64	1220.00	457.50	464.40	0.00	298.10	
33	Chikmagalur	Birur	20	35	1	34	8	26	0	0	14	20	136.00	51.00	56.40	0.00	28.60	

305

34	Chikmagalur	Kadur	27	79	2	77	42	32	3	0	5	72	308.00	115.50	113.40	0.00	79.10
35	Chikmagalur	Mudigere	20	3	2	1	0	1	0	0	0	1	4.00	1.50	1.80	0.00	0.70
36	Chikmagalur	Tarikere	20	84	1	83	35	36	12	0	1	82	332.00	124.50	128.40	0.00	79.10
37	Davanagere	Channagiri	15	181	21	160	66	52	10	32	80	80	640.00	240.00	229.20	0.00	170.80
38	Davanagere	Hanihar	15	48	13	35	2	29	4	0	15	20	140.00	52.50	61.80	0.00	25.70
39	Davanagere	Honnali	29	180	67	113	86	4	2	21	54	59	452.00	169.50	139.20	0.00	143.30
40	Davanagere	Honnali	15	180	151	29	19	6	4	0	16	13	116.00	43.50	40.80	0.00	31.70
41	Dharwad	Alnavar	15	30	2	28	3	21	0	4	2	26	112.00	42.00	46.20	0.00	23.80
42	Dharwad	Alnavar	30	59	8	51	15	18	1	17	6	45	204.00	76.50	72.60	0.00	54.90
43	Dharwad	Navalgund	41	50	11	39	0	35	4	0	0	39	156.00	58.50	70.20	0.00	27.30
44	Gulbarga	Gulbarga	41	500	359	141	92	0	0	49	101	40	564.00	211.50	0.00	0.00	352.50
45	Gulbarga	Jevargi	40	21	11	10	10	0	0	0	0	10	40.00	15.00	12.00	0.00	13.00
46	Gulbarga	Sedam	15	57	2	55	0	51	3	1	0	55	220.00	82.50	98.40	0.00	39.10
47	Gulbarga	Sedam	41	379	61	318	0	288	30	0	106	212	1272.00	477.00	572.40	0.00	222.60
48	Gulbarga	Shahabad	41	177	3	174	0	169	5	0	5	169	696.00	261.00	313.20	0.00	121.80
49	Hassan	Arkalgud	20	128	11	117	8	102	1	6	68	49	468.00	175.50	202.20	0.00	90.30
50	Hassan	Arasikere	20	117	65	52	0	48	3	1	17	35	208.00	78.00	93.00	0.00	37.00
51	Hassan	Belur	15	51	11	40	0	38	2	0	8	32	160.00	60.00	72.00	0.00	28.00
52	Hassan	Belur	20	42	10	32	9	18	1	4	14	18	128.00	48.00	49.80	0.00	30.20
53	Hassan	Hole Narsipur	29	394	162	232	112	73	0	47	58	174	928.00	348.00	322.20	0.00	257.80
54	Haveri	Haveri	32	186	30	156	56	53	18	29	89	67	624.00	234.00	229.80	0.00	160.20
55	Kodagu	Kushalnagar	15	95	7	88	2	64	22	0	11	77	352.00	132.00	157.20	0.00	62.80
56	Kodagu	Kushalnagar	20	160	13	147	37	104	2	4	12	135	588.00	220.50	240.00	0.00	127.50
57	Kodagu	Kushalnagar	37	47	10	37	32	1	0	4	2	35	148.00	55.50	45.00	0.00	47.50
58	Kodagu	Madikeri	40	13	11	2	0	0	2	0	0	2	8.00	3.00	3.60	0.00	1.40
59	Koppal	Karagi	37	97	49	48	4	44	0	0	1	47	192.00	72.00	84.00	0.00	36.00
60	Koppal	Kushnagi	37	204	16	188	143	0	0	45	93	95	752.00	282.00	225.60	0.00	244.40
61	Koppal	Kushnagi	37	227	96	131	103	26	0	2	79	52	524.00	196.50	172.80	0.00	154.70
62	Koppal	Tawargera	15	140	6	134	0	104	30	0	75	59	536.00	201.00	241.20	0.00	93.80
63	Koppal	Tawargera	37	232	24	208	0	167	34	7	1	207	832.00	312.00	370.20	0.00	149.80

✓

64	Koppal	Yelbarga	49	144	65	79	75	1	0	3	41	38	316.00	118.50	0.00	0.00	197.50
65	Koppal	Yelbarga	50	50	40	10	7	0	0	3	8	2	40.00	15.00	0.00	0.00	25.00
66	Mandya	Krishnarajpet	40	32	1	31	17	10	0	4	17	14	124.00	46.50	43.20	0.00	34.30
67	Mandya	Maddur	15	151	6	145	58	44	5	38	39	106	580.00	217.50	203.40	0.00	159.10
68	Mandya	Malavalli	15	299	19	280	137	99	3	41	99	181	1120.00	420.00	397.20	0.00	302.80
69	Mandya	Mandya	20	64	2	62	19	15	0	28	3	59	248.00	93.00	83.40	0.00	71.60
70	Mandya	Mandya	30	97	4	93	51	23	0	19	8	85	372.00	139.50	125.40	0.00	107.10
71	Mandya	Nagamangala	30	21	1	20	13	2	0	5	8	12	80.00	30.00	25.20	0.00	24.80
72	Mandya	Shrirangapatana	15	117	10	107	75	15	4	13	62	45	428.00	160.50	139.80	0.00	127.70
73	Mandya	Shrirangapatana	27	22	5	17	10	1	0	6	1	16	68.00	25.50	21.00	0.00	21.50
74	Mandya	Shrirangapatana	30	17	4	13	6	3	0	4	3	10	52.00	19.50	17.40	0.00	15.10
75	Raichur	Sindhur	41	544	117	427	196	26	6	199	231	196	1708.00	640.50	0.00	0.00	1067.50
76	Raichur	Mudgal	37	67	13	54	24	20	0	10	29	25	216.00	81.00	76.80	0.00	58.20
77	Raichur	Raichur	37	783	183	600	145	375	41	39	103	497	2400.00	900.00	969.60	0.00	530.40
78	Shimoga	Bhadravati	15	214	1	213	149	62	2	0	92	121	852.00	319.50	294.00	0.00	238.50
79	Shimoga	Bhadravati	20	251	2	249	73	142	6	28	0	249	996.00	373.50	387.60	0.00	234.90
80	Shimoga	Bhadravati	30	231	6	225	114	84	2	25	28	197	900.00	337.50	321.60	0.00	240.90
81	Shimoga	Hosangara	15	11	1	10	4	2	0	4	5	5	40.00	15.00	13.20	0.00	11.80
82	Shimoga	Hosangara	30	123	4	119	105	12	1	1	5	114	476.00	178.50	150.60	0.00	146.90
83	Shimoga	Shimoga	20	330	130	200	70	95	7	28	93	107	800.00	300.00	301.20	0.00	198.80
84	Tumkur	Tumkur	41	768	292	476	71	292	41	72	224	252	1904.00	714.00	771.00	0.00	419.00
85	Tumkur	Tumkur	50	34	27	7	1	0	0	6	6	1	28.00	10.50	0.00	0.00	17.50
86	Tumkur	Tumkur	50	63	60	3	0	0	0	3	1	2	12.00	4.50	0.00	0.00	7.50
87	Udupi	Karkal	27	85	1	84	70	13	0	1	1	83	336.00	126.00	108.60	0.00	101.40
88	Uttara Kannada	Dandeli	41	37	3	34	22	0	0	12	14	20	136.00	51.00	40.80	0.00	44.20
89	Uttara Kannada	Dandeli	41	195	148	47	24	3	1	19	13	34	188.00	70.50	58.80	0.00	58.70

6

90	Uttara Kannada	Dandeli	41	73	56	17	0	16	1	0	0	17	68.00	25.50	30.60	0.00	11.90
91	Uttara Kannada	Dandeli	41	9	1	8	0	8	0	0	2	6	32.00	12.00	14.40	0.00	5.60
92	Uttara Kannada	Dandeli	41	32	1	31	31	0	0	0	9	22	124.00	46.50	37.20	0.00	40.30
93	Uttara Kannada	Haliyal	41	56	4	52	20	14	4	14	18	34	208.00	78.00	0.00	0.00	130.00
94	Uttara Kannada	Haliyal	40	63	3	60	20	22	3	15	14	46	240.00	90.00	87.00	0.00	63.00
95	Uttara Kannada	Mundgod	41	266	2	264	117	88	2	57	203	61	1056.00	396.00	370.80	0.00	289.20
96	Yadagiri	Shahapur	37	131	5	126	75	27	6	18	52	74	504.00	189.00	171.00	0.00	144.00
97	Yadagiri	Shahapur	20	256	6	250	78	89	37	46	91	159	1000.00	375.00	375.60	0.00	249.40
98	Yadagiri	Shahapur	15	46	2	44	0	28	16	0	0	44	176.00	66.00	79.20	0.00	30.80
99	Yadagiri	Shorapur	29	36	6	30	1	29	0	0	19	11	120.00	45.00	53.40	0.00	21.60
100	Yadagiri	Shorapur	20	463	3	460	27	189	225	19	24	436	1840.00	690.00	800.40	0.00	349.60
101	Yadagiri	Shorapur	41	327	34	293	158	6	16	113	103	190	1172.00	439.50	0.00	0.00	732.50
102	Yadagiri	Gurmatkal	49	18	1	17	13	0	0	4	11	6	68.00	25.50	20.40	0.00	22.10
103	Yadagiri	Gurmatkal	20	55	3	52	13	30	3	6	5	47	208.00	78.00	82.20	0.00	47.80
104	Yadagiri	Gurmatkal	15	15	1	14	0	10	4	0	0	14	56.00	21.00	25.20	0.00	9.80
105	Yadagiri	Gurmatkal	49	11	2	9	7	0	0	2	2	7	36.00	13.50	10.80	0.00	11.70
106	Yadagiri	Gurmatkal	41	340	2	338	65	56	3	214	163	175	1352.00	507.00	0.00	0.00	845.00
107	Yadagiri	Kembhavi	29	100	11	89	42	26	10	11	0	89	356.00	133.50	128.40	0.00	94.10
108	Yadagiri	Kembhavi	15	110	1	109	6	72	31	0	1	108	436.00	163.50	192.60	0.00	79.90
109	Yadagiri	Kembhavi	41	725	37	688	92	34	16	546	400	288	2752.00	1032.00	0.00	0.00	1720.00
		Total		18320	3798	14522							58088.00	21783.00	17908.20	0.00	18396.80

14

**Annexure XXVII-B : Cancellation of 1772 BLC (New) houses in 32 BLC (N) and 01 AHP project of Karnataka**

SL. No	CSMC No.	CSMC Date	District Name	City Name	IA	Annexure ID	Approved
1	37	23.08.2018	Belgaum	Belgaum	ULB - RGRHCL	7C29803033012502	41
2	47	25.09.2019	Belgaum	Gokak	ULB-PKGB	7C29803030019715	11
3	47	25.09.2019	Bellary	Kudligi	ULB-PKGB	7C29803116019717	17
4	50	27.12.2019	Bijapur	Bijapur	ULB-GOI		9
5	50	27.12.2019	Bijapur	Bijapur	ULB-GOI		60
6	40	28.11.2018	Bijapur	Managuli	ULB - RGRHCL	7C29599495011525	155
7	50	27.12.2019	Chamarajanagar	Chamarajanagar	ULB-GOI	7C29803201019978	30
8	50	27.12.2019	Chamarajanagar	Hanur	ULB-GOI	7C29803204019976	4
9	50	27.12.2019	Chamarajanagar	Kollegal	ULB-GOI	7C29803203019979	191
10	50	27.12.2019	Dakshina Kannada	Bantval	ULB-GOI		73
11	50	27.12.2019	Davanagere	Channagiri	ULB-GOI	7C29803129018463	26
12	30	07.02.2018	Dharwad	Hubli-Dharwad	ULB-PKGB	7C29803083008086	14
13	50	27.12.2019	Gadag	Ron	ULB-GOI		125
14	37	23.08.2018	Gulbarga	Chincholi	ULB-PKGB	7C29803208012728	3
15	30	07.02.2018	Gulbarga	Chitapur	ULB - RGRHCL	7C29803210007232	56
16	30	07.02.2018	Gulbarga	Sedam	ULB-PKGB	7C29803209007285	1
17	49	27.11.2019	Gulbarga	Sedam	ULB-GOI	7C29803209017717	300
18	49	27.11.2019	Gulbarga	Sedam	PKGB		2
19	41	27.12.2018	Koppal	Kanakgiri	ULB -	7C29601580014962	38



20	37	23.08.2018	Koppal	Tawargera	RGRHCL	7C29601532012054	303
21	41	27.12.2018	Koppal	Yelbarga	ULB - GOI	7C29803070011920	6
22	50	27.12.2019	Shimoga	Bhadravati	ULB-GOI		61
23	50	27.12.2019	Shimoga	Shikarpur	ULB-GOI		30
24	50	27.12.2019	Tumkur	Chiknayakanhalli	ULB-GOI		42
25	50	27.12.2019	Tumkur	Gubbi	ULB-GOI		20
26	50	27.12.2019	Tumkur	Koratagere	ULB-GOI	7C29803156018542	20
27	50	27.12.2019	Tumkur	Pavagada	ULB-GOI		45
28	37	23.08.2018	Tumkur	Tiptur	ULB-PKGB	7C29803159012726	26
29	50	27.12.2019	Tumkur	Tiptur	ULB-GOI		21
30	32	26.03.2018	Tumkur	Turuvekere	ULB-PKGB	7C29803160008472	8
31	50	27.12.2019	Tumkur	Turuvekere	ULB-GOI	7C29803160018539	22
32	37	23.08.2018	Uttara Kannada	Honavar	ULB-PKGB	7C29803098011795	12
<b>Total</b>							<b>1772</b>

AHP Double / Duplicate DPRs for cancellation					
SL. No	CSMC	CSMC Date	District Name	City Name	Annexure ID
1	32	26.03.2018	Gulbarga	Aland	7B29803205001371
					3

8/



**Annexure XXVII-C: Modification of Caste and Gender details in 793 BLC and 216 AHP projects submitted by Karnataka**

Caste and Gender Modification BLC Projects																		
Sl.No	District Name	City Name	CSMC	Total DUs	AS PER ANNEXURE								AS PER ATTACHMENT					
					Male	Female	Transgender	General	SC	ST	OBC	Male	Female	Transgender	General	SC	ST	OBC
1	Bagalkot	Aminagad	15	168	58	110	0	25	110	28	5	6	140	0	28	103	11	4
2	Bagalkot	Aminagad	20	93	0	93	0	0	88	5	0	9	84	0	4	85	4	0
3	Bagalkot	Aminagad	29	18	0	18	0	6	3	0	9	0	17	0	9	3	0	5
4	Bagalkot	Aminagad	29	27	5	22	0	23	0	0	4	6	21	0	24	0	0	3
5	Bagalkot	Aminagad	30	2	2	0	0	0	2	0	0	1	1	0	1	1	0	0
6	Bagalkot	Badami	20	102	0	102	0	20	56	17	9	34	63	0	23	50	17	7
7	Bagalkot	Badami	15	130	0	130	0	39	51	33	7	71	59	0	44	68	14	4
8	Bagalkot	Badami	40	50	29	21	0	43	0	0	7	29	21	0	45	0	0	5
9	Bagalkot	Badami	50	12	7	5	0	5	2	0	5	7	5	0	4	2	0	6
10	Bagalkot	Bagalkot	15	210	145	65	0	129	43	8	30	142	68	0	81	37	16	76
11	Bagalkot	Bagalkot	20	75	0	75	0	13	39	12	11	52	23	0	25	20	4	26
12	Bagalkot	Bagalkot	29	108	70	38	0	88	0	0	20	73	35	0	57	9	0	42
13	Bagalkot	Bagalkot	43	29	25	4	0	15	3	1	10	25	4	0	15	2	0	12
14	Bagalkot	Bagalkot	50	26	8	18	0	0	25	1	0	16	8	0	0	23	1	0
15	Bagalkot	Bagalkot	50	22	22	0	0	0	22	0	0	14	7	0	0	21	0	0
16	Bagalkot	Belagali	20	208	0	208	0	3	199	6	0	92	116	0	4	199	5	0
17	Bagalkot	Belagali	15	218	0	218	0	75	123	5	15	93	125	0	74	124	5	15
18	Bagalkot	Belagali	29	27	9	18	0	24	0	0	3	18	9	0	24	0	0	3

k

316

19	Bagalkot	Belagali	50	10	7	3	0	0	10	0	0	0	0	0	7	3	0	9	1	0	0
20	Bagalkot	Belagali	50	14	2	12	0	0	12	2	0	0	0	0	7	6	0	11	2	0	0
21	Bagalkot	Bilgi	15	435	182	253	0	0	271	153	11	0	0	0	189	242	0	157	163	35	76
22	Bagalkot	Bilgi	29	30	21	9	0	0	30	0	0	0	0	0	6	24	0	22	3	0	5
23	Bagalkot	Guledgudda	20	73	0	73	0	0	17	26	23	7	0	0	52	21	0	25	25	23	0
24	Bagalkot	Guledgudda	29	60	46	14	0	0	52	0	0	8	0	0	46	14	0	57	0	0	3
25	Bagalkot	Guledgudda	30	3	0	3	0	0	0	3	0	0	0	0	1	2	0	0	3	0	0
26	Bagalkot	Hungund	15	176	92	84	0	0	89	78	9	0	0	0	118	58	0	69	86	5	16
27	Bagalkot	Hungund	20	92	0	92	0	0	13	68	6	5	0	0	54	38	0	26	50	9	7
28	Bagalkot	Hungund	29	36	26	10	0	0	5	0	0	31	0	0	26	10	0	28	0	0	8
29	Bagalkot	Ilkal	15	265	46	219	0	0	100	109	36	20	0	0	48	215	0	99	109	34	21
30	Bagalkot	Ilkal	20	102	62	40	0	0	33	46	9	14	0	0	61	41	0	33	46	9	14
31	Bagalkot	Jamkhandi	20	170	0	170	0	0	38	116	0	16	0	0	72	97	0	20	103	0	46
32	Bagalkot	Jamkhandi	15	113	0	113	0	0	26	82	0	5	0	0	34	79	0	27	80	1	5
33	Bagalkot	Jamkhandi	29	118	0	118	0	0	101	0	0	17	0	0	73	45	0	101	0	0	17
34	Bagalkot	Jamkhandi	50	25	11	14	0	0	13	2	0	10	0	0	13	12	0	13	2	0	10
35	Bagalkot	Kamatgi	15	167	50	117	0	0	20	84	59	4	0	0	10	154	0	15	83	57	9
36	Bagalkot	Kamatgi	20	220	4	216	0	0	3	126	91	0	0	0	13	197	0	1	118	88	3
37	Bagalkot	Kamatgi	29	29	1	28	0	0	23	0	0	6	0	0	1	28	0	20	0	0	9
38	Bagalkot	Kamatgi	29	26	0	26	0	0	8	7	3	8	0	0	2	22	0	6	6	1	11
39	Bagalkot	Kamatgi	41	90	17	73	0	0	82	0	0	8	0	0	17	73	0	81	0	0	9
40	Bagalkot	Kerur	20	157	0	157	0	0	32	83	34	8	0	0	37	120	0	31	80	38	8
41	Bagalkot	Kerur	15	81	0	81	0	0	25	29	22	5	0	0	28	46	0	26	24	21	3
42	Bagalkot	Kerur	30	27	3	24	0	0	23	0	0	4	0	0	18	9	0	22	0	1	4
43	Bagalkot	Mahalingpur	20	90	0	90	0	0	24	49	7	10	0	0	52	38	0	25	49	6	10
44	Bagalkot	Mahalingpur	15	316	0	316	0	0	144	141	2	29	0	0	169	147	0	139	141	3	33
45	Bagalkot	Mahalingpur	29	60	33	27	0	0	52	0	0	8	0	0	43	17	0	53	0	0	7

46	Bagalkot	Mudhol	20	74	0	74	0	0	0	0	0	72	2	0	6	68	0	1	73	0	0
47	Bagalkot	Mudhol	15	229	0	229	0	0	0	85	123	2	2	19	17	194	0	20	121	1	69
48	Bagalkot	Mudhol	30	136	94	42	0	0	0	12	49	0	0	75	69	64	0	76	46	0	11
49	Bagalkot	Rabkavi Banhatti	20	126	0	126	0	0	0	48	54	4	4	20	94	32	0	48	54	4	20
50	Bagalkot	Rabkavi Banhatti	15	235	0	235	0	0	0	141	53	2	2	39	172	63	0	141	53	2	39
51	Bagalkot	Rabkavi Banhatti	30	42	5	37	0	0	0	0	40	2	2	0	32	10	0	0	40	2	0
52	Bagalkot	Rabkavi Banhatti	29	135	9	126	0	0	0	116	0	0	0	19	112	22	1	33	0	0	102
53	Bagalkot	Terdal	20	109	0	109	0	0	0	18	82	2	2	7	73	36	0	25	80	3	1
54	Bagalkot	Terdal	15	227	0	227	0	0	0	116	104	7	7	0	157	70	0	72	100	9	46
55	Bagalkot	Terdal	29	39	3	36	0	0	0	33	0	0	0	6	27	12	0	33	0	0	6
56	Ballari	Kudligi	41	450	239	211	0	0	0	0	200	250	250	0	235	215	0	0	200	250	0
57	Ballari	Siruguppa CMJC	41	109	104	5	0	0	0	0	104	5	5	0	25	84	0	0	104	5	0
58	Ballari	Tekkalkote TP	#N/A	69	9	60	0	0	0	0	6	63	63	0	12	57	0	0	5	64	0
59	Bangalore	Anekal	20	48	0	48	0	0	0	0	46	2	2	0	21	24	0	4	38	2	1
60	Bangalore	Anekal	15	79	0	79	0	0	0	0	60	19	19	0	41	37	0	5	62	10	1
61	Bangalore	Attibele	20	34	0	34	0	0	0	0	32	2	2	0	6	28	0	0	32	2	0
62	Bangalore	Attibele	15	63	0	63	0	0	0	0	50	13	13	0	6	57	0	0	54	9	0
63	Bangalore	Attibele	27	34	2	32	0	0	0	0	32	2	2	0	15	19	0	16	0	0	18
64	Bangalore	BBMP	40	12	6	6	0	0	0	0	6	0	0	6	7	5	0	0	6	0	6
65	Bangalore	Bommasandra	20	44	0	44	0	0	0	0	27	17	17	0	0	43	0	0	43	0	0
66	Bangalore	Bommasandra	15	23	0	23	0	0	0	0	0	23	23	0	1	22	0	0	23	0	0
67	Bangalore	Bommasandra	41	7	4	3	0	0	0	4	3	0	0	0	4	3	0	4	2	0	1

313

68	Bangalore	Chandapura	20	17	0	17	0	0	17	0	0	6	11	0	0	0	17	0	0
69	Bangalore	Hebbagodi	15	126	0	126	0	0	124	2	0	2	117	0	0	0	117	2	0
70	Bangalore	Hebbagodi	27	12	1	11	0	0	11	1	0	0	12	0	0	0	12	0	0
71	Bangalore	Jigani	15	67	33	34	0	0	63	4	0	38	28	0	0	0	64	2	0
72	Bangalore	Jigani	20	47	0	47	0	3	42	2	0	26	21	0	3	42	2	0	0
73	Bangalore Rural	Devanahalli	20	272	0	272	0	17	214	41	0	138	134	0	17	214	41	0	0
74	Bangalore Rural	Devanahalli	15	86	0	86	0	0	65	21	0	43	43	0	0	65	19	2	2
75	Bangalore Rural	Devanahalli	37	177	124	53	0	43	121	7	6	71	64	0	43	79	7	6	6
76	Bangalore Rural	Dod Ballapur	20	281	0	281	0	17	120	17	127	134	147	0	15	158	15	93	93
77	Bangalore Rural	Dod Ballapur	15	200	0	200	0	85	81	12	22	94	106	0	85	81	12	22	22
78	Bangalore Rural	Dod Ballapur	37	183	128	55	0	150	0	0	33	123	60	0	150	0	0	33	33
79	Bangalore Rural	Dod Ballapur	41	75	36	39	0	44	29	2	0	37	38	0	44	29	2	0	0
80	Bangalore Rural	Hosakote	15	97	0	97	0	0	76	21	0	4	93	0	0	76	21	0	0
81	Bangalore Rural	Hosakote	20	88	0	88	0	3	74	11	0	14	74	0	3	74	11	0	0
82	Bangalore Rural	Nelamangala	20	98	0	98	0	2	94	1	1	47	51	0	7	89	1	2	2
83	Bangalore Rural	Nelamangala	27	14	1	13	0	0	14	0	0	8	6	0	0	14	0	0	0
84	Bangalore Rural	Nelamangala	15	59	0	59	0	0	59	0	0	24	35	0	0	52	0	7	7
85	Bangalore Rural	Nelamangala	40	35	15	20	0	14	12	0	9	21	14	0	8	21	0	6	6

1

86	Bangalore Rural	Vijayapura	20	26	0	26	0	10	11	1	4	14	12	0	10	11	1	4
87	Bangalore Rural	Vijayapura	15	64	0	64	0	0	39	25	0	24	40	0	2	39	23	0
88	Bangalore Rural	Vijayapura	37	166	95	71	0	23	113	30	0	93	73	0	23	113	30	0
89	Bangalore Rural	Vijayapura	29	55	4	51	0	36	0	0	19	30	25	0	36	0	0	19
90	Bangalore Rural	Vijayapura	41	90	47	43	0	80	10	0	0	48	42	0	80	10	0	0
91	Belgaum	Ainapur	27	130	6	124	0	0	130	0	0	1	125	0	0	126	0	0
92	Belgaum	Ainapur	50	35	35	0	0	32	0	0	3	12	23	0	32	0	0	3
93	Belgaum	Arabhavi	15	32	0	32	0	0	14	18	0	0	32	0	1	17	14	0
94	Belgaum	Arabhavi	20	192	0	192	0	21	102	61	8	1	187	0	32	114	41	1
95	Belgaum	Arabhavi	27	190	10	180	0	190	0	0	0	15	175	0	189	1	0	0
96	Belgaum	Arabhavi	50	25	18	7	0	23	2	0	0	15	9	0	23	1	0	0
97	Belgaum	Athni	15	27	0	27	0	0	25	2	0	6	21	0	4	23	0	0
98	Belgaum	Athni	20	179	0	179	0	60	93	4	22	65	114	0	71	100	0	8
99	Belgaum	Athni	30	42	9	33	0	0	42	0	0	9	33	0	0	38	3	1
100	Belgaum	Athni	30	42	5	37	0	0	42	0	0	20	22	0	20	4	0	18
101	Belgaum	Athni	41	29	19	10	0	24	0	0	5	20	9	0	24	0	0	5
102	Belgaum	Athni	50	172	65	107	0	85	41	0	46	66	106	0	85	41	0	46
103	Belgaum	Bail Hongal	15	173	31	142	0	60	73	40	0	33	137	0	51	72	37	10
104	Belgaum	Bail Hongal	20	135	0	135	0	76	49	10	0	44	90	0	53	47	11	23
105	Belgaum	Bail Hongal	30	112	13	99	0	78	18	3	13	38	74	0	76	18	3	15
106	Belgaum	Bail Hongal	27	13	1	12	0	0	6	7	0	3	6	0	0	6	3	0
107	Belgaum	Bail Hongal	50	200	107	93	0	95	7	0	98	96	104	0	95	7	0	98
108	Belgaum	Belgaum	15	142	3	139	0	0	76	66	0	9	131	0	3	75	62	0

5

109	Belgaum	Belgaum	20	109	0	109	0	0	81	28	0	3	75	0	2	56	20	0
110	Belgaum	Belgaum	29	22	2	20	0	0	17	5	0	0	21	0	0	15	6	0
111	Belgaum	Belgaum	30	10	1	9	0	9	1	0	0	2	7	0	8	1	0	0
112	Belgaum	Boragaon	20	42	0	42	0	0	42	0	0	2	40	0	0	42	0	0
113	Belgaum	Chikodi	15	122	46	76	0	36	83	3	0	45	77	0	35	83	3	1
114	Belgaum	Chikodi	20	109	0	109	0	40	69	0	0	46	63	0	41	68	0	0
115	Belgaum	Chikodi	32	158	122	36	0	53	97	0	8	117	41	0	58	96	0	4
116	Belgaum	Chinchali	20	488	0	488	0	25	426	29	8	4	476	0	34	425	19	2
117	Belgaum	Chinchali	30	30	4	26	0	26	0	0	4	1	29	0	18	2	0	10
118	Belgaum	Examba	20	49	0	49	0	18	25	0	6	25	23	0	20	22	0	6
119	Belgaum	Examba	15	182	0	182	0	88	78	3	13	109	66	0	85	74	3	13
120	Belgaum	Gokak	15	165	10	155	0	0	66	99	0	14	149	0	2	71	89	1
121	Belgaum	Gokak	20	208	0	208	0	73	70	35	30	88	119	1	80	70	37	21
122	Belgaum	Gokak	30	266	32	234	0	121	61	64	20	98	147	0	116	61	51	17
123	Belgaum	Harugeri	15	304	102	202	0	100	144	40	20	96	208	0	99	146	37	22
124	Belgaum	Harugeri	20	256	171	85	0	53	154	35	14	70	172	0	28	162	35	17
125	Belgaum	Harugeri	32	198	152	46	0	0	161	37	0	131	46	0	2	149	26	0
126	Belgaum	Harugeri	40	72	30	42	0	34	26	6	6	30	42	0	34	28	4	6
127	Belgaum	Hukeri	20	75	0	75	0	41	26	8	0	39	36	0	29	26	8	12
128	Belgaum	Hukeri	27	65	3	62	0	0	46	19	0	0	65	0	0	45	20	0
129	Belgaum	Hukeri	30	41	5	36	0	35	0	0	6	31	10	0	30	1	0	10
130	Belgaum	Hukeri	50	17	0	17	0	5	1	0	11	12	5	0	8	1	0	8
131	Belgaum	Kabbur	20	173	0	173	0	19	146	1	7	97	73	0	23	144	1	2
132	Belgaum	Kabbur	50	90	59	31	0	85	5	0	0	58	32	0	85	5	0	0
133	Belgaum	Kalloli	20	144	0	144	0	24	94	17	9	5	139	0	24	95	16	9
134	Belgaum	Kalloli	30	58	7	51	0	21	32	0	5	2	55	0	21	31	0	5
135	Belgaum	Khanapur	15	227	34	193	0	100	64	36	27	35	192	0	100	64	36	27

136	Belgaum	Khanapur	20	94	0	94	0	18	24	45	7	1	93	0	18	24	45	7
137	Belgaum	Khanapur	50	11	7	4	0	7	1	0	3	3	7	0	6	1	0	3
138	Belgaum	Konnur	20	122	0	122	0	14	43	61	4	22	98	0	14	43	60	3
139	Belgaum	Konnur	30	114	9	105	0	0	22	92	0	10	104	0	0	23	91	0
140	Belgaum	Konnur	32	49	29	20	0	36	0	0	13	29	20	0	35	0	0	14
141	Belgaum	Konnur	50	64	64	0	0	32	5	5	22	45	17	0	30	5	5	22
142	Belgaum	Kudchi	15	10	3	7	0	0	3	7	0	1	9	0	1	2	7	0
143	Belgaum	Kudchi	20	36	0	36	0	12	6	13	5	20	15	0	12	6	14	3
144	Belgaum	Kudchi	30	9	1	8	0	0	3	6	0	3	0	0	1	0	1	1
145	Belgaum	Kudchi	30	40	5	35	0	34	0	0	6	26	14	0	32	2	0	6
146	Belgaum	M.K.Hubli	20	59	0	59	0	31	16	0	12	6	53	0	18	15	0	26
147	Belgaum	M.K.Hubli	30	26	3	23	0	22	0	0	4	1	25	0	15	0	0	11
148	Belgaum	M.K.Hubli	50	10	10	0	0	9	0	0	1	5	5	0	9	0	0	1
149	Belgaum	Mallapur (P.G.)	15	58	1	57	0	0	53	5	0	1	57	0	0	55	3	0
150	Belgaum	Mallapur (P.G.)	20	257	0	257	0	25	207	16	9	7	233	0	26	197	15	2
151	Belgaum	Mallapur (P.G.)	29	10	1	9	0	6	0	0	4	0	10	0	6	0	0	4
152	Belgaum	Manolli	27	69	3	66	0	30	30	5	4	29	40	0	1	30	5	33
153	Belgaum	Manolli	30	57	24	33	0	0	31	5	21	25	32	0	1	31	5	20
154	Belgaum	Manolli	50	18	14	4	0	2	0	0	16	13	5	0	2	0	0	16
155	Belgaum	Manolli	49	180	46	134	0	128	2	0	50	126	50	0	124	2	0	50
156	Belgaum	Mudalgi	15	69	11	58	0	0	60	9	0	12	55	0	0	60	7	0
157	Belgaum	Mudalgi	20	116	0	116	0	37	65	0	14	44	72	0	35	67	0	14
158	Belgaum	Mugalkhod	32	43	33	10	0	37	0	0	6	18	24	0	36	0	0	6
159	Belgaum	Naganur	30	43	0	43	0	0	43	0	0	2	41	0	0	43	0	0
160	Belgaum	Naganur	30	123	15	108	0	0	115	8	0	0	123	0	0	115	8	0

5

317

161	Belgaum	Nipani	15	95	12	83	0	9	78	8	0	11	84	0	7	73	9	6
162	Belgaum	Nipani	20	349	0	349	0	155	132	14	48	69	280	0	179	141	11	18
163	Belgaum	Ramdurg	20	53	0	53	0	14	33	0	6	18	35	0	14	32	0	7
164	Belgaum	Ramdurg	15	234	0	234	0	86	106	8	34	124	110	0	61	92	11	70
165	Belgaum	Ramdurg	30	58	7	51	0	50	0	0	8	44	14	0	47	0	0	11
166	Belgaum	Ramdurg	30	12	0	12	0	0	12	0	0	11	1	0	0	12	0	0
167	Belgaum	Ramdurg	49	228	175	53	0	199	4	1	24	114	47	0	130	3	1	27
168	Belgaum	Raybag	20	160	0	160	0	144	10	0	6	3	157	0	139	21	0	0
169	Belgaum	Raybag	37	139	0	139	0	26	105	4	4	0	138	0	27	103	4	4
170	Belgaum	Sadalgi	15	146	98	48	0	76	59	0	11	97	44	0	53	56	2	30
171	Belgaum	Sadalgi	20	300	0	300	0	115	154	5	26	120	69	0	72	92	3	22
172	Belgaum	Sadalgi	29	10	8	2	0	0	9	1	0	7	2	0	1	7	1	0
173	Belgaum	Sadalgi	27	72	4	68	0	24	37	2	9	0	26	0	26	0	0	0
174	Belgaum	Sadalgi	29	43	3	40	0	37	4	0	2	5	27	0	28	3	0	1
175	Belgaum	Sankeshwar	15	78	64	14	0	3	61	11	3	64	14	0	2	65	7	4
176	Belgaum	Sankeshwar	20	102	0	102	0	40	46	5	11	67	35	0	35	47	5	15
177	Belgaum	Sankeshwar	29	32	21	11	0	29	0	0	3	22	10	0	28	0	0	4
178	Belgaum	Sankeshwar	29	69	3	66	0	69	0	0	0	53	15	0	52	0	0	16
179	Belgaum	Sankeshwar	27	69	5	64	0	52	0	0	17	46	19	0	55	0	0	10
180	Belgaum	Saundatti-Yellamma	15	52	33	19	0	0	45	7	0	30	20	0	0	44	6	0
181	Belgaum	Saundatti-Yellamma	20	134	0	134	0	51	35	26	22	69	65	0	51	34	26	23
182	Belgaum	Saundatti-Yellamma	29	6	0	6	0	0	6	0	0	6	0	0	0	6	0	0
183	Belgaum	Saundatti-Yellamma	29	98	7	91	0	65	14	8	11	64	34	0	61	14	8	15
184	Belgaum	Shedbal	41	166	2	164	0	0	69	97	0	1	165	0	0	69	97	0

68



185	Bellary	Bellary	15	1382	177	1205	0	256	762	364	0	162	1010	0	106	660	294	112
186	Bellary	Bellary	20	663	0	663	0	0	484	179	0	76	495	1	24	385	160	3
187	Bellary	Bellary	41	602	22	580	0	87	0	0	515	1	341	0	4	1	0	33
188	Bellary	Bellary	47	225	13	212	0	106	9	9	101	13	211	1	106	9	9	101
189	Bellary	Hagaribomman ahalli	20	25	0	25	0	1	17	7	0	0	25	0	0	14	11	0
190	Bellary	Hagaribomman ahalli	15	24	0	24	0	0	24	0	0	1	21	0	0	15	6	1
191	Bellary	Hagaribomman ahalli	27	68	3	65	0	0	38	30	0	6	56	0	7	23	20	12
192	Bellary	Hagaribomman ahalli	37	107	15	92	0	0	91	16	0	14	93	0	0	91	15	1
193	Bellary	Hagaribomman ahalli	32	9	7	2	0	0	9	0	0	8	1	0	2	4	1	2
194	Bellary	Hagaribomman ahalli	41	384	70	314	0	0	184	200	0	26	146	0	1	72	99	0
195	Bellary	Hagaribomman ahalli	41	21	18	3	0	17	0	0	4	8	5	0	13	0	0	0
196	Bellary	Hoovina Hadagalli	20	98	0	98	0	11	41	41	5	47	51	0	11	41	41	5
197	Bellary	Hoovina Hadagalli	32	204	157	47	0	81	66	7	50	79	123	0	81	65	7	49
198	Bellary	Hoovina Hadagalli	37	6	4	2	0	0	6	0	0	6	0	0	0	6	0	0
199	Bellary	Hospet	20	744	0	744	0	0	399	345	0	302	442	0	43	404	283	14
200	Bellary	Hospet	30	40	5	35	0	19	0	0	21	2	38	0	19	0	0	21
201	Bellary	Hospet	30	59	7	52	0	0	48	11	0	4	53	0	0	48	9	0
202	Bellary	Hospet	30	649	78	571	0	159	165	201	124	338	311	0	165	222	182	80
203	Bellary	Kamalapuram	20	166	0	166	0	8	112	43	3	70	96	0	6	105	50	5

6

204	Bellary	Kamalapuram	32	51	39	12	0	0	0	18	0	20	20	0	0	25	15	0
205	Bellary	Kampli	20	108	0	108	0	21	64	17	6	44	46	0	3	57	24	6
206	Bellary	Kampli	15	133	0	133	0	0	89	44	0	57	76	0	9	87	29	8
207	Bellary	Koturu	15	44	22	22	0	0	22	22	0	23	21	0	0	25	19	0
208	Bellary	Koturu	20	100	0	100	0	11	48	37	4	49	51	0	11	47	38	4
209	Bellary	Koturu	27	9	0	9	0	0	9	0	0	1	8	0	0	9	0	0
210	Bellary	Kudithini	20	204	0	204	0	3	97	104	0	29	175	0	4	96	104	0
211	Bellary	Kudithini	15	86	0	86	0	0	32	54	0	1	84	0	0	32	53	0
212	Bellary	Kudithini	40	26	7	19	0	23	0	0	3	7	19	0	26	0	0	0
213	Bellary	Kudligi	15	103	59	44	0	0	31	72	0	59	44	0	0	29	72	2
214	Bellary	Kudligi	20	218	0	218	0	6	61	149	2	136	81	0	5	61	149	2
215	Bellary	Kurekuppaa	15	89	0	89	0	0	27	62	0	24	59	0	0	27	56	0
216	Bellary	Kurekuppaa	29	259	18	241	0	3	80	176	0	4	247	0	3	79	169	0
217	Bellary	Kurugodu	20	459	0	459	0	8	248	203	0	107	348	0	9	247	199	0
218	Bellary	Kurugodu	15	182	0	182	0	0	125	57	0	32	149	0	0	124	57	0
219	Bellary	Mariyammaiah alli	20	424	0	424	0	6	225	193	0	7	402	0	5	214	190	0
220	Bellary	Mariyammaiah alli	15	124	0	124	0	0	57	67	0	1	108	0	0	55	54	0
221	Bellary	Sandur	20	186	0	186	0	6	69	109	2	13	173	0	11	63	108	4
222	Bellary	Sandur	15	87	0	87	0	0	31	56	0	27	57	0	2	25	57	0
223	Bellary	Sandur	41	164	3	161	0	0	90	74	0	8	156	0	0	90	74	0
224	Bellary	Siruguppa	15	62	0	62	0	0	43	19	0	1	61	0	0	43	19	0
225	Bellary	Siruguppa	29	111	6	105	0	0	83	28	0	5	106	0	0	83	28	0
226	Bellary	Siruguppa	30	180	13	167	0	24	121	14	21	5	175	0	24	121	14	21
227	Bellary	Siruguppa	40	80	0	80	0	69	0	0	11	0	80	0	65	0	0	15
228	Bellary	Tekkarakote	15	69	9	60	0	0	6	63	0	0	5	64	0	69	12	57

1/4

229	Bellary	Tekkalakote	20	225	0	225	0	14	26	180	5	70	154	0	4	26	180	14
230	Bellary	Tekkalakote	27	314	16	298	0	269	26	19	0	92	127	0	109	11	10	89
231	Bellary	Tekkalakote	32	224	172	52	0	0	170	54	0	45	179	0	0	163	61	0
232	Bidar	Aurad	20	147	0	147	0	19	104	16	8	91	56	0	15	110	14	8
233	Bidar	Aurad	15	51	0	51	0	0	42	9	0	34	17	0	2	39	10	0
234	Bidar	Basavakalyan	20	190	0	190	0	0	105	85	0	7	183	0	63	75	36	16
235	Bidar	Basavakalyan	15	69	0	69	0	0	38	31	0	2	43	0	12	18	11	4
236	Bidar	Basavakalyan	40	901	416	485	0	100	682	102	17	114	251	0	100	208	39	18
237	Bidar	Bhalki	20	192	0	192	0	18	124	42	8	35	125	0	28	101	31	0
238	Bidar	Bhalki	15	274	0	274	0	104	109	46	15	46	195	0	82	114	38	7
239	Bidar	Bidar	20	110	0	110	0	0	86	24	0	43	64	0	13	75	15	4
240	Bidar	Bidar	15	141	0	141	0	0	75	66	0	59	82	0	12	73	53	3
241	Bidar	Bidar	40	359	136	223	0	0	258	101	0	46	50	0	1	77	18	0
242	Bidar	Bidar	40	2377	783	1594	0	2377	0	0	0	104	178	0	281	1	0	0
243	Bidar	Chitgoppa	15	19	2	17	0	0	11	8	0	3	16	0	0	11	8	0
244	Bidar	Chitgoppa	20	35	0	35	0	0	20	15	0	7	28	0	2	21	12	0
245	Bidar	Honnabad	15	82	40	42	0	0	43	39	0	41	40	0	1	33	47	0
246	Bidar	Honnabad	20	233	0	233	0	37	98	82	16	133	94	0	35	92	75	25
247	Bijapur	Almel	20	232	0	232	0	2	215	15	0	12	140	0	6	138	7	1
248	Bijapur	Almel	15	82	0	82	0	0	76	6	0	17	65	0	1	81	0	0
249	Bijapur	Basavana Bagevadi	20	75	0	75	0	18	45	4	8	3	72	0	20	45	2	8
250	Bijapur	Basavana Bagevadi	30	72	9	63	0	43	18	2	9	3	69	0	38	20	1	13
251	Bijapur	Bijapur	27	8	0	8	0	0	8	0	0	2	5	0	0	5	0	2
252	Bijapur	Chadchan	15	240	6	234	0	100	116	4	20	48	192	0	95	91	5	49
253	Bijapur	Chadchan	20	104	0	104	0	1	102	1	0	13	88	0	8	90	1	2

4

254	Bijapur	Chadchan	30	63	8	55	0	24	35	1	3	24	37	0	23	31	1	6
255	Bijapur	Chadchan	40	305	60	245	0	296	9	0	0	48	224	0	262	9	0	1
256	Bijapur	Devara Hippargi	32	73	56	17	0	65	8	0	0	4	69	0	65	-	1	0
257	Bijapur	Devara Hippargi	47	100	50	50	0	100	0	0	0	10	90	0	100	0	0	0
258	Bijapur	Indi	15	429	205	224	0	171	174	44	40	207	208	0	171	164	38	42
259	Bijapur	Indi	20	195	0	195	0	73	89	13	20	65	93	0	68	63	12	15
260	Bijapur	Indi	32	36	28	8	0	30	0	0	6	14	22	0	30	0	0	6
261	Bijapur	Indi	37	26	18	8	0	0	26	0	0	0	26	0	0	26	0	0
262	Bijapur	Kolhar (Old)	15	70	4	66	0	0	64	6	0	5	51	0	0	52	4	0
263	Bijapur	Kolhar (Old)	20	157	0	157	0	1	142	14	0	3	138	0	1	129	11	0
264	Bijapur	Kolhar (Old)	30	30	4	26	0	26	0	0	4	0	29	0	26	0	0	3
265	Bijapur	Managuli	15	59	0	59	0	0	58	1	0	2	57	0	2	56	0	1
266	Bijapur	Managuli	30	68	3	60	0	13	52	0	3	0	68	0	13	52	0	3
267	Bijapur	Managuli	32	3	2	1	0	0	3	0	0	3	0	0	0	3	0	0
268	Bijapur	Muddebihal	15	292	123	169	0	150	107	35	0	78	161	0	78	86	21	54
269	Bijapur	Muddebihal	20	66	0	66	0	11	42	8	5	4	62	0	12	36	11	7
270	Bijapur	Muddebihal	37	250	80	170	0	200	26	4	20	80	170	0	200	26	4	20
271	Bijapur	Muddebihal	49	89	14	75	0	44	19	7	19	14	75	0	44	19	7	19
272	Bijapur	Nalatavad	15	248	22	226	0	100	103	25	20	24	185	0	73	105	20	11
273	Bijapur	Nalatavad	20	131	0	131	0	1	118	12	0	4	101	0	1	97	7	0
274	Bijapur	Nidagundi	20	209	0	209	0	2	182	25	0	2	177	0	3	152	24	0
275	Bijapur	Nidagundi	15	66	0	66	0	0	58	8	0	4	62	0	0	55	11	0
276	Bijapur	Nidagundi	30	44	5	39	0	13	22	6	3	0	40	0	15	22	3	0
277	Bijapur	Sindgi	20	94	9	85	0	18	65	3	8	12	80	0	15	71	2	4
278	Bijapur	Sindgi	30	656	79	577	0	156	408	63	29	18	360	0	60	263	0	55

89

279	Bijapur	Sindgi	41	400	70	330	0	180	8	0	212	70	330	0	180	7	0	212
280	Bijapur	Talikota	20	44	0	44	0	26	7	0	11	29	15	0	27	7	0	10
281	Bijapur	Talikota	30	25	3	21	0	21	0	0	4	20	5	0	21	0	0	4
282	Bijapur	Talikota	30	33	4	29	0	29	0	0	4	22	11	0	28	0	0	5
283	Bijapur	Talikota	37	38	22	16	0	0	33	5	0	23	15	0	0	33	5	0
284	Bijapur	Talikota	40	90	62	28	0	90	0	0	0	61	29	0	90	0	0	0
285	Chamarajana gar	Chamarajanagar	29	570	0	570	0	51	316	185	18	103	467	0	60	308	190	12
286	Chamarajana gar	Chamarajanagar	15	284	0	284	0	0	151	133	0	24	259	1	2	143	138	1
287	Chamarajana gar	Gundlupet	15	91	0	91	0	0	16	75	0	22	68	0	0	16	73	1
288	Chamarajana gar	Gundlupet	29	96	65	31	0	6	34	54	2	34	60	0	4	30	53	7
289	Chamarajana gar	Hanur	15	225	0	225	0	95	110	0	20	106	109	0	58	109	0	48
290	Chamarajana gar	Hanur	40	53	26	27	0	40	6	1	6	26	22	0	35	5	1	7
291	Chamarajana gar	Kollegal	15	223	0	223	0	0	112	111	0	12	210	0	0	112	110	0
292	Chamarajana gar	Kollegal	29	332	223	109	0	20	194	112	6	24	300	0	4	189	112	19
293	Chamarajana gar	Kollegal	32	100	77	23	0	1	59	40	0	4	86	0	1	59	29	1
294	Chamarajana gar	Yelandur	29	161	0	161	0	5	53	102	1	6	153	0	6	51	101	1
295	Chamarajana gar	Yelandur	15	87	0	87	0	0	30	57	0	2	85	0	0	30	56	1
296	Chikkaballap ura	Bagepalli	20	2	0	2	0	1	0	1	0	1	1	0	1	0	1	0

6.

297	Chikkaballapur	Bagepalli	15	100	0	100	0	0	58	42	0	0	12	88	0	0	58	42	0
298	Chikkaballapur	Bagepalli	43	178	10	168	0	0	103	75	0	0	14	164	0	0	103	75	0
299	Chikkaballapur	Bagepalli	37	40	28	12	0	34	0	0	6	13	27	0	0	34	0	0	6
300	Chikkaballapur	Chikkaballapur	20	53	0	53	0	0	47	6	0	0	25	28	0	8	20	1	24
301	Chikkaballapur	Chikkaballapur	15	395	0	395	0	125	168	77	25	64	231	0	0	106	137	27	25
302	Chikkaballapur	Chikkaballapur	30	42	5	37	0	28	0	0	14	25	17	0	0	28	0	0	14
303	Chikkaballapur	Chintamani	20	79	0	79	0	0	73	6	0	8	71	0	0	0	73	6	0
304	Chikkaballapur	Chintamani	15	137	0	137	0	0	84	53	0	12	125	0	0	4	91	42	0
305	Chikkaballapur	Chintamani	32	3	2	1	0	0	3	0	0	2	1	0	0	0	2	0	1
306	Chikkaballapur	Chintamani	41	84	8	76	0	0	78	6	0	8	76	0	0	2	70	6	6
307	Chikkaballapur	Gauribidanur	20	234	0	234	0	10	152	72	0	54	180	0	0	49	138	46	1
308	Chikkaballapur	Gauribidanur	15	122	0	122	0	0	55	67	0	20	102	0	0	0	55	56	11
309	Chikkaballapur	Gudibanda	20	29	0	29	0	0	10	19	0	3	26	0	0	0	10	19	0
310	Chikkaballapur	Gudibanda	15	17	0	17	0	0	7	10	0	1	16	0	0	0	6	11	0
311	Chikkaballapur	Gudibanda	32	1	1	0	0	0	1	0	0	0	1	0	0	0	1	0	0
312	Chikkaballapur	Sidlaghatta	20	131	0	131	0	17	99	8	7	65	66	0	0	17	99	8	7

✓

313	Chikkaballapur	Sidlaghatta	15	264	0	264	0	120	93	46	5	107	157	0	120	93	46	5
314	Chikkaballapur	Sidlaghatta	32	4	3	1	0	0	4	0	0	2	2	0	0	4	0	0
315	Chikkaballapur	Sidlaghatta	37	130	53	77	0	47	23	15	45	54	76	0	44	23	15	48
316	Chikmagalur	Birur	20	35	0	35	0	12	17	2	4	14	20	0	8	26	0	0
317	Chikmagalur	Birur	27	17	1	16	0	0	17	0	0	6	11	0	7	4	2	4
318	Chikmagalur	Birur TMC	#N/A	17	1	16	0	0	17	0	0	6	11	0	7	4	2	4
319	Chikmagalur	Chikmagalur	20	97	0	97	0	0	97	0	0	44	44	0	0	87	1	0
320	Chikmagalur	Chikmagalur CMC	#N/A	97	0	97	0	0	97	0	0	48	49	0	0	96	1	0
321	Chikmagalur	Kadur	20	44	0	44	0	18	14	3	9	4	40	0	10	29	5	0
322	Chikmagalur	Kadur	27	79	4	75	0	18	44	8	9	5	72	0	42	32	3	0
323	Chikmagalur	Kadur TMC	#N/A	44	0	44	0	18	14	3	9	4	40	0	10	29	5	0
324	Chikmagalur	Singeri	50	1	0	1	0	1	0	0	0	1	0	0	1	0	0	0
325	Chikmagalur	Tarikere	20	84	0	84	0	19	40	15	10	1	82	0	35	36	12	0
326	Chikmagalur	Tarikere	40	468	17	451	0	369	47	9	43	82	372	0	293	59	19	83
327	Chikmagalur	Tarikere TMC	#N/A	468	17	451	0	369	47	9	43	85	383	0	270	68	20	110
328	Chitradurga	Challakere	15	517	137	380	0	150	151	186	30	232	220	0	81	142	186	43
329	Chitradurga	Challakere	20	153	0	153	0	6	47	100	0	74	78	0	9	39	93	11
330	Chitradurga	Challakere	30	272	33	239	0	50	61	152	9	104	150	0	50	49	98	57

4

325

331	Chitradurga	Chitradurga	15	386	248	138	0	41	260	37	48	256	0	41	260	37	48
332	Chitradurga	Chitradurga	20	126	0	126	0	23	75	17	11	92	0	23	75	17	11
333	Chitradurga	Chitradurga	30	365	44	321	0	18	178	147	22	275	0	19	174	142	22
334	Chitradurga	Hiriyur	15	407	259	148	0	49	188	99	71	292	0	112	170	63	40
335	Chitradurga	Hiriyur	20	102	0	102	0	26	58	18	0	71	0	42	39	12	9
336	Chitradurga	Hiriyur	40	17	15	2	0	0	17	0	0	3	0	0	9	0	0
337	Chitradurga	Hiriyur	49	53	3	50	0	21	8	4	20	49	0	21	8	4	20
338	Chitradurga	Hosdurga	15	141	56	85	0	54	59	9	19	99	0	81	38	8	14
339	Chitradurga	Hosdurga	20	62	0	62	0	31	19	3	9	41	0	8	20	4	30
340	Chitradurga	Hosdurga	40	33	14	19	0	26	5	2	0	18	0	8	5	3	17
341	Chitradurga	Molakalmuru	15	140	30	100	10	28	33	35	44	82	0	44	30	35	30
342	Chitradurga	Molakalmuru	20	72	0	72	0	1	34	37	0	39	0	1	39	29	0
343	Chitradurga	Molakalmuru	30	32	20	12	0	32	0	0	0	13	0	26	0	0	5
344	Chitradurga	Naikanahatti	15	197	107	90	0	106	74	15	2	151	0	79	68	36	1
345	Chitradurga	Naikanahatti	30	516	62	454	0	8	146	362	0	334	0	26	114	330	0
346	Chitradurga	Naikanahatti	30	117	0	117	0	0	85	32	0	61	0	10	42	38	0

✓



347	Chitradurga	Naikanahatti	29	92	0	92	0	0	74	18	0	5	16	0	0	18	3	0
348	Chitradurga	Naikanahatti	40	83	48	35	0	44	8	7	24	18	36	0	22	9	7	16
349	Chitradurga	Naikanahatti	49	46	20	26	0	11	6	18	11	15	26	0	13	6	11	11
350	Chitradurga	Naikanahatti	50	51	0	51	0	0	0	51	0	1	0	0	0	0	1	0
351	Dakshina Kannada	Bantval	20	81	0	81	0	56	13	12	0	39	42	0	56	13	12	0
352	Dakshina Kannada	Bantval	37	80	39	41	0	30	0	0	50	38	42	0	30	0	0	50
353	Dakshina Kannada	Bantval	30	6	5	1	0	0	0	0	6	5	1	0	3	0	0	3
354	Dakshina Kannada	Bantval	50	73	73	0	0	1	16	4	52	0	73	0	1	16	4	52
355	Dakshina Kannada	Beltangadi	15	10	0	10	0	0	7	3	0	2	8	0	0	5	5	0
356	Dakshina Kannada	Beltangadi	20	30	0	30	0	6	14	7	3	10	20	0	6	16	5	3
357	Dakshina Kannada	Beltangadi	41	69	29	40	0	0	62	7	0	29	40	0	0	61	8	0
358	Dakshina Kannada	Kotekara	15	12	0	12	0	0	7	5	0	2	10	0	0	7	5	0
359	Dakshina Kannada	Kotekara	37	33	9	24	0	29	0	0	4	11	22	0	22	0	0	11
360	Dakshina Kannada	Kotekara	50	13	13	0	0	5	2	0	6	7	6	0	5	2	0	6
361	Dakshina Kannada	Kotekara	50	5	4	1	0	3	0	0	2	2	3	0	4	0	0	1
362	Dakshina Kannada	Mangalore	20	114	0	114	0	66	14	1	33	54	60	0	64	14	1	35

4

363	Dakshina Kannada	Mangalore	50	81	26	55	0	56	0	0	25	15	66	0	5 <sup>+</sup>	0	0	24
364	Dakshina Kannada	Mangalore	50	16	1	15	0	0	16	0	0	11	5	0	11	0	0	5
365	Dakshina Kannada	Mudbidri	20	40	0	40	0	11	19	3	7	10	30	0	10	19	3	8
366	Dakshina Kannada	Mulki	20	9	0	9	0	3	2	0	4	4	5	0	3	2	0	4
367	Dakshina Kannada	Mulki	29	10	6	4	0	7	3	0	0	7	3	0	7	3	0	0
368	Dakshina Kannada	Puttur	20	108	0	108	0	34	50	10	14	5	103	0	33	50	11	14
369	Dakshina Kannada	Sulya	20	115	8	107	0	10	64	37	4	0	115	0	4	64	3 <sup>+</sup>	10
370	Dakshina Kannada	Sulya	50	25	25	0	0	8	1	1	15	18	7	0	7	0	1	17
371	Dakshina Kannada	Sulya	49	6	3	3	0	1	2	0	3	2	4	0	1	2	0	3
372	Dakshina Kannada	Ullal	20	45	0	45	0	13	7	0	25	28	17	0	13	5	0	27
373	Dakshina Kannada	Ullal	15	100	0	100	0	41	11	0	48	48	52	0	38	13	0	49
374	Dakshina Kannada	Vital	50	39	39	0	0	3	0	3	33	12	27	0	3	0	3	33
375	Davanagere	Channagiri	20	18	0	18	0	8	2	4	4	7	11	0	8	2	4	+
376	Davanagere	Channagiri	15	181	0	181	0	77	55	10	39	80	80	0	66	52	10	32
377	Davanagere	Davanagere	20	696	0	696	0	170	436	90	0	104	592	0	167	436	90	3
378	Davanagere	Davanagere	15	759	0	759	0	0	472	287	0	155	604	0	0	471	283	5

4/

379	Davanagere	Davanagere	49	160	70	90	0	4	0	5	151	71	89	0	4	0	5	151
380	Davanagere	Harapanahalli	20	540	0	540	0	81	175	179	105	296	244	0	100	218	134	88
381	Davanagere	Harapanahalli	15	125	0	125	0	5	64	44	12	34	13	0	11	18	4	14
382	Davanagere	Harapanahalli	30	71	42	29	0	62	0	0	9	45	26	0	53	0	0	18
383	Davanagere	Harhar	20	63	0	63	0	27	30	6	0	22	41	0	26	30	6	1
384	Davanagere	Harhar	15	48	0	48	0	0	41	7	0	15	20	0	2	29	4	0
385	Davanagere	Harhar	30	113	14	99	0	74	16	23	0	64	49	0	74	16	23	0
386	Davanagere	Harhar	40	96	40	56	0	46	8	7	35	40	56	0	47	8	6	35
387	Davanagere	Honnali	20	198	0	198	0	171	25	2	0	87	111	0	171	25	2	0
388	Davanagere	Honnali	29	180	0	180	0	122	8	2	48	54	59	0	86	4	2	21
389	Davanagere	Honnali	30	33	15	18	0	33	0	0	0	14	19	0	33	0	0	0
390	Davanagere	Honnali	50	11	8	3	0	1	0	0	10	7	3	0	2	0	0	8
391	Davanagere	Honnali	50	10	5	5	0	8	0	0	2	5	5	0	8	1	0	1
392	Davanagere	Jagalur	20	20	0	20	0	11	6	3	0	8	12	0	11	6	3	0
393	Davanagere	Jagalur	15	253	0	253	0	89	50	54	60	90	163	0	89	50	54	60
394	Davanagere	Malebennur	20	52	0	52	0	1	38	13	0	3	49	0	1	38	13	0

4

329

395	Davanagere	Malebennur	30	41	4	37	0	35	0	0	0	6	5	36	0	35	0	0	6
396	Dharwad	Alnavar	15	30	2	28	0	0	28	2	0	0	2	26	0	3	21	0	4
397	Dharwad	Alnavar	20	32	0	32	0	13	13	0	0	6	3	29	0	13	13	2	4
398	Dharwad	Alnavar	41	38	5	33	0	12	0	0	0	26	5	33	0	10	2	0	26
399	Dharwad	Annigeri	15	46	0	46	0	0	37	9	0	0	1	45	0	0	37	8	1
400	Dharwad	Annigeri	20	101	0	101	0	40	48	13	0	0	3	98	0	40	48	13	0
401	Dharwad	Annigeri	30	50	6	44	0	29	0	0	0	21	2	48	0	29	0	0	21
402	Dharwad	Annigeri	41	200	141	59	0	73	5	0	0	122	140	60	0	73	5	0	122
403	Dharwad	Annigeri	41	50	7	43	0	26	0	1	1	23	7	43	0	24	1	1	24
404	Dharwad	Hubli-Dharwad	15	528	182	346	0	69	317	82	0	60	58	469	0	69	317	82	59
405	Dharwad	Hubli-Dharwad	30	497	60	437	0	215	149	52	0	81	132	363	0	214	148	52	81
406	Dharwad	Hubli-Dharwad	32	14	14	0	0	0	14	0	0	0	5	9	0	0	14	0	0
407	Dharwad	Kalghatgi	15	20	0	20	0	0	14	6	0	0	1	19	0	0	11	6	0
408	Dharwad	Kalghatgi	30	26	3	23	0	22	0	0	0	4	1	25	0	22	0	0	4
409	Dharwad	Kundgol	15	169	35	134	0	105	34	1	0	29	123	46	0	104	34	1	30
410	Dharwad	Kundgol	20	66	52	14	0	42	5	0	0	19	53	13	0	42	5	0	19
411	Dharwad	Kundgol	30	371	45	326	0	184	52	14	0	121	3	368	0	184	52	14	121
412	Dharwad	Kundgol	30	40	5	35	0	29	7	0	0	4	26	14	0	29	7	0	4
413	Dharwad	Navalgund	15	41	0	41	0	0	36	5	0	0	5	36	0	0	36	5	0
414	Dharwad	Navalgund	27	139	7	132	0	31	89	6	0	13	50	89	0	31	89	6	13
415	DHARWA D	NAVALGUN D	40	68	34	34	0	27	24	2	0	15	32	36	0	27	24	2	15
416	Gadag	Gadag-Betigeri	15	1485	861	624	0	650	498	207	0	130	861	624	0	477	498	207	307
417	Gadag	Gadag-Betigeri	20	546	153	393	0	14	379	153	0	0	153	393	0	298	107	21	120
418	Gadag	Gadag-Betigeri	11	2240	0	2240	0	1781	339	120	0	0	927	1313	0	1437	339	120	34

24

419	Gadag	Gadag-Betigeri	30	43	0	43	0	0	0	0	0	23	20	0	0	43	0	0
420	Gadag	Gadag-Betigeri	30	64	8	56	0	0	0	18	0	24	24	0	0	46	2	0
421	Gadag	Gadag-Betigeri	30	195	23	172	0	0	0	195	0	1	2	0	1	1	1	0
422	Gadag	Gadag-Betigeri	30	306	37	269	0	263	0	0	0	65	165	0	187	0	0	43
423	Gadag	Gadag-Betigeri	49	412	220	192	0	193	60	8	151	146	187	0	187	29	9	108
424	Gadag	Gadag-Betigeri	50	100	62	38	0	50	9	5	36	61	39	0	50	9	5	36
425	Gadag	Gajendragarh	20	127	0	127	0	21	77	18	11	62	63	0	20	83	6	16
426	Gadag	Gajendragarh	15	37	0	37	0	0	11	26	0	11	26	0	6	28	3	0
427	Gadag	Gajendragarh	50	46	30	16	0	30	7	1	8	30	16	0	29	7	2	8
428	Gadag	Lakshmeshwar	15	267	199	68	0	100	119	28	20	145	88	0	109	73	5	46
429	Gadag	Lakshmeshwar	20	415	274	141	0	109	227	27	52	245	129	0	192	121	6	55
430	Gadag	Mulgund	15	336	150	186	0	150	114	42	30	138	173	0	67	83	14	147
431	Gadag	Mulgund	20	131	0	131	0	23	87	12	9	36	72	0	20	72	7	9
432	Gadag	Mulgund	29	100	7	93	0	100	0	0	0	35	54	1	89	0	0	1
433	Gadag	Mundargi	15	66	50	16	0	0	38	28	0	44	19	0	0	46	17	0
434	Gadag	Mundargi	20	214	0	214	0	19	115	73	7	94	120	0	25	115	65	9
435	Gadag	Mundargi	41	40	30	10	0	34	0	0	6	30	10	0	33	0	1	6
436	Gadag	Mundargi TMC	49	179	52	127	0	0	0	19	160	127	52	0	0	0	19	160
437	Gadag	Naregal	20	109	0	109	0	15	49	39	6	39	70	0	13	50	36	10

4

331

438	Gadag	Nargund	20	127	0	127	0	39	60	14	14	36	91	0	41	63	13	10
439	Gadag	Nargund	15	60	0	60	0	0	40	20	0	27	33	0	1	42	17	0
440	Gadag	Ron	15	13	11	2	0	0	9	4	0	10	3	0	0	9	4	0
441	Gadag	Ron	20	47	0	47	0	15	18	8	6	32	15	0	17	17	6	7
442	Gadag	Ron	49	125	76	49	0	34	27	2	62	75	50	0	34	27	2	62
443	Gadag	Shirhatti	15	22	13	9	0	0	14	8	0	18	3	0	0	18	2	1
444	Gadag	Shirhatti	20	137	0	137	0	50	45	29	13	49	37	0	39	25	18	4
445	Gadag	TMC RON	50	110	84	26	0	34	8	1	67	84	26	0	65	8	1	36
446	Gulbarga	Afzalpur	20	152	0	152	0	26	125	1	0	89	63	0	40	102	3	7
447	Gulbarga	Afzalpur	15	352	0	352	0	159	173	1	19	177	175	0	170	150	1	31
448	Gulbarga	Afzalpur	37	41	29	12	0	41	0	0	0	25	14	0	32	0	0	7
449	Gulbarga	Aland	15	29	0	29	0	0	24	5	0	14	15	0	20	9	0	0
450	Gulbarga	Aland	20	37	0	37	0	19	10	0	8	4	30	0	18	9	0	7
451	Gulbarga	Aland	27	12	1	11	0	0	12	0	0	0	12	0	0	12	0	0
452	Gulbarga	Aland	30	3	1	2	0	0	3	0	0	2	1	0	0	3	0	0
453	Gulbarga	Chincholi	15	237	102	135	0	100	97	20	20	94	117	0	32	89	8	82
454	Gulbarga	Chincholi	27	400	20	380	0	176	136	0	88	19	338	0	70	127	0	161
455	Gulbarga	Chincholi	30	4	4	0	0	0	4	0	0	3	1	0	0	4	0	0
456	Gulbarga	Chincholi	37	142	11	131	0	0	112	0	30	11	118	0	24	100	0	5
457	Gulbarga	Chitapur	15	158	94	64	0	49	77	1	31	55	73	0	38	63	0	27
458	Gulbarga	Chitapur	20	403	0	403	0	81	253	18	51	120	239	0	78	224	6	51
459	Gulbarga	Chitapur	27	241	12	229	0	95	83	3	60	17	158	0	70	53	1	51
460	Gulbarga	Chitapur	30	12	8	4	0	0	10	0	2	5	6	0	1	9	0	1
461	Gulbarga	Chitapur	30	44	5	39	0	38	0	0	6	21	23	0	38	0	0	6
462	Gulbarga	Gulbarga	20	191	0	191	0	12	162	0	17	72	82	0	14	124	0	16
463	Gulbarga	Gulbarga	27	308	15	293	0	0	308	0	0	109	186	0	0	295	0	0
464	Gulbarga	Gulbarga	30	447	156	291	0	320	124	3	0	150	271	0	280	124	2	15

83/

465	Gulbarga	Gulbarga	37	207	63	144	0	138	68	1	0	63	144	0	122	68	1	16
466	Gulbarga	Jevargi	15	40	0	40	0	0	31	9	0	0	39	0	2	35	2	0
467	Gulbarga	Jevargi	20	68	0	68	0	0	60	8	0	0	68	0	0	61	7	0
468	Gulbarga	Jevargi	30	13	0	13	0	0	13	0	0	1	11	0	0	12	0	0
469	Gulbarga	Jevargi	30	26	0	26	0	26	0	0	0	0	26	0	18	0	0	8
470	Gulbarga	Jevargi	30	56	0	56	0	28	24	4	0	0	54	0	25	23	4	2
471	Gulbarga	Sedam	15	57	0	57	0	0	50	7	0	0	55	0	0	51	3	1
472	Gulbarga	Sedam	37	30	16	14	0	25	0	0	5	16	14	0	23	0	0	7
473	Gulbarga	Shahabad	20	215	0	215	0	0	196	19	0	5	187	0	0	184	8	0
474	Gulbarga	Shahabad	30	65	8	57	0	24	31	0	10	37	26	0	21	29	0	13
475	Gulbarga	Wadi	20	193	0	193	0	17	160	9	7	26	148	0	5	160	4	5
476	Gulbarga	Wadi	27	106	0	106	0	0	94	12	0	1	87	0	0	84	4	0
477	Gulbarga	Wadi	30	15	15	0	0	0	15	0	0	5	9	0	1	13	0	0
478	Gulbarga	Wadi	40	48	21	27	0	0	1	1	46	19	29	0	5	1	1	41
479	Gulbarga	Wadi	41	190	64	126	0	9	83	1	97	64	126	0	7	83	1	99
480	Hassan	Ahur	15	9	0	9	0	0	9	0	0	3	4	0	0	7	0	0
481	Hassan	Arkalgud	20	128	0	128	0	13	114	1	0	64	43	0	8	92	1	6
482	Hassan	Arkalgud	15	43	0	43	0	0	43	0	0	24	20	0	0	44	0	0
483	Hassan	Arkalgud	32	15	12	3	0	12	0	0	3	6	9	0	12	0	0	3
484	Hassan	Arsikere	20	117	0	117	0	0	107	10	0	17	35	0	0	48	3	1
485	Hassan	Arsikere	15	92	0	92	0	0	84	8	0	16	73	0	1	81	7	0
486	Hassan	Arsikere	32	28	22	6	0	16	0	0	12	9	16	0	22	0	0	3
487	Hassan	Belur	20	42	0	42	0	10	27	1	4	14	18	0	9	18	1	4
488	Hassan	Belur	32	22	17	5	0	18	0	0	4	15	7	0	18	0	0	4
489	Hassan	Channarayana	20	71	0	71	0	17	50	4	0	44	23	0	15	49	3	0

6

490	Hassan	Channarayapatn a	15	43	0	43	0	0	0	0	0	0	20	0	1	42	0	0
491	Hassan	Channarayapatn a	32	70	54	16	0	60	0	0	10	24	24	0	43	0	0	5
492	Hassan	Channarayapatn a	41	9	1	8	0	1	8	0	0	8	1	0	1	8	0	0
493	Hassan	Hassan	20	92	56	36	0	0	92	0	0	56	36	0	1	90	0	1
494	Hassan	Hassan	15	63	0	63	0	0	63	0	0	37	26	0	0	63	0	0
495	Hassan	Hassan	32	71	55	16	0	54	0	0	17	55	16	0	53	1	0	17
496	Hassan	Hole Narsipur	20	301	0	301	0	0	301	0	0	99	202	0	195	4	0	102
497	Hassan	Hole Narsipur	15	57	0	57	0	0	54	3	0	15	42	0	4	46	1	6
498	Hassan	Hole Narsipur	27	509	25	484	0	358	1	0	150	88	421	0	140	244	2	122
499	Hassan	Hole Narsipur	29	394	28	366	0	235	115	0	44	57	167	0	110	67	0	47
500	Hassan	Sakleshpur	20	95	0	95	0	24	57	4	10	26	59	0	24	53	0	8
501	Hassan	Sakleshpur	15	51	0	51	0	0	50	1	0	25	26	0	31	18	2	0
502	Hassan	Sakleshpur	32	35	27	8	0	29	0	0	6	14	13	0	22	0	0	5
503	Haveri	Bankapura	20	57	0	57	0	18	28	3	8	31	26	0	28	25	3	1
504	Haveri	Bankapura	29	32	27	5	0	9	17	0	6	26	6	0	19	13	0	0
505	Haveri	Bankapura	32	42	32	10	0	42	0	0	0	36	6	0	36	0	0	6
506	Haveri	Bankapura	40	27	24	3	0	11	0	0	16	23	4	0	11	0	0	16
507	Haveri	Byadgi	15	186	49	137	0	48	73	47	18	36	150	0	65	59	49	13
508	Haveri	Byadgi	20	154	0	154	0	71	19	40	24	52	102	0	89	23	32	10
509	Haveri	Byadgi	37	42	26	16	0	35	0	0	7	25	17	0	20	1	2	19
510	Haveri	Byadgi	41	36	5	31	0	0	12	24	0	5	31	0	3	11	22	0
511	Haveri	Byadgi	40	7	5	2	0	1	0	0	6	4	3	0	1	0	0	6

84



512	Haveri	Byadgi	43	9	6	3	0	3	1	1	4	5	4	0	4	0	5
513	Haveri	Guthala	15	95	3	92	0	0	45	50	0	3	92	0	6	52	37
514	Haveri	Guthala	20	200	0	200	0	100	60	20	20	1	199	0	68	54	17
515	Haveri	Guthala	40	42	5	37	0	32	2	0	8	5	37	0	30	3	1
516	Haveri	Hangal	15	166	41	125	0	65	63	10	28	68	98	0	57	70	7
517	Haveri	Hangal	20	52	0	52	0	20	29	3	0	12	40	0	10	26	3
518	Haveri	Hangal	41	56	18	38	0	33	19	4	0	20	36	0	15	19	4
519	Haveri	Hangal	49	28	20	8	0	14	0	0	14	17	9	0	12	0	0
520	Haveri	Haveri	15	301	126	175	0	96	119	71	15	82	219	0	72	122	73
521	Haveri	Haveri	20	155	25	130	0	19	102	33	1	27	128	0	19	108	27
522	Haveri	Haveri	37	113	69	44	0	97	0	0	16	69	44	0	86	2	0
523	Haveri	Haveri	32	94	72	22	0	24	52	18	0	34	60	0	12	52	16
524	Haveri	Haveri	32	186	143	43	0	117	51	18	0	89	67	0	56	53	18
525	Haveri	Haveri	40	100	23	77	0	0	80	20	0	27	73	0	4	75	21
526	Haveri	Haveri	40	10	8	2	0	3	1	0	6	7	3	0	3	1	0
527	Haveri	Haveri	41	64	45	19	0	33	5	2	24	44	20	0	33	5	2
528	Haveri	Haveri	49	81	50	31	0	65	8	2	6	28	34	0	50	4	2
529	Haveri	Haveri	50	33	18	15	0	0	0	0	33	17	16	0	0	0	0
530	Haveri	Hirekerur	15	76	17	59	0	25	24	3	24	15	61	0	25	21	6
531	Haveri	Hirekerur	20	48	0	48	0	14	23	5	6	11	37	0	14	23	5
532	Haveri	Hirekerur	32	5	4	1	0	0	5	0	0	5	0	0	0	5	0
533	Haveri	Hirekerur	37	5	5	0	0	4	1	0	0	1	4	0	4	1	0
534	Haveri	Ranibennur	15	32	0	32	0	27	0	0	5	22	10	0	7	0	0
535	Haveri	Ranibennur	20	231	0	231	0	106	70	27	28	99	132	0	40	67	36
536	Haveri	Ranibennur	27	20	1	19	0	1	5	12	2	10	10	0	1	0	0
537	Haveri	Ranibennur	40	114	65	49	0	81	5	6	22	56	58	0	25	10	18
538	Haveri	Savanur	15	15	0	15	0	0	7	8	0	0	15	0	0	8	7

539	Haveri	Savanur	20	119	0	119	0	42	48	11	18	54	65	0	68	40	7	4
540	Haveri	Savanur	32	74	56	18	0	50	0	0	24	58	16	0	48	2	0	24
541	Haveri	Savanur	32	4	3	1	0	0	4	0	0	1	3	0	0	4	0	0
542	Haveri	Shiggaon	20	66	0	66	0	35	14	2	15	28	38	0	35	14	2	15
543	Haveri	Shiggaon	41	52	34	18	0	29	0	0	23	34	18	0	29	2	0	21
544	Kodagu	Kushalnagar	15	88	11	77	0	2	64	22	0	11	77	0	2	64	22	0
545	Kodagu	Kushalnagar	20	147	12	135	0	37	104	2	4	12	135	0	37	104	2	4
546	Kodagu	Madikeri	20	38	0	38	0	14	17	2	5	2	36	0	12	11	4	11
547	Kodagu	Somvarpet	15	12	0	12	0	0	12	0	0	1	11	0	0	12	0	0
548	Kodagu	Somvarpet	20	29	0	29	0	4	23	0	2	2	27	0	5	22	0	2
549	Kolar	Bangarapet	15	96	4	92	0	0	94	2	0	10	85	0	0	94	1	0
550	Kolar	Bangarapet	20	189	0	189	0	6	181	2	0	8	181	0	2	181	1	5
551	Kolar	Bangarapet	32	12	9	3	0	0	12	0	0	12	0	0	0	12	0	0
552	Kolar	Bangarapet	32	77	59	18	0	54	13	0	10	2	71	0	45	18	0	10
553	Kolar	Kolar	15	145	0	145	0	0	139	6	0	44	101	0	14	117	11	3
554	Kolar	Kolar	20	181	0	181	0	22	144	6	9	20	161	0	21	139	6	15
555	Kolar	Malur	15	90	0	90	0	0	81	9	0	4	83	0	0	69	18	0
556	Kolar	Malur	20	180	0	180	0	4	138	36	2	10	168	0	6	136	34	2
557	Kolar	Malur	32	66	51	15	0	56	0	0	10	18	48	0	56	0	0	10
558	Kolar	Mulbagal	20	61	0	61	0	14	40	0	7	2	59	0	16	37	2	6
559	Kolar	Mulbagal	15	54	0	54	0	0	51	3	0	4	50	0	6	45	2	1
560	Kolar	Robertson Pet	15	31	0	31	0	0	31	0	0	0	31	0	1	30	0	0
561	Kolar	Robertson Pet	32	33	25	8	0	22	0	0	11	0	33	0	17	3	0	13
562	Kolar	Srinivasapur	15	36	0	36	0	0	27	9	0	13	22	0	1	33	1	0
563	Kolar	Srinivasapur	20	95	0	95	0	7	69	16	3	55	40	0	10	66	18	1

82

564	Kolar	Srinivaspur	32	44	34	10	0	44	0	0	0	25	19	0	42	0	0	2
565	Koppal	Bhagyanagara	37	19	2	17	0	10	0	0	9	2	17	0	5	0	0	14
566	Koppal	Bhagyanagara	40	130	44	86	0	129	1	0	0	44	86	0	118	1	0	11
567	Koppal	Gangawati	15	128	0	128	0	0	82	46	0	26	102	0	4	79	45	0
568	Koppal	Gangawati	30	335	35	299	1	47	210	58	20	35	295	1	42	208	57	24
569	Koppal	Gangawati	32	53	41	12	0	0	53	0	0	30	23	0	6	41	0	6
570	Koppal	Kanakgiri	20	143	0	143	0	2	108	33	0	4	137	0	1	108	31	1
571	Koppal	Kanakgiri	15	50	0	50	0	0	38	12	0	1	49	0	2	37	11	0
572	Koppal	Kanakgiri	41	27	0	27	0	23	0	0	4	0	27	0	22	1	0	4
573	Koppal	Karagi	20	191	0	191	0	0	74	117	0	14	177	0	0	76	115	0
574	Koppal	Karagi	15	127	0	127	0	0	77	50	0	33	72	0	0	36	69	0
575	Koppal	Karagi	37	53	4	49	0	0	32	21	0	8	45	0	0	35	18	0
576	Koppal	Karagi	37	44	4	40	0	38	0	0	6	5	39	0	39	0	0	5
577	Koppal	Koppal	20	156	0	156	0	0	90	66	0	79	75	0	4	84	66	0
578	Koppal	Koppal	15	88	0	88	0	0	51	37	0	41	47	0	35	28	25	0
579	Koppal	Koppal	37	32	21	11	0	0	32	0	0	22	10	0	0	32	0	0
580	Koppal	Kuknoor	20	271	0	271	0	0	233	38	0	21	250	0	1	230	38	2
581	Koppal	Kuknoor	15	95	0	95	0	0	77	18	0	3	92	0	0	81	14	0
582	Koppal	Kushtagi	15	170	82	88	0	73	66	12	19	91	79	0	74	63	12	21
583	Koppal	Kushtagi	20	59	0	59	0	18	25	9	7	27	30	0	13	31	7	6
584	Koppal	Kushtagi	37	39	17	22	0	0	27	12	0	17	21	0	1	26	11	0
585	Koppal	Kushtagi	37	204	143	61	0	125	27	12	40	97	89	0	141	0	0	45
586	Koppal	Tavargera	20	247	0	247	0	0	193	54	0	4	242	0	0	193	53	0
587	Koppal	Tavargera	15	140	0	140	0	0	109	31	0	75	59	0	0	104	30	0
588	Koppal	Tavargera	37	232	1	231	0	0	191	34	7	1	198	0	8	157	34	0

✍

589	Koppal	TMC Karatagi	37	48	1	47	0	4	44	0	0	1	47	0	4	44	0	0
590	Koppal	TP Tavarageni	#N/A	140	0	140	0	0	109	31	0	75	59	0	0	104	30	0
591	Koppal	Yelbarga	20	46	0	46	0	19	17	2	8	18	28	0	19	17	2	8
592	KOPPAL	Yelbarga	15	274	0	274	0	150	91	3	30	148	126	0	150	91	3	30
593	Koppal	Yelbarga	49	144	40	104	0	115	10	0	19	41	38	0	75	1	0	3
594	Mandya	Krishnarajpet	20	17	10	7	0	7	7	0	3	10	7	0	9	6	0	2
595	Mandya	Maddur	15	151	24	127	0	57	39	4	51	39	106	0	58	44	5	38
596	Mandya	Maddur	20	30	0	30	0	10	15	1	4	8	22	0	13	8	1	8
597	Mandya	Maddur	30	61	7	54	0	30	24	0	7	16	45	0	30	19	0	12
598	Mandya	Malavalli	20	40	0	40	0	13	22	0	5	22	18	0	20	12	0	8
599	Mandya	Malavalli	15	299	0	299	0	151	108	1	39	99	179	0	137	97	3	41
600	Mandya	Malavalli	30	52	6	46	0	30	16	0	6	29	23	0	25	23	0	4
601	Mandya	Mandya	20	64	0	64	0	36	15	0	13	3	59	0	19	15	0	28
602	Mandya	Mandya	27	57	3	54	0	0	57	0	0	7	50	0	2	53	0	2
603	Mandya	Mandya	30	97	12	85	0	49	25	0	23	8	85	0	51	23	0	19
604	Mandya	Nagamangala	15	15	4	11	0	0	14	1	0	0	15	0	0	13	1	1
605	Mandya	Nagamangala	30	21	3	18	0	13	4	0	4	8	12	0	13	2	0	5
606	Mandya	Nagamangala	20	22	0	22	0	4	15	1	2	12	10	0	3	15	1	3
607	Mandya	Pandavapura	15	32	2	30	0	0	30	2	0	16	16	0	2	24	3	3
608	Mandya	Pandavapura	20	34	20	14	0	20	14	0	0	12	22	0	14	18	0	2
609	Mandya	Shrirangapattana	20	21	0	21	0	3	5	8	5	9	12	0	2	10	2	7
610	Mandya	Shrirangapattana	27	22	1	21	0	16	0	0	6	1	15	0	10	1	0	5

38/

611	Mandya	Shrirangapattana	30	17	2	15	0	11	5	1	0	3	10	0	6	3	0	4
612	Mysore	Bannur	15	74	68	6	0	0	52	22	0	8	49	0	1	41	15	0
613	Mysore	Bannur	29	5	0	5	0	1	3	0	1	3	2	0	1	3	0	1
614	Mysore	Bannur	29	127	85	42	0	13	81	29	4	24	103	0	14	80	28	5
615	Mysore	Heggadadevanakote	15	41	0	41	0	0	38	3	0	1	40	0	0	38	3	0
616	Mysore	Heggadadevanakote	29	458	32	426	0	6	200	250	2	1	457	0	1	182	250	25
617	Mysore	Heggadadevanakote	29	116	0	116	0	6	102	6	2	4	112	0	0	23	15	78
618	Mysore	Heggadadevanakote	41	62	0	62	0	0	31	31	0	2	54	0	10	20	23	3
619	Mysore	Heggadadevanakote	41	153	1	152	0	153	0	0	0	12	132	0	87	20	7	30
620	Mysore	Hunsur	15	57	38	19	0	0	38	19	0	4	49	0	0	33	19	1
621	Mysore	Hunsur	30	167	20	147	0	81	33	33	20	91	76	0	25	69	22	51
622	Mysore	Hunsur	29	91	61	30	0	25	31	25	10	24	67	0	17	30	25	19
623	Mysore	Krishnarajanagara	15	321	146	175	0	123	130	14	54	150	162	0	87	130	15	80
624	Mysore	Krishnarajanagara	41	56	28	28	0	8	0	0	48	28	22	0	19	0	0	31
625	Mysore	Krishnarajanagara	29	107	72	35	0	15	74	12	6	26	57	0	6	65	6	6
626	Mysore	Krishnarajanagara	41	202	87	115	0	89	99	14	0	50	89	0	64	50	11	14
627	Mysore	Mysore	15	550	307	243	0	233	289	28	0	259	229	0	191	237	25	35
628	Mysore	Mysore	30	1093	131	962	0	649	0	0	444	587	506	0	649	0	0	44
629	Mysore	Mysore	30	1631	196	1435	0	106	1218	286	21	423	342	0	59	603	90	13
630	Mysore	Mysore	29	1161	778	383	0	0	985	176	0	491	452	0	0	786	154	3

3

339

631	Mysore	Nanjangud	15	241	0	241	0	92	136	13	0	0	72	168	1	34	144	29	34
632	Mysore	Nanjangud	29	13	1	12	0	0	13	0	0	0	10	3	0	0	13	0	0
633	Mysore	Nanjangud	29	146	10	136	0	7	99	37	3	3	33	100	0	19	87	16	11
634	Mysore	Pinyapatna	29	57	0	57	0	20	12	19	6	6	28	29	0	20	12	19	6
635	Mysore	Saragur	15	27	0	27	0	0	0	27	0	0	1	26	0	0	0	27	0
636	Mysore	Saragur	29	216	15	201	0	111	52	22	31	11	11	201	0	105	49	27	31
637	Mysore	Saragur	29	20	1	19	0	0	0	20	0	0	0	20	0	0	0	20	0
638	Mysore	Saragur	30	69	8	61	0	0	49	20	0	0	13	56	0	1	49	19	0
639	Mysore	Tirumakudal Narsipur	29	117	0	117	0	4	29	83	1	21	21	95	0	3	28	82	3
640	Mysore	Tirumakudal Narsipur	15	146	0	146	0	34	30	80	2	38	103	0	0	22	28	75	16
641	Mysore	Tirumakudal Narsipur	29	10	1	9	0	0	10	0	0	1	9	0	0	1	9	0	0
642	Mysore	Tirumakudal Narsipur	50	5	2	3	0	0	2	0	3	0	0	3	2	0	2	0	3
643	Raichur	Balganur	20	12	0	12	0	5	4	3	0	5	5	7	0	5	4	3	0
644	Raichur	Balganur	15	120	0	120	0	30	57	33	0	23	97	0	0	24	58	28	10
645	Raichur	Devadurga	15	156	0	156	0	0	40	116	0	64	50	0	0	1	28	84	1
646	Raichur	Devadurga	30	533	64	469	0	25	173	335	0	84	337	0	0	25	170	226	0
647	Raichur	Lingsugur	20	239	0	239	0	18	126	89	6	63	176	0	0	36	126	68	9
648	Raichur	Lingsugur	15	383	0	383	0	16	166	138	63	87	296	0	0	72	203	85	23
649	Raichur	Manvi	20	269	0	269	0	27	92	150	0	114	135	0	0	27	87	127	8
650	Raichur	Manvi	15	99	0	99	0	0	32	67	0	56	39	0	0	2	30	58	5
651	Raichur	Manvi	37	61	34	27	0	52	0	0	9	30	25	0	0	45	0	0	10
652	Raichur	Maski	20	95	0	95	0	0	57	38	0	53	42	0	0	0	60	35	0
653	Raichur	Maski	27	266	13	253	0	50	126	80	10	92	174	0	0	31	126	80	29
654	Raichur	Madgal	20	47	0	47	0	0	39	8	0	21	26	0	0	0	44	3	0

94

655	Raichur	Mudgal	15	26	0	26	0	0	22	4	0	5	21	0	0	23	3	0
656	Raichur	Raichur	20	234	0	234	0	52	149	17	16	41	193	0	61	149	17	7
657	Raichur	Raichur	15	605	0	605	0	310	169	126	0	127	478	0	263	216	112	14
658	Raichur	Sindhur	20	197	0	197	0	32	125	26	14	74	123	0	84	83	23	7
659	Raichur	Sindhur	15	601	0	601	0	344	176	81	0	250	350	1	328	135	67	71
660	Raichur	Sirvar	20	286	0	286	0	5	150	131	0	111	175	0	7	150	129	0
661	Raichur	Sirvar	15	69	0	69	0	0	27	42	0	41	28	0	0	27	42	0
662	Raichur	Turvilhal	20	33	0	33	0	0	18	15	0	0	33	0	1	18	14	0
663	Raichur	Turvilhal	15	100	0	100	0	25	29	41	5	1	99	0	25	28	42	5
664	Raichur	Manvi	41	350	173	177	0	30	101	198	21	173	177	0	60	80	70	140
665	Raichur	Manvi	50	100	37	63	0	35	-	-	65	35	65	0	34	-	-	66
666	Raichur	Sindhur	47	95	40	55	0	45	0	0	50	40	55	0	45	0	0	50
667	Ramanagara	Bidadi	20	15	0	15	0	0	13	2	0	1	14	0	0	14	1	0
668	Ramanagara	Bidadi	30	722	87	635	0	480	201	19	22	269	452	1	485	216	17	4
669	Ramanagara	Channapatna	20	209	0	209	0	18	180	0	11	97	112	0	4	160	1	44
670	Ramanagara	Channapatna	15	202	0	202	0	0	192	10	0	76	99	0	1	167	6	1
671	Ramanagara	Channapatna	29	70	5	65	0	0	70	0	0	37	33	0	0	66	2	2
672	Ramanagara	Channapatna	40	101	61	40	0	82	0	0	19	42	36	0	60	1	0	17
673	Ramanagara	Kanakapura	15	69	0	69	0	0	66	3	0	4	64	0	0	67	1	0
674	Ramanagara	Magadi	20	44	0	44	0	6	36	2	0	8	36	0	1	35	8	0
675	Ramanagara	Magadi	15	37	0	37	0	0	23	14	0	16	21	0	6	20	10	1

6

341

676	Ramanagara	Ramanagara	29	170	0	170	0	0	0	170	0	0	21	149	0	0	167	3	0
677	Ramanagara	Ramanagara	15	187	0	187	0	0	0	181	6	0	49	138	0	0	178	8	1
678	Ramanagara	Ramanagara	30	319	38	281	0	107	0	0	0	212	130	189	0	252	14	0	53
679	Shimoga	Bhadravati	15	214	122	92	0	150	62	2	0	0	119	92	0	133	43	18	17
680	Shimoga	Bhadravati	20	251	0	251	0	73	144	6	28	136	113	0	103	143	0	3	3
681	Shimoga	Bhadravati	30	231	28	203	0	118	86	2	25	117	106	0	115	79	3	26	26
682	Shimoga	Hosanagara	15	11	0	11	0	0	9	2	0	2	2	8	0	0	8	2	0
683	Shimoga	Hosanagara	30	123	15	108	0	80	28	5	10	5	114	0	105	12	1	1	1
684	Shimoga	Hosanagara	27	80	4	76	0	71	9	0	0	0	1	79	0	8	7	2	63
685	Shimoga	Jog Kargal	15	19	0	19	0	0	9	10	0	0	12	7	0	0	15	4	0
686	Shimoga	Jog Kargal	30	20	2	18	0	15	0	0	5	7	13	0	15	0	0	0	5
687	Shimoga	Jog Kargal	29	19	1	18	0	0	16	3	0	0	0	19	0	0	16	3	0
688	Shimoga	Jog Kargal	29	77	5	72	0	12	52	8	5	36	41	0	12	49	11	5	5
689	Shimoga	Sagar	20	41	0	41	0	0	40	1	0	14	27	0	0	39	2	0	0
690	Shimoga	Sagar	15	95	0	95	0	50	35	0	10	39	50	0	30	30	0	29	29
691	Shimoga	sagara	30	7	7	0	0	0	7	0	0	6	1	0	0	6	1	0	0
692	Shimoga	Shikarpur	20	80	0	80	0	0	53	27	0	33	45	0	1	53	24	0	0
693	Shimoga	Shikarpur	15	40	0	40	0	0	30	10	0	17	23	0	0	23	17	0	0
694	Shimoga	Shikarpur	37	64	28	36	0	55	0	0	9	26	38	0	48	2	1	13	13
695	Shimoga	Shikarpur	37	44	24	20	0	23	11	1	9	21	23	0	16	14	1	13	13
696	Shimoga	Shimoga	15	301	101	200	0	135	115	15	36	100	200	0	153	92	10	45	45
697	Shimoga	Shimoga	20	330	0	330	0	92	193	7	38	78	122	0	84	91	7	18	18
698	Shimoga	Shimoga	37	447	226	221	0	310	68	10	59	222	225	0	310	68	10	59	59
699	Shimoga	Shimoga	50	190	190	0	0	0	84	6	100	98	92	0	0	84	6	106	106
700	Shimoga	Siralkoppa	15	21	9	12	0	0	16	5	0	9	12	0	0	20	1	0	0

4



701	Shimoga	Siralkoppa	20	56	0	0	9	34	9	4	32	24	0	4	47	1	4
702	Shimoga	Siralkoppa	30	26	3	23	0	0	23	3	15	11	0	18	0	0	8
703	Shimoga	Sorab	15	26	2	24	0	26	0	0	2	24	0	0	25	1	0
704	Shimoga	Sorab	20	52	0	52	0	27	3	6	11	38	0	20	26	2	1
705	Shimoga	Sorab	30	29	8	21	0	5	1	6	9	20	0	17	5	1	6
706	Shimoga	Sorab	30	2	0	2	0	2	0	0	2	0	0	0	2	0	0
707	Shimoga	Tirthahalli	20	5	0	5	0	1	0	2	3	1	0	2	0	0	2
708	Tumkur	Chiknayakanhal li	27	69	3	66	0	29	11	5	14	55	0	3	40	15	11
709	Tumkur	Gubbi	27	46	2	44	0	32	14	0	10	36	0	13	24	7	2
710	Tumkur	Gubbi	40	18	6	12	0	4	1	5	6	11	0	6	3	1	7
711	Tumkur	Gubbi	49	40	12	28	0	11	3	8	12	24	0	18	7	4	7
712	Tumkur	Koratagere	41	60	10	50	0	0	0	20	10	50	0	47	1	0	12
713	Tumkur	Koratagere	27	141	7	134	0	59	82	0	6	135	0	2	50	89	0
714	Tumkur	Koratagere	32	1	1	0	0	1	0	0	0	1	0	0	1	0	0
715	Tumkur	Koratagere	49	150	40	110	0	40	40	40	34	94	0	30	24	33	41
716	Tumkur	Kunigal	27	41	2	39	0	41	0	0	28	11	0	0	38	0	1
717	Tumkur	Madhugiri	27	68	5	63	0	47	21	0	5	63	0	3	46	17	2
718	Tumkur	Pavagada	27	182	9	173	0	84	88	0	70	112	0	7	84	88	3
719	Tumkur	Sira	27	121	6	115	0	112	9	0	13	108	0	3	106	11	1
720	Tumkur	Sira	49	200	50	150	0	60	15	65	50	148	0	61	58	14	65
721	Tumkur	Tiptur	20	129	0	129	0	55	23	25	58	71	0	13	58	17	41
722	Tumkur	Tiptur	27	37	2	35	0	9	1	7	17	20	0	10	10	1	16
723	Tumkur	Tiptur	32	54	42	12	0	46	5	2	16	11	0	2	17	1	7
724	Tumkur	Tiptur	32	23	18	5	0	23	0	0	16	7	0	1	22	0	0
725	Tumkur	Tumkur	27	99	5	94	0	3	0	14	43	56	0	21	38	5	35
726	Tumkur	Tumkur	41	83	47	36	0	74	9	0	46	37	0	0	74	9	0

4

343

727	Tumkur	Tumkur	41	768	382	386	0	71	552	74	71	224	252	0	71	292	41	72
728	Tumkur	Tumkur	27	47	2	45	0	11	28	8	0	19	28	0	15	24	6	2
729	Tumkur	Tumkur	29	8	1	7	0	0	8	0	0	5	3	0	0	8	0	0
730	Tumkur	Tumkur	41	41	17	24	0	25	16	0	0	14	20	0	17	13	0	4
731	Udupi	Kapu	15	138	0	138	0	83	41	14	0	0	138	0	69	41	14	14
732	Udupi	Karkal	15	10	0	10	0	0	6	4	0	0	10	0	0	8	2	0
733	Udupi	Karkal	20	86	0	86	0	59	11	2	14	28	58	0	61	10	2	13
734	Udupi	Karkal	27	85	4	81	0	65	12	0	8	1	83	0	70	13	0	1
735	Udupi	Kundapura	20	41	0	41	0	10	14	13	4	0	41	0	4	11	16	10
736	Udupi	Kundapura TMC	40	58	0	58	0	50	0	0	8	1	57	0	50	0	0	8
737	Udupi	Saligram	20	15	0	15	0	8	2	2	3	0	15	0	0	2	2	11
738	Udupi	Udupi	15	99	4	95	0	38	43	7	11	9	90	0	39	42	8	10
739	Udupi	Udupi	20	135	0	135	0	31	80	18	6	8	122	0	37	73	15	5
740	Uttara Kannada	Ankola	15	26	2	24	0	0	26	0	0	2	24	0	4	21	0	1
741	Uttara Kannada	Ankola	20	81	0	81	0	22	50	0	9	21	60	0	19	18	0	14
742	Uttara Kannada	Ankola	30	26	2	24	0	26	0	0	0	2	24	0	24	0	0	2
743	Uttara Kannada	Ankola	41	200	10	190	0	195	0	0	5	10	190	0	194	1	0	5
744	Uttara Kannada	Bhatkal	20	25	0	25	0	6	0	16	3	1	24	0	3	0	16	6
745	Uttara Kannada	Bhatkal	15	9	0	9	0	0	5	4	0	0	9	0	0	6	3	0
746	Uttara Kannada	Bhatkal	30	50	15	35	0	50	0	0	0	15	35	0	40	0	0	10
747	Uttara Kannada	Dandeli	20	23	0	23	0	2	0	15	6	3	20	0	3	7	8	5

88

748	Uttara Kannada	Haliyal	20	89	0	48	16	2	23	14	71	0	46	11	1	27
749	Uttara Kannada	Haliyal	30	6	1	0	6	0	0	1	5	0	0	5	1	0
750	Uttara Kannada	Haliyal	30	16	8	16	0	0	0	7	8	0	8	0	0	7
751	Uttara Kannada	Honavar	20	16	0	16	0	0	0	2	14	0	11	0	0	5
752	Uttara Kannada	Honavar	30	39	4	39	0	0	0	5	34	0	35	0	0	4
753	Uttara Kannada	Jaali	43	45	0	45	0	0	0	1	44	0	45	0	0	0
754	Uttara Kannada	Jali	15	4	0	0	2	2	0	1	3	0	0	2	2	0
755	Uttara Kannada	Jali	30	18	0	18	0	0	0	0	18	0	17	0	0	1
756	Uttara Kannada	Karwar	20	52	0	39	0	0	13	4	48	0	39	0	0	13
757	Uttara Kannada	Karwar	30	118	2	118	0	0	0	8	110	0	68	1	0	49
758	Uttara Kannada	Kumta	20	46	0	18	20	0	8	18	28	0	2	20	0	24
759	Uttara Kannada	Kumta	30	54	21	54	0	0	0	21	33	0	6	0	0	48
760	Uttara Kannada	Kumta	41	91	16	2	0	0	89	15	76	0	2	0	0	89
761	Uttara Kannada	Mundgod	30	30	7	26	0	0	4	8	22	0	26	0	0	4
762	Uttara Kannada	Mundgod	30	3	0	0	3	0	0	3	0	0	0	3	0	0
763	Uttara Kannada	Mundgod	41	266	46	111	90	4	61	44	199	0	113	71	2	57

✓

345

764	Uttara Kannada	Mundgod	40	10	3	7	0	0	0	10	0	0	0	3	7	0	0	1	9	0	0
765	Uttara Kannada	Siddapur	27	99	5	94	0	79	0	0	20	0	0	1	98	0	0	10	0	0	89
766	Uttara Kannada	Siddapur	30	28	16	12	0	8	0	0	0	20	0	10	18	0	0	2	0	0	26
767	Uttara Kannada	Sirsi	20	102	0	102	0	30	0	48	0	24	0	37	65	0	54	42	1	5	
768	Uttara Kannada	Sirsi	15	4	0	4	0	0	0	4	0	0	0	1	3	0	0	4	0	0	0
769	Uttara Kannada	Sirsi	30	18	1	17	0	9	0	9	0	0	0	10	8	0	9	9	0	0	0
770	Uttara Kannada	Sirsi	27	18	8	10	0	18	0	0	0	0	0	9	9	0	9	0	0	9	
771	Uttara Kannada	Yellapur	20	167	47	120	0	23	0	80	54	10	0	48	119	0	22	81	54	10	10
772	Uttara Kannada	Yellapur	15	128	49	79	0	50	0	52	16	10	0	49	79	0	51	51	16	10	
773	Uttara Kannada	Yellapur	30	36	9	27	0	36	0	0	0	0	0	9	27	0	31	0	0	5	
774	Yadgir	Gurmatkal	15	15	2	13	0	0	0	11	4	0	0	0	14	0	0	10	4	0	0
775	Yadgir	Gurmatkal	20	55	0	55	0	12	0	30	8	5	0	5	47	0	13	30	3	6	
776	Yadgir	Gurmatkal	37	47	28	19	0	28	0	10	3	6	0	29	18	0	25	11	3	8	
777	Yadgir	Gurmatkal	40	12	10	2	0	0	0	10	0	2	0	8	4	0	4	8	0	0	0
778	Yadgir	Kekker	15	200	2	198	0	100	0	60	20	20	0	6	194	0	75	60	35	30	
779	Yadgir	Kekker	37	454	0	454	0	0	0	136	318	0	0	2	452	0	0	136	316	2	
780	Yadgir	Kekker	40	325	0	325	0	0	0	78	236	11	0	0	324	1	5	78	231	11	
781	Yadgir	Kembhavi	15	110	1	109	0	0	0	78	32	0	0	1	109	0	6	72	32	0	
782	Yadgir	Kembhavi	29	100	7	93	0	50	0	30	10	10	0	0	89	0	42	26	10	11	
783	Yadgir	Shahpur	15	46	0	46	0	0	0	14	32	0	0	0	44	0	0	28	16	0	

61

784	Yadgir	Shahpur	20	256	0	256	0	79	122	41	14	91	159	0	78	89	37	46
785	Yadgir	Shahpur	37	131	52	79	0	76	28	14	13	52	74	0	75	27	6	18
786	Yadgir	Shahpur	41	594	290	304	0	22	103	22	447	290	304	0	23	93	15	46
787	Yadgir	Shorapur	15	136	0	136	0	0	51	85	0	2	134	0	0	60	76	0
788	Yadgir	Shorapur	20	463	0	463	0	26	191	237	9	24	436	0	27	189	225	19
789	Yadgir	Shorapur	29	36	3	33	0	1	35	0	0	19	11	0	1	29	0	0
790	Yadgir	Shorapur	41	327	117	210	0	181	6	21	119	118	209	0	181	6	21	119
791	Yadgir	Yadgir	15	615	88	527	0	250	227	88	50	88	458	0	139	208	83	116
792	Yadgir	Yadgir	23	13	12	1	0	0	13	0	0	7	5	0	0	12	0	0
793	Yadgir	Yadgir	37	41	36	5	0	0	41	0	0	36	5	0	0	39	2	0
Total				107543	19794	87732	11	33002	46721	17607	10213	3163	6624	9	77	28135	3	78
																41	64	150
																		13

Caste and Gender Modification AHP Projects										Annexure 10.1									
Sl.No	District Name	City Name	CSMC	Total DU	AS PER ANNEXURE							AS PER ATTACHMENT							
					Male	Female	Transgender	General	SC	ST	OBC	Male	Female	Transgender	General	SC	ST	OBC	
1	Bagalkot	Bagalkot	11	784	565	219	0	73	393	318	0	395	358	0	10	380	297	6	
2	Bagalkot	Bilgi	29	500	15	485	0	135	297	68	0	221	224	0	63	258	27	9	
3	Bagalkot	Ilkal	23	250	180	70	0	70	129	0	51	146	100	0	117	97	0	3	
4	Bagalkot	Jamkhandi	23	250	174	76	0	36	104	45	65	164	71	0	36	138	6	5	
5	Bagalkot	Kerur	23	250	152	98	0	2	226	20	2	131	69	0	1	192	0		
6	Bagalkot	Mudhol	23	250	173	77	0	44	150	10	46	170	67	0	29	142	7	5	
7	Bagalkot	Rabkavi Banhatti	23	250	182	68	0	0	211	0	39	164	81	0	4	206	0	3	

347

8	Bangalore	BBMP	23	485	203	282	0	0	0	257	2	226	208	254	0	64	243	0	15
9	Bangalore	BBMP	23	350	116	234	0	0	25	249	26	50	133	216	0	43	278	15	1
10	Bangalore	BBMP	23	616	530	86	0	0	10	524	50	32	225	352	0	43	443	5	8
11	Bangalore	BBMP	23	588	0	588	0	0	0	236	31	321	195	340	0	25	154	22	33
12	Bangalore	BBMP	23	931	0	931	0	0	135	515	0	281	192	468	0	45	326	13	27
13	Bangalore	BBMP	23	1845	0	1845	0	0	382	260	0	1203	765	1080	0	324	294	21	12
14	Bangalore	BBMP	23	500	75	425	0	0	58	289	4	149	106	388	1	167	250	11	6
15	Bangalore	BBMP	23	500	225	275	0	0	303	135	24	38	120	174	0	76	177	3	3
16	Bangalore	BBMP	23	592	83	509	0	0	181	336	23	52	235	357	0	53	403	19	11
17	Bangalore	BBMP	23	1607	0	1607	0	0	808	506	47	246	554	681	0	727	314	18	17
18	Bangalore	BBMP	23	500	205	295	0	0	84	396	12	8	173	307	0	21	435	12	1
19	Bangalore	BBMP	23	1378	0	1378	0	0	874	466	38	0	642	736	0	668	466	24	22
20	Bangalore	BBMP	7	933	187	746	0	0	346	476	49	62	380	406	0	333	380	7	6
21	Bangalore	BBMP	7	1008	202	806	0	0	280	613	24	91	391	613	0	225	649	35	9
22	Bangalore	BBMP	7	759	152	607	0	0	158	591	10	0	215	429	0	157	441	16	3
23	Bangalore	BBMP	11	895	0	895	0	0	813	77	5	0	336	519	0	303	319	32	20
24	Bangalore	BBMP	11	1699	0	1699	0	0	850	798	51	0	326	798	0	212	535	32	34
25	Bangalore	BBMP	7	762	152	610	0	0	298	452	12	0	228	402	1	174	357	8	9
26	Bangalore	BBMP	7	457	140	317	0	0	155	262	40	0	164	154	0	12	263	4	3
27	Bangalore	BBMP	7	860	394	466	0	0	549	287	24	0	66	235	0	53	145	6	9
28	Bangalore	BBMP	7	893	648	245	0	0	748	137	8	0	154	337	0	67	220	12	19
29	Bangalore	BBMP	27	768	38	730	0	0	291	428	49	0	173	386	0	164	322	30	4
30	Bangalore	BBMP	29	1155	35	1120	0	0	335	817	3	0	210	796	0	204	693	14	9
31	Bangalore	BBMP	23	346	148	198	0	0	0	147	41	158	151	173	0	77	126	21	10
32	Bangalore	BBMP	29	100000	50000	50000	0	0	50000	30000	10000	10000	1722	18992	2	18621	948	103	70
33	Bangalore	BBMP	41	1430	730	700	0	0	0	1122	87	221	0	153	0	14	131	0	0

84

34	Bangalore	BBMP	41	600	306	294	0	0	394	20	186	2	37	0	8	18	1	1
35	Bangalore	BBMP	41	1200	612	588	0	0	840	38	322	53	185	1	72	120	4	4
36	Bangalore Rural	Dod Ballapur	23	500	186	314	0	0	500	0	0	134	264	0	103	288	3	
37	Bangalore Rural	Hosakote	43	494	218	276	0	0	365	30	99	18	239	0	38	186	20	1
38	Belgaum	Belgaum	7	829	0	829	0	401	395	33	0	397	432	0	292	358	36	14
39	Belgaum	Belgaum	27	1808	90	1718	0	167	1138	265	238	47	1436	1	385	738	207	15
40	Belgaum	Chikodi	23	449	345	104	0	0	393	23	33	249	148	0	33	336	20	
41	Belgaum	Gokak	23	600	308	292	0	0	434	47	119	278	322	0	84	407	46	6
42	Belgaum	Kudchi	23	301	208	93	0	0	185	70	46	201	100	0	82	147	6	6
43	Belgaum	Nipani	13	240	0	240	0	237	3	0	0	15	225	0	79	61	6	9
44	Belgaum	Nipani	43	588	309	279	0	0	194	53	341	58	88	0	59	21	16	5
45	Belgaum	Ramdung	23	600	430	170	0	0	326	30	244	379	221	0	21	316	37	22
46	Bellary	Bellary	23	1613	665	947	1	229	760	281	343	687	926	0	231	717	270	39
47	Bellary	Bellary	11	1188	544	644	0	915	221	52	0	518	670	0	560	172	22	43
48	Bellary	Bellary	29	5616	0	5616	0	1943	1057	1751	865	431	1150	1	360	454	272	49
49	Bellary	Bellary	41	609	286	323	0	24	152	223	210	151	401	1	42	157	180	17
50	Bellary	Bellary	41	551	246	305	0	79	236	91	145	102	357	0	47	182	60	17
51	Bellary	Bellary	41	1276	526	750	0	56	173	587	460	202	791	0	125	151	360	35
52	Bellary	Kamalapuram	23	491	206	285	0	26	236	40	189	200	291	0	55	234	56	14
53	Bellary	Kampli	41	982	458	524	0	20	480	154	328	249	416	0	56	351	94	16
54	Bellary	Siruguppa	41	598	254	344	0	29	190	23	356	169	429	0	77	159	23	33
55	Bellary	Tekkarakote	23	268	120	148	0	81	14	0	173	116	152	0	35	30	7	19
56	Bidar	Bhalki	23	400	237	163	0	94	244	3	59	165	235	0	50	223	3	12
57	Bidar	Bidar	11	1500	1126	374	0	1174	305	21	0	619	840	0	520	312	66	56
58	Bidar	Bidar	13	128	0	128	0	91	31	6	0	3	5	0	3	3	1	

5

349

59	Bidar	Chitgoppa	13	63	0	63	0	56	0	56	0	0	0	7	0	55	0	54	1	0	1
60	Bidar	Chitgoppa	41	545	354	191	0	20	118	2	405	1	104	0	31	58	0	1	0	1	
61	Bidar	Honnabad	23	250	137	113	0	100	45	9	96	159	91	0	107	12	19	11			
62	Bijapur	Basavana Bagevadi	20	500	0	500	0	250	198	2	50	12	481	0	235	172	2	8			
63	Bijapur	Bijapur	23	500	303	197	0	67	324	0	109	264	233	0	43	326	6	12			
64	Bijapur	Bijapur	11	1028	616	412	0	400	250	200	178	473	473	0	117	195	12	62			
65	Bijapur	Bijapur	29	1800	54	1746	0	231	1565	4	0	1097	665	0	197	156	4	1			
66	Bijapur	Bijapur	41	1285	660	625	0	369	441	55	420	150	248	2	122	108	3	16			
67	Bijapur	Bijapur	49	60	11	48	1	0	45	0	15	11	47	1	14	45	0	1			
68	Bijapur	Indi	23	250	144	106	0	87	58	32	73	135	95	0	62	36	0	13			
69	Bijapur	Muddebihal	23	250	124	126	0	4	184	25	37	112	138	0	26	84	15	12			
70	Bijapur	Muddebihal	43	300	60	160	80	35	140	25	100	69	63	0	24	46	11	5			
71	Bijapur	Sindgi	41	500	250	250	0	55	276	80	89	33	182	1	36	82	54	4			
72	Chamarajana gar	Chamarajanagar	23	500	365	135	0	0	301	27	172	331	129	0	10	309	16	12			
73	Chamarajana gar	Gundlupet	23	250	194	56	0	0	34	168	48	156	83	0	0	14	111	11			
74	Chamarajana gar	Gundlupet	29	13	0	13	0	0	13	0	0	10	3	0	0	13	0	1			
75	Chamarajana gar	Kollegal	23	500	340	160	0	2	386	6	106	249	224	0	2	207	162	10			
76	Chikkaballapura	Chikkaballapura	11	242	74	168	0	198	36	8	0	82	160	0	96	28	16	10			
77	Chikkaballapura	Chikkaballapura	43	760	294	466	0	152	289	16	303	5	734	0	358	202	47	13			
78	Chikkaballapura	Chintamani	7	230	0	230	0	94	132	4	0	57	173	0	33	104	9	8			

✓



79	Chikkaballapur	Chintamani	32	9	7	2	0	0	0	9	0	0	0	8	1	0	0	9	0	1
80	Chikkaballapur	Sidlaghatta	23	500	228	272	0	0	0	200	0	300	221	278	0	41	199	0	25	
81	Chikkaballapur	Sidlaghatta	43	612	289	323	0	42	3	280	9	558	32	173	0	126	12	2	6	
82	Chikmagalur	Chikmagalur	23	280	117	163	0	0	0	280	0	0	81	171	0	16	131	5	10	
83	Chikmagalur	Kadur	23	404	195	209	0	45	275	54	30	140	244	0	126	184	11	6		
84	Chikmagalur	Tarikere	23	250	188	62	0	95	75	0	80	153	80	0	73	58	2	10		
85	Chikmagalur	Tarikere	41	250	183	67	0	0	70	0	180	35	38	0	46	3	0	2		
86	Chitradurga	Challakere	23	1127	578	549	0	164	319	184	460	566	497	0	181	319	168	39		
87	Chitradurga	Hiniyur	23	477	152	325	0	57	84	104	232	150	264	1	46	79	104	18		
88	Chitradurga	Holkere	23	327	221	106	0	87	184	3	53	203	124	0	88	175	4	6		
89	Dakshina Kannada	Mangalore	23	500	251	249	0	0	54	43	403	33	34	0	16	25	11	1		
90	Dakshina Kannada	Mangalore	13	930	0	930	0	601	94	5	230	13	917	0	597	62	9	26		
91	Dakshina Kannada	Mangalore	32	600	72	528	0	330	58	13	199	14	586	0	185	46	12	35		
92	Dakshina Kannada	Mangalore	32	32	25	7	0	0	32	0	0	7	24	0	0	31	0	1		
93	Dakshina Kannada	Mangalore	32	192	148	44	0	186	5	1	0	0	192	0	27	4	0	16		
94	Dakshina Kannada	Mangalore	30	600	462	138	0	537	56	7	0	2	454	0	51	39	3	36		

4

351

95	Davanagere	Channagiri	23	295	168	127	0	113	40	49	93	136	158	1	126	39	50	89
96	Davanagere	Davanagere	23	352	236	116	0	0	289	8	55	142	192	0	20	279	17	1
97	Davanagere	Davanagere	41	947	196	751	0	98	34	28	787	0	183	0	143	7	9	2
98	Davanagere	Harapanahalli	23	253	166	87	0	38	18	7	190	122	108	0	60	17	4	14
99	Davanagere	Harihar	23	801	509	292	0	36	108	16	641	418	366	0	147	108	16	51
100	Davanagere	Jagalur	29	207	6	201	0	123	63	21	0	93	113	0	2	63	21	12
101	Dharwad	Hubli-Dharwad	23	1292	577	715	0	755	93	71	373	333	499	4	239	192	35	37
102	Dharwad	Hubli-Dharwad	23	1300	624	676	0	92	304	27	877	118	1167	1	800	282	27	17
103	Dharwad	Hubli-Dharwad	7	525	226	299	0	294	189	42	0	228	238	0	142	169	34	12
104	Dharwad	Hubli-Dharwad	29	320	10	310	0	5	310	0	5	32	56	0	5	83	0	0
105	Dharwad	Kalhatgi	23	500	88	412	0	160	306	19	15	355	137	0	152	297	24	1
106	Gadag	Gadag-Betigeri	11	3630	0	3630	0	1499	803	175	1153	7		0	18	18	8	12
107	Gadag	Lakshmeshwar	23	343	205	138	0	6	254	0	83	236	107	0	0	240	1	10
108	Gadag	Mulgund	23	479	262	217	0	53	337	63	26	254	172	0	16	275	46	8
109	Gadag	Mulgund	13	214	0	214	0	0	150	64	0	18	41	0	0	54	5	0
110	Gadag	Nargund	30	2000	240	1760	0	994	200	62	744	15	488	1	197	23	6	27
111	Gadag	Ron	23	210	92	118	0	5	200	0	5	81	110	0	3	181	0	
112	Gulbarga	Afzalpur	41	491	262	229	0	30	210	16	235	12	127	0	50	43	4	4
113	Gulbarga	Aland	23	250	139	111	0	80	78	12	80	95	155	0	72	77	5	9

82

114	Gulbarga	Chuncholi	23	250	177	73	0	0	0	250	0	154	80	0	0	234	0	1
115	Gulbarga	Chuncholi	41	1263	821	442	0	32	478	3	750	42	194	0	49	104	3	8
116	Gulbarga	Chitapur	23	1000	597	403	0	375	300	25	300	308	635	0	180	590	6	16
117	Gulbarga	Chitapur	41	1480	889	591	0	169	818	0	493	23	231	0	154	58	2	4
118	Gulbarga	Gulbarga	23	500	324	176	0	0	500	0	0	196	293	0	0	489	0	1
119	Gulbarga	Gulbarga	27	214	11	203	0	18	187	3	6	76	77	0	9	142	0	1
120	Gulbarga	Gulbarga	23	308	0	308	0	166	104	7	31	1	147	0	110	32	2	1
121	Gulbarga	Gulbarga	41	1447	868	579	0	9	1196	2	240	62	331	0	63	203	8	11
122	Gulbarga	Gulbarga	41	1482	888	594	0	22	490	0	970	24	297	0	103	141	12	6
123	Gulbarga	Gulbarga	41	947	568	379	0	5	622	0	320	12	214	0	109	43	6	6
124	Gulbarga	Jevargi	23	400	189	211	0	50	200	0	150	118	247	0	55	171	0	13
125	Gulbarga	Sedam	23	400	229	171	0	33	315	15	37	216	184	0	33	300	6	6
126	Gulbarga	Sedam	41	467	326	141	0	80	272	1	114	1	125	0	51	36	4	3
127	Gulbarga	Shahabad	23	250	140	110	0	0	250	0	0	87	162	0	9	215	0	2
128	Gulbarga	Wadi	41	890	534	356	0	0	790	0	100	56	92	0	33	84	6	2
129	Hassan	Arkalgud	23	486	326	160	0	0	486	0	0	274	194	0	108	258	8	9
130	Hassan	Arsikere	23	300	186	114	0	98	80	0	122	67	224	0	150	56	6	7
131	Hassan	Arsikere	13	1310	0	1310	0	554	277	11	468	19	1215	0	516	243	10	46
132	Hassan	Channarayapatn a	23	500	277	223	0	150	280	0	70	234	266	0	219	160	19	10
133	Hassan	Hassan	7	327	0	327	0	284	40	3	0	201	117	0	225	25	2	6
134	Hassan	Hole Narsipur	23	460	309	151	0	0	460	0	0	182	278	0	4	420	1	3
135	Hassan	Hole Narsipur	41	1000	698	302	0	0	340	0	660	23	69	0	14	34	5	3
136	Hassan	Sakleshpur	23	250	180	70	0	73	127	0	50	158	92	0	92	69	3	8
137	Haveri	Bankapura	23	604	0	604	0	460	108	36	0	7	144	1	136	3	0	1
138	Haveri	Byadgi	23	250	179	71	0	0	25	17	208	120	127	0	132	24	16	7

4

353

139	Haveri	Hangal	23	250	190	60	0	0	0	49	26	175	190	51	0	68	12	3	15
140	Haveri	Haveri	23	963	684	279	0	0	0	199	97	667	370	424	0	261	134	29	37
141	Haveri	Haveri	30	1112	133	979	0	733	200	68	111	252	516	2	354	135	39	24	
142	Haveri	Savanur	23	1020	0	1020	0	202	109	7	702	1	79	0	47	1	0	3	
143	Haveri	Shiggaon	23	204	0	204	0	101	29	16	58	1	13	0	5	2	0		
144	Kolar	Bangarpet	23	400	71	329	0	0	337	37	26	30	266	0	15	193	8	8	
145	Kolar	Mulbagal	23	500	164	336	0	13	129	8	350	168	255	1	287	79	34	2	
146	Kolar	Robertson Per	7	843	338	504	1	120	723	0	0	257	369	1	38	535	3	5	
147	Kolar	Robertson Pet	43	400	237	163	0	0	318	6	76	0	233	0	35	178	3	1	
148	Kolar	Srinivaspur	23	600	171	429	0	20	405	15	160	173	373	0	256	269	15		
149	Koppal	Koppal	7	337	151	186	0	200	109	28	0	179	158	0	83	89	11	15	
150	Mandya	Maddur	23	250	132	118	0	31	88	14	117	129	100	0	33	73	4	11	
151	Mandya	Malavalli	23	500	304	196	0	12	262	8	218	226	177	1	9	171	6	21	
152	Mandya	Mandya	32	88	88	0	0	0	88	0	0	54	34	0	0	85	0		
153	Mandya	Nagamangala	23	250	193	57	0	17	39	15	179	176	67	0	21	31	9	18	
154	Mysore	Bannur	23	300	202	98	0	0	300	0	0	118	90	0	0	205	1		
155	Mysore	Hunsur	23	500	240	260	0	26	279	37	158	240	260	0	25	279	38	15	
156	Mysore	Krishnarajanagara	41	843	112	731	0	600	201	42	0	6	54	0	27	13	4	1	
157	Mysore	Mysore	7	1329	405	924	0	148	870	64	247	312	859	0	109	645	60	35	
158	Mysore	Mysore	11	700	55	645	0	506	5	95	94	173	466	0	128	20	68	42	
159	Mysore	Mysore	11	655	72	583	0	206	212	3	234	70	299	0	7	89	17	25	
160	Mysore	Mysore	32	158	158	0	0	0	158	0	0	42	26	0	2	66	0		
161	Mysore	Mysore	30	825	99	726	0	537	53	45	190	281	260	0	52	10	12	46	
162	Mysore	Mysore	30	868	104	764	0	508	199	81	80	266	513	0	164	188	79	34	

86

163	Mysore	Mysore	30	1344	161	1183	0	786	309	126	123	320	434	5	65	168	64	46
164	Mysore	Mysore	43	200	102	98	0	7	51	3	139	72	95	0	13	27	3	12
165	Mysore	Nanjangud	23	300	205	95	0	40	170	20	70	187	103	0	30	200	14	4
166	Mysore	Tirumakudal Narsipur	41	315	269	46	0	0	9	303	3	85	147	0	1	5	222	
167	Raichur	Devadurga	23	250	140	110	0	60	96	46	48	113	137	0	13	50	30	15
168	Raichur	Manvi	23	250	138	112	0	45	118	27	60	98	150	0	27	77	19	12
169	Raichur	Raichur	23	500	270	230	0	0	256	62	182	125	117	0	5	97	12	12
170	Raichur	Raichur	11	1050	470	580	0	715	291	44	0	334	328	0	171	213	41	23
171	Raichur	Sindhur	23	250	135	115	0	65	76	34	75	125	125	0	24	26	28	17
172	Ramanagara	Channapatna	23	1450	0	1450	0	168	892	4	386	734	670	2	460	437	30	47
173	Ramanagara	Channapatna	43	286	0	286	0	0	0	0	286	0	286	0	1	1	0	28
174	Ramanagara	Channapatna	43	302	0	302	0	0	0	0	302	1	301	0	0	0	0	30
175	Ramanagara	Kanakapura	7	1881	0	1881	0	1311	364	206	0	784	912	0	455	498	12	73
176	Ramanagara	Kanakapura	29	43	1	42	0	0	42	1	0	17	12	0	0	27	0	
177	Ramanagara	Kanakapura	23	917	0	917	0	751	155	11	0	7	674	0	528	22	7	12
178	Ramanagara	Kanakapura	23	246	0	246	0	167	74	5	0	1	81	0	65	15	1	
179	Ramanagara	Magadi	23	504	0	504	0	204	294	6	0	198	306	0	129	361	5	
180	Ramanagara	Ramanagara	7	1530	306	1224	0	898	152	480	0	487	884	0	344	469	12	54
181	Ramanagara	Ramanagara	41	698	54	644	0	0	0	0	698	16	83	0	19	2	0	7

4

355

182	Ramanagara	Ramanagara	41	678	111	567	0	0	0	0	0	678	7	156	0	31	1	0	13
183	Ramanagara	Ramanagara	41	734	189	545	0	0	0	0	0	734	4	72	0	36	3	0	3
184	Ramanagara	Ramanagara	40	888	381	507	0	611	273	4	0	0	93	791	0	31	340	14	49
185	Shimoga	Bhadravati	23	500	262	238	0	0	189	40	271	242	258	0	193	188	14	10	
186	Shimoga	Bhadravati	32	79	79	0	0	0	79	0	0	46	26	0	4	68	0	1	
187	Shimoga	Sagar	7	1588	635	953	0	1263	249	76	0	791	595	0	601	205	20	56	
188	Shimoga	Shimoga	23	1590	876	714	0	0	158	73	1359	598	631	0	448	128	59	59	
189	Shimoga	Shimoga	32	3000	2310	690	0	1500	900	300	300	32	1553	0	483	277	90	73	
190	Shimoga	Siralkoppa	29	250	0	250	0	192	32	26	0	93	47	0	76	15	6	4	
191	Shimoga	Sorab	23	250	151	99	0	0	68	31	151	128	74	0	150	21	2	2	
192	Tumkur	Gubbi	43	300	135	165	0	20	223	8	49	57	240	0	76	128	6	8	
193	Tumkur	Koratagere	13	15	0	15	0	0	0	15	0	2	13	0	0	0	15	1	
194	Tumkur	Koratagere	41	520	202	318	0	23	172	57	268	6	195	0	60	56	27	5	
195	Tumkur	Kunigal	23	500	177	323	0	130	200	20	150	173	327	0	19	152	12	31	
196	Tumkur	Madhugiri	7	450	25	425	0	189	132	129	0	69	381	0	155	132	129	3	
197	Tumkur	Pavagada	23	300	122	178	0	0	150	105	45	108	192	0	27	125	103	4	
198	Tumkur	Pavagada	41	600	323	277	0	235	228	121	16	39	329	1	154	87	32	9	
199	Tumkur	Sira	23	1008	245	763	0	100	302	101	505	417	590	1	177	333	70	42	
200	Tumkur	Sira	7	450	117	333	0	286	143	21	0	177	273	0	79	131	16	22	
201	Tumkur	Tiptur	43	1200	550	650	0	167	76	39	918	180	831	0	339	95	40	53	
202	Tumkur	Tumkur	43	1450	666	784	0	122	618	34	676	294	1155	1	275	313	45	81	
203	Tumkur	Turuvekere	23	200	130	70	0	0	110	8	82	99	101	0	78	80	8	3	
204	Udupi	Udupi	23	500	198	302	0	0	48	35	417	97	247	0	130	62	33	11	
205	Uttara Kannada	Ankola	32	5	5	0	0	0	5	0	0	3	2	0	0	0	5	0	0

✓

206	Uttara Kannada	Bhatkal	32	27	27	0	0	0	0	0	0	27	0	0	0	14	10	0	0	24	0
207	Uttara Kannada	Bhatkal	43	313	127	186	0	11	131	0	171	0	7	0	4	1	2	0	0	0	0
208	Uttara Kannada	Dandeli	23	1152	43	1109	0	442	147	27	536	87	814	0	569	180	35	11	0	0	0
209	Uttara Kannada	Haliyal	23	213	119	94	0	0	40	17	156	119	94	0	17	74	11	11	0	0	0
210	Uttara Kannada	Haliyal	20	504	0	504	0	193	108	14	189	8	228	0	106	31	-	9	0	0	0
211	Uttara Kannada	Honavar	32	12	12	0	0	0	12	0	0	11	1	0	0	12	0	0	0	0	0
212	Uttara Kannada	Karwar	32	34	31	3	0	0	32	0	2	31	3	0	2	32	0	0	0	0	0
213	Uttara Kannada	Mundgod	23	209	139	70	0	0	65	93	51	121	88	0	17	77	69	4	0	0	0
214	Yadgir	Shahpur	23	200	134	66	0	45	135	0	20	62	138	0	45	134	1	2	0	0	0
215	Yadgir	Shorapur	23	250	136	114	0	48	77	50	75	68	135	0	33	46	43	8	0	0	0
216	Yadgir	Yadgir	7	302	0	302	0	71	18	213	0	125	170	0	48	158	21	6	0	0	0

4.

**Annexure XXVII-D: Cancellation of 73 BLC (E) projects for construction of 10,696 houses submitted by Karnataka**

(Rs. in lakhs)

SL. No	CSMC	CSMC Date	District Name	City Name	IA	No of DUs	Vertical	Project Cost	Central Assistance	State share	IA / ULB Share	Ben. Share
1	37	23.08.2018	BBMP	BBMP	ULB - RGRHCL	5	BLE	8.50	7.50			1.00
2	37	23.08.2018	Gadag	Gadag-Betigeri	ULB - RGRHCL	204	BLE	346.80	306.00			40.80
3	41	27.12.2018	Bagalkot	Aminagad	ULB - RGRHCL	35	BLE	70.00	52.50	0.00	0.00	17.50
4	41	27.12.2018	Bagalkot	Belagali	ULB - RGRHCL	46	BLE	92.00	69.00	0.00	0.00	23.00
5	41	27.12.2018	Bagalkot	Guledgudda	ULB - RGRHCL	44	BLE	88.00	66.00	0.00	0.00	22.00
6	41	27.12.2018	Bagalkot	Hungund	ULB - RGRHCL	20	BLE	40.00	30.00	0.00	0.00	10.00
7	41	27.12.2018	Bagalkot	Kamatgi	ULB - RGRHCL	24	BLE	48.00	36.00	0.00	0.00	12.00
8	41	27.12.2018	Bagalkot	Kerur	ULB - RGRHCL	34	BLE	68.00	51.00	0.00	0.00	17.00
9	41	27.12.2018	Bagalkot	Mahalingpur	ULB - RGRHCL	30	BLE	60.00	45.00	0.00	0.00	15.00
10	41	27.12.2018	Bagalkot	Rabkavi Banhatti	ULB - RGRHCL	40	BLE	80.00	60.00	0.00	0.00	20.00
11	41	27.12.2018	Bagalkot	Terdal	ULB - RGRHCL	116	BLE	232.00	174.00	0.00	0.00	58.00
12	41	27.12.2018	Bangalore Rural	Dod Ballapur	ULB - RGRHCL	250	BLE	500.00	375.00	0.00	0.00	125.00
13	41	27.12.2018	Bangalore Rural	Hosakote	ULB - RGRHCL	60	BLE	120.00	90.00	0.00	0.00	30.00
14	41	27.12.2018	Bangalore Rural	Vijayapura	ULB - RGRHCL	68	BLE	136.00	102.00	0.00	0.00	34.00
15	41	27.12.2018	Belgaum	Harugeri	ULB - RGRHCL	1	BLE	2.00	1.50	0.00	0.00	0.50
16	41	27.12.2018	Belgaum	Raybag	ULB - RGRHCL	125	BLE	250.00	187.50	0.00	0.00	62.50
17	41	27.12.2018	Bijapur	Kolhar (Old)	ULB - RGRHCL	60	BLE	120.00	90.00	0.00	0.00	30.00
18	41	27.12.2018	Bijapur	Nalaravadi	ULB - RGRHCL	120	BLE	240.00	180.00	0.00	0.00	60.00
19	41	27.12.2018	Bijapur	Nidagundi	ULB - RGRHCL	310	BLE	620.00	465.00	0.00	0.00	155.00
20	41	27.12.2018	Chikkaballapura	Bagepalli	ULB - RGRHCL	76	BLE	152.00	114.00	0.00	0.00	38.00
21	41	27.12.2018	Chikkaballapura	Chikkaballapura	ULB - RGRHCL	40	BLE	80.00	60.00	0.00	0.00	20.00

8/



22	41	27.12.2018	Chikkaballapura	Gauribidanur	ULB - RGRHCL	100	BLE	200.00	150.00	0.00	0.00	50.00
23	41	27.12.2018	Chikkaballapura	Gudibanda	ULB - RGRHCL	115	BLE	230.00	172.50	0.00	0.00	57.50
24	41	27.12.2018	Gulbarga	Afzalpur	ULB - RGRHCL	29	BLE	58.00	43.50	0.00	0.00	14.50
25	41	27.12.2018	Gulbarga	Aland	ULB - RGRHCL	110	BLE	220.00	165.00	0.00	0.00	55.00
26	41	27.12.2018	Gulbarga	Chincholi	ULB - RGRHCL	200	BLE	400.00	300.00	0.00	0.00	100.00
27	41	27.12.2018	Gulbarga	Chitapur	ULB - RGRHCL	100	BLE	200.00	150.00	0.00	0.00	50.00
28	41	27.12.2018	Gulbarga	Chitapur	ULB - RGRHCL	100	BLE	200.00	150.00	0.00	0.00	50.00
29	41	27.12.2018	Gulbarga	Jevargi	ULB - RGRHCL	198	BLE	396.00	297.00	0.00	0.00	99.00
30	41	27.12.2018	Gulbarga	Jevargi	ULB - RGRHCL	36	BLE	72.00	54.00	0.00	0.00	18.00
31	41	27.12.2018	Gulbarga	Sedam	ULB - RGRHCL	126	BLE	252.00	189.00	0.00	0.00	63.00
32	41	27.12.2018	Gulbarga	Sedam	ULB - RGRHCL	126	BLE	252.00	189.00	0.00	0.00	63.00
33	41	27.12.2018	Gulbarga	Shahabad	ULB - RGRHCL	401	BLE	802.00	601.50	0.00	0.00	200.50
34	41	27.12.2018	Gulbarga	Shahabad	ULB - RGRHCL	401	BLE	802.00	601.50	0.00	0.00	200.50
35	41	27.12.2018	Gulbarga	Wadi	ULB - RGRHCL	266	BLE	532.00	399.00	0.00	0.00	133.00
36	41	27.12.2018	Gulbarga	Wadi	ULB - RGRHCL	266	BLE	532.00	399.00	0.00	0.00	133.00
37	41	27.12.2018	Hassan	Hassan	ULB - RGRHCL	2120	BLE	4240.00	3180.00	0.00	0.00	1060.00
38	41	27.12.2018	Haveri	Bankapura	ULB - RGRHCL	20	BLE	40.00	30.00	0.00	0.00	10.00
39	41	27.12.2018	Haveri	Guthala	ULB - RGRHCL	71	BLE	142.00	106.50	0.00	0.00	35.50
40	41	27.12.2018	Haveri	Haveri	ULB - RGRHCL	67	BLE	134.00	100.50	0.00	0.00	33.50
41	41	27.12.2018	Haveri	Hirekerur	ULB - RGRHCL	241	BLE	482.00	361.50	0.00	0.00	120.50
42	41	27.12.2018	Haveri	Ranibennur	ULB - RGRHCL	34	BLE	68.00	51.00	0.00	0.00	17.00
43	41	27.12.2018	Haveri	Savanur	ULB - RGRHCL	351	BLE	702.00	526.50	0.00	0.00	175.50
44	41	27.12.2018	Haveri	Shiggaon	ULB - RGRHCL	51	BLE	102.00	76.50	0.00	0.00	25.50
45	41	27.12.2018	Kodagu	Kushalnagar	ULB - RGRHCL	71	BLE	142.00	106.50	0.00	0.00	35.50
46	41	27.12.2018	Kodagu	Madikeri	ULB - RGRHCL	114	BLE	228.00	171.00	0.00	0.00	57.00

6

259

47	41	27.12.2018	Kodagu	Somvarpet	ULB - RGRHCL	122	BLE	244.00	183.00	0.00	0.00	61.00
48	41	27.12.2018	Kodagu	Virajpet	ULB - RGRHCL	91	BLE	182.00	136.50	0.00	0.00	45.50
49	41	27.12.2018	Kolar	Bangarapet	ULB - RGRHCL	40	BLE	80.00	60.00	0.00	0.00	20.00
50	41	27.12.2018	Kolar	Kolar	ULB - RGRHCL	10	BLE	20.00	15.00	0.00	0.00	5.00
51	41	27.12.2018	Kolar	Robertson Pet	ULB - RGRHCL	46	BLE	92.00	69.00	0.00	0.00	23.00
52	41	27.12.2018	Raichur	Balganur	ULB - RGRHCL	78	BLE	156.00	117.00	0.00	0.00	39.00
53	41	27.12.2018	Raichur	Devadurga	ULB - RGRHCL	28	BLE	56.00	42.00	0.00	0.00	14.00
54	41	27.12.2018	Raichur	Lingsugur	ULB - RGRHCL	453	BLE	906.00	679.50	0.00	0.00	226.50
55	41	27.12.2018	Raichur	Lingsugur	ULB - RGRHCL	301	BLE	602.00	451.50	0.00	0.00	150.50
56	41	27.12.2018	Raichur	Lingsugur	ULB - RGRHCL	393	BLE	786.00	589.50	0.00	0.00	196.50
57	41	27.12.2018	Raichur	Maski	ULB - RGRHCL	280	BLE	560.00	420.00	0.00	0.00	140.00
58	41	27.12.2018	Raichur	Mudgal	ULB - RGRHCL	232	BLE	464.00	348.00	0.00	0.00	116.00
59	41	27.12.2018	Raichur	Raichur	ULB - RGRHCL	134	BLE	268.00	201.00	0.00	0.00	67.00
60	41	27.12.2018	Raichur	Sindhur	ULB - RGRHCL	192	BLE	384.00	288.00	0.00	0.00	96.00
61	41	27.12.2018	Raichur	Turvihal	ULB - RGRHCL	150	BLE	300.00	225.00	0.00	0.00	75.00
62	41	27.12.2018	Ramanagara	Channarayana	ULB - RGRHCL	50	BLE	100.00	75.00	0.00	0.00	25.00
63	41	27.12.2018	Ramanagara	Nagadi	ULB - RGRHCL	100	BLE	200.00	150.00	0.00	0.00	50.00
64	41	27.12.2018	Shimoga	Shikarpur	ULB - RGRHCL	93	BLE	186.00	139.50	0.00	0.00	46.50
65	41	27.12.2018	Uttara Kannada	Ankola	ULB - RGRHCL	10	BLE	20.00	15.00	0.00	0.00	5.00
66	41	27.12.2018	Uttara Kannada	Bhatkal	ULB - RGRHCL	10	BLE	20.00	15.00	0.00	0.00	5.00
67	41	27.12.2018	Uttara Kannada	Honavar	ULB - RGRHCL	52	BLE	104.00	78.00	0.00	0.00	26.00
68	41	27.12.2018	Uttara Kannada	Honavar	ULB - RGRHCL	50	BLE	100.00	75.00	0.00	0.00	25.00
69	41	27.12.2018	Uttara Kannada	Kumia	ULB - RGRHCL	3	BLE	6.00	4.50	0.00	0.00	1.50
70	41	27.12.2018	Uttara Kannada	Mundgod	ULB - RGRHCL	150	BLE	300.00	225.00	0.00	0.00	75.00
71	41	27.12.2018	Uttara Kannada	Mundgod	ULB - RGRHCL	121	BLE	242.00	181.50	0.00	0.00	60.50

✓

72	41	27.12.2018	Uttara Kannada	Siddapur	ULB - RGRHCL	76	BLE	152.00	114.00	0.00	0.00	38.00
73	41	27.12.2018	Uttara Kannada	Yellapur	ULB - RGRHCL	9	BLE	18.00	13.50	0.00	0.00	4.50
<b>Total</b>						<b>10696</b>		<b>21329.30</b>	<b>16044.00</b>	<b>0.00</b>	<b>0.00</b>	<b>5285.30</b>

67-

Annexure XXVI-E: Revision in housing and infrastructure cost ( State share, ULB share , beneficiary Share ) submitted by Karnataka

Original approval:

(Rs. in lakh)

City Name	No. of houses	CSMC Date	No.	Project cost &	Central Assistance	State share	ULB share	Beneficiary share
Mysore	2446	41 <sup>st</sup> /27.12.2018		14934.62	3669.00	3717.60	0	7548.02
Dakshina Kannada, Mangaluru	192	32 <sup>nd</sup> /26.03.2018		1135.00	288.00	235.20	232.60	379.20
Haveri	1112	30 <sup>th</sup> /07.02.2018		5243.75	1668.00	1548.80	1018.15	1008.80

Revised approval:

(Rs. in lakh)

District Name	Name of the ULB / City	No of Dus	Housing Cost	Project Cost	Central Assistance	State share	IA Share	ULB
Haveri	Haveri CMC	1112	6694.24	7270.74	1668.00	1548.80	576.50	
Dakshina Kannada	Mangaluru CC	192	1188.48	1379.62	288.00	235.20	191.14	
Mysore	Mysuru CC	2446	15149.54	16845.20	3669.00	3717.60	1695.66	
<b>Total</b>		<b>3750</b>	<b>23032.26</b>	<b>25495.56</b>	<b>5625</b>	<b>5501.6</b>	<b>2463.30</b>	



**Annexure XXVII-F: Conversion of 3 AHP projects (approved in 23<sup>rd</sup> and 41<sup>st</sup> CSMC meeting) to BLC projects.**

*(Rs. in lakhs)*

District	ULBs	CSMC No.	SC	ST	GEN	OBC	Total	Project cost	Central Assistance	GoK share	ULB share	Beneficiaries share
Haveri	Ranebennuru	23 <sup>rd</sup>	81	55	400	0	536	2144.00	804.00	643.20	0.00	696.80
Kalaburagi	Kalaburagi	23 <sup>rd</sup>	104	7	197	0	308	1232.00	462.00	369.60	0.00	400.40
Bagalkot	Rabkavi Banahatti	41 <sup>st</sup>	27	0	0	223	250	1000.00	375.00	321.60	0.00	303.40
	<b>Total</b>		<b>212</b>	<b>62</b>	<b>597</b>	<b>223</b>	<b>1094</b>	<b>4376</b>	<b>1641</b>	<b>1334.4</b>	<b>0</b>	<b>1400.6</b>

₹

**Annexure XXVII – G : Bagepalli correction from AHP to BLC for construction of 3 houses submitted by the State of Karnataka**

(Rs. in lakh)

District Name	Name of the ULB / City	CSMC approval	Approved DUs	IA	Housing Cost	Project Cost	Central Assistance	State share	IA / ULB Share	Ben. Share
Chikkaballapura	Bagepalli TMC	50 <sup>th</sup>	3	ULB- PKGB	30.00	30.00	4.50	18.00	0.00	7.50

*[Signature]*

**Annexure XXVII-H: Reconciliation of approved cost pertaining to 1 BLC project at BBMP for construction of 27 houses approved in 37<sup>th</sup> CSMC.**

ULB	No of Houses	Project Cost	Central Assistance	State Share	<i>R₃, in lakh</i>	
					ULB Share	Beneficiary share
Single house scheme with BLC	27	162.00	40.50	0.00	108.00	13.50

₹

**Annexure XXVII-I: Corrigendum to the Minutes of the 49<sup>th</sup> CSMC held on 27.11.2019**

*(Rs. in lakhs)*

Name of the City	No. of Houses	Beneficiary Details				Project Cost in Lakhs				
		GEN including OBC	SC	ST	Total	Project Cost	Central Assistance @ Rs 1.5 lakh/house	State Share	Beneficiary Share	1st Installment 40% of Central Assistance
Shahapura (in place of Shahabad)	264	170	22	72	264	1652.78	396.00	392.00	532.00	158.40

62



**Annexure XXVIII-A: Proposal of 52 BLC (New) projects submitted by the State of Kerala**

Sl No	City Name/Urban Grama Panchayath	GEN	SC	ST	OBC	DUs(Nos)	Total Project cost	Central Assistance @ Rs 1.5 lakh/house	State share	ULB share	Rs. in lakh	1st Instalment of 40% Central Assistance
1	Adoor	26	50	0	70	146	584.00	219.00	73.00	292.00		87.60
2	Aluva	2	1	0	11	14	56.00	21.00	7.00	28.00		8.40
3	Anthoor	3	2	0	45	50	200.00	75.00	25.00	100.00		30.00
4	Chalakudy	32	3	0	25	60	240.00	90.00	30.00	120.00		36.00
5	Changanassery	106	43	0	5	154	616.00	231.00	77.00	308.00		92.40
6	Chavakkad	9	10	0	48	67	268.00	100.50	33.50	134.00		40.20
7	Chengannur	17	14	0	18	49	196.00	73.50	24.50	98.00		29.40
8	Cherplassery	17	36	0	97	150	472.00	225.00	75.00	300.00		90.00
9	GCDA (Agglomeration)	38	20	3	56	117	76.00	175.50	58.50	234.00		70.20
10	Guruvayoor	19	34	0	65	118	280.00	177.00	59.00	236.00		70.80
11	Kalamassery	7	3	0	9	19	1388.00	28.50	9.50	38.00		11.40
12	Kalpetta	12	6	14	38	70	924.00	105.00	35.00	140.00		42.00
13	Kannur	57	59	1	230	347	76.00	520.50	173.50	694.00		208.20
14	Karunagappally	18	35	0	178	231	5376.00	346.50	115.50	462.00		138.60
15	Kasaragod	0	0	0	19	19	416.00	28.50	9.50	38.00		11.40
16	Kattapana	69	16	2	76	163	6000.00	244.50	81.50	326.00		97.80
17	Kochi	119	82	0	1143	1344	108.00	2016.00	672.00	2688.00		806.40
18	Kodungallur	11	10	0	83	104	608.00	156.00	52.00	208.00		62.40
19	Kollam	160	248	9	1083	1500	792.00	2250.00	750.00	3000.00		900.00
20	Kothamangalam	72	28	0	52	152	1240.00	228.00	76.00	304.00		91.20

*(Signature)*

367

21	Kottarakkara	46	26	0	45	117	448.00	175.50	58.50	234.00	70.20
22	Kottayam	76	31	3	129	239	224.00	358.50	119.50	478.00	143.40
23	Koyilandy	17	60	0	167	244	296.00	366.00	122.00	488.00	146.40
24	Kozhikode	16	25	0	157	198	208.00	297.00	99.00	396.00	118.80
25	Kunnankulam	47	62	0	201	310	600.00	465.00	155.00	620.00	186.00
26	Kuthuparamba	1	0	0	26	27	4.00	40.50	13.50	54.00	16.20
27	Manjeri	3	16	1	80	100	320.00	150.00	50.00	200.00	60.00
28	Mannarkkad	9	9	0	69	87	292.00	130.50	43.50	174.00	52.20
29	Mattannur	20	1	1	90	112	240.00	168.00	56.00	224.00	67.20
30	Mavelikkara	9	26	0	21	56	8.00	84.00	28.00	112.00	33.60
31	Muvattupuzha	8	14	0	52	74	976.00	111.00	37.00	148.00	44.40
32	Nedumangad	45	52	0	105	202	244.00	303.00	101.00	404.00	121.20
33	North Paravur	15	3	0	34	52	384.00	78.00	26.00	104.00	31.20
34	Ottappalam	35	29	0	295	359	284.00	538.50	179.50	718.00	215.40
35	Pandalam	35	50	0	65	150	972.00	225.00	75.00	300.00	90.00
36	Parapinangadi	0	0	1	0	1	64.00	1.50	0.50	2.00	0.60
37	Pathanamthitta	22	16	2	40	80	1904.00	120.00	40.00	160.00	48.00
38	Pattambi	18	70	0	247	335	176.00	502.50	167.50	670.00	201.00
39	Payyannur	9	4	0	60	73	5816.00	109.50	36.50	146.00	43.80
40	Perumbavoor	9	9	0	42	60	428.00	90.00	30.00	120.00	36.00
41	Piravom	0	0	0	2	2	468.00	3.00	1.00	4.00	1.20
42	Ramanattukara	0	61	0	0	61	600.00	91.50	30.50	122.00	36.60
43	South Paravoor	4	13	0	8	25	652.00	37.50	12.50	50.00	15.00
44	Sulthanbathery	8	1	57	30	96	468.00	144.00	48.00	192.00	57.60

85

45	Thalassery	7	6	0	58	71	956.00	106.50	35.50	142.00	42.60
46	Thiruvalla	76	39	0	128	243	400.00	364.50	121.50	486.00	145.80
47	Thiruvananthapuram	309	350	4	791	1454	348.00	2181.00	727.00	2908.00	872.40
48	Thodupuzha	40	14	0	66	120	808.00	180.00	60.00	240.00	72.00
49	Thrikakara	1	6	0	9	16	1436.00	24.00	8.00	32.00	9.60
50	Thrissur	203	90	0	183	476	1340.00	714.00	238.00	952.00	285.60
51	Tirurangadi	0	8	0	36	44	100.00	66.00	22.00	88.00	26.40
52	Vadakara	21	2	0	84	107	480.00	160.50	53.50	214.00	64.20
	<b>Total</b>	<b>1903</b>	<b>1793</b>	<b>98</b>	<b>6671</b>	<b>10465</b>	<b>41860.00</b>	<b>15697.50</b>	<b>5232.50</b>	<b>20930.00</b>	<b>6279.00</b>

4

Annexure XXVIII-B: Proposal of 4 AHP projects submitted by the State of Kerala

*Rs. in lakh*

Sl No	City Name/Urban Grama Panchayath	Houses	Total Project cost	Central Assistance @ Rs 1.5 lakh/house	State share	1st Instalment of 40% Central Assistance
1	Punalur	44	462.00	66.00	396.00	26.40
2	Pandalam	44	462.00	66.00	396.00	26.40
3	Alappuzha	156	1638.00	234.00	1404.00	93.60
4	Chittur-Thathamangalam	42	441.00	63.00	378.00	25.20
	<b>Total</b>	<b>286</b>	<b>3003.00</b>	<b>429.00</b>	<b>2574.00</b>	<b>171.60</b>

**Annexure XXIX: Curtailment of 22,669 houses in 420 BLC projects submitted by Kerala**

**Rs. in lakh**

S.No	City	CSMC No/ Date	Original					Revision							
			Project Cost	Central Assistance	State share	ULB Share	Beneficiary Share	Total Project cost	Central Assistance	State share	ULB Share	Beneficiary Share	No of Beneficiary As Per DPR	Proposed for curtail ment	Revised Sanction
1	Alappuzha	10/27/2016 12:00:00 AM	6834	3417	1139.00	1139.00	1139.00	4088.00	1909.50	636.50	1040.00	502	2278	1005	1273
2	Alappuzha	3/26/2018 12:00:00 AM	2000	750	250.00	1000.00	0.00	1296.00	486.00	162.00	648.00	0	500	176	324
3	Alappuzha	2/7/2018 12:00:00 AM	588	294	98.00	98.00	98.00	536.00	201.00	67.00	268.00	0	196	62	134
4	Alappuzha	1/30/2019 12:00:00 AM	4300.00	1612.50	685.50	2002.00	0.00	3656	1371.00	605.00	1680.00	0	1075	161	914
5	Alappuzha	11/29/2017 12:00:00 AM	2415.00	1207.50	402.50	402.50	402.50	2384	894.00	298.00	1192.00	0	805	209	596
6	Chengannur	5/29/2017 12:00:00 AM	186.00	93.00	31.00	31.00	31.00	172	64.50	21.50	86.00	0	62	19	43
7	Chengannur	10/30/2017 12:00:00 AM	219.00	109.50	36.50	36.50	36.50	140.00	52.50	17.50	70.00	0	73	38	35
8	Chengannur	11/29/2017 12:00:00 AM	27.00	13.50	4.50	4.50	4.50	16.00	6.00	2.00	8.00	0	9	5	4
9	Chengannur	1/30/2019 12:00:00 AM	364.00	136.50	47.50	180.00	0.00	228.00	85.50	30.50	112.00	0	91	34	57
10	Cherthala	3/21/2017 12:00:00 AM	300.00	150.00	50.00	50.00	50.00	380.00	142.50	47.50	190.00	0	100	5	95



11	Cherthala	10/30/2017 12:00:00 AM	1101.00	550.50	183.50	183.50	183.50	1332.00	499.50	166.50	666.00	0	367	34	333
12	Cherthala	11/29/2017 12:00:00 AM	162.00	81.00	27.00	27.00	27.00	160.00	60.00	20.00	80.00	0	54	14	10
13	Cherthala	1/30/2019 12:00:00 AM	1748.00	655.50	218.50	874.00	0.00	1404.00	526.50	175.50	702.00	0	437	86	351
14	Haripad	5/29/2017 12:00:00 AM	174	87	29.00	29.00	29.00	168.00	63.00	21.00	84.00	0	58	16	12
15	Haripad	11/29/2017 12:00:00 AM	624	312	104.00	104.00	104.00	648.00	243.00	81.00	324.00	0	208	46	162
16	Haripad	2/7/2018 12:00:00 AM	372	186	62.00	62.00	62.00	260.00	97.50	32.50	130.00	0	124	59	65
17	Haripad	1/30/2019 12:00:00 AM	100	37.5	26.50	36.00	0.00	88.00	33.00	25.00	30.00	0	25	3	22
18	Kayamkula m	1/18/2017 12:00:00 AM	915.00	457.50	152.50	152.50	152.50	884.00	373.50	124.50	330.00	56	305	56	249
19	Kayamkula m	10/30/2017 12:00:00 AM	717.00	358.50	119.50	119.50	119.50	732.00	274.50	91.50	366.00	0	239	56	183
20	Kayamkula m	1/30/2019 12:00:00 AM	1184.00	444.00	148.00	592.00	0.00	1048.00	393.00	131.00	524.00	0	296	34	262
21	Kayamkula m	3/26/2018 12:00:00 AM	640.00	240.00	80.00	320.00	0.00	508.00	190.50	63.50	254.00	0	160	33	127
22	Mavelikkara	3/21/2017 12:00:00 AM	240.00	120.00	40.00	40.00	40.00	264.00	99.00	33.00	132.00	0	80	14	66
23	Mavelikkara	10/30/2017 12:00:00 AM	345.00	172.50	57.50	57.50	57.50	264	99.00	33.00	132.00	0	115	49	66
24	Mavelikkara	11/29/2017 12:00:00 AM	21.00	10.50	3.50	3.50	3.50	16	6.00	2.00	8.00	0	7	3	1
25	Mavelikkara	1/30/2019 12:00:00 AM	236.00	88.50	39.50	108.00	0.00	208.00	78.00	36.00	94.00	0	59	7	52
26	Aluva	3/21/2017 12:00:00 AM	93.00	46.50	15.50	15.50	15.50	84.00	31.50	10.50	42.00	0	31	10	21
27	Aluva	10/30/2017 12:00:00 AM	96.00	48.00	16.00	16.00	16.00	68.00	25.50	8.50	34.00	0	32	15	1

65

28	Aluva	1/30/2019 12:00:00 AM	140.00	52.50	37.50	50.00	0.00	140.00	52.50	37.50	50.00	0	35	0	35
29	Angamaly	3/21/2017 12:00:00 AM	123.00	61.50	20.50	20.50	20.50	92.00	34.50	11.50	46.00	0	23	18	23
30	Angamaly	10/30/2017 12:00:00 AM	222	111	37.00	37.00	37.00	240.00	90.00	30.00	120.00	0	60	14	60
31	Angamaly	1/30/2019 12:00:00 AM	524	196.5	105.50	222.00	0.00	524.00	196.50	105.50	222.00	0	131	0	131
32	Angamaly	11/29/2017 12:00:00 AM	48.00	24.00	8.00	8.00	8.00	56	21.00	7.00	28.00	0	14	2	14
33	Floor	3/21/2017 12:00:00 AM	126.00	63.00	21.00	21.00	21.00	120	45.00	15.00	60.00	0	30	12	30
34	Floor	10/30/2017 12:00:00 AM	150.00	75.00	25.00	25.00	25.00	164	61.50	20.50	82.00	0	41	9	41
35	Floor	1/30/2019 12:00:00 AM	164	61.5	54.5	48	0	160	60	54	46	0	40	1	40
36	Floor	2/7/2018 12:00:00 AM	168	84	28	28	28	160	60	20	80	0	40	16	40
37	Kalamassery	3/21/2017 12:00:00 AM	747	373.5	124.5	124.5	124.5	680	255	85	340	0	170	79	170
38	Kalamassery	9/27/2017 12:00:00 AM	726	363	121	121	121	412	154.5	51.5	206	0	103	139	103
39	Kalamassery	10/30/2017 12:00:00 AM	258	129	43	43	43	136	51	17	68	0	34	52	34
40	Kalamassery	11/29/2017 12:00:00 AM	117	58.5	19.5	19.5	19.5	112	42	14	56	0	28	11	28
41	Kalamassery	2/7/2018 12:00:00 AM	75	37.5	12.5	12.5	12.5	84	31.5	10.5	42	0	21	4	21
42	Kalamassery	1/30/2019 12:00:00 AM	524	196.5	87.5	240	0	460	172.5	79.5	208	0	115	16	115
43	Kochi	1/18/2017 12:00:00 AM	4584	2292	764	764	764	4896	1836	612	2448	0	1224	304	1224
44	Kochi	9/27/2017 12:00:00 AM	2139	1069.5	356.5	356.5	356.5	2144	804	268	1072	0	536	172	536



45	Kochi	11/29/2017 12:00:00 AM	4074	2037	679	679	679	3436	1288.5	429.5	1718	0	1358	499	859
46	Kochi	2/7/2018 12:00:00 AM	1353	676.5	225.5	225.5	225.5	1408	528	176	704	0	451	99	352
47	Kochi	3/26/2018 12:00:00 AM	2936	1101	367	1468	0	2236	838.5	279.5	1118	0	734	175	550
48	KOOTHATT UKULAM	3/21/2017 12:00:00 AM	483	241.5	80.5	80.5	80.5	520	195	65	260	0	161	31	130
49	KOOTHATT UKULAM	9/27/2017 12:00:00 AM	153	76.5	25.5	25.5	25.5	184	69	23	92	0	51	5	46
50	KOOTHATT UKULAM	10/30/2017 12:00:00 AM	153	76.5	25.5	25.5	25.5	136	51	17	68	0	51	17	34
51	KOOTHATT UKULAM	2/7/2018 12:00:00 AM	39	19.5	6.5	6.5	6.5	28	10.5	3.5	14	0	13	6	-
52	KOOTHATT UKULAM	2/25/2019 12:00:00 AM	141	54	18	72	0	144	54	18	72	0	36	0	26
53	Kothamanga lam	3/21/2017 12:00:00 AM	540	270	90	90	90	528	198	66	264	0	180	48	132
54	Kothamanga lam	10/30/2017 12:00:00 AM	1317	658.5	219.5	219.5	219.5	672	252	84	336	0	439	271	168
55	Kothamanga lam	1/30/2019 12:00:00 AM	964	361.5	122.5	480	0	852	319.5	108.5	424	0	241	28	213
56	Maradu	3/21/2017 12:00:00 AM	465	232.5	77.5	77.5	77.5	400	150	50	200	0	155	55	100
57	Maradu	10/30/2017 12:00:00 AM	600	300	100	100	100	384	144	48	192	0	200	101	96
58	Maradu	11/29/2017 12:00:00 AM	273	136.5	45.5	45.5	45.5	240	90	30	120	0	91	31	60
59	Maradu	1/30/2019 12:00:00 AM	384	144	48	192	0	368	138	46	184	0	96	4	92
60	Muvattupuz ha	3/21/2017 12:00:00 AM	270	135	45	45	45	288	108	36	144	0	90	18	72
61	Muvattupuz ha	10/30/2017 12:00:00 AM	258	129	43	43	43	160	60	20	80	0	86	46	19

8



62	Muvattupuzha	1/30/2019 12:00:00 AM	464	174	58	232	0	432	162	54	216	0	116	8	108
63	Paravur	3/21/2017 12:00:00 AM	318	159	53	53	53	404	151.5	50.5	202	0	106	5	101
64	Paravur	10/30/2017 12:00:00 AM	528	264	88	88	88	568	213	73	282	0	176	31	112
65	Paravur	2/7/2018 12:00:00 AM	69	34.5	11.5	11.5	11.5	64	24	8	32	0	23	-	16
66	Paravur	1/30/2019 12:00:00 AM	584	219	165	200	0	496	186	154	156	0	146	22	121
67	Perumbavoor	3/21/2017 12:00:00 AM	192	96	32	32	32	236	88.5	29.5	118	0	64	5	59
68	Perumbavoor	10/30/2017 12:00:00 AM	192	96	32	32	32	168	63	21	84	0	64	22	12
69	Perumbavoor	2/7/2018 12:00:00 AM	33	16.5	5.5	5.5	5.5	28	10.5	3.5	14	0	11	4	-
70	Perumbavoor	1/30/2019 12:00:00 AM	164	61.5	36.5	66	0	152	57	35	60	0	41	3	38
71	Piravom	3/21/2017 12:00:00 AM	369	184.5	61.5	61.5	61.5	436	163.5	54.5	218	0	123	14	109
72	Piravom	10/30/2017 12:00:00 AM	189	94.5	31.5	31.5	31.5	200	75	25	100	0	63	13	50
73	Piravom	2/7/2018 12:00:00 AM	177	88.5	29.5	29.5	29.5	184	69	23	92	0	59	13	46
74	Piravom	1/30/2019 12:00:00 AM	288	108	38	142	0	288	108	38	142	0	72	0	72
75	Thrikakara	3/21/2017 12:00:00 AM	399	199.5	66.5	66.5	66.5	360	142.5	47.5	160	10	133	38	95
76	Thrikakara	10/30/2017 12:00:00 AM	186	93	31	31	31	176	66	22	88	0	62	18	44
77	Thrikakara	11/29/2017 12:00:00 AM	150	75	25	25	25	180	67.5	22.5	90	0	50	5	15
78	Thrikakara	1/30/2019 12:00:00 AM	806	336	112	448	0	788	295.5	98.5	394	0	224	27	197
79	Thrippunithura	1/18/2017 12:00:00 AM	720	360	120	120	120	707	294	98	276.5	38.5	240	41	196

62

375

80	Thrippunithura	5/29/2017 12:00:00 AM	153	76.5	25.5	25.5	25.5	25.5	180	67.5	22.5	90	0	51	6	15
81	Thrippunithura	9/27/2017 12:00:00 AM	327	163.5	54.5	54.5	54.5	54.5	320	120	40	160	0	109	29	80
82	Thrippunithura	10/30/2017 12:00:00 AM	633	316.5	105.5	105.5	105.5	105.5	452	169.5	56.5	226	0	211	98	113
83	Thrippunithura	11/29/2017 12:00:00 AM	450	225	75	75	75	75	300	112.5	37.5	150	0	150	75	45
84	Thrippunithura	1/30/2019 12:00:00 AM	824	309	109	406	406	0	756	283.5	100.5	372	0	206	17	189
85	Kattapana	3/21/2017 12:00:00 AM	399	199.5	66.5	66.5	66.5	66.5	488	183	61	244	0	133	11	122
86	Kattapana	9/27/2017 12:00:00 AM	420	210	70	70	70	70	500	187.5	62.5	250	0	140	15	125
87	Kattapana	10/30/2017 12:00:00 AM	1266	633	211	211	211	211	1212	454.5	151.5	606	0	422	119	303
88	Kattapana	11/29/2017 12:00:00 AM	2049	1024.5	341.5	341.5	341.5	341.5	1360	510	170	680	0	683	343	340
89	Kattapana	2/25/2019 12:00:00 AM	700	262.5	105.5	332	332	0	636	238.5	97.5	300	0	175	16	159
90	Thodupuzha	10/27/2016 12:00:00 AM	1455	727.5	242.5	242.5	242.5	242.5	1030	450	150	345	85	485	185	300
91	Thodupuzha	9/27/2017 12:00:00 AM	693	346.5	115.5	115.5	115.5	115.5	688	258	86	344	0	231	59	172
92	Thodupuzha	10/30/2017 12:00:00 AM	300	150	50	50	50	50	304	114	38	152	0	100	24	6
93	Thodupuzha	2/7/2018 12:00:00 AM	174	87	29	29	29	29	180	67.5	22.5	90	0	58	13	45
94	Thodupuzha	3/26/2018 12:00:00 AM	232	87	29	116	116	0	172	64.5	21.5	86	0	58	15	45
95	Thodupuzha	1/30/2019 12:00:00 AM	712	267	93	352	352	0	652	244.5	85.5	322	0	178	45	163
96	Anthoor	3/21/2017 12:00:00 AM	606	303	101	101	101	101	640	240	80	320	0	202	42	160

✓

97	Anthoor	10/30/2017 12:00:00 AM	399	199.5	66.5	66.5	66.5	66.5	436	163.5	54.5	218	0	133	24	199
98	Anthoor	2/7/2018 12:00:00 AM	123	61.5	20.5	20.5	20.5	20.5	148	55.5	18.5	74	0	41	4	37
99	Anthoor	1/30/2019 12:00:00 AM	124	46.5	15.5	62	0	124	46.5	15.5	15.5	62	0	31	0	31
100	Iritty	3/21/2017 12:00:00 AM	99	49.5	16.5	16.5	16.5	16.5	116	43.5	14.5	58	0	33	4	29
101	Iritty	11/29/2017 12:00:00 AM	1110	555	185	185	185	185	1188	445.5	148.5	594	0	370	73	297
102	Iritty	2/7/2018 12:00:00 AM	132	66	22	22	22	22	136	51	17	68	0	44	10	34
103	Iritty	3/26/2018 12:00:00 AM	96	36	12	48	0	92	34.5	11.5	11.5	46	0	24	1	23
104	Iritty	1/30/2019 12:00:00 AM	20	7.5	2.5	10	0	20	7.5	2.5	2.5	10	0	5	0	5
105	Kannur	5/26/2016 12:00:00 AM	1473	736.5	245.5	245.5	245.5	245.5	1167	525	175	350.5	116.5	491	141	350
106	Kannur	3/26/2018 12:00:00 AM	216	81	27	108	0	184	69	23	23	92	0	54	8	46
107	Kannur	10/30/2017 12:00:00 AM	114	57	19	19	19	19	104	39	13	52	0	38	12	26
108	Kannur	2/7/2018 12:00:00 AM	1071	535.5	178.5	178.5	178.5	178.5	1148	430.5	143.5	574	0	357	70	287
109	Kannur	1/30/2019 12:00:00 AM	1284	481.5	160.5	642	0	1128	423	141	141	564	0	321	39	282
110	Koonthupara miba	3/21/2017 12:00:00 AM	837	418.5	139.5	139.5	139.5	139.5	888	333	111	444	0	279	57	222
111	Koonthupara miba	9/27/2017 12:00:00 AM	393	196.5	65.5	65.5	65.5	65.5	388	145.5	48.5	194	0	131	34	97
112	Koonthupara miba	1/30/2019 12:00:00 AM	288	108	36	144	0	276	103.5	34.5	34.5	138	0	72	3	69
113	Mattannur	3/21/2017 12:00:00 AM	369	184.5	61.5	61.5	61.5	61.5	452	169.5	56.5	226	0	123	10	113
114	Mattannur	11/29/2017 12:00:00 AM	597	298.5	99.5	99.5	99.5	99.5	720	270	90	360	0	199	19	180

67

377

115	Mattannur	2/7/2018 12:00:00 AM	102	51	17	17	17	124	46.5	15.5	62	0	34	3	31
116	Mattannur	1/30/2019 12:00:00 AM	28	10.5	3.5	14	0	28	10.5	3.5	14	0	-	0	-
117	Panoor	3/21/2017 12:00:00 AM	621	310.5	103.5	103.5	103.5	600	225	75	300	0	207	57	150
118	Panoor	9/27/2017 12:00:00 AM	510	255	85	85	85	428	160.5	53.5	214	0	170	63	107
119	Panoor	10/30/2017 12:00:00 AM	138	69	23	23	23	128	48	16	64	0	46	11	32
120	Panoor	1/30/2019 12:00:00 AM	124	46.5	15.5	62	0	124	46.5	15.5	62	0	31	0	31
121	Pavannur	3/21/2017 12:00:00 AM	741	370.5	123.5	123.5	123.5	864	324	108	432	0	247	31	216
122	Pavannur	10/30/2017 12:00:00 AM	489	244.5	81.5	81.5	81.5	548	205.5	68.5	274	0	163	26	137
123	Pavannur	11/29/2017 12:00:00 AM	423	211.5	70.5	70.5	70.5	460	172.5	57.5	230	0	141	26	115
124	Pavannur	2/7/2018 12:00:00 AM	36	18	6	6	6	36	13.5	4.5	18	0	12	3	9
125	Pavannur	3/26/2018 12:00:00 AM	240	90	30	120	0	200	75	25	100	0	60	10	50
126	Pavannur	1/30/2019 12:00:00 AM	264	99	33	132	0	264	99	33	132	0	66	0	66
127	Sreekandapuram	3/21/2017 12:00:00 AM	501	250.5	83.5	83.5	83.5	636	238.5	79.5	318	0	167	8	159
128	Sreekandapuram	10/30/2017 12:00:00 AM	300	150	50	50	50	332	124.5	41.5	166	0	100	17	83
129	Sreekandapuram	2/7/2018 12:00:00 AM	759	379.5	126.5	126.5	126.5	672	252	84	336	0	253	85	168
130	Sreekandapuram	2/25/2019 12:00:00 AM	104	39	13	52	0	100	37.5	12.5	50	0	26	1	25
131	Taliparamba	1/30/2019 12:00:00 AM	280	105	35	140	0	268	100.5	33.5	134	0	70	3	67
132	Taliparamba	3/21/2017 12:00:00 AM	570	285	95	95	95	636	238.5	79.5	318	0	190	31	159

✓

133	Taliparamba	9/27/2017 12:00:00 AM	228	114	38	38	38	38	228	85.5	28.5	114	0	76	19	57
134	Taliparamba	11/29/2017 12:00:00 AM	75	37.5	12.5	12.5	12.5	12.5	72	27	9	36	0	25	7	18
135	Thalassery	1/18/2017 12:00:00 AM	630	315	105	105	105	105	501	217.5	72.5	171.5	39.5	210	65	145
136	Thalassery	9/27/2017 12:00:00 AM	99	49.5	16.5	16.5	16.5	16.5	88	33	11	44	0	33	11	22
137	Thalassery	10/30/2017 12:00:00 AM	90	45	15	15	15	15	72	27	9	36	0	30	12	18
138	Thalassery	3/26/2018 12:00:00 AM	116	43.5	14.5	58	58	0	104	39	13	52	0	29	3	26
139	Thalassery	1/30/2019 12:00:00 AM	208	78	26	104	104	0	192	72	24	96	0	52	4	48
140	Kanhangad	3/21/2017 12:00:00 AM	1590	795	265	265	265	265	1776	666	222	888	0	530	86	441
141	Kanhangad	11/29/2017 12:00:00 AM	1227	613.5	204.5	204.5	204.5	204.5	1336	501	167	668	0	409	5	334
142	Kanhangad	2/7/2018 12:00:00 AM	633	316.5	105.5	105.5	105.5	105.5	552	207	69	276	0	211	73	138
143	Kasaragod	5/26/2016 12:00:00 AM	501	250.5	83.5	83.5	83.5	83.5	427	187.5	62.5	140.5	36.5	167	42	125
144	Kasaragod	10/30/2017 12:00:00 AM	96	48	16	16	16	16	81	33	11	33.5	3.5	32	10	22
145	Kasaragod	11/29/2017 12:00:00 AM	30	15	5	5	5	5	23	10.5	3.5	6.5	2.5	10	3	-
146	Kasaragod	2/7/2018 12:00:00 AM	459	229.5	76.5	76.5	76.5	76.5	183	76.5	25.5	70.5	10.5	153	102	51
147	Kasaragod	1/30/2019 12:00:00 AM	404	151.5	50.5	202	202	0	383	151.5	50.5	170.5	10.5	101	0	101
148	Nileswaram	3/21/2017 12:00:00 AM	459	229.5	76.5	76.5	76.5	76.5	596	223.5	74.5	298	0	153	4	149
149	Nileswaram	10/30/2017 12:00:00 AM	894	447	149	149	149	149	980	367.5	122.5	490	0	298	53	215

150	Nileswaram	11/29/2017 12:00:00 AM	459	229.5	76.5	76.5	76.5	76.5	76.5	76.5	360	135	45	180	0	153	63	90
151	Nileswaram	2/7/2018 12:00:00 AM	246	123	41	41	41	41	41	41	200	75	25	100	0	82	32	50
152	Nileswaram	2/25/2019 12:00:00 AM	256	96	32	128	128	128	128	128	244	91.5	30.5	122	0	64	3	67
153	Karunagapp ally	3/21/2017 12:00:00 AM	645	322.5	107.5	107.5	107.5	107.5	107.5	107.5	684	256.5	85.5	342	0	215	14	171
154	Karunagapp ally	9/27/2017 12:00:00 AM	561	280.5	93.5	93.5	93.5	93.5	93.5	93.5	552	207	69	276	0	187	49	138
155	Karunagapp ally	10/30/2017 12:00:00 AM	372	186	62	62	62	62	62	62	312	117	39	156	0	124	46	58
156	Karunagapp ally	2/7/2018 12:00:00 AM	108	54	18	18	18	18	18	18	108	40.5	13.5	54	0	36	9	37
157	Karunagapp ally	1/30/2019 12:00:00 AM	1261	474	158	632	632	632	632	632	1052	394.5	131.5	526	0	316	53	263
158	Kollam	10/27/2016 12:00:00 AM	4266	2133	711	711	711	711	711	711	3155	1345.5	448.5	1144.5	216.5	1422	525	897
159	Kollam	1/30/2019 12:00:00 AM	5932	2232	744	2976	2976	2976	2976	2976	5832	2187	729	2916	0	1488	30	1458
160	Kollam	9/27/2017 12:00:00 AM	1020	510	170	170	170	170	170	170	1092	409.5	136.5	546	0	349	67	273
161	Kollam	10/30/2017 12:00:00 AM	3375	1687.5	562.5	562.5	562.5	562.5	562.5	562.5	3228	1210.5	403.5	1614	0	1125	318	807
162	Kollam	11/29/2017 12:00:00 AM	729	364.5	121.5	121.5	121.5	121.5	121.5	121.5	596	223.5	74.5	298	0	243	94	149
163	Kollam	2/7/2018 12:00:00 AM	2949	1474.5	491.5	491.5	491.5	491.5	491.5	491.5	1492	559.5	186.5	746	0	983	610	373
164	Kottarakkara	3/21/2017 12:00:00 AM	420	210	70	70	70	70	70	70	448	168	56	224	0	140	28	112
165	Kottarakkara	10/30/2017 12:00:00 AM	453	226.5	75.5	75.5	75.5	75.5	75.5	75.5	428	160.5	53.5	214	0	151	44	107
166	Kottarakkara	11/29/2017 12:00:00 AM	96	48	16	16	16	16	16	16	92	34.5	11.5	46	0	32	9	23

167	Kottarakkara	3/26/2018 12:00:00 AM	324	121.5	40.5	162	0	268	100.5	33.5	134	0	81	14	6
168	Kottarakkara	2/25/2019 12:00:00 AM	752	282	94	376	0	752	282	94	376	0	188	0	188
169	Paravoor	2/25/2019 12:00:00 AM	244	91.5	30.5	122	0	208	78	26	104	0	61	9	52
170	Paravoor	3/21/2017 12:00:00 AM	945	472.5	157.5	157.5	157.5	1160	435	145	580	0	315	25	290
171	Paravoor	9/27/2017 12:00:00 AM	591	295.5	98.5	98.5	98.5	596	223.5	74.5	298	0	197	48	149
172	Paravoor	10/30/2017 12:00:00 AM	252	126	42	42	42	164	61.5	20.5	82	0	84	43	41
173	Punalur	3/21/2017 12:00:00 AM	600	300	100	100	100	736	276	92	368	0	200	16	181
174	Punalur	10/30/2017 12:00:00 AM	2511	1255.5	418.5	418.5	418.5	2644	991.5	330.5	1322	0	837	176	661
175	Punalur	11/29/2017 12:00:00 AM	354	177	59	59	59	296	111	37	148	0	118	44	74
176	Punalur	1/30/2019 12:00:00 AM	1132	424.5	141.5	566	0	1028	385.5	128.5	514	0	283	26	257
177	Changanassery	3/21/2017 12:00:00 AM	186	93	31	31	31	120	45	15	60	0	62	32	30
178	Changanassery	10/30/2017 12:00:00 AM	393	196.5	65.5	65.5	65.5	316	118.5	39.5	158	0	131	52	79
179	Changanassery	2/7/2018 12:00:00 AM	165	82.5	27.5	27.5	27.5	140	52.5	17.5	70	0	55	20	35
180	Changanassery	1/30/2019 12:00:00 AM	280	105	35	140	0	220	82.5	27.5	110	0	70	15	55
181	Erattupetta	3/21/2017 12:00:00 AM	495	247.5	82.5	82.5	82.5	576	216	72	288	0	165	21	144
182	Erattupetta	10/30/2017 12:00:00 AM	1011	505.5	168.5	168.5	168.5	1132	424.5	141.5	566	0	337	54	283
183	Erattupetta	11/29/2017 12:00:00 AM	186	93	31	31	31	216	81	27	108	0	62	8	54

6

184	Erattupetta	3/26/2018 12:00:00 AM	564	211.5	70.5	282	0	472	177	59	236	0	141	23	118
185	Erattupetta	2/25/2019 12:00:00 AM	548	205.5	68.5	274	0	548	205.5	68.5	274	0	137	0	137
186	Erumanoor	5/29/2017 12:00:00 AM	594	297	99	99	99	604	226.5	75.5	302	0	198	47	151
187	Erumanoor	10/30/2017 12:00:00 AM	444	222	74	74	74	396	148.5	49.5	198	0	148	19	99
188	Erumanoor	11/29/2017 12:00:00 AM	57	28.5	9.5	9.5	9.5	68	25.5	8.5	34	0	19	2	17
189	Erumanoor	2/7/2018 12:00:00 AM	72	36	12	12	12	72	27	9	36	0	24	6	18
190	Erumanoor	1/30/2019 12:00:00 AM	1004	376.5	127.5	500	0	1004	376.5	127.5	500	0	251	0	251
191	Kottayam	3/21/2017 12:00:00 AM	1005	502.5	167.5	167.5	167.5	968	363	123	482	0	335	93	242
192	Kottayam	10/30/2017 12:00:00 AM	468	234	78	78	78	400	150	50	200	0	156	56	100
193	Kottayam	11/29/2017 12:00:00 AM	561	280.5	93.5	93.5	93.5	524	196.5	65.5	262	0	187	56	131
194	Kottayam	1/30/2019 12:00:00 AM	3216	1206	410	1600	0	2208	828	284	1096	0	804	252	552
195	Palai	5/29/2017 12:00:00 AM	42	21	7	7	7	44	16.5	5.5	22	0	14	3	11
196	Palai	10/30/2017 12:00:00 AM	54	27	9	9	9	72	27	9	36	0	18	0	18
197	Palai	2/7/2018 12:00:00 AM	57	28.5	9.5	9.5	9.5	72	27	9	36	0	19	1	18
198	Palai	3/26/2018 12:00:00 AM	96	36	12	48	0	92	34.5	11.5	46	0	21	1	23
199	Palai	1/30/2019 12:00:00 AM	352	132	44	176	0	340	127.5	42.5	170	0	88	0	88
200	Vaikom	5/29/2017 12:00:00 AM	102	51	17	17	17	124	46.5	15.5	62	0	34	3	37

✓



201	Vaikom	10/30/2017 12:00:00 AM	444	222	74	74	74	74	496	186	62	248	0	148	24	124
202	Vaikom	11/29/2017 12:00:00 AM	51	25.5	8.5	8.5	8.5	8.5	64	24	8	32	0	17	1	16
203	Vaikom	1/30/2019 12:00:00 AM	788	295.5	98.5	394	0	788	295.5	295.5	98.5	394	0	197	0	197
204	Peroke	11/29/2017 12:00:00 AM	570	285	95	95	95	95	676	253.5	84.5	338	0	190	21	169
205	Peroke	1/30/2019 12:00:00 AM	928	348	116	464	0	900	337.5	337.5	112.5	450	0	232	7	225
206	Peroke	3/21/2017 12:00:00 AM	651	325.5	108.5	108.5	108.5	784	294	294	98	392	0	217	21	196
207	Koduvally	5/29/2017 12:00:00 AM	147	73.5	24.5	24.5	24.5	168	63	63	21	84	0	49	7	42
208	Koduvally	10/30/2017 12:00:00 AM	1503	751.5	250.5	250.5	250.5	1476	553.5	553.5	184.5	738	0	501	132	369
209	Koduvally	2/7/2018 12:00:00 AM	459	229.5	76.5	76.5	76.5	464	174	174	58	232	0	153	37	116
210	Koduvally	3/26/2018 12:00:00 AM	328	123	41	164	0	260	97.5	97.5	32.5	130	0	82	17	65
211	Koduvally	2/25/2019 12:00:00 AM	812	304.5	101.5	406	0	776	291	291	97	388	0	203	9	194
212	Kozhikode	10/27/2016 12:00:00 AM	5349	2674.5	891.5	891.5	891.5	2450	937.5	937.5	312.5	1175	25	1783	1158	625
213	Kozhikode	10/30/2017 12:00:00 AM	867	433.5	144.5	144.5	144.5	812	304.5	304.5	101.5	406	0	289	86	203
214	Kozhikode	11/29/2017 12:00:00 AM	960	480	160	160	160	944	354	354	118	472	0	320	81	236
215	Kozhikode	2/7/2018 12:00:00 AM	1248	624	208	208	208	1232	462	462	154	616	0	416	108	308
216	Kozhikode	3/26/2018 12:00:00 AM	804	301.5	100.5	402	0	728	273	273	91	364	0	201	19	182
217	Kozhikode	1/30/2019 12:00:00 AM	2912	1092	366	1454	0	2872	1077	1077	361	1434	0	728	10	718

82

383

218	Mukkom	3/21/2017 12:00:00 AM	378	189	63	63	63	484	181.5	60.5	242	0	126	5	121
219	Mukkom	10/30/2017 12:00:00 AM	552	276	92	92	92	688	258	86	344	0	181	12	132
220	Mukkom	11/29/2017 12:00:00 AM	198	99	33	33	33	224	84	28	112	0	66	10	26
221	Mukkom	1/30/2019 12:00:00 AM	612	229.5	76.5	306	0	608	228	76	304	0	153	1	152
222	Payoli	5/29/2017 12:00:00 AM	306	153	51	51	51	372	139.5	46.5	186	0	102	9	93
223	Payoli	10/30/2017 12:00:00 AM	660	330	110	110	110	700	262.5	87.5	350	0	220	45	175
224	Payoli	2/7/2018 12:00:00 AM	1035	517.5	172.5	172.5	172.5	1052	394.5	131.5	526	0	345	82	263
225	Payoli	3/26/2018 12:00:00 AM	480	180	60	240	0	320	120	40	160	0	120	40	240
226	Payoli	1/30/2019 12:00:00 AM	220	82.5	27.5	110	0	192	72	24	96	0	55	-	18
227	Quilandy	1/30/2019 12:00:00 AM	544	204	74	266	0	528	198	72	258	0	136	1	135
228	Quilandy	3/21/2017 12:00:00 AM	1899	949.5	316.5	316.5	316.5	2124	810	270	1026	18	633	93	540
229	Quilandy	10/30/2017 12:00:00 AM	822	411	137	137	137	800	300	100	400	0	271	-1	280
230	Quilandy	11/29/2017 12:00:00 AM	117	58.5	19.5	19.5	19.5	120	45	15	60	0	39	9	30
231	Ramanattuka ra	5/29/2017 12:00:00 AM	192	96	32	32	32	252	94.5	31.5	126	0	64	1	63
232	Ramanattuka ra	10/30/2017 12:00:00 AM	429	214.5	71.5	71.5	71.5	428	160.5	53.5	214	0	143	36	107
233	Ramanattuka ra	11/29/2017 12:00:00 AM	105	52.5	17.5	17.5	17.5	88	33	11	44	0	35	13	22
234	Ramanattuka ra	1/30/2019 12:00:00 AM	304	114	40	150	0	276	103.5	36.5	136	0	76	-	69

✓

235	Vadakara	1/18/2017 12:00:00 AM	810	405	135	135	135	135	135	135	912	342	114	456	0	270	42	238
236	Vadakara	10/30/2017 12:00:00 AM	780	390	130	130	130	130	130	130	664	249	83	332	0	260	91	166
237	Vadakara	2/7/2018 12:00:00 AM	36	18	6	6	6	6	6	6	40	15	5	20	0	12	2	10
238	Vadakara	1/30/2019 12:00:00 AM	760	285	95	380	380	380	380	380	660	247.5	82.5	330	0	190	24	166
239	Kondotty	5/29/2017 12:00:00 AM	1809	904.5	301.5	301.5	301.5	301.5	301.5	301.5	1780	667.5	222.5	890	0	603	158	415
240	Kondotty	10/30/2017 12:00:00 AM	717	358.5	119.5	119.5	119.5	119.5	119.5	119.5	736	276	92	368	0	239	55	184
241	Kondotty	2/25/2019 12:00:00 AM	1708	640.5	213.5	854	854	854	854	854	1632	612	204	816	0	427	19	408
242	Kottakkal	5/29/2017 12:00:00 AM	135	67.5	22.5	22.5	22.5	22.5	22.5	22.5	148	55.5	18.5	74	0	45	8	7
243	Kottakkal	10/30/2017 12:00:00 AM	444	222	74	74	74	74	74	74	404	151.5	50.5	202	0	148	47	101
244	Kottakkal	11/29/2017 12:00:00 AM	114	57	19	19	19	19	19	19	100	37.5	12.5	50	0	38	13	35
245	Kottakkal	2/7/2018 12:00:00 AM	39	19.5	6.5	6.5	6.5	6.5	6.5	6.5	32	12	4	16	0	13	5	8
246	Kottakkal	1/30/2019 12:00:00 AM	524	196.5	65.5	262	262	262	262	262	472	177	59	236	0	131	13	118
247	Malappuram	5/26/2016 12:00:00 AM	1431	715.5	238.5	238.5	238.5	238.5	238.5	238.5	1425	646.5	215.5	413.5	149.5	477	46	431
248	Malappuram	1/18/2017 12:00:00 AM	687	343.5	114.5	114.5	114.5	114.5	114.5	114.5	693	307.5	102.5	219.5	63.5	229	24	205
249	Malappuram	9/27/2017 12:00:00 AM	621	310.5	103.5	103.5	103.5	103.5	103.5	103.5	708	265.5	88.5	354	0	207	30	177
250	Malappuram	10/30/2017 12:00:00 AM	675	337.5	112.5	112.5	112.5	112.5	112.5	112.5	764	286.5	95.5	382	0	225	34	194
251	Malappuram	11/29/2017 12:00:00 AM	444	222	74	74	74	74	74	74	460	172.5	57.5	230	0	148	33	115

4

252	Malappuram	2/7/2018 12:00:00 AM	225	112.5	37.5	37.5	37.5	240	90	30	120	0	75	15	60
253	Malappuram	3/26/2018 12:00:00 AM	432	162	54	216	0	384	144	48	192	0	108	12	96
254	Malappuram	1/30/2019 12:00:00 AM	1328	498	166	664	0	1328	498	166	664	0	332	0	332
255	Manjeri	1/18/2017 12:00:00 AM	1590	795	265	265	265	1884	706.5	235.5	942	0	530	50	471
256	Manjeri	10/30/2017 12:00:00 AM	1470	735	245	245	245	1592	597	199	796	0	490	92	308
257	Manjeri	2/7/2018 12:00:00 AM	783	391.5	130.5	130.5	130.5	856	321	107	428	0	261	17	314
258	Manjeri	3/26/2018 12:00:00 AM	780	292.5	97.5	390	0	676	253.5	84.5	338	0	195	26	169
259	Manjeri	2/25/2019 12:00:00 AM	2548	955.5	318.5	1274	0	2256	846	282	1128	0	637	73	564
260	Nilambur	9/27/2017 12:00:00 AM	216	108	36	36	36	208	78	26	104	0	72	20	52
261	Nilambur	10/30/2017 12:00:00 AM	570	285	95	95	95	608	228	76	304	0	190	38	152
262	Nilambur	2/7/2018 12:00:00 AM	330	165	55	55	55	316	118.5	39.5	158	0	110	31	79
263	Nilambur	1/30/2019 12:00:00 AM	1196	448.5	149.5	598	0	1104	414	138	552	0	299	23	266
264	Parappananga di	9/27/2017 12:00:00 AM	168	84	28	28	28	212	79.5	26.5	106	0	56	3	53
265	Parappananga di	10/30/2017 12:00:00 AM	777	388.5	129.5	129.5	129.5	832	312	104	416	0	259	51	208
266	Parappananga di	11/29/2017 12:00:00 AM	1188	594	198	198	198	948	355.5	118.5	474	0	396	159	237
267	Parappananga di	3/26/2018 12:00:00 AM	880	330	110	440	0	720	270	90	360	0	220	40	180
268	Parappananga di	2/25/2019 12:00:00 AM	424	159	53	212	0	404	151.5	50.5	202	0	106	5	101
269	Perinthalam ma	5/29/2017 12:00:00 AM	294	147	49	49	49	372	139.5	46.5	186	0	98	5	93

✓

270	Perinthalmanna	9/27/2017 12:00:00 AM	1074	537	179	179	179	1280	480	160	640	0	358	38	520
271	Perinthalmanna	11/29/2017 12:00:00 AM	2190	1095	365	365	365	2324	871.5	290.5	1162	0	730	149	581
272	Perinthalmanna	2/7/2018 12:00:00 AM	156	78	26	26	26	152	57	19	76	0	52	14	38
273	Perinthalmanna	3/26/2018 12:00:00 AM	544	204	68	272	0	384	144	48	192	0	136	40	96
274	Perinthalmanna	1/30/2019 12:00:00 AM	708	265.5	88.5	354	0	608	228	76	304	0	177	25	152
275	Ponnani	4/24/2017 12:00:00 AM	1689	844.5	281.5	281.5	281.5	1840	690	230	920	0	563	103	460
276	Ponnani	5/29/2017 12:00:00 AM	576	288	96	96	96	568	213	71	284	0	192	50	142
277	Ponnani	10/30/2017 12:00:00 AM	879	439.5	146.5	146.5	146.5	980	367.5	122.5	490	0	293	48	245
278	Ponnani	2/7/2018 12:00:00 AM	624	312	104	104	104	568	213	71	284	0	208	66	142
279	Ponnani	3/26/2018 12:00:00 AM	480	180	60	240	0	428	160.5	53.5	214	0	120	13	107
280	Ponnani	2/25/2019 12:00:00 AM	1016	381	129	506	0	976	366	124	486	0	254	10	241
281	Tharur	5/29/2017 12:00:00 AM	3369	1684.5	561.5	561.5	561.5	3508	1315.5	438.5	1754	0	1123	216	877
282	Tharur	10/30/2017 12:00:00 AM	1344	672	224	224	224	1396	523.5	174.5	698	0	448	99	349
283	Tharur	11/29/2017 12:00:00 AM	315	157.5	52.5	52.5	52.5	312	117	39	156	0	105	27	78
284	Tharur	2/25/2019 12:00:00 AM	1896	711	237	948	0	1808	678	226	904	0	474	22	432
285	Tirur	4/24/2017 12:00:00 AM	240	120	40	40	40	288	108	36	144	0	80	8	72
286	Tirur	10/30/2017 12:00:00 AM	630	315	105	105	105	628	235.5	78.5	314	0	210	53	157

287	Tirur	11/29/2017 12:00:00 AM	240	120	40	40	40	40	204	76.5	25.5	102	0	80	29	51
288	Tirur	2/7/2018 12:00:00 AM	1014	507	169	169	169	169	296	111	37	148	0	338	264	74
289	Tirur	1/30/2019 12:00:00 AM	236	88.5	29.5	118	0	232	232	87	29	116	0	59	1	58
290	Tirur	5/29/2017 12:00:00 AM	141	70.5	23.5	23.5	23.5	23.5	164	61.5	20.5	82	0	47	6	41
291	Tirur	11/29/2017 12:00:00 AM	639	319.5	106.5	106.5	106.5	106.5	652	244.5	81.5	326	0	213	50	163
292	Tirur	2/7/2018 12:00:00 AM	249	124.5	41.5	41.5	41.5	41.5	212	79.5	26.5	106	0	83	30	53
293	Tirur	3/26/2018 12:00:00 AM	212	79.5	26.5	106	0	144	144	54	18	72	0	53	17	36
294	Tirur	2/25/2019 12:00:00 AM	124	46.5	15.5	62	0	112	112	42	14	56	0	31	3	28
295	Valanchery	9/27/2017 12:00:00 AM	747	373.5	124.5	124.5	124.5	124.5	824	309	103	412	0	249	43	206
296	Valanchery	9/27/2017 12:00:00 AM	198	99	33	33	33	33	208	78	26	104	0	66	14	52
297	Valanchery	2/7/2018 12:00:00 AM	237	118.5	39.5	39.5	39.5	39.5	256	96	32	128	0	79	15	61
298	Valanchery	3/26/2018 12:00:00 AM	92	34.5	11.5	46	0	92	92	34.5	11.5	46	0	23	0	23
299	Cherplassy	2/25/2019 12:00:00 AM	888	333	113	442	0	836	836	313.5	106.5	416	0	222	13	209
300	Cherplassy	3/21/2017 12:00:00 AM	300	150	50	50	50	50	400	150	50	200	0	100	0	100
301	Cherplassy	11/29/2017 12:00:00 AM	1122	561	187	187	187	187	1320	495	165	660	0	374	44	330
302	Thathamangalam	3/21/2017 12:00:00 AM	942	471	157	157	157	157	1140	427.5	142.5	570	0	314	29	285
303	Thathamangalam	10/30/2017 12:00:00 AM	627	313.5	104.5	104.5	104.5	104.5	708	265.5	88.5	354	0	209	32	1

✓

304	Chittur- Thathamangalam	11/29/2017 12:00:00 AM	135	67.5	22.5	22.5	22.5	22.5	22.5	152	57	19	76	0	45	-	38
305	Chittur- Thathamangalam	2/7/2018 12:00:00 AM	150	75	25	25	25	25	25	168	63	21	84	0	50	8	42
306	Chittur- Thathamangalam	1/30/2019 12:00:00 AM	828	310.5	127.5	390	0	820	307.5	126.5	386	2	20	0	20	2	205
307	Mannarkad-I	3/21/2017 12:00:00 AM	372	186	62	62	62	492	184.5	61.5	246	4	124	0	124	4	120
308	Mannarkad-I	10/30/2017 12:00:00 AM	1290	645	215	215	215	1636	613.5	204.5	818	21	430	0	430	21	409
309	Mannarkad-I	2/7/2018 12:00:00 AM	114	57	19	19	19	128	48	16	64	6	38	0	38	6	32
310	Mannarkad-I	2/25/2019 12:00:00 AM	1132	424.5	141.5	566	0	1104	414	138	552	7	283	0	283	7	276
311	Ottappalam	3/21/2017 12:00:00 AM	1278	639	213	213	213	1476	553.5	184.5	738	57	426	0	426	57	369
312	Ottappalam	10/30/2017 12:00:00 AM	981	490.5	163.5	163.5	163.5	1056	396	132	528	63	32	0	32	63	264
313	Ottappalam	2/7/2018 12:00:00 AM	438	219	73	73	73	496	186	62	248	22	146	0	146	22	124
314	Ottappalam	1/30/2019 12:00:00 AM	2532	949.5	348.5	1234	0	2364	886.5	327.5	1150	42	633	0	633	42	591
315	Palakkad	5/26/2016 12:00:00 AM	1815	907.5	302.5	302.5	302.5	1702	675	225	753	155	605	49	605	155	450
316	Palakkad	9/27/2017 12:00:00 AM	1029	514.5	171.5	171.5	171.5	1136	426	142	568	59	343	0	343	59	284
317	Palakkad	9/27/2017 12:00:00 AM	1143	571.5	190.5	190.5	190.5	1196	448.5	149.5	598	82	381	0	381	82	299
318	Palakkad	11/29/2017 12:00:00 AM	---	388.5	129.5	129.5	129.5	736	276	92	368	75	259	0	259	75	184
319	Palakkad	2/7/2018 12:00:00 AM	483	241.5	80.5	80.5	80.5	508	190.5	63.5	254	34	161	0	161	34	127
320	Palakkad	3/26/2018 12:00:00 AM	492	184.5	61.5	246	0	408	153	51	204	21	123	0	123	21	102

5

321	Palakkad	1/30/2019 12:00:00 AM	2740	1027.5	452.5	1260	0	2576	966	432	1178	0	685	41	644
322	Pattambi	3/21/2017 12:00:00 AM	543	271.5	90.5	90.5	90.5	664	249	83	332	0	181	15	166
323	Pattambi	9/27/2017 12:00:00 AM	285	142.5	47.5	47.5	47.5	316	118.5	39.5	158	0	95	16	9
324	Pattambi	10/30/2017 12:00:00 AM	525	262.5	87.5	87.5	87.5	592	222	74	296	0	175	27	148
325	Pattambi	11/29/2017 12:00:00 AM	159	79.5	26.5	26.5	26.5	188	70.5	23.5	94	0	53	6	47
326	Pattambi	1/30/2019 12:00:00 AM	652	244.5	85.5	322	0	616	231	81	304	0	163	9	154
327	Shoranur	3/21/2017 12:00:00 AM	198	99	33	33	33	256	96	32	128	0	66	2	64
328	Shoranur	9/27/2017 12:00:00 AM	1203	601.5	200.5	200.5	200.5	1236	463.5	154.5	618	0	401	92	309
329	Shoranur	10/30/2017 12:00:00 AM	354	177	59	59	59	392	147	49	196	0	118	20	98
330	Shoranur	2/7/2018 12:00:00 AM	384	192	64	64	64	472	177	59	236	0	128	10	118
331	Shoranur	2/25/2019 12:00:00 AM	1320	495	165	660	0	1236	463.5	154.5	618	0	330	21	309
332	Adoor	5/29/2017 12:00:00 AM	141	70.5	23.5	23.5	23.5	156	58.5	19.5	78	0	47	8	39
333	Adoor	11/29/2017 12:00:00 AM	177	88.5	29.5	29.5	29.5	228	85.5	28.5	114	0	59	2	5
334	Adoor	3/26/2018 12:00:00 AM	208	78	26	104	0	192	72	24	96	0	52	4	48
335	Adoor	1/30/2019 12:00:00 AM	408	153	51	204	0	408	153	51	204	0	102	0	102
336	Pandalam	3/21/2017 12:00:00 AM	306	153	51	51	51	312	117	39	156	0	102	24	78
337	Pandalam	10/30/2017 12:00:00 AM	927	463.5	154.5	154.5	154.5	796	298.5	99.5	398	0	309	110	199

24



338	Pandalam	11/29/2017 12:00:00 AM	516	258	86	86	86	86	86	404	151.5	50.5	202	0	172	-1	101
339	Pandalam	2/7/2018 12:00:00 AM	273	136.5	45.5	45.5	45.5	45.5	45.5	228	85.5	28.5	114	0	91	31	57
340	Pandalam	1/30/2019 12:00:00 AM	656	246	82	328	328	328	0	656	246	82	328	0	164	0	164
341	Parhanamthi	3/26/2016 12:00:00 AM	639	319.5	106.5	106.5	106.5	106.5	106.5	569	252	84	181.5	51.5	213	45	168
342	Parhanamthi	10/30/2017 12:00:00 AM	1101	550.5	183.5	183.5	183.5	183.5	183.5	896	336	112	448	0	367	143	324
343	Parhanamthi	11/29/2017 12:00:00 AM	207	103.5	34.5	34.5	34.5	34.5	34.5	156	58.5	19.5	78	0	69	30	39
344	Parhanamthi	1/30/2019 12:00:00 AM	696	261	87	348	348	348	0	592	222	74	296	0	174	26	148
345	Thiruvalla	1/30/2019 12:00:00 AM	540	262.5	117.5	220	220	220	0	492	184.5	111.5	196	0	135	12	123
346	Thiruvalla	1/18/2017 12:00:00 AM	1083	541.5	180.5	180.5	180.5	180.5	180.5	756	294	98	350	14	361	165	196
347	Thiruvalla	10/30/2017 12:00:00 AM	147	73.5	24.5	24.5	24.5	24.5	24.5	140	52.5	17.5	70	0	49	14	35
348	Attungal	3/21/2017 12:00:00 AM	120	60	20	20	20	20	20	144	54	18	72	0	40	1	36
349	Attungal	9/27/2017 12:00:00 AM	102	51	17	17	17	17	17	116	43.5	14.5	58	0	34	5	29
350	Attungal	10/30/2017 12:00:00 AM	174	87	29	29	29	29	29	188	70.5	23.5	94	0	58	11	47
351	Attungal	11/29/2017 12:00:00 AM	66	33	11	11	11	11	11	64	24	8	32	0	22	6	16
352	Attungal	2/7/2018 12:00:00 AM	75	37.5	12.5	12.5	12.5	12.5	12.5	80	30	10	40	0	25	5	20
353	Attungal	1/30/2019 12:00:00 AM	244	91.5	36.5	116	116	116	0	236	88.5	35.5	112	0	61	2	59
354	Nedumangal	1/18/2017 12:00:00 AM	2550	1275	425	425	425	425	425	3172	1189.5	396.5	1586	0	850	57	703

6

355	Nedumanga d	2/7/2018 12:00:00 AM	2454	1227	409	409	409	409	2180	817.5	272.5	1090	0	818	273	545
356	Nedumanga d	9/27/2017 12:00:00 AM	1626	813	271	271	271	271	1740	652.5	217.5	870	0	542	107	135
357	Nedumanga d	3/26/2018 12:00:00 AM	512	192	64	256	0	424	159	53	212	22	0	128	22	106
358	Nedumanga d	1/30/2019 12:00:00 AM	528	198	80	250	0	508	190.5	77.5	240	5	0	132	5	127
359	Neyyattinkar a	3/21/2017 12:00:00 AM	1500	750	250	250	250	1868	700.5	233.5	934	33	0	500	33	467
360	Neyyattinkar a	10/30/2017 12:00:00 AM	5004	2502	834	834	834	4172	1564.5	521.5	2086	625	0	1668	625	1043
361	Neyyattinkar a	1/30/2019 12:00:00 AM	860	322.5	155.5	382	0	744	279	141	324	29	0	215	29	186
362	Thiruvananthapuram Thiruvananthapuram	3/21/2017 12:00:00 AM	4191	2095.5	698.5	698.5	698.5	4940	1852.5	617.5	2470	162	0	1397	162	235
363	Thiruvananthapuram Thiruvananthapuram	9/27/2017 12:00:00 AM	5586	2793	931	931	931	6788	2545.5	848.5	3394	165	0	1862	165	1697
364	Thiruvananthapuram Thiruvananthapuram	10/30/2017 12:00:00 AM	5637	2818.5	939.5	939.5	939.5	6880	2580	860	3440	159	0	1879	159	1720
365	Thiruvananthapuram Thiruvananthapuram	2/7/2018 12:00:00 AM	6453	3226.5	1075.5	1075.5	1075.5	7856	2946	982	3928	187	0	2151	187	1964
366	Thiruvananthapuram Thiruvananthapuram	3/26/2018 12:00:00 AM	2352	882	294	1176	0	2096	786	262	1048	64	0	588	64	521
367	Thiruvananthapuram Thiruvananthapuram	1/30/2019 12:00:00 AM	5136	1926	642	2568	0	5096	1911	637	2548	10	0	1284	10	271
368	Varkala Varkala	3/21/2017 12:00:00 AM	783	391.5	130.5	130.5	130.5	736	276	92	368	7	0	261	7	381
369	Varkala Varkala	9/27/2017 12:00:00 AM	369	184.5	61.5	61.5	61.5	460	172.5	57.5	230	8	0	123	8	115
370	Varkala Varkala	10/30/2017 12:00:00 AM	114	57	19	19	19	120	45	15	60	8	0	38	8	30
371	Varkala Varkala	1/30/2019 12:00:00 AM	692	259.5	86.5	346	0	664	249	83	332	7	0	173	7	166
372	Chalakudy Chalakudy	3/21/2017 12:00:00 AM	234	117	39	39	39	257	100.5	33.5	117.5	11	5.5	78	11	67

373	Chalakudy	10/30/2017 12:00:00 AM	582	291	97	97	612	229.5	76.5	306	0	194	41	153
374	Chalakudy	2/7/2018 12:00:00 AM	90	45	15	15	104	39	13	52	0	30	4	26
375	Chalakudy	3/26/2018 12:00:00 AM	156	58.5	19.5	78	124	46.5	15.5	62	0	39	8	31
376	Chalakudy	1/30/2019 12:00:00 AM	472	177	81	214	412	154.5	73.5	184	0	118	15	103
377	Chavakkad	1/18/2017 12:00:00 AM	1065	532.5	177.5	177.5	1167	495	165	430.5	76.5	355	25	330
378	Chavakkad	9/27/2017 12:00:00 AM	1599	799.5	266.5	266.5	1032	387	129	516	0	533	25	258
379	Chavakkad	1/30/2019 12:00:00 AM	920	345	127	448	772	289.5	108.5	374	0	230	37	193
380	Guruvayoor	3/21/2017 12:00:00 AM	1182	591	197	197	1128	423	141	564	0	394	112	282
381	Guruvayoor	10/30/2017 12:00:00 AM	324	162	54	54	388	145.5	48.5	194	0	108	11	97
382	Guruvayoor	2/7/2018 12:00:00 AM	528	264	88	88	564	211.5	70.5	282	0	176	35	141
383	Guruvayoor	1/30/2019 12:00:00 AM	2292	859.5	344.5	1088	1908	715.5	296.5	896	0	573	96	477
384	Irinjalakuda	3/21/2017 12:00:00 AM	552	276	92	92	652	244.5	81.5	326	0	184	21	165
385	Irinjalakuda	10/30/2017 12:00:00 AM	657	328.5	109.5	109.5	704	264	88	352	0	219	43	176
386	Irinjalakuda	2/7/2018 12:00:00 AM	81	40.5	13.5	13.5	68	25.5	8.5	34	0	27	10	17
387	Irinjalakuda	3/26/2018 12:00:00 AM	480	180	60	240	380	142.5	47.5	190	0	120	25	95
388	Irinjalakuda	1/30/2019 12:00:00 AM	896	336	136	424	844	316.5	129.5	398	0	224	13	211
389	Kodungallur	3/21/2017 12:00:00 AM	507	253.5	84.5	84.5	632	237	79	316	0	169	11	158
390	Kodungallur	10/30/2017 12:00:00 AM	2265	1132.5	377.5	377.5	2484	931.5	310.5	1242	0	755	134	621

2.

391	Kodungallur	2/7/2018 12:00:00 AM	294	147	49	49	49	268	100.5	33.5	134	0	98	31	5
392	Kodungallur	3/26/2018 12:00:00 AM	188	70.5	23.5	94	0	164	61.5	20.5	82	0	47	6	41
393	Kodungallur	1/30/2019 12:00:00 AM	1296	486	258	552	0	1048	393	227	428	0	324	62	362
394	Kannamkula m	3/21/2017 12:00:00 AM	774	387	129	129	129	848	318	106	424	0	258	46	212
395	Kannamkula m	11/29/2017 12:00:00 AM	996	498	166	166	166	1004	376.5	125.5	502	0	332	81	251
396	Kannamkula m	3/26/2018 12:00:00 AM	2020	757.5	252.5	1010	0	1180	442.5	147.5	590	0	505	210	295
397	Kannamkula m	1/30/2019 12:00:00 AM	1060	397.5	132.5	530	0	916	343.5	114.5	458	0	265	36	229
398	Thrissur	5/26/2016 12:00:00 AM	810	405	135	135	135	570	243	81	307	39	230	85	185
399	Thrissur	1/18/2017 12:00:00 AM	612	306	102	102	102	532	201	67	262	2	204	70	134
400	Thrissur	10/30/2017 12:00:00 AM	1473	736.5	245.5	245.5	245.5	1024	384	128	512	0	491	235	256
401	Thrissur	2/7/2018 12:00:00 AM	87	43.5	14.5	14.5	14.5	64	24	8	32	0	29	13	16
402	Thrissur	1/30/2019 12:00:00 AM	3168	1188	450	1530	0	2896	1086	416	1394	0	792	68	131
403	Wadakkanch ery	3/21/2017 12:00:00 AM	1977	988.5	329.5	329.5	329.5	2220	832.5	277.5	1110	0	659	104	555
404	Wadakkanch ery	10/30/2017 12:00:00 AM	1740	870	290	290	290	1512	567	189	756	0	580	302	378
405	Wadakkanch ery	3/26/2018 12:00:00 AM	980	367.5	122.5	490	0	820	307.5	102.5	410	0	245	40	205
406	Wadakkanch ery	2/25/2019 12:00:00 AM	1296	486	166	644	0	1136	426	146	564	0	324	40	381
407	Kalpetta	5/26/2016 12:00:00 AM	774	387	129	129	129	660	286.5	95.5	226	52	258	67	191
408	Kalpetta	1/30/2019 12:00:00 AM	800	300	126	374	0	728	273	117	338	0	200	18	182
409	Kalpetta	3/26/2018	176	66	22	88	0	172	64.5	21.5	86	0	14	1	13

✓

**Annexure XXX: Proposal of 7 BLC (New) projects submitted by the State of Uttarakhand**

**Rs. in lakh**

Sl. NO.	Name of U.B	Beneficiary details					Amount (in lakhs)				
		Gen	SC	St	OBC	Total	Total Cost of Project	Central Assistance @ □ 1.5 Lakh/house	State Share	Beneficiary Share	1st Installment 40% of Central Assistance
1	Nanakmatta	0	1	13	0	14	49.42	21	7	21.42	8.4
2	Haldwani	82	9	0	21	112	395.36	168	56	171.36	67.2
3	Pirankaliyar	43	5	0	137	185	636.4	277.5	92.5	266.4	111
4	Roorkee	11	1	0	12	24	82.56	36	12	34.56	14.4
5	Sitarganj	18	11	0	39	68	240.04	102	34	104.04	40.8
6	Gaya	2	9	0	0	11	48.18	16.5	5.5	26.18	6.6
7	Uttarkashi	0	7	0	8	15	65.7	22.5	7.5	35.7	9
	<b>TOTAL</b>	<b>156</b>	<b>43</b>	<b>13</b>	<b>217</b>	<b>429</b>	<b>1517.66</b>	<b>643.5</b>	<b>214.5</b>	<b>659.66</b>	<b>257.40</b>

*hdy*

[illegible]

**Annexure XXXI: Salient Details of 155 BLC( New) proposals submitted by State of Tamil Nadu**

**Rs. in lakh**

Sl. No	District	Name of the City	No of units	Beneficiary Details				Financial Details				
				General	SC	ST	OBC	Project cost	GoI Grant Share	GoTN Share	Beneficiary Share	1st Installment of Central Assistance
1	Thiruvallur	Chennai	120	0	17	0	103	360.00	180.00	72.00	108.00	72.00
2	Thiruvallur	Chennai	105	0	40	0	65	315.00	157.50	63.00	94.50	63.00
3	Thiruvallur	Chennai	120	2	17	0	101	360.00	180.00	72.00	108.00	72.00
4	Thiruvallur	Chennai	115	0	25	0	90	345.00	172.50	69.00	103.50	69.00
5	Thiruvallur	Chennai	75	0	10	5	60	225.00	112.50	45.00	67.50	45.00
6	Thiruvallur	Chennai	120	2	14	0	104	360.00	180.00	72.00	108.00	72.00
7	Thiruvallur	Chennai	105	0	40	0	65	315.00	157.50	63.00	94.50	63.00
8	Thiruvallur	Chennai	55	0	10	0	45	165.00	82.50	33.00	49.50	33.00
9	Kancheepuram	Mangadu	30	0	10	0	20	90.00	45.00	18.00	27.00	18.00
10	Kancheepuram	Thirunelmalai	35	0	12	0	23	105.00	52.50	21.00	31.50	21.00
11	Kancheepuram	Kancheepuram	30	0	22	0	8	90.00	45.00	18.00	27.00	18.00
12	Kancheepuram	Kancheepuram	115	0	68	0	47	345.00	172.50	69.00	103.50	69.00
13	Thiruvallur	Chennai	150	110	15	0	25	450.00	225.00	90.00	135.00	90.00
14	Thiruvallur	Chennai	100	0	82	10	8	300.00	150.00	60.00	90.00	60.00

5

15	Thiruvallur	Chennai	100	0	95	0	5	300.00	150.00	60.00	90.00	60.00
16	Thiruvallur	Chennai	100	0	46	0	54	300.00	150.00	60.00	90.00	60.00
17	Thiruvallur	Chennai	40	0	36	0	4	120.00	60.00	24.00	36.00	24.00
18	Kancheepuram	Chennai	405	0	285	0	120	1215.00	607.50	243.00	364.50	243.00
19	Chengalpattu	Chennai	430	0	345	0	85	1290.00	645.00	258.00	387.00	258.00
20	Chengalpattu	Chennai	360	20	250	0	90	1080.00	540.00	216.00	324.00	216.00
21	Chengalpattu	Chennai	198	0	143	0	55	594.00	297.00	118.80	178.20	118.80
22	Chengalpattu	Chengalpattu	55	20	35	0	0	165.00	82.50	33.00	49.50	33.00
23	Kancheepuram	Perungalathur	50	10	22	0	18	150.00	75.00	30.00	45.00	30.00
24	Chennai	Chennai	90	25	18	4	43	270.00	135.00	54.00	81.00	54.00
25	Thiruvallur	Chennai	100	14	32	20	34	300.00	150.00	60.00	90.00	60.00
26	Thiruvallur	Chennai	300	41	131	54	74	900.00	450.00	180.00	270.00	180.00
27	Thiruvallur	Chennai	150	13	71	34	32	450.00	225.00	90.00	135.00	90.00
28	Thiruvallur	Chennai	250	19	129	56	46	750.00	375.00	150.00	225.00	150.00
29	Chennai	Chennai	171	17	21	1	132	513.00	256.50	102.60	153.90	102.60
30	Thiruvallur	Chennai	80	8	39	20	13	240.00	120.00	48.00	72.00	48.00
31	Kancheepuram	Chennai	290	15	72	0	203	870.00	435.00	174.00	261.00	174.00
32	Kancheepuram	Mahabalipuram	40	0	28	0	12	120.00	60.00	24.00	36.00	24.00

8/



33	Kancheepuram	Chennai	60	0	40	0	20	180.00	90.00	36.00	54.00	36.00
34	Kancheepuram	Chennai	390	19	78	0	293	1170.00	585.00	234.00	351.00	234.00
35	Kancheepuram	Chennai	410	21	82	0	307	1230.00	615.00	246.00	369.00	246.00
36	Thiruvallur	Chennai	315	0	243	0	72	945.00	472.50	189.00	283.50	189.00
37	Ranipet	Chennai	185	0	120	43	22	555.00	277.50	111.00	166.50	111.00
38	Thiruvallur	Chennai	355	0	275	23	57	1065.00	532.50	213.00	319.50	213.00
39	Ranipet	Chennai	245	0	168	14	63	735.00	367.50	147.00	220.50	147.00
40	Chengalpattu	Chennai	140	0	74	0	66	420.00	210.00	84.00	126.00	84.00
41	Kancheepuram	Chennai	85	0	53	0	32	255.00	127.50	51.00	76.50	51.00
42	Kancheepuram	Chennai	205	0	111	0	94	615.00	307.50	123.00	184.50	123.00
43	Kancheepuram	Chennai	150	0	85	0	65	450.00	225.00	90.00	135.00	90.00
44	Kancheepuram	Kancheepuram	285	0	161	0	124	855.00	427.50	171.00	256.50	171.00
45	Chengalpattu	Chennai	155	0	75	0	80	465.00	232.50	93.00	139.50	93.00
46	Chengalpattu	Chennai	99	0	60	0	39	297.00	148.50	59.40	89.10	59.40
47	Kancheepuram	Chennai	77	0	48	0	29	231.00	115.50	46.20	69.30	46.20
48	Kancheepuram	Kancheepuram	380	0	236	0	144	1140.00	570.00	228.00	342.00	228.00
49	Kancheepuram	Chennai	228	0	176	0	52	684.00	342.00	136.80	205.20	136.80

5

50	Chengalpattu	Chennai	100	10	61	0	29	300.00	150.00	60.00	90.00	60.00
51	Kancheepuram	Chennai	450	10	200	0	240	1350.00	675.00	270.00	405.00	270.00
52	Kancheepuram	Walajabad	350	0	179	0	171	1050.00	525.00	210.00	315.00	210.00
53	Kancheepuram	Chennai	250	0	135	0	115	750.00	375.00	150.00	225.00	150.00
54	Kancheepuram	Chennai	250	5	130	0	115	750.00	375.00	150.00	225.00	150.00
55	Vellore	Vellore	100	0	11	0	89	300.00	150.00	60.00	90.00	60.00
56	Vellore	Pennathur TP	70	0	22	0	48	210.00	105.00	42.00	63.00	42.00
57	Ranipet	Ranipet	87	1	21	0	65	261.00	130.50	52.20	78.30	52.20
58	Ranipet	Kaveripakkam TP	100	0	30	0	70	300.00	150.00	60.00	90.00	60.00
59	Ranipet	Walajapet	75	0	2	0	73	225.00	112.50	45.00	67.50	45.00
60	Krishnagiri	Uthangarai TP	150	0	8	0	142	450.00	225.00	90.00	135.00	90.00
61	Krishnagiri	Denkanikottai TP	70	0	21	0	49	210.00	105.00	42.00	63.00	42.00
62	Krishnagiri	Kelamangalam TP	50	0	12	0	38	150.00	75.00	30.00	45.00	30.00
63	Tiruvannamalai	Vettavalam TP	100	0	9	1	90	300.00	150.00	60.00	90.00	60.00
64	Tiruvannamalai	Pudhupalayam TP	100	0	16	0	84	300.00	150.00	60.00	90.00	60.00
65	Tiruvannamalai	Chepet TP	100	0	9	0	91	300.00	150.00	60.00	90.00	60.00
66	Tiruvannamalai	Chengam TP	50	0	4	0	46	150.00	75.00	30.00	45.00	30.00
67	Tirupathur	Natampalli TP	37	0	3	0	34	111.00	55.50	22.20	33.30	22.20

45/

68	Tirupathur	Udhayendhiram TP	100	0	30	0	70	300.00	150.00	60.00	90.00	60.00
69	Vellore	Pallikonda TP	80	11	23	0	46	240.00	120.00	48.00	72.00	48.00
70	Tirupathur	Alangayam TP	130	0	12	0	118	390.00	195.00	78.00	117.00	78.00
71	Tiruvannamalai	Tiruvannamalai	119	0	5	0	114	357.00	178.50	71.40	107.10	71.40
72	Tiruppur	Chinnakampalayam TP	40	0	19	0	21	120.00	60.00	24.00	36.00	24.00
73	Erode	Bhavani	15	0	2	0	13	45.00	22.50	9.00	13.50	9.00
74	Erode	Punjai Thotakurichi TP	11	0	6	0	5	33.00	16.50	6.60	9.90	6.60
75	Erode	Modakkurichi TP	20	0	14	0	6	60.00	30.00	12.00	18.00	12.00
76	Coimbatore	Moopetipalayam TP	50	0	26	0	24	150.00	75.00	30.00	45.00	30.00
77	Coimbatore	Coimbatore	200	23	47	0	130	600.00	300.00	120.00	180.00	120.00
78	Coimbatore	Coimbatore	50	0	22	0	28	150.00	75.00	30.00	45.00	30.00
79	Coimbatore	Coimbatore	100	0	25	0	75	300.00	150.00	60.00	90.00	60.00
80	Coimbatore	Gudalur TP No.2	50	0	16	15	19	150.00	75.00	30.00	45.00	30.00
81	Coimbatore	Coimbatore	75	1	23	0	51	225.00	112.50	45.00	67.50	45.00
82	Coimbatore	Kilkundah TP	100	0	84	11	5	300.00	150.00	60.00	90.00	60.00
83	Coimbatore	Coimbatore	50	13	19	0	18	150.00	75.00	30.00	45.00	30.00
84	Coimbatore	Vetrikaranputhur TP	100	0	0	80	20	300.00	150.00	60.00	90.00	60.00

85	Coimbatore	Vetrikaranpudur TP	50	0	0	40	10	150.00	75.00	30.00	45.00	30.00
86	Coimbatore	Odayakulam TP	50	0	12	0	38	150.00	75.00	30.00	45.00	30.00
87	Coimbatore	Sirumugai TP	18	0	7	0	11	54.00	27.00	10.80	16.20	10.80
88	Coimbatore	Annur TP	13	0	6	0	7	39.00	19.50	7.80	11.70	7.80
89	Coimbatore	Coimbatore	29	0	11	0	18	87.00	43.50	17.40	26.10	17.40
90	Coimbatore	Samalapuram TP	10	0	0	0	10	30.00	15.00	6.00	9.00	6.00
91	Coimbatore	Coimbatore	50	3	16	0	31	150.00	75.00	30.00	45.00	30.00
92	Coimbatore	Coimbatore	50	0	22	0	28	150.00	75.00	30.00	45.00	30.00
93	Coimbatore	Coimbatore	40	0	21	0	19	120.00	60.00	24.00	36.00	24.00
94	Tiruppur	Coimbatore	50	0	12	0	38	150.00	75.00	30.00	45.00	30.00
95	Nilgiris	Avinashi	20	0	12	0	8	60.00	30.00	12.00	18.00	12.00
96	Nilgiris	Adigaratty TP	108	0	108	0	0	324.00	162.00	64.80	97.20	64.80
97	Nilgiris	Kilkundah TP	32	0	32	0	0	96.00	48.00	19.20	28.80	19.20
98	Nilgiris	Idulci TP	34	0	34	0	0	102.00	51.00	20.40	30.60	20.40
99	Nilgiris	Naduvattam TP	7	0	0	7	0	21.00	10.50	4.20	6.30	4.20
100	Nilgiris	Nelhyalam	312	0	312	0	0	936.00	468.00	187.20	280.80	187.20
101	Nilgiris	Gudalur	56	0	56	0	0	168.00	84.00	33.60	50.40	33.60
102	Nilgiris	Kotagiri TP	28	0	28	0	0	84.00	42.00	16.80	25.20	16.80

85/

103	Nilgiris	Coonoor	7	0	7	0	0	21.00	10.50	4.20	6.30	4.20
104	Thanjavur	Melatur TTP	25	0	8	0	17	75.00	37.50	15.00	22.50	15.00
105	Thanjavur	Thathiyengarpet TTP	30	0	7	0	23	90.00	45.00	18.00	27.00	18.00
106	Thanjavur	Arimalam TTP	54	0	11	0	43	162.00	81.00	32.40	48.60	32.40
107	Thanjavur	Kalakudi TTP	30	0	15	0	15	90.00	45.00	18.00	27.00	18.00
108	Thanjavur	Thanjavur	51	0	6	0	45	153.00	76.50	30.60	45.90	30.60
109	Virudhunagar	Chettiyarpatti TTP	78	13	0	0	65	234.00	117.00	46.80	70.20	46.80
110	Virudhunagar	V. Puthupatti TTP	42	0	33	0	9	126.00	63.00	25.20	37.80	25.20
111	Virudhunagar	Seithur TTP	36	0	8	0	28	108.00	54.00	21.60	32.40	21.60
112	Virudhunagar	Thiruthangal TTP	150	0	70	0	80	450.00	225.00	90.00	135.00	90.00
113	Virudhunagar	Mallankinaru TTP	50	4	8	0	38	150.00	75.00	30.00	45.00	30.00
114	Virudhunagar	Alwarthurichi TTP	171	0	6	0	165	513.00	256.50	102.60	153.90	102.60
115	Virudhunagar	Mukkudal TTP	76	0	6	0	70	228.00	114.00	45.60	68.40	45.60
116	Virudhunagar	Tenkasi TTP	50	10	17	0	23	150.00	75.00	30.00	45.00	30.00
117	Virudhunagar	Kariyapatti TTP	25	0	5	0	20	75.00	37.50	15.00	22.50	15.00
118	Virudhunagar	Sivilliputhur	110	18	5	0	87	330.00	165.00	66.00	99.00	66.00
119	Tirunelveli	Vikramasingapuram	180	0	26	0	154	540.00	270.00	108.00	162.00	108.00
120	Tirunelveli	Panakudi TTP	106	16	5	0	85	318.00	159.00	63.60	95.40	63.60

8.

121	Thirunelveli	Vadakarai Keelpidagai TP	150	0	25	0	125	450.00	225.00	90.00	135.00	90.00
122	Kanyakumari	Arumanai TP	25	0	0	0	25	75.00	37.50	15.00	22.50	15.00
123	Kanyakumari	Nagercoil	75	0	0	0	75	225.00	112.50	45.00	67.50	45.00
124	Kanyakumari	Padmanabapuram	30	4	7	0	19	90.00	45.00	18.00	27.00	18.00
125	Kanyakumari	Palugai TP	40	0	0	0	40	120.00	60.00	24.00	36.00	24.00
126	Kanyakumari	Puthalam TP	20	0	0	0	20	60.00	30.00	12.00	18.00	12.00
127	Kanyakumari	Puthukadai TP	40	11	9	0	20	120.00	60.00	24.00	36.00	24.00
128	Kanyakumari	Thengampudhur TP	30	0	0	0	30	90.00	45.00	18.00	27.00	18.00
129	Kanyakumari	Kumarapuram TP	30	1	7	0	22	90.00	45.00	18.00	27.00	18.00
130	Kanyakumari	Kudanalur TP	40	1	3	0	36	120.00	60.00	24.00	36.00	24.00
131	Kanyakumari	Attoor TP	40	9	2	0	29	120.00	60.00	24.00	36.00	24.00
132	Kanyakumari	Kulasekaram TP	60	0	2	0	58	180.00	90.00	36.00	54.00	36.00
133	Kanyakumari	Anjagramm TP	24	0	5	0	19	72.00	36.00	14.40	21.60	14.40
134	Kanyakumari	Mylady TP	16	0	1	0	15	48.00	24.00	9.60	14.40	9.60
135	Kanyakumari	Nagercoil TP	65	0	0	0	65	195.00	97.50	39.00	58.50	39.00
136	Kanyakumari	Eraniel TP	20	0	2	0	18	60.00	30.00	12.00	18.00	12.00
137	Kanyakumari	Thingal Nagar TP	25	0	1	0	24	75.00	37.50	15.00	22.50	15.00
138	Kanyakumari	Mulagumoodu TP	20	1	5	0	14	60.00	30.00	12.00	18.00	12.00

8/

139	Kanyakumari	Thiruvithancode TP	35	0	4	0	31	105.00	52.50	21.00	31.50	21.00
140	Kanyakumari	Vilavoor TP	50	1	7	0	42	150.00	75.00	30.00	45.00	30.00
141	Kanyakumari	Ponmanai TP	50	0	3	0	47	150.00	75.00	30.00	45.00	30.00
142	Kanyakumari	Thirparappu TP	150	3	6	0	141	450.00	225.00	90.00	135.00	90.00
143	Kanyakumari	Thiruvattar TP	50	0	4	0	46	150.00	75.00	30.00	45.00	30.00
144	Thoothukudi	Alwarthirunagai TP	35	3	12	0	20	105.00	52.50	21.00	31.50	21.00
145	Thoothukudi	Perungulam TP	29	0	3	0	26	87.00	43.50	17.40	26.10	17.40
146	Thoothukudi	Perungulam TP	100	0	2	0	98	300.00	150.00	60.00	90.00	60.00
147	Sivagangai	Puduvayal TP	40	0	5	0	35	120.00	60.00	24.00	36.00	24.00
148	Sivagangai	Singampunari TP	20	0	6	0	14	60.00	30.00	12.00	18.00	12.00
149	Theni	Udamapalayam TP	23	1	2	0	20	69.00	34.50	13.80	20.70	13.80
150	Theni	Ilanurmathanpatti TP	15	0	0	0	15	45.00	22.50	9.00	13.50	9.00
151	Theni	Thamarakkulam TP	16	0	7	0	9	48.00	24.00	9.60	14.40	9.60
152	Madurai	T. Kalupatti TP	33	0	2	0	31	99.00	49.50	19.80	29.70	19.80
153	Madurai	Periyur TP	80	0	3	0	77	240.00	120.00	48.00	72.00	48.00
154	Salem	Narasingsapuram	20	0	4	0	16	60.00	30.00	12.00	18.00	12.00
155	Salem	Thammampatti	100	0	19	0	81	300.00	150.00	60.00	90.00	60.00
Total			15851	529	6601	438	8283	47553.00	23776.50	9510.60	14265.90	9510.60

4

405

**Annexure XXXI – B : Salient Details of 55 AHP Proposals submitted by State of Tamil Nadu**

Rs. in lakh

Sl. No	District	Name of the City	No of units	Project cost	Central Assistance @ 1.5 lakh/house	Rs State Share	Beneficiary Share	1st Instalment of 40% Central Assistance
1	Kancheepuram	Kancheepuram	332	4150.00	498.00	2324.00	1328.00	199.20
2	Chengalpattu	Chengalpattu	64	704.00	96.00	448.00	160.00	38.40
3	Vellore	Vellore	160	1741.91	240.00	1120.00	381.91	96.00
4	Krishnagiri	Krishnagiri	336	3830.00	504.00	2352.00	974.00	201.60
5	Ranipet	Ranipet	352	3838.00	528.00	2464.00	846.00	211.20
6	Tenkasi	Kadayanallur	480	4804.80	720.00	3360.00	724.80	288.00
7	Kanyakumari	Nagercoil	64	636.41	96.00	448.00	92.41	38.40
8	Kanyakumari	Aralvmozhi	288	2821.42	432.00	2016.00	373.42	172.80
9	Theni	Theni	546	6279.00	819.00	3822.00	1638.00	327.60
10	Chennai	Chennai	78	1014.00	117.00	546.00	351.00	46.80
11	Chennai	Chennai	520	6760.00	780.00	3640.00	2340.00	312.00
12	Chennai	Chennai	106	1378.00	159.00	742.00	477.00	63.60

*W*



13	Chennai	Chennai	300	4723.87	450.00	2100.00	2173.87	180.00
14	Chennai	Chennai	600	8040.00	900.00	4200.00	2940.00	360.00
15	Chennai	Chennai	96	1355.00	144.00	672.00	539.00	57.60
16	Chengalpattu	Perungalathur TP	396	5284.00	594.00	2772.00	1918.00	237.60
17	Chennai	Chennai	328	3706.00	492.00	2296.00	918.00	196.80
18	Thiruvallur	Chennai	520	6734.00	780.00	3640.00	2314.00	312.00
19	Thiruvallur	Chennai	1040	13522.00	1560.00	7280.00	4682.00	624.00
20	Thiruvallur	Chennai	460	6141.00	690.00	3220.00	2231.00	276.00
21	Thiruvallur	Chennai	944	12418.00	1416.00	6608.00	4394.00	566.40
22	Thiruvallur	Chennai	780	10141.00	1170.00	5460.00	3511.00	468.00
23	Kancheepuram	Chennai	72	983.57	108.00	504.00	371.57	43.20
24	Nagapattinam	Vedaranyam	516	5115.75	774.00	3612.00	729.75	309.60
25	Nagapattinam	Vedaranyam	300	3076.41	450.00	2100.00	526.41	180.00
26	Nagapattinam	Vedaranyam	528	7909.34	792.00	3696.00	3421.34	316.80
27	Kallakurichi	Ulundurpettai	512	5074.33	768.00	3584.00	722.33	307.20
28	Cuddalore	Cuddalore	272	2709.13	408.00	1904.00	397.13	163.20
29	Coimbatore	Coimbatore	520	4940.00	780.00	3640.00	520.00	312.00
30	Coimbatore	Coimbatore	112	1064.08	168.00	784.00	112.08	67.20
31	Coimbatore	Annur TP	348	3445.20	522.00	2436.00	487.20	208.80

4

32	Erode	Bhavani	272	2584.00	408.00	1904.00	272.00	163.20
33	Erode	Ammapettai TP	464	4408.00	696.00	3248.00	464.00	278.40
34	Erode	Modakurichi TP	480	4761.60	720.00	3360.00	681.60	288.00
35	Erode	Kasipalayam TP	448	4453.12	672.00	3136.00	645.12	268.80
36	Erode	Sathyamangalam	528	5148.00	792.00	3696.00	660.00	316.80
37	Karur	Karur	528	5146.77	792.00	3696.00	658.77	316.80
38	Tiruppur	Tiruppur	192	1910.40	288.00	1344.00	278.40	115.20
39	Tiruppur	Avinashi TP	240	2388.00	360.00	1680.00	348.00	144.00
40	Tiruppur	Tiruppur	120	1206.00	180.00	840.00	186.00	72.00
41	Dharmapuri	Dharmapuri	288	2885.76	432.00	2016.00	437.76	172.80
42	Dharmapuri	Harur TP	420	4116.00	630.00	2940.00	546.00	252.00
43	Dharmapuri	Pennagaram	464	4547.20	696.00	3248.00	603.20	278.40
44	Dharmapuri	Dharmapuri	3376	33827.52	5064.00	23632.00	5131.52	2025.60
45	Dharmapuri	Dharmapuri	272	2843.92	408.00	1904.00	531.92	163.20
46	Dharmapuri	Harur TP	504	4939.20	756.00	3528.00	655.20	302.40
47	Dharmapuri	Harur TP	912	8937.60	1368.00	6384.00	1185.60	547.20
48	Dharmapuri	B.Mallapuram TP	280	2805.60	420.00	1960.00	425.60	168.00
49	Dharmapuri	Pappireddipatti TP	192	1881.60	288.00	1344.00	249.60	115.20
50	Dharmapuri	Pennagaram	272	2665.60	408.00	1904.00	353.60	163.20

24/

51	Dharmapuri	Dharmapuri	608	6092.16	912.00	4256.00	924.16	364.80
52	Salem	Mettur	128	1236.00	192.00	896.00	148.00	76.80
53	Salem	Salem	636	6232.80	954.00	4452.00	826.80	381.60
54	Namakkal	Pallipalayam	520	6099.43	780.00	3640.00	1679.43	312.00
55	Chennai	Chennai	1824	22727.04	2736.00	12768.00	7223.04	1094.40
<b>AHP - Total</b>			<b>25938</b>	<b>288183.54</b>	<b>38907.00</b>	<b>181566.00</b>	<b>67710.54</b>	<b>15562.80</b>

*Handwritten signature*

**Annexure XXXII -A : Cancellation of 27 AHP projects of construction of 15,125 houses submitted by State of Tamil Nadu**

Sl. No	CSMC meeting	District	Name of the City	Approved units	Deletion proposed	Revised Cost					SLSMC approval No. & date	Reason for curtailment/Deletion
						No of units	Project cost	GoI Grant Share	GoTN Share	Beneficiary Share		
1	27th / 30.10.17	Cuddalore	Cuddalore	512	512	0	0	0	0	0	Through Circulation on 04.06.2020	Land Issue
2	30th / 07.02.18	Nagapattinam	Nagapattinam	128	128	0	0	0	0	0		Land Issue
3		Cuddalore	Cuddalore	160	160	0	0	0	0	0		Land Issue
4		Thanjavur	Thanjavur	199	199	0	0	0	0	0	Land Issue	
30th CSMC Total						487	487	0	0.00	0.00	0.00	
5	33 / 27.04.18	Chennai	Chennai	1008	1008	0	0	0	0	0	Through Circulation on 04.06.2020	Beneficiaries not willing
6	35th / 25.06.18	Thanjavur	Kumbakonam	128	128	0	0	0	0	0		Land Issue
7	40th / 28.11.18	Tiruppur	Moodakurichi T.P.	528	528	0	0	0	0	0		Land Issue
8	42nd / 30.01.19	Chennai	Chennai	2016	2016	0	0	0	0	0	Through Circulation on 04.06.2020	Beneficiaries not willing
9		Chennai	Chennai	2772	2772	0	0	0	0	0		Beneficiaries not willing
10		Nagapattinam	Nagapattinam	504	504	0	0	0	0	0		Land Issue

667

11		Chennai	Chennai	540	540	0	0	0	0	0		Beneficiaries not willing
12		Chennai	Chennai	760	760	0	0	0	0	0		Beneficiaries not willing
13		Chennai	Chennai	180	180	0	0	0	0	0		Beneficiaries not willing
14		Chennai	Chennai	70	70	0	0	0	0	0		Beneficiaries not willing
15		Chennai	Chennai	96	96	0	0	0	0	0		Beneficiaries not willing
16		Chennai	Chennai	504	504	0	0	0	0	0		Beneficiaries not willing
17		Chennai	Chennai	490	490	0	0	0	0	0		Beneficiaries not willing
18		Chennai	Chennai	1120	1120	0	0	0	0	0		Beneficiaries not willing
19		Chennai	Chennai	65	65	0	0	0	0	0		Beneficiaries not willing
20		Erode	Modakurichi TP	360	360	0	0	0	0	0		I and Issue
42nd CSMC Total				9477	9477	0	0.00	0.00	0.00	0.00		
21	44th / 28.06.19	Chennai	Chennai	20	20	0	0	0	0	0	Through Circulation on 04.06.2020	Beneficiaries not willing
22		Chennai	Chennai	32	32	0	0	0	0	0		Beneficiaries not willing
44th CSMC Total				52	52	0	0	0	0	0		

*h*

23	46th / 29.08.19	The Nilgiris	Kethi TP	136	136	0	0	0	0	0	0		Land Issue
24	47th / 25.09.19	Chennai	Chennai	7	7	0	0	0	0	0	0		Beneficiaries not willing
25		Chennai	Chennai	1152	1152	0	0	0	0	0	0		Duplication of GIFT, proposal
47th CSMC Total				1159	1159	0	0	0	0	0	0		
26	50th / 27.12.19	Chennai	Chennai	1126	1126	0	0	0	0	0	0		Beneficiaries not willing
27		Chennai	Chennai	512	512	0	0	0	0	0	0		Beneficiaries not willing
50th CSMC Total				1638	1638	0	0	0	0	0	0		
Grand Total				15125	15125	0	0	0	0	0	0		

✓

**Annexure XXXII-B: Curtailment of 1222 houses in 11 AHP projects approved submitted by the State of Tamil Nadu**

Sl. No	CSMC meeting	District	Name of the City	Approved units	Deletion proposed	Revised units					Revised Cost				
						Gen	SC	ST	OBC	Total	No of units	Project cost	GoI Grant Share	GoTN Share	Beneficiary Share
1	5 / 25.01.16	Nagapattinam	Nagapattinam	336	16					320	320	2464	480.00	1600.00	384.00
2	30 / 07.02.18	Chennai	Chennai	600	80					520	520	7087.60	780.00	3120.00	3187.60
3		Chennai	Chennai	100	20					80	80	1044.00	120.00	480.00	44.00
<b>30th CSMC Total</b>				<b>700</b>	<b>100</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>600</b>	<b>600</b>	<b>8131.60</b>	<b>900.00</b>	<b>3600.00</b>	<b>3631.60</b>
4	35 / 25.06.18	Thiruvallur	Chennai	576	16					560	560	6984.13	840.00	3360.00	2784.13
5	35 / 25.06.18	Chennai	Chennai	396	76					320	320	4384.40	480.00	1920.00	1984.40
<b>35th CSMC Total</b>				<b>972</b>	<b>92</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>880</b>	<b>880</b>	<b>11368.53</b>	<b>1320.00</b>	<b>5280.00</b>	<b>4768.53</b>
6	42 / 30.01.19	Chennai	Chennai	840	138					702	702	9126.00	1053.00	4914.00	3159.00

7	42 / 30.01.19	Chennai	Chennai	280	28					252	252	3276.00	378.00	1764.00	1134.00
8	42 / 30.01.19	Chennai	Chennai	1116	288					828	828	10764.00	1242.00	5796.00	3726.00
9	42 / 30.01.19	Chennai	Chennai	448	52					396	396	4811.40	594.00	2772.00	1445.40
10	42 / 30.01.19	Chennai	Chennai	2080	504					1576	1576	21244.48	2364.00	11032.00	7818.48
42nd CSMC Total				4764	1010	0	0	0	0	3754	3754	49221.88	5631.00	26278.00	17312.88
11	43 / 25.02.19	Thiruvallur	Chennai	704	4					700	700	9444.03	1050.00	4200.00	4194.03
Grand Total				7476	1222	0	0	0	0	6254	6254	80630.04	9381	40958	30291.04

✓



**Annexure XXXII - C : Curtailment of 1,25,240 houses in 460 BLC projects submitted by State of Tamil Nadu**

(Rs in lakhs)

S. No	Name of the District	Name of the City	CSMC No/ Date	Sanctioned ( Rs in Lakh)				Revised (Rs in Lakh)				Details of Houses				Community Details			
				Project Cost	Central Assistance	GoTN share	Beneficiary Share	Total Project cost	Central Assistance	GoTN share	Beneficiary Share	No of Beneficiary As Per DPR	Proposed for curtailment	Revised Sanction	General OBC	SC	ST	General +SC +ST	
1	Dindigul	Dindigul	04th CSMC 12/21/2015	602.7	430.5	172.20	0.00	702.00	351.00	140.40	210.60	287	53	234	156	76	2	234	
2	Chennai	Chennai	04th CSMC 12/21/2015	770.7	550.5	220.20	0.00	711.00	355.50	142.20	213.30	367	130	237	155	82	0	237	
3	Trichirappalli	Trichirappalli	04th CSMC 12/21/2015	3773.7	2695.5	1078.20	0.00	4044.00	2022.00	808.80	1213.20	1797	449	1348	545	795	8	1348	
4	Coimbatore	Coimbatore	04th CSMC 12/21/2015	611.10	436.50	174.60	0.00	831	415.50	166.20	249.30	291	14	277	262	15	0	277	
5	Chennai	Chennai	04th CSMC 12/21/2015	1058.40	756.00	302.40	0.00	1092	546.00	218.40	327.60	504	140	364	0	364	0	364	
6	Salem	Salem	04th CSMC 12/21/2015	3492.30	2494.50	997.80	0.00	4581	2290.50	916.20	1374.30	1663	136	1527	1190	327	10	1527	
7	Madurai	Madurai	04th CSMC 12/21/2015	1407.00	1005.00	402.00	0.00	1974.00	987.00	394.80	592.20	670	12	658	537	93	28	658	
8	Madurai	Madurai	04th CSMC 12/21/2015	846.30	604.50	241.80	0.00	1017.00	508.50	203.40	305.10	403	64	339	312	24	3	339	
9	Chennai	Chennai	04th CSMC 12/21/2015	1587.60	1134.00	453.60	0.00	1383.00	691.50	276.60	414.90	756	295	461	21	440	0	461	

6

415

10	Thoothukudi	Thoothukudi	04th CSMC 12/21/2015	684.60	489.00	195.60	0.00	873.00	436.50	174.60	261.90	326	35	291	163	121	7	291
11	Erode	Erode	04th CSMC 12/21/2015	325.50	232.50	93.00	0.00	405.00	202.50	81.00	121.50	155	20	135	14	121	0	135
12	Trunelveli	Trunelveli	04th CSMC 12/21/2015	617.40	441.00	176.40	0.00	795.00	397.50	159.00	238.50	294	29	265	67	188	111	265
13	Chennai	Chennai	05th CSMC 1/25/2016	1599	799.5	319.80	479.70	1089.00	544.50	217.80	326.70	533	170	363	53	309	119	363
14	Chennai	Chennai	05th CSMC 1/25/2016	1737	868.5	347.40	521.10	846.00	423.00	169.20	253.80	579	297	282	11	266	5	282
15	Vellore	Ranipettai	05th CSMC 1/25/2016	3258	1629	651.60	977.40	2244.00	1122.00	448.80	673.20	1086	338	748	388	359	1	748
16	Chennai	Chennai	05th CSMC 1/25/2016	459	229.5	91.80	137.70	360.00	180.00	72.00	108.00	153	33	120	0	120	0	120
17	Madurai	Madurai	05th CSMC 1/25/2016	4086	2043	817.20	1225.80	12.00	6.00	2.40	3.60	1362	1358	4	4	0	0	4
18	Vellore	Vellore	05th CSMC 1/25/2016	1563.00	781.50	312.60	468.90	1083.00	541.50	216.60	324.90	521	160	361	239	119	3	361
19	Virudhunagar	Virudhunagar	05th CSMC 1/25/2016	234.00	117.00	46.80	70.20	192.00	96.00	38.40	57.60	78	14	64	15	49	0	64
20	Krishnagiri	Illosur	05th CSMC 1/25/2016	570.00	285.00	114.00	171.00	84.00	42.00	16.80	25.20	190	162	28	16	12	0	28
21	Chennai	Chennai	05th CSMC 1/25/2016	5310.00	2655.00	1062.00	1593.00	1740.00	870.00	348.00	522.00	1770	1190	580	444	135	1	580
22	Salem	Salem	09th CSMC 5/26/2016	3138.00	1569.00	627.60	941.40	2919	1459.50	583.80	875.70	1046	73	973	814	126	3	973

66/

23	Kauniyaku mari	Kauniyaku mari	09th CSMC 5/26/2016	1041.00	520.50	208.20	312.30	882	441.00	176.40	264.60	347	53	294	142	142	10	294
24	Ramanathapuram	Ramanathapuram	09th CSMC 5/26/2016	501.00	250.50	100.20	150.30	429.00	214.50	85.80	128.70	167	24	143	127	15	1	143
25	Tirunelveli	Tirunelveli	09th CSMC 5/26/2016	1266.00	633.00	253.20	379.80	1041.00	520.50	208.20	312.30	422	75	347	136	199	12	347
26	Madurai	Madurai	09th CSMC 5/26/2016	1017.00	508.50	203.40	305.10	969.00	484.50	193.80	290.70	339	16	323	266	32	25	323
27	Thoothukudi	Thoothukudi	09th CSMC 5/26/2016	1845.00	922.50	369.00	553.50	930.00	465.00	186.00	279.00	615	305	310	202	69	39	310
28	Chennai	Chennai	10th CSMC 7/22/2016	942	471	188.40	282.60	660.00	330.00	132.00	198.00	314	94	220	17	201	2	220
29	Tiruchirappalli	Tiruchirappalli	10th CSMC 7/22/2016	1530	765	306.00	459.00	1257.00	628.50	251.40	377.10	510	91	419	192	222	5	419
30	Chennai	Chennai	10th CSMC 7/22/2016	879.00	439.50	175.80	263.70	816	408.00	163.20	244.80	293	21	272	24	243	5	272
31	Chennai	Chennai	10th CSMC 7/22/2016	2094.00	1047.00	418.80	628.20	1917	958.50	383.40	575.10	698	59	639	534	100	5	639
32	Thoothukudi	Thoothukudi	10th CSMC 7/22/2016	3411.00	1705.50	682.20	1023.30	2439	1219.50	487.80	731.70	1137	324	813	665	133	15	813
33	Nagapattinam	Nagapattinam	10th CSMC 7/22/2016	642.00	321.00	128.40	192.60	339.00	169.50	67.80	101.70	214	101	113	90	23	0	113
34	Chennai	Chennai	10th CSMC 7/22/2016	900.00	450.00	180.00	270.00	666.00	333.00	133.20	199.80	300	78	222	157	65	0	222
35	Chennai	Chennai	10th CSMC 7/22/2016	630.00	315.00	126.00	189.00	435.00	217.50	87.00	130.50	210	65	145	32	98	15	145

5

417

36	Dindigul	Dindigul	10th CSMC 7/22/2016	1368.00	684.00	273.60	410.40	1149.00	574.50	229.80	344.70	456	73	383	295	88	0	383
37	Tirunelveli	Tirunelveli	10th CSMC 7/22/2016	2247.00	1123.50	449.40	674.10	1716.00	858.00	343.20	514.80	749	177	572	339	199	34	572
38	Tirunelveli	Tirunelveli	10th CSMC 7/22/2016	993.00	496.50	198.60	297.90	672.00	336.00	134.40	201.60	331	107	224	83	135	6	224
39	Tiruchirappalli	Tiruchirappalli	13th CSMC 9/30/2016	936	468	187.20	280.80	864.00	432.00	172.80	259.20	312	24	288	219	69	0	288
40	Coimbatore	Coimbatore	13th CSMC 9/30/2016	1563.00	781.50	312.60	468.90	1488	744.00	297.60	446.40	521	25	496	332	157	7	496
41	Coimbatore	Coimbatore	13th CSMC 9/30/2016	1923.00	961.50	384.60	576.90	1803	901.50	360.60	540.90	641	40	601	416	178	7	601
42	Coimbatore	Coimbatore	13th CSMC 9/30/2016	1533.00	766.50	306.60	459.90	957	478.50	191.40	287.10	511	192	319	238	80	1	319
43	Chennai	Chennai	13th CSMC 9/30/2016	492.00	246.00	98.40	147.60	171	85.50	34.20	51.30	164	107	57	7	50	0	57
44	Thiruvallur	Thiruvallur	13th CSMC 9/30/2016	693.00	346.50	138.60	207.90	465	232.50	93.00	139.50	231	76	155	2	152	1	155
45	Kanniyakumari	Kanniyakumari	13th CSMC 9/30/2016	2502.00	1251.00	500.40	750.60	1884	942.00	376.80	565.20	834	206	628	586	31	11	628
46	Chennai	Chennai	13th CSMC 9/30/2016	627.00	313.50	125.40	188.10	573	286.50	114.60	171.90	209	18	191	53	138	0	191
47	Erode	Erode	13th CSMC 9/30/2016	477.00	238.50	95.40	143.10	282.00	141.00	56.40	84.60	159	65	94	63	31	0	94
48	Nilgiris	Udhagamandalam	13th CSMC 9/30/2016	816.00	306.00	122.40	387.60	212.00	79.50	31.80	100.70	204	151	53	22	31	0	53

58

49	Tiruppur	Udumalairpettai	13th CSMC 9/30/2016	651.00	325.50	130.20	195.30	534.00	267.00	106.80	160.20	217	39	178	152	26	0	178
50	Tiruppur	Tiruppur	13th CSMC 9/30/2016	681.00	340.50	136.20	204.30	390.00	193.00	78.00	117.00	227	97	130	73	51	6	130
51	Tiruppur	Tiruppur	13th CSMC 9/30/2016	876.00	438.00	175.20	262.80	381.00	190.50	76.20	114.30	292	165	127	52	73	2	127
52	Nilgiris	Udhagamandalam	13th CSMC 9/30/2016	1264.00	474.00	189.60	600.40	488.00	183.00	73.20	231.80	316	194	122	61	61	0	122
53	Tiruppur	Tiruppur	13th CSMC 9/30/2016	981.00	490.50	196.20	294.30	636.00	318.00	127.20	190.80	327	115	212	93	118	1	212
54	Theocharukudi	Theocharukudi	13th CSMC 9/30/2016	3405.00	1702.50	681.00	1021.50	894.00	447.00	178.80	268.20	1135	837	298	208	50	40	298
55	Tiruppur	Udumalairpettai	13th CSMC 9/30/2016	1152.00	576.00	230.40	345.60	807.00	403.50	161.40	242.10	384	115	269	178	87	4	269
56	Tirunelveli	Tirunelveli	13th CSMC 9/30/2016	1527.00	763.50	305.40	458.10	549.00	274.50	109.80	164.70	509	326	183	77	75	31	183
57	Virudhunagar	Virudhunagar	13th CSMC 9/30/2016	1746.00	873.00	349.20	523.80	1326.00	663.00	265.20	397.80	582	140	442	409	32	1	442
58	Sivaganga	Sivaganga	13th CSMC 9/30/2016	1965.00	982.50	393.00	589.50	891.00	445.50	178.20	267.30	655	358	297	284	13	0	297
59	Chennai	Chennai	13th CSMC 9/30/2016	2115.00	1057.50	423.00	634.50	1011.00	505.50	202.20	303.30	705	368	337	109	228	0	337
60	Theocharukudi	Theocharukudi	13th CSMC 9/30/2016	2598.00	1299.00	519.60	779.40	990.00	495.00	198.00	297.00	866	536	330	153	109	68	330
61	Salem	Mettur	15th CSMC 11/22/2016	5913	2956.5	1182.60	1773.90	918.00	459.00	183.60	275.40	1971	1665	306	231	75	0	306

\$

62	Chennai	Chennai	15th CSMC 11/22/2016	438	219	87.60	131.40	297.00	148.50	59.40	89.10	146	47	99	40	58	1	99
63	Tiruppur	Santharanna nallur	15th CSMC 11/22/2016	633	316.5	126.60	189.90	456.00	228.00	91.20	136.80	211	59	152	121	31	0	152
64	Vellore	Melivishara m	15th CSMC 11/22/2016	3009	1504.5	601.80	902.70	1389.00	694.50	277.80	416.70	1003	540	463	427	36	0	463
65	Vellore	Jodarpet	15th CSMC 11/22/2016	5988	2994	1197.60	1796.4 0	3078.00	1539.00	615.60	923.40	1996	970	1026	890	120	16	1026
66	Krishnagur i	Krishnagur i	15th CSMC 11/22/2016	6291	3145.5	1258.20	1887.3 0	708.00	354.00	141.60	212.40	2097	1861	236	215	21	0	236
67	Coimbatore c	Mettrupalay am	15th CSMC 11/22/2016	162	81	32.40	48.60	114.00	57.00	22.80	34.20	54	16	38	12	24	2	38
68	Tiruchirap palli	Tiruchirap palli	15th CSMC 11/22/2016	198	99	39.60	59.40	120.00	60.00	24.00	36.00	66	26	40	21	18	1	40
69	Tiruchirap palli	Tiruvakudi	15th CSMC 11/22/2016	516	258	103.20	154.80	180.00	90.00	36.00	54.00	172	112	60	33	16	11	60
70	Chennai	Chennai	15th CSMC 11/22/2016	2019	1009.5	403.80	605.70	1539.00	769.50	307.80	461.70	673	160	513	67	415	1	513
71	Nilgiris	Nilgiris	15th CSMC 11/22/2016	1227.00	613.50	245.40	368.10	570	285.00	114.00	171.00	409	219	190	72	117	1	190
72	Nagapattin am	Nagapattin am	15th CSMC 11/22/2016	1200.00	600.00	240.00	360.00	237	118.50	47.40	71.10	400	321	79	53	26	0	79
73	Namakkal	Namakkal	15th CSMC 11/22/2016	297.00	148.50	59.40	89.10	225	112.50	45.00	67.50	99	24	75	72	3	0	75
74	Coimbatore c	Coimbatore c	15th CSMC 11/22/2016	3099.00	1549.50	619.80	929.70	2877	1438.50	575.40	863.10	1033	74	959	869	86	4	959

67

75	Coimbatore	Coimbatore	15th GSMC 11/22/2016	1239.00	619.50	247.80	371.70	1020	510.00	204.00	306.00	413	73	340	224	115	1	340
76	Coimbatore	Coimbatore	15th GSMC 11/22/2016	402.00	201.00	80.40	120.60	366	183.00	73.20	109.80	134	12	122	107	15	0	122
77	Chennai	Chennai	15th GSMC 11/22/2016	744.00	372.00	148.80	223.20	489	244.50	97.80	146.70	248	85	163	86	75	2	163
78	Chennai	Chennai	15th GSMC 11/22/2016	396.00	198.00	79.20	118.80	240	120.00	48.00	72.00	132	52	80	12	68	0	80
79	Chennai	Chennai	15th GSMC 11/22/2016	429.00	214.50	85.80	128.70	315	157.50	63.00	94.50	143	38	105	29	76	0	105
80	Chennai	Chennai	15th GSMC 11/22/2016	447.00	223.50	89.40	134.10	150	75.00	30.00	45.00	149	99	50	5	45	0	50
81	Chennai	Chennai	15th GSMC 11/22/2016	513.00	256.50	102.60	153.90	210	105.00	42.00	63.00	171	101	70	3	67	0	70
82	Chennai	Chennai	15th GSMC 11/22/2016	537.00	268.50	107.40	161.10	264	132.00	52.80	79.20	179	91	88	4	84	0	88
83	Chennai	Chennai	15th GSMC 11/22/2016	783.00	391.50	156.60	234.90	612	306.00	122.40	183.60	261	57	204	41	163	0	204
84	Kanchipuram	Kanchipuram	15th GSMC 11/22/2016	165.00	82.50	33.00	49.50	114	57.00	22.80	34.20	55	17	38	10	28	0	38
85	Thiruvallur	Thiruvallur	15th GSMC 11/22/2016	627.00	313.50	125.40	188.10	426	213.00	85.20	127.80	209	67	142	43	95	4	142
86	Chennai	Chennai	15th GSMC 11/22/2016	2877.00	1438.50	575.40	863.10	2589	1294.50	517.80	776.70	959	96	863	635	175	53	863
87	Salem	Salem	15th GSMC 11/22/2016	1404.00	702.00	280.80	421.20	555	277.50	111.00	166.50	468	283	185	179	4	2	185

4

421

88	Thoorhuk kudi	Thoorhuk kudi	15th CSNIC 11/22/2016	6459.00	3229.50	1291.80	1937.7 0	1404	702.00	280.80	421.20	2153	1685	468	377	55	36	468
89	Thoorhuk kudi	Thoorhuk kudi	15th CSNIC 11/22/2016	7896.00	3948.00	1579.20	2368.8 0	1479	739.50	295.80	443.70	2632	2139	493	369	91	33	493
90	Thoorhuk kudi	Thoorhuk kudi	15th CSNIC 11/22/2016	2883.00	1441.50	576.60	864.90	1323	661.50	264.60	396.90	961	520	441	367	61	13	441
91	Kanniyaku mari	Kanniyaku mari	15th CSNIC 11/22/2016	3684.00	1842.00	736.80	1105.2 0	1662	831.00	332.40	498.60	1228	674	554	494	55	5	554
92	Kanniyaku mari	Kanniyaku mari	15th CSNIC 11/22/2016	663.00	331.50	132.60	198.90	165	82.50	33.00	49.50	221	166	55	54	1	0	55
93	Kanniyaku mari	Kanniyaku mari	15th CSNIC 11/22/2016	492.00	246.00	98.40	147.60	168	84.00	33.60	50.40	164	108	56	49	1	6	56
94	Namakkal	Namakkal	15th CSNIC 11/22/2016	486.00	243.00	97.20	145.80	426	213.00	85.20	127.80	162	20	142	18	124	0	142
95	Tiruppur	Tiruppur	15th CSNIC 11/22/2016	2784.00	1392.00	556.80	835.20	2016	1008.00	403.20	604.80	928	256	672	348	306	18	672
96	Cuddalore	Cuddalore	15th CSNIC 11/22/2016	18486.0 0	9243.00	3697.20	5545.8 0	1734	867.00	346.80	520.20	6162	5584	578	451	127	0	578
97	Chennai	Chennai	15th CSNIC 11/22/2016	438.00	219.00	87.60	131.40	222	111.00	44.40	66.60	146	72	74	55	19	0	74
98	Namakkal	Namakkal	15th CSNIC 11/22/2016	144.00	72.00	28.80	43.20	135	67.50	27.00	40.50	48	3	45	34	11	0	15
99	Dharmapuri	Dharmapuri	15th CSNIC 11/22/2016	7446.00	3723.00	1489.20	2233.8 0	3414	1707.00	682.80	1024.20	2482	1344	1138	1052	83	3	1138
100	Namakkal	Namakkal	15th CSNIC 11/22/2016	651.00	325.50	130.20	195.30	501	250.50	100.20	150.30	217	50	167	157	10	0	167

457



101	Tiruvanna malai	Tiruvanna malai	15th CSNIC 11/22/2016	3684.00	1842.00	736.80	1105.2 0	1806	903.00	361.20	541.80	1228	636	602	513	58	1	602
102	Vilupputa m	Vilupputa m	15th CSNIC 11/22/2016	117.00	58.50	23.40	35.10	12.00	6.00	2.40	3.60	39	35	4	3	1	0	4
103	Madurai	Melur	15th CSNIC 11/22/2016	1800.00	900.00	360.00	540.00	699.00	349.50	139.80	209.70	600	367	233	232	1	0	233
104	Thirujavur	Kumbakonam	15th CSNIC 11/22/2016	309.00	154.50	61.80	92.70	225.00	112.50	45.00	67.50	103	28	75	72	3	0	75
105	Theni	Theni Allinagara m	15th CSNIC 11/22/2016	3147.00	1573.50	629.40	944.10	813.00	406.50	162.60	243.90	1049	778	274	188	83	0	274
106	Theni	Bodinayakanur	15th CSNIC 11/22/2016	3543.00	1771.50	708.60	1062.9 0	660.00	330.00	132.00	198.00	1181	961	220	204	15	1	220
107	Vellore	Ambur	15th CSNIC 11/22/2016	429.00	214.50	85.80	128.70	258.00	129.00	51.60	77.40	143	57	86	72	14	0	86
108	Tiruppur	Komaralingam	15th CSNIC 11/22/2016	438.00	219.00	87.60	131.40	393.00	196.50	78.60	117.90	146	15	131	62	68	1	131
109	Kannanathapuram	Kedakurati	15th CSNIC 11/22/2016	4629.00	2314.50	923.80	1388.7 0	1365.00	682.50	273.00	409.50	1343	1088	455	443	6	6	455
110	Tiruvanna malai	Arani	15th CSNIC 11/22/2016	480.00	240.00	96.00	144.00	288.00	144.00	57.60	86.40	160	64	96	87	8	1	96
111	Coimbatore	Annamalai	15th CSNIC 11/22/2016	522.00	261.00	104.40	156.60	516.00	258.00	103.20	154.80	174	2	172	151	21	0	172
112	Thiruvannamalai	Thiruvannamalai	15th CSNIC 11/22/2016	600.00	300.00	120.00	180.00	60.00	34.50	13.80	20.70	200	177	23	16	7	0	23
113	Dindigul	Chudanchantram	15th CSNIC 11/22/2016	6342.00	3171.00	1268.40	1902.6 0	690.00	345.00	138.00	207.00	2114	1884	230	155	69	6	230

423

423

114	Viluppuram	Kallakurichi	15th (S/NIC 11/22/2016	648.00	324.00	129.60	194.40	90.00	45.00	18.00	27.00	216	186	30	19	11	0	0	30
115	Karur	Karur	15th (S/NIC 11/22/2016	690.00	345.00	138.00	207.00	309.00	154.50	61.80	92.70	230	127	103	32	71	0	0	103
116	Perole	Perole	15th (S/NIC 11/22/2016	693.00	346.50	138.60	207.90	352.00	276.00	110.40	165.60	231	47	184	164	30	0	0	184
117	Nilgiris	Kidlagama ndalam	15th (S/NIC 11/22/2016	924.00	346.50	138.60	438.90	400.00	150.00	60.00	190.00	231	131	100	34	66	0	0	100
118	Chennai	Chennai	15th (S/NIC 11/22/2016	699.00	349.50	139.80	209.70	435.00	217.50	87.00	130.50	233	88	145	66	76	3	3	145
119	Pudukkottai	Pudukkottai	15th (S/NIC 11/22/2016	708.00	351.00	141.60	212.40	672.00	336.00	134.40	201.60	236	12	224	224	0	0	0	224
120	Pudukkottai	Aranthangal	15th (S/NIC 11/22/2016	717.00	358.50	143.40	215.10	537.00	268.50	107.40	161.10	239	60	179	175	4	0	0	179
121	Vellore	Tirupathur	15th (S/NIC 11/22/2016	780.00	390.00	156.00	234.00	498.00	249.00	99.60	149.40	260	94	166	50	113	3	3	166
122	Vellore	Walajpet	15th (S/NIC 11/22/2016	84.00	42.00	16.80	25.20	33.00	16.50	6.60	9.90	28	17	11	9	2	0	0	11
123	Salem	Salem	15th (S/NIC 11/22/2016	8895.00	4447.50	1779.00	2668.50	5052.00	2526.00	1010.40	1515.60	2965	1281	1684	1476	200	8	8	1684
124	Angalur	Angalur	15th (S/NIC 11/22/2016	900.00	450.00	180.00	270.00	66.00	33.00	13.20	19.80	300	278	22	16	5	1	1	22
125	Thuvannur	Thuvannur ipoonchi	15th (S/NIC 11/22/2016	900.00	450.00	180.00	270.00	84.00	42.00	16.80	25.20	300	272	28	26	2	0	0	28
126	Tiruppur	Tiruppur etta	15th (S/NIC 11/22/2016	933.00	466.50	186.60	279.90	519.00	259.50	103.80	155.70	311	138	173	124	47	3	3	173

127	Coimbatore	Pollachi	15th CSMC 11/22/2016	1038.00	519.00	207.60	311.40	948.00	474.00	189.60	284.40	346	30	316	233	83	0	316
128	Madurai	Thirumangalam	15th CSMC 11/22/2016	1050.00	525.00	210.00	315.00	531.00	265.50	106.20	159.30	350	173	177	171	6	0	177
129	Thirunelveli	Thirunelveli	15th CSMC 11/22/2016	1074.00	537.00	322.20	214.80	288.00	144.00	57.60	86.40	358	262	96	73	17	6	96
130	Thanjavur	Pattukkottai	15th CSMC 11/22/2016	1170.00	585.00	234.00	351.00	351.00	175.50	70.20	105.30	390	273	117	98	19	0	117
131	Arniyalar	Jayankondam	15th CSMC 11/22/2016	1200.00	600.00	240.00	360.00	471.00	235.50	94.20	141.30	400	243	157	108	47	2	157
132	Chedhokore	Pannuthi	15th CSMC 11/22/2016	1200.00	600.00	240.00	360.00	561.00	280.50	112.20	168.30	400	213	187	130	57	0	187
133	Nilgiris	Udhagamandalam	15th CSMC 11/22/2016	1230.00	615.00	246.00	369.00	651.00	325.50	130.20	195.30	410	193	217	80	135	2	217
134	Chennai	Chennai	15th CSMC 11/22/2016	1230.00	615.00	246.00	369.00	384.00	192.00	76.80	115.20	410	282	128	3	125	0	128
135	Thiruvavur	Kuthanallur	15th CSMC 11/22/2016	1350.00	675.00	270.00	405.00	255.00	127.50	51.00	76.50	450	365	85	4	81	0	85
136	Perambalur	Perambalur	15th CSMC 11/22/2016	1362.00	681.00	272.40	408.60	912.00	456.00	182.40	273.60	454	150	304	55	245	4	304
137	Virudhunagar	Virudhunagar	15th CSMC 11/22/2016	1515.00	757.50	303.00	454.50	861.00	430.50	172.20	258.30	505	218	287	202	85	0	287
138	Madurai	Madurai	15th CSMC 11/22/2016	1554.00	777.00	310.80	466.20	1023.00	511.50	204.60	306.90	518	177	341	272	68	1	341
139	Coimbatore	Valparai	15th CSMC 11/22/2016	156.00	78.00	31.20	46.80	126.00	63.00	25.20	37.80	52	10	42	29	12	1	42

4

425

140	Madurai	Madurai	15th CSMC 11/22/2016	1560.00	780.00	312.00	468.00	1224.00	612.00	244.80	367.20	520	112	408	389	19	0	408
141	Tirunelveli	Tirunelveli	15th CSMC 11/22/2016	1605.00	802.50	321.00	481.50	519.00	259.50	103.80	155.70	535	362	173	76	58	39	173
142	Karur	Kulthalai	15th CSMC 11/22/2016	162.00	81.00	32.40	48.60	129.00	64.50	25.80	38.70	54	11	43	29	14	0	43
143	Tirerai	Tirerai Alinagaram	15th CSMC 11/22/2016	1674.00	837.00	334.80	502.20	414.00	207.00	82.80	124.20	558	420	138	135	3	0	138
144	Ramanathapuram	Rameswaram	15th CSMC 11/22/2016	1986.00	993.00	397.20	595.80	810.00	405.00	162.00	243.00	662	392	270	261	8	1	270
145	Krishnagiri	Hosur	15th CSMC 11/22/2016	2139.00	1069.50	427.80	641.70	81.00	40.50	16.20	24.30	713	686	27	20	7	0	27
146	Nagapattinam	Mayiladuthurai	15th CSMC 11/22/2016	2187.00	1093.50	437.40	656.10	174.00	87.00	34.80	52.20	729	671	58	53	5	0	58
147	Vellore	Arcot	15th CSMC 11/22/2016	219.00	109.50	43.80	65.70	54.00	27.00	10.80	16.20	73	55	18	13	5	0	18
148	Ramanathapuram	Pacamanakudi	15th CSMC 11/22/2016	2196.00	1098.00	439.20	658.80	660.00	330.00	132.00	198.00	732	512	220	135	85	0	220
149	Nilgiris	Gudalur	15th CSMC 11/22/2016	2217.00	1108.50	443.40	665.10	894.00	447.00	178.80	268.20	739	441	298	179	117	2	298
150	Ramanathapuram	Ramanathapuram	15th CSMC 11/22/2016	2358.00	1179.00	471.60	707.40	591.00	295.50	118.20	177.30	786	589	197	151	46	0	197
151	Namakkal	Namakkal	15th CSMC 11/22/2016	2376.00	1188.00	475.20	712.80	1698.00	849.00	339.60	509.40	792	226	366	293	273	0	566
152	Dindigul	Kodakkana I	15th CSMC 11/22/2016	2469.00	1234.50	493.80	740.70	480.00	240.00	96.00	144.00	823	663	160	114	46	0	160

153	Sivaganga	Karakudi	15th CSMC / 11/22/2016	258.00	129.00	51.60	77.40	168.00	84.00	33.60	50.40	86	30	56	50	6	0	56
154	Tiruppur	Madathukulam	15th CSMC / 11/22/2016	294.00	147.00	58.80	88.20	276.00	138.00	55.20	82.80	98	6	92	56	36	0	92
155	Tirunelveli	Tirunelveli	18th CSMC / 1/18/2017	2100	1050	420.00	630.00	450.00	225.50	91.80	137.70	700	547	153	106	46	1	153
156	Coimbatore	Coimbatore	18th CSMC / 1/18/2017	2715.00	1357.50	543.00	814.50	2136	1068.00	427.20	640.80	905	193	712	574	137	1	712
157	Tiruppur	Tiruppur	18th CSMC / 1/18/2017	2046.00	1023.00	409.20	613.80	1140.00	570.00	228.00	342.00	682	302	380	220	155	5	380
158	Tiruppur	Tiruppur	18th CSMC / 1/18/2017	2106.00	1053.00	421.20	631.80	1596.00	798.00	319.20	478.80	702	170	532	192	340	0	532
159	Chennai	Chennai	21st CSMC / 4/24/2017	1500	750	300.00	450.00	528.00	264.00	105.60	158.40	500	324	176	42	132	2	176
160	Chennai	Chennai	21st CSMC / 4/24/2017	1065	532.5	213.00	319.50	189.00	94.50	37.80	56.70	355	292	63	28	35	0	63
161	Pudukkottai	Pudukkottai	21st CSMC / 4/24/2017	1062	531	212.40	318.60	717.00	358.50	143.40	215.10	354	115	239	201	38	0	239
162	Tirunelveli	Tirunelveli	21st CSMC / 4/24/2017	600	300	120.00	180.00	423.00	211.50	84.60	126.90	200	59	141	89	35	17	141
163	Tirunelveli	Tirunelveli	21st CSMC / 4/24/2017	3285.00	1642.50	657.00	985.50	1020	510.00	204.00	306.00	1095	755	340	190	149	1	340
164	Tirunelveli	Tirunelveli	21st CSMC / 4/24/2017	1599.00	799.50	319.80	479.70	549	274.50	109.80	164.70	533	350	183	88	95	0	183
165	Kanniyakumari	Kanniyakumari	21st CSMC / 4/24/2017	2187.00	1093.50	437.40	656.10	786	393.00	157.20	235.80	729	467	262	202	50	10	262

₹

427

166	Chennai	Chennai	21st CSNIC / 4/24/2017	780.00	390.00	156.00	234.00	180	90.00	36.00	54.00	260	200	60	18	42	0	60
167	Chennai	Chennai	21st CSNIC / 4/24/2017	792.00	396.00	158.40	237.60	129	64.50	25.80	38.70	264	221	43	17	26	0	43
168	Tiruppur	Tiruppur	21st CSNIC / 4/24/2017	276.00	138.00	55.20	82.80	198	99.00	39.60	59.40	92	26	66	41	25	0	66
169	Chennai	Chennai	21st CSNIC / 4/24/2017	2148.00	1074.00	429.60	644.40	3	1.50	0.60	0.90	716	715	1	0	1	0	1
170	Chennai	Chennai	21st CSNIC / 4/24/2017	105.00	52.50	21.00	31.50	99	49.50	19.80	29.70	35	2	33	1	29	0	33
171	Erode	Erode	21st CSNIC / 4/24/2017	2001.00	1000.50	400.20	600.30	939.00	469.50	187.80	281.70	667	354	313	210	103	0	313
172	Tiruppur	Kangayam	21st CSNIC / 4/24/2017	351.00	175.50	70.20	105.30	222.00	111.00	44.40	66.60	117	43	74	37	37	0	74
173	Tiruppur	Vellakoli	21st CSNIC / 4/24/2017	702.00	351.00	140.40	210.60	417.00	208.50	83.40	125.10	234	95	139	68	70	1	139
174	Madurai	Madurai	21st CSNIC / 4/24/2017	819.00	409.50	163.80	245.70	507.00	253.50	101.40	152.10	273	104	169	163	6	0	169
175	Chennai	Chennai	21st CSNIC / 4/24/2017	891.00	445.50	178.20	267.30	198.00	99.00	39.60	59.40	297	231	66	0	66	0	66
176	Erode	Erode	21st CSNIC / 4/24/2017	1584.00	792.00	316.80	475.20	480.00	240.00	96.00	144.00	528	368	160	75	85	0	160
177	Chennai	Chennai	21st CSNIC / 4/24/2017	1845.00	922.50	369.00	553.50	216.00	108.00	43.20	64.80	615	543	72	36	31	2	72
178	Chennai	Chennai	22nd CSNIC / 5/29/2017	450.00	225.00	90.00	135.00	171	85.50	34.20	51.30	150	93	57	7	50	0	57

✓

179	Nagapattinam	Nagapattinam	22nd CSMC / 5/29/2017	1485.00	742.50	297.00	445.50	201	100.50	40.20	60.30	495	428	67	54	13	0	67
180	Kancheepuram	Kancheepuram	22nd CSMC / 5/29/2017	444.00	222.00	88.80	133.20	312	156.00	62.40	93.60	148	44	104	67	36	1	104
181	Chennai	Chennai	22nd CSMC / 5/29/2017	720.00	360.00	144.00	216.00	621	310.50	124.20	186.30	240	33	207	118	89	0	207
182	Kancheepuram	Kancheepuram	22nd CSMC / 5/29/2017	1800.00	900.00	360.00	540.00	1197	598.50	239.40	359.10	600	201	399	70	328	1	399
183	Chennai	Chennai	22nd CSMC / 5/29/2017	825.00	412.50	165.00	247.50	183	91.50	36.60	54.90	275	214	61	11	50	0	61
184	Kancheepuram	Kancheepuram	22nd CSMC / 5/29/2017	2910.00	1455.00	582.00	873.00	1260	630.00	252.00	378.00	970	550	420	210	201	9	420
185	Kancheepuram	Kancheepuram	22nd CSMC / 5/29/2017	249.00	124.50	49.80	74.70	90	45.00	18.00	27.00	83	53	30	4	26	0	30
186	Kancheepuram	Kancheepuram	22nd CSMC / 5/29/2017	366.00	183.00	73.20	109.80	102	51.00	20.40	30.60	122	88	34	12	22	0	34
187	Thiruvallur	Thiruvallur	22nd CSMC / 5/29/2017	471.00	235.50	94.20	141.30	126	63.00	25.20	37.80	157	115	42	1	41	0	42
188	Chennai	Chennai	22nd CSMC / 5/29/2017	162.00	81.00	32.40	48.60	60	30.00	12.00	18.00	54	34	20	1	19	0	20
189	Thiruvallur	Thiruvallur	22nd CSMC / 5/29/2017	900.00	450.00	180.00	270.00	243	121.50	48.60	72.90	300	219	81	9	72	0	81
190	Namakkal	Namakkal	22nd CSMC / 5/29/2017	1614.00	807.00	322.80	484.20	1320	660.00	264.00	396.00	538	98	440	212	228	0	440
191	Namakkal	Namakkal	22nd CSMC / 5/29/2017	3366.00	1683.00	673.20	1009.80	576	288.00	115.20	172.80	1122	930	192	137	54	1	192

5

192	Salem	Salem	22nd CSNC / 5/29/2017	2280.00	1140.00	456.00	684.00	1992	996.00	398.40	597.60	760	96	664	395	269	0	664
193	Tirunelveli	Tirunelveli	22nd CSNC / 5/29/2017	7260.00	3630.00	1452.00	2178.00	1230	615.00	246.00	369.00	2420	2010	410	251	147	12	410
194	Kanniyakumari	Kanniyakumari	22nd CSNC / 5/29/2017	12129.00	6064.50	2425.80	3638.70	4605	2302.50	921.00	1381.50	4043	2508	1535	1437	95	3	1535
195	Salem	Salem	22nd CSNC / 5/29/2017	9153.00	4576.50	1830.60	2745.90	4314	2157.00	862.80	1294.20	3051	1613	1438	1294	144	0	1438
196	Salem	Salem	22nd CSNC / 5/29/2017	5478.00	2739.00	1095.60	1643.40	3648	1824.00	729.60	1094.40	1826	610	1216	1097	119	0	1216
197	Salem	Salem	22nd CSNC / 5/29/2017	1161.00	580.50	232.20	348.30	633	316.50	126.60	189.90	387	176	211	207	3	1	211
198	Tiruvattur	Tiruvattur	22nd CSNC / 5/29/2017	2277.00	1138.50	455.40	683.10	144	72.00	28.80	43.20	759	711	48	0	48	0	48
199	Cuddalore	Cuddalore	22nd CSNC / 5/29/2017	2403.00	1201.50	480.60	720.90	903	451.50	180.60	270.90	801	500	301	194	107	0	301
200	Kanchipuram	Kanchipuram	22nd CSNC / 5/29/2017	105.60	52.50	21.00	31.50	12	6.00	2.40	3.60	35	31	4	0	4	0	4
201	Chennai	Chennai	22nd CSNC / 5/29/2017	832.50	555.00	111.00	166.50	378.00	189.00	75.60	113.40	185	59	126	25	86	15	126
202	Karur	Karur	22nd CSNC / 5/29/2017	1092.00	546.00	218.40	327.60	549.00	274.50	109.80	164.70	364	181	183	115	66	2	183
203	Tiruvallur	Tiruttani	22nd CSNC / 5/29/2017	1512.00	756.00	302.40	453.60	966.00	483.00	193.20	289.80	504	182	322	110	152	60	322
204	Tiruvannamalai	Tiruvannamalai	22nd CSNC / 5/29/2017	3021.00	1510.50	604.20	906.30	2070.00	1035.00	414.00	621.00	1007	317	690	527	159	4	690

9/



205	Sivaganga	Devakottai	22nd CSMC / 5/29/2017	303.00	151.50	60.60	90.90	174.00	87.00	34.80	52.20	101	43	58	50	8	0	58
206	Cuddalore	Virudhachalam	22nd CSMC / 5/29/2017	3630.00	1815.00	726.00	1089.00	1323.00	661.50	264.60	396.90	1210	769	441	263	170	8	441
207	Cuddalore	Pannai	22nd CSMC / 5/29/2017	3675.00	1837.50	735.00	1102.50	366.00	183.00	73.20	109.80	1225	1103	122	81	41	0	122
208	Arivalur	Jayankondam	22nd CSMC / 5/29/2017	4317.00	2158.50	863.40	1295.10	444.00	222.00	88.80	133.20	1439	1291	148	104	42	2	148
209	Thiruvannur	Thiruvannur	22nd CSMC / 5/29/2017	438.00	219.00	87.60	131.40	30.00	15.00	6.00	9.00	146	136	10	7	3	0	10
210	Madurai	Uthampatti	22nd CSMC / 5/29/2017	459.00	229.50	91.80	137.70	255.00	127.50	51.00	76.50	153	68	85	83	2	0	85
211	Thanjavur	Kumbhakonam	22nd CSMC / 5/29/2017	594.00	297.00	118.80	178.20	129.00	64.50	25.80	38.70	198	155	43	33	10	0	43
212	Virudhunagar	Aruppukottai	22nd CSMC / 5/29/2017	597.00	298.50	119.40	179.10	264.00	132.00	52.80	79.20	199	111	88	80	8	0	88
213	Virudhunagar	Thiruthanpal	22nd CSMC / 5/29/2017	612.00	306.00	122.40	183.60	306.00	153.00	61.20	91.80	204	102	102	64	37	1	102
214	Thanjavur	Thanjavur	22nd CSMC / 5/29/2017	6207.00	3103.50	1241.40	1862.10	270.00	135.00	54.00	81.00	2069	1979	90	68	20	2	90
215	Thanjavur	Pattukkottai	22nd CSMC / 5/29/2017	66.00	33.00	13.20	19.80	63.00	31.50	12.60	18.90	22	1	21	15	6	0	21
216	Cuddalore	Nellikuppam	22nd CSMC / 5/29/2017	7248.00	3624.00	1449.60	2174.40	924.00	462.00	184.80	277.20	2416	2108	308	209	99	0	308
217	Madurai	Madurai	22nd CSMC / 5/29/2017	786.00	393.00	157.20	235.80	642.00	321.00	128.40	192.60	262	48	214	201	12	1	214

4

218	Theni	Quadalur	22nd CSNMC / 5/29/2017	870.00	435.00	174.00	261.00	387.00	193.50	77.40	116.10	290	161	129	109	20	0	129
219	Dindigul	Palani	22nd CSNMC / 5/29/2017	900.00	450.00	180.00	270.00	186.00	93.00	37.20	55.80	300	238	62	58	4	0	62
220	Tiruppur	Tiruppur	22nd CSNMC / 5/29/2017	1011.00	505.50	202.20	303.30	504.00	252.00	100.80	151.20	337	169	168	43	125	0	168
221	Theni	Kambam	22nd CSNMC / 5/29/2017	1050.00	525.00	210.00	315.00	204.00	102.00	40.80	61.20	350	282	68	68	0	0	68
222	Namakkal	Rasipuram	22nd CSNMC / 5/29/2017	1383.00	691.50	276.60	414.90	546.00	273.00	109.20	163.80	461	279	182	134	47	1	182
223	Viluppuram	Tindivanam	22nd CSNMC / 5/29/2017	1650.00	825.00	330.00	495.00	180.00	90.00	36.00	54.00	550	490	60	38	19	3	60
224	Thiruvannamalai	Manargudi	22nd CSNMC / 5/29/2017	1725.00	862.50	345.00	517.50	75.00	37.50	15.00	22.50	575	550	25	20	5	0	25
225	Irrode	Sathyamangalam	22nd CSNMC / 5/29/2017	1941.00	970.50	388.20	582.30	951.00	475.50	190.20	285.30	647	330	317	216	68	33	317
226	Nagapattinam	Vedaranyam	22nd CSNMC / 5/29/2017	2046.00	1023.00	409.20	613.80	603.00	301.50	120.60	180.90	682	481	201	145	56	0	201
227	Vellore	Pernampattu	22nd CSNMC / 5/29/2017	2091.00	1045.50	418.20	627.30	1377.00	688.50	275.40	413.10	697	238	459	204	252	3	159
228	Thiruvallur	Tiruttani	22nd CSNMC / 5/29/2017	216.00	108.00	43.20	64.80	81.00	40.50	16.20	24.30	72	45	27	0	27	0	27
229	Tirunelveli	Anbasamudram	22nd CSNMC / 5/29/2017	2178.00	1089.00	435.60	653.40	1236.00	618.00	247.20	370.80	726	314	412	283	122	7	412
230	Tirunelveli	Vikramasingapuram	22nd CSNMC / 5/29/2017	2217.00	1108.50	443.40	665.10	1323.00	661.50	264.60	396.90	739	298	441	390	51	0	441

8/

231	Vruehuna gar	Savilliputhur	22nd CSMC / 5/29/2017	2340.00	1170.00	468.00	702.00	486.00	243.00	97.20	145.80	780	618	162	114	46	2	162
232	Tiruppur	Dharpura m	22nd CSMC / 5/29/2017	264.00	132.00	52.80	79.20	105.00	52.50	21.00	31.50	88	53	35	10	25	0	35
233	Tiruvarur	Tiruvarura ipoondi	22nd CSMC / 5/29/2017	2670.00	1335.00	534.00	801.00	348.00	174.00	69.60	104.40	890	774	116	85	28	3	116
234	Vellore	Vaniyambadi	22nd CSMC / 5/29/2017	2703.00	1351.50	540.60	810.90	1404.00	702.00	280.80	421.20	901	433	468	317	147	4	468
235	Tiruni	Chinnamma nir	22nd CSMC / 5/29/2017	2850.00	1425.00	570.00	855.00	600.00	300.00	120.00	180.00	950	750	200	147	53	0	200
236	Tiruni	Pervyakula m	22nd CSMC / 5/29/2017	2850.00	1425.00	570.00	855.00	603.00	301.50	120.60	180.90	950	749	201	110	89	2	201
237	Negapattinam	Sirkali	22nd CSMC / 5/29/2017	2880.00	1440.00	576.00	864.00	1407.00	703.50	281.40	422.10	960	491	469	261	207	1	469
238	Tiruchirappalli	Tiruvaiyur	22nd CSMC / 5/29/2017	1992	996	398.40	597.60	168.00	84.00	33.60	50.40	664	608	56	20	32	4	56
239	Arivayalur	Arivayalur	22nd CSMC / 5/29/2017	3279	1639.5	655.80	983.70	738.00	369.00	147.60	221.40	1093	847	246	204	38	4	246
240	Vellore	Ancot	22nd CSMC / 5/29/2017	2940	1470	588.00	882.00	1629.00	814.50	325.80	488.70	980	437	543	459	84	0	543
241	Vellore	Gudiyatham	22nd CSMC / 5/29/2017	2745	1372.5	549.00	823.50	870.00	435.00	174.00	261.00	915	625	290	187	102	1	290
242	Villupputam	Villupputam	22nd CSMC / 5/29/2017	11361	5680.5	2272.20	3408.30	7875.00	3937.50	1575.00	2362.50	3787	1162	2623	1718	800	107	2623
243	Chennai	Chennai	22nd CSMC / 5/29/2017	1200	600	240.00	360.00	141.00	70.50	28.20	42.30	400	353	47	15	32	0	47

8

433

244	Thuchirap palli	Manappar ai	22nd CSNMC / 5/29/2017	153	76.5	30.60	45.90	84.00	42.00	16.80	25.20	51	23	28	23	5	0	28
245	Chennai	Chennai	22nd CSNMC / 5/29/2017	525	262.5	105.00	157.50	294.00	147.00	58.80	88.20	175	77	98	11	87	0	98
246	Thuchirap palli	Thuvakudi	22nd CSNMC / 5/29/2017	858	429	171.60	257.40	336.00	168.00	67.20	100.80	286	174	112	64	47	4	112
247	Kancheep uram	Pallavaram	22nd CSNMC / 5/29/2017	1146	573	229.20	343.80	336.00	168.00	67.20	100.80	382	270	112	16	96	0	112
248	Thurothuk kudi	Kovilpatti	24th CSNMC / 7/24/2017	4236	2118	847.20	1270.8 0	786.00	393.00	157.20	235.80	1412	1150	262	228	16	18	262
249	Kancheep uram	Kancheep uram	24th CSNMC / 7/24/2017	2004	1002	400.80	601.20	1302.00	651.00	260.40	390.60	668	234	434	132	271	31	434
250	Thiruppur	Thiruppur	24th CSNMC / 7/24/2017	978.00	489.00	195.60	293.40	882	441.00	176.40	264.60	326	32	294	124	119	1	294
251	Coimbatore c	Coimbatore c	24th CSNMC / 7/24/2017	1302.00	651.00	260.40	390.60	1086	543.00	217.20	325.80	434	72	362	326	35	1	362
252	Coimbatore c	Coimbatore c	24th CSNMC / 7/24/2017	960.00	480.00	192.00	288.00	447	223.50	89.40	134.10	320	171	149	28	95	26	149
253	Coimbatore c	Coimbatore c	24th CSNMC / 7/24/2017	243.00	121.50	48.60	72.90	234	117.00	46.80	70.20	81	3	78	55	23	0	78
254	Kanniyakur man	Kanniyakur man	24th CSNMC / 7/24/2017	690.00	345.00	138.00	207.00	459	229.50	91.80	137.70	230	77	153	139	14	0	153
255	Kancheep uram	Kancheep uram	24th CSNMC / 7/24/2017	930.00	465.00	186.00	279.00	765	382.50	153.00	229.50	310	35	235	57	193	5	235
256	Thirunelveli	Thirunelveli	24th CSNMC / 7/24/2017	1548.00	774.00	309.60	464.40	849	424.50	169.80	254.70	516	233	283	217	34	32	283

6

257	Kanniyakumari	Kanniyakumari	24th CSMC / 7/24/2017	681.00	340.50	136.20	204.30	438	219.00	87.60	131.40	227	81	146	133	13	0	146
258	Tirunelveli	Avadi	24th CSMC / 7/24/2017	606.00	303.00	121.20	181.80	426.00	213.00	85.20	127.80	202	60	142	77	65	0	142
259	Madurai	Madurai	24th CSMC / 7/24/2017	609.00	304.50	121.80	182.70	489.00	244.50	97.80	146.70	203	40	163	150	13	0	163
260	Madurai	Madurai	24th CSMC / 7/24/2017	615.00	307.50	123.00	184.50	531.00	265.50	106.20	159.30	205	28	177	170	6	1	177
261	Tirunelveli	Tenkasi	24th CSMC / 7/24/2017	1161.00	580.50	232.20	348.30	537.00	268.50	107.40	161.10	387	208	179	139	36	4	179
262	Madurai	Madurai	24th CSMC / 7/24/2017	1176.00	588.00	235.20	352.80	1002.00	501.00	200.40	300.60	392	58	334	334	0	0	334
263	Tirude	Tirude	24th CSMC / 7/24/2017	1464.00	732.00	292.80	439.20	756.00	378.00	151.20	226.80	488	236	252	211	41	0	252
264	Tiruppur	Komaralam	24th CSMC / 7/24/2017	171.00	85.50	34.20	51.30	144.00	72.00	28.80	43.20	57	9	48	22	25	1	48
265	Tirude	Bhavani	24th CSMC / 7/24/2017	1764.00	882.00	352.80	529.20	702.00	351.00	140.40	210.60	588	354	234	170	64	0	234
266	Tirunelveli	Vilakkamasi ngapuram	24th CSMC / 7/24/2017	1968.00	984.00	393.60	590.40	1269.00	634.50	253.80	380.70	656	233	423	384	35	4	423
267	Tirunelveli	Ambasamudram	24th CSMC / 7/24/2017	2187.00	1093.50	437.40	656.10	1728.00	864.00	345.60	518.40	729	153	576	405	162	9	576
268	Tirunelveli	Puliankudi	24th CSMC / 7/24/2017	2349.00	1174.50	469.80	704.70	1068.00	534.00	213.60	320.40	783	427	356	314	42	0	356
269	Dindigul	Dindigul	24th CSMC / 7/24/2017	2730.00	1365.00	546.00	819.00	1686.00	843.00	337.20	505.80	910	348	562	383	174	5	562

270	Chennai	Chennai	27th CSNIC / 10/30/2017	945	472.5	189.00	283.50	282.00	141.00	56.40	84.60	315	221	94	14	80	0	94
271	Thanjavur	Pudukkottai	27th CSNIC / 10/30/2017	2100	1050	420.00	630.00	1494.00	747.00	298.80	448.20	700	202	198	336	114	18	198
272	Theni	Gudalur	27th CSNIC / 10/30/2017	330	165	66.00	99.00	318.00	159.00	63.60	95.40	110	4	106	87	16	3	106
273	Krishnagur 1	Krishnagur 1	27th CSNIC / 10/30/2017	1500	750	300.00	450.00	318.00	159.00	63.60	95.40	500	394	106	98	8	0	106
274	Madurai	Madurai	27th CSNIC / 10/30/2017	24021	12010.5	4804.20	7206.3	19965.00	9982.50	3993.00	5989.50	8907	1352	6655	5487	1115	23	6655
275	Thanjavur	Thanjavur	27th CSNIC / 10/30/2017	12000	6000	2400.00	3600.0	7578.00	3789.00	1515.60	2273.40	4000	1474	2526	1672	820	34	2526
276	Tiruchirappalli	Manapparai	27th CSNIC / 10/30/2017	600	300	120.00	180.00	564.00	282.00	112.80	169.20	200	12	188	149	32	7	188
277	Pudukkottai	Pudukkottai	27th CSNIC / 10/30/2017	1524	762	304.80	457.20	1464.00	732.00	292.80	439.20	508	20	488	384	102	2	488
278	Thanjavur	Kumbakonam	27th CSNIC / 10/30/2017	1800	900	360.00	540.00	1230.00	615.00	246.00	369.00	600	190	410	309	85	16	410
279	Tiruchirappalli	Tiruchirappalli	27th CSNIC / 10/30/2017	18000	9000	3600.00	5400.0	10680.00	5340.00	2136.00	3204.00	6000	2440	3560	1910	1558	62	3560
280	Chennai	Chennai	27th CSNIC / 10/30/2017	732.00	366.00	146.40	219.60	192	96.00	38.40	57.60	244	180	64	2	62	0	64
281	Namakkal	Namakkal	27th CSNIC / 10/30/2017	300.00	150.00	60.00	90.00	84	42.00	16.80	25.20	100	72	28	25	3	0	28
282	Tiruppur	Tiruppur	27th CSNIC / 10/30/2017	2130.00	1065.00	426.00	639.00	1653	826.50	330.60	495.90	710	159	551	516	34	1	551

4/

283	Tiruppur	Tiruppur	27th CSMC / 10/30/2017	1326.00	663.00	265.20	397.80	852	426.00	170.40	255.60	442	158	284	270	13	1	284
284	Coimbatore	Coimbatore	27th CSMC / 10/30/2017	687.00	343.50	137.40	206.10	483	241.50	96.60	144.90	229	68	161	146	15	0	161
285	Tiruppur	Tiruppur	27th CSMC / 10/30/2017	120.00	60.00	24.00	36.00	99	49.50	19.80	29.70	40	7	33	12	21	0	33
286	Tiruppur	Tiruppur	27th CSMC / 10/30/2017	330.00	165.00	66.00	99.00	228	114.00	45.60	68.40	110	34	76	73	3	0	76
287	Chennai	Chennai	27th CSMC / 10/30/2017	600.00	300.00	120.00	180.00	594	297.00	118.80	178.20	200	2	198	34	163	1	198
288	Chennai	Chennai	27th CSMC / 10/30/2017	555.00	277.50	111.00	166.50	321	160.50	64.20	96.30	185	78	107	4	103	0	107
289	Chennai	Chennai	27th CSMC / 10/30/2017	306.00	153.00	61.20	91.80	102	51.00	20.40	30.60	102	68	34	0	34	0	34
290	Chennai	Chennai	27th CSMC / 10/30/2017	420.00	210.00	84.00	126.00	267	133.50	53.40	80.10	140	51	89	19	70	0	89
291	Namakkal	Namakkal	27th CSMC / 10/30/2017	150.00	75.00	30.00	45.00	111	55.50	22.20	33.30	50	13	37	27	10	0	37
292	Virudhunagar	Virudhunagar	27th CSMC / 10/30/2017	783.00	391.50	156.60	234.90	303	151.50	60.60	90.90	261	160	101	98	1	2	101
293	Virudhunagar	Virudhunagar	27th CSMC / 10/30/2017	1782.00	891.00	356.40	534.60	150	75.00	30.00	45.00	594	544	50	47	3	0	50
294	Vellore	Walajpet	27th CSMC / 10/30/2017	1500.00	750.00	300.00	450.00	903.00	451.50	180.60	270.90	500	199	301	205	96	0	301
295	Tiruvannamalai	Tiruvannamalai	27th CSMC / 10/30/2017	900.00	450.00	180.00	270.00	474.00	237.00	94.80	142.20	300	142	158	132	26	0	158

2

296	Ilrode	Ilrode	27th CSNC / 10/30/2017	2646.00	1323.00	529.20	793.80	927.00	463.50	185.40	278.10	882	573	309	226	83	0	309
297	Vellore	Vellore	27th CSNC / 10/30/2017	3000.00	1500.00	600.00	900.00	1668.00	834.00	333.60	500.40	1000	444	556	494	62	0	556
298	Tiruvanna malai	Tiruvethi pura	27th CSNC / 10/30/2017	600.00	300.00	120.00	180.00	165.00	82.50	33.00	49.50	200	145	55	47	8	0	55
299	Perambal ur	Perambal ur	27th CSNC / 10/30/2017	6000.00	3000.00	1200.00	1800.00	306.00	153.00	61.20	91.80	2000	1898	102	61	41	0	102
300	Tiruvethi oil	Sankaran oil	27th CSNC / 10/30/2017	651.00	325.50	130.20	195.30	237.00	118.50	47.40	71.10	217	138	79	63	13	3	79
301	Vrudhuna gar	Kaipakura m	27th CSNC / 10/30/2017	879.00	439.50	175.80	263.70	480.00	240.00	96.00	144.00	293	133	160	121	36	3	160
302	Tiruvanna malai	Vandavasi	27th CSNC / 10/30/2017	900.00	450.00	180.00	270.00	450.00	225.00	90.00	135.00	300	150	150	133	16	1	150
303	Vilupura m	Tindavana m	27th CSNC / 10/30/2017	1050.00	525.00	210.00	315.00	255.00	127.50	51.00	76.50	350	265	85	52	32	1	85
304	Tiruvethi ur	Kadayanal ur	27th CSNC / 10/30/2017	1128.00	564.00	225.60	338.40	633.00	316.50	126.60	189.90	376	165	211	166	44	1	211
305	Chennai	Chennai	27th CSNC / 10/30/2017	1140.00	570.00	228.00	342.00	339.00	169.50	67.80	101.70	380	267	113	76	28	9	113
306	Ilrode	Punjaipula mpatti	27th CSNC / 10/30/2017	1470.00	735.00	294.00	441.00	864.00	432.00	172.80	259.20	490	202	288	68	220	0	288
307	Vellore	Tirupathur	27th CSNC / 10/30/2017	1482.00	741.00	296.40	444.60	540.00	270.00	108.00	162.00	494	314	180	126	46	8	180
308	Krishnagr i	Illosur	27th CSNC / 10/30/2017	1500.00	750.00	300.00	450.00	711.00	355.50	142.20	213.30	500	263	237	145	88	1	237

✓



309	Thiruvannamalai	Arani	27th CSMC / 10/30/2017	1500.00	750.00	300.00	450.00	1134.00	567.00	226.80	340.20	500	122	378	365	12	1	378
310	Vilupuram	Kallakurichi	27th CSMC / 10/30/2017	1500.00	750.00	300.00	450.00	438.00	219.00	87.60	131.40	500	354	146	84	62	0	146
311	Perode	Gobichetti Palayam	27th CSMC / 10/30/2017	2160.00	1080.00	432.00	648.00	1140.00	570.00	228.00	342.00	720	340	380	235	138	7	380
312	Vellore	Ambur	27th CSMC / 10/30/2017	2418.00	1209.00	483.60	725.40	1254.00	627.00	250.80	376.20	806	388	418	294	123	1	418
313	Tiruppur	Madathukulam	27th CSMC / 10/30/2017	258.00	129.00	51.60	77.40	225.00	112.50	45.00	67.50	86	11	75	38	35	2	75
314	Cuddalore	Virudhachalam	27th CSMC / 10/30/2017	1200.00	600.00	240.00	360.00	453.00	226.50	90.60	135.90	400	249	151	83	59	9	151
315	Salem	Salem	30th CSMC / 2/7/2018	3252.00	1626	650.40	975.60	2649.00	1324.50	529.80	794.70	1084	201	883	510	373	0	883
316	Thiruvannamalai	Periyakulam	30th CSMC / 2/7/2018	600.00	300	120.00	180.00	567.00	283.50	113.40	170.10	200	11	189	147	41	1	189
317	Dindigul	Kodakkana	30th CSMC / 2/7/2018	450.00	225	90.00	135.00	297.00	148.50	59.40	89.10	150	51	99	75	21	3	99
318	Madurai	Thirumangalam	30th CSMC / 2/7/2018	480.00	240	96.00	144.00	309.00	154.50	61.80	92.70	160	57	103	94	9	0	103
319	Vellore	Vellore	30th CSMC / 2/7/2018	3000.00	1500	600.00	900.00	1350.00	675.00	270.00	405.00	1000	550	450	338	112	0	450
320	Thiruvallur	Thiruvallur	30th CSMC / 2/7/2018	750.00	375.00	150.00	225.00	435	217.50	87.00	130.50	250	105	145	30	115	0	145
321	Namakkal	Namakkal	30th CSMC / 2/7/2018	2124.00	1062.00	424.80	637.20	948	474.00	189.60	284.40	708	392	316	274	42	0	316

₹

322	Irode	Irode	30th CSNC / 2/7/2018	6693.00	3346.50	1338.60	2007.9 0	1527	763.50	305.40	458.10	2231	1722	509	61	445	0	509
323	Irode	Irode	30th CSNC / 2/7/2018	10551.0 0	5275.50	2110.20	3165.3 0	3030	1515.00	606.00	909.00	3517	2507	1010	74	933	3	1010
324	Irode	Irode	30th CSNC / 2/7/2018	609.00	304.50	121.80	182.70	261	130.50	52.20	78.30	203	116	87	68	16	3	87
325	Tiruppur	Tiruppur	30th CSNC / 2/7/2018	2310.00	1155.00	462.00	693.00	1239	619.50	247.80	371.70	770	357	413	268	126	19	413
326	Coimbatore	Coimbatore	30th CSNC / 2/7/2018	2118.00	1059.00	423.60	635.40	1623	811.50	324.60	486.90	706	165	541	437	99	5	541
327	Coimbatore	Coimbatore	30th CSNC / 2/7/2018	1875.00	937.50	375.00	562.50	1443	721.50	288.60	432.90	625	144	481	386	94	1	481
328	Nilgiris	Nilgiris	30th CSNC / 2/7/2018	600.00	300.00	120.00	180.00	306	153.00	61.20	91.80	200	98	102	35	65	2	102
329	Coimbatore	Coimbatore	30th CSNC / 2/7/2018	900.00	450.00	180.00	270.00	360	180.00	72.00	108.00	300	180	120	44	66	10	120
330	Nagapattinam	Nagapattinam	30th CSNC / 2/7/2018	600.00	300.00	120.00	180.00	144	72.00	28.80	43.20	200	152	48	28	19	1	48
331	Chennai	Chennai	30th CSNC / 2/7/2018	882.00	441.00	176.40	264.60	522	261.00	104.40	156.60	294	120	174	44	130	0	174
332	Chennai	Chennai	30th CSNC / 2/7/2018	621.00	310.50	124.20	186.30	186	93.00	37.20	55.80	207	145	62	43	19	0	62
333	Kancheepuram	Kancheepuram	30th CSNC / 2/7/2018	750.00	375.00	150.00	225.00	513	256.50	102.60	153.90	250	79	171	129	41	1	171
334	Thiruvallur	Thiruvallur	30th CSNC / 2/7/2018	528.00	264.00	105.60	158.40	318	159.00	63.60	95.40	176	70	106	44	88	4	106

63/

335	Thiruvallu r	Thiruvallu r	30th CSNIC / 2/7/2018	804.00	402.00	160.80	241.20	387	193.50	77.40	116.10	268	139	129	46	82	1	129
336	Thiruvallu r	Thiruvallu r	30th CSNIC / 2/7/2018	387.00	193.50	77.40	116.10	198	99.00	39.60	59.40	129	63	66	24	42	0	66
337	Namakkal	Namakkal	30th CSNIC / 2/7/2018	3000.00	1500.00	600.00	900.00	1155	577.50	231.00	346.50	1000	615	385	376	9	0	385
338	Salem	Salem	30th CSNIC / 2/7/2018	873.00	436.50	174.60	261.90	471	235.50	94.20	141.30	291	134	137	147	10	0	137
339	Tirunelveli	Tirunelveli	30th CSNIC / 2/7/2018	1719.00	859.50	343.80	515.70	717	358.50	143.40	215.10	573	334	239	186	51	2	239
340	Kanniyaku mari	Kanniyaku mari	30th CSNIC / 2/7/2018	2634.00	1317.00	526.80	790.20	1236	618.00	247.20	370.80	878	466	412	398	14	0	412
341	Kanniyaku mari	Kanniyaku mari	30th CSNIC / 2/7/2018	300.00	150.00	60.00	90.00	249	124.50	49.80	74.70	100	17	83	70	13	0	83
342	Kanniyaku mari	Kanniyaku mari	30th CSNIC / 2/7/2018	300.00	150.00	60.00	90.80	210	105.00	42.00	63.00	100	30	70	61	9	0	70
343	Kanniyaku mari	Kanniyaku mari	30th CSNIC / 2/7/2018	300.00	150.00	60.00	90.00	237	118.50	47.40	71.10	100	21	79	58	21	0	79
344	Chennai	Chennai	30th CSNIC / 2/7/2018	4950.00	2475.00	990.00	1485.00	2193	1096.50	438.60	657.90	1650	919	731	400	331	0	731
345	Vellore	Vellore	30th CSNIC / 2/7/2018	1500.00	750.00	300.00	450.00	525	262.50	105.00	157.50	500	325	175	150	25	0	175
346	Vellore	Vellore	30th CSNIC / 2/7/2018	1500.00	750.00	300.00	450.00	1050	525.00	210.00	315.00	500	150	350	216	129	5	350
347	Thiruvallu r	Thiruvallu r	30th CSNIC / 2/7/2018	1152.00	576.00	230.40	345.60	792	396.00	158.40	237.60	384	120	264	103	161	0	264

3

441

348	Kannanathapuram	Kannanathapuram	30th CSNIC / 2/7/2018	1089.00	544.50	217.80	326.70	771	385.50	154.20	231.30	363	106	257	237	20	0	257
349	Theni	Theni	30th CSNIC / 2/7/2018	315.00	157.50	63.00	94.50	282	141.00	56.40	84.60	105	11	94	70	24	0	94
350	Madurai	Madurai	30th CSNIC / 2/7/2018	420.00	210.00	84.00	126.00	339	169.50	67.80	101.70	140	27	113	72	40	1	113
351	Dindigul	Dindigul	30th CSNIC / 2/7/2018	300.00	150.00	60.00	90.00	213	106.50	42.60	63.90	100	29	71	47	23	0	71
352	Vellore	Perampattu	30th CSNIC / 2/7/2018	1500.00	750.00	300.00	450.00	975.00	487.50	195.00	292.50	500	175	325	219	73	5	325
353	Vandhavoor	Aruppukottai	30th CSNIC / 2/7/2018	1224.00	612.00	244.80	367.20	738.00	369.00	147.60	221.40	408	162	246	221	15	12	316
354	Tiruppur	Tiruppur	30th CSNIC / 2/7/2018	3225.00	1612.50	645.00	967.50	2055.00	1027.50	411.00	616.50	1075	390	685	573	108	6	685
355	Tiruppur	Vellakudi	30th CSNIC / 2/7/2018	519.00	259.50	103.80	155.70	306.00	153.00	61.20	91.80	173	71	102	70	31	1	102
356	Chennai	Chennai	30th CSNIC / 2/7/2018	678.00	339.00	135.60	203.40	240.00	120.00	48.00	72.00	226	146	80	57	23	0	80
357	Chennai	Chennai	30th CSNIC / 2/7/2018	849.00	424.50	169.80	254.70	612.00	306.00	122.40	183.60	283	79	204	141	189	1	304
358	Tiruppur	Coimbatore	30th CSNIC / 2/7/2018	225.00	112.50	45.00	67.50	165.00	82.50	33.00	49.50	75	20	55	20	34	1	55
359	Madurai	Theruvangalam	33rd CSNIC / 4/27/2018	300	150	60.00	90.00	279.00	139.50	55.80	83.70	100	7	93	77	16	0	93
360	Thiruvallur	Thiruvallur	33rd CSNIC / 4/27/2018	450	225	90.00	135.00	324.00	162.00	64.80	97.20	150	42	108	32	76	11	108

361	Tiruchirappalli	Tiruchirappalli	33rd CSNMC / 4/27/2018	3000	1500	600.00	900.00	2808.00	1404.00	561.60	842.40	1000	64	936	511	412	13	936
362	Ariyalur	Ariyalur	33rd CSNMC / 4/27/2018	360	180	72.00	108.00	132.00	66.00	26.40	39.60	120	76	44	21	23	0	44
363	Madurai	Madurai	33rd CSNMC / 4/27/2018	15900	7950	3180.00	4770.00	15174.00	7587.00	3034.80	4552.20	5300	242	5058	3713	1345	0	5058
364	Ariyalur	Jayankondam	33rd CSNMC / 4/27/2018	210	105	42.00	63.00	123.00	61.50	24.60	36.90	70	29	41	35	5	1	41
365	Tiruppur	Tiruppur	33rd CSNMC / 4/27/2018	900	450	180.00	270.00	672.00	336.00	134.40	201.60	300	76	224	195	29	0	224
366	Tiruchirappalli	Tiruvaiyur	33rd CSNMC / 4/27/2018	396	198	79.20	118.80	132.00	66.00	26.40	39.60	132	88	44	24	20	0	44
367	Pudukkottai	Pudukkottai	33rd CSNMC / 4/27/2018	3000	1500	600.00	900.00	2424.00	1212.00	484.80	727.20	1000	192	808	447	346	15	808
368	Tiruppur	Kumbakonam	33rd CSNMC / 4/27/2018	3000	1500	600.00	900.00	1635.00	817.50	327.00	490.50	1000	455	545	206	331	8	545
369	Chennai	Chennai	33rd CSNMC / 4/27/2018	300.00	150.00	60.00	90.00	210.00	105.00	42.00	63.00	100	30	70	45	24	1	70
370	Chennai	Chennai	33rd CSNMC / 4/27/2018	300.00	150.00	60.00	90.00	276	138.00	55.20	82.80	100	8	92	29	71	1	92
371	Kanchipuram	Kanchipuram	33rd CSNMC / 4/27/2018	300.00	150.00	60.00	90.00	180	90.00	36.00	54.00	100	40	60	21	39	0	60
372	Kanchipuram	Kanchipuram	33rd CSNMC / 4/27/2018	951.00	475.50	190.20	285.30	450	225.00	90.00	135.00	317	167	150	122	25	3	150
373	Tiruvallur	Tiruvallur	33rd CSNMC / 4/27/2018	600.00	300.00	120.00	180.00	258	129.00	51.60	77.40	200	114	86	56	28	2	86

5

443

374	Thiruvallu r	Thiruvallu r	33rd CSNMC / 4/27/2018	300.00	150.00	60.00	90.00	78	39.00	15.60	23.40	100	74	26	8	18	0	26
375	Nilgiris	Nilgiris	33rd CSNMC / 4/27/2018	300.00	150.00	60.00	90.00	168	84.00	33.60	50.40	100	44	56	55	1	0	56
376	Salem	Salem	33rd CSNMC / 4/27/2018	1527.00	763.50	305.40	458.10	1341	670.50	268.20	402.30	509	62	447	289	141	1	447
377	Salem	Salem	33rd CSNMC / 4/27/2018	6000.00	3000.00	1200.00	1800.00	4845	2422.50	969.00	1453.50	2000	385	1615	779	756	80	1615
378	Dindigul	Palani	35th CSNMC / 6/25/2018	375	187.5	75.00	112.50	327.00	163.50	65.40	98.10	125	16	109	95	14	0	109
379	Sivaganga	Sivaganga	35th CSNMC / 6/25/2018	750	375	150.00	225.00	648.00	324.00	129.60	194.40	250	34	216	148	68	0	216
380	Tirunelveli	Tenkasi	35th CSNMC / 6/25/2018	840	420	168.00	252.00	543.00	271.50	108.60	162.90	280	99	181	146	32	3	181
381	Pudukkott ai	Iluppur	35th CSNMC / 6/25/2018	222	111	44.40	66.60	135.00	67.50	27.00	40.50	74	29	45	43	2	0	45
382	Pudukkott ai	Pudukkott ai	35th CSNMC / 6/25/2018	348	174	69.60	104.40	258.00	129.00	51.60	77.40	116	30	86	81	5	0	86
383	Chennai	Chennai	35th CSNMC / 6/25/2018	630	315	126.00	189.00	450.00	225.00	90.00	135.00	210	60	150	24	126	0	150
384	Pudukkott ai	Vanhang i	35th CSNMC / 6/25/2018	699	349.5	139.80	209.70	474.00	237.00	94.80	142.20	233	75	158	138	20	0	158
385	Chennai	Chennai	35th CSNMC / 6/25/2018	450.00	225.00	90.00	135.00	372	186.00	74.40	111.60	150	26	124	26	98	0	124
386	Chennai	Chennai	35th CSNMC / 6/25/2018	300.00	150.00	60.00	90.00	114	57.00	22.80	34.20	100	62	38	17	21	0	38

387	Kancheepuram	Kancheepuram	35th CSMC / 6/25/2018	900.00	450.00	180.00	270.00	426	213.00	85.20	127.80	300	158	142	89	50	3	142
388	Chennai	Chennai	35th CSMC / 6/25/2018	1050.00	525.00	210.00	315.00	693	346.50	138.60	207.90	350	119	231	1	230	0	231
389	Chennai	Chennai	35th CSMC / 6/25/2018	660.00	330.00	132.00	198.00	630	315.00	126.00	189.00	220	10	210	50	160	0	210
390	Chennai	Chennai	35th CSMC / 6/25/2018	756.00	378.00	151.20	226.80	366	183.00	73.20	109.80	252	130	122	22	100	0	122
391	Chennai	Chennai	35th CSMC / 6/25/2018	600.00	300.00	120.00	180.00	60	30.00	12.00	18.00	200	180	20	4	16	0	20
392	Chennai	Chennai	35th CSMC / 6/25/2018	600.00	300.00	120.00	180.00	105	52.50	21.00	31.50	200	165	35	0	35	0	35
393	Kancheepuram	Kancheepuram	35th CSMC / 6/25/2018	1170.00	585.00	234.00	351.00	786	393.00	157.20	235.80	390	128	262	110	152	0	262
394	Kancheepuram	Kancheepuram	35th CSMC / 6/25/2018	900.00	450.00	180.00	270.00	564	282.00	112.80	169.20	300	112	188	52	136	0	188
395	Chennai	Chennai	35th CSMC / 6/25/2018	900.00	450.00	180.00	270.00	831	415.50	166.20	249.30	300	23	277	216	61	0	277
396	Chennai	Chennai	35th CSMC / 6/25/2018	600.00	300.00	120.00	180.00	219	109.50	43.80	65.70	200	127	73	48	25	0	73
397	Thiruvallur	Thiruvallur	35th CSMC / 6/25/2018	900.00	450.00	180.00	270.00	279	139.50	55.80	83.70	300	207	93	39	54	0	93
398	Thiruvallur	Thiruvallur	35th CSMC / 6/25/2018	3150.00	1575.00	630.00	945.00	1620	810.00	324.00	486.00	1050	510	540	307	227	6	540
399	Vellore	Vellore	35th CSMC / 6/25/2018	975.00	487.50	195.00	292.50	828	414.00	165.60	248.40	325	49	276	158	107	11	276

4

445

400	Thiruvallu r	Thiruvallu r	35th CSNMC / 6/25/2018	300.00	150.00	60.00	90.00	216	108.00	43.20	64.80	100	28	72	22	50	0	72
401	Chennai	Chennai	35th CSNMC / 6/25/2018	750.00	375.00	150.00	225.00	651	325.50	130.20	195.30	250	33	217	184	33	0	217
402	Chennai	Chennai	35th CSNMC / 6/25/2018	1350.00	675.00	270.00	405.00	1224	612.00	244.80	367.20	450	42	408	315	91	2	408
403	Chennai	Chennai	35th CSNMC / 6/25/2018	639.00	319.50	127.80	191.70	414	207.00	82.80	124.20	213	75	138	5	133	0	138
404	Chennai	Chennai	35th CSNMC / 6/25/2018	816.00	408.00	163.20	244.80	603	301.50	120.60	180.90	272	71	201	32	169	0	201
405	Thiruvallu r	Thiruvallu r	35th CSNMC / 6/25/2018	150.00	75.00	30.00	45.00	102	51.00	20.40	30.60	50	16	34	20	14	0	34
406	Namakkal	Namakkal	35th CSNMC / 6/25/2018	300.00	150.00	60.00	90.00	153	76.50	30.60	45.90	100	49	51	50	1	0	51
407	Chennai	Chennai	35th CSNMC / 6/25/2018	900.00	450.00	180.00	270.00	492.00	246.00	98.40	147.60	300	143	157	47	97	13	157
408	Chennai	Chennai	35th CSNMC / 6/25/2018	360.00	180.00	72.00	108.00	330.00	165.00	66.00	99.00	120	10	110	17	93	0	110
409	Chennai	Chennai	35th CSNMC / 6/25/2018	390.00	195.00	78.00	117.00	348.00	174.00	69.60	104.40	130	14	116	26	90	0	116
410	Thiruvallu r	Trinithani	35th CSNMC / 6/25/2018	672.00	336.00	134.40	201.60	279.00	139.50	55.80	83.70	224	131	93	61	32	0	93
411	Salem	Salem	38th CSNMC / 9/26/2018	2250	1125	450.00	675.00	2031.00	1015.50	406.20	609.30	750	73	677	530	137	10	677
412	Chennai	Chennai	38th CSNMC / 9/26/2018	900	450	180.00	270.00	777.00	388.50	155.40	233.10	300	41	259	137	119	3	259

26/



413	Chennai	Chennai	38th CSMC / 9/26/2018	225.00	112.50	45.00	67.50	222	111.00	44.40	66.60	75	1	74	31	42	1	74
414	Kanchep uram	Kanchep uram	38th CSMC / 9/26/2018	885.00	442.50	177.00	265.50	495	247.50	99.00	148.50	295	130	165	145	16	4	165
415	Kanchep uram	Kanchep uram	38th CSMC / 9/26/2018	600.00	300.00	120.00	180.00	306	153.00	61.20	91.80	200	98	102	64	38	0	102
416	Chennai	Chennai	40th CSMC / 11/28/2018	1350	675	270.00	405.00	1104.00	552.00	220.80	331.20	450	82	368	0	368	0	368
417	Salem	Attur	40th CSMC / 11/28/2018	300	150	60.00	90.00	285.00	142.50	57.00	85.50	100	5	95	61	34	0	95
418	Salem	Narasinga puram	40th CSMC / 11/28/2018	300	150	60.00	90.00	261.00	130.50	52.20	78.30	100	13	87	69	18	0	87
419	Salem	Salem	40th CSMC / 11/28/2018	1950	975	390.00	585.00	1620.00	810.00	324.00	486.00	650	110	540	398	125	17	540
420	Kanchep uram	Kanchep uram	40th CSMC / 11/28/2018	450.00	225.00	90.00	135.00	360	180.00	72.00	108.00	150	30	120	45	75	0	120
421	Namakkal	Namakkal	40th CSMC / 11/28/2018	150.00	75.00	30.00	45.00	126	63.00	25.20	37.80	50	8	42	41	1	0	42
422	Salem	Salem	40th CSMC / 11/28/2018	600.00	300.00	120.00	180.00	474	237.00	94.80	142.20	200	42	158	138	20	0	158
423	Salem	Salem	40th CSMC / 11/28/2018	1704.00	852.00	340.80	511.20	1551	775.50	310.20	465.30	568	51	517	304	199	14	517
424	Chennai	Chennai	40th CSMC / 11/28/2018	552.00	276.00	110.40	165.60	492.00	246.00	98.40	147.60	184	20	164	0	164	0	164
425	Kanchep uram	Kanchep uram	40th CSMC / 11/28/2018	105.00	52.50	21.00	31.50	96	48.00	19.20	28.80	35	3	32	14	18	0	32

447

447

426	Kancheep uram	Kancheep uram	42nd CSNMC / 1/30/2019	165.00	82.50	33.00	49.50	135	67.50	27.00	40.50	55	10	45	17	28	0	45
427	Kancheep uram	Kancheep uram	42nd CSNMC / 1/30/2019	450.00	225.00	90.00	135.00	420	210.00	84.00	126.00	150	10	140	57	83	0	140
428	Kancheep uram	Kancheep uram	42nd CSNMC / 1/30/2019	300.00	150.00	60.00	90.00	276	138.00	55.20	82.80	100	8	92	58	34	0	92
429	Kancheep uram	Kancheep uram	42nd CSNMC / 1/30/2019	300.00	150.00	60.00	90.00	267	133.50	53.40	80.10	100	11	89	62	27	0	89
430	Salem	Salem	42nd CSNMC / 1/30/2019	3858.00	1929.00	771.60	1157.4 0	3687	1843.50	737.40	1106.10	1286	57	1229	1006	223	0	1229
431	Salem	Salem	42nd CSNMC / 1/30/2019	600.00	300.00	120.00	180.00	573	286.50	114.60	171.90	200	9	191	171	20	0	191
432	Salem	Salem	42nd CSNMC / 1/30/2019	3000.00	1500.00	600.00	900.00	2457	1228.50	491.40	737.10	1000	181	819	585	231	3	819
433	Namakkal	Namakkal	42nd CSNMC / 1/30/2019	600.00	300.00	120.00	180.00	513	256.50	102.60	153.90	200	29	171	151	20	0	171
434	Namakkal	Namakkal	42nd CSNMC / 1/30/2019	300.00	150.00	60.00	90.00	264	132.00	52.80	79.20	100	12	88	60	28	0	88
435	Podukkott ai	Ponnamar avathi	42nd CSNMC / 1/30/2019	72	36	14.40	21.60	60.00	30.00	12.00	18.00	24	4	20	12	8	0	20
436	Podukkott ai	Podukkott ai	42nd CSNMC / 1/30/2019	3525	1762.5	705.00	1057.5 0	2442.00	1221.00	488.40	732.60	1175	361	814	469	345	0	814
437	Podukkott ai	Aranthang i	42nd CSNMC / 1/30/2019	225	112.5	45.00	67.50	210.00	105.00	42.00	63.00	75	5	70	30	40	0	70
438	Podukkott ai	Arimalam	42nd CSNMC / 1/30/2019	90	45	18.00	27.00	87.00	43.50	17.40	26.10	30	1	29	21	8	0	29

8

439	Putukkottai	Karambakkudi	42nd CSNIC / 1/30/2019	504	252	100.80	151.20	420.00	210.00	84.00	126.00	168	28	140	65	75	0	140
440	Putukkottai	Mangudi	42nd CSNIC / 1/30/2019	1179	589.5	235.80	353.70	1074.00	537.00	214.80	322.20	393	35	358	179	179	0	358
441	Putukkottai	Kecamanjalam	42nd CSNIC / 1/30/2019	135	67.5	27.00	40.50	90.00	45.00	18.00	27.00	45	15	30	15	15	0	30
442	Putukkottai	Muvvasal	42nd CSNIC / 1/30/2019	285	142.5	57.00	85.50	276.00	138.00	55.20	82.80	95	3	92	42	50	0	92
443	Putukkottai	Kecamanur	42nd CSNIC / 1/30/2019	1341	670.5	268.20	402.30	1329.00	664.50	265.80	398.70	447	4	443	190	241	12	443
444	Thangavur	Putukkottai	42nd CSNIC / 1/30/2019	2160	1080	432.00	648.00	168.00	84.00	33.60	50.40	720	664	56	17	39	0	56
445	Thangavur	Adiramanapattinam	42nd CSNIC / 1/30/2019	885	442.5	177.00	265.50	762.00	381.00	152.40	228.60	295	41	254	109	145	0	254
446	Thangavur	Perumapur	42nd CSNIC / 1/30/2019	378	189	75.60	113.40	366.00	183.00	73.20	109.80	126	4	122	42	80	0	122
447	Thangavur	Madakkur	42nd CSNIC / 1/30/2019	159	79.5	31.80	47.70	81.00	40.50	16.20	24.30	53	26	27	10	17	0	27
448	Chennai	Chennai	43rd CSNIC / 2/25/2019	450	225	90.00	135.00	363.00	181.50	72.60	108.90	150	29	121	88	33	0	121
449	Kanchepuram	Kanchepuram	43rd CSNIC / 2/25/2019	300.00	150.00	60.00	90.00	252	126.00	50.40	75.60	100	16	84	58	26	0	84
450	Chennai	Chennai	43rd CSNIC / 2/25/2019	270.00	135.00	54.00	81.00	243	121.50	48.60	72.90	90	9	81	42	39	0	81
451	Nagapattinam	Kilvelur	46th CSNIC / 8/29/2019	339	169.5	67.80	101.70	282.00	141.00	56.40	84.60	113	19	94	36	42	16	94

6

449

452	Nagapattinam	Vedaranyam	46th CSNIC / 8/29/2019	1620	810	324.00	486.00	1494.00	-47.00	298.80	448.20	540	42	498	352	144	2	198
453	Nagapattinam	Thalainayar	46th CSNIC / 8/29/2019	1152	576	230.40	345.60	1080.00	540.00	216.00	324.00	384	24	360	192	168	0	360
454	Thiruvavur	Peravurani	46th CSNIC / 8/29/2019	975	487.5	195.00	292.50	939.00	469.50	187.80	281.70	325	12	313	196	177	0	313
455	Thiruvavur	Kumbakonam	46th CSNIC / 8/29/2019	1500	750	300.00	450.00	1476.00	738.00	295.20	442.80	500	8	492	253	239	0	492
456	Thiruvavur	Thiruthurai iperandi	46th CSNIC / 8/29/2019	3900	1950	780.00	1170.00	2778.00	1389.00	555.60	833.40	1300	374	926	405	455	66	926
457	Thiruvavur	Thiruvavur	46th CSNIC / 8/29/2019	669	334.5	133.80	200.70	279.00	139.50	55.80	83.70	223	130	93	49	50	3	93
458	Thiruvavur	Koradicheeri	46th CSNIC / 8/29/2019	519	259.5	103.80	155.70	504.00	252.00	100.80	151.20	173	5	168	105	50	15	168
459	Thiruvavur	Kuthanallur	46th CSNIC / 8/29/2019	2046	1023	409.20	613.80	1656.00	828.00	331.20	496.80	682	130	552	195	317	40	552
460	Thiruvavur	Muthupet	46th CSNIC / 8/29/2019	3648	1824	729.60	1094.40	3147.00	1573.50	629.40	944.10	1216	167	1049	543	440	66	1049
	Total			773522.80	389905.50	155958.60	227658.70	403832.00	201778.50	80711.40	121342.10	259752	125240	134512	88072	44428	2012	134511

**Annexure XXXII -D : Cancellation/deletion of 09 BLC projects (3897 houses) submitted by State of Tamil Nadu**

(Rs. in lakhs)

Sl. No	Name of Division	Name of the City	Name of Project	Approved Units	CSMC No/ Date	Central Assistance	GoTN share	Beneficiary Share	Total Project cost
1	Madurai	Madurai	Construction of 1020 houses at Uthapatti-Thoppur Phase II at Madurai	1020	13thCSMC/30.09.2016	1530.00	612.00	918.00	3060.00
2	Madurai	Madurai	Construction of 1500 individual houses at Uthapatti - Thoppur Phase III in Madurai Corporation	1500	27thCSMC/30.10.2017	2250.00	900.00	1350.00	4500.00
3	Cuddalore	Kallakurichi	Construction of 100 individual houses in Kallakurichi	100	47th CSMC / 9/25/2019	150.00	60.00	90.00	300.00
4	Cuddalore	Mayiladuthurai	Construction of 100 individual houses in Mayiladuthurai	100	47th CSMC / 9/25/2019	150.00	60.00	90.00	300.00
5	Cuddalore	Nellikuppam	Construction of 100 individual houses in Nellikuppam	100	47th CSMC / 9/25/2019	150.00	60.00	90.00	300.00
6	Cuddalore	Sirkali	Construction of 100 individual houses in Sirkali	100	47th CSMC / 9/25/2019	150.00	60.00	90.00	300.00
7	Cuddalore	Panruti	Construction of 150 individual houses in Panruti	150	47th CSMC / 9/25/2019	225.00	90.00	135.00	450.00
8	Trichy	Patukkottai	Construction of 325 individual houses in Thanjavur district	325	44th CSMC / 6/28/2019	487.50	195.00	292.50	975.00
9	Trichy	Patukkottai	Construction of 502 individual houses in patukkottai of Thanjavur district	502	46th CSMC / 8/29/2019	753.00	301.20	451.80	1506.00
<b>Overall Total</b>				<b>3897</b>		<b>5845.50</b>	<b>2338.20</b>	<b>3507.30</b>	<b>11691.00</b>

# Annexure XXXII –E : Modification of Gender and Category in 1303 BLC projects submitted by State of Tamil Nadu

				As per Annexure						Updated Category and Gender Modification									
Sl. No	District Name	City Name	Project Name	Total DUC	Male	Female	Trans gender	General	SC	ST	OBC	Male	Female	Trans gender	General	SC	ST	OBC	ESMC/Medical
			Construction of 150 independent houses in Marina Area from 2011 to 2015 (in continuation)																
1	Chennai	Marina	Construction of 150 independent houses in Marina Area from 2011 to 2015 (in continuation)	350	212	138	0	5	33	0	42	212	138	0	5	33	0	42	212
2	Chennai	Marina	Construction of 150 independent houses in Marina Area from 2011 to 2015 (in continuation)	100	20	70	0	0	12	0	88	20	70	0	0	12	0	88	20
3	Chennai	Marina	Construction of 150 independent houses in Marina Area from 2011 to 2015 (in continuation)	200	411	486	0	0	240	22	178	411	486	0	0	240	22	178	411
4	Chennai	Marina	Construction of 150 independent houses in Marina Area from 2011 to 2015 (in continuation)	1100	444	620	0	23	430	0	530	479	130	1	10	411	0	668	479
5	Chennai	Marina	Construction of 150 independent houses in Marina Area from 2011 to 2015 (in continuation)	100	50	44	0	0	40	0	61	46	15	0	22	30	0	76	46
6	Chennai	Marina	Construction of 150 independent houses in Marina Area from 2011 to 2015 (in continuation)	70	30	34	0	0	0	0	61	37	33	0	1	0	0	61	37
7	Chennai	Marina	Construction of 150 independent houses in Marina Area from 2011 to 2015 (in continuation)	200	44	145	0	24	92	0	88	21	179	0	0	0	0	88	21
8	Chennai	Marina	Construction of 150 independent houses in Marina Area from 2011 to 2015 (in continuation)	300	202	98	0	25	267	0	8	116	141	0	36	211	11	0	141
9	Chennai	Marina	Construction of 150 independent houses in Marina Area from 2011 to 2015 (in continuation)	800	157	611	0	118	900	0	82	250	643	0	22	0	0	82	250
10	Chennai	Marina	Construction of 150 independent houses in Marina Area from 2011 to 2015 (in continuation)	200	60	135	0	20	89	0	85	84	111	0	142	34	1	85	84
11	Chennai	Marina	Construction of 150 independent houses in Marina Area from 2011 to 2015 (in continuation)	300	111	149	0	42	71	0	147	117	143	0	72	71	26	147	117
12	Chennai	Marina	Construction of 150 independent houses in Marina Area from 2011 to 2015 (in continuation)	600	410	194	0	29	193	0	104	416	142	0	29	193	1	104	416
13	Chennai	Marina	Construction of 150 independent houses in Marina Area from 2011 to 2015 (in continuation)	500	225	275	0	42	244	0	220	225	275	0	42	244	0	220	225

14	Chelobere	Chelobere	Construction of 525 individual houses in Amothur Suburbs and Village	340	190	110	0	0	187	0	113	136	164	0	4	76	1	231	0001/SMC/2023/976
15	Cherani	Cherani	Construction of 525 individual houses for non slum urban poor families in Chindapwadi taluk of Chennai Metropolitan Planning Area	525	250	275	0	57	59	2	413	309	224	0	13	63	1	448	5501/SMC/2023/2019
16	Chennai	Chennai	Construction of 475 individual houses for non slum urban poor families in Poramboik taluk of Chennai Metropolitan Planning Area	475	250	225	0	27	48	0	400	214	261	0	3	48	1	424	5501/SMC/2023/2018
17	Chennai	Chennai	Construction of 375 individual houses for non slum urban poor families in Poramboik taluk of Chennai Metropolitan Planning Area	375	230	175	0	30	45	0	320	203	175	0	30	46	0	209	5501/SMC/2023/2016
18	Chennai	Chennai	Construction of 375 individual houses in Poramboik taluk of Chennai Metropolitan Planning Area	334	230	114	0	0	64	10	260	220	114	0	0	63	10	204	4001/SMC/2023/2020
19	Chennai	Chennai	Construction of 100 individual houses in Poramboik taluk	100	60	31	0	7	9	0	84	57	43	0	7	6	0	84	6001/SMC/2023/975
20	Chennai	Chennai	Construction of 51 houses in Poramboik taluk	51	28	23	0	0	17	0	34	35	36	0	7	13	0	35	1001/SMC/2023/2022
21	Chennai	Chennai	Construction of 250 individual houses at Poramboik taluk in Chennai Corporation	240	135	125	0	25	27	0	198	125	125	0	25	103	1	121	3501/SMC/2023/2015
22	Chennai	Chennai	Construction of 405 individual houses at Poramboik taluk Phase II and other taluks in Chennai District	405	162	243	0	9	180	51	162	162	243	0	9	183	34	150	4201/SMC/2023/2019
23	Chennai	Chennai	Construction of 1270 individual houses at Poramboik taluk Phase II	1270	762	508	0	84	1051	0	135	762	508	0	84	1051	0	135	4201/SMC/2023/2019
24	Chennai	Chennai	Construction of 220 houses in Poramboik taluk	220	112	88	0	0	115	0	105	152	68	0	0	97	0	123	1501/SMC/2023/2020
25	Chennai	Chennai	Construction of 97 individual houses in Poramboik taluk	91	66	25	0	0	36	0	55	47	44	0	0	45	0	46	1001/SMC/2023/2020
26	Chennai	Chennai	Construction of 25 individual houses in Poramboik taluk	23	16	7	0	0	7	1	15	14	9	0	0	7	0	16	2101/SMC/2023/2021
27	Chennai	Chennai	Construction of 250 houses in Poramboik taluk	246	213	43	0	0	0	0	250	213	41	0	1	0	0	258	1501/SMC/2023/2020
28	Chennai	Chennai	Construction of 41 individual houses in Poramboik taluk	41	31	10	0	0	0	0	47	35	6	0	0	0	0	41	1001/SMC/2023/2021
29	Chennai	Chennai	Construction of 30 individual houses in Poramboik taluk	30	42	8	0	0	0	0	50	41	9	0	0	0	0	30	2101/SMC/2023/2021
30	Chennai	Chennai	Construction of 185 houses in Poramboik taluk	185	98	87	0	0	90	0	95	117	68	0	0	7	22	156	1501/SMC/2023/2020
31	Chennai	Chennai	Construction of 67 individual houses in Poramboik taluk	99	46	53	0	0	0	97	0	40	48	0	0	14	37	36	1001/SMC/2023/2021
32	Chennai	Chennai	Construction of 57 individual houses in Poramboik taluk	57	27	30	0	0	41	0	16	28	29	0	1	17	0	0	2101/SMC/2023/2021
33	Chennai	Chennai	Construction of 17 individual houses in Poramboik taluk	17	8	9	0	0	4	0	15	7	10	0	7	4	0	4	2101/SMC/2023/2021
34	Chennai	Chennai	Construction of 248 houses in Poramboik taluk	248	96	180	0	0	219	0	67	99	186	0	35	160	0	341	4001/SMC/2023/2020

453

[illegible]

5



			Town purchase - Phase III																	
			Construction of 370 houses in Malden Town Purchase in Cambridge District	370	180	199	0	0	92	0	287	186	193	0	33	80	0	200	1460 (SMB) / 11.22.2016	
47	Cambridge	Malden	Construction of 80 houses in Malden Town Purchase - Phase II in Cambridge District	80	13	37	0	0	20	0	30	6	44	0	6	24	0	20	1160 (SMB) / 11.22.2016	
48	Cambridge	Malden	Construction of 372 houses in Malden Town Purchase	372	206	86	0	0	147	0	225	221	191	0	6	47	0	810	1460 (SMB) / 11.22.2016	
49	Cambridge	Malden	Construction of 60 houses in Malden Town Purchase in Cambridge District	60	37	23	0	0	12	0	48	35	25	0	1	3	0	80	1460 (SMB) / 11.22.2016	
50	Cambridge	Malden	Construction of 76 individual houses in Malden Town Purchase - Phase II	76	48	28	0	0	1	0	75	43	33	0	1	8	0	68	1460 (SMB) / 11.22.2016	
51	Cambridge	Malden	Construction of 21 individual houses in Malden Town Purchase - Phase III	21	14	7	0	0	3	0	16	15	6	0	0	2	0	19	1460 (SMB) / 11.22.2016	
52	Cambridge	Malden	Construction of 434 houses in Malden Town Purchase in Cambridge District	434	174	200	0	0	123	93	218	172	202	0	11	68	75	280	1460 (SMB) / 11.22.2016	
53	Cambridge	Malden	Construction of 33 individual houses in Malden Town Purchase - Phase II	33	22	11	0	0	16	1	16	21	12	0	3	16	1	13	1460 (SMB) / 11.22.2016	
54	Cambridge	Malden	Construction of 27 individual houses in Malden Town Purchase - Phase II	27	24	12	0	0	9	0	28	24	13	0	0	10	0	27	1460 (SMB) / 11.22.2016	
55	Cambridge	Malden	Construction of 48 houses in Malden Town Purchase in Cambridge District	48	278	172	0	0	213	0	277	370	111	0	62	52	2	42	1460 (SMB) / 11.22.2016	
56	Cambridge	Malden	Construction of 85 houses in Malden Town Purchase in Cambridge District	85	54	30	1	0	54	3	28	53	31	1	7	37	0	41	1460 (SMB) / 11.22.2016	
57	Cambridge	Malden	Construction of 71 houses in Malden Town Purchase in Cambridge District	71	35	48	0	0	41	1	0	35	40	0	43	12	0	0	1460 (SMB) / 11.22.2016	
58	Cambridge	Malden	Construction of 164 houses in Malden Town Purchase in Cambridge District	164	76	80	0	0	62	0	102	77	88	0	0	78	0	87	1460 (SMB) / 11.22.2016	
59	Cambridge	Malden	Construction of 40 houses in Malden Town Purchase - Phase II	40	25	15	0	0	24	0	16	20	30	0	0	6	0	41	1460 (SMB) / 11.22.2016	
60	Cambridge	Malden	Construction of 12 individual houses in Malden Town Purchase - Phase II	12	3	9	0	0	2	0	10	4	8	0	0	2	0	19	1460 (SMB) / 11.22.2016	
61	Cambridge	Malden	Construction of 288 houses in Malden Town Purchase	288	161	127	0	0	78	0	210	190	97	1	76	28	1	183	1460 (SMB) / 11.22.2016	
62	Cambridge	Malden	Construction of 36 individual houses in Malden Town Purchase - Phase II	36	20	27	2	0	24	0	34	24	30	0	46	23	0	0	1460 (SMB) / 11.22.2016	
63	Cambridge	Malden	Construction of 20 individual houses in Malden Town Purchase - Phase II	20	13	8	0	2	3	0	13	12	8	0	3	4	0	14	1460 (SMB) / 11.22.2016	
64	Cambridge	Malden	Construction of 464 houses in Malden Town Purchase - Phase II	464	260	182	0	0	121	0	341	293	271	0	303	67	2	49	1460 (SMB) / 11.22.2016	

455

			Panchayat in Chandrase District																	
76	Construction	Protopartha	Construction of 36 individual houses in protopartha from panchayat phase II in Chandrase District	38	37	21	0	0	70	0	39	37	21	0	12	16	0	1	2018 SBP - 11.24.2017	
77	Construction	Samdhar	Construction of 52 houses at Samdhar	92	58	34	0	55	20	0	17	62	30	0	0	11	0	81	2018 SBP - 11.25.2016	
78	Construction	Samdhar	Construction of 31 individual houses in samdhar from panchayat phase II in Chandrase District	51	18	33	0	0	25	0	26	30	21	17	0	4	9	17	2018 SBP - 11.21.2017	
79	Construction	Samdharandhar	Construction of 106 houses in samdharandhar from panchayat	106	110	86	0	0	137	0	69	201	95	6	123	64	0	1	1981 SBP - 11.11.2016	
80	Construction	Sankarandhar	Construction of 15 individual houses in Sankarandhar from Panchayat Phase II	15	7	8	0	0	8	0	7	8	7	0	8	5	0	2	2018 SBP - 11.24.2017	
81	Construction	Sankarandhar	Construction of 322 houses in Sankarandhar from Panchayat in Chandrase District	322	174	148	0	0	198	42	82	136	186	0	108	150	54	8	1981 SBP - 11.27.2016	
82	Construction	Sankarandhar	Construction of 21 individual houses in Sankarandhar from Panchayat - Phase II in Chandrase District	24	7	17	0	0	11	0	13	6	14	0	10	13	1	1	2018 SBP - 11.24.2017	
83	Construction	Sankarandhar	Construction of 19 individual houses in Sankarandhar from panchayat - Phase II in Chandrase District	9	3	6	0	0	8	0	1	3	6	0	1	6	0	2	2018 SBP - 11.21.2017	
84	Construction	Sankarandhar	Construction of 66 houses in Sankarandhar from panchayat - Phase II in Chandrase District	66	33	32	0	41	25	0	0	34	32	0	34	29	0	3	2018 SBP - 11.24.2017	
85	Construction	Thandapada	Construction of 98 houses in Thandapada from panchayat - Phase II in Chandrase District	98	43	55	0	50	37	10	0	40	58	0	66	32	0	0	2018 SBP - 11.22.2016	
86	Construction	Thandapada	Construction of 113 houses in Thandapada from Panchayat in Chandrase District	113	48	65	0	0	31	0	62	47	66	0	57	44	0	7	1981 SBP - 11.24.2016	
87	Construction	Thandapada	Construction of 144 houses in Thandapada from Panchayat in Chandrase District	144	61	83	0	0	58	0	86	87	57	0	79	62	1	2	1981 SBP - 11.22.2016	
88	Construction	Thandapada	Construction of 39 individual houses in Thandapada from Panchayat Phase II	39	18	12	0	0	10	0	20	24	6	0	26	4	0	0	1981 SBP - 11.18.2017	
89	Construction	Thandapada	Construction of 57 individual houses in Thandapada from Panchayat Phase III	57	26	31	0	0	23	2	34	32	25	0	30	24	1	1	2018 SBP - 11.21.2017	
90	Construction	Thandapada	Construction of 225 houses in Thandapada from Panchayat in Chandrase District	225	137	98	0	0	86	0	139	136	89	0	47	121	2	55	1981 SBP - 11.22.2017	
91	Construction	Thandapada	Construction of 57 individual houses in Thandapada from Panchayat Phase II in Chandrase District	57	40	17	0	0	23	0	35	36	23	0	26	37	0	0	2018 SBP - 11.21.2017	
92	Construction	Thandapada	Construction of 77 individual houses in Thandapada from Panchayat Phase II in Chandrase District	77	34	43	0	2	24	0	51	36	41	0	4	20	0	47	2018 SBP - 11.22.2017	
93	Construction	Thandapada	Construction of 331 houses in Thandapada from Panchayat in Chandrase District	331	236	95	0	0	138	0	193	180	141	0	108	127	0	104	2018 SBP - 11.22.2016	
94	Construction	Thandapada	Construction of 25 individual houses in Thandapada from Panchayat Phase II in Chandrase District	25	11	14	0	0	8	0	17	11	14	0	12	9	0	3	2018 SBP - 11.21.2017	
95	Construction	Thandapada	Construction of 574 houses in Thandapada from Panchayat Phase II in Chandrase District	574	235	170	0	0	121	253	200	212	362	0	30	256	27	204	1981 SBP - 11.22.2017	

201

96	Cadastre	Vereniging	Construction of 43 individual houses in verenigingsland - Phase II in Panchayat District	43	14	29	0	0	0	9	3	4	2	34	210 (SNM) / 1.21.2017
97	Cadastre	Zonon (Toski)	construction of 34 houses at Zonon village	34	24	14	0	0	0	34	0	14	0	13	160 (SNM) / 1.25.2016
98	Cadastre	Vereniging	Construction of 11 houses in Verenigingsland Town Panchayat	11	4	7	0	0	0	1	0	10	2	7	140 (SNM) / 11.25.2017
99	Cadastre	Vereniging	Construction of 50 individual houses in Verenigingsland - Phase II	50	19	31	0	0	0	21	0	29	17	33	210 (SNM) / 1.21.2017
100	Cadastre	Vereniging	Construction of 134 houses in Panchayat Panchayat in Cadastre District	134	109	25	0	0	0	24	0	106	90	44	130 (SNM) / 1.22.2016
101	Cadastre	Vereniging	Construction of 100 individual houses in Verenigingsland - Phase II	100	69	31	0	0	0	30	0	70	68	32	210 (SNM) / 1.21.2017
102	Cadastre	Vereniging	Construction of 543 individual houses in Verenigingsland - Phase II	543	314	229	0	0	0	209	0	334	368	185	160 (SNM) / 1.16.2017
103	Cadastre	Vereniging	Construction of 108 houses in Panchayat Town Panchayat	103	81	24	0	0	0	27	1	105	78	27	160 (SNM) / 1.25.2016
104	Cadastre	Vereniging	Construction of 360 houses in Panchayat Town Panchayat	360	338	231	0	0	0	205	0	274	301	178	140 (SNM) / 11.25.2017
105	Cadastre	Vereniging	Construction of 389 houses of individual houses under 104 in Panchayat Town Panchayat phase II	389	380	200	0	0	0	430	0	62	416	173	160 (SNM) / 1.25.2017
106	Cadastre	Vereniging	Construction of 100 houses of individual houses under 104 in Panchayat Town Panchayat Town Panchayat	100	73	27	0	0	0	33	1	34	72	28	230 (SNM) / 1.21.2017
107	Cadastre	Vereniging	Construction of 30 houses in Panchayat Town Panchayat	30	17	33	0	0	0	9	0	41	29	21	12
108	Cadastre	Vereniging	Construction of 322 individual houses in Panchayat Town Panchayat	322	214	108	0	0	0	28	0	204	179	143	160 (SNM) / 1.18.2017
109	Cadastre	Vereniging	Construction of 30 individual houses in Panchayat Town Panchayat	30	30	20	0	0	0	16	0	34	30	20	210 (SNM) / 1.25.2017
110	Cadastre	Vereniging	Construction of 360 houses in Panchayat Town Panchayat	360	164	100	0	0	0	97	0	167	169	95	140 (SNM) / 1.25.2016
111	Cadastre	Vereniging	Construction of 546 individual houses in Panchayat Town Panchayat	546	181	175	0	0	0	120	0	438	430	208	160 (SNM) / 1.25.2017
112	Cadastre	Vereniging	Construction of 100 houses in Panchayat Town Panchayat	100	73	27	0	0	0	34	0	69	47	33	210 (SNM) / 1.21.2017
113	Cadastre	Vereniging	Construction of 100 houses in Panchayat Town Panchayat	92	61	31	0	0	0	32	0	65	59	33	140 (SNM) / 1.25.2016
114	Cadastre	Vereniging	Construction of 100 houses in Panchayat Town Panchayat	104	70	34	0	0	0	31	0	16	61	43	140 (SNM) / 1.25.2017
115	Cadastre	Vereniging	Construction of 30 houses in Panchayat Town Panchayat	30	28	22	0	0	0	11	0	19	29	21	140 (SNM) / 1.25.2016
116	Cadastre	Vereniging	Construction of 14 houses of individual houses in Panchayat Town Panchayat phase II in Cadastre District	14	10	4	0	0	0	4	0	10	10	4	210 (SNM) / 1.20.2017
117	Cadastre	Vereniging	Construction of 71 houses in Panchayat Town Panchayat	71	45	26	0	0	0	14	0	57	47	24	140 (SNM) / 1.16.2017



138	Cuddalore	Vedur	Construction of 437 individual houses in Vedur Town Panchayat Phase 2	437	301	136	0	0	147	11	279	256	141	0	125	121	2	180	1400 CSMP / 1.38.2017	
139	Cuddalore	Vedur	Construction of 40 individual houses in vedur tp phase III in Cuddalore district	40	28	12	0	0	12	0	28	30	10	0	26	12	0	2	2181 CSMP / 4.21.2017	
140	Chennai	B Alagapuram	Construction of 45 houses in Alagapuram	45	27	18	0	0	21	19	6	3	20	25	0	25	19	1	0	0340 CSMP / 1.25.2016
141	Chennai	Tirur	Construction of 130 houses in Tirur Town Panchayat in Chennai District	130	55	75	0	0	37	3	93	67	63	0	3	28	0	66	2540 CSMP / 1.22.2016	
142	Chennai	Tirur	Construction of 10 individual houses in Tirur Town Panchayat Phase II in Chennai District	10	2	8	0	0	10	0	0	3	7	0	0	10	0	1	2141 CSMP / 4.21.2017	
143	Chennai	Tirur	Construction of 111 individual houses in Tirur Town Panchayat	111	57	54	0	0	15	18	78	65	46	0	7	40	0	46	2141 CSMP / 4.21.2017	
144	Chennai	Kadur	Construction of 47 houses in Kadur Town Panchayat	47	22	25	0	0	14	0	2	24	23	0	30	14	0	1	1960 CSMP / 1.24.2017	
145	Chennai	Kadur	Construction of 33 individual houses in Kadur Town Panchayat Phase II	33	19	14	0	0	10	0	23	17	16	0	0	10	0	23	2184 CSMP / 4.21.2017	
146	Chennai	Kambalur	Construction of 93 houses in Kambalur Town Panchayat Phase II	91	56	35	0	0	31	0	0	53	36	0	7	39	0	30	0540 CSMP / 1.24.2016	
147	Chennai	Kambalur	Construction of 251 individual houses in Kambalur Town Panchayat phase II	244	108	56	0	0	104	5	145	153	101	0	0	112	0	142	2191 CSMP / 1.24.2017	
148	Chennai	Kambalur	Construction of 80 individual houses in Kambalur Town Panchayat	80	51	29	0	0	26	0	54	51	29	0	12	34	0	23	1940 CSMP / 1.24.2018	
149	Chennai	Kannur	Construction of 174 houses in Kannur Town Panchayat	174	119	55	0	0	10	0	164	118	54	0	0	2	0	172	1901 CSMP / 0.22.2016	
150	Chennai	Kannur	Construction of 13 individual houses in Kannur Town Panchayat Phase III	13	6	7	0	0	4	1	8	8	5	0	0	4	0	9	2181 CSMP / 1.22.2017	
151	Chennai	Kandamballur	Construction of 109 houses Kandamballur	109	54	55	0	0	77	0	4	54	55	0	23	22	0	61	0960 CSMP / 1.24.2017	
152	Chennai	Kandamballur	Construction of 69 individual houses in Kandamballur town panchayat Phase II	64	30	34	0	0	2	0	62	31	33	0	31	5	0	28	2141 CSMP / 0.21.2017	
153	Chennai	Kandamballur	Construction of 57 houses in Kandamballur Town Panchayat	157	98	59	0	0	18	0	139	87	70	0	0	0	0	167	1910 CSMP / 11.22.2017	
154	Chennai	Kandamballur	Construction of 12 individual houses in Kandamballur Town Panchayat Phase III in Chennai District	12	8	4	0	0	1	0	11	6	6	0	0	1	0	11	2181 CSMP / 4.21.2017	
155	Chennai	Kandamballur	Construction of 53 houses in Kandamballur Town Panchayat Phase II	93	65	28	0	0	0	0	93	64	29	0	0	0	0	93	And CSMP / 1.24.2018	
156	Chennai	Kandamballur	Construction of 169 houses in Kandamballur Town Panchayat Phase II in Chennai District	149	93	54	0	0	21	0	128	81	68	0	0	11	0	138	1401 CSMP / 1.22.2016	
157	Chennai	Kandamballur	Construction of 30 individual houses in Kandamballur Town Panchayat Phase II in Chennai District	11	3	8	0	0	3	0	8	3	8	0	0	0	0	10	2181 CSMP / 4.21.2017	
158	Chennai	Kandamballur	Construction of 30 individual houses in Kandamballur Town Panchayat Phase II in Chennai District	36	28	8	0	0	4	0	35	24	12	0	0	3	0	41	1941 CSMP / 1.24.2018	
159	Chennai	Kandamballur	Construction of 160 houses in Kandamballur Town Panchayat Phase II in Chennai District	166	120	46	0	0	68	13	0	108	58	0	0	86	0	29	1406 CSMP / 1.22.2016	
160	Chennai	Kandamballur	Construction of 15 individual houses in Kandamballur Town Panchayat phase II	18	9	6	0	0	3	0	0	8	7	0	0	19	0	2	2141 CSMP / 1.24.2017	

459



[illegible]

203	Builded	Sevriyevskiy	Construction of 36 houses in Sevriyevskiy Town District in District IX	369	217	132	0	0	130	0	233	120	349	0	0	110	0	250	1200 SAL - 1.22 300
204	Builded	Sevriyevskiy	Construction of 26 individual houses in Sevriyevskiy Town District in District IX	28	15	19	0	0	0	0	22	16	12	0	0	0	0	10	2100 SAL - 1.22 200
205	Builded	Sevriyevskiy	Construction of 27 houses in Sevriyevskiy Town District in District IX	110	78	32	0	0	31	0	77	77	33	0	1	39	0	70	1800 SAL - 1.25 400
206	Builded	Vashukovskiy	Construction of 63 houses in Vashukovskiy Town District in District IX	643	433	210	0	0	209	0	434	430	213	0	25	168	2	418	1500 SAL - 1.22 200
207	Builded	Vashukovskiy	Construction of 22 individual houses in Vashukovskiy Town District in District IX	22	17	5	0	0	4	0	18	16	6	0	0	2	0	20	800 SAL - 1.08 300
208	Builded	Vashukovskiy	Construction of 50 individual houses in Vashukovskiy Town District in District IX	50	36	14	0	0	15	0	35	35	15	0	2	10	0	100	700 SAL - 1.21 400
209	Builded	Vashukovskiy	Construction of 63 houses in Vashukovskiy Town District in District IX	123	47	76	0	0	27	0	95	40	72	0	0	30	0	100	1500 SAL - 1.22 300
210	Builded	Vashukovskiy	Construction of 14 individual houses in Vashukovskiy Town District in District IX	63	29	34	0	0	18	0	45	31	32	0	0	1	0	60	1800 SAL - 1.28 200
211	Builded	Vashukovskiy	Construction of 31 houses in Vashukovskiy Town District in District IX	14	0	7	7	0	4	0	10	7	7	0	0	4	0	10	2000 SAL - 1.21 300
212	Builded	Vashukovskiy	Construction of 31 houses in Vashukovskiy Town District in District IX	33	22	11	0	0	10	0	23	22	11	0	27	0	0	0	1500 SAL - 1.22 200
213	Builded	Vashukovskiy	Construction of 19 individual houses in Vashukovskiy Town District in District IX	19	6	13	0	0	4	0	15	8	11	0	12	2	0	0	1400 SAL - 1.08 300
214	Builded	Vashukovskiy	Construction of 11 individual houses in Vashukovskiy Town District in District IX	19	5	4	0	0	3	0	7	4	3	0	7	3	0	0	2100 SAL - 1.22 300
215	Builded	Vashukovskiy	Construction of 63 houses in Vashukovskiy Town District in District IX	63	33	30	0	0	24	0	39	33	20	0	1	23	0	70	1500 SAL - 1.22 300
216	Builded	Vashukovskiy	Construction of 24 individual houses in Vashukovskiy Town District in District IX	148	83	65	0	0	40	0	99	82	62	0	11	31	0	30	2000 SAL - 1.28 200
217	Builded	Vashukovskiy	Construction of 11 houses in Vashukovskiy Town District in District IX	24	16	8	0	0	20	0	4	16	8	0	2	11	0	11	2000 SAL - 1.21 300
218	Builded	Vashukovskiy	Construction of 63 individual houses in Vashukovskiy Town District in District IX	7	5	2	0	0	2	0	5	4	3	0	0	0	0	0	1500 SAL - 1.22 300
219	Builded	Vashukovskiy	Construction of 63 individual houses in Vashukovskiy Town District in District IX	63	40	23	0	0	12	0	51	40	23	0	0	16	0	17	1800 SAL - 1.22 300
220	Builded	Vashukovskiy	Construction of 11 individual houses in Vashukovskiy Town District in District IX	13	11	2	0	0	3	0	16	7	6	0	0	2	0	17	2100 SAL - 1.21 300
221	Builded	Vashukovskiy	Construction of 22 individual houses in Vashukovskiy Town District in District IX	92	62	28	0	0	22	0	70	60	32	0	4	17	0	70	1800 SAL - 1.22 300
222	Builded	Vashukovskiy	Construction of 117 individual houses in Vashukovskiy Town District in District IX	117	78	39	0	0	30	0	87	82	45	0	4	27	0	60	1600 SAL - 1.28 200



233	Front	Appendix	Construction of 13 individual houses in Appendix Town Park, Phase 11	17	13	5	0	0	0	0	0	8	12	4	0	4	0	0	0	2	2400 SSB - 1700 217
234	Front	Appendix	Construction of 24 houses in Appendix Town Park, Phase 11	74	43	41	0	0	0	26	0	48	42	12	0	0	0	0	0	61	1500 SSB - 1700 217
235	Front	Appendix	Construction of 11 houses in Appendix Town Park, Phase 11	98	36	62	0	0	0	63	33	0	30	62	0	0	0	0	0	41	1500 SSB - 1700 217
236	Front	Appendix	Construction of 12 houses in Appendix Town Park, Phase 11	32	12	20	0	0	0	12	0	26	14	16	0	0	0	0	0	27	1500 SSB - 1700 217
237	Front	Appendix	Construction of 10 individual houses in Appendix Town Park, Phase 11	70	40	30	0	0	0	11	0	44	41	29	0	0	0	0	0	60	1500 SSB - 1700 217
238	Front	Appendix	Construction of 10 individual houses in Appendix Town Park, Phase 11	100	58	43	0	0	0	17	0	64	55	46	0	0	0	0	0	4	1500 SSB - 1700 217
239	Front	Appendix	Construction of 11 houses in Appendix Town Park, Phase 11	47	22	25	0	0	0	10	0	26	19	26	0	0	0	0	0	36	1500 SSB - 1700 217
240	Front	Appendix	Construction of 12 houses in Appendix Town Park, Phase 11	32	19	13	0	0	0	23	0	11	19	13	0	0	0	0	0	3	1500 SSB - 1700 217
241	Front	Appendix	Construction of 11 houses in Appendix Town Park, Phase 11	86	44	42	0	0	0	39	0	47	58	28	0	0	0	0	0	2	1500 SSB - 1700 217
242	Front	Appendix	Construction of 11 houses in Appendix Town Park, Phase 11	33	8	3	0	0	0	10	0	1	6	3	0	0	0	0	0	0	1500 SSB - 1700 217
243	Front	Appendix	Construction of 12 houses in Appendix Town Park, Phase 11	32	13	17	0	0	0	18	0	14	17	13	0	0	0	0	0	13	1500 SSB - 1700 217
244	Front	Appendix	Construction of 11 individual houses in Appendix Town Park, Phase 11	28	16	10	0	0	0	4	0	24	18	10	0	0	0	0	0	23	1500 SSB - 1700 217
245	Front	Appendix	Construction of 11 individual houses in Appendix Town Park, Phase 11	11	7	4	0	0	0	5	0	6	4	0	0	0	0	0	0	6	1500 SSB - 1700 217
246	Front	Appendix	Construction of 11 houses in Appendix Town Park, Phase 11	41	11	35	0	0	0	11	0	30	9	42	0	0	0	0	0	17	1500 SSB - 1700 217
247	Front	Appendix	Construction of 12 individual houses in Appendix Town Park, Phase 11	73	23	48	0	0	0	32	0	43	16	49	0	0	0	0	0	42	1500 SSB - 1700 217
248	Front	Appendix	Construction of 12 individual houses in Appendix Town Park, Phase 11	9	1	8	0	0	0	4	0	4	1	4	0	0	0	0	0	2	1500 SSB - 1700 217
249	Front	Appendix	Construction of 14 individual houses in Appendix Town Park, Phase 11	94	39	15	0	0	0	24	0	30	37	17	0	0	0	0	0	33	1500 SSB - 1700 217
250	Front	Appendix	Construction of 12 individual houses in Appendix Town Park, Phase 11	73	19	56	0	0	0	6	0	67	23	42	0	0	0	0	0	27	1500 SSB - 1700 217
251	Front	Appendix	Construction of 12 individual houses in Appendix Town Park, Phase 11	74	36	36	0	0	0	8	0	66	23	41	0	0	0	0	0	31	1500 SSB - 1700 217
252	Front	Appendix	Construction of 12 individual houses in Appendix Town Park, Phase 11	11	3	8	0	0	0	4	0	6	3	8	0	0	0	0	0	4	1500 SSB - 1700 217
253	Front	Appendix	Construction of 12 individual houses in Appendix Town Park, Phase 11	20	13	3	0	0	0	5	0	15	12	8	0	0	0	0	0	9	1500 SSB - 1700 217
254	Front	Appendix	Construction of 12 individual houses in Appendix Town Park, Phase 11	46	20	17	0	0	0	4	0	42	36	16	0	0	0	0	0	42	1500 SSB - 1700 217
255	Front	Appendix	Construction of 12 individual houses in Appendix Town Park, Phase 11	39	22	17	0	0	0	6	0	43	22	17	0	0	0	0	0	27	1500 SSB - 1700 217



			Kullukwadi Town Panchayat - Phase III																	
264	Female	Kuladur	Construction of 76 house in Kuladur Town Panchayat	76	54	22	0	0	22	0	34	34	22	0	4	19	0	53	150 (SNM) / 11.22.2016	
265	Female	Kuladur	Construction of 80 individual houses in Kuladur Town Panchayat - Phase II	80	58	22	0	0	14	0	66	59	21	0	0	16	0	64	180 (SNM) / 1.8.2017	
270	Female	Lakkampatti	Construction of 24 house in Lakkampatti Town Panchayat in Erode District	24	138	98	0	0	32	0	162	156	78	0	0	34	0	182	540 (SNM) / 11.22.2016	
271	Female	Lakkampatti	Construction of 18 individual houses in Lakkampatti Town panchayat Phase II	18	15	3	0	0	9	0	9	14	4	0	0	9	0	9	210 (SNM) / 1.4.2017	
272	Female	Madakkurichi	Construction of 20 house in Madakkurichi Town Panchayat in Erode District	20	17	3	0	0	11	0	9	15	5	0	0	8	0	12	150 (SNM) / 11.22.2016	
273	Female	Madakkurichi	Construction of 46 individual houses in Madakkurichi Town Panchayat Phase-II	46	18	28	0	0	26	0	20	18	28	0	0	28	0	14	180 (SNM) / 1.8.2017	
274	Female	Madakkurichi	Construction of 21 individual houses in Madakkurichi Town Panchayat Phase-III	21	15	6	0	0	20	0	1	13	8	0	0	19	0	2	210 (SNM) / 1.21.2017	
275	Female	Nallampatti	Construction of 28 house in Nallampatti Town Panchayat in Erode District	28	15	13	0	0	15	0	13	17	11	0	0	13	0	15	150 (SNM) / 1.22.2016	
276	Female	Nallampatti	Nallampatti Town Panchayat - Phase II	20	17	3	0	0	8	0	12	18	2	0	0	6	0	11	180 (SNM) / 1.10.2017	
277	Female	Nallampatti	Nallampatti Town Panchayat - Phase III	23	17	6	0	0	13	0	11	17	6	0	0	11	0	12	210 (SNM) / 1.21.2017	
278	Female	Nambiyur	Construction of 60 house in Nambiyur Town Panchayat in Erode District	69	35	34	0	0	25	0	44	53	36	0	15	31	0	25	560 (SNM) / 1.8.2017	
279	Female	Nambiyur	Construction of 87 individual houses in Nambiyur town panchayat - phase II	87	51	36	0	0	43	0	42	80	37	0	26	55	0	26	100 (SNM) / 1.8.2017	
280	Female	Nambiyur	Construction of 30 individual houses in Nambiyur Town Panchayat Erode District - Phase III	39	13	26	0	0	16	0	23	15	24	0	4	18	0	17	210 (SNM) / 1.21.2017	
281	Female	Nambiyur	Construction of 200 house in Nambiyur Town panchayat in Erode District	205	131	75	0	0	88	0	118	133	73	0	1	67	0	138	150 (SNM) / 1.22.2016	
282	Female	Nandiyur	Nandiyur Town Panchayat - Phase II	36	23	13	0	0	22	0	14	23	13	0	0	18	0	18	180 (SNM) / 1.18.2017	
283	Female	Nandiyur	Construction of 20 individual house in Nandiyur Town Panchayat Phase III	20	12	8	0	0	10	0	30	15	7	0	0	10	0	10	210 (SNM) / 1.21.2017	
284	Female	Nandiyur	Construction of 67 house in Nandiyur Town Panchayat in Erode District	67	40	27	0	0	22	0	42	49	28	0	1	20	0	46	150 (SNM) / 1.22.2016	
285	Female	Nandiyur	Nandiyur Town Panchayat - Phase II	33	22	11	0	0	21	0	32	29	24	0	0	13	0	40	180 (SNM) / 1.16.2017	
286	Female	Nandiyur	Construction of 15 house in Nandiyur Town Panchayat - Phase III	15	13	2	0	0	10	0	5	12	3	0	0	8	0	7	210 (SNM) / 1.4.2017	
287	Female	Nandiyur	Construction of 12 house in Nandiyur town panchayat in Erode District	12	9	3	0	0	4	0	7	9	3	0	0	4	0	8	540 (SNM) / 1.22.2016	
288	Female	Nandiyur	Construction of 34 house in Nandiyur Town Panchayat Phase II	34	23	11	0	0	15	0	19	22	12	0	0	6	0	28	180 (SNM) / 1.18.2017	
289	Female	Nandiyur	Construction of 40 house in Nandiyur Town Panchayat Phase III	40	25	15	0	0	12	0	28	20	20	0	0	14	0	21	210 (SNM) / 1.17.2017	
290	Female	Nandiyur	Construction of 15 house in Nandiyur Town Panchayat Phase II	45	39	6	0	0	1	0	44	32	13	0	0	1	0	41	180 (SNM) / 1.22.2016	

465





324	Kanchipuram	Madanakkam	Construction of 8 houses in Madanakkam	8	1	7	0	0	7	0	1	1	7	0	1	7	0	0	60 x 50 ft. 1.25 x 20 ft.
325	Kanchipuram	Mandalapuram	Construction of 105 houses in Mandalapuram	103	35	68	0	0	51	1	51	68	35	0	0	57	0	43	60 x 50 ft. 1.25 x 20 ft.
326	Kanchipuram	Mangudi	Construction of 10 houses in Mangudi Town Panchayat in Kanchipuram District	110	64	46	0	0	76	0	74	46	44	0	52	50	0	0	300 x 50 ft. 1.25 x 20 ft.
327	Kanchipuram	Mangudi	Construction of 247 houses in Mangudi Town Panchayat Phase II	247	167	80	0	0	217	30	0	162	85	3	203	13	0	1	300 x 50 ft. 1.25 x 20 ft.
328	Kanchipuram	Mogudi	Construction of 27 individual houses in Mogudi Town Panchayat, Phase II	27	19	8	0	0	16	6	11	20	7	0	1	10	0	10	210 x 50 ft. 1.25 x 20 ft.
329	Kanchipuram	Panchakkam	Construction of 11 houses in Panchakkam	11	7	4	0	0	9	0	2	7	4	0	0	0	0	1	60 x 50 ft. 1.25 x 20 ft.
330	Kanchipuram	Pengalapur	Construction of 13 houses in Pengalapur	13	9	4	0	0	12	0	1	10	3	0	0	12	0	1	60 x 50 ft. 1.25 x 20 ft.
331	Kanchipuram	Pennambur	Construction of 15 houses in Pennambur Town Panchayat in Kanchipuram District	95	65	35	0	0	50	5	40	58	37	0	13	42	4	50	150 x 50 ft. 1.25 x 20 ft.
332	Kanchipuram	Perambalur	Construction of 172 individual houses in Perambalur Town Panchayat Phase-II	172	102	70	0	0	120	0	43	104	68	0	5	134	0	33	160 x 50 ft. 1.25 x 20 ft.
333	Kanchipuram	Perambalur	Construction of 20 houses in Perambalur Town Panchayat	20	9	11	0	0	15	0	5	9	11	0	2	0	0	8	210 x 50 ft. 1.25 x 20 ft.
334	Kanchipuram	Thiruvannamalai	Construction of 29 individual houses in Thiruvannamalai Town Panchayat	29	20	9	0	0	15	0	14	18	11	0	0	16	0	0	210 x 50 ft. 1.25 x 20 ft.
335	Kanchipuram	Thiruvannamalai	Construction of 24 houses in Thiruvannamalai Town Panchayat	24	16	8	0	0	11	0	13	14	10	0	0	11	0	0	60 x 50 ft. 1.25 x 20 ft.
336	Kanchipuram	Thiruvannamalai	Construction of 296 houses in Thiruvannamalai Town Panchayat in Kanchipuram District	296	140	156	0	0	42	33	181	157	145	1	159	35	5	0	150 x 50 ft. 1.25 x 20 ft.
337	Kanchipuram	Thiruvannamalai	Construction of 73 houses in Thiruvannamalai Town Panchayat in Kanchipuram District	764	401	363	0	0	303	0	401	474	230	0	69	227	2	112	150 x 50 ft. 1.25 x 20 ft.
338	Kanchipuram	Thiruvannamalai	Construction of 35 individual houses in Thiruvannamalai Town Panchayat - Phase II	35	23	12	0	0	5	0	30	21	14	0	5	6	0	0	210 x 50 ft. 1.25 x 20 ft.
339	Kanchipuram	Thiruvannamalai	Construction of 18 houses in Thiruvannamalai Town Panchayat in Kanchipuram District	182	115	67	0	0	128	0	0	113	69	0	43	124	0	8	150 x 50 ft. 1.25 x 20 ft.
340	Kanchipuram	Thiruvannamalai	Construction of 232 individual houses in Thiruvannamalai Town Panchayat Phase II	232	160	72	0	0	117	0	0	156	76	0	78	90	2	50	200 x 50 ft. 1.25 x 20 ft.
341	Kanchipuram	Thiruvannamalai	Construction of 11 individual houses in Thiruvannamalai Town Panchayat Phase II	31	18	13	0	0	14	0	17	14	17	0	9	15	0	15	210 x 50 ft. 1.25 x 20 ft.
342	Kanchipuram	Thiruvannamalai	Construction of 53 individual houses in Thiruvannamalai Town Panchayat	153	109	44	0	0	1	0	152	90	63	0	6	2	1	122	150 x 50 ft. 1.25 x 20 ft.
343	Kanchipuram	Thiruvannamalai	Construction of 42 individual houses in Thiruvannamalai Town Panchayat Phase II	42	23	19	0	0	5	1	36	22	20	0	0	1	0	14	210 x 50 ft. 1.25 x 20 ft.
344	Kanchipuram	Thiruvannamalai	Construction of 49 houses in Thiruvannamalai Town Panchayat Phase II	49	23	26	0	1	14	0	34	16	23	0	1	14	0	32	210 x 50 ft. 1.25 x 20 ft.
345	Kanchipuram	Thiruvannamalai	Construction of 109 individual houses in Thiruvannamalai Town Panchayat Phase II	109	57	52	0	0	10	0	90	60	49	0	48	11	0	40	210 x 50 ft. 1.25 x 20 ft.

343	Kamukakumini	Alur	Construction of 115 houses	115	49	66	0	1	26	0	48	53	62	0	19	16	0	80	1860 (SMB) / 1.25/2016
344	Kamukakumini	Alur	Construction of 20 individual houses in Alur Town Panchayat Phase II	20	10	14	0	0	6	0	14	11	0	0	1	1	0	38	1860 (SMB) / 4.22/2018
345	Kamukakumini	Alur	Construction of 232 individual houses in Alur Town Panchayat	232	174	98	0	0	80	0	186	138	134	0	63	39	0	150	1860 (SMB) / 11.22/2016
346	Kamukakumini	Alur	Construction of 20 individual houses in Alur Town Panchayat	20	10	10	0	1	6	0	13	9	11	0	3	6	0	11	2140 (SMB) / 4.22/2017
347	Kamukakumini	Alur	Construction of 14 individual houses in Alur Town Panchayat Phase II	14	11	3	0	0	1	0	13	11	4	0	12	1	0	1	1860 (SMB) / 1.22/2018
348	Kamukakumini	Alur	Construction of 10 individual houses in Alur Town Panchayat	25	13	13	0	0	8	0	18	14	12	0	9	12	0	5	1860 (SMB) / 1.22/2018
349	Kamukakumini	Alur	Construction of 10 individual houses in Alur Town Panchayat Phase II	10	5	5	0	3	1	0	6	7	3	0	1	5	0	2	2140 (SMB) / 21.2017
350	Kamukakumini	Alur	Construction of 14 individual houses in Alur Town Panchayat Phase II	68	36	32	0	0	36	0	32	34	34	0	28	24	0	11	1860 (SMB) / 1.18/2017
351	Kamukakumini	Alur	Construction of 14 individual houses in Alur Town Panchayat Phase IV	14	6	8	0	0	4	0	10	6	8	0	8	6	0	0	1860 (SMB) / 1.27/2018
352	Kamukakumini	Alur	Construction of 62 individual houses in Alur Town Panchayat	62	22	43	0	2	2	0	58	11	21	3	0	0	0	62	1860 (SMB) / 11.22/2016
353	Kamukakumini	Alur	Construction of 10 individual houses in Alur Town Panchayat Phase III	10	4	6	0	0	2	0	8	7	3	0	0	0	0	34	2140 (SMB) / 1.21/2017
354	Kamukakumini	Alur	Construction of 34 individual houses in Alur Town Panchayat Phase II	94	53	43	0	0	3	0	91	48	46	0	0	0	0	64	1860 (SMB) / 1.18/2017
355	Kamukakumini	Alur	Construction of 30 individual houses in Alur Town Panchayat Phase III	30	19	11	0	0	0	0	30	20	9	1	0	0	0	30	1860 (SMB) / 1.27/2018
356	Kamukakumini	Alur	Construction of 120 individual houses in Alur Town Panchayat	120	68	52	0	0	84	0	36	23	30	0	0	1	0	119	1860 (SMB) / 11.22/2016
357	Kamukakumini	Alur	Construction of 14 individual houses in Alur Town Panchayat Phase II	14	8	6	0	0	0	0	14	9	5	0	0	0	0	11	2140 (SMB) / 1.21/2017
358	Kamukakumini	Alur	Construction of 60 individual houses in Alur Town Panchayat Phase II	60	12	28	0	1	8	0	31	42	18	0	0	0	0	61	1860 (SMB) / 1.16/2017
359	Kamukakumini	Alur	Construction of 85 individual houses in Alur Town Panchayat	85	30	55	0	0	3	0	82	41	44	0	4	4	0	76	1860 (SMB) / 1.27/2018
360	Kamukakumini	Alur	Construction of 14 individual houses in Alur Town Panchayat Phase II	14	1	13	0	2	4	0	8	2	12	0	2	4	0	8	2140 (SMB) / 1.21/2017
361	Kamukakumini	Alur	Construction of 19 individual houses in Alur Town Panchayat Phase II	19	13	6	0	0	0	0	19	13	6	0	1	0	0	18	1860 (SMB) / 1.16/2017
362	Kamukakumini	Alur	Construction of 405 individual houses in Alur Town Panchayat Phase IV	4	5	0	0	0	0	0	5	5	0	0	1	0	0	1	1860 (SMB) / 1.27/2018
363	Kamukakumini	Alur	Construction of 213 individual houses in Alur Town Panchayat	213	119	94	0	12	36	0	165	99	114	0	14	12	0	187	1860 (SMB) / 1.22/2016
364	Kamukakumini	Alur	Construction of 22 individual houses in Alur Town Panchayat Phase II	22	12	16	0	3	3	0	16	11	11	0	2	4	0	16	2140 (SMB) / 1.21/2017
365	Kamukakumini	Alur	Construction of 12 individual houses in Alur Town Panchayat Phase II	42	21	21	0	0	0	0	42	13	27	0	0	0	1	48	1860 (SMB) / 1.16/2017

360	Kamradshausen	Elsdorf	Construction of 214 individual houses in Elseldorf town Panchayat	213	88	125	0	26	2	0	185	139	83	0	174	0	0	23	300 x 300 - 1.25 x 1.25	
361	Kamradshausen	Elsdorf	Construction of 19 individual houses in Elseldorf town Panchayat Phase II	19	12	7	0	2	0	0	17	14	8	0	13	1	0	3	300 x 300 - 1.25 x 1.25	
362	Kamradshausen	Elsdorf	Construction of 19 individual houses in Elseldorf town Panchayat Phase II	33	15	18	0	0	0	0	19	10	14	0	26	0	0	7	160 x 300 - 1.25 x 1.25	
363	Kamradshausen	Elsdorf	Construction of 60 individual houses in Elseldorf town Panchayat	80	45	35	0	0	3	0	77	44	36	0	0	4	0	70	180 x 300 - 1.25 x 1.25	
364	Kamradshausen	Elsdorf	Construction of 45 individual houses in Elseldorf town Panchayat	45	32	13	0	33	12	0	0	30	15	0	0	12	0	40	210 x 300 - 1.25 x 1.25	
365	Kamradshausen	Elsdorf	Construction of 171 individual houses in Elseldorf town Panchayat Phase II	179	128	51	0	0	5	0	175	125	59	0	175	5	0	1	300 x 300 - 1.25 x 1.25	
366	Kamradshausen	Elsdorf	Construction of 20 individual houses in Elseldorf town Panchayat Phase IV	20	20	10	0	0	0	0	20	8	12	0	14	1	0	2	300 x 300 - 1.25 x 1.25	
367	Kamradshausen	Elsdorf	Construction of 80 individual houses under JPR	80	45	45	0	48	23	0	7	55	45	0	0	29	0	41	160 x 300 - 1.25 x 1.25	
368	Kamradshausen	Elsdorf	Construction of 362 individual houses in Elseldorf town Panchayat	442	315	166	0	0	20	0	462	304	178	0	5	20	0	490	180 x 300 - 1.25 x 1.25	
369	Kamradshausen	Elsdorf	Construction of 80 individual houses in Elseldorf town Panchayat Phase II	89	63	26	0	0	2	0	87	64	25	0	0	1	0	63	160 x 300 - 1.25 x 1.25	
370	Kamradshausen	Elsdorf	Construction of 35 individual houses in Elseldorf town Panchayat Phase III	35	17	16	0	0	2	0	35	18	17	0	0	2	0	35	210 x 300 - 1.25 x 1.25	
371	Kamradshausen	Elsdorf	Construction of 41 individual houses in Elseldorf town Panchayat Phase IV	41	34	7	0	0	0	0	41	30	11	0	1	1	0	70	300 x 300 - 1.25 x 1.25	
372	Kamradshausen	Elsdorf	Construction of 28 individual houses in Elseldorf town Panchayat	128	46	82	0	0	24	0	104	58	70	0	3	4	0	150	180 x 300 - 1.25 x 1.25	
373	Kamradshausen	Elsdorf	Construction of 67 individual houses in Elseldorf town Panchayat Phase II	67	30	37	0	2	10	0	55	30	37	0	1	0	0	10	160 x 300 - 1.25 x 1.25	
374	Kamradshausen	Elsdorf	Construction of 15 individual houses in Elseldorf town Panchayat	15	0	6	0	0	1	1	13	5	10	0	0	1	0	11	210 x 300 - 1.25 x 1.25	
375	Kamradshausen	Elsdorf	Construction of 14 individual houses in Elseldorf town Panchayat Phase IV	14	7	7	0	0	1	0	13	7	7	0	1	0	0	15	300 x 300 - 1.25 x 1.25	
376	Kamradshausen	Elsdorf	Construction of 35 houses in Elseldorf town Panchayat	353	205	148	0	20	45	0	288	206	127	0	48	18	0	297	180 x 300 - 1.25 x 1.25	
377	Kamradshausen	Elsdorf	Construction of 25 individual houses in Elseldorf town Panchayat Phase II in Kamradshausen District	27	13	12	0	1	2	0	24	13	12	0	0	2	0	28	210 x 300 - 1.25 x 1.25	
378	Kamradshausen	Elsdorf	Construction of 112 individual houses in Elseldorf town Panchayat Phase III	10	5	5	0	0	0	0	10	4	6	0	2	1	0	0	0	300 x 300 - 1.25 x 1.25
379	Kamradshausen	Elsdorf	Construction of 112 individual houses in Elseldorf town Panchayat	112	79	33	0	0	2	0	110	75	37	0	1	3	1	108	210 x 300 - 1.25 x 1.25	
380	Kamradshausen	Elsdorf	Construction of 35 individual houses in Elseldorf town Panchayat	35	28	7	0	0	3	0	32	28	7	0	0	2	1	33	210 x 300 - 1.25 x 1.25	
381	Kamradshausen	Elsdorf	Construction of 74 individual houses in Elseldorf town Panchayat Phase II	74	30	24	0	0	1	0	73	44	30	0	0	0	0	74	160 x 300 - 1.25 x 1.25	



402	Kamijakumari	Kathibon	Construction of 61 individual houses in Kathibon Town Phase IV	60	41	19	0	0	1	0	59	33	27	0	0	0	3	0	37	7401 SMC / 16.27.2016
403	Kamijakumari	Kathibon	Construction of 54 individual houses in Kamijakumari Town Phase IV	54	39	15	0	14	2	36	0	34	20	0	4	1	0	0	49	1501 SMC / 11.22.2016
404	Kamijakumari	Kamijakumari	Construction of 19 individual houses in Kamijakumari Town Phase IV	10	5	5	0	0	0	0	10	4	6	0	0	0	0	0	10	2101 SMC / 14.21.2016
405	Kamijakumari	Kamijakumari	Construction of 15 individual houses in Kamijakumari Town Phase IV	15	7	8	0	0	0	0	15	9	6	0	1	0	0	0	14	1801 SMC / 11.08.2012
406	Kamijakumari	Kathibon	Construction of 92 houses	92	63	29	0	0	7	0	95	57	35	0	2	3	0	0	85	0601 SMC / 10.25.2016
407	Kamijakumari	Kamijakumari	Construction of 122 individual houses in Kamijakumari Town Phase IV	126	78	48	0	1	5	0	120	82	44	0	3	1	0	0	120	2101 SMC / 14.21.2016
408	Kamijakumari	Kathibon	Construction of 258 houses in Kamijakumari Town Phase IV	258	167	91	0	0	0	0	256	150	98	0	257	3	0	0	0	1501 SMC / 11.22.2016
409	Kamijakumari	Kathibon	Construction of 19 individual houses in Kamijakumari Town Phase IV	19	13	6	0	0	0	0	19	13	6	0	19	0	0	0	0	2101 SMC / 14.21.2016
410	Kamijakumari	Kathibon	Construction of 25 individual houses in Kamijakumari Town Phase IV	23	5	20	0	0	0	0	25	16	9	0	0	0	0	0	23	1501 SMC / 11.22.2016
411	Kamijakumari	Kathibon	Construction of 18 individual houses in Kamijakumari Town Phase IV	15	87	48	0	0	4	0	131	84	51	0	0	6	1	0	139	1501 SMC / 11.22.2016
412	Kamijakumari	Kathibon	Construction of 12 individual houses in Kamijakumari Town Phase IV	12	8	4	0	0	2	0	10	8	4	0	0	3	0	0	9	2101 SMC / 11.22.2016
413	Kamijakumari	Kathibon	CONSTRUCTION OF 30 INDIVIDUAL HOUSES IN KATHIBON TOWN PANCIJAYAN PHASE II	30	21	9	0	0	0	0	30	20	10	0	0	2	0	0	38	1801 SMC / 11.08.2012
414	Kamijakumari	Kathibon	Construction of 34 individual houses in Kamijakumari Town Phase IV	15	8	7	0	0	1	0	14	6	9	0	0	0	0	0	14	1501 SMC / 11.22.2016
415	Kamijakumari	Kathibon	Construction of 36 individual houses in Kamijakumari Town Phase IV	36	30	15	0	14	37	0	35	19	15	0	9	4	0	0	39	1501 SMC / 11.22.2016
416	Kamijakumari	Kathibon	Construction of 36 individual houses in Kamijakumari Town Phase IV	36	19	17	0	5	5	0	36	21	15	0	3	0	0	0	36	2101 SMC / 11.22.2016
417	Kamijakumari	Kathibon	Construction of 95 individual houses in Kamijakumari Town Phase IV	95	41	54	0	19	7	0	99	56	39	0	50	8	0	0	62	1501 SMC / 11.22.2016
418	Kamijakumari	Kathibon	Construction of 40 individual houses in Kamijakumari Town Phase IV	40	27	13	0	15	3	0	42	27	15	0	29	3	0	0	4	1501 SMC / 11.22.2016
419	Kamijakumari	Kathibon	Construction of 130 individual houses in Kamijakumari Town Phase IV	130	74	56	0	3	24	0	99	79	51	0	2	2	0	0	126	1501 SMC / 11.22.2016
420	Kamijakumari	Kathibon	Construction of 38 individual houses in Kamijakumari Town Phase IV	38	29	9	0	3	1	0	34	28	10	0	2	1	0	0	34	0601 SMC / 11.22.2016
421	Kamijakumari	Kathibon	Construction of 8 individual houses in Kamijakumari Town Phase IV	8	6	2	0	0	0	0	8	5	3	0	0	0	0	0	8	1501 SMC / 11.22.2016
422	Kamijakumari	Kathibon	Construction of 19 individual houses in Kamijakumari Town Phase IV	170	102	68	0	0	54	0	117	89	81	0	7	41	0	0	122	1501 SMC / 11.22.2016
423	Kamijakumari	Kathibon	Construction of 19 individual houses in Kamijakumari Town Phase IV	19	14	5	0	0	1	0	18	11	8	0	0	2	0	0	17	1501 SMC / 11.08.2012

424	Kamijakumari	Kalicharam	Construction of 90 individual houses in Kalicharam Town, Panchayat	90	37	53	0	3	1	0	0	86	56	34	0	89	1	0	1	1560.53M <sup>2</sup> - 1.22.2017
425	Kamijakumari	Kalicharam	Construction of 160 individual houses in Kalicharam Town, Panchayat, Phase II	160	119	41	0	2	0	0	138	123	47	0	159	1	1	0	1960.53M <sup>2</sup> - 1.22.2017	
426	Kamijakumari	Kalicharam	Construction of 26 individual houses in Kalicharam Town, Panchayat, III	26	17	9	0	0	2	0	24	13	11	0	25	1	0	0	2160.53M <sup>2</sup> - 1.22.2017	
427	Kamijakumari	Kamijakumari	Construction of 198 individual houses in Kamijakumari Town, Panchayat	198	121	77	0	2	5	0	191	136	78	0	71	11	0	0	2560.53M <sup>2</sup> - 1.22.2017	
428	Kamijakumari	Kamijakumari	Construction of 30 individual houses in Kamijakumari Town, Panchayat, Phase II	30	16	14	0	1	0	0	29	16	14	0	8	4	4	0	2840.53M <sup>2</sup> - 1.22.2017	
429	Kamijakumari	Kamijakumari	Construction of 19 individual houses in Kamijakumari Town, Panchayat, Phase III	19	11	8	0	3	3	0	13	10	9	0	4	6	0	0	2910.53M <sup>2</sup> - 1.22.2017	
430	Kamijakumari	Kamijakumari	Construction of 67 individual houses in Kamijakumari Town, Panchayat	67	40	27	0	0	5	0	61	52	15	0	4	6	0	0	3570.53M <sup>2</sup> - 1.22.2017	
431	Kamijakumari	Kamijakumari	Construction of 78 individual houses in Kamijakumari Town, Panchayat, Phase II	78	45	33	0	0	10	0	68	52	26	0	7	1	0	0	3650.53M <sup>2</sup> - 1.22.2017	
432	Kamijakumari	Kamijakumari	Construction of 16 individual houses in Kamijakumari Town, Panchayat, phase III	16	10	6	0	0	2	0	14	12	4	0	0	0	2	0	2470.53M <sup>2</sup> - 1.22.2017	
433	Kamijakumari	Kamijakumari	Construction of 4 individual houses in Kamijakumari Town, Panchayat, Phase IV	4	3	1	0	0	0	0	4	3	1	0	0	3	0	0	1	2460.53M <sup>2</sup> - 1.22.2017
434	Kamijakumari	Kamijakumari	Construction of 107 individual houses in Kamijakumari Town, Panchayat	107	59	48	0	0	2	0	105	57	50	0	3	0	0	0	1960.53M <sup>2</sup> - 1.22.2017	
435	Kamijakumari	Kamijakumari	Construction of 18 individual houses in Kamijakumari Town, Panchayat, Phase II	18	11	7	0	0	1	0	17	12	6	0	0	0	0	0	1860.53M <sup>2</sup> - 1.22.2017	
436	Kamijakumari	Kamijakumari	Construction of 26 individual houses in Kamijakumari Town, Panchayat, Phase IV	26	13	13	0	0	0	0	26	16	10	0	0	0	0	0	2560.53M <sup>2</sup> - 1.22.2017	
437	Kamijakumari	Kamijakumari	Construction of 52 individual houses in Kamijakumari Town, Panchayat, Phase V	52	30	22	0	0	0	0	52	33	19	0	0	0	0	0	2760.53M <sup>2</sup> - 1.22.2017	
438	Kamijakumari	Kamijakumari	Construction of 104 houses in Kamijakumari Town, Panchayat	104	61	43	0	0	3	0	101	62	42	0	101	0	0	0	1000.53M <sup>2</sup> - 1.22.2017	
439	Kamijakumari	Kamijakumari	Construction of 27 individual houses in Kamijakumari Town, Panchayat, Phase - II in Kamijakumari District	20	13	7	0	0	1	0	19	17	5	0	20	0	0	0	2400.53M <sup>2</sup> - 1.22.2017	
440	Kamijakumari	Kamijakumari	Construction of 10 individual houses in Kamijakumari Town, Panchayat, Phase IV in Kamijakumari District	26	13	13	0	0	0	0	26	16	10	0	0	0	0	0	2560.53M <sup>2</sup> - 1.22.2017	
441	Kamijakumari	Kamijakumari	Construction of 45 individual houses in Kamijakumari Town, Panchayat, Phase III	345	248	97	0	0	3	0	342	231	114	0	46	13	2	0	3480.53M <sup>2</sup> - 1.22.2017	
442	Kamijakumari	Kamijakumari	Construction of 107 individual houses in Kamijakumari Town, Panchayat	45	28	17	0	2	1	0	30	23	22	0	1	3	0	0	41	2160.53M <sup>2</sup> - 1.22.2017
443	Kamijakumari	Kamijakumari	Construction of 115 individual houses in Kamijakumari Town, Panchayat, Phase II	107	63	44	0	0	0	0	105	65	42	0	0	0	0	0	800.53M <sup>2</sup> - 1.22.2017	
444	Kamijakumari	Kamijakumari	Construction of 115 individual houses in Kamijakumari Town, Panchayat	115	65	50	0	1	10	0	102	52	51	0	2	2	0	0	111	1760.53M <sup>2</sup> - 1.22.2017
445	Kamijakumari	Kamijakumari	Construction of 21 individual houses in Kamijakumari Town, Panchayat, Phase I	21	11	7	0	0	0	0	21	13	8	0	1	1	0	0	1900.53M <sup>2</sup> - 1.22.2017	



466	Kamradshon	Yonkham	Construction of 12 individual houses in Yonkham Town Panchayat	33	15	14	0	24	4	0	6	20	13	0	12	1	0	0
467	Kamradshon	Yonkham	Construction of 64 individual houses in Yonkham Town Panchayat	564	95	60	0	0	3	0	161	105	50	0	8	1	0	150
470	Kamradshon	Yonkham	Construction of 70 individual houses in Yonkham Town Panchayat Phase II	79	56	23	0	0	1	0	78	54	25	0	1	1	0	22
471	Kamradshon	Yonkham	Construction of 125 individual houses in Yonkham Town Panchayat phase I	45	33	12	0	0	2	0	45	33	12	0	0	0	0	45
472	Kamradshon	Yonkham	Construction of 125 individual houses in Yonkham Town Panchayat Phase IV	124	93	72	0	0	0	0	124	89	35	0	15	2	0	100
473	Kamradshon	Yonkham	Construction of 151 houses in Yonkham Town Panchayat	154	40	114	0	5	2	0	145	109	45	0	0	1	0	123
474	Kamradshon	Yonkham	Construction of 125 individual houses in Yonkham Town Panchayat Phase II	102	74	28	0	0	0	0	102	66	36	0	1	4	0	97
475	Kamradshon	Yonkham	Construction of 52 individual houses in Yonkham Town Panchayat	152	82	70	0	118	34	0	0	86	66	0	227	24	0	1
476	Kamradshon	Yonkham	Construction of 125 individual houses in Yonkham Town Panchayat Phase II	120	54	66	0	90	30	0	0	58	62	0	100	76	0	4
477	Kamradshon	Yonkham	Construction of 29 individual houses in Yonkham Town Panchayat Phase IV	29	14	15	0	0	0	0	20	14	15	0	10	10	0	0
478	Kamradshon	Yonkham	Construction of 91 individual houses in Yonkham Town Panchayat Phase III	81	30	51	0	0	14	0	20	44	37	0	50	7	0	15
479	Kamradshon	Yonkham	Construction of 16 individual houses in Yonkham Town Panchayat Phase IV	16	6	10	0	0	0	0	16	12	4	0	0	0	0	16
480	Kamradshon	Yonkham	Construction of 127 houses in Yonkham Town Panchayat	167	65	42	0	20	25	0	33	63	44	0	27	28	0	57
481	Kamradshon	Yonkham	Construction of 30 individual houses in Yonkham Town Panchayat Phase II	30	14	15	0	0	4	0	26	18	12	0	9	3	0	19
482	Kamradshon	Yonkham	Construction of 23 individual houses in Yonkham Town Panchayat	23	18	5	0	7	0	10	16	16	4	0	7	1	0	12
483	Kamradshon	Yonkham	Construction of 19 individual houses in Yonkham Town Panchayat	19	5	14	0	0	0	0	19	12	7	0	4	2	0	13
484	Kamradshon	Yonkham	Construction of 12 individual houses in Yonkham Town Panchayat Phase IV	12	4	8	0	0	3	0	9	4	8	0	3	5	0	1
485	Kamradshon	Yonkham	Construction of 87 individual houses in Yonkham Town Panchayat	87	61	26	0	4	6	0	77	65	22	0	4	5	0	74
486	Kamradshon	Yonkham	Construction of 28 individual houses in Yonkham Town Panchayat Phase II	28	18	10	0	1	0	0	27	17	11	0	1	1	0	25
487	Kamradshon	Yonkham	Construction of 12 individual houses in Yonkham Town Panchayat Phase III	12	6	6	0	0	3	0	9	4	8	0	0	2	0	14
488	Kamradshon	Yonkham	Construction of 30 individual houses in Yonkham Town Panchayat Phase IV	30	17	13	0	0	0	0	24	19	21	0	2	5	0	35
489	Kamradshon	Yonkham	Construction of 130 individual houses in Yonkham Town Panchayat	130	90	40	0	0	0	0	130	87	52	0	2	0	0	37

160







557	Keshuagar	Bagpur	Construction of 17 houses in Bagpur Town panchayat Keshuagar district	177	83	74	0	0	45	0	132	93	84	0	12	41	4	104	Construction of 17 houses in Bagpur Town
558	Keshuagar	Bagpur	Construction of 13 individual houses in Bagpur Town Panchayat Keshuagar, Phase II	13	8	5	0	0	4	0	9	6	7	0	0	8	0	7	Construction of 13 individual houses in Bagpur Town Panchayat Keshuagar, Phase II
559	Keshuagar	Bagpur	Construction of 13 houses in Bagpur Town Panchayat Phase-II	131	83	64	0	0	49	10	92	95	86	0	0	42	4	108	Construction of 13 houses in Bagpur Town Panchayat Phase-II
560	Keshuagar	Chakankhori	Construction of 49 houses in Chakankhori Town Panchayat in Keshuagar District	496	336	160	0	0	264	0	264	283	213	0	0	102	2	302	Construction of 49 houses in Chakankhori Town Panchayat in Keshuagar District
561	Keshuagar	Chakankhori	Construction of 17 individual houses in Chakankhori Town Panchayat Phase II	37	22	15	0	0	12	0	25	23	13	0	0	12	0	24	Construction of 17 individual houses in Chakankhori Town Panchayat Phase II
562	Keshuagar	Karempuram	Construction of 44 houses at Karempuram	25	13	12	0	15	6	0	4	12	13	0	10	7	0	8	Construction of 44 houses at Karempuram
563	Keshuagar	Kedamangalam	Construction of 31 houses in Kedamangalam Town Panchayat	34	19	12	0	17	9	0	5	17	14	0	18	7	0	0	Construction of 31 houses in Kedamangalam Town Panchayat
564	Keshuagar	Nagapattinam	Construction of 35 houses at Nagapattinam	75	48	27	0	51	22	0	2	53	25	0	42	26	3	7	Construction of 35 houses at Nagapattinam
565	Keshuagar	Thangapattinam	Construction of 133 houses in Thangapattinam Panchayat in Keshuagar District	133	98	55	0	0	64	0	69	88	65	0	0	73	0	80	Construction of 133 houses in Thangapattinam Panchayat in Keshuagar District
566	Keshuagar	Thangapattinam	Construction of 42 individual houses in Thangapattinam Town Panchayat, Ph. III	42	29	9	4	0	11	0	31	26	12	4	0	13	0	27	Construction of 42 individual houses in Thangapattinam Town Panchayat, Ph. III
567	Keshuagar	Vellacherry	Construction of 40 individual houses in Vellacherry Town Panchayat Phase 2	40	27	13	0	0	36	0	20	27	13	0	0	0	0	31	Construction of 40 individual houses in Vellacherry Town Panchayat Phase 2
568	Keshuagar	Vellacherry	Construction of 34 individual houses in Vellacherry Town Panchayat Phase II	34	23	11	0	0	10	0	24	22	12	0	0	10	0	24	Construction of 34 individual houses in Vellacherry Town Panchayat Phase II
569	Keshuagar	Vengaloor	Construction of 10 individual houses in Vengaloor Town Panchayat in Madhav District	102	59	43	0	0	85	0	17	57	45	0	1	23	0	74	Construction of 10 individual houses in Vengaloor Town Panchayat in Madhav District
570	Keshuagar	Vengaloor	Construction of 27 individual houses in Vengaloor Town Panchayat Phase II	110	70	40	0	0	22	0	88	61	49	0	4	20	0	60	Construction of 27 individual houses in Vengaloor Town Panchayat Phase II
571	Keshuagar	Vengaloor	Construction of 27 individual houses in Vengaloor Town Panchayat Phase II	27	15	22	0	0	8	0	19	17	10	0	0	8	0	19	Construction of 27 individual houses in Vengaloor Town Panchayat Phase II
572	Keshuagar	Vengaloor	Construction of 27 individual houses in Vengaloor Town Panchayat Phase II	277	206	71	0	0	33	0	243	206	71	0	0	34	0	210	Construction of 27 individual houses in Vengaloor Town Panchayat Phase II
573	Keshuagar	Vengaloor	Construction of 28 individual houses in Vengaloor Town Panchayat Phase II	28	22	6	0	0	8	0	30	22	6	0	0	7	0	23	Construction of 28 individual houses in Vengaloor Town Panchayat Phase II
574	Keshuagar	Vengaloor	Construction of 190 individual houses in Vengaloor Town Panchayat Phase I	190	110	80	0	0	47	0	143	116	71	0	13	40	0	174	Construction of 190 individual houses in Vengaloor Town Panchayat Phase I
575	Keshuagar	Vengaloor	Construction of 30 individual houses in Vengaloor Town Panchayat Phase I	33	24	9	0	0	10	0	23	23	10	0	0	10	0	24	Construction of 30 individual houses in Vengaloor Town Panchayat Phase I
576	Keshuagar	Vengaloor	Construction of 50 individual houses in Vengaloor Town Panchayat Phase I	50	29	21	0	20	20	1	0	30	20	0	0	13	0	31	Construction of 50 individual houses in Vengaloor Town Panchayat Phase I
577	Keshuagar	Vengaloor	Construction of 55 individual houses in Vengaloor Town Panchayat Phase I	56	35	21	0	0	13	3	40	33	23	0	0	11	0	42	Construction of 55 individual houses in Vengaloor Town Panchayat Phase I
578	Keshuagar	Vengaloor	Construction of 23 houses at Vengaloor	23	14	9	0	13	8	0	2	14	9	0	11	8	0	4	Construction of 23 houses at Vengaloor
579	Keshuagar	Vengaloor	Construction of 106 houses in Vengaloor Town Panchayat in Madhav District	106	67	39	0	0	46	0	61	68	38	0	68	33	0	8	Construction of 106 houses in Vengaloor Town Panchayat in Madhav District



58.	Madhav	Sastry	Construction of 150 individual houses in Shirdi and 1st Phase of Phase II	130	98	52	31	0	0	79	0	71	107	41	3	0	53	33	100% SSI
59.	Madhav	Sastry	Construction of 42 individual houses in Shirdi and 1st Phase of Phase II	27	21	6	0	0	0	0	0	18	22	5	0	0	20	0	20% SSI
60.	Madhav	Sastry	Construction of 120 houses in 1st Phase of Phase II	120	62	58	0	84	35	1	0	0	77	43	0	64	24	42	100% SSI
61.	Madhav	Sastry	Construction of 340 individual houses in Vadgaon	340	280	60	0	0	0	98	0	242	280	110	0	360	121	0	100% SSI
62.	Madhav	Sastry	Construction of 40 individual houses in Vadgaon	40	26	14	0	0	0	12	0	28	28	12	0	0	12	0	20% SSI
63.	Madhav	Sastry	Construction of 117 houses in Kalsur Town	117	89	28	0	0	0	88	0	29	88	29	0	26	90	0	100% SSI
64.	Madhav	Sastry	Construction of 112 houses in Kalsur Town	112	78	34	0	0	0	32	0	80	81	31	0	38	34	0	100% SSI
65.	Madhav	Sastry	Construction of 78 houses in Thadgaon	78	51	27	0	0	0	23	0	55	44	34	0	0	23	0	100% SSI
66.	Madhav	Sastry	Construction of 493 houses in Thadgaon	493	337	255	0	0	0	274	0	318	365	227	0	0	276	0	100% SSI
67.	Madhav	Sastry	Construction of 94 houses in Thadgaon	94	71	23	0	0	0	36	0	58	67	27	0	0	32	0	20% SSI
68.	Madhav	Sastry	Construction of 94 houses in Thadgaon	94	55	39	0	0	0	45	0	49	45	49	0	0	31	0	100% SSI
69.	Madhav	Sastry	Construction of 251 individual houses in Thadgaon	251	160	91	0	0	0	113	0	138	135	116	0	0	0	0	100% SSI
70.	Madhav	Sastry	Construction of 50 houses in Thadgaon	50	25	25	0	0	0	13	0	34	24	26	0	0	14	0	100% SSI
71.	Madhav	Sastry	Construction of 145 houses in Thadgaon	145	78	67	0	0	0	91	0	54	55	68	0	0	65	0	100% SSI
72.	Madhav	Sastry	Construction of 30 houses in Thadgaon	30	32	18	0	0	0	23	0	27	31	17	0	0	25	0	100% SSI
73.	Madhav	Sastry	Construction of 83 houses in Thadgaon	83	29	54	0	0	0	30	0	53	45	58	0	0	3	0	100% SSI
74.	Madhav	Sastry	Construction of 40 houses in Thadgaon	40	23	17	0	0	0	10	0	21	23	17	0	0	21	0	100% SSI
75.	Madhav	Sastry	Construction of 16 houses in Thadgaon	16	12	4	0	0	0	10	0	6	13	3	0	0	12	0	100% SSI
76.	Madhav	Sastry	Construction of 93 houses in Thadgaon	93	68	25	0	0	0	27	0	66	57	36	0	0	37	0	100% SSI
77.	Madhav	Sastry	Construction of 36 houses in Thadgaon	36	19	17	0	0	0	22	0	14	23	13	0	0	14	0	100% SSI
78.	Madhav	Sastry	Construction of 150 individual houses in Thadgaon	150	95	55	0	0	0	47	0	105	101	49	0	0	40	0	100% SSI
79.	Madhav	Sastry	Construction of 14 individual houses in Thadgaon	14	7	7	0	0	0	9	0	5	8	6	0	0	4	0	100% SSI

477

602	Namakkal	Mallampallam	Construction of 10 houses in Mallampallam	100	64	13	0	0	32	0	77	88	21	0	46	36	0	24	640,000	11,11,111
603	Namakkal	Melur	Construction of 74 houses in Melur	76	49	37	0	0	16	0	46	48	31	0	0	21	0	33	600,000	11,11,111
604	Namakkal	Namagallur	Construction of 74 houses in Namagallur	74	50	24	0	0	54	0	20	40	28	0	0	61	0	29	100,000	11,11,111
605	Namakkal	Namagallur	Construction of 145 individual houses in Namagallur	450	264	186	0	0	246	0	202	208	182	0	0	229	0	22	600,000	8,11,111
606	Namakkal	Namagallur	Construction of 19 individual houses in Namagallur	40	18	31	0	0	24	0	28	30	19	0	0	23	0	23	210,000	11,11,111
607	Namakkal	Namagallur	Construction of 17 individual houses in Namagallur	17	8	9	0	0	16	0	3	9	8	0	0	30	0	0	200,000	11,11,111
608	Namakkal	Namagallur	Construction of 46 houses in Namagallur	46	24	18	0	0	14	0	32	28	18	0	0	17	0	29	100,000	11,11,111
609	Namakkal	Namagallur	Construction of 14 individual houses in Namagallur	14	6	8	0	0	4	0	20	8	0	0	0	2	0	22	100,000	11,11,111
610	Namakkal	Namagallur	Construction of 25 individual houses in Namagallur	25	17	8	0	0	7	0	18	17	8	0	0	7	0	13	200,000	11,11,111
611	Namakkal	Namagallur	Construction of 117 houses in Namagallur	111	71	40	0	0	40	0	52	66	42	0	0	67	0	31	0	0
612	Namakkal	Namagallur	Construction of 117 houses in Namagallur	116	66	44	0	0	88	0	22	0	33	0	0	85	0	25	100,000	11,11,111
613	Namakkal	Namagallur	Construction of 14 individual houses in Namagallur	141	103	38	0	0	75	0	66	95	46	0	0	94	0	37	0	0
614	Namakkal	Namagallur	Construction of 16 individual houses in Namagallur	19	13	5	0	0	34	0	5	15	0	0	0	15	0	0	210,000	11,11,111
615	Namakkal	Namagallur	Construction of 20 houses in Namagallur	29	22	7	0	0	27	0	0	21	8	0	0	2	0	22	0	0
616	Namakkal	Namagallur	Construction of 20 houses in Namagallur	21	12	9	0	0	4	0	17	11	9	0	0	7	0	13	0	0
617	Namakkal	Namagallur	Construction of 50 individual houses in Namagallur	50	35	35	0	0	0	0	42	38	12	0	0	0	0	0	0	0
618	Namakkal	Namagallur	Construction of 35 houses in Namagallur	53	35	18	0	0	12	0	42	35	22	0	0	31	0	41	600,000	8,11,111
619	Namakkal	Namagallur	Construction of 106 houses in Namagallur	106	85	21	0	0	24	0	81	81	25	0	0	29	0	86	100,000	11,11,111
620	Namakkal	Namagallur	Construction of 133 individual houses in Namagallur	133	90	43	0	0	64	0	98	84	34	0	0	37	0	91	500,000	8,11,111
621	Namakkal	Namagallur	Construction of 50 individual houses in Namagallur	50	23	22	0	0	33	0	17	21	29	0	0	33	0	16	210,000	11,11,111
622	Namakkal	Namagallur	Construction of 76 houses in Namagallur	76	42	28	0	0	37	0	32	34	10	0	0	0	0	27	100,000	11,11,111
623	Namakkal	Namagallur	Construction of 110 houses in Namagallur	110	54	42	0	0	68	0	0	0	44	0	0	61	0	1	500,000	8,11,111
624	Namakkal	Namagallur	Construction of 14 houses in Namagallur	14	1	13	0	0	7	0	34	13	1	0	0	0	0	8	210,000	11,11,111

10

624	Namakkal	Serappalli	Construction of 86 individual houses in Serappalli Town Panchayat Phase IV in Namakkal District	56	11	25	0	0	32	0	24	38	18	0	0	32	4	24	2486.5536	1.21.53.17
625	Namakkal	Serappalli	Construction of 31 individual houses in Serappalli Town Panchayat Phase V	31	14	17	0	0	15	0	16	18	17	0	0	12	17	90	2481.5536	1.21.53.17
627	Namakkal	Seethurampallam	Construction of 78 houses in Seethurampallam Town Panchayat in Namakkal District	70	44	26	15	0	16	0	54	12	28	0	0	18	18	52	2481.5536	1.21.53.17
628	Namakkal	Seethurampallam	Construction of 166 individual houses in Seethurampallam Town Panchayat Phase II	160	59	30	0	0	76	0	84	68	62	3	0	80	0	80	2481.5536	1.21.53.17
629	Namakkal	Seethurampallam	Construction of 21 individual houses in Seethurampallam Town Panchayat Phase III	24	12	9	0	0	15	0	8	12	9	0	0	14	1	1	2181.5536	1.21.53.17
630	Namakkal	Vellur	Construction of 111 houses in Vellur	111	70	41	0	0	54	0	80	65	46	0	0	54	0	77	2481.5536	1.21.53.17
631	Namakkal	Venkatpur	Construction of 42 houses in Venkatpur Panchayat in Namakkal District	42	28	14	0	0	4	0	38	33	12	0	1	6	0	35	2481.5536	1.21.53.17
632	Namakkal	Vendur	Construction of 63 individual houses in Vendur Town Panchayat Phase I	63	40	14	0	0	6	0	57	52	11	0	0	4	0	50	2481.5536	1.21.53.17
633	Namakkal	Vendur	Construction of 30 individual houses in Vendur Town Panchayat Phase II	39	20	13	0	0	14	0	25	26	13	0	0	13	1	26	2481.5536	1.21.53.17
634	Namakkal	Vendur	Construction of 106 houses in Vendur	106	78	28	0	0	53	0	75	75	31	0	5	59	0	72	2481.5536	1.21.53.17
635	Nilgiris	Adikar	Construction of 93 houses in Adikar Town Panchayat	93	54	39	0	0	87	0	0	43	50	0	5	47	0	0	2501.5536	1.21.53.16
636	Nilgiris	Adikar	Construction of 15 individual houses in Adikar Town Panchayat Phase II	15	10	5	0	0	8	0	7	10	5	0	3	9	0	3	2481.5536	1.21.53.16
637	Nilgiris	Bikkim	Construction of 114 houses in Bikkim	114	73	41	0	1	100	0	13	74	40	0	36	73	0	9	2481.5536	1.21.53.16
638	Nilgiris	Bikkim	Construction of 40 individual houses in Bikkim Town Panchayat Phase II	40	20	20	0	0	17	1	22	22	18	0	25	0	1	4	2481.5536	1.21.53.16
639	Nilgiris	Devanahalli	Construction of 10 houses in Devanahalli Town Panchayat	10	6	4	0	0	4	0	5	5	5	0	1	3	0	1	2481.5536	1.21.53.16
640	Nilgiris	Devanahalli	Construction of 128 individual houses in Devanahalli Town Panchayat Phase II	125	86	39	0	0	41	0	84	80	45	0	2	60	0	47	2481.5536	1.21.53.16
641	Nilgiris	Devanahalli	Construction of 10 individual houses in Devanahalli Town Panchayat Phase III	10	5	5	0	0	7	0	3	4	4	0	0	6	0	4	2481.5536	1.21.53.16
642	Nilgiris	Devanahalli	Construction of 62 individual houses in Devanahalli Town Panchayat Phase III	62	30	20	0	0	23	0	0	30	20	0	3	43	0	8	2481.5536	1.21.53.16
643	Nilgiris	Hejjal	Construction of 85 houses in Hejjal	85	58	27	0	0	23	0	12	41	34	0	9	65	0	11	2481.5536	1.21.53.16
644	Nilgiris	Hejjal	Construction of 97 houses	97	57	40	0	27	62	0	8	57	40	0	37	13	0	18	2481.5536	1.21.53.16
645	Nilgiris	Hejjal	Construction of 26 houses in Hejjal Town Panchayat Phase II	26	21	5	0	0	10	0	16	21	5	0	8	10	0	8	2481.5536	1.21.53.16
646	Nilgiris	Hejjal	Construction of 35 houses in Hejjal Town Panchayat	35	12	23	0	0	27	0	12	17	10	0	4	16	0	15	2481.5536	1.21.53.16
647	Nilgiris	Hejjal	Construction of 15 individual houses in Hejjal Town Panchayat	151	93	61	0	0	122	0	20	91	60	0	41	90	1	10	2481.5536	1.21.53.16

479



671	Pudukkottai	Construction of 216 Individual Houses in Pudukkottai Town Panchayat Phase II	216	149	67	0	0	116	4	96	144	75	6	10	122	1	83	2100 SSB 1122 S L
672	Pudukkottai	Construction of 125 Individual Houses in Pudukkottai Town Panchayat Phase III	125	83	42	0	0	51	3	74	83	42	0	0	33	0	81	2100 SSB 1122 S L
673	Pudukkottai	Construction of 35 Individual Houses in Pudukkottai Town Panchayat Phase IV	35	37	38	0	0	16	0	10	38	17	0	3	18	0	53	2100 SSB 1122 S L
674	Pudukkottai	Construction of 83 houses at Mangudi	83	45	38	0	0	23	0	67	45	38	0	1	35	0	48	2100 SSB 1122 S L
675	Pudukkottai	Construction of 212 houses in Aruvandiyur Panchayat Phase II	212	198	104	0	0	122	0	93	198	104	0	82	130	0	1	2100 SSB 1122 S L
676	Pudukkottai	Construction of 151 Individual Houses in Aruvandiyur Panchayat Phase II	151	81	70	0	0	72	0	70	81	62	0	83	68	0	0	2100 SSB 1122 S L
677	Pudukkottai	Construction of 30 Individual Houses in Aruvandiyur Panchayat Phase IV	30	33	17	0	0	15	0	0	33	17	0	12	16	0	1	2100 SSB 1122 S L
678	Pudukkottai	Construction of 37 Individual Houses in Aruvandiyur Panchayat Phase II	37	22	15	0	0	12	0	23	23	14	0	24	33	0	1	2100 SSB 1122 S L
679	Pudukkottai	Construction of 127 Individual Houses in Pudukkottai District	127	73	54	0	0	45	0	112	71	56	0	0	20	0	103	2100 SSB 1122 S L
680	Pudukkottai	Construction of 132 Individual Houses in Aruvandiyur Panchayat Phase II	132	74	38	0	0	13	0	119	66	66	0	3	34	0	178	2100 SSB 1122 S L
681	Pudukkottai	Construction of 52 Individual Houses in Aruvandiyur Panchayat Phase III	52	36	16	0	0	3	0	47	33	22	0	0	2	0	30	2100 SSB 1122 S L
682	Pudukkottai	Construction of 230 Individual Houses in Pudukkottai District	230	119	111	0	0	99	0	131	103	120	0	0	40	0	337	2100 SSB 1122 S L
683	Pudukkottai	Construction of 40 Individual Houses in Pudukkottai District	40	14	26	0	0	20	0	20	35	25	0	0	0	0	91	2100 SSB 1122 S L
684	Pudukkottai	Construction of 100 Individual Houses in Pudukkottai District	100	40	50	0	0	30	0	70	49	61	0	0	32	0	248	2100 SSB 1122 S L
685	Pudukkottai	Construction of 246 Individual Houses in Pudukkottai District	246	122	74	0	0	70	0	176	147	105	0	51	98	1	46	2100 SSB 1122 S L
686	Pudukkottai	Construction of 132 Individual Houses in Pudukkottai District	132	80	52	0	0	72	0	100	68	64	0	27	45	0	175	2100 SSB 1122 S L
687	Pudukkottai	Construction of 40 Individual Houses in Pudukkottai District	40	23	15	0	0	11	0	26	24	40	0	14	13	2	11	2100 SSB 1122 S L
688	Pudukkottai	Construction of 205 Individual Houses in Pudukkottai District	205	105	102	0	0	26	0	179	107	98	0	0	23	0	162	2100 SSB 1122 S L
689	Pudukkottai	Construction of 294 Individual Houses in Pudukkottai District	294	180	114	0	0	24	0	270	171	123	0	0	22	0	222	2100 SSB 1122 S L
690	Pudukkottai	Construction of 97 Individual Houses in Pudukkottai District	97	77	26	0	0	20	0	77	61	46	0	0	15	0	87	2100 SSB 1122 S L
691	Pudukkottai	Construction of 107 Individual Houses in Pudukkottai District	107	58	49	0	0	16	0	69	56	40	0	1	16	0	90	2100 SSB 1122 S L
692	Pudukkottai	Construction of 35 Individual Houses in Pudukkottai District	35	18	17	0	0	3	0	32	16	16	0	0	3	0	42	2100 SSB 1122 S L
693	Pudukkottai	Construction of 10 Individual Houses in Pudukkottai District	10	6	4	0	0	1	0	9	5	3	0	1	1	0	8	2100 SSB 1122 S L









761	Salem	Pudumangalam	Construction of 121 individual houses in Pudumangalam Town Panchayat Phase II	30	34	0	0	0	29	0	42	76	35	0	0	0	1600.53M	1.13.2016
761	Salem	Salem	Construction of 143 house in Enkalupatti Town Panchayat	67	86	0	0	0	85	0	08	81	72	0	0	0	150	1.13.2016
762	Salem	Salem	Construction of 30 Individual Houses in Sakkarin Town Panchayat Phase II	13	26	0	0	0	29	0	10	19	20	0	2	0	1500.53M	1.13.2016
763	Salem	Sakkarin	Construction of 14 Individual Houses in Sakkarin Town Panchayat Phase III	8	6	0	0	0	6	0	8	9	6	0	0	0	2000.53M	1.23.2016
764	Salem	Semburampatti	Construction of 214 house in Semburampatti Town Panchayat in Salem District	208	66	0	0	0	173	0	04	169	45	0	0	0	1500.53M	1.13.2016
765	Salem	Southamangalam	Construction of 65 Individual houses in Dharmasalem SENGARAPATTI TOWN PANCHAYAT PHASE II	50	39	0	0	0	49	0	53	47	22	0	0	0	0000.53M	1.08.2017
766	Salem	Dharmasalem	Construction of 112 house in Thammampatti Town Panchayat	79	33	0	0	0	66	0	46	72	40	0	0	0	1500.53M	1.23.2016
767	Salem	Thammampatti	Construction of 12 individual houses in Thammampatti town panchayat	7	5	0	0	0	5	0	7	5	6	0	0	0	0000.53M	1.23.2016
768	Salem	Thammampatti	Construction of 4 house in Thammampatti Town Panchayat	5	4	0	0	0	4	0	5	7	2	0	0	0	2500.53M	1.23.2016
769	Salem	Dharmasalem	Construction of 15 individual houses in Thammampatti Town Panchayat Phase II	12	3	0	0	0	3	0	12	12	3	0	0	0	2100.53M	1.13.2016
770	Salem	Thammampatti	Construction of 224 house in Thammampatti Town Panchayat in Salem District	225	44	0	0	0	43	0	156	180	62	0	177	0	1500.53M	1.13.2016
771	Salem	Thadavar	Construction of 119 house in Thadavar Panchayat	0	0	0	0	0	32	0	45	93	23	0	0	0	0000.53M	1.23.2016
772	Salem	Thadavar	Construction of 41 house in Thadavar Town Panchayat	42	9	0	0	0	24	0	27	44	7	0	1	0	1300.53M	1.13.2016
773	Salem	Thadavar	Construction of 160 individual houses in Thadavar Town Panchayat Phase II	142	26	0	0	0	48	0	120	137	70	0	2	0	1500.53M	1.13.2016
774	Salem	Thadavar	Construction of 16 individual houses in Thadavar Town Panchayat Phase III	12	4	0	0	0	9	0	7	13	3	0	0	0	1500.53M	1.13.2016
775	Salem	Varasani	Construction of 327 house in Varasani Town Panchayat in Salem District	219	100	0	0	0	76	0	251	235	92	0	209	0	1500.53M	1.13.2016
776	Salem	Varasani	Construction of 5 Individual Houses in Varasani Town Panchayat Phase II	3	2	0	0	0	0	0	5	3	2	0	0	0	1000.53M	1.08.2017
777	Salem	Vannur	Construction of 25 Individual House in VANNAR Town Panchayat Phase III	2	5	0	0	0	14	0	11	19	6	0	16	0	2100.53M	1.23.2016
778	Salem	Vadugapudi	Construction of 206 house in Vadugapudi Town Panchayat in Salem District	129	77	0	0	0	97	0	100	122	84	0	0	0	1500.53M	1.13.2016
779	Salem	Vadugapudi	Construction of 197 Individual Houses in Vadugapudi Town Panchayat Phase II	112	75	0	0	0	64	0	123	112	75	0	0	0	1400.43M	1.14.2016
780	Salem	Vadugapudi	Construction of 45 Individual Houses in Vadugapudi Town Panchayat Phase III	33	12	0	0	0	19	0	26	32	11	0	0	0	2100.53M	1.23.2016
781	Salem	Veerampattur	Construction of 267 house in Veerampattur town panchayat in Salem district	185	82	0	0	0	169	0	147	180	87	0	0	0	1000.53M	1.13.2016



#	Project	Ministry/Department	Construction of Individual houses in	38	10	28	0	0	11	0	27	12	26	0	0	12	0	20	13,150
R16	Panchayat	Madhavaram	Construction of 44 houses in Madhavaram Town Panchayat Phase II	54	37	17	0	0	27	0	27	39	15	0	0	21	0	15	1500 x 500 = 1,125,000
R17	Panchayat	Madhavaram	Construction of 162 individual houses in Madhavaram Town Panchayat Phase II	162	106	76	0	0	73	0	109	104	78	0	4	65	0	172	940 x 500 = 1,180,000
R18	Panchayat	Madhavaram	Construction of 144 individual houses in Madhavaram Town Panchayat Phase II	144	98	45	0	0	23	7	113	146	37	0	4	33	0	100	1000 x 500 = 1,100,000
R19	Panchayat	Madhavaram	Construction of 38 individual houses in Madhavaram Town Panchayat Phase II	38	12	25	0	0	19	0	19	23	13	0	0	18	0	24	1100 x 500 = 1,100,000
R20	Panchayat	Madhavaram	Construction of 55 houses in Madhavaram Town Panchayat Phase II	55	38	17	0	0	16	0	45	41	13	0	0	5	0	80	580 x 500 = 1,130,000
R21	Panchayat	Madhavaram	Construction of 29 individual houses in Madhavaram Town Panchayat Phase II	29	15	13	0	0	8	0	21	19	10	0	0	8	0	24	2100 x 500 = 1,120,000
R22	Panchayat	Madhavaram	Construction of 55 houses in Madhavaram Town Panchayat Phase II	55	36	17	0	0	33	0	29	35	18	0	0	36	0	17	1500 x 500 = 1,125,000
R23	Panchayat	Madhavaram	Construction of 55 houses in Madhavaram Town Panchayat Phase II	55	34	21	0	0	17	0	38	24	11	0	0	17	0	78	2400 x 500 = 1,120,000
R24	Panchayat	Madhavaram	Construction of 10 individual houses in Madhavaram Town Panchayat Phase II	10	2	8	0	0	5	0	5	2	8	0	0	6	0	4	2400 x 500 = 1,120,000
R25	Panchayat	Madhavaram	Construction of 13 individual houses in Madhavaram Town Panchayat Phase II	13	6	7	0	0	20	0	15	87	83	0	64	36	0	13	1400 x 500 = 1,120,000
R26	Panchayat	Madhavaram	Construction of 13 individual houses in Madhavaram Town Panchayat Phase II	13	4	9	0	0	7	0	9	4	9	0	0	5	0	1	2400 x 500 = 1,120,000
R27	Panchayat	Madhavaram	Construction of 40 houses in Madhavaram Town Panchayat Phase II	40	38	22	0	0	12	0	48	31	29	0	0	12	0	18	1500 x 500 = 1,120,000
R28	Panchayat	Madhavaram	Construction of 10 individual houses in Madhavaram Town Panchayat Phase II	10	7	26	0	0	31	0	67	54	46	0	0	38	0	13	1400 x 500 = 1,120,000
R29	Panchayat	Madhavaram	Construction of 12 individual houses in Madhavaram Town Panchayat Phase II	12	6	6	0	0	3	0	9	7	5	0	0	3	0	1	2400 x 500 = 1,120,000
R30	Panchayat	Madhavaram	Construction of 40 houses in Madhavaram Town Panchayat Phase II	40	40	20	0	0	16	0	22	40	20	0	0	41	0	17	1400 x 500 = 1,120,000
R31	Panchayat	Madhavaram	Construction of 402 individual houses in Madhavaram Town Panchayat Phase II	402	447	45	0	0	271	0	221	330	162	0	43	262	0	179	1400 x 500 = 1,120,000
R32	Panchayat	Madhavaram	Construction of 40 individual houses in Madhavaram Town Panchayat Phase II	40	21	19	0	0	1	0	29	16	12	0	1	1	0	28	1400 x 500 = 1,120,000
R33	Panchayat	Madhavaram	Construction of 40 houses in Madhavaram Town Panchayat Phase II	40	35	13	0	0	14	0	34	34	14	0	0	22	0	36	1400 x 500 = 1,120,000
R34	Panchayat	Madhavaram	Construction of 40 houses in Madhavaram Town Panchayat Phase II	40	24	16	0	0	25	4	38	25	38	0	28	26	0	0	1400 x 500 = 1,120,000
R35	Panchayat	Madhavaram	Construction of 29 individual houses in Madhavaram Town Panchayat Phase II	29	54	25	0	0	31	1	45	53	26	0	11	34	0	33	1400 x 500 = 1,120,000
R36	Panchayat	Madhavaram	Construction of 11 individual houses in Madhavaram Town Panchayat Phase II	11	12	4	0	0	5	0	12	12	5	0	8	3	0	1	2400 x 500 = 1,120,000

8



#	Theri	Unimproved	Construction of 72 individual houses in Gangaipatti Town Panchayat Phase II	74	45	26	14	6	24	0	50	24	0	0	29	0	45	30th Nov 1 16 2017
851	Theri	Gangaipatti	Construction of 10 individual houses in Gangaipatti Town Panchayat Phase II	130	76	54	0	0	80	0	50	46	0	14	54	0	62	21st Nov 1 21 2017
852	Theri	Haramandapuram	Construction of 42 individual houses in Haramandapuram Town Panchayat Phase II	82	55	26	1	0	4	0	48	24	0	0	14	0	64	18th Nov 1 16 2017
853	Theri	Haramandapuram	Construction of 18 individual houses in Haramandapuram Town Panchayat Phase III	78	53	23	0	0	11	0	67	21	0	0	12	0	62	21st Nov 1 21 2017
854	Theri	Kanniyakulam	Construction of 43 houses in Kanniyakulam Town Panchayat	53	49	13	0	0	11	0	42	15	0	0	0	0	41	15th Nov 1 15 2017
855	Theri	Kanniyakulam	Construction of 29 individual houses in Kanniyakulam Town Panchayat	79	46	33	0	0	2	0	77	47	0	0	16	0	71	28th Nov 1 18 2017
856	Theri	Kanniyakulam	Construction of 11 individual houses in Kanniyakulam Town Panchayat Phase IV	11	9	2	0	0	2	0	9	2	0	0	0	0	11	31st Nov 1 31 2017
857	Theri	Kumbhar	Construction of 41 houses in Kumbhar	54	50	24	0	0	16	0	34	29	0	0	16	0	36	14th Nov 1 14 2017
858	Theri	Kumbhar	Construction of 25 individual houses in Kumbhar	25	20	5	0	0	9	0	16	16	0	0	0	0	37	18th Nov 1 18 2017
859	Theri	Kumbhar	Construction of 24 individual houses in Kumbhar	74	45	29	0	0	11	0	63	42	0	0	11	0	63	14th Nov 1 14 2017
860	Theri	Kumbhar	Construction of 13 individual houses in Kumbhar	13	9	4	0	0	4	0	9	8	0	0	0	0	10	21st Nov 1 21 2017
861	Theri	Markandapuram	Construction of 14 individual houses in Markandapuram Town Panchayat Phase II	61	43	18	0	0	13	0	47	44	0	0	18	0	13	18th Nov 1 18 2017
862	Theri	Markandapuram	Construction of 14 individual houses in Markandapuram Town Panchayat Phase III	44	34	10	0	0	11	0	34	29	0	0	11	0	44	21st Nov 1 21 2017
863	Theri	Markandapuram	Construction of 11 individual houses in Markandapuram Town Panchayat Phase IV	11	11	0	0	0	1	0	11	11	0	0	0	0	10	14th Nov 1 14 2017
864	Theri	Markandapuram	Construction of 46 houses in Markandapuram	46	32	14	0	0	13	0	35	32	0	0	12	0	31	19th Nov 1 19 2017
865	Theri	Markandapuram	Construction of 48 individual houses in Markandapuram Town Panchayat Phase II	88	75	13	0	0	17	0	70	64	0	0	26	0	12	18th Nov 1 18 2017
866	Theri	Markandapuram	Construction of 48 individual houses in Markandapuram Town Panchayat Phase III	61	40	21	0	0	12	0	40	44	0	0	8	0	53	21st Nov 1 21 2017
867	Theri	Markandapuram	Construction of 21 individual houses in Markandapuram Town Panchayat Phase IV	21	12	9	0	0	12	0	9	12	0	0	8	0	17	14th Nov 1 14 2017
868	Theri	Chidambaram	Construction of 47 houses in Chidambaram	47	35	12	0	0	13	0	34	35	0	0	14	0	33	14th Nov 1 14 2017
869	Theri	Chidambaram	Construction of 48 individual houses in Chidambaram	48	35	13	0	0	13	0	35	30	0	0	14	0	31	14th Nov 1 14 2017
870	Theri	Chidambaram	Construction of 34 individual houses in Chidambaram	304	186	118	0	0	68	0	236	186	0	0	100	0	204	21st Nov 1 21 2017
871	Theri	Chidambaram	Construction of 6 individual houses in Chidambaram	6	4	2	0	0	0	0	6	4	0	0	0	0	6	14th Nov 1 14 2017
872	Theri	Chidambaram	Construction of 50 houses in Chidambaram	50	28	22	0	0	12	0	30	27	0	0	10	0	40	14th Nov 1 14 2017

6

[illegible]

5



Sl.	Therapist	Referral agency	Continuation of 142 houses in Nakhon Phanom Town	142	65	75	0	65	54	2	23	70	72	0	71	54	0	0	0
920	Therapist	Therapist	Continuation of 54 individual houses in Nakhon Phanom Town, Phase II (Continuation of 54 individual houses in Nakhon Phanom Town, Phase II)	54	0	16	0	45	5	1	3	41	14	0	42	5	3	4	0
921	Therapist	Therapist	Continuation of 60 individual houses in Nakhon Phanom Town, Phase II (Continuation of 60 individual houses in Nakhon Phanom Town, Phase II)	60	0	24	0	0	50	0	1	34	26	0	2	52	0	4	0
922	Therapist	Therapist	Continuation of 166 individual houses in Nakhon Phanom Town, Phase II (Continuation of 166 individual houses in Nakhon Phanom Town, Phase II)	166	0	73	0	0	111	0	55	97	69	0	29	109	0	28	0
923	Therapist	Therapist	Continuation of 116 individual houses in Nakhon Phanom Town, Phase II (Continuation of 116 individual houses in Nakhon Phanom Town, Phase II)	116	75	41	0	2	90	0	46	62	40	0	0	1	0	0	0
924	Therapist	Therapist	Continuation of 29 individual houses in Nakhon Phanom Town, Phase II (Continuation of 29 individual houses in Nakhon Phanom Town, Phase II)	29	22	7	0	0	13	0	10	20	9	0	15	11	0	10	0
925	Therapist	Therapist	Continuation of 177 individual houses in Nakhon Phanom Town, Phase II (Continuation of 177 individual houses in Nakhon Phanom Town, Phase II)	177	69	108	0	0	80	19	78	96	84	0	17	20	14	80	0
926	Therapist	Therapist	Continuation of 50 individual houses in Nakhon Phanom Town, Phase II (Continuation of 50 individual houses in Nakhon Phanom Town, Phase II)	50	40	10	0	0	38	0	12	37	13	0	0	35	0	3	0
927	Therapist	Therapist	Continuation of 123 individual houses in Nakhon Phanom Town, Phase II (Continuation of 123 individual houses in Nakhon Phanom Town, Phase II)	123	74	49	0	0	67	1	51	75	48	0	0	2	1	0	0
928	Therapist	Therapist	Continuation of 140 individual houses in Nakhon Phanom Town, Phase II (Continuation of 140 individual houses in Nakhon Phanom Town, Phase II)	140	75	45	0	0	42	0	98	67	53	0	1	86	0	0	0
929	Therapist	Therapist	Continuation of 25 individual houses in Nakhon Phanom Town, Phase II (Continuation of 25 individual houses in Nakhon Phanom Town, Phase II)	25	14	11	0	0	8	0	17	14	12	0	0	12	0	13	0
930	Therapist	Therapist	Continuation of 18 individual houses in Nakhon Phanom Town, Phase II (Continuation of 18 individual houses in Nakhon Phanom Town, Phase II)	18	14	4	0	0	5	0	15	12	0	0	0	11	0	0	0
931	Therapist	Therapist	Continuation of 24 individual houses in Nakhon Phanom Town, Phase II (Continuation of 24 individual houses in Nakhon Phanom Town, Phase II)	24	24	14	0	0	0	0	24	10	14	0	17	1	0	0	0
932	Therapist	Therapist	Continuation of 43 individual houses in Nakhon Phanom Town, Phase II (Continuation of 43 individual houses in Nakhon Phanom Town, Phase II)	43	24	15	0	0	12	0	51	25	18	0	16	11	1	11	0
933	Therapist	Therapist	Continuation of 62 individual houses in Nakhon Phanom Town, Phase II (Continuation of 62 individual houses in Nakhon Phanom Town, Phase II)	62	27	35	0	0	25	0	47	25	37	0	36	1	0	0	0
934	Therapist	Therapist	Continuation of 120 individual houses in Nakhon Phanom Town, Phase II (Continuation of 120 individual houses in Nakhon Phanom Town, Phase II)	120	48	72	0	0	62	0	58	50	79	0	1	62	0	47	0
935	Therapist	Therapist	Continuation of 55 individual houses in Nakhon Phanom Town, Phase II (Continuation of 55 individual houses in Nakhon Phanom Town, Phase II)	55	32	23	0	0	22	1	12	34	21	0	7	18	0	3	0
936	Therapist	Therapist	Continuation of 47 individual houses in Nakhon Phanom Town, Phase II (Continuation of 47 individual houses in Nakhon Phanom Town, Phase II)	47	14	31	0	0	7	0	41	15	32	0	1	7	0	0	0
937	Therapist	Therapist	Continuation of 133 individual houses in Nakhon Phanom Town, Phase II (Continuation of 133 individual houses in Nakhon Phanom Town, Phase II)	133	37	66	0	0	40	11	79	84	99	0	0	32	15	68	0
938	Therapist	Therapist	Continuation of 50 individual houses in Nakhon Phanom Town, Phase II (Continuation of 50 individual houses in Nakhon Phanom Town, Phase II)	50	24	29	0	0	15	0	35	20	30	0	0	15	0	10	0
939	Therapist	Therapist	Continuation of 73 individual houses in Nakhon Phanom Town, Phase II (Continuation of 73 individual houses in Nakhon Phanom Town, Phase II)	73	36	37	0	0	98	0	15	50	37	0	1	37	4	10	0

10



940	Thiruvallur	Valluvaran	Construction of 50 houses in Valluvaran Town Panchayat	150	94	56	0	0	0	0	64	0	86	80	75	0	2	58	0	140	150	1122.21
941	Thiruvallur	Valluvaran	Construction of 115 individual houses in Valluvaran Town Panchayat Phase II	115	81	34	0	0	0	0	62	0	53	68	47	0	6	71	0	96	150	118.21
942	Thiruvallur	Valluvaran	Construction of 32 individual houses in Valluvaran Town Panchayat Phase II	32	20	12	0	0	0	0	17	0	15	14	14	0	0	20	0	210	150	121.20
943	Thiruvallur	Marudamangal	Construction of 58 individual houses in Marudamangal Town Panchayat Phase II	58	30	28	0	0	0	0	22	0	36	35	27	0	11	19	0	220	150	122.11
944	Thiruvallur	Marudamangal	Construction of 18 houses in Marudamangal Town Panchayat	18	11	7	0	0	0	0	3	0	3	11	0	0	0	3	0	140	150	123.10
945	Thiruvallur	Alathur	Construction of 16 houses in Alathur Town Panchayat	16	26	12	0	0	0	0	19	0	19	25	12	0	0	23	0	950	150	123.10
946	Thiruvallur	Alathur	Construction of 34 individual houses in Alathur Town Panchayat	34	23	11	0	0	0	0	17	0	17	23	11	0	0	10	0	150	150	123.10
947	Thiruvallur	Alathur	Construction of 60 individual houses in Alathur Town Panchayat Phase II	60	47	13	0	0	0	0	22	0	38	41	16	0	1	12	0	220	150	123.11
948	Thiruvallur	Alathur	Construction of 130 individual houses in Alathur Town Panchayat	130	87	43	0	0	0	0	21	0	109	90	40	0	1	22	0	150	150	123.11
949	Thiruvallur	Alathur	Construction of 24 individual houses in Alathur Town Panchayat	24	13	11	0	0	0	0	30	0	33	73	21	0	0	20	0	220	150	123.11
950	Thiruvallur	Kadambur	Construction of 143 individual houses in Kadambur Town Panchayat	143	120	23	0	0	0	0	13	0	30	103	40	0	0	13	0	150	150	123.11
951	Thiruvallur	Kadambur	Construction of 52 individual houses in Kadambur Town Panchayat Phase II	52	35	17	0	0	0	0	4	0	48	35	17	0	0	13	0	150	150	123.11
952	Thiruvallur	Kadambur	Construction of 15 individual houses in Kadambur Town Panchayat Phase II	15	11	4	0	0	0	0	5	0	10	0	0	0	0	4	0	210	150	123.11
953	Thiruvallur	Kadambur	Construction of 25 individual houses in Kadambur Town Panchayat	25	15	10	0	0	0	0	7	0	0	15	10	0	1	7	0	150	150	123.11
954	Thiruvallur	Kadambur	Construction of 102 individual houses in Kadambur Town Panchayat	102	66	36	0	0	0	0	17	0	65	70	20	0	0	20	0	150	150	123.11
955	Thiruvallur	Kadambur	Construction of 77 individual houses in Kadambur Town Panchayat Phase II	77	69	8	0	0	0	0	0	0	68	60	17	0	1	19	0	180	150	123.11
956	Thiruvallur	Kadambur	Construction of 16 individual houses in Kadambur Town Panchayat	16	10	6	0	0	0	0	3	0	1	10	6	0	0	0	0	150	150	123.11
957	Thiruvallur	Kadambur	Construction of 90 individual houses in Kadambur Town Panchayat Phase II	90	65	25	0	0	0	0	53	0	24	61	29	0	0	14	0	220	150	123.11
958	Thiruvallur	Kadambur	Construction of 227 individual houses in Kadambur Town Panchayat	227	171	56	0	0	0	0	28	0	109	150	77	0	0	11	0	220	150	123.11
959	Thiruvallur	Kadambur	Construction of 25 houses in Kadambur Town Panchayat	25	15	10	0	0	0	0	15	0	10	8	17	0	0	11	0	150	150	123.11
960	Thiruvallur	Kadambur	Construction of 143 houses in Kadambur Town Panchayat Phase II	143	86	57	0	0	0	0	20	0	113	86	59	0	0	23	0	220	150	123.11
961	Thiruvallur	Kadambur	Construction of 180 individual houses in Kadambur Town Panchayat Phase II	180	138	42	0	0	0	0	6	0	174	131	47	0	0	13	0	220	150	123.11

[illegible]

982	Panchayats	Lalgudi	Construction of 43 houses in Lalgudi Town Panchayat	83	38	47	0	53	0	32	41	44	0	0	58	0	27	1501 SSB - 11.22.2017
983	Panchayats	Lalgudi	Construction of 135 Individual houses in Lalgudi Town Panchayat Phase II	135	84	54	0	80	0	49	75	0	0	0	81	0	51	3061 SSB - 11.22.2017
984	Panchayats	Lalgudi	Construction of 21 Individual houses in Lalgudi Town Panchayat - III	21	11	30	0	8	0	13	10	13	0	0	0	0	14	2101 SSB - 11.21.2017
985	Panchayats	Mandhanallur	Construction of 46 houses in Mandhanallur Town Panchayat in Trichy District	46	29	17	0	14	0	0	29	17	0	0	34	0	8	5061 SSB - 11.22.2016
986	Panchayats	Mandhanallur	Construction of 101 Individual houses in Mandhanallur Town Panchayat Phase II	60	30	30	0	44	0	0	27	33	0	0	0	0	17	3005 SSB - 11.22.2017
987	Panchayats	Mandhanallur	Construction of 105 Individual houses in Mandhanallur Town Panchayat Phase II	160	67	93	0	6	0	97	74	86	0	0	0	0	0	2101 SSB - 11.21.2017
988	Panchayats	Metturpalayam	Construction of 107 Individual Houses in Mettur Town Panchayat in Trichy District	60	45	15	0	3	0	42	45	15	0	0	0	0	42	1401 SSB - 11.22.2017
989	Panchayats	Misur	Construction of 197 Individual Houses in Misur Town Panchayat Phase I	197	117	80	0	0	0	128	117	80	0	0	0	0	0	3005 SSB - 11.22.2017
990	Panchayats	Misur	Construction of 15 Individual Houses in Misur Town Panchayat Phase II	15	7	8	0	0	0	13	7	8	0	0	0	0	0	2101 SSB - 11.21.2017
991	Panchayats	Misur	Construction of 108 houses in panchayats misur	108	65	43	0	20	0	33	62	46	0	0	0	0	46	1401 SSB - 11.21.2017
992	Panchayats	Misur	Construction of 120 Individual Houses in Panchayats Misur Panchayat Phase II	120	87	46	0	0	0	71	79	56	0	0	0	0	0	3005 SSB - 11.18.2017
993	Panchayats	Palampana	Construction of 18 Individual houses in Panchayats Misur Panchayat Phase II	18	13	5	0	0	0	13	13	5	0	0	0	0	0	2011 SSB - 11.21.2017
994	Panchayats	Pallapeta	Construction of 225 houses in Pallaputhi Town Panchayat	220	140	80	0	0	0	215	140	80	0	0	0	0	0	3001 SSB - 11.21.2017
995	Panchayats	Pallapeta	Construction of 18 Individual houses in Pallaputhi Town Panchayat Phase II	48	25	23	0	0	0	47	32	36	0	0	0	0	0	1001 SSB - 11.16.2017
996	Panchayats	Pallapeta	Construction of 18 Individual Houses in Pallaputhi Town Panchayat, Phase III	18	15	3	0	0	0	13	13	5	0	0	0	0	0	2201 SSB - 11.21.2017
997	Panchayats	Pavulur	Construction of 107 House in Pavulur Town Panchayat in Trichy District	107	83	24	0	0	0	71	79	56	0	0	0	0	0	1501 SSB - 11.21.2016
998	Panchayats	Pavulur	Construction of 67 Individual Houses in Pavulur Town Panchayat Phase II	67	23	44	0	0	0	54	48	50	0	0	0	0	0	1001 SSB - 11.18.2017
999	Panchayats	S. Narasur	Construction of 40 Individual Houses in S. Narasur Town Panchayat Phase II	112	71	41	0	46	0	9	26	36	0	0	0	0	0	3001 SSB - 11.21.2017
1000	Panchayats	S. Narasur	Construction of 128 House in Sengaman Town Panchayat	30	26	22	0	29	0	0	29	22	0	0	0	0	0	1001 SSB - 11.18.2017
1001	Panchayats	Sengaman	Construction of 13 Individual houses in Sengaman Town Panchayat	178	116	62	0	110	0	11	112	66	0	0	0	0	0	3001 SSB - 11.21.2017
1002	Panchayats	Sengaman	Construction of 13 Individual houses in Sengaman Town Panchayat	13	9	4	0	0	0	0	8	10	0	0	0	0	0	2101 SSB - 11.21.2017
1003	Panchayats	Thudavayalpet	Construction of 13 Individual houses in Thudavayalpet Panchayat, Trichy District	37	24	13	0	0	0	22	22	13	0	0	0	0	0	1401 SSB - 11.22.2017
1004	Panchayats	Thudavayalpet	Construction of 131 Individual houses in Thudavayalpet Panchayat	31	20	11	0	14	0	17	21	10	0	0	0	0	0	3001 SSB - 11.21.2017

६५

595

[illegible]





Year	Ward	Project	75	65	14	1	0	24	0	51	46	27	0	0	21	1	37	376	11,27,2	
2007	Tirunelveli	Construction of 35 houses in Sagar Town Panchayat	387	203	94	0	0	154	0	233	270	0	0	2	147	2	234	1900	151	11,27,2
2008	Tirunelveli	Construction of 30 individual houses in Sagar Town Panchayat, Tirunelveli District Phase III	35	26	9	0	0	19	0	25	26	35	0	0	11	0	21	2100	150	11,27,2
2009	Tirunelveli	Construction of 4 houses in Sundarapudupattinam Town Panchayat	14	13	3	0	0	2	0	12	13	1	0	0	0	0	0	1000	150	11,27,2
2010	Tirunelveli	Construction of 10 individual houses in Sundarapudupattinam Town Panchayat Phase II in Tirunelveli District	66	59	7	0	0	23	0	43	57	9	0	0	20	0	47	2200	150	11,27,2
2011	Tirunelveli	Construction of 10 houses in Sagar Town Panchayat in Tirunelveli District	61	40	21	0	0	8	0	53	36	23	0	0	7	1	33	1900	150	11,27,2
2012	Tirunelveli	Construction of 10 individual houses in Sundarapudupattinam Town Panchayat Phase II in Tirunelveli District	68	47	23	0	0	13	0	45	46	22	0	0	13	0	35	1900	150	11,27,2
2013	Tirunelveli	Construction of 9 houses in Sundarapudupattinam Town Panchayat	505	422	83	0	0	133	0	952	873	332	0	0	63	51	908	2200	150	11,27,2
2014	Tirunelveli	Construction of 24 individual houses in Tirunelveli District	73	56	19	0	0	10	0	0	30	25	0	0	6	0	0	1000	150	11,27,2
2015	Tirunelveli	Construction of 12 houses in Thovargaludi Town Panchayat	241	182	59	0	0	206	0	0	178	63	0	210	22	3	0	2200	150	11,27,2
2016	Tirunelveli	Construction of 12 houses in Thovargaludi Town Panchayat	62	50	6	0	0	39	0	25	51	11	0	1	30	0	22	1400	150	11,27,2
2017	Tirunelveli	Construction of 123 individual houses in Thovargaludi Town Panchayat Phase II	173	123	52	0	0	0	0	77	108	55	0	0	0	0	102	1900	150	11,27,2
2018	Tirunelveli	Construction of 10 houses in Thovargaludi Town Panchayat	38	23	33	0	0	0	0	0	26	22	0	0	7	3	28	1000	150	11,27,2
2019	Tirunelveli	Construction of 118 houses in Thovargaludi Town Panchayat	318	144	174	0	0	35	0	283	268	136	0	46	33	0	259	2200	150	11,27,2
2020	Tirunelveli	Construction of 70 houses in Valakudi Kuppilugai Village	70	36	34	0	0	19	0	51	32	38	0	0	19	0	51	1900	150	11,27,2
2021	Tirunelveli	Construction of 122 individual houses in Valakudi Kuppilugai Town Panchayat Phase II	122	85	37	0	0	50	0	72	83	39	0	0	39	0	83	2200	150	11,27,2
2022	Tirunelveli	Construction of 118 houses in Valakudi Kuppilugai Town Panchayat	148	119	38	0	0	58	2	68	100	48	0	22	43	3	82	1900	150	11,27,2
2023	Tirunelveli	Construction of 335 individual houses in Valakudi Kuppilugai Town Panchayat Phase II	335	232	103	0	0	101	0	239	232	103	0	84	70	3	107	1900	150	11,27,2
2024	Tirunelveli	Construction of 10 individual houses in Valakudi Kuppilugai Town Panchayat Phase - IV in Tirunelveli District	136	101	32	0	0	42	3	71	63	50	0	24	41	4	0	2200	150	11,27,2
2025	Tirunelveli	Construction of 128 houses in Valakudi Kuppilugai Town Panchayat	328	200	128	0	0	46	1	81	86	42	0	0	44	1	83	1900	150	11,27,2
2026	Tirunelveli	Construction of 17 houses in Vandenmullur	17	14	3	0	0	2	0	10	14	3	0	0	8	0	0	5100	150	11,27,2

[illegible]



1111	Tripur	Mathur	Construction of 16 Individual houses in Mathur Town Panchayat Phase II	16	10	6	0	0	11	0	0	5	8	8	26	20	11	0	0	2501 ASB - 1.21.2017
1112	Tripur	Kudrayathi	Construction of 44 Houses in Kudrayathi Town Panchayat	55	31	24	0	0	27	0	0	28	29	26	19	20	0	0	1991 ASB - 1.1.2017	
1113	Tripur	Keseridi	Construction of 25 individual houses in Kudrayathi Town Panchayat Phase II	23	9	14	0	0	8	0	0	15	12	14	11	8	0	0	2501 ASB - 1.21.2017	
1114	Tripur	Kudrayathi	Construction of 14 houses in Kudrayathi Town Panchayat Phase II	163	68	95	0	0	99	0	0	64	49	114	108	53	1	1	1401 ASB - 1.18.2017	
1115	Tripur	Sandipuram	Construction of 25 houses in Sandipuram Town Panchayat Phase II	23	14	11	0	0	16	0	0	5	13	10	0	16	0	0	1501 ASB - 1.1.2017	
1116	Tripur	Sandipuram	Construction of 16 individual houses in Sandipuram town panchayat	38	29	29	0	0	36	0	0	22	29	29	10	25	3	21	1401 ASB - 1.18.2017	
1117	Tripur	Sandipuram	Construction of 23 individual houses in Sandipuram Town Panchayat Phase II	23	10	13	0	0	18	0	0	8	12	11	4	13	0	0	2501 ASB - 1.21.2017	
1118	Tripur	Thiruvananthapuram	Construction of 26 individual houses in Thiruvananthapuram Town Panchayat	76	46	30	0	0	35	0	0	41	41	53	41	42	2	25	1501 ASB - 1.1.2017	
1119	Tripur	Uthukuli	Construction of 12 houses in Uthukuli Town Panchayat	12	9	3	0	0	4	0	0	8	3	9	12	0	0	0	2501 ASB - 1.21.2017	
1120	Tripur	Uthukuli	Construction of 48 individual houses in Uthukuli Town Panchayat Phase II	48	18	30	0	0	3	0	0	45	31	17	18	0	0	0	1801 ASB - 1.18.2017	
1121	Tripur	Uthukuli	Construction of 2 individual houses in Uthukuli Town Panchayat Phase II	9	8	1	0	0	1	0	0	6	6	3	4	3	0	2	2501 ASB - 1.21.2017	
1122	Tripur	Uthukuli	Construction of 30 individual houses in Uthukuli Town Panchayat Phase II	30	8	22	0	0	7	0	0	23	18	12	19	11	1	0	2501 ASB - 1.21.2017	
1123	Tripur	Uthukuli	Construction of 14 individual houses in Uthukuli Town Panchayat Phase I	153	68	87	0	0	61	0	0	64	87	73	3	0	0	0	1801 ASB - 1.18.2017	
1124	Tripur	Uthukuli	Construction of 12 individual houses in Uthukuli Town Panchayat Phase I	170	106	62	0	0	69	0	0	111	101	69	0	58	3	101	1801 ASB - 1.18.2017	
1125	Tripur	Uthukuli	Construction of 15 individual houses in Uthukuli Town Panchayat Phase II	15	9	6	0	0	3	0	0	12	10	3	0	2	2	32	2501 ASB - 1.21.2017	
1126	Tripur	Uthukuli	Construction of 80 individual houses in Uthukuli Town Panchayat Phase I	80	49	31	0	0	41	0	0	49	80	30	0	54	0	21	1801 ASB - 1.18.2017	
1127	Tripur	Uthukuli	Construction of 23 individual houses in Uthukuli Town Panchayat Phase II	21	9	12	0	0	6	0	0	15	7	11	11	7	0	3	2501 ASB - 1.21.2017	
1128	Tripur	Uthukuli	Construction of 81 houses in Uthukuli Town Panchayat Phase II	31	29	22	0	0	25	0	0	0	14	17	3	18	0	0	1501 ASB - 1.1.2017	
1129	Tripur	Uthukuli	Construction of 25 individual houses in Uthukuli Town Panchayat Phase II	71	44	27	0	0	13	0	0	0	39	32	0	16	0	0	1801 ASB - 1.18.2017	
1130	Tripur	Uthukuli	Construction of 27 individual houses in Uthukuli Town Panchayat Phase II	27	17	10	0	0	14	0	0	23	17	10	0	13	1	14	1501 ASB - 1.1.2017	
1131	Tripur	Uthukuli	Construction of 27 individual houses in Kripensathur Town Panchayat phase I	219	175	44	0	0	123	5	91	168	87	0	17	142	3	62	1801 ASB - 1.18.2017	
1132	Tripur	Uthukuli	Construction of 12 individual houses in Kripensathur Town Panchayat phase II	121	78	43	0	0	37	5	59	83	41	0	8	81	3	86	2501 ASB - 1.21.2017	
1133	Tripur	Uthukuli	Construction of 16 individual houses in Kripensathur Town Panchayat Phase II	16	13	1	0	0	5	0	0	11	14	2	0	7	0	0	2501 ASB - 1.21.2017	



1165	Vellore	Nerul	Continuation of 123 houses in Nerul Town Panchayat	123	82	41	0	0	165	0	38	75	48	9	25	81	1	36	1501.530 / 1.22.2017
1166	Vellore	Nerul	Construction of 41 individual houses in Nerul Town Panchayat Phase II	41	23	18	0	0	26	0	15	24	17	0	3	31	1	7	1406.530 / 1.19.2017
1167	Vellore	Nerul	Construction of 12 individual houses in Nerul Town Panchayat Phase III	12	8	4	0	0	6	1	0	7	5	0	3	7	0	2	1407.530 / 1.21.2017
1168	Vellore	Nerul	Construction of 30 houses in Nerul Town Panchayat	30	19	11	0	0	24	0	6	18	12	0	0	24	0	1	1408.530 / 1.22.2017
1169	Vellore	Chidambaram	Construction of 129 individual houses in Chidambaram Town Panchayat Phase - II	129	81	48	0	0	33	6	60	77	52	0	56	62	0	11	1840.530 / 1.19.2017
1170	Vellore	Chidambaram	Construction of 28 individual houses in Chidambaram Town Panchayat Phase - II	28	20	8	0	0	10	0	18	20	8	0	19	8	1	1	2007.530 / 1.22.2017
1171	Vellore	Chidambaram	Construction of 38 individual houses in Chidambaram Town Panchayat Phase - II	38	25	13	0	0	12	0	26	27	11	0	30	4	2	2	2007.530 / 1.22.2017
1172	Vellore	Puducherry	Construction of 24 houses in Pallikonda Town Panchayat	24	43	31	0	0	36	0	38	57	37	0	26	12	0	4	1540.530 / 1.22.2017
1173	Vellore	Puducherry	Construction of 50 individual houses in Pallikonda Town Panchayat Phase II	50	33	26	0	0	31	0	28	36	23	0	19	22	0	15	1607.530 / 1.22.2017
1174	Vellore	Puducherry	Construction of 15 individual houses in Pallikonda Town Panchayat Phase III	15	8	2	0	0	5	0	5	5	3	0	8	1	0	1	2101.530 / 1.21.2017
1175	Vellore	Puducherry	Construction of 15 individual houses in Pallikonda Town Panchayat Phase - IV	15	31	23	0	0	26	0	28	33	21	0	0	26	0	29	2207.530 / 1.22.2017
1176	Vellore	Tirupattur	Construction of 133 houses in Tirupattur Town Panchayat	133	76	37	0	0	91	0	42	103	31	0	24	44	1	24	1540.530 / 1.22.2017
1177	Vellore	Tirupattur	Construction of 10 individual houses in Tirupattur Town Panchayat Phase II	10	24	0	0	0	5	0	5	9	1	0	4	3	0	2	2107.530 / 1.21.2017
1178	Vellore	Tirupattur	Construction of 15 individual houses in Tirupattur Town Panchayat Phase - II in Vellore District	15	42	31	0	0	32	0	23	45	10	0	31	12	1	1	2108.530 / 1.21.2017
1179	Vellore	Tirupattur	Construction of 107 houses in Tirupattur Town Panchayat	107	70	37	0	0	30	0	77	70	17	0	30	33	0	40	1540.530 / 1.22.2017
1180	Vellore	Tirupattur	Construction of 110 individual houses in Tirupattur Town Panchayat Phase II	110	86	50	0	0	45	0	93	71	45	0	0	28	1	1	1606.530 / 1.19.2017
1181	Vellore	Tirupattur	Construction of 16 individual houses in Tirupattur Town Panchayat Phase III	16	10	8	0	0	5	0	13	10	8	0	7	4	0	7	2107.530 / 1.21.2017
1182	Vellore	Tirupattur	Construction of 210 individual houses in Tirupattur Town Panchayat Phase - IV in Vellore District	210	134	76	0	0	22	0	188	135	75	0	118	12	0	80	2401.530 / 1.21.2017
1183	Vellore	Sholingur	Construction of 154 houses in Sholingur Town Panchayat	154	93	61	0	146	8	0	0	92	62	0	46	7	0	30	1540.530 / 1.19.2017
1184	Vellore	Sholingur	Construction of 14 individual houses in Sholingur Town Panchayat Phase - II	14	9	5	0	13	1	0	0	10	4	0	13	1	0	0	1801.530 / 1.18.2017
1185	Vellore	Sholingur	Construction of 15 individual houses in Sholingur Town Panchayat Phase - III	15	9	4	0	0	4	0	9	9	4	0	10	3	0	1	2107.530 / 1.21.2017
1186	Vellore	Sholingur	Construction of 100 houses in Sholingur Town Panchayat	100	89	89	0	10	97	14	87	110	79	0	32	94	12	10	1906.530 / 1.22.2017

503

Sl. No.	Village	Block Name	Construction of 15 Individual houses in Thiruvannamalai District Phase II	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100	101	102	103	104	105	106	107	108	109	110	111	112	113	114	115	116	117	118	119	120	121	122	123	124	125	126	127	128	129	130	131	132	133	134	135	136	137	138	139	140	141	142	143	144	145	146	147	148	149	150	151	152	153	154	155	156	157	158	159	160	161	162	163	164	165	166	167	168	169	170	171	172	173	174	175	176	177	178	179	180	181	182	183	184	185	186	187	188	189	190	191	192	193	194	195	196	197	198	199	200	201	202	203	204	205	206	207	208	209	210	211	212	213	214	215	216	217	218	219	220	221	222	223	224	225	226	227	228	229	230	231	232	233	234	235	236	237	238	239	240	241	242	243	244	245	246	247	248	249	250	251	252	253	254	255	256	257	258	259	260	261	262	263	264	265	266	267	268	269	270	271	272	273	274	275	276	277	278	279	280	281	282	283	284	285	286	287	288	289	290	291	292	293	294	295	296	297	298	299	300	301	302	303	304	305	306	307	308	309	310	311	312	313	314	315	316	317	318	319	320	321	322	323	324	325	326	327	328	329	330	331	332	333	334	335	336	337	338	339	340	341	342	343	344	345	346	347	348	349	350	351	352	353	354	355	356	357	358	359	360	361	362	363	364	365	366	367	368	369	370	371	372	373	374	375	376	377	378	379	380	381	382	383	384	385	386	387	388	389	390	391	392	393	394	395	396	397	398	399	400	401	402	403	404	405	406	407	408	409	410	411	412	413	414	415	416	417	418	419	420	421	422	423	424	425	426	427	428	429	430	431	432	433	434	435	436	437	438	439	440	441	442	443	444	445	446	447	448	449	450	451	452	453	454	455	456	457	458	459	460	461	462	463	464	465	466	467	468	469	470	471	472	473	474	475	476	477	478	479	480	481	482	483	484	485	486	487	488	489	490	491	492	493	494	495	496	497	498	499	500	501	502	503	504	505	506	507	508	509	510	511	512	513	514	515	516	517	518	519	520	521	522	523	524	525	526	527	528	529	530	531	532	533	534	535	536	537	538	539	540	541	542	543	544	545	546	547	548	549	550	551	552	553	554	555	556	557	558	559	560	561	562	563	564	565	566	567	568	569	570	571	572	573	574	575	576	577	578	579	580	581	582	583	584	585	586	587	588	589	590	591	592	593	594	595	596	597	598	599	600	601	602	603	604	605	606	607	608	609	610	611	612	613	614	615	616	617	618	619	620	621	622	623	624	625	626	627	628	629	630	631	632	633	634	635	636	637	638	639	640	641	642	643	644	645	646	647	648	649	650	651	652	653	654	655	656	657	658	659	660	661	662	663	664	665	666	667	668	669	670	671	672	673	674	675	676	677	678	679	680	681	682	683	684	685	686	687	688	689	690	691	692	693	694	695	696	697	698	699	700	701	702	703	704	705	706	707	708	709	710	711	712	713	714	715	716	717	718	719	720	721	722	723	724	725	726	727	728	729	730	731	732	733	734	735	736	737	738	739	740	741	742	743	744	745	746	747	748	749	750	751	752	753	754	755	756	757	758	759	760	761	762	763	764	765	766	767	768	769	770	771	772	773	774	775	776	777	778	779	780	781	782	783	784	785	786	787	788	789	790	791	792	793	794	795	796	797	798	799	800	801	802	803	804	805	806	807	808	809	810	811	812	813	814	815	816	817	818	819	820	821	822	823	824	825	826	827	828	829	830	831	832	833	834	835	836	837	838	839	840	841	842	843	844	845	846	847	848	849	850	851	852	853	854	855	856	857	858	859	860	861	862	863	864	865	866	867	868	869	870	871	872	873	874	875	876	877	878	879	880	881	882	883	884	885	886	887	888	889	890	891	892	893	894	895	896	897	898	899	900	901	902	903	904	905	906	907	908	909	910	911	912	913	914	915	916	917	918	919	920	921	922	923	924	925	926	927	928	929	930	931	932	933	934	935	936	937	938	939	940	941	942	943	944	945	946	947	948	949	950	951	952	953	954	955	956	957	958	959	960	961	962	963	964	965	966	967	968	969	970	971	972	973	974	975	976	977	978	979	980	981	982	983	984	985	986	987	988	989	990	991	992	993	994	995	996	997	998	999	1000
---------	---------	------------	---	---	---	---	---	---	---	---	---	---	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	------

15

[illegible]











1972	1 Person	1 Person	Construction of 10 individual houses at Thuvakur E. A.	100	52	48	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
------	----------	----------	---	-----	----	----	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	--

Annexure XXXIII: Salient details of 4 AHP (PPP) projects for Ratification/Revision of DPRs submitted by State of Maharashtra

(Rs. in lakh)

SR NO	ULB/City	Name Of Project	No & date of CSMC	Houses approved as per in-principle approval		Houses proposed as per DPR		Total Project Cost	Central Assistance @ Rs 1.5 lakh	State share @ Rs 1.00 lakh	Beneficiary share	1st Instalment (40 % Of Central Assistance)
				EWS	LIG	EWS	LIG					
1	Nagpur	Construction of 56 EWS and 104 LIG on Kh no 147/1, BhannadBuilders&Developers	38th Dated 26/09/2018	63	117	56	104	642.88	84.00	56.00	502.88	33.60
2	Nagpur	Construction of 210 EWS and 300 LIG T GhotadPanjri Green Space Infrastructure	38th Dated 26/09/2018	210	390	210	390	2772.42	315.00	210.00	2247.42	126.00
3	Nagpur	Construction of 128 EWS and 204 LIG at Mouza Verkheda	38th Dated 26/09/2018	112	208	128	204	1441.28	192.00	128.00	1121.28	76.80
4.	Nagpur	construction of 210 EWS and 390 LIG Paradise Associates	38th Dated 26/09/2018	126	234	128	232	1888.00	192.00	128.00	1568.00	76.80
		<b>Total</b>		<b>511</b>	<b>949</b>	<b>522</b>	<b>930</b>	<b>6744.58</b>	<b>783.00</b>	<b>522.00</b>	<b>5439.58</b>	<b>313.20</b>

21/12/18

Annexure XXXIV: Salient details of the 12 AHP (PPP) projects submitted by State of Tamil Nadu

Rs. in lakh

Sl. No	District	Name of the City	Name of the Scheme	No of units	Project cost	Central Assistance @ Rs 1.5 Lakh per house	State Share	Beneficiary Share	1st Instalment of 40% Central Assistance
1	Chennai	Chennai	Manali New Town Ph IV	620	8347.47	930.00	4340.00	3077.47	372.00
2	Chennai	Chennai	Manali New Town Ph V	200	2669.31	300.00	1400.00	969.31	120.00
3	Chennai	Chennai	Pallakumaniyam	40	630.00	60.00	280.00	290.00	24.00
4	Erode	Salangapalayam TP	Kavandapadi	144	1440.00	216.00	1008.00	216.00	86.40
5	Madurai	Madurai	Avaniapuram	64	704.00	96.00	448.00	160.00	38.40
6	Sivagangai	Karakudi	Kalanivasal Ph II	228	2964.00	342.00	1596.00	1026.00	136.80
7	Theni	Bodinayakanur	Valasathurai	252	2721.60	378.00	1764.00	579.60	151.20
8	Theni	Aandipatti	Meikilarpatti	406	4384.80	609.00	2842.00	933.80	243.60
9	Theni	Veerapandi TP	Chatrapatti Ph I	504	5443.20	756.00	3528.00	1159.20	302.40
10	Theni	Periyakulam	Koyyathoppu	512	5632.00	768.00	3584.00	1280.00	307.20
11	Theni	Theni	Portalkalam Ph I	504	5443.20	756.00	3528.00	1159.20	302.40
12	Theni	Kambam	Uthamapuram	384	4147.20	576.00	2688.00	883.20	230.40
		<b>Total</b>		<b>3858</b>	<b>44526.78</b>	<b>5787.00</b>	<b>27006.00</b>	<b>11733.78</b>	<b>2314.80</b>



Annexure XXXV : 796 HFAPoAs for the States of Andhra Pradesh, Bihar, Chhattisgarh, Goa, Jharkhand, Meghalaya, Madhya Pradesh, Odisha, Rajasthan, Sikkim, Tamil Nadu, Telangana, Tripura, Uttar Pradesh, Uttarakhand and UT of Jammu & Kashmir considered by the CSMC in its 51<sup>st</sup> meeting held on 07.08.2020.

Annexure-XXXV-A: Vertical-wise demand of Andhra Pradesh										(Rs. in crore)	
S.No.	Name of the ULB	ISSR	AHP	BLC	CLSS	Total Beneficiaries	No. of	Central Assistance proposed	State Share		
1	Adhoni	0	13,498	4,388	7,571	25,457		470.44	246.35		
2	Amalapuram	0	4,505	892	74	5,471		82.93	76.50		
3	Amudalavalasa	0	2404	2090	58	4552		68.96	56.96		
4	Bapatla	0	1782	3828	46	5656		85.38	65.01		
5	Bhimavaram	0	15,616	556	42	16,214		243.70	239.80		
6	Bobilli	0	4,877	1,158	8	6,043		90.74	84.74		
7	Chilakaluripeta	0	11923	2585	2	14510		217.67	204.70		
8	Chimakurthy	0	2411	742	3	3156		47.38	43.59		
9	Chirala	0	2,011	4,051	51	6,113		92.29	70.68		
10	Dhone	0	2682	5568	94	8344		126.26	95.91		
11	Eluru	0	23657	4183	82	27922		419.79	396.69		
12	Giddalur	0	2537	1216	138	3891		59.98	50.22		
13	Gollaprolu	0	2,753	1,307	41	4,101		61.99	54.37		
14	Gudivada	0	14,435	463	91	14,989		225.90	221.16		
15	Ichapuram	0	2737	3586	248	6571		101.47	76.92		
16	Jangareddygude	0	3505	1936	11	5452		81.91	71.94		

[illegible]

12

39	Samalkot	0	3,912	1,882	27	5,821	87.63	77.50
40	Sattenapalle	0	4721	1189	34	5944	89.56	82.71
41	Tadepalligudem	0	9,985	1,801	26	11,812	177.48	167.79
42	Tenali	0	12218	2116	147	14481	218.93	204.43
43	Tirupati	350	11,932	9,548	12,774	34,604	663.27	274.46
44	Tuni	0	3,550	3,176	0	6,726	100.89	85.01
45	Vijayavada	0	1,16,008	23,799	23,814	1,63,621	2,732.94	1,978.11
46	Vizainagaram	0	7,658	7,863	162	15,683	237.14	193.50
47	Vuyyur	0	5530	696	0	6226	93.39	89.91
48	Yalamanchali	0	3,637	1,127	19	4,783	71.97	65.83
49	Amaravati (CRDA)	0	9,938	38	62	10,038	151.30	149.45
<b>Total</b>		<b>350</b>	<b>4,89,554</b>	<b>1,56,605</b>	<b>50,593</b>	<b>6,97,102</b>	<b>11043.2181</b>	<b>8,909.36</b>

**Annexure XXXV-AA: Year-wise Phasing plan of Andhra Pradesh**

S.No.	Name of Cities	2015-16	2016-17	2017-18	2018-19	2019-20	2020-21	2021-22	Total
1	Adhoni	4,704	0	0	0	8,726	12,027	0	25,457
2	Amalapuram	1,437	0	1,635	1,476	909	14	0	5,471
3	Amudalavalasa	512	0	1834	805	0	1401	0	4552
4	Bapatla	0	0	2231	0	0	3425	0	5656
5	Bhimavaram	3,184	0	3,573	3,939	3,208	2,310	0	16,214
6	Bobbili	0	0	1,645	2,150	1,205	1,043	0	6,043

*[Signature]*

7	Chilakaluripeta	4512	0	3017	255	0	6726	0	14510
8	Chimakurthy	0	0	342	1248	0	1566	0	3156
9	Chirala	0	0	0	1,927	2,186	2,000	0	6,113
10	Dhone	0	0	2346	1437	0	4561	0	8344
11	Eluru	1550	0	13436	0	0	12936	0	27922
12	Giddalur	0	0	1853	200	0	1700	138	3891
13	Gollaprolu	50	0	1,522	1,078	1,170	281	0	4,101
14	Gudivada	0	0	3,265	2,649	2,958	3,698	2,419	14,989
15	Ichapuram	0	0	2362	0	0	4209	0	6571
16	Jangareddygudem	0	0	2883	518	0	2051	0	5452
17	Kakinada	0	0	9,315	11,588	9,389	9,844	11,160	51,296
18	Kandukur	1437	0	1664	248	419	2207	0	5975
19	Machilipatnam	1580	0	7379	0	5000	5515	0	19474
20	Mandapeta	1,699	0	3,057	1,721	1,853	252	0	8,582
21	Mummidivaram	0	0	1,552	1,348	1,503	0	0	4,403
22	Nandikotkur	0	0	442	3,198	1,353	0	0	4,993
23	Nandyal	650	0	14005	0	0	11848	0	26503
24	Narasipatnam	0	0	2,228	2,463	1,754	724	0	7,169
25	Narsapur	0	0	2467	0	0	3727	0	6194
26	Narsaraopet	1504	0	379	1617	0	5424	0	8924

*[Handwritten signature]*



27	Nellimarla	0	0	0	1,892	1,890	131	0	0	3,913
28	Nidadavole	0	0	0	2571	0	0	3201	0	5772
29	Palakol	2,501	0	0	2,527	2,338	1,619	1,485	0	10,470
30	Palakonda	0	0	0	1128	2391	0	1923	0	5442
31	Palasa	192	0	0	3286	0	0	4572	0	8050
32	Parvathipuram	0	0	0	2,700	2,469	453	453	352	6,427
33	pitapuram	1,667	0	0	2,118	2,142	1,447	0	0	7,374
34	Ponnur	2368	0	0	975	512	0	2969	0	6824
35	Rajam	0	0	0	2164	280	0	3833	0	6277
36	Rajamandry	0	0	0	9,768	7,821	8,287	8,477	8,881	43,234
37	Ramachandrapuram	0	0	0	1,687	1,448	1,581	1,024	3	5,743
38	Salur	0	0	0	1,959	1,548	913	987	475	5,882
39	Samalkot	0	0	0	1,495	1,416	1,928	982	0	5,821
40	Sattenapalle	640	0	0	416	1304	0	3584	0	5944
41	Tadepalligudem	4,371	0	0	2,819	3,192	1,430	0	0	11,812
42	Tenali	1152	0	0	1999	2595	0	8735	0	14,481
43	Tirupati	2,600	0	0	0	0	13,500	18,504	0	34,604
44	Tuni	500	0	0	2,460	1,937	1,829	0	0	6,726
45	Vijayawada	0	0	0	44,086	37,183	39,805	25,896	16,651	1,63,621
46	Vizainagaram	0	0	0	4,051	4,180	3,864	3,588	0	15,683
47	Vuyyur	0	0	0	3997	126	0	2103	0	6226
48	Yalamanchali	0	0	0	2,402	2,381	0	0	0	4,783
49	Amravati (CRIDA)	2,000	0	0	2,000	2,000	2,000	1,000	1,038	10,038
<b>Total</b>		<b>40,810</b>	<b>0</b>	<b>0</b>	<b>1,82,932</b>	<b>1,19,018</b>	<b>1,20,420</b>	<b>1,92,805</b>	<b>41,117</b>	<b>6,97,102</b>

*[Signature]*

Annexure XXXV-B: Vertical-wise demand of Chhattisgarh

S. No.	Name of City/Town	ISSR	CLSS	AHP	BLC	Total	Central Assistance proposed		State Share
1	Ahiwara	0	54	0	2,061	2,115	31.97		17.52
2	Ambikapur	0	473	9964	3,909	14,346	217.31		249.43
3	Bade Bacheli	0	0	0	760	760	11.40		0.06
4	Bagbahara	0	10	0	2,373	2,383	35.79		0.20
5	Baikunthpur	0	284	0	2,372	2,656	41.11		0.20
6	Balod	0	732	0	1,255	1,987	33.10		0.11
7	Baloda Bazar	0	2	0	2,328	2,330	34.96		0.20
8	Bhatapara	0	59	0	6,760	6,819	102.55		0.57
9	Bhilai	7346	1739	41319	9,782	60,186	873.90		1033.81
10	Bhilai-Charoda	0	360	12620	2,402	15,382	232.35		315.70
11	Bilaspur	0	10480	15421	3,058	28,959	481.54		385.78
12	Bijapur	0	209	71	849	1,129	17.87		1.85
13	Birgaon	0	3322	3375	4,046	10,743	176.09		84.72
14	Champa	0	1734	0	2,551	4,285	72.08		0.22
15	Chirmiri	0	15	5614	250	5,879	88.25		140.37
16	Dantewada	0	0	315	411	726	10.89		7.91
17	Dhamtari	0	143	5016	2,462	7,621	114.96		125.61
18	Durg	1780	1058	14488	4,437	21,763	322.31		362.58

*[Signature]*

19	Gobranawapara	0	3	0	4,455	4,458	66.88	0.38
20	Jagdulpur	0	992	6426	2280	9698	149.93	160.84
21	Jangir	0	419	0	3,109	3,528	54.81	0.26
22	Jashpur	0	0	0	2,165	2,165	32.48	0.18
23	Kanker	0	97	332	878	1307	20.04	8.37
24	Kawardha	0	25	0	2,383	2,408	36.23	0.20
25	Kondagaon	0	238	315	1965	2518	38.84	8.04
26	Korba	13506	5773	10703	2,578	32,560	446.85	267.79
27	Mahasamund	0	62	0	5,690	5,752	86.56	0.48
28	Mana	0	0	0	893	893	13.39	0.08
29	Manendragarh	0	265	0	3,700	3,965	60.67	0.31
30	Mungeli	0	474	0	2,422	2,896	45.57	0.21
31	Narayanpur	0	169	152	834	1,155	18.07	3.87
32	Pendra	0	0	0	2,019	2,019	30.29	0.17
33	Raigath	1517	4660	1433	2,717	10,327	175.88	36.06
34	Raipur	2368	11413	26323	20105	60,209	942.64	659.78
35	Rajnandgaon	220	639	6695	4,596	12,150	184.03	167.77
36	Sukma	0	0	0	563	563	8.44	0.05
Total		26737	45903	160582	1,15,418	3,48,640	5310.02	4041.70

*Handwritten signature*

**Annexure XXXV-BB: Phasing out of demand of Chhattisgarh**

S.No.	Name of Cities	2016-17	2017-18	2018-19	2019-20	Total
1	Ahiwara	0	1155	960	0	2115
2	Ambikapur	0	3580	10766	0	14346
3	Bade Bacheli	0	80	680	0	760
4	Bagbahara	0	274	2109	0	2383
5	Baikunthpur	0	143	2513	0	2656
6	Balod	0	377	1610	0	1987
7	Baloda Bazar	0	527	1803	0	2330
8	Bhatapara	0	544	6275	0	6819
9	Bhilai	9025	5564	45597	0	60186
10	Bhilai-Charoda	252	1985	13145	0	15382
11	Bilaspur	0	3491	25468	0	28959
12	Bijapur	0	120	1009	0	1129
13	Birgaon	0	1720	1727	7296	10743
14	Champa Nagar	0	234	4051	0	4285
15	Chirmiri	0	254	5625	0	5879
16	Dantewada	0	468	258	0	726
17	Dhamtari	85	1787	5749	0	7621
18	Durg	1485	833	19445	0	21763
19	Gobranawapara	0	992	3466	0	4458
20	Jagdalpur	288	977	8433	0	9698
21	Jangir	0	312	3216	0	3528
22	Jashpur Nagar	0	205	1960	0	2165
23	Kanker	0	482	825	0	1307
24	Kawardha	0	1199	1209	0	2408

*[Handwritten Signature]*

25	Kondagaon	0	311	2207	0	2518
26	Korba	481	3882	28197	0	32560
27	Mahasamund	0	0	5752	0	5752
28	Mana	0	0	215	678	893
29	Manendragadh	0	217	3748	0	3965
30	Mungeli	0	153	2743	0	2896
31	Narayanpur	0	73	1082	0	1155
32	Pendra	0	514	1505	0	2019
33	Raigarh	936	377	9014	0	10327
34	Raipur	4644	14754	15692	25119	60209
35	Rajnandgaon	835	1085	10230	0	12150
36	Sukma	0	234	329	0	563
<b>Total</b>		<b>18031</b>	<b>48903</b>	<b>248613</b>	<b>33093</b>	<b>348640</b>

*Handwritten signature*

Annexure XXXV-C: Vertical-wise Demand of Goa for 14 ULBs									(Rs. in crore)
S.No.	Name of the ULB	ISSR	AHP	CLSS	BLC	Total	Central Assistance	State Share	
1	MarGao	84	887	22	31	1024	15.1974	18.36	
2	MorMuGao	139	327	40	83	596	8.678	8.2	
3	Canacona	0	21	56	11	88	1.9752	0.64	
4	Cuncolim	0	71	183	267	521	9.9561	6.76	
5	Curchorem	0	302	216	86	604	11.5872	7.76	
6	Bicholim	0	200	121	161	482	8.6457	7.22	
7	Mapusa	0	368	38	67	473	7.5396	8.7	
8	Sanguem	0	141	27	17	185	3.0909	3.16	
9	Sanquelim	0	83	132	20	235	5.0694	2.06	
10	Quepem	0	77	3	16	96	1.4751	1.86	
11	Panaji	0	1	20	8	29	0.669	0.18	
12	Prenem	0	29	6	91	126	1.9602	2.4	
13	Ponda	0	61	10	0	71	1.182	1.22	
14	Valpoi	0	136	46	252	434	7.0482	7.76	
Total		223	2711	920	1110	4964	82.719	76.42	

*[Handwritten signature]*

Annexure XXXV-CC: Year-wise Phasing plan of Goa for 14 ULBs									
S.No.	Name of Cities	2015-16	2016-17	2017-18	2018-19	2019-20	2020-21	2021-22	Total
1	MarGao	0	0	0	0	553	471	0	1024
2	MorMuGao	0	0	0	40	40	430	86	596
3	Canacona	0	0	3	56	24	5	0	88
4	Cuncolim	0	0	2	183	105	231	0	521
5	Curchorem	0	0	5	216	250	133	0	604
6	Bicholim	0	0	12	121	204	145	0	482
7	Mapusa	0	0	0	39	250	184	0	473
8	Sanguem	0	0	5	27	153	0	0	185
9	Sanquelium	0	0	6	132	97	0	0	235
10	Quepem	0	0	80	16	0	0	0	96
11	Panaji	0	0	20	9	0	0	0	29
12	Prenem	0	0	1	35	90	0	0	126
13	Ponda	0	0	10	61	0	0	0	71
14	Valpoi	0	0	21	46	159	208	0	434
<b>Total</b>		<b>0</b>	<b>0</b>	<b>165</b>	<b>981</b>	<b>1925</b>	<b>1807</b>	<b>86</b>	<b>4964</b>

*[Signature]*

Annexure XXXV-D: Details of Demand Assessment and Central Assistance of Jammu & Kashmir (Rs. in lakhs)									
S. No	Name of City/Town	CLSS	AHP	BLC (N)	BLC (E)	Total	Central Assistance proposed	State Share	
1	Akhnoor	0	51	225	57	333	499.50	55.50	
2	Arnia	0	3	258	31	292	438.00	48.66	
3	Awantipora	0	0	155	5	160	240.00	26.67	
4	Bandipora	0	18	535	0	553	829.50	92.16	
5	Banihal	0	0	175	0	175	262.50	29.17	
6	Bari Brahmana	0	0	109	42	151	226.50	25.17	
7	Batote	0	0	118	0	118	177.00	19.67	
8	Billawar	0	0	198	2	200	300.00	33.33	
9	Charar-i-Sharif	0	0	198	2	200	300.00	33.33	
10	Chenani	0	0	20	0	20	30.00	3.33	
11	Devsar	0	0	230	20	250	375.00	41.67	
12	Prisal	0	0	115	9	124	186.00	20.67	
13	Ilajan	0	20	310	0	330	495.00	55.00	



14	Hitanagar	0	0	170	47	217	325.50	36.17
15	Kalakote	0	0	248	2	250	375.00	41.67
16	Katra	0	205	108	12	325	487.50	54.16
17	Kunzer	0	0	110	0	110	165.00	18.33
18	Lakhanpur	0	0	14	0	14	21.00	2.33
19	Langate	0	0	378	0	378	567.00	63.00
20	Magam	0	0	370	0	370	555.00	61.42
21	Newshehra	0	0	124	1	125	187.50	20.83
22	Parole	0	0	118	51	169	253.50	28.17
23	Pattan	0	31	320	0	351	526.50	58.50
24	Ram Nagar	0	0	144	9	153	229.50	25.50
25	Rangath	0	0	169	21	190	285.00	31.67
26	Reasi	0	0	117	2	119	178.50	19.83
27	Sumbal	0	20	462	0	482	723.00	80.33
28	Sunderbani	0	0	116	7	123	184.50	20.50
29	Surankote	0	0	170	0	170	255.00	28.33

*[Signature]*

30	Thanamandi	0	0	210	3	213	319.50	35.50
31	Tral	0	0	332	15	347	520.50	57.83
32	Vijay Pur	0	0	46	25	71	106.50	11.83
33	Wattergam	0	0	469	0	469	703.50	78.16
<b>Total</b>		<b>0</b>	<b>348</b>	<b>6841</b>	<b>363</b>	<b>7552</b>	<b>11328.00</b>	<b>1258.37</b>

Annexure XXXV-DD: Phasing out of Demand of Jammu & Kashmir								
S.No.	Name of City/Town	2018-19	2019-20	2020-21	2021-22			
1	Akhnoor	333	0	0	0			
2	Arnia	292	0	0	0			
3	Awantipora	160	0	0	0			
4	Bandipora	553	0	0	0			
5	Banthal	175	0	0	0			
6	Bari Brahmana	151	0	0	0			
7	Batote	118	0	0	0			
8	Billawar	200	0	0	0			
9	Charat-i-Sharief	200	0	0	0			
10	Chenani	20	0	0	0			

*[Handwritten signature]*

11	Devsar	250	0	0	0	0
12	Prisal	124	0	0	0	0
13	Hajan	330	0	0	0	0
14	Hiranagar	217	0	0	0	0
15	Kalakote	250	0	0	0	0
16	Katra	325	0	0	0	0
17	Kunzer	110	0	0	0	0
18	Lakhanpur	14	0	0	0	0
19	Langate	378	0	0	0	0
20	Magam	370	0	0	0	0
21	Nowshehra	125	0	0	0	0
22	Parole	169	0	0	0	0
23	Pattan	351	0	0	0	0
24	Ram Nagar	153	0	0	0	0
25	Ramgarh	190	0	0	0	0
26	Reasi	119	0	0	0	0
27	Sumbal	482	0	0	0	0
28	Sunderbani	123	0	0	0	0
29	Surankote	170	0	0	0	0
30	Thanamandi	213	0	0	0	0
31	Tral	347	0	0	0	0
32	Vijay Pur	71	0	0	0	0
33	Wattergam	469	0	0	0	0
Total		7552	0	0	0	0

*[Signature]*

Annexure XXXV-E: Vertical-wise Demand and Central Assistance for 26 ULBs for Jharkhand									
(Rs. in crore)									
S.No.	Name of the ULB	ISSR	AHP	BLC	CLSS	Total (No. of Beneficiaries)	Central Assistance proposed	State Share	
1	Jhamshehpur	6,091	27,504	0	0	33,595	4,734.70	335.95	
2	Chaibasa	230	346	1,987	101	2,664	399.92	154.79	
3	Chaukila	360	0	1,698	0	2,058	290.7	130.95	
4	Jugsalai	0	1,296	196	40	1,532	234.48	27.66	
5	Madhupur	0	146	2,167	0	2,313	346.95	163.99	
6	Mihijam	0	1,030	397	1	1,428	214.32	40.08	
7	Pakur	0	621	1,919	1	2,541	381.27	150.14	
8	Raj Mahal	0	135	1,093	0	1,228	184.2	83.33	
9	Adityapur	1,341	5,925	1,199	162	8,627	1,245.95	162.59	
10	Mango	7,689	2,130	732	253	10,804	1,265.75	153.09	
11	Saraikela	0	52	295	0	347	52.05	22.65	
12	Chatra	205	51	1,057	0	1,313	186.7	81.84	
13	Chirkunda	1,495	139	567	0	2,201	255.4	58.87	
14	Dhanbad	2,716	6,000	7,894	89	16,699	2,379.46	679.21	
15	Giridih	0	187	5,452	5	5,644	847.19	410.77	
16	Ranchi	14,475	15,995	14,961	505	45,936	6,225.74	1,426.78	
17	Jhumeritelya	205	86	3,026	3	3,320	488.1	229.86	
19	Rmagath	1,228	2,440	2,594	40	6,302	888.58	231.23	
20	Deogarh	115	1,232	8,553	3	9,903	1,480.05	654.95	

*[Handwritten signature]*

21	Dumka	0	289	871	4	1,164	175.07	68.22
22	Shahibghanj	50	550	1670	0	2,270	338	131.25
23	Chas	612	961	6676	36	8,285	1,216.36	516.43
24	Basukinath	0	0	1594	0	1,594	239.1	119.55
25	Godda	0	198	1783	0	1,981	297.15	135.71
26	Jamtara	0	108	2180	1	2,289	343.47	164.58
<b>Total</b>		<b>36,812</b>	<b>67,421</b>	<b>70,561</b>	<b>1,244</b>	<b>1,76,038</b>	<b>24,710.65</b>	<b>6,334.41</b>

*[Handwritten signature]*

Annexure- XXXV-EE : Year-wise Phasing plan of State of Jharkhand for 26 ULBs										
S.No.	Name of Cities	2015-16	2016-17	2017-18	2018-19	2019-20	2020-21	2021-22	Total	
1	Jhanshedpur	388	6,029	0	7,104	7,385	7,173	5,516	33,595	
2	Chaibasa	316	1,181	499	475	193	0	0	2,664	
3	Chalukia	75	654	196	773	360	0	0	2,058	
4	Jugsalai	38	20	955	412	107	0	0	1,532	
5	Madhupur	135	1,674	0	0	504	0	0	2,313	
6	Mihijam	150	143	0	0	1,135	0	0	1,428	
7	Pakur	190	605	0	1,746	0	0	0	2,541	
8	Raj Mahal	90	544	594	0	0	0	0	1,228	
9	Adityapur	538	685	3,170	2,601	1,038	595	0	8,627	
10	Mango	72	763	1,353	3,514	2,700	2,402	0	10,804	
11	Saraikala	55	113	179	0	0	0	0	347	
12	Chatra	70	399	592	252	0	0	0	1,313	
13	Chirkunda	62	305	837	997	0	0	0	2,201	
14	Dhanbad	515	2,850	4,153	4,681	4,500	0	0	16,699	
15	Gitidh	362	810	413	4,059	0	0	0	5,644	
16	Ranchi(ISSR-IV)	843	11,407	26,131	7,555	0	0	0	45,936	
17	Jhumeritoliya	305	2,181	555	279	0	0	0	3,320	
18	Ramgarh	165	759	1,174	195	4,009	0	0	6,302	
19	Deogarh	490	4,123	5,290	0	0	0	0	9,903	

*[Signature]*

20	Dumka	33	289	0	842	0	0	0	1,164
22	Shahibghanj	330	595	0	1,345	0	0	0	2,270
23	Chas	282	3,486	2,908	1,288	321	0	0	8,285
24	Basukinath	4	496	1,094	0	0	0	0	1,594
25	Godda	206	913	862	0	0	0	0	1,981
26	Jamtara	125	937	0	1,227	0	0	0	2,289
Total		5,839	41,961	50,955	39,345	22,252	10,170	5,516	1,76,038

*[Handwritten signature]*

Annexure XXXV--F:- Details of Demand Assessment and Central Assistance of Meghalaya									
S.No.	Name of City/Town	No. of Beneficiaries (Demand Assessment)					Central Assistance proposed (Rs in crore)		
		ISSR	CLSS	AHP	BLC (N)	BLC (E)	Total		
1	Jowai	0	0	0	645	307	952	1428	
2	Mairang	0	100	0	933	539	1572	2358	
3	Baghmara	0	424	0	210	25	659	988.5	
4	Tura Town	0	1299	500	609	3	2411	3616.5	
5	Williamnagar	0	102	250	2399	0	2751	4126.5	
6	Nongstoin	0	491	100	2583	604	3778	5667	
7	Resubelpara	0	400	0	0	317	717	1075.5	
8	Nongpoh	0	98	0	1318	167	1517	2275.5	
9	Shillong	0	1722	1056	789	0	3567	5350.5	
<b>Total</b>		<b>0</b>	<b>4636</b>	<b>1906</b>	<b>9587</b>	<b>1795</b>	<b>17924</b>	<b>26886</b>	

*[Handwritten signature]*



Annexure XXXV-FF: Phasing of Demand of Meghalaya									
S.No.	Name of Cities	2016-17	2017-18	2018-19	2019-20	2020-21	2021-22	Total	
1	Jowai	8	125	165	192	222	240	952	
2	Mairang	0	182	0	376	510	504	1572	
3	Baghmara	235	424	0	0	0	0	659	
4	Tura Town	0	1911	0	0	250	250	2411	
5	Williamnagar	0	120	22	294	1158	1157	2751	
6	Nongstoin	0	649	36	883	1100	1110	3778	
7	Resubelpara	317	400	0	0	0	0	717	
8	Nongpoh	0	580	0	612	215	110	1517	
9	Shillong	178	448	480	830	830	801	3567	
<b>Total</b>		<b>738</b>	<b>4839</b>	<b>703</b>	<b>3187</b>	<b>4285</b>	<b>4172</b>	<b>17924</b>	

*[Signature]*

Annexure XXXV-G: Details of Demand Assessment and Central Assistance of Madhya Pradesh										
S.No	Name of City/Town	No. of Beneficiaries (Demand Assessment)						Central Assistance proposed (@1.5 lakh per house)	State Share (Rs. 1 lakh)	(Rs. in crore)
		ISSR	CLSS	AHP	BLC (N)	BLC (E)	Total			
1	Khirkiya	0	7	0	1793	0	1800	2700	1793	
2	Kymore	0	0	0	850	0	850	1275	850	
3	Nainpur	0	0	0	1900	0	1900	2850	1900	
4	Malajkhand	0	0	0	4500	0	4500	6750	4500	
5	Mauganj	0	0	0	2500	0	2500	3750	2500	
6	Vijayraghavarh	0	0	0	1500	0	1500	2250	1500	
7	Bicchua	0	0	0	1100	0	1100	1650	1100	
8	Chourai	0	0	0	1200	0	1200	1800	1200	
9	Badi	0	0	0	2000	0	2000	3000	2000	
10	Dindori	0	0	0	1680	0	1680	2520	1680	
11	Hindoriya	0	2	0	1598	0	1600	2400	1598	
12	Patan	0	2	0	1657	0	1659	2488.5	1657	
13	Gairatganj	0	16	0	1193	0	1209	1813.5	1193	
14	Boda	0	2	0	633	0	635	952.5	633	
15	Kannod	0	24	0	1099	0	1123	1684.5	1099	
16	Khatgaon	0	27	0	1905	0	1932	2898	1905	
17	Kothri	0	2	0	1498	0	1500	2250	1498	
18	Kurwai	0	2	0	1950	0	1952	2928	1950	
19	Niwari	0	4	0	1446	0	1450	2175	1446	
20	Satwas	0	4	0	1802	0	1806	2709	1802	

21	Palera	0	0	0	0	613	0	613	919.5	613	
22	Pichehore	0	0	0	0	1653	0	1653	2479.5	1653	
23	Khaniadhan	0	0	0	0	1020	0	1020	1530	1020	
24	Baldeogari	0	0	0	0	1464	0	1464	2196	1464	
25	Jatara	0	0	0	0	710	0	710	1065	710	
26	Bikangaon	0	4	0	0	1040	0	1044	1566	1040	
27	Deori	0	2	0	0	1594	0	1596	2394	1594	
28	Athner	0	4	0	0	447	0	451	676.5	447	
29	Ambah	0	4	0	0	893	0	897	1345.5	893	
30	Badarwas	0	2	0	0	1350	0	1352	2028	1350	
31	Bhitarwar	0	0	0	0	946	0	946	1419	946	
32	Burhar	0	6	0	0	1389	0	1395	2092.5	1389	
33	Daboh	0	0	0	0	1128	0	1128	1692	1128	
34	Dabra	0	15	0	0	2700	0	2715	4072.5	2700	
35	Chhatarpur	0	32	1275	0	11185	0	12492	18738	11185	
36	Ghuwara	0	5	0	0	1807	0	1812	2718	1807	
37	Gormi	0	3	0	0	695	0	698	1047	695	
38	Joura	0	6	0	0	749	0	755	1132.5	749	
39	Kailaras	0	8	0	0	1138	0	1146	1719	1138	
40	Mehgaon	0	11	0	0	540	0	551	826.5	540	
41	Orchha	0	4	0	0	559	0	563	844.5	559	
42	Pasan	0	5	0	0	1775	0	1780	2670	1775	
43	Sabargarh	0	14	0	0	1804	0	1818	2727	1804	
44	Shadhora	0	164	0	0	2125	0	2289	3433.5	2125	
45	Sidhi	0	117	0	0	1683	0	1800	2700	1683	
46	Tarichar Kalan	0	3	0	0	830	0	833	1249.5	830	
47	Vijaypur	0	4	0	0	1043	0	1047	1570.5	1043	

*[Handwritten signature]*

48	Chakghat	0	0	0	0	720	0	720	1080	720
49	Bagli	0	19	0	0	715	0	734	1101	715
50	Birsinghpur	0	0	0	0	802	0	802	1203	802
51	Kantaphod	0	0	0	0	257	0	257	381	257
52	Nemawar	0	0	0	0	487	0	487	731	487
53	Piploda	0	0	0	0	708	0	708	1062	708
54	Tionthar	0	0	0	0	1424	0	1424	2136	1424
55	Kareli	0	10	0	0	1247	0	1257	1870	1247
56	Khachrod	0	0	0	0	1265	0	1265	1897	1265
57	Badnagar	0	6	0	0	732	0	738	1107	732
58	Diken	0	16	0	0	784	0	800	1200	784
59	Garoth	0	15	0	0	845	0	860	1290	845
60	Sarvaniya Maharaj	0	15	0	0	685	0	700	1050	685
61	Shangarh	0	198	0	0	1002	0	1200	1800	1002
62	Singoli	0	60	0	0	311	0	371	556	311
63	Sitamau	0	7	0	0	559	0	566	849	559
64	Susner	0	1	0	0	659	0	660	990	659
65	Tarana	0	22	0	0	626	0	648	972	626
66	Unhel	0	5	0	0	560	0	565	847	560
67	Badamalhera	0	0	0	0	1650	0	1650	2475	1650
68	Bhaurasa	0	2	0	0	1048	0	1050	1575	1048
69	Rajnagar	0	37	0	0	538	0	575	862	538
70	Chand	0	1	0	0	2112	0	2113	3169.5	2112
71	Jahar	0	0	0	0	1969	0	1969	2953.5	1969
72	Sewda	0	2	0	0	1682	0	1684	2526	1682
73	Amarkantak	0	0	0	0	1028	0	1028	1542	1028

Not

74	Badagaon	0	15	0	0	764	0	779	1168.5	764
75	Bathar	0	0	0	0	1270	0	1270	1905	1270
76	Nepanagar	0	8	0	0	914	0	922	1383	914
77	Satai	0	0	0	0	1509	0	1509	2263.5	1509
78	Hatpipaliya	0	0	0	0	1306	0	1306	1959	1306
79	Kasrawad	0	17	0	0	2263	0	2280	3420	2263
80	Katangi	0	2	0	0	2224	0	2226	3339	2224
81	Khujner	0	1	0	0	1398	0	1399	2098.5	1398
82	Mohagaon	0	0	0	0	1489	0	1489	2233.5	1489
83	Niwas	0	0	0	0	882	0	882	1323	882
84	Panagar	0	82	0	0	2093	0	2175	3262.5	2093
85	Pipalawa	0	0	0	0	1030	0	1030	1545	1030
86	Jamai	0	0	0	0	955	0	955	1432.5	955
87	Sausar	0	37	0	0	1850	0	1887	2830.5	1850
88	Bamhani	0	10	0	0	812	0	822	1233	812
89	Bankhedi	0	2	0	0	655	0	657	985.5	655
90	Bijuri	0	0	0	0	1552	0	1552	2328	1552
91	Dharampuri	0	12	0	0	782	0	794	1191	782
92	Kharagpur	0	4	0	0	745	0	749	1123.5	745
93	Kotma	0	5	0	0	1265	0	1270	1905	1265
94	Maharajpur	0	2	0	0	559	0	561	841.5	559
95	Narvar	0	7	0	0	218	0	225	337.5	218
96	Panna	0	325	0	0	878	0	1203	1804.5	878
97	Pavai	0	2	0	0	1142	0	1144	1716	1142
98	Shahpur	0	31	309	0	589	0	929	1393.5	589
99	Begamganj	0	5	0	0	1465	0	1470	2205	1465
100	Betma	0	0	0	0	491	0	491	736.5	491



127	Chachoda-Binaganj	0	0	0	0	2685	0	2685	4027.5	2685
128	Garhmalhera	0	2	0	0	1692	0	1694	2541	1692
129	Devandranagar	0	3	0	0	905	0	908	1362	905
130	Barhi	0	3	0	0	792	0	795	1192.5	792
131	Scmaria	0	8	0	0	1732	0	1740	2610	1732
132	Prithvipur	0	2	0	0	1692	0	1694	2541	1692
133	Akoda	0	0	0	0	192	0	192	288	192
134	Badoni	0	0	0	0	988	0	988	1482	988
135	Makronia	0	32	0	0	3022	0	3054	4581	3022
136	Antri	0	19	0	0	565	0	584	876	565
137	Billowa	0	0	0	0	942	0	942	1413	942
138	Amla	0	15	0	0	913	0	928	1392	913
139	Chichli	0	3	0	0	2293	0	2296	3444	2293
140	Harpalpur	0	4	0	0	786	0	790	1185	786
141	Harod	0	0	0	0	661	0	661	991.5	661
142	Hatta	0	7	0	0	1690	0	1697	2545.5	1690
143	Jabot	0	5	0	0	786	0	791	1186.5	786
144	Nowgong	0	0	0	0	2100	0	2100	3150	2100
145	Raipur	0	23	0	0	2248	0	2271	3406.5	2248
146	Sanawad	0	0	0	0	1352	0	1352	2028	1352
147	Alampur	0	0	0	0	381	0	381	571.5	381
148	Anzad	0	0	0	0	2001	0	2001	3001.5	2001
149	Aron	0	13	0	0	4999	0	5012	7518	4999
150	Babai	0	0	0	0	1500	0	1500	2250	1500
151	Chhanera	0	9	0	0	1220	0	1229	1843.5	1220
152	Lodhikheda	0	0	0	0	1649	0	1649	2473.5	1649

*[Handwritten signature]*

153	Mahidpur	0	4	0	779	0	783	1174.5	779
154	Meghnagar	0	5	0	1046	0	1051	1576.5	1046
155	Talen	0	2	0	1509	0	1511	2266.5	1509
156	Tonk Khurd	0	11	0	1100	0	1111	1666.5	1100
<b>Total</b>		<b>0</b>	<b>2082</b>	<b>2833</b>	<b>208054</b>	<b>0</b>	<b>212969</b>	<b>319432</b>	<b>208054</b>

*Handwritten signature*



Annexure XXXV-GG: Phasing of Demand of Madhya Pradesh								
S.No.	Name of Cities	2016-17	2017-18	2018-19	2019-20	2020-21	2021-22	Total
1	Khirkiya	0	986	0	814	0	0	1800
2	Kymore	0	0	0	850	0	0	850
3	Nainpur	0	0	0	1900	0	0	1900
4	Malajkhand	0	0	0	4500	0	0	4500
5	Mauganj	0	0	0	2500	0	0	2500
6	Vijayraghavgarh	0	0	0	1500	0	0	1500
7	Bicchua	0	0	0	1100	0	0	1100
8	Chourai	0	0	0	1200	0	0	1200
9	Badi	0	0	0	2000	0	0	2000
10	Dindori	0	0	0	1680	0	0	1680
11	Hindoriya	0	610	0	990	0	0	1600
12	Patan	0	747	0	456	456	0	1659
13	Gairatganj	0	0	0	1209	0	0	1209
14	Badamalhera	0	377	821	452	0	0	1650
15	Bhaurasa	0	173	406	471	0	0	1050
16	Boda	0	114	327	194	0	0	635
17	Kannod	0	182	735	206	0	0	1123
18	Khategaon	0	622	841	469	0	0	1932
19	Kothri	0	554	946	0	0	0	1500
20	Kurvai	0	158	1162	632	0	0	1952
21	Niwari	0	909	11	530	0	0	1450
22	Satwas	0	213	1159	434	0	0	1806
23	Palera	0	342	71	200	0	0	613
24	Pichchore	0	599	282	772	0	0	1653

*[Signature]*

25	Khaniadhan	0	290	630	100	0	0	1020
26	Baldeogarh	0	815	244	405	0	0	1464
27	Jatara	0	148	107	455	0	0	710
28	Bikangaon	0	1044	0	0	0	0	1044
29	Deori	0	641	0	955	0	0	1596
30	Athner	0	451	0	0	0	0	451
31	Ambah	186	110	0	601	0	0	897
32	Badarvas	0	903	29	420	0	0	1352
33	Bhitarwar	0	541	405	0	0	0	946
34	Burhar	0	779	506	110	0	0	1395
35	Daboh	0	224	307	0	597	0	1128
36	Dabra	559	0	1000	0	1171	0	2715
37	Chhatarpur	4765	3093	4278	0	356	0	12492
38	Ghuwara	0	344	775	693	0	0	1812
39	Gorni	0	122	234	342	0	0	698
40	Joura	266	6	217	266	0	0	755
41	Kailaras	98	8	559	0	481	0	1146
42	Mebgaon	0	146	340	65	0	0	551
43	Orchha	0	247	0	316	0	0	563
44	Pasan	0	150	143	44	1443	0	1780
45	Sabalgarh	237	325	576	0	680	0	1818
46	Shadhora	689	166	1000	300	134	0	2289
47	Sidhi	669	522	609	0	0	0	1800
48	Tanichar Kalan	0	631	135	67	0	0	833
49	Vijaypur	0	129	579	339	0	0	1047
50	Chakghat	0	219	501	0	0	0	720
51	Bagli	0	212	276	246	0	0	734

*Handwritten signature*

52	Bursingpur	0	802	0	0	0	0	0	802
53	Kantaphod	0	253	4	0	0	0	0	257
54	Piploda	0	360	180	168	0	0	0	708
55	Ticonbar	0	384	1040	0	0	0	0	1424
56	Kareli	0	1257	0	0	0	0	0	1257
57	Khachrod	0	844	421	0	0	0	0	1265
58	Badnagar	0	388	350	0	0	0	0	738
59	Diken	0	195	605	0	0	0	0	800
60	Garoth	0	225	315	320	0	0	0	860
61	Sarvaniya Maharaj	0	198	502	0	0	0	0	700
62	Shangarh	0	850	350	0	0	0	0	1200
63	Singoli	0	208	163	0	0	0	0	371
64	Sitarnau	0	216	350	0	0	0	0	566
65	Susner	0	400	260	0	0	0	0	660
66	Tarana	0	248	400	0	0	0	0	648
67	Unhel	0	315	250	0	0	0	0	565
68	Rajnagar	0	575	0	0	0	0	0	575
69	Chand	0	748	1365	0	0	0	0	2113
70	Lahar	0	0	0	1969	0	0	0	1969
71	Sewda	0	598	600	486	0	0	0	1684
72	Amarkantak	0	832	12	0	184	0	0	1028
73	Badgaon	0	15	332	0	432	0	0	779
74	Baihar	0	584	434	47	205	0	0	1270
75	Nepanagar	0	185	142	348	247	0	0	922
76	Satri	0	588	571	350	0	0	0	1509
77	Harpipaliya	0	303	675	328	0	0	0	1306
78	Kastrawad	0	483	776	1021	0	0	0	2280

5432

79	Katangi	0	839	1387	0	0	0	0	2226
80	Khuiner	0	668	455	276	0	0	0	1399
81	Mohagaon	0	568	921	0	0	0	0	1489
82	Niwās	0	482	155	245	0	0	0	882
83	Panagar	0	616	1169	220	170	0	0	2175
84	Pipalrawa	0	530	360	140	0	0	0	1030
85	Jamāi	0	0	955	0	0	0	0	955
86	Sausar	0	76	1811	0	0	0	0	1887
87	Barahani	0	822	0	0	0	0	0	822
88	Bankhedi	0	657	0	0	0	0	0	657
89	Bijuri	0	934	618	0	0	0	0	1552
90	Dharampurī	562	232	0	0	0	0	0	794
91	Kharagpur	0	749	0	0	0	0	0	749
92	Kotma	0	1270	0	0	0	0	0	1270
93	Maharajpur	0	561	0	0	0	0	0	561
94	Narwar	0	225	0	0	0	0	0	225
95	Panna	0	1203	0	0	0	0	0	1203
96	Pawai	0	1144	0	0	0	0	0	1144
97	Shahpur	620	309	0	0	0	0	0	929
98	Beganganj	0	1470	0	0	0	0	0	1470
99	Betma	0	291	200	0	0	0	0	491
100	Bichhiya	0	1108	0	0	0	0	0	1108
101	Biwar	0	588	0	0	0	0	0	588
102	Ichhāwar	0	664	0	0	0	0	0	664
103	Indergaṭh	0	936	0	0	0	0	0	936
104	Jawar	0	359	0	0	0	0	0	359
105	Kanad	0	182	655	0	0	0	0	837

106	Kukdeswar	0	664	0	0	0	0	664
107	Kurwar	0	370	0	0	0	0	370
108	Mandideep	0	2519	0	0	0	0	2519
109	Nalkheda	0	387	0	0	0	0	387
110	Narayangarh	0	513	0	0	0	0	513
111	Nenawar	0	337	150	0	0	0	487
112	NewTown Chikli	0	532	0	0	0	0	532
113	Piplanarayanwar	0	800	0	0	0	0	800
114	Obcdullaganj	0	1106	0	0	0	0	1106
115	Pipliyamandi	0	744	0	0	0	0	744
116	Ratangarh	0	411	0	0	0	0	411
117	Sanchi	0	451	0	0	0	0	451
118	Shamshabad	0	621	0	0	0	0	621
119	Timarmi	0	686	0	0	0	0	686
120	Umaria	208	639	804	0	0	0	1651
121	Waraseoni	0	1284	0	0	0	0	1284
122	Kolaras	0	1262	923	501	0	0	2686
123	Kumbhraj	0	250	600	1675	0	0	2525
124	Mlungoli	0	651	560	367	0	0	1578
125	Unchahara	1000	319	331	576	0	0	2226
126	Shore	1825	1074	1538	1548	1077	0	7062
127	Chachoda-Binaganj	0	940	921	524	300	0	2685
128	Garlimalhera	0	559	937	198	0	0	1694
129	Devandranagar	0	581	259	68	0	0	908
130	Barhi	0	270	154	371	0	0	795
131	Semaria	244	884	473	139	0	0	1740
132	Prithvipur	0	559	937	198	0	0	1694

Part 1

133	Akoda	0	72	0	120	0	0	192
134	Badoni	0	276	512	200	0	0	988
135	Makronia	0	2528	2	524	0	0	3054
136	Antri	3	421	44	116	0	0	584
137	Billowa	0	291	101	550	0	0	942
138	Amla	0	310	112	0	506	0	928
139	Chichli	0	0	0	2296	0	0	2296
140	Larpalpur	0	280	274	201	35	0	790
141	Latod	0	327	334	0	0	0	661
142	Matra	0	468	339	675	215	0	1697
143	Jabot	0	791	0	0	0	0	791
144	Nowgong	0	489	1369	242	0	0	2100
145	Rajpur	0	551	656	410	654	0	2271
146	Sanawad	0	297	551	504	0	0	1352
147	Alampur	0	52	329	0	0	0	381
148	Anzad	0	1000	190	811	0	0	2001
149	Aron	0	1005	844	3163	0	0	5012
150	Babai	0	0	0	1500	0	0	1500
151	Chhanera	0	223	9	997	0	0	1229
152	Lodhikheda	0	712	937	0	0	0	1649
153	Mahidpur	0	612	171	0	0	0	783
154	Meghnagar	0	0	348	703	0	0	1051
155	Talca	0	376	633	502	0	0	1511
156	Tonk Khurd	0	291	660	160	0	0	1111
Total		11931	79174	55996	56540	9343	0	212969

*[Handwritten signature]*

**Annexure- XXXV-H: Vertical-wise Demand for Odisha for 85 ULBs**

(Rs. in crore)

S.No.	Name of the ULB	ISSR	AHP	BLC	CLASS	Total (No. of Beneficiaries)	Central Assistance proposed	State Share
1	Anandpur	0	41	1,167	12	1,220	18.44	5.84
2	Attabira	0	190	2,105	2	2,297	34.48	10.53
3	Balangir	2,018	1,107	3,883	32	7,040	95.88	19.42
4	Baliguda	0	568	1,085	2	1,655	24.85	5.43
5	Bampur	0	125	115	395	635	14.15	0.58
6	Bargarh	0	789	5,086	49	5,924	89.43	25.43
7	Barpali	0	735	561	3	1,299	19.52	2.81
8	Barbil	0	458	6,646	4	7,108	106.67	33.23
9	Bhawanipatna	2,612	3,362	1,369	31	7,374	97.91	6.85
10	Binika	0	333	900	1	1,234	18.52	4.5
11	Boudh	0	133	1,184	10	1,327	20.02	5.92
12	Balugaon	0	183	23	0	206	3.09	0.12
13	Champur	0	64	944	3	1,011	15.2	4.72
14	Daspalla	421	135	748	4	1,308	17.56	3.74
15	Deogarh	0	122	1,601	64	1,787	27.55	8.01
16	Dhamnagar	0	117	244	6	367	5.58	1.22
17	Dharamgarh	0	775	67	1	843	12.66	0.34
18	G Udayagiri	0	33	891	1	925	13.89	4.46
19	Joda	0	2,640	3,752	3	6,395	95.96	18.76
20	Kantabanji	464	586	269	0	1,319	17.47	1.35

*[Handwritten signature]*

21	Sonepur	517	207	1,426	0	2,150	29.67	7.13
22	Chandbali	62	164	153	9	388	5.62	0.77
23	Jani	0	887	3,102	37	4,026	60.82	15.51
24	Junagarh	0	2,570	264	7	2,841	42.7	1.32
25	Khandapada	158	194	0	3	355	4.57	0
26	Keonjhar	0	225	3,738	16	3,979	59.87	18.69
27	Kesinga	61	1,130	1,189	14	2,394	35.77	5.95
28	Khordha	0	103	3,239	14	3,356	50.5	16.2
29	Konark	0	231	1,809	7	2,047	30.79	9.05
30	Kuchinda	0	76	1,431	4	1,511	22.71	7.16
31	Nayagarh	0	182	643	42	867	13.5	3.22
32	Tarva	0	21	429	9	459	6.99	2.15
33	Tidagarh	936	1,136	59	6	2,137	27.45	0.3
34	Tusura	0	281	509	1	791	11.88	2.55
35	Nimapada	0	46	685	9	740	11.21	3.43
36	Padampur	0	764	323	5	1,092	16.44	1.62
37	Patnagarh	860	354	854	9	2,077	26.96	4.27
38	Phulbani	0	1,730	6	3	1,739	26.12	0.03
39	Pipli	0	342	252	7	601	9.1	1.26
40	Puri	10,200	5,204	680	172	16,256	194.85	3.4
41	Ranpur	217	53	51	7	328	3.92	0.26
42	Rehakhel	0	246	1,031	14	1,291	19.53	5.16
43	Sambalpur	8,363	13,551	7,006	121	29,041	395.22	35.03
44	Basudevpur	0	57	70	9	136	2.15	0.35

9022



45	Baguda	0	111	290	11	412	6.31	1.45
46	Chatrapur	0	833	7	3	843	12.68	0.04
47	Chikiti	0	122	3	0	125	1.88	0.02
48	Digapahandi	0	316	140	13	469	7.19	0.7
49	Gopalpur	0	408	170	5	583	8.8	0.85
50	Kavisuryanagar	0	939	34	32	1,005	15.45	0.17
51	Athmallik	0	334	228	0	562	8.43	1.14
52	Bhadrak	0	1551	371	0	1,922	28.83	1.86
53	Athgarh	0	431	183	0	614	9.21	0.92
54	Banki	0	38	489	0	527	7.91	2.45
55	Kashinagar	0	921	237	1	1,159	17.4	1.19
56	Paralakhemundi	0	2703	290	4	2,997	45	1.45
57	Aska	0	1055	155	6	1,216	18.31	0.78
58	Belaguntha	0	307	70	0	377	5.66	0.35
59	Bhajanagar	0	1079	19	0	1,098	16.47	0.1
60	Ganjam	0	637	112	1	750	11.26	0.56
61	Hinjilicut	0	546	96	0	642	9.63	0.48
62	Khallikot	0	307	165	7	479	7.27	0.83
63	Kodaia	0	125	280	26	431	6.77	1.4
64	Polosara	0	105	403	0	508	7.62	2.02

5924

65	Purusottanpur	0	572	166	0	738	11.07	0.83
66	Rambha	0	380	84	0	464	6.96	0.42
67	Soroda	0	568	292	25	885	13.57	1.46
68	Jagatsinghpur	0	245	909	1	1,155	17.34	4.55
69	Jajpur	0	82	795	75	952	15.16	3.98
70	Kendrapara	0	623	380	3	1,006	15.13	1.9
71	Pattamundi	0	488	895	0	1,383	20.75	4.48
72	Koraput	0	4196	0	0	4,196	62.94	0
73	Kotpad	0	1448	33	0	1,481	22.22	0.17
74	Balimela	0	751	0	4	755	11.37	0
75	Malkangiri	0	2772	39	0	2,811	42.17	0.2
76	Gudari	0	659	34	0	693	10.4	0.17
77	Gunupur	0	1668	39	0	1,707	25.61	0.2
78	Rayagada	0	4010	0	3	4,013	60.23	0
79	Angul	0	3141	19	0	3,160	47.4	0.1
81	Sunabeda	0	3899	0	3	3,902	58.57	0
82	Choudwar	0	3131	399	0	3,530	52.95	2.00
83	Jepore	0	8233	0	1	8,234	123.52	0
84	Paradeep	0	12136	0	0	12,136	182.04	0
85	Umerkote	0	4098	0	0	4,098	61.47	0
	<b>Total</b>	<b>26,889</b>	<b>1,10,016</b>	<b>69,444</b>	<b>1,372</b>	<b>2,07,721</b>	<b>2,997.42</b>	<b>347.22</b>

*[Handwritten signature]*

**Annexure XXXV-HH: Year-wise Phasing of Demand of Odisha**

S.No.	Name of Cities	2018-19	2019-20	2020-21	2021-22	Total
1	Anandpur	186	259	429	346	1,220
2	Attabira	749	601	570	377	2,297
3	Balangir	2,064	4,237	348	391	7,040
4	Baliguda	1,483	162	10	2	1,657
5	Bariput	129	506	0	0	635
6	Bargarh	1,208	1,482	1,493	1,741	5,924
7	Barpali	287	397	366	249	1,299
8	Barbil	1,906	2,387	1,175	1,640	7,108
9	Bhawanipatna	3,390	2,048	1,320	616	7,374
10	Biruka	285	873	74	0	1,232
11	Boudh	474	296	328	229	1,327
12	Balugaon	118	88	0	0	206
13	Chatrapur	290	311	166	244	1,011
14	Daspalla	487	432	389	0	1,308
15	Deogarh	572	338	446	431	1,787
16	Dhamnagar	312	55	0	0	367
17	Dharamgarh	530	313	0	0	843
18	G Udayagiri	502	228	106	89	925
19	Joda	3,032	2,061	1,302	0	6,395
20	Kantabanji	717	479	123	0	1,319

*[Handwritten signature]*

21	Sonepur	839	733	250	328	2,150
22	Chandbati	354	34	0	0	388
23	Jatni	1,101	1,296	834	795	4,026
24	Junagarh	2,292	549	0	0	2,841
25	Khandapada	295	60	0	0	355
26	Keonjhar	1,171	1,095	640	1,073	3,979
27	Kesinga	969	1,032	393	0	2,394
28	Khoridha	819	1,220	896	421	3,356
29	Konark	802	1,245	0	0	2,047
30	Kuchinda	465	441	393	212	1,511
31	Nayagarh	374	493	0	0	867
32	Tarva	424	35	0	0	459
33	Tilagarh	457	1,247	322	111	2,137
34	Tusura	790	1	0	0	791
35	Nimapada	318	189	233	0	740
36	Padampur	407	384	301	0	1,092
37	Parnagarh	1,283	794	0	0	2,077
38	Phulbani	1,012	505	222	0	1,739
39	Pipli	427	174	0	0	601
40	Puri	9,149	4,406	1,289	1,412	16,256
41	Raipur	321	7	0	0	328
42	Redhakhol	576	573	142	0	1,291
43	Sambalpur	4,960	5,011	16,974	2,096	29,041

*Signature*

44	Basuderpur	0	79	57	0	136
45	Baguda	0	301	111	0	412
46	Chatrapur	0	256	587	0	843
47	Chikiti	0	3	122	0	125
48	Digapahandi	0	153	316	0	469
49	Gopalpur	0	175	408	0	583
50	Kavisuryanagar	0	425	580	0	1,005
51	Achmalik	0	562	0	0	562
52	Bhadrak	0	371	1551	0	1,922
53	Athgarh	0	183	431	0	614
54	Banki	0	489	38	0	527
55	Kashinagar	0	238	921	0	1,159
56	Paralakhemundi(N)	0	294	2703	0	2,997
57	Aska	0	585	631	0	1,216
58	Belaguntha	0	70	307	0	377
59	Bhanjanagar	0	19	1079	0	1,098
60	Ganjam	0	145	605	0	750
61	Hinjicut	0	96	546	0	642
62	Khalikot	0	172	307	0	479
63	Kodala	0	306	125	0	431
64	Polosara	0	403	105	0	508
65	Purusottampur	0	166	572	0	738
66	Rambha	0	84	380	0	464

553

67	Soroda	0	317	568	0	885
68	Jagatsinghpur	0	910	245	0	1,155
69	Jajpur	0	870	82	0	952
70	Kendrapara	0	383	623	0	1,006
71	Pattamundi	0	895	488	0	1,383
72	Koraput	0	2144	2052	0	4,196
73	Koipad	0	33	1448	0	1,481
74	Balioneia	0	4	751	0	755
75	Malkangiri	0	39	2772	0	2,811
76	Gudari	0	34	659	0	693
77	Gunupur	0	39	1668	0	1,707
78	Ravagada	0	1759	2254	0	4,013
79	Angul	0	1794	1366	0	3,160
80	Talcher	0	1091	736	0	1,827
81	Sunabeda	0	1979	1923	0	3,902
82	Choudwar	0	1980	1550	0	3,530
83	Jeypore	0	5042	3192	0	8,234
84	Paradeep	0	5916	6220	0	12,136
85	Umerkote	0	2319	1779	0	4,098
Total		48,326	72,200	74,392	12,803	2,07,721

*[Handwritten signature]*

**Annexure XXXV-I: Details of Demand Assessment and Central Assistance of Rajasthan**  
(Rs. in lakh)

S. No.	Name of City/Town	ISSR	CLASS	AHP	BLC (N)	BLC (E)	Total	Central Assistance proposed
1	Abu Road	0	199	91	73	4	367	769.40
2	Badi Sadri	0	22	585	144	0	751	1150.7
3	Beawar	0	71	2752	1250	0	4073	6187.60
4	Bhavanimandi	0	533	0	68	17	618	1513.30
5	Bhilwara	0	1069	6052	253	667	8041	13237.40
6	Bhivadi	0	103	149	1241	500	1993	3102.80
7	Chittorgarh	0	375	2836	1172	0	4383	6987.00
8	Didwana	0	42	253	1	0	296	490.20
9	Indergarh	0	522	125	170	47	864	1870.20
10	Kaprain	0	1216	14	655	129	2014	4358.60
11	Lakheri	0	344	30	247	95	716	1452.40
12	Nagaur	0	946	1688	4232	0	6866	11339.60
13	Nawa	0	16	57	0	0	73	127.10
14	Niwai	0	0	57	23	16	96	144.00

*[Signature]*

15	Pindwara	0	40	37	104	8	189	327.50
16	Pushkar	0	22	473	480	63	1038	1581.20
17	Torasingh	0	25	13	207	45	290	462.5
18	Unara	0	116	13	45	0	174	388.6
<b>Total</b>		<b>0</b>	<b>5661</b>	<b>15225</b>	<b>10365</b>	<b>1591</b>	<b>32842</b>	<b>55490.10</b>

**Annexure XXXV-II: Year-wise phasing out of demand of Rajasthan**

S.No.	Name of City/Town	2017-18	2018-19	2019-20	2020-21	Total
1	Abu Road	0	367	0	0	367
2	Badi Sadri	254	254	243	0	751
3	Berwar	1598	1323	602	550	4073
4	Bhavanimandi	320	100	100	98	618
5	Bhilwara	3008	2679	1178	1176	8041
6	Bhiwadi	1004	989	0	0	1993
7	Chittorgarh	2063	1370	950	0	4383
8	Didwana	296	0	0	0	296

*Page 119*



9	Indergarh	606	258	0	0	864
10	Kaprain	552	531	467	464	2014
11	Lakheri	439	277	0	0	716
12	Nagaur	2846	2744	1276	0	6866
13	Nawa	0	73	0	0	73
14	Niwai	0	96	0	0	96
15	Pindwara	0	189	0	0	189
16	Pushkar	755	190	93	0	1038
17	Todaraisingh	0	290	0	0	290
18	Unai	0	174	0	0	174
Total		13741	11904	4909	2288	32842

*[Handwritten signature]*

**Annexure- XXXV-j: Details of Demand Assessment and Central Assistance of Sikkim**  
(Rs. in lakh)

S.No.	Name of City/Town						Central Assistance proposed
		ISSR	CLSS	AHP	BLC	Total	
1	Gangtok	0	424	2,116	236	2776	4460.8
2	Gyalshing	0	132	196	68	396	686.4
3	Mangan	0	31	54	12	97	167.2
4	Namchi	0	347	342	107	796	1436.9
5	Nayabazar-Jorthang	0	98	622	76	796	1262.6
6	Rangpo	0	25	436	13	474	728.5
7	Singtam	0	18	521	3	542	825.6
	<b>Total</b>	<b>0</b>	<b>1075</b>	<b>4,287</b>	<b>515</b>	<b>5,877</b>	<b>9568.0</b>

**Annexure XXXV-jj: Phasing of Demand for Sikkim**

S.No.	Name of Cities	2017-18	2018-19	2019-20	2020-21	Total
1	Gangtok	660	760	764	592	2776
2	Gyalshing	200	196	0	0	396
3	Mangan	43	54	0	0	97
4	Namchi	454	342	0	0	796
5	Nayabazar-Jorthang	174	622	0	0	796
6	Rangpo	38	300	136	0	474
7	Singtam	21	325	196	0	542
	<b>Total</b>	<b>1590</b>	<b>2599</b>	<b>1096</b>	<b>592</b>	<b>5877</b>

*Signature*

**Annexure- XXXV-K: Details of Demand Assessment and Central Assistance of Tamil Nadu**

Vertical-wise demand						(Rs. in Crore)		
S. No.	Name of the Corporations / Municipalities	Total Demand - Vertical Wise				Total Demand	Central Assistance	State Share
		ISSR	CLSS	AHP	BLC			
1	Coimbatore MC	0	18985	35613	10286	64884	1195.38	2198.496
2	Tiruppur MC	0	2824	11505	6890	21219	351.33	731.64
3	Madurai MC	0	23195	5293	20465	48953	1005.68	440.37
4	Tirunelveli MC	0	2655	1171	9432	13258	229.93	126.852
5	Thoothukudi MC	0	5293	2117	11422	18832	344.41	195.552
6	Thanjavur MC	0	6512	10864	7200	24576	444.83	695.04
7	Dindigul MC	0	2881	5665	3808	12354	219.02	362.748
8	Erode MC	0	14584	5683	9884	30151	622.90	400.284
9	Arivayalur	0	438	288	1631	2357	40.48	27.066
10	Pollachi	0	1544	1858	1620	5022	93.39	121.2
11	Mettupalayam	0	2865	1699	1778	6342	128.65	112.608
12	Valparai	0	3894	472	1174	5540	128.66	35.364
13	Kodaikanal	0	107	1	973	1081	17.47	5.898
14	Ottanchathram	0	1356	0	2114	3470	67.92	12.684
15	Palani	0	554	1	400	955	20.81	2.46
16	Nagercoil	0	1440	120	7330	8890	150.20	51.18
17	Colachel	0	142	237	551	930	15.61	17.526
18	Kuzhithurai	0	125	1	491	617	10.72	3.006
19	Padmanabapuram	0	328	1	829	1158	21.21	5.034
20	Karur	0	10488	832	1060	12380	308.41	56.28
21	Madurantagam	0	1295	728	1287	3310	64.80	51.402

*[Signature]*

22	Maraimalaiagar	0	904	3804	600	5308	90.20	231.84
23	Udhagamandalam	0	2744	3168	2161	8073	153.20	203.046
24	Coonoor	0	1226	449	902	2577	53.00	32.352
25	Gudalur	0	4	0	752	756	11.39	4.512
26	Melur	0	783	1186	1079	3048	54.88	77.634
27	Thirunangalam	0	1805	0	512	2317	55.87	3.072
28	Ustilampati	0	885	0	444	1329	30.29	2.664
29	Ramanathapuram	0	1569	256	1054	2879	61.54	21.684
30	Rameshwaram	0	1302	0	1025	2327	50.14	6.15
31	Keelakarai	0	33	259	1652	1944	29.55	25.452
32	Paramakudi	0	1448	1	1562	3011	62.11	9.432
33	Sivagangai	0	843	480	655	1978	39.53	32.73
34	Devakottai	0	1882	2025	517	4424	88.38	124.602
35	Karaikudi	0	1546	2966	937	5449	99.82	183.582
36	Ambasamudram	0	360	240	1646	2246	37.90	24.276
37	Vikramasingapuram	0	218	0	1666	1884	30.81	9.996
38	Kadayanallur	0	18	2	376	396	6.15	2.376
39	Puliyankudi	0	607	4	783	1394	28.01	4.938
40	Sankarankoil	0	156	25	217	398	7.80	2.802
41	Senkottai	0	266	6	546	818	15.38	3.636
42	Tenkasi	0	125	1533	612	2270	35.51	95.652
43	Kovilpatti	0	51	692	2373	3116	47.34	55.758
44	Karalpatnam	0	275	124	750	1149	20.45	11.94
45	Thindivanam	0	2383	166	900	3449	79.62	15.36
46	Virudhunagar	0	2216	8	1586	3810	83.08	9.996
47	Rajapalayam	0	209	10	293	512	10.13	2.358
48	Thiruthangal	0	1566	74	442	2082	49.55	7.092

MP-1

49	Srivilliputhur	0	694	66	916	1676	33.26	9.456
50	Aruppukottai	0	300	0	607	907	17.12	3.642
51	Sattur	0	385	1	261	647	14.21	1.626
52	Wellington Cantonment	0	25	0	1206	1231	18.76	7.236
53	Pallavaram	0	1563	762	581	2906	61.88	49.206
54	Pammal	0	1092	1416	144	2652	52.56	85.824
55	Anakaputhur	0	1087	943	438	2468	49.74	59.208
56	Chengalpattu	0	690	1267	200	2157	40.43	77.22
57	Sembakkam	0	738	73	0	811	20.80	4.38
58	Gudiyatham	0	1391	196	1240	2827	58.68	19.2
59	Pernampet	0	740	191	1290	2221	41.97	19.2
60	Tirupattur	0	2151	523	1254	3929	84.09	38.904
<b>Total</b>		<b>0</b>	<b>137785</b>	<b>107065</b>	<b>134804</b>	<b>379655</b>	<b>7306.89</b>	<b>7232.724</b>

*Spent*

**Annexure XXXV-KK : Phasing out plan of Tamil Nadu**

**Phasing Plan**

S.No.	Name of Corporations / Municipalities	2015 - 2018 Approved Details	2018-19	2019-20	2020-21	Total
1	Coimbatore	9703	19244	16500	19437	64884
2	Tiruppur	9009	2810	4500	4900	21219
3	Madurai	16974	4979	15500	11500	48953
4	Tirunelveli	6219	939	4700	1400	13258
5	Thoothukudi	8875	1665	5292	3000	18832
6	Thanjavur	7433	1540	7603	8000	24576
7	Dindigul	2902	1452	6000	2000	12354
8	Erode	10698	5353	7300	6800	30151
9	Arivalur	1701	156	300	200	2357
10	Pollachi	800	1306	2166	750	5022
11	Mettupalayam	679	1672	1999	1992	6342
12	Valparai	122	1576	2942	900	5540
13	Kodalkanal	974	27	40	40	1081
14	Ottanchathiram	2114	356	500	500	3470
15	Palani	404	151	200	200	955
16	Nagercoil	7461	229	600	600	8890
17	Colachel	553	277	50	50	930
18	Kuzhithurai	497	20	50	50	617
19	Padmanabapuram	834	24	150	150	1158
20	Karur	1666	614	5100	5000	12380
21	Madurantbagam	970	840	1000	500	3310

*[Handwritten signature]*

22	Maraimalaiagar	458	1050	2300	1500	5308
23	Udhagamandalam	1963	1710	2880	1520	8073
24	Coonoor	614	863	500	600	2577
25	Gudalur	743	13	0	0	756
26	Melur	1662	362	500	524	3048
27	Thirunangalam	537	780	500	500	2317
28	Usilampatti	446	283	300	300	1329
29	Ramanathapuram	1313	166	700	700	2879
30	Rameshwaram	1026	101	600	600	2327
31	Keelakarai	1543	368	33	0	1944
32	Paramakudi	871	540	1000	600	3011
33	Sivagangai	1143	135	350	350	1978
34	Devakottai	522	502	1800	1600	4424
35	Karaikudi	300	1349	2600	1200	5449
36	Ambasamuthram	1888	58	150	150	2246
37	Vikramasingapuram	1666	18	100	100	1884
38	Kadayanallur	377	9	5	5	396
39	Puliyankudi	783	111	250	250	1394
40	Sankaranakoil	219	39	70	70	398
41	Senkottai	517	51	125	125	818
42	Tenkasi	389	781	50	1050	2270
43	Kovilpatti	2588	308	10	210	3116
44	Kayalpattinam	753	196	100	100	1149
45	Thindivanam	916	566	1067	900	3449
46	Virudhunagar	1181	529	1200	900	3810
47	Rajapaham	299	33	90	90	512
48	Thiruthangal	208	474	700	700	2082

563

49	Srivilliputhur	782	394	250	250	1676
50	Aruppukottai	607	0	150	150	907
51	Sattur	264	183	100	100	647
52	Wellington Cantonment	0	231	1000	0	1231
53	Pallavaram	382	624	700	1200	2906
54	Pammal	35	517	1100	1000	2652
55	Anakaputhur	83	585	1300	500	2468
56	Chengalpattu	122	535	1000	500	2157
57	Sembakkam	0	611	100	100	811
58	Gudiyatham	1012	615	700	500	2827
59	Pennampet	1198	423	300	300	2221
60	Tirupattur	1257	171	1001	1500	3929
<b>Total</b>		<b>121255</b>	<b>61514</b>	<b>108173</b>	<b>88713</b>	<b>379655</b>

*[Handwritten signature]*



Annexure-XXXV-L: Vertical-wise Demand of Telangana for 66 ULBs

(Rs. in crore)								
S.No	Name of the ULB	ISS R	AHP	CLSS	BLC	Total (No. of Beneficiaries)	Central Assistance	State Share (for AHP only)
1	Acharpet	0	645	479	919	2,043	36,2493	34,185
2	Andole- Jogipet	0	171	688	481	1,340	28,1496	9,063
3	Badangpet Nagar	0	5,043	29	338	5,410	81,4893	267,279
4	Badepally Nagar	0	306	182	258	746	13,3194	16,218
5	Bhongir	0	2,171	793	1,451	4,415	75,5031	115,063
6	Devarakonda	0	760	29	67	856	13,1793	40,28
7	Dubbaka	0	604	145	136	885	14,9715	32,012
8	Gajwel	0	361	885	1,134	2,380	46,0545	19,133
9	Husnabad	0	546	334	1,372	2,252	37,6878	28,938
10	Huzurnagar	0	2,164	265	74	2,503	40,6455	114,692
11	Jbrahmapatnam	0	495	511	490	1,496	28,4187	26,235
12	Jangoan	0	1,072	23	121	1,216	18,5091	56,816
13	Kalwakurthy	0	980	313	982	2,275	37,7871	51,94
14	Kodad	0	3,290	22	547	3,859	58,1424	174,37
15	Kollapur	0	433	744	731	1,908	37,3248	22,949
16	Mahabubnagar	0	5,021	23	307	5,351	80,5341	266,113
17	Medak	0	2,035	94	124	2,253	34,8948	107,855

*[Signature]*

18	Medchal	0	1,746	117	550	2,413	37,5639	92,538
19	Miryalaguda	0	9,484	915	1,076	11,475	182,8305	502,652
20	Nagarjunool	0	431	276	221	928	17,1492	22,843
21	Nalgonda	0	6,993	2,207	2,125	11,325	195,6969	370,629
22	Narayanpet	0	1,338	81	1,012	2,431	37,4127	70,914
23	Narsampet	0	71	682	88	841	20,5944	3,763
24	Parkal	0	194	958	117	1,269	30,2436	10,282
25	Peddambetpet	242	1,420	665	630	2,957	50,9255	75,26
26	Sadasivpet	0	2,544	245	196	2,985	47,6415	134,832
27	Sangareddy	0	1,453	718	604	2,775	50,0256	77,009
28	Shadnagar	0	2,880	221	328	3,429	54,0207	152,64
29	Siddipet	0	881	681	1,029	2,591	46,8327	46,693
30	Sircilla	0	2,927	29	247	3,203	48,3843	155,131
31	Suryapet	0	3,939	47	681	4,667	70,5549	208,767
32	Tandur	0	1,897	75	146	2,118	32,6475	100,541
33	Venulawada	0	1,393	112	248	1,753	27,6054	73,829
34	Vikarabad	0	2,757	822	781	4,360	75,0174	146,121
35	Wanaparthy	0	2,363	18	148	2,529	38,1456	125,239
36	Zaherabad	0	1,910	77	616	2,603	39,9459	101,23
37	Warangal M.C	0	18,220	5,787	8,013	32,020	548,0079	965,66
38	Bhupal Pally	0	1,885	2,483	284	4,652	98,8311	99,905

*[Handwritten signature]*

39	Huzurabad	0	1280	1582	250	3,112	65,1894	67.84
40	Jadval	0	7290	3453	128	10,871	203,4651	386.37
41	Jammikundu	0	1381	2082	5	3,468	76,3794	73.193
42	Karim Nagar	0	15049	6968	111	22,128	413,4456	797.597
43	Korutla	0	4436	2308	51	6,795	128,9286	235.108
44	Mahabubabad	0	4084	5069	68	9,221	197,6223	216.452
45	Meerpally	0	3581	2833	123	6,537	131,2011	189.793
46	Armoor	0	850	1027	321	2,198	44,9859	45.05
47	Bodhan	0	855	1596	581	3,032	64,1532	45.315
48	Legga Nagar	0	351	761	14	1,126	25,7937	18.603
49	Gadwal	0	1740	1598	148	3,486	70,9866	92.22
50	KannaReddy	0	2976	1630	140	4,746	90,261	157.728
51	Nizamabad	0	4204	8310	2393	14,907	320,832	222.812
52	Ramagundam	0	4364	10168	3350	17,882	387,1956	231.292
53	pedapalli	0	1706	1033	320	3,059	57,9711	90.418
54	Adilabad	0	1014	3679	0	4,693	113,4393	53.742
55	Begam pally	0	407	4968	480	5,855	145,9506	21.571
56	Bhainsa	0	1322	0	4351	5,673	85,095	70.066
57	KagazNagar	0	35	3268	197	3,500	90,7356	1.855
58	Kothagudem	0	2291	3073	430	5,794	122,8641	121.423
59	Madhira	0	60	35	3105	3,200	48,4095	3.18
60	Mancherial	0	5264	0	440	5,704	85,56	278.992
61	Mandamari	0	59	4370	240	4,669	121,164	3.127
62	Managuru	0	468	2353	502	3,323	77,3751	24.804

567

63	Nirmal	0	324	3435	216	3,975	99,8145	17,172
64	Palvancha	0	2857	0	1664	4,521	67,815	151,421
65	Sathupally	0	118	89	1811	2,018	31,3113	6,254
66	Yellandu	0		3581	386	3,967	101,4027	0
<b>Total</b>		<b>242</b>	<b>1,61,189</b>	<b>1,02,044</b>	<b>50,497</b>	<b>3,13,972</b>	<b>5,902,2848</b>	<b>8,543,017</b>

*[Handwritten signature]*

**Annexure XXXV LL - : Year-wise Phasing Out plan of Telangana for 66 ULBs**

S.No.	Name of Cities	2016-17	2017-18	2018-19	2019-20	2020-21	2021-22	Total
1	Achampet	0	143	475	301	966	158	2,043
2	Andole-Jogipet	0	142	270	540	254	134	1,340
3	Badangpet	0	600	1,000	1,696	1,432	682	5,410
4	Badepally	0	99	146	314	125	62	746
5	Bhongir	0	1,451	1,000	793	700	471	4,415
6	Devarakonda Nagar	0	117	179	397	43	120	856
7	Dubbaka	0	136	172	257	175	145	885
8	Gajwel	0	109	486	1,143	558	84	2,380
9	Husnabad	0	474	490	556	398	334	2,252
10	Huzurnagar	0	368	600	800	530	205	2,503
11	Ibrahimpatnam	0	120	360	625	320	71	1,496
12	Jangoan	0	199	296	352	203	166	1,216
13	Kalwakurthy	0	482	500	700	313	280	2,275
14	Kodad	0	576	822	1,200	750	511	3,859
15	Kollapur	0	238	433	531	506	200	1,908
16	Mahabubnagar	0	900	1,083	1,523	1,000	845	5,351
17	Medak	0	250	337	951	400	315	2,253
18	Medchal	0	245	438	1,157	378	195	2,413
19	Miryalaguda	0	1,223	2,000	3,915	3,337	1,000	11,475
20	Nagarkarnool	0	100	121	276	250	181	928
21	Nalgonda	0	1,500	2,500	3,107	2,418	1,800	11,325
22	Narayanpet	0	488	525	681	419	318	2,431
23	Narsampet	0	159	175	209	170	128	841
24	Pakhal	0	147	270	520	245	87	1,269
25	Peddarnberpet Nagar		200	975	805	742	235	2,957
26	Sadasivpet	0	510	600	833	585	457	2,985
27	Sangareddy	0	604	718	800	400	253	2,775
28	Shadnagar	0	166	785	2,128	350	-	3,429

*[Handwritten Signature]*

29	Siddipet	0	324	598	882	561	226	2,591
30	Sircilla	0	530	915	915	422	421	3,203
31	Surampet	0	819	1,000	1,294	900	654	4,667
32	Tandur	0	194	581	765	430	148	2,118
33	Vemulavada	0	297	341	558	346	211	1,753
34	Vikarabad	0	862	1,158	781	781	778	4,360
35	Wanaparthy	0	482	566	694	410	377	2,529
36	Zaheerabad	0	271	582	974	549	227	2,603
37	Warangal	0	3,781	7,839	11,520	5,932	2,948	32,020
38	Bhupal Pally	960	0	0	1490	1829	373	4,652
39	Eluzurabad	1182	0	0	953	602	375	3,112
40	Jatyal	4160	0	0	3922	1761	1028	10,871
41	Jammukunda	780	0	0	1250	1127	311	3,468
42	KarimNagar	1038	0	0	4190	10888	6012	22,128
43	Korutla	480	0	0	1406	3001	1908	6,795
44	Mahabubabad	800	0	0	3022	3261	2138	9,221
45	Metpally	1250	0	0	1771	2260	1256	6,537
46	Armoor	0	1190	706	302	0	0	2,198
47	Bodhan	0	920	957	1155	0	0	3,032
48	Leega Nagar	0	538	232	356	0	0	1,126
49	Badwal	0	1332	1627	527	0	0	3,486
50	KamaReddy	0	2008	1600	1138			4,746
51	Nizamabad	0	5094	8575	1238	0	0	14,907
52	Ramagundam	0	8699	6306	2877	0	0	17,882
53	Pedapalli	0	1179	1033	847	0	0	3,059
54	Adilabad	660	2193	1840	0	0	0	4,693
55	Begumpally	480	2919	2468	0	0	0	5,867
56	Bhainsha	1322	2500	1000	851	0	0	5,673
57	KagazNagar	0	2232	1268	0	0	0	3,500
58	Kothagudem	840	4954	0	0	0	0	5,794
59	Madhira	0	3200	0	0	0	0	3,200
60	Mancherial	0	3144	2560	0	0	0	5,704

*[Handwritten signature]*

61	Mandamari	240	2370	1059	1000	0	0	4,669
62	Managuru	160	3323	0	0	0	0	3,483
63	Nirmal	0	2340	1635	0	0	0	3,975
64	Palvancha	1903	2618	0	0	0	0	4,521
65	Sachupally	0	2018	0	0	0	0	2,018
66	Yellandu	308	3487	0	0	0	0	3,967
Total		16,563	77,564	64,202	73,788	53,027	28,828	3,13,972

*Dr. J. F.*

**Annexure XXXV-M : Details of Demand Assessment and Central Assistance of Tripura**  
(Rs. in lakh)

S.No.	Name of City/Town	No. of Beneficiaries (Demand Assessment)						Central Assistance	State Share
		ISSR	CLASS	AHP	BLC (N)	BLC (E)	Total		
1	Agartala	1531	23154	2742	46399	185	73698	110547	7732.94
2	Amarpur	0	5	0	1969	2	1976	2969.85	316.16
3	Dharmanagar	0	168	97	3994	0	4259	6585.06	681.44
4	Ambassa	0	30	0	3402	6	3438	5192.1	550.08
5	Belonia	0	153	0	3401	13	3567	5529.51	570.72
6	Bishalgarh	0	50	0	2672	0	2722	4141.5	435.52
7	Jirania	0	112	26	1963	0	2101	3282.54	336.16
8	Kailasahar	0	269	4	4314	1	4558	7196.73	729.28
9	Kamalpur	0	168	32	2956	0	3156	4930.56	504.96
10	Khowai	0	76	4	5133	0	5213	7908.42	834.08
11	Kumarghat	0	32	9	1898	0	1939	2945.94	310.24
12	Melaghar	0	13	0	3464	0	3477	5230.71	556.32
13	Mohanpur	0	17	18	4081	177	4293	6459.39	686.88
14	Paitsagar Nagar Panchayat	0	329	4	836	0	1169	2138.43	187.04
15	Ranibazar	0	117	66	2268	40	2491	3873.39	398.56
16	Sabroom	0	25	0	1283	0	1308	1991.25	209.28
17	Santibazar	0	59	13	2220	0	2292	3507.03	366.72
18	Teliamura	0	77	0	2940	2	3019	4618.59	483.04

*(Signature)*



19	Sonamura	0	135	140	2719	0	2994	4648.95	479.04
20	L'daipur	0	76	0	2755	62	2893	4428.42	462.88
<b>Total</b>		<b>1531</b>	<b>25065</b>	<b>3155</b>	<b>100667</b>	<b>488</b>	<b>130906</b>	<b>198125.37</b>	<b>16831.3</b>

**Annexure- MM : Phasing of Demand of Tripura**

S.No.	Name of Cities	2015-16	2016-17	2017-18	2018-19	2019-20	2020-21	2021-22	Total
1	Agartala	0	17368	19847	4224	14497	11537	6538	74011
2	Amarpur	0	1153	438	97	288	0	0	1976
3	Dharmnagar	0	1587	1340	694	638	0	0	4259
4	Ambassa	0	2178	687	201	372	0	0	3438
5	Belonia	0	1748	1053	0	766	0	0	3567
6	Bishalgarh	0	1250	722	436	314	0	0	2722
7	Jirania	0	1138	102	61	432	200	168	2101
8	Kailasahar	0	2095	1395	754	344	0	0	4588
9	Kamalpur	0	976	902	516	762	0	0	3156
10	Khowai	0	1314	81	274	544	1500	1500	5213
11	Kumarghat	0	1028	333	314	264	0	0	1939

*[Signature]*

12	Melaghar	0	1660	1259	328	230	0	0	3477
13	Mohanpur	0	2117	567	584	1025	0	0	4293
14	Panisagar Nagar Panchayat	0	498	251	87	333	0	0	1169
15	Ranibazar	0	669	533	224	1065	0	0	2491
16	Sabroom	0	560	272	176	300	0	0	1308
17	Santibazar	0	1091	648	295	258	0	0	2292
18	Telamura	0	1626	938	122	333	0	0	3019
19	Sonamura	0	1115	1051	211	292	200	125	2994
20	Udaipur	0	1726	457	180	530	0	0	2893
<b>Total</b>		<b>0</b>	<b>42897</b>	<b>32876</b>	<b>9778</b>	<b>23587</b>	<b>13437</b>	<b>8331</b>	<b>130906</b>

**Annexure XXXV-N: Vertical-wise Demand of Uttar Pradesh**

S. No.	ULB	Vertical-wise Demand						Financial status (Rs. in crore)	
		ISSR	CLSS	AHP	BLC (N)	BLC (E)	Total	Central Assistance	State share
1	Amnampur	0	10	44	66	97	217	3.37	5.95
2	Amethi	0	98	22	171	57	348	6.37	3.75
3	Anupshahar	0	382	744	331	66	1523	27.31	17.12
4	Ayodhya	0	1406	1132	1366	134	4038	77.02	39.48
5	Baghpat	0	124	1276	241	60	1701	26.97	23.65
6	Bahaua	0	112	42	316	118	588	10.13	9.48
7	Banda	0	1900	1090	602	0	3592	76.11	25.38
8	Bansdhi	0	79	78	892	81	1130	17.50	15.38
9	Baraut	0	421	991	415	0	1827	32.33	21.09
10	Bela Pratapgarh	0	848	291	1024	5	2168	42.44	13.40
11	Bhargain	0	225	137	323	134	819	14.92	11.30
12	Bhasuma	0	34	198	123	0	355	5.72	3.21
13	Bilari	0	830	321	819	360	2330	44.66	22.50
14	Bilgram	0	88	17	348	72	525	8.90	7.25
15	Bindki	0	653	145	192	169	1159	25.03	11.82
16	Bisawan	0	181	49	299	0	529	9.20	4.98
17	Charkhari	0	333	29	396	160	918	17.67	12.25
18	Chitbara Gaon	0	59	50	1038	283	1430	21.86	20.32
19	Chitrakoot	0	547	525	930	244	2246	40.09	26.75

*575*

20	Daurala	0	1	50	505	2	558	8.38	5.65
21	Deoria	0	205	90	3092	0	3387	52.24	47.28
22	Dudhi	0	196	76	868	45	1185	20.07	14.84
23	Etawah	0	322	2365	615	395	3697	59.22	49.55
24	Farrabad	0	1932	2823	1083	2161	7999	142.59	91.01
25	Farrukhabad	0	56	985	821	382	2244	34.32	37.16
26	Gauidudwara	0	262	194	384	197	1037	18.62	15.63
27	Gauriganj	0	244	7	1973	0	2224	36.21	29.70
28	Ghaziabad	0	1827	36866	2410	175	41278	640.55	401.51
29	Gulaohi	0	1282	535	349	100	2266	48.99	14.76
30	Hastinapur	0	31	483	261	0	775	11.99	7.44
31	Haridgram	0	137	15	515	59	726	12.49	8.25
32	Haridras	0	456	531	392	434	1813	32.53	30.93
33	Jais	0	4	8	885	0	897	13.50	13.39
34	Jhansi	0	4378	17359	730	1006	23473	403.32	231.19
35	Kabrai	0	46	8	1127	263	1444	22.20	24.50
36	Kairana	0	28	492	1010	0	1530	23.15	20.07
37	Kandhla	0	117	262	636	378	1393	22.26	27.88
38	Kanpur	0	63550	67208	1433	83	132274	2727.65	690.56
39	Karnawal	0	10	25	89	1	125	1.99	1.19
40	Kashganj	0	1182	832	435	77	2526	51.72	16.52
41	Katra	0	0	0	864	0	864	12.96	12.96
42	Kemri	0	450	11	211	134	806	17.36	8.92
43	Kharela	0	65	34	337	101	537	8.82	8.76
44	Narakhoda	0	16	412	279	12	719	10.97	7.51

*[Handwritten signature]*

45	Khekada	0	474	90	463	28	1055	21.37	8.72
46	Khurja	0	344	276	768	149	1537	27.08	17.90
47	Kishanpur	0	78	7	838	5	928	14.83	8.70
48	Kithor	0	64	517	33	22	636	10.29	6.60
49	Kulpahar	0	275	135	284	232	926	17.11	15.79
50	Laar	0	470	248	845	77	1640	27.89	16.31
51	Laharpur	0	264	143	369	436	1212	20.03	13.51
52	Lawar	0	16	586	478	0	1080	16.39	10.64
53	Loni	0	5999	19104	528	220	25851	457.95	207.32
54	Madhogarh	0	34	39	28	34	135	2.42	2.37
55	Mahmudabad	0	61	51	1189	161	1462	22.36	20.76
56	Mahoba	0	703	689	979	603	2974	52.84	46.83
57	Manikpur	0	123	17	271	43	454	8.25	5.03
58	Maniyar	0	73	34	792	81	980	15.21	13.44
59	Mawana	0	35	359	242	20	656	10.25	7.01
60	Meerut	0	23339	29775	7435	149	60698	1183.54	379.55
61	Mirzapur	0	1117	1680	5096	1918	9811	160.23	130.41
62	Misrikha Naumisharaya	0	62	17	82		161	2.85	1.40
63	Mohammadaba d	0	257	65	2073	169	2564	40.26	34.28
64	Mohampur	0	3	1	40	20	64	1.00	1.41
65	Moradabad	0	16016	17206	4700	1118	39040	772.99	274.96
66	Muradnagar	0	2127	631	218	306	3282	74.12	23.79
67	MusaFirkhana	0	4	2	33	0	39	0.63	0.53

*Spent*

68	Naraura	0	196	12	153	0	361	7.71	2.48
69	Navabganj	0	32	4	511		547	8.43	7.71
70	Obra	0	38	1626	34	0	1698	25.91	24.90
71	Paitepur	0	9	4	491	24	528	7.98	7.77
72	Pali	0	14	31	493	148	686	10.45	12.64
73	Parikshitgarh	0	22	511	189	0	722	11.09	7.00
74	Patiyali	0	26	36	59	24	145	2.48	2.15
75	Phalanda	0	141	152	456	19	768	13.17	7.03
76	Pipri	0	162	1629	0	0	1791	28.76	16.29
77	Prayagraj	0	1117	20576	2137	1891	25721	398.88	321.68
78	Rajapur	0	169	14	314	0	497	9.43	3.28
79	Rampur	0	872	1967	402	328	3569	59.64	30.62
80	Rampur Karkhana	0	55	22	318	34	429	6.82	5.50
81	Renukoot	0	206	1818	0	0	2024	32.77	18.18
82	Rudarpur	0	57	46	977	132	1212	18.58	17.10
83	Sadat	0	139	60	964	93	1256	19.81	16.46
84	Sahawar	0	45	40	121	157	363	5.97	9.46
85	Saidpur	0	677	114	1239	113	2143	36.88	21.42
86	Sardhana	0	700	183	221	513	1617	32.45	29.69
87	Sarila	0	119	15	304	0	438	7.96	4.79
88	Saunron	0	217	56	159	244	676	12.68	14.35
89	Sewalkhas	0	14	667	69	0	750	11.41	7.36
90	Shankargarh	0	59	18	267	9	353	5.99	4.41
91	Sidhauri	0	10	28	249	66	353	5.37	5.01

*Signature*

92	Sidhpura	0	46	40	133	40	259	4.42	3.73
93	Sikandra	0	155	62	477	132	826	14.20	11.99
94	Sikarpur	0	315	105	958	103	1481	25.90	17.49
95	Tambaur Ahmadabad	0	158	79	262	124	623	10.45	6.58
96	Thakurdwara	0	1744	762	399	361	3266	69.39	29.66
<b>Total</b>		<b>0</b>	<b>144579</b>	<b>241201</b>	<b>71336</b>	<b>18391</b>	<b>475507</b>	<b>8806.56</b>	<b>4026.16</b>

*Q. No. 1*

**Annexure XXXV-NN: Details of Demand Assessment and Phasing Plan of Uttar Pradesh**

S.No.	Name of City/Town	2017-18	2018-19	2019-20	2020-21	2021-22	Total
1	Amanpur NP	0	163	54	0	0	217
2	Amethi	171	177	0	0	0	348
3	Anupshahar	397	0	1126	0	0	1523
4	Ayodhya	1366	2672	0	0	0	4038
5	Bagpat	127	1255	319	0	0	1701
6	Bahaua	316	272	0	0	0	588
7	Banda	602	0	2990	0	0	3592
8	Bansdhi	0	676	454	0	0	1130
9	Baraut	415	1020	392	0	0	1827
10	Bela Pratapgarh	1024	1144	0	0	0	2168
11	Bhargain NP	154	229	436	0	0	819
12	Bhasuma	123	0	232	0	0	355
13	Bilari	1179	0	1151	0	0	2330
14	Bilram NP	31	0	494	0	0	525
15	Bindki	192	967	0	0	0	1159
16	Bisawan	216	313	0	0	0	529

*Sp-1-F*



17	Charkhari	396	160	362	0	0	0	918
18	Chitbara Gaon	1038	392	0	0	0	0	1430
19	Chitrakoot	1174	0	1072	0	0	0	2246
20	Daurala	507	0	51	0	0	0	558
21	Deoria	2588	799	0	0	0	0	3387
22	Dudhi	0	1185	0	0	0	0	1185
23	Flawah NPP	0	0	2143	1000	554	3697	
24	Faizabad	1080	5819	1100	0	0	7999	
25	Farukhabad NPP	312	365	582	985	0	2244	
26	Ganjdudwara NPP	0	0	1037	0	0	1037	
27	Gauriganj	0	1696	528	0	0	2224	
28	Ghaziabad	2585	0	21827	16866	0	41278	
29	Gulaothi	449	0	1817	0	0	2266	
30	Hastinapur	261	0	514	0	0	775	
31	Hathgram	515	211	0	0	0	726	
32	Hathras NPP	0	0	0	1813	0	1813	
33	Jais	809	88	0	0	0	897	
34	Jhansi NN	730	1006	21737	0	0	23473	
35	Kabrai	1127	263	54	0	0	1444	
36	Kaifana	124	1406	0	0	0	1530	
37	Kandha	636	757	0	0	0	1393	

*(Signature)*

38	Kanpur	0	0	0	132274	0	132274
39	Karnawal	90	35	0	0	0	125
40	Kashganj NPP	345	25	2156	0	0	2526
41	Katra	828	36	0	0	0	864
42	Kemri	211	276	319	0	0	806
43	Kharela	337	101	99	0	0	537
44	Kharkhoda	291	0	428	0	0	719
45	Khokada	463	592	0	0	0	1055
46	Khurja	917	0	620	0	0	1537
47	Kishanpur	838	90	0	0	0	928
48	Kithor	35	426	155	0	0	636
49	Kulpahar	284	232	275	135	0	926
50	Laar	845	795	0	0	0	1640
51	Laharpur	369	843	0	0	0	1212
52	Lawar	478	0	602	0	0	1080
53	Loni	748	0	11730	5732	7641	25851
54	Madhogarh NP	28	107		0	0	135
55	Mahmudabad	1189	273	0	0	0	1462
56	Mahoba	979	603	1392	0	0	2974
57	Manikpur	314	0	140	0	0	454
58	Maniyar	792	188	0	0	0	980
59	Mawana	262	0	394	0	0	656
60	Meerut	7435	20169	33094	0	0	60698
61	Mirzapur	0	0	4640	3727	1444	9811

*Handwritten signature/initials*

62	Misrikha Naumisharanyya	161	0	0	0	0	161
63	Mohammadabad	2073	491	0	0	0	2564
64	Mohampur NP	0	0	64	0	0	64
65	Moradabad	9818	10894	18328	0	0	39040
66	Muradnagar	524	0	2758	0	0	3282
67	Musafirkhana	22	17	0	0	0	39
68	Narauna	153	0	208	0	0	361
69	Nawalbagaj	438	109	0	0	0	547
70	Obra	0	1127	571	0	0	1698
71	Paintapur	491	37	0	0	0	528
72	Pali	493	193	0			686
73	Parikshitgarh	189	0	533	0	0	722
74	Patiyali NP	26	48	71	0	0	145
75	Phalauda	100	668	0	0	0	768
76	Pipri NP	0	294	732	765	0	1791
77	Prayagraj NN	2137	1891	21693	0	0	25721
78	Rajapur	314	0	183	0	0	497
79	Rampur	402	3167	0	0	0	3569
80	Rampur Karhana	318	111	0	0	0	429
81	Renukoot NP	0	0	206	1818	0	2024
82	Rudarpur	977	235	0	0	0	1212
83	Sadat	376	880	0	0	0	1256
84	Sahawar NP	0	0	363	0	0	363

8021

85	Saidpur	742	1401	0	0	0	2143
86	Sardhana	734	0	883	0	0	1617
87	Sarila	235	49	134	0	0	438
88	Saurron NPP	403	273	0	0	0	676
89	Sewalkhas	69	681	0	0	0	750
90	Shankargarh NIP	267	86	0	0	0	353
91	Sidhauli	249	104	0	0	0	353
92	Sidhpura NIP	0	0	259	0	0	259
93	Sikandra NIP	442	35	0	349	0	826
94	Sikarpur	1061	0	420	0	0	1481
95	Tambaur Ahmadabad	262	361	0	0	0	623
96	Thakurdwara	760	0	2506	0	0	3266
<b>Total</b>		<b>62998</b>	<b>70978</b>	<b>166428</b>	<b>165464</b>	<b>9639</b>	<b>475507</b>

*Spent*

Annexure- XXXV-O: Details of Demand Assessment and Central Assistance of Uttarakhand (Rs. in lakh)									
S. No.	Name of City/Town	No. of Beneficiaries (Demand Assessment)						Central Assistance proposed	State Share
		ISSR	CISS	AHP	BLC (N)	BLC (E)	Total		
1	Almorah	0	511	43	181	0	735	1332.45	133.50
2	Augustmuni	0	15	0	109	33	157	192.75	71.00
3	Bageshwar	0	116	88	224	0	428	694.20	200.00
4	Barkot	0	15	0	38	0	53	86.25	19.00
5	Bazpur	0	166	7	362	134	669	1119.70	235.00
6	Bering	0	91	67	34	30	222	328.95	99.00
7	Bhimtal	0	105	0	91	0	196	341.25	45.50
8	Bhowali	0	71	119	30	0	220	361.95	134.00
9	Chamba	0	77	0	0	0	77	150.15	0.00
10	Chamoli	0	20	5	0	0	25	46.50	5.00
11	Gopeshwar	0	114	0	501	0	615	973.80	250.50
12	Champurawat	0	155	80	249	0	484	795.75	204.50
13	Chinyalisaur	0	2	1	548	5	556	827.40	277.50
14	Dehradun	0	543	18371	357	0	19271	29286.60	18549.50
15	Devprayag	0	14	46	41	13	114	180.80	73.00
16	Dharchula	0	134	23	35	0	192	348.30	40.50
17	Didlihaat	0	97	192	224	5	518	813.15	306.50

2024

18	Dineshpur	0	79	1	1207	0	1287	1985.80	604.50
19	Doiwala	0	69	68	81	0	218	375.30	108.50
20	Dugadda	0	3	75	12	0	90	137.10	81.00
21	Gadarpur	0	45	176	521	0	742	1144.50	436.50
22	Gausen	0	20	0	153	10	183	268.50	81.50
23	Gangolihaat	0	79	10	50	0	139	244.05	35.00
24	Gauchar	0	38	1	153	0	192	314.60	77.50
25	Gulabhoj	0	18	490	309	0	817	1238.10	644.50
26	Haldwani	0	124	0	338	0	462	779.80	169.00
27	Herbertpur	0	11	0	145	0	156	241.70	72.50
28	Jaspur	0	71	0	1346	0	1417	2175.20	673.00
29	Joshimath	0	242	0	287	0	529	902.40	143.50
30	Kaladhungi	0	4	237	172	0	413	621.30	323.00
31	Kapkot	0	0	1	152	0	153	229.50	77.00
32	Karanprayag	0	45	2	222	0	269	423.75	113.00
33	Kichha	0	557	1850	1018	0	3425	5388.15	2359.00
34	Khatima	0	136	126	151	0	413	680.70	201.50
35	Lalkuan	0	0	82	141	0	223	334.50	152.50
36	Landhaura	0	20	0	1394	0	1414	2135.00	697.00
37	Mangalore	0	236	392	582	1566	2776	4329.20	1466.00
38	Mahaubherganj	0	425	180	159	0	764	1443.50	259.50
39	Muni ki Reti	0	0	436	0	0	436	654.00	436.00
40	Mussoorie	0	167	0	88	0	255	499.40	44.00
41	Nainital	0	69	2284	149	0	2502	3784.05	2358.50
42	Nauyaon	0	31	16	32	0	79	140.20	32.00
43	Pauri	0	585	17	435	161	1198	2060.25	315.00

9/2/24

44	Pipalkoti	0	0	0	265	0	265	397.50	132.50
45	Pithoragarh	0	389	541	369	0	1299	2123.55	725.50
46	Roorkee	0	1134	5181	801	0	7116	11184.30	5581.50
47	Rudrapur	0	55	52	274	0	381	596.25	189.00
48	Sirgaon	0	1	114	279	0	394	591.45	253.50
49	Srinagar	0	1	157	16	0	174	261.45	165.00
50	Sultanpur	0	136	126	151	0	413	680.70	201.50
51	Tehri	0	47	767	14	0	828	1263.15	774.00
52	Tilwara	0	5	0	33	3	41	59.25	18.00
53	Tharali	0	2	0	194	0	196	294.90	97.00
54	Ukhimath	0	8	0	54	3	65	96.60	28.50
55	Utrarkashi	0	70	202	3	4	279	444.00	205.50
56	Vikasnagar	0	28	49	136	198	411	636.10	216.00
Total		0	7196	32675	14910	2165	56946	89039.70	41212.50

*Handwritten signature*

**Annexure- XXXV-OO: Phasing out of demand of State of Uttarakhand**

S.No.	Name of Cities	2017-18	2018-19	2019-20	2020-21	2021-22	Total
1	Almorah	20	85	399	231	0	735
2	Augustmuni	109	0	48	0	0	157
3	Bageshwar	0	80	251	97	0	428
4	Barkot	0	37	16	0	0	53
5	Bazpur	103	259	200	107	0	669
6	Bering	0	21	113	88	0	222
7	Bhimtal	0	0	0	196	0	196
8	Bhowali	0	0	0	220	0	220
9	Chamba	0	77	0	0	0	77
10	Chamrula	0	10	15	0	0	25
11	Chamoli Gopeshwar	424	19	87	85	0	615
12	Champawat	243	61	180	0	0	484
13	Chinyalisaur	253	302	1	0	0	556
14	Dehradun	673	6961	8036	3601	0	19271
15	Devprayag	41	6	67	0	0	114
16	Dharchula	10	0	118	64	0	192
17	Didihat	17	90	346	65	0	518
18	Dineshpur	1145	40	102	0	0	1287
19	Doiwala	0	48	102	68	0	218
20	Dugadda	4	0	86	0	0	90
21	Gadarpur	496	0	0	246	0	742
22	Gairsen	151	12	20	0	0	183

*Dr. J. K. Singh*



23	Gangolihat	13	0	87	39	0	139
24	Gauchar	104	0	88	0	0	192
25	Gulabhoj	309	0	0	508	0	817
26	Haldawani	312	150	0	0	0	462
27	Heberpur	97	0	59	0	0	156
28	Jaspur	1346	0	0	71	0	1417
29	Joshimath	287	0	120	122	0	529
30	Kaladhungi	17	0	118	278	0	413
31	Kapkot	66	6	81	0	0	153
32	Karanprayag	131	94	44	0	0	269
33	Kichha	77	28	1653	1667	0	3425
34	Khatima	129	0	0	284	0	413
35	Lalkuan	0	0	141	82	0	223
36	Landhaura	484	0	930	0	0	1414
37	Mangalore	351	511	1156	758	0	2776
38	Mahakherganj	159	80	0	525	0	764
39	Muni ki Reti	0	0	200	236	0	436
40	Mussoorie	40	0	128	87	0	255
41	Nainital	0	15	1355	1132	0	2502
42	Nauyaon	0	0	47	32	0	79
43	Pauri	286	45	455	412	0	1198
44	Pipalkoti	265	0	0	0	0	265
45	Pithoragarh	114	0	221	964	0	1299
46	Roorkee	3800	3316	0	0	0	7116
47	Rudrapur	244	0	85	52	0	381
48	Tehri	14	0	375	439	0	828

9/2/21

49	Tilwara	0	41	0	0	0	41
50	Sitarganj	124	52	0	218	0	394
51	Srinagar	13	4	0	157	0	174
52	Sultanpur	128	0	0	285	0	413
53	Tharali	0	182	0	14	0	196
54	L'khimnath	28	0	37	0	0	65
55	Uttarkashi	0	77	100	102	0	279
56	Vikasnagar	136	0	203	72	0	411
<b>Total</b>		<b>12763</b>	<b>12709</b>	<b>17870</b>	<b>13604</b>	<b>0</b>	<b>56946</b>

*[Handwritten signature]*

Annexure- XXXV-P: Vertical-wise Demand Assessment of Bihar							
Name of ULB	ISSR	CISS	AHP	BLC (N)	Total	Central Assistance (Rs. in lakh)	State A (Rs. in lakh)
Amarpur	0	178	574	724	1476	2338.60	649.00
Arei	0	486	116	2,722	3324	5326.20	1419.00
Bahadurganj	0	0	0	6,037	6037	9055.50	3018.50
Barahiya	0	141	201	1904	2246	3467.70	1052.50
Barbigha	0	1266	230	558	2054	3967.20	394.00
Benipur	0	0	0	9,503	9503	14254.50	4751.50
Bettiah	0	12	224	947	1183	1782.90	585.50
Bhathiyarpur	0	0	0	3,379	3379	5068.50	1689.50
Bihar Shrif	0	270	10,190	3,956	14416	21813.00	7073.00
Birpur	0	0	570	1,733	2303	3454.50	1151.50
Chakia	0	0	0	3,625	3625	5437.50	1812.50
Chhapatia	0	74	425	2,090	2589	3935.30	1257.50
Dalsingh sarai	0	5	0	315	320	483.50	157.50
Danapur	0	200	0	1,319	1519	2418.50	659.50
Dhaka	0	251	21	5,214	5486	8404.70	2617.50
Digwara	2	8	0	3498	3508	5264.60	1749.00
Ekma	0	550	19	2,324	2893	4724.50	1171.50
Fatwah	0	202	218	1345	1765	2788.90	781.50
Forbesganj		27	1127	1735	2889	4352.40	1431.00
Ghoghar Dina	0	441	88	1689	2218	3635.70	888.50
Gogri Jamalpur	0	254	8	2382	2644	4143.80	1195.00

*[Handwritten Signature]*

Jaipur	0	153	7	4019	4179	6375.60	2013.00
JaiNagar	0	348	55	976	1379	2312.10	515.50
Jamalpur	0	214	288	478	980	1619.80	383.00
Jhalba	0	81	47	974	1102	1709.70	510.50
Jhannhapur	0	194	0	4,124	4318	6612.80	2062.00
Jydbani	0	0	1289	1273	2562	3843.00	1281.00
Kasba	0	39	838	4465	5342	8040.30	2651.50
Kesaria	0	0	0	2132	2132	3198.00	1066.00
Khagaul	64	0	2,032	76	2172	3162.00	1054.00
Khrusapur	0	0	0	2,156	2156	3234.00	1078.00
Kishanganj	0	0	0	9912	9912	14868.00	4956.00
Koath	0	14	137	3530	3681	5531.30	1833.50
Lalganj	0	326	23	5280	5629	8671.70	2651.50
Madhepura	0	965	794	5,945	7704	12231.50	3369.50
Madhubani	0	279	152	4825	5256	8079.30	2488.50
Mahnar	0	83	1	2,171	2255	3440.60	1086.00
Mabua	0	112	2	3409	3523	5362.90	1705.50
Maner	0	114	0	2410	2524	3865.80	1205.00
Manihari	0	6	14	1,759	1779	2672.70	886.50
Masbauri	0	26	174	1,943	2143	3232.70	1058.50
Mehsi	0	0	0	3,457	3457	5185.50	1728.50
Mirganj	0	0	0	972	972	1458.00	486.00
Motiganj	221	292	1,811	1,273	3597	5268.40	1542.00
Motihari	221	292	1,811	1,273	3597	5268.40	1542.00
Motipur	0	18	17	2,737	2772	4170.60	1377.00
Munger Nagar	0	508	120	1,598	2226	3694.60	859.00

18/12/17

Murligani	0	90	383	5,519	5992	9051.00	2951.00
Narkativagani	0	113	1,883	1,500	3496	5323.10	1691.50
Naubapur	0	163	0	1422	1585	2491.60	711.00
Nirmali	0	68	1,240	1,593	2901	4399.10	1416.50
Pakridaval	0	26	15	3,288	3329	5011.70	1651.50
Parsa	0	25	152	3,290	3467	5218.00	1721.00
Patna	2,291	5,128	30,316	5,293	43028	64695.10	17804.50
Pulwari Sharif	0	16	719	548	1283	1935.70	633.50
Purria	0	0	7,828	9,307	17135	25702.50	8567.50
Ramnagar	0	0	0	1,049	1049	1573.50	524.50
Samastipur	0	0	310	422	732	1098.00	366.00
Saupal	0	19	0	2,687	2706	4072.30	1343.50
Shekhpura	0	104	652	372	1128	1764.80	512.00
Sheehar	0	0	0	4549	4549	6823.50	2274.50
Sumri Bakhuyarpur	0	0	0	4658	4658	6987.00	2329.00
Sonepur	0	0	0	3410	3410	5115.00	1705.00
Sugali	0	13	48	2708	2769	4162.60	1378.00
Thakurgani	0	0	0	656	656	984.00	328.00
<b>Total</b>	<b>2799</b>	<b>14194</b>	<b>67169</b>	<b>182437</b>	<b>266599</b>	<b>405635.80</b>	<b>124803.00</b>

*Sp-2*

**Annexure- XXXV-PP: Details of Demand Assessment and Phasing Plan of Bihar**

S.No.	Name of City/Town	2017-18	2018-19	2019-20	Total
1	Barahiya	472	993	781	2246
2	Anarpur	149	1327	0	1476
3	Arej	1614	1,710	0	3,324
4	Bahadurganj	4325	1,712	00	6,037
5	Barbigha	244	201	1609	2054
6	Benipur	4319	5,184	0	9,503
7	Beriah	503	680	0	1,183
8	Bhadiyapur	1602	871	906	3,379
9	Bihar Shree	2862	1,205	10190	14,416
10	Barapur	618	1,155	530	2,303
11	Chakia	1518	1,088	659	3,265
12	Chaurpatta	568	811	1,210	2,589
13	Dalsingh sarai	193	0	127	320
14	Danapur	360	0	1,239	1,599
15	Dhaka	1227	719	3,540	5,486
16	Digwara	1103	2405	0	3508
17	Hkma	726	1036	1131	2893
18	Fatwah	350	622	793	1765
19	Forbesganj	461	1138	1290	2889
20	Ghoghar Diha	408	1281	529	2218
21	Gogri Jamalpur	2018	364	262	2644
22	Haipur	631	163	3385	4179
23	JaiNagar	594	0	785	1379

*[Signature]*

24	Jamnapur	199	0	781	980
25	Jhalda	943	0	159	1102
26	Jhanjharpur	500	3,091	727	4,318
27	Jogbani	651	555	1356	2562
28	Kasba	1802	3540	0	5342
29	Kesaria	1490	642	0	2132
30	Khagaul	540	966	666	2,172
31	Khrusapur	2156	0	0	2,156
32	Kishanganj	8975	0	937	9912
33	Koath	818	1610	1253	3681
34	Lalganj	1760	3869	0	5629
35	Madhepura	1012	1,436	5,256	7,704
36	Madhubani	3623	1202	431	5256
37	Mahar	605	1,650	0	2,255
38	Mahua	1997	1526	0	3523
39	Maner	314	2096	114	2524
40	Manihari	1321	369	89	1,779
41	Mehsi	2029	1,428	0	3,457
42	Mirganj	163	809	0	972
43	Motigari	533	286	2,727	3,546
44	Motihari	533	286	2,778	3,597
45	Motipur	910	1,827	35	2,772
46	Munger Nagar	2226	0	69	2,295
47	Murliganj	1572	2,538	1,882	5,992
48	Narkatiyaganj	507	2,968	21	3,496
49	Naubatpur	765	415	405	1585

*Agarwal*

50	Nirmali	694	899	1,308	2,901
51	Pakridaval	1296	200	1,833	3,329
52	Parsa	602	2,455	410	3,467
53	Pauna	413	28,196	14,419	43,028
54	Pulwari Sharif	686	597	0	1,283
55	Purnia	4561	4,746	7,828	17,135
56	Ramnagar	38	731	280	1,049
57	Raxaul	1306	1,409	1,596	4,311
58	Samastipur	260	122	350	732
59	Saupal	1013	1,296	397	2,706
60	Shekhpura	144	228	756	1128
61	Shcohar	2191	1606	752	4549
62	Simri Bakhtiyarpur	1085	3573	0	4658
63	Sonepur	3410	0	0	3410
64	Sugali	749	0	2020	2769
65	Thakurganj	591	0	65	656
<b>Total</b>		<b>83848</b>	<b>103832</b>	<b>80666</b>	<b>268505</b>

*Shakti*



**Annexure XXXVI: Salient Details of Curtailment of 111 BLC (New) projects submitted by State of Uttarakhand**

Sanctioned (Rs. In Lakh)										Curtailed (Rs. In Lakh)					Revised Sanctioned (Rs. In Lakh)				
S. No	Project Name	No of Beneficiaries as per DPR	Project Cost	Central assistance @ Rs.1.5 Lakh per house	State share	Beneficiary Share	1st Instalment 40 % of central assistance	No of Beneficiaries as per DPR	Project Cost	Central assistance @ Rs.1.5 Lakh per house	State share	Beneficiary Share	1st Instalment 40 % of central assistance	No of Beneficiaries as per DPR	Project Cost	Central assistance @ Rs.1.5 Lakh per house	State share	Beneficiary Share	1st Instalment 40 % of central assistance
1	DPR for 100 DUs under Beneficiary Led Construction NC.	100	402.00	150.00	50.00	202.00	60.00	39	156.78	58.50	19.50	78.78	23.40	61	245.22	91.50	30.50	123.22	36.60
2	DPR for 28 DUs under Beneficiary Led Construction NC.	28	112.56	42.00	14.00	56.56	16.80	6	24.12	9.00	3.00	12.12	3.60	22	88.44	33.00	11.00	44.44	13.20
3	DPR for 18 DUs under Beneficiary Led Construction NC.	18	72.36	27.00	9.00	36.36	10.80	12	48.24	18.00	6.00	24.24	7.20	6	24.12	9.00	3.00	12.12	3.60
4	DPR for 40 DUs under Beneficiary Led Construction NC.	40	160.80	60.00	20.00	80.80	24.00	15	60.30	22.50	7.50	30.30	9.00	25	100.50	37.50	12.50	50.50	15.00
5	DPR for 71 DUs under Beneficiary Led Construction NC.	71	285.42	106.50	35.50	143.42	42.60	14	56.28	21.00	7.00	28.28	8.40	57	229.14	85.50	28.50	115.14	34.20
6	DPR for 99 DUs under Beneficiary Led Construction NC.	99	397.98	148.50	49.50	199.98	59.40	7	28.14	10.50	3.50	14.14	4.20	92	369.84	138.00	46.00	185.84	55.20

49

597

7	DPR for 66 DUs under Beneficiary Led Construction NC.	66	265.32	99.00	33.00	133.32	39.60	19	76.38	28.50	9.50	38.38	11.40	47	188.94	70.50	23.50	94.94	28.20
8	DPR for 71 DUs under Beneficiary Led Construction NC.	71	285.42	106.50	35.50	143.42	42.60	18	72.36	27.00	9.00	36.36	10.80	53	213.06	79.50	26.50	117.06	34.80
9	DPR for 172 DUs under Beneficiary Led Construction NC.	172	691.44	258.00	86.00	347.44	103.20	93	373.86	139.50	46.50	187.86	55.80	79	317.58	118.50	39.50	130.58	47.40
10	DPR for 06 DUs under Beneficiary Led Construction NC.	6	24.12	9.00	3.00	12.12	3.60	1	4.02	1.50	0.50	2.02	0.60	5	20.10	7.50	2.50	10.10	3.00
11	DPR for 02 DUs under Beneficiary Led Construction NC.	2	8.04	3.00	1.00	4.04	1.20	2	8.04	3.00	1.00	4.04	1.20	0	0.00	0.00	0.00	0.00	0.00
12	DPR for 02 DUs under Beneficiary Led Construction NC.	2	8.04	3.00	1.00	4.04	1.20	2	8.04	3.00	1.00	4.04	1.20	0	0.00	0.00	0.00	0.00	0.00
13	DPR for 068 DUs under Beneficiary Led Construction NC.	68	297.84	102.00	34.00	161.84	40.80	7	30.66	10.50	3.50	16.66	4.20	61	267.18	91.50	30.50	145.18	36.60
14	DPR for 037 DUs under Beneficiary Led Construction NC.	37	162.06	55.50	18.50	88.06	22.20	5	21.90	7.50	2.50	11.90	3.00	32	140.16	48.00	16.00	76.16	19.20
15	DPR for 22 DUs under Beneficiary Led Construction NC.	22	534.36	183.00	61.00	290.36	73.20	28	122.64	42.00	14.00	66.64	16.80	94	411.72	141.00	47.00	223.72	56.40

✓

16	DPR for 063 DUs under Beneficiary Led Construction NCI	63	275.94	94.50	31.50	149.94	37.80	29	127.02	43.50	14.50	69.02	17.40	34	148.92	51.00	17.00	80.92	20.40
			4						2										
17	DPR for 023 DUs under Beneficiary Led Construction NCI	23	100.74	34.50	11.50	54.74	13.80	6	26.28	9.00	3.00	14.28	3.60	17	74.46	25.50	8.50	40.46	10.30
			4																
18	DPR for 050 DUs under Beneficiary Led Construction NCI	50	219.00	75.00	25.00	119.00	30.00	1	4.38	1.50	0.50	2.38	0.60	49	214.62	73.50	24.50	116.62	29.40
			0																
19	DPR for 057 DUs under Beneficiary Led Construction NCI	57	249.66	85.50	28.50	135.66	34.20	3	13.14	4.50	1.50	7.14	1.80	54	236.52	81.00	27.00	128.52	32.40
			6																
20	DPR for 011 DUs under Beneficiary Led Construction NCI	11	48.18	16.50	5.50	26.18	6.60	1	4.38	1.50	0.50	2.38	0.60	10	43.80	15.00	5.00	23.80	6.00
21	DPR for 120 DUs under Beneficiary Led Construction NCI	120	525.60	180.00	60.00	285.60	72.00	37	162.06	55.50	18.50	88.06	22.20	83	363.54	124.50	41.50	197.54	49.80
			0						6										
22	DPR for 099 DUs under Beneficiary Led Construction NCI	99	394.20	135.00	45.00	214.20	54.00	16	70.08	24.00	8.00	38.08	9.60	74	324.12	111.00	37.00	176.12	44.80
			0																
23	DPR for 077 DUs under Beneficiary Led Construction NCI	77	337.26	115.50	38.50	183.26	46.20	32	140.16	48.00	16.00	76.16	19.20	45	197.10	67.50	22.50	107.10	27.00
			6						6										
24	DPR for 071 DUs under Beneficiary Led Construction NCI	71	310.98	106.50	35.50	168.98	42.60	13	56.94	19.50	6.50	30.94	7.80	58	254.04	87.00	29.00	138.04	34.80
			8																

64

25	DPR for 610 DUs under Beneficiary Led Construction NC.	10	43.80	15.00	5.00	23.80	6.00	5	21.90	7.50	2.50	11.90	3.00	5	21.90	7.50	2.50	11.90	3.00
26	DPR for 363 DUs under Beneficiary Led Construction NC.	363	1589.94	514.50	181.50	863.94	217.80	48	210.24	72.00	24.00	114.24	28.80	315	1379.70	472.50	157.50	709.70	189.00
27	DPR for 11 DUs under Beneficiary Led Construction NC.	11	48.18	16.50	5.50	26.18	6.60	4	17.52	6.00	2.00	9.52	2.40	7	30.66	10.50	3.50	16.66	4.20
28	DPR for 19 DUs under Beneficiary Led Construction NC.	19	83.22	28.50	9.50	45.22	11.40	5	21.90	7.50	2.50	11.90	3.00	14	61.32	21.00	7.00	33.32	8.00
29	DPR for 111 DUs under Beneficiary Led Construction NC.	111	486.00	166.50	55.50	264.00	66.60	26	113.84	39.00	13.00	61.84	15.60	85	372.16	127.50	42.50	202.16	51.00
30	DPR for 40 DUs under Beneficiary Led Construction NC.	40	175.20	60.00	20.00	95.20	24.00	7	30.66	10.50	3.50	16.66	4.20	33	144.54	49.50	16.50	78.54	19.50
31	DPR for 55 DUs under Beneficiary Led Construction NC.	55	238.15	82.50	27.50	128.15	33.00	17	73.61	25.50	8.50	39.61	10.20	38	164.54	57.00	19.00	88.54	22.80
32	DPR for 265 DUs under Beneficiary Led Construction NC.	265	1160.70	397.50	132.50	630.70	159.00	122	534.36	183.00	61.00	290.36	73.20	143	636.34	214.50	71.50	340.34	85.80
33	DPR for 182 DUs under Beneficiary Led Construction NC.	182	797.16	273.00	91.00	433.16	109.20	107	408.66	160.50	53.50	254.66	64.20	75	328.50	112.50	37.50	178.50	45.00

✓ 61

34	DPR for 48 DUs under Beneficiary Led Construction N.C.	48	165.12	72.00	24.00	69.12	28.80	8	27.52	12.00	4.00	11.52	4.80	40	137.60	60.00	20.00	57.60	24.00
35	DPR for 40 DUs under Beneficiary Led Construction N.C.	40	137.60	60.00	20.00	57.60	24.00	4	13.76	6.00	2.00	5.76	2.40	36	123.84	54.00	18.00	51.84	21.60
36	DPR for 51 DUs under Beneficiary Led Construction N.C.	51	175.44	76.50	25.50	73.44	30.60	37	127.28	55.50	18.50	53.28	22.30	14	48.16	21.00	7.00	26.16	8.40
37	DPR for 98 DUs under Beneficiary Led Construction N.C.	98	337.12	147.00	49.00	141.12	58.80	85	292.40	127.50	42.50	122.40	51.00	13	44.72	19.50	6.50	18.72	7.40
38	DPR for 20 DUs under Beneficiary Led Construction N.C.	20	68.80	30.00	10.00	28.80	12.00	2	6.88	3.00	1.00	2.88	1.20	18	61.92	27.00	9.00	25.92	10.80
39	DPR for 106 DUs under Beneficiary Led Construction N.C.	106	364.64	159.00	53.00	152.64	63.60	33	113.52	49.50	16.50	47.52	19.80	73	251.12	109.50	36.50	105.12	13.80
40	DPR for 131 DUs under Beneficiary Led Construction N.C.	131	450.64	196.50	65.50	188.64	78.60	131	450.64	196.50	65.50	188.64	78.60	0	0.00	0.00	0.00	0.00	0.00
41	DPR for 59 DUs under Beneficiary Led Construction N.C.	59	202.96	88.50	29.50	84.96	35.40	5	17.20	7.50	2.50	7.20	3.00	54	185.76	81.00	27.00	77.76	32.40
42	DPR for 38 DUs under Beneficiary Led Construction N.C.	38	130.72	57.00	19.00	54.72	22.80	6	20.64	9.00	3.00	8.64	3.60	32	110.08	48.00	16.00	46.08	19.20

191

43	DPK for 14 DPs under Beneficiary Led Construction NC	44	151.36	66.00	22.00	63.36	26.40	23	79.12	34.50	11.50	33.12	13.80	21	72.24	31.50	10.50	30.24	12.60
44	DPK for 0.50 DPs under Beneficiary Led Construction NC	30	103.20	45.00	15.00	43.20	18.00	24	82.56	36.00	12.00	34.56	14.40	6	20.64	9.00	3.00	8.64	3.60
45	DPK for 157 DPs under Beneficiary Led Construction NC	157	540.08	235.50	78.50	226.08	94.20	6	20.64	9.00	3.00	8.64	3.60	151	519.44	226.50	75.50	217.44	90.60
46	DPK for 072 DPs under Beneficiary Led Construction NC	72	247.68	108.00	36.00	103.68	43.20	6	20.64	9.00	3.00	8.64	3.60	66	227.04	99.00	33.00	95.04	29.60
47	DPK for 258 DPs under Beneficiary Led Construction NC	258	882.52	382.00	129.00	371.52	154.80	22	75.68	33.00	11.00	31.68	13.20	256	811.84	354.00	118.00	379.84	141.60
48	DPK for 069 DPs under Beneficiary Led Construction NC	69	237.36	103.50	34.50	99.36	41.40	5	17.20	7.50	2.50	7.20	3.00	64	220.16	96.00	32.00	92.16	38.40
49	DPK for 247 DPs under Beneficiary Led Construction NC	247	849.68	370.50	123.50	356.68	148.20	44	151.36	66.00	22.00	63.36	26.40	203	698.32	304.50	101.50	292.32	111.80
50	DPK for 550 DPs under Beneficiary Led Construction NC	550	1892.00	825.00	275.00	792.00	330.00	246	846.24	369.00	123.00	354.24	147.60	304	1045.76	456.00	152.00	437.76	182.40
51	DPK for 173 DPs under Beneficiary Led Construction NC	173	595.12	259.50	86.50	249.12	103.80	33	113.52	49.50	16.50	47.52	19.80	140	481.60	210.00	70.00	201.60	84.00

129

52	DPR for 434 DUs under Beneficiary Led Construction NC.	434	1492.96	651.00	217.00	624.96	260.40	74	254.56	111.00	37.00	106.56	44.40	360	1238.40	540.00	180.00	518.40	216.00
53	DPR for 351 DUs under Beneficiary Led Construction NC.	351	1207.44	526.50	175.50	505.44	210.60	50	172.00	75.00	25.00	72.00	30.00	301	1035.44	451.50	150.50	433.44	180.60
54	DPR for 014 DUs under Beneficiary Led Construction NC.	14	48.16	21.00	7.00	20.16	8.40	5	17.20	7.50	2.50	7.20	3.00	9	30.96	13.50	4.50	13.96	5.10
55	DPR for 003 DUs under Beneficiary Led Construction NC.	3	12.06	4.50	1.50	6.06	1.80	2	8.04	3.00	1.00	4.04	1.20	1	4.02	1.50	0.50	2.02	0.60
56	DPR for 010 DUs under Beneficiary Led Construction NC.	10	40.20	15.00	5.00	20.20	6.00	3	12.06	4.50	1.50	6.06	1.80	7	28.14	10.50	3.50	14.14	4.50
57	DPR for 013 DUs under Beneficiary Led Construction NC.	13	52.26	19.50	6.50	26.26	7.80	11	44.22	16.50	5.50	22.22	6.60	2	8.04	3.00	1.00	4.04	1.20
58	DPR for 071 DUs under Beneficiary Led Construction NC.	71	285.42	106.50	35.50	143.42	42.60	32	128.64	48.00	16.00	64.64	19.20	39	156.78	58.50	19.50	78.78	25.40
59	DPR for 021 DUs under Beneficiary Led Construction NC.	21	84.42	31.50	10.50	42.42	12.60	16	64.32	24.00	8.00	32.32	9.60	5	20.10	7.50	2.50	10.10	3.00
60	DPR for 003 DUs under Beneficiary Led Construction NC.	3	10.59	4.50	1.50	4.59	1.80	1	3.53	1.50	0.50	1.53	0.60	2	7.06	3.00	1.00	3.06	1.20

12

61	DPR for 244 DUs under Beneficiary Led Construction N.C.	244	861.3	366.00	122.00	373.32	146.40	199	702.4	298.50	99.50	304.47	119.40	43	158.85	67.50	22.50	68.85	2.40
62	DPR for 037 DUs under Beneficiary Led Construction N.C.	37	130.6	55.50	18.50	56.61	22.20	24	84.72	36.00	12.00	36.72	14.40	13	45.89	19.50	6.50	19.89	7.80
63	DPR for 027 DUs under Beneficiary Led Construction N.C.	27	95.31	40.50	13.50	41.31	16.20	16	56.48	24.00	8.00	24.48	9.60	11	38.83	16.50	5.50	16.83	6.60
64	DPR for 020 DUs under Beneficiary Led Construction N.C.	20	87.60	30.00	10.00	47.60	12.00	3	13.14	4.50	1.50	7.14	1.80	17	74.46	25.50	8.50	40.46	22.50
66	DPR for 004 DUs under Beneficiary Led Construction N.C.	4	17.52	6.00	2.00	9.52	2.40	4	17.52	6.00	2.00	9.52	2.40	0	0.00	0.00	0.00	0.00	0.00
65	DPR for 079 DUs under Beneficiary Led Construction N.C.	79	271.7	118.50	39.50	113.76	47.40	28	96.32	42.00	14.00	40.32	16.80	51	175.44	76.50	25.50	75.44	30.60
67	DPR for 100 DUs under Beneficiary Led Construction N.C.	100	438.0	150.00	50.00	238.00	60.00	42	183.9	63.00	21.00	99.96	25.20	58	254.04	87.00	29.00	138.04	54.80
68	DPR for 058 DUs under Beneficiary Led Construction N.C.	58	254.0	87.00	29.00	138.04	34.80	19	83.22	28.50	9.50	45.22	11.40	39	170.82	58.50	19.50	92.82	23.40
69	DPR for 013 DUs under Beneficiary Led Construction N.C.	13	56.04	19.50	6.50	30.04	7.80	9	30.42	13.50	4.50	21.42	5.40	4	17.52	6.00	2.00	9.52	2.40

11/11



70	DPR for 028 DL's under Beneficiary Led Construction NC.	28	122.64	42.00	14.00	66.64	16.80	4	17.52	6.00	2.00	9.52	2.40	24	105.12	36.00	12.00	57.12	14.40
71	DPR for 109 DL's under Beneficiary Led Construction NC.	109	477.42	163.50	54.50	259.42	65.40	5	21.90	7.50	2.50	11.90	3.00	104	455.52	156.00	52.00	247.52	62.40
72	DPR for 50 DL's under Beneficiary Led Construction NC.	50	219.00	75.00	25.00	119.00	30.00	12	52.56	18.00	6.00	28.56	7.20	38	166.44	57.00	19.00	90.44	22.80
73	DPR for 106 DL's under Beneficiary Led Construction NC.	106	464.28	159.00	53.00	252.28	63.60	53	232.14	79.50	26.50	126.14	31.80	53	232.14	79.50	26.50	126.14	31.80
74	DPR for 40 DL's under Beneficiary Led Construction NC.	40	175.20	60.00	20.00	95.20	24.00	13	56.94	19.50	6.50	30.94	7.80	27	118.26	40.50	13.50	61.26	16.20
75	DPR for 048 DL's under Beneficiary Led Construction NC.	48	210.24	72.00	24.00	114.24	28.80	26	113.88	39.00	13.00	61.88	15.60	22	96.36	33.00	11.00	52.36	13.20
76	DPR for 033 DL's under Beneficiary Led Construction NC.	33	144.54	49.50	16.50	78.54	19.80	8	35.04	12.00	4.00	19.04	4.80	25	109.50	37.50	12.50	59.50	15.00
77	DPR for 0160 DL's under Beneficiary Led Construction NC.	160	700.80	240.00	80.00	380.80	96.00	72	315.36	108.00	36.00	171.36	43.20	88	385.44	132.00	44.00	209.44	52.80
78	DPR for 253 DL's under Beneficiary Led Construction NC.	253	1095.40	379.50	126.50	589.40	151.80	19	82.27	28.50	9.50	44.27	11.40	234	1013.22	351.00	117.00	545.22	140.40

161

605

79	DPR for 270 DUs under Beneficiary Led Construction NC.	270	1169.10	405.00	135.00	629.10	162.00	46	199.18	69.00	23.00	107.18	27.60	224	969.92	336.00	112.00	521.92	134.00
80	DPR for 037 DUs under Beneficiary Led Construction NC.	37	162.06	55.50	18.50	88.06	22.20	7	30.66	10.50	3.50	16.66	4.20	30	131.40	45.00	15.00	71.40	18.00
81	DPR for 014 DUs under Beneficiary Led Construction NC.	14	61.32	21.00	7.00	33.32	8.40	8	35.04	12.00	4.00	19.04	4.80	6	26.28	9.00	3.00	14.28	3.60
82	DPR for 025 DUs under Beneficiary Led Construction NC.	25	109.54	37.50	12.50	59.50	15.00	4	17.52	6.00	2.00	9.52	2.40	21	91.98	31.80	10.50	49.68	12.60
83	DPR for 016 DUs under Beneficiary Led Construction NC.	16	70.08	24.00	8.00	38.08	9.60	1	4.38	1.50	0.50	2.38	0.60	15	65.70	22.50	7.50	35.70	9.00
84	DPR for 043 DUs under Beneficiary Led Construction NC.	43	151.79	64.50	21.50	65.79	25.80	38	134.14	57.00	19.00	58.14	22.80	5	17.65	7.50	2.50	7.65	3.00
85	DPR for 018 DUs under Beneficiary Led Construction NC.	18	63.54	27.00	9.00	27.54	10.80	3	10.59	4.50	1.50	4.59	1.80	15	52.95	22.50	7.50	22.95	9.00
86	DPR for 068 DUs under Beneficiary Led Construction NC.	68	240.04	102.00	34.00	104.04	40.80	66	232.98	99.00	33.00	100.98	39.60	2	7.06	3.00	1.00	3.06	1.20
87	DPR for 094 DUs under Beneficiary Led Construction NC.	94	331.82	141.00	47.00	143.82	56.40	59	208.27	88.50	29.50	90.27	35.40	35	123.55	52.50	17.50	33.55	21.00

131

88	DPR for 080 DL's under Beneficiary Led Construction N.C.	80	282.4 0	120.00	40.00	122.40	48.00	51	180.0 3	76.50	25.50	78.03	30.60	29	102.37	43.50	14.50	44.37	17.00
89	DPR for 159 DL's under Beneficiary Led Construction N.C.	159	561.2 7	238.50	79.50	243.27	95.40	127	448.3 1	190.50	63.50	194.31	76.20	32	112.96	48.00	16.00	48.96	19.20
90	DPR for 0108 DL's under Beneficiary Led Construction N.C.	108	381.2 4	162.00	54.00	165.24	64.80	106	374.1 8	159.00	53.00	162.18	63.60	2	7.06	3.00	1.00	3.06	1.20
91	DPR for 147 DL's under Beneficiary Led Construction N.C.	147	518.9 1	220.50	71.50	224.91	88.20	139	490.6 7	208.50	69.50	212.67	83.40	8	28.24	12.00	4.00	12.24	1.80
92	DPR for 103 DL's under Beneficiary Led Construction N.C.	103	363.5 9	154.50	51.50	157.59	61.80	64	225.9 2	96.00	32.00	97.92	38.40	39	137.67	58.50	19.50	59.67	23.40
93	DPR for 259 DL's under Beneficiary Led Construction N.C.	259	914.2 7	388.50	129.50	396.27	155.40	208	734.2 4	312.00	104.0 0	318.24	124.80	51	180.03	76.50	25.50	78.03	30.60
94	DPR for 0240 DL's under Beneficiary Led Construction N.C.	240	847.2 0	360.00	120.00	367.20	144.00	61	215.3 3	91.50	30.50	93.33	36.60	179	631.87	268.50	89.50	273.87	107.40
95	DPR for 150 DL's under Beneficiary Led Construction N.C.	50	176.5 0	75.00	25.00	76.50	30.00	5	176.5	7.50	2.50	7.65	3.00	45	158.85	67.50	22.50	68.85	27.00
96	DPR for 27 DL's under Beneficiary Led Construction N.C.	27	95.31	40.50	13.50	41.31	16.20	16	56.48	24.00	8.00	24.48	9.60	11	38.83	16.50	5.50	16.83	6.60

64

97	DPR for 28 DI's under Beneficiary Led Construction NC.	28	96.32	42.00	14.00	40.32	16.80	23	79.12	34.50	11.50	33.12	13.80	5	17.20	7.50	2.50	7.24	5.00
98	DPR for 601 DI's under Beneficiary Led Construction NC.	601	2121.53	901.50	300.50	919.53	360.60	125	441.25	187.50	62.50	191.25	75.00	476	1680.28	714.00	238.00	728.28	285.60
99	DPR for 505 DI's under Beneficiary Led Construction NC.	505	1782.65	757.50	252.50	772.65	303.00	419	1479.07	628.50	209.50	641.07	251.40	86	303.58	129.00	43.00	131.58	51.60
100	DPR for 510 DI's under Beneficiary Led Construction NC.	510	1800.30	765.00	255.00	780.30	306.00	1	3.53	1.50	0.50	1.53	0.60	509	1796.77	763.50	254.50	778.77	305.00
101	DPR for 056 DI's under Beneficiary Led Construction NC.	56	197.68	84.00	28.00	85.68	33.60	29	102.37	43.50	14.50	44.37	17.40	27	95.31	40.50	13.50	41.31	16.20
102	DPR for 068 DI's under Beneficiary Led Construction NC.	68	240.04	102.00	34.00	104.04	40.80	25	88.25	37.50	12.50	38.25	15.00	43	151.79	64.50	21.50	65.79	5.80
103	DPR for 052 DI's under Beneficiary Led Construction NC.	52	183.56	78.00	26.00	79.56	31.20	18	63.54	27.00	9.00	27.54	10.80	34	126.02	51.00	17.00	52.02	20.60
104	DPR for 60 DI's under Beneficiary Led Construction NC.	60	596.57	253.50	84.50	258.57	101.40	64	225.92	96.00	32.00	97.92	38.40	105	370.65	157.50	52.50	160.65	63.00
105	DPR for 242 DI's under Beneficiary Led Construction NC.	242	854.26	363.00	121.00	370.26	145.20	19	67.07	28.50	9.50	29.07	11.40	223	787.19	344.50	111.50	311.19	113.80

HA

10	DPR for 29 DL's under Beneficiary Led Construction N.C.	29	794.25	43.50	14.50	736.25	17.40	19	520.37	28.50	9.50	482.37	11.40	10	273.88	15.00	5.00	253.88	6.00
6			5						7										
10	DPR for 225 DL's under Beneficiary Led Construction N.C.	225	794.25	337.50	112.50	344.25	135.00	119	420.07	178.50	59.50	182.07	71.40	106	374.18	159.00	53.00	162.18	63.00
7			5						7										
10	DPR for 40 DL's under Beneficiary Led Construction N.C.	40	141.20	60.00	20.00	61.20	24.00	28	98.84	42.00	14.00	42.84	16.80	12	42.36	18.00	6.00	18.36	7.20
8			0																
10	DPR for 03 DL's under Beneficiary Led Construction N.C.	3	10.59	4.50	1.50	4.59	1.80	2	7.06	3.00	1.00	3.06	1.20	1	3.53	1.50	0.50	1.53	0.60
9																			
11	DPR for 29 DL's under Beneficiary Led Construction N.C.	29	102.37	43.50	14.50	44.37	17.40	14	49.42	21.00	7.00	21.42	8.40	15	52.95	22.50	7.50	22.95	9.80
0			7																
11	DPR for 309 DL's under Beneficiary Led Construction N.C.	309	1090.77	463.50	154.50	472.77	185.40	8	28.24	12.00	4.00	12.24	4.80	301	1062.53	451.50	150.50	460.53	180.60
1			77																
	Total	11664	4469.121	17496.00	5832.00	21363.21	6998.40	4139	1586.481	6208.50	2069.50	7586.81	2483.40	7525	28826.40	11287.30	3762.50	13776.40	4515.00

kel