

BSUP : State wise Report for latest Progress at Project & City Level

Sr. No.	State City Sanctioned Date	Project Code	Project Name	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
1	Andhra Pradesh Visakhapatnam 28-Sep-2006	28135092B145	Providing Basic Infrastructure facilities at Srinagar (Visakhapatnam), Andhra Pradesh	2.40	1.18 1.18 --	-	-	Infra NA NA	-	-	-
2	Andhra Pradesh Visakhapatnam 28-Feb-2009	28135092B1875	3616 DUs with Infrastructure facilities in Aganampudi in GVMC Area (Andhra Pradesh) under JNNURM	90.71	45.14 45.14 --	-	-	3616 3616 --	-	3,335	281
3	Andhra Pradesh Visakhapatnam 28-Feb-2009	28135092B1876	1024 DUs with Infrastructure facilities in Kommadi in GVMC Area (Andhra Pradesh) under JNNURM	27.68	13.77 13.77 --	0.00	-	1024 1024 --	-	983	41
4	Andhra Pradesh Visakhapatnam 28-Feb-2009	28135092B1877	2080 DUs with Infrastructure in Paradesipalemin Sy. No. 178 Poor Settlement in GVMC Area, Andhra Pradesh.	48.79	24.32 24.32 --	-	-	2080 2080 --	-	1,983	97
5	Andhra Pradesh Visakhapatnam 28-Feb-2009	28135092B4976	Revised project for providing relocation 544 DUs with infrastructure in Paradesipalemin Sy No. 179 poor settlements in GVMC area.	12.75	6.26 6.26 --	-	-	544 544 --	-	544	-
6	Andhra Pradesh Visakhapatnam 28-Feb-2009	28135092B1879	1839 Houses with infrastructure facilities in Parwada in GVMC area (Andhra Pradesh) under JNNURM.	48.88	24.29 24.29 --	-	-	1839 1839 --	-	1,627	212
7	Andhra Pradesh Visakhapatnam 27-Apr-2007	28135092B4329	Infrastructure facilities to 5 Poor Settlements in GVMC Area. (Agampudi. Duvvada. Sy No. 27. Sy No.179 and VAMBAY Colony Madhurwada)	95.28	47.33 47.33 --	-	-	Infra NA NA	-	-	-
8	Andhra Pradesh Visakhapatnam 27-Apr-2007	28135092B4328	Infrastructure facilities to 11 poor Settlement in GVMC area Pedagantyada, Gangaram, Bhanujithota, TGR Nagar, Sebastain Colony, Agnampudi (UPH) and Rasalamma colony.	94.83	46.48 46.48 --	-	-	Infra NA NA	-	-	-
9	Andhra Pradesh Visakhapatnam 28-Sep-2006	28135092B21	Providing Infrastructure facilities to Yetapallem (Visakhapatnam) Andhra Pradesh	5.50	2.7 2.7 --	-	-	Infra NA NA	-	-	-
10	Andhra Pradesh Visakhapatnam 28-Sep-2006	28135092B3688	Revised project for 7968 DUs with infrastructure to 6 poor settlements in GVMC (Package-II), Andhra Pradesh	167.12	48.29 48.29 --	-	-	7968 6971 --	997	6,730	241
11	Andhra Pradesh Visakhapatnam 11-Oct-2006	28135092B655	BSUP project in steel plant rehabilitation colony at Vadlapudi in GVMC, Visakhapatnam, Andhra Pradesh	28.00	13.73 13.73 --	-	-	Infra NA NA	-	-	-
12	Andhra Pradesh Visakhapatnam 28-Sep-2006	28135092B4348	Revised project 7352 DUs with infrastructure to 22 poor settlements in GVMC (Package-I), Andhra Pradesh	142.28	45.33 45.33 --	-	-	7352 7232 --	120	7,134	98
Sub-total of Visakhapatnam for 12 project(s)				764.22	318.81 318.81 --	0.00	-	24423 23306 --	1,117	22,336	970
13	Andhra Pradesh Vijayawada 28-Sep-2006	28165071B124	15000 DUs Rehabilitation of flood victims of River Krishna and Budameru Vagu along with Infra in VMC area of Andhra Pradesh.	372.90	118.67 129.37 --	-	10.69	13760 12896 96	768	12,320	576
14	Andhra Pradesh Vijayawada 11-Oct-2006	28165071B149	Detailed Designs and Estimations for BSUP, Circle-I area Vijayawada, Andhra Pradesh	3.81	1.85 1.85 --	-	-	Infra NA NA	-	-	-
15	Andhra Pradesh Vijayawada 21-Feb-2009	28165071B1798	3200 DUs BSUP at Gollapudi Jakkampudi Villagae in Vijayawada Municipal Corporation Phase-I, Andhra Pradesh	98.05	41.15 36.74 --	-	-	2688 768 1920	-	220	548
16	Andhra Pradesh Vijayawada 21-Feb-2009	28165071B1799	3200 DUs BSUP at Jakkampudi Village in Vijayawada Municipal Corporation Phase-II, Andhra Pradesh	36.54	13.72 24.49 --	-	10.78	896 512 --	384	512	-
17	Andhra Pradesh Vijayawada 19-Oct-2007	28165071B204	Providing G+3 Group Housing and Basic Services for Urban Poor in slums located in Circle_I, of VMC, Andhra Pradesh.	90.20	29.19 45.84 --	-	16.65	832 832 --	-	832	-
18	Andhra Pradesh Vijayawada 02-Feb-2007	28165071B269	Detailed Designs and Estimation for BSUP Circle-II, Vijayawada, Andhra Pradesh (Infra only).	71.97	24.61 29.04 --	-	4.44	Infra NA NA	-	-	-
19	Andhra Pradesh Vijayawada 02-Feb-2007	28165071B270	Detailed designs and estimation for BSUP Circle-II&III areas. Vijayawada, Andhra Pradesh	20.73	8.14 12.86 --	-	4.72	Infra NA NA	-	-	-
20	Andhra Pradesh Vijayawada 13-Feb-2008	28165071B616	Project for repairs to 3373 DUs under VAMBAY in Ajit Singh Nagar, Vijayawada, Andhra Pradesh	6.86	3.43 3.87 --	-	0.44	3373 3373 --	-	3,373	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

Sr. No.	State City Sanctioned Date	Project Code	Project Name	Financial Progress (Rs in Crores)				Physical Progress (Nos)				Project Completed
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied	
					Sanctioned Released Adjusted			Sanctioned Completed In-progress				
			Sub-total of Vijayawada for 8 project(s)	701.06	240.75 284.06 --	-	47.72	21549 18381 2016	1,152	17,257	1,124	
21	Andhra Pradesh Tirupati 28-Mar-2012 --	28235192B4973	Project of Housing Development at Vikruthamala Layout for construction of 1800 DUs at Tirupati, Andhra Pradesh	73.03	54.13 54.13 10.14	-	-	1800 984 816	-	-	984	
22	Andhra Pradesh Tirupati 20-Jan-2012 --	28235192B4768	3360 DUs with Infrastructure to Slum dwellers at relocation site at Padipera and Avilala-I, Tirupati, Chittoor Distt, Andhra Pradesh	99.24	58.94 58.61 5.16	-	-	3360 3360 --	-	144	3,216	
			Sub-total of Tirupati for 2 project(s)	172.27	113.07 112.75 15.3	-	-	5160 4344 816	-	144	4,200	
			Total of Andhra Pradesh for 22 project(s) including 12 project(s) which are completed	1,637.55	672.64 715.62 15.3	0.00	47.72	51132 46031 2832	2,269	39,737	6,294	
23	Arunachal Pradesh Itanagar 11-Feb-2009 --	12041861B1735	752 DUs BSUP project for Karsingsa, Itanagar, Arunachal Pradesh	45.15	40.59 40.59 --	-	-	752 -- 752	-	-	-	
24	Arunachal Pradesh Itanagar 06-Oct-2007 --	12041861B521	Construction and Improvement of Shelter for Urban poor/ Safai Karamcharis at Papu Nallah, Naharlagun, Itanagar, Arunachal Pradesh	4.10	3.36 3.36 --	-	-	100 100 --	-	100	-	
25	Arunachal Pradesh Itanagar 28-Mar-2012 --	12041861B4975	Construction of Relocation 96 Dwelling Units at Nirjuli, Arunachal Pradesh, (Phase-II).	Project Cancelled on dated 20-May-14	-- -- --	-	-	-- -- --	-	-	-	
26	Arunachal Pradesh Itanagar 09-Nov-2011 --	12041861B4268	Construction of 144 DUs at Nirjuli, Banderdeva, Itanagar, Arunachal Pradesh	11.68	10.52 10.52 --	-	-	144 144 --	-	144	-	
			Total of Arunachal Pradesh for 3 project(s) including 1 project(s) which are completed	60.94	54.46 54.46 --	-	-	996 244 752	-	244	-	
27	Assam Guwahati 11-Feb-2009 --	18061685B1733	1028 Dwelling Units Integrated Housing & Infrastructure development of Slums in Guwahati, Phase-II, Assam	54.49	49.04 24.52 --	15.26	-	1028 -- 1028	-	-	-	
28	Assam Guwahati 05-Feb-2008 --	18061685B511	1232 Dwelling Units Basic Services to urban poor at 3 Slums at Guwahati, Assam	53.95	48.56 48.56 8.88	24.28	-	1232 416 816	-	416	-	
			Total of Assam for 2 project(s)	108.44	97.6 73.08 8.88	39.53	-	2260 416 1844	-	416	-	
29	Bihar Patna 26-Sep-2007 --	10283693B476	Construction of 96 Dwelling Units at Khagaul Phase-I under Patna Urban Agglomeration, Bihar	1.52	0.69 0.26 --	-	-	64 64 --	-	64	-	
30	Bihar Patna 26-Sep-2007 --	10283693B479	Construction of 176 DUs at Danapur Phase-I under Patna Urban Agglomeration, Bihar	Project Cancelled on dated 20-May-14	-- 0.47 --	-	0.47	-- -- --	-	-	-	
31	Bihar Patna 29-Oct-2007 --	10283693B483	Construction of 480 DUs at Danapur Phase-II under Patna Urban Agglomeration, Bihar	Project Cancelled on dated 20-May-14	-- 1.29 --	-	1.29	-- -- --	-	-	-	
32	Bihar Patna 26-Sep-2007 --	10283693B470	Construction of 496 DUs at Phulwari sharif Phase-I under Patna Urban Agglomeration, Bihar	4.48	2.03 1.31 --	-	-	192 192 --	-	192	-	
33	Bihar Patna 20-Feb-2009 --	10283693B1746	Construction of 416 DUs for Adalatganj, Patna City, Bihar	Project Cancelled on dated 20-May-14	-- 1.96 --	-	1.96	-- -- --	-	-	-	
34	Bihar Patna 20-Feb-2009 --	10283693B1748	Construction of 832 DUs for Sector-2, West Patna (Phase-V), Bihar	Project Cancelled on dated 20-May-14	-- 3.61 --	-	3.61	-- -- --	-	-	-	
35	Bihar Patna 20-Feb-2009 --	10283693B1752	Construction of 832 DUs for Sector-2, South Patna (Phase-VI), Bihar	Project Cancelled on dated 20-May-14	-- 3.61 --	-	3.61	-- -- --	-	-	-	
36	Bihar Patna 20-Feb-2009 --	10283693B1753	Construction of 928 DUs Sector-3, Phase-VI, South Patna, Bihar	Project Cancelled on dated 20-May-14	-- 3.94 --	-	3.94	-- -- --	-	-	-	
37	Bihar Patna 20-Feb-2009 --	10283693B1749	Construction of 928 DUs for Sector-03, Phase-V, West Patna, Bihar	Project Cancelled on dated 20-May-14	-- 3.94 --	-	3.94	-- -- --	-	-	-	

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

Sr. No.	State City Sanctioned Date	Project Code	Project Name	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
38	Bihar Patna 20-Feb-2009 --	10283693B1750	Construction of 928 DUs for Sector-4, Phase-V, West Patna, Bihar	Project Cancelled on dated 20-May-14	-- 3.94 --	-	3.94	-- -- --	-	-	-
39	Bihar Patna 20-Feb-2009 --	10283693B1754	928 DUs BSUP Scheme Sector 4, Phase-VI, South Patna, Bihar	Project Cancelled on dated 20-May-14	-- 3.94 --	-	3.94	-- -- --	-	-	-
40	Bihar Patna 20-Feb-2009 --	10283693B1751	992 DUs BSUP Scheme Sector-1, Phase VI, South Patna, Bihar	Project Cancelled on dated 20-May-14	-- 4.18 --	-	4.18	-- -- --	-	-	-
41	Bihar Patna 20-Feb-2009 --	10283693B1747	992 DUs BSUP Scheme for Sector-1 Phase-V, West Patna, Bihar	Project Cancelled on dated 20-May-14	-- 4.18 --	-	4.18	-- -- --	-	-	-
42	Bihar Patna 06-Oct-2007 --	10283693B486	Construction of 2000 Dwelling Units at Patna City Phase-II, Bihar	Project Cancelled on dated 20-May-14	-- 5.66 --	-	5.66	-- -- --	-	-	-
43	Bihar Patna 06-Oct-2007 --	10283693B485	Construction of 2500 Dwelling Units at Patna City Phase-I, Bihar	Project Cancelled on dated 20-May-14	-- 7.07 --	-	7.07	-- -- --	-	-	-
44	Bihar Patna 29-Oct-2007 --	10283693B478	Construction of 2736 DUs at Patna City Phase-III, Bihar	5.24	2.34 7.15 --	-	4.81	224 224 --	-	224	-
45	Bihar Patna 28-Nov-2007 --	10283693B481	Construction of 4112 DUs at Patna City Phase-IV, under Patna Urban Agglomeration, Bihar	Project Cancelled on dated 20-May-14	-- 12 --	-	12.00	-- -- --	-	-	-
Sub-total of Patna for 3 project(s)				11.25	5.07 68.51 --	-	64.60	480 480 --	-	480	-
46	Bihar Bodh Gaya 09-Jan-2008 --	10350821B423	Construction of 2000 Dwelling Units at Bodh Gaya (Phase-I), Bihar	Project Cancelled on dated 20-May-14	-- 9.68 --	-	9.68	-- -- --	-	-	-
Sub-total of Bodh Gaya for 0 project(s)				-	-- 9.68 --	-	9.68	-- -- --	-	-	-
Total of Bihar for 3 project(s) including 3 project(s) which are completed				11.25	5.07 78.19 --	-	74.27	480 480 --	-	480	-
47	Chandigarh Chandigarh 28-Nov-2006 --	04010931B5288	Revised project for Rehabilitation of 6368 slum families under phase-I, Chandigarh	105.90	42.12 72.02 --	8.12	29.90	2720 2720 --	-	2,720	-
48	Chandigarh Chandigarh 14-Dec-2006 --	04010931B5148	Revised Project for Rehabilitation of 10016 slum families under phase-II, Chandigarh	300.43	151.21 151.21 --	-	-	10016 10016 --	-	9,806	210
49	Chandigarh Chandigarh 14-Dec-2006 --	04010931B5149	Revised Project for Rehabilitation of 9344 slum families under phase-III, Chandigarh	251.14	98.99 148.9 --			4960 4960 --	-	-	4,960
50	Chandigarh Chandigarh 29-Dec-2011 --	04010931B4428	Construction of Sewage Treatment Plant (STP) for 8448 DUs at Dhanas under Slum Rehabilitation Project of 19360 Flats at Chandigarh.	11.55	8.62 6.9 --	4.74	-	Infra NA NA	-	-	-
Total of Chandigarh for 4 project(s)				669.02	300.94 379.03 --	12.86	79.81	17696 17696 --	-	12,526	5,170
51	Chhattisgarh Raipur 21-Feb-2009 --	22113940B1795	Construction of 888 Dwelling Units at Naya Raipur, Chhattisgarh	28.79	23.03 23.03 --	-	0.00	888 888 --	-	888	-
52	Chhattisgarh Raipur 08-Feb-2010 --	22113940B4994	Revised Project for Construction of 976 Dwelling Units Raipur, Phase-II, Chhattisgarh	41.64	29.6 23.68 16.24	-	-	976 896 16	64	896	-
53	Chhattisgarh Raipur 28-Nov-2006 --	22113940B5189	Curtailed BSUP project for Raipur, Project-1 for Location 1-15, Chhattisgarh	31.57	23.04 31.27 --	-	8.23	1780 1736 44	-	1,604	132
54	Chhattisgarh Raipur 28-Nov-2006 --	22113940B5190	Curtailed BSUP project for Raipur (CG), Phase-1 Project-2 for Location 16-30, Chhattisgarh	38.89	31.11 31.11 --	-	-	2336 2336 --	-	2,326	10
55	Chhattisgarh Raipur 28-Nov-2006 --	22113940B5191	Curtailed BSUP project for Raipur (CG), Phase-1 Project 3 for Location 31-45, Chhattisgarh	42.59	34.02 53.12 --	12.70	19.10	3408 3318 90	-	3,241	77

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

Sr. No.	State City Sanctioned Date	Project Code	Project Name	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
56	Chhattisgarh Raipur 28-Nov-2006 --	22113940B5192	Curtailed BSUP project for Raipur (CG), Phase-1 Project 4 for Location 46-61, Chhattisgarh	18.75	14.6 22.33 --	4.55	7.73	1496 1270 226	-	1,265	5
57	Chhattisgarh Raipur 23-Mar-2012 --	22113940B4691	Construction of 512 Dwelling Units at Raipur (CG), DPR-I, Chhattisgarh	11.88	9.35 7.46 3.31	3.31	-	288 288 --	-	288	-
58	Chhattisgarh Raipur 23-Mar-2012 --	22113940B4690	Construction of 1648 Dwelling Units at Raipur (CG), DPR-II, Chhattisgarh	Project Cancelled on dated 20-May-14	-- 13.58 --	-	13.58	-- -- --	-	-	-
59	Chhattisgarh Raipur 23-Mar-2012 --	22113940B4689	Construction of 2048 Dwelling Units at Raipur (CG), DPR-III Chhattisgarh	47.04	36.85 29.48 12.63	17.64	-	1120 296 824	-	158	138
60	Chhattisgarh Raipur 23-Mar-2012 --	22113940B4688	Construction of 1040 Dwelling Units at Raipur (CG), DPR-IV Chhattisgarh	23.07	18.17 14.53 6.21	8.68	-	568 308 260	-	-	308
Total of Chhattisgarh for 9 project(s) including 2 project(s) which are completed				284.22	219.77 249.6 38.39	46.87	48.65	12860 11336 1460	64	10,666	670
61	Delhi Delhi 14-Mar-2008 --	07081192B484	Construction of 4 Storeyed 288 EWS Housing for Slum Dwellers at Sector 16B, site No.3 Dwarka, Delhi	7.99	3.77 3.77 --	-	-	288 288 --	-	-	288
62	Delhi Delhi 14-Mar-2008 --	07081192B482	Construction of 4 Storeyed low cost Housing (736 DUs) for Slum Dwellers at Sector 16B, site No.2, Dwarka, Delhi	20.46	9.73 9.73 --	0.00	-	736 736 --	-	338	398
63	Delhi Delhi 10-Jun-2011 --	07081192B4449	Construction of 240 EWS dwelling units for Slum dwellers at Bakarwala, Delhi.	21.89	7.87 7.87 5.9	-	-	240 240 --	-	-	240
64	Delhi Delhi 22-Oct-2008 --	07081192B1398	704 Dwelling Units, Slum Relocation Project at Bawana, Delhi.	28.87	11.84 11.84 --	-	-	704 704 --	-	-	704
65	Delhi Delhi 10-Mar-2011 --	07081192B3551	Construction of 980 (G+4) 5-Storeyed EWS houses for Slum Dwellers at Sector 16-B Ph-II, Dwarka.	50.69	23.42 23.42 5.85	0.00	-	980 980 --	-	-	980
66	Delhi Delhi 10-Mar-2011 --	07081192B3550	Construction of 1180 (G+4) Five Storeyed EWS houses for Slum Dwellers at site No. A-3, Sultanpuri, Delhi.	52.50	25.1 25.14 --	0.00	0.05	1060 1060 --	-	-	1,060
67	Delhi Delhi 22-Oct-2008 --	07081192B1397	2144 Dwelling Units for "Slum Relocation Project at Baproula. Phase-II Delhi.	98.45	40.96 40.96 --	-	-	2144 2144 --	-	560	1,584
68	Delhi Delhi 13-Jun-2007 --	07081192B471	3868 Dwelling Units for Urban Poor at Bawana, Narela and Bhorgarh, Delhi Under BSUP.	113.27	46.17 46.17 --	0.00	-	3868 3868 --	-	585	3,283
69	Delhi Delhi 13-Jun-2007 --	07081192B4977	7104 DUs Revised project for Slum Relocation Project at Ghoocha and Baproula, Delhi.	132.83	58.56 55.18 --	0.00	-	7104 7104 --	-	718	6,386
70	Delhi Delhi 27-Dec-2007 --	07081192B477	4740 Dwelling Units Relocation of slum at Narela Phase-III, Near Siraspur Village, Delhi	117.47	46.32 38.66 --	-	-	2840 2840 --	-	-	2,840
71	Delhi Delhi 28-Mar-2012 --	07081192B4974	Slum Relocation Project - 3600 EWS Housing at Kharjawla, Delhi	Project Cancelled on dated 20-May-14	-- 22.72 --	-	22.72	-- -- --	-	-	-
72	Delhi Delhi 30-Dec-2010 --	07081192B3389	4560 DUs for Construction of 5 Storeyed Low Cost Housing for Slum Dwellers at Poothkhurd. Phase-II (Bawana-III).	254.56	115.52 92.42 --	35.26	-	4560 -- 4560	-	-	-
73	Delhi Delhi 13-Jun-2007 --	07081192B3708	Construction of 5 Storeyed (6480 DUs) Low Cost Housing for Slum Dwellers at Poothkhurd. Ph-I (Bawana-3)	207.77	97.66 148.32 --	-	50.66	3840 3840 --	-	-	3,840
74	Delhi Delhi 10-Mar-2011 --	07081192B3552	Construction of 7400 DUs (G+4) EWS houses at Pkt-II, Bhalaswa, Jahangir Puri, Delhi.	366.84	173.48 157.03 39.92	-	-	7400 7400 --	-	-	7,400
75	Delhi Delhi 03-Jun-2008 --	07081192B3391	Construction 7620 DUs of 5-Storeyed EWS Housing for Slum Dwellers at Savada Ghevra-Phase-3, Delhi	407.69	192.96 192.96 48.24	0.00	-	7620 7620 --	-	-	7,620

BSUP : State wise Report for latest Progress at Project & City Level

Sr. No.	State City Sanctioned Date	Project Code	Project Name	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
76	Delhi Delhi 30-Dec-2010 --	07081192B3390	7720 DUs (G+4) Low Cost Housing for Slum Dwellers at Poothkhurd Phase-III, (Bawana-III), Delhi	339.72	159.75 97.88 --	-	-	6300 -- 6300	-	-	-
77	Delhi Delhi 10-Jun-2011 --	07081192B4448	8420 DUs (G+4) Five storeyed EWS housing for Slum dwellers at Tikri Kalan, Phase-I, Delhi	334.18	149.95 175.97 --	-	26.02	5740 -- 5740	-	-	-
78	Delhi Delhi 06-Dec-2007 --	07081192B472	6512 DUs "Slum Relocation Project at Samaspur", Delhil (DSIIDC), Delhi	Project Cancelled on dated 28-Mar-12	-- 17.42 --	-	17.42	-- -- --	-	-	-
79	Delhi Delhi 06-Dec-2007 --	07081192B473	9312 DUs "Slum Relocation Project at Deramandi", New Delhi I (DSIIDC), Delhi	Project Cancelled on dated 27-Apr-11	-- 25.43 --	-	25.43	-- -- --	-	-	-
80	Delhi Delhi 20-Dec-2007 --	07081192B474	EWS 6144 DUs "Slum Relocation Project at Jonapur", Delhil (DSIIDC)	Project Cancelled on dated 30-May-11	-- 19.17 --	-	19.17	-- -- --	-	-	-
81	Delhi Delhi 14-Mar-2008 --	07081192B480	Construction of 4 Storeyed 1200 EWS Housing for Slum Dwellers at Sector 23, Rohini Extn, Delhi	Project Cancelled on dated 27-Apr-11	-- 3.93 --	-	3.93	-- -- --	-	-	-
82	Delhi Delhi 22-Oct-2008 --	07081192B1399	480 Dwelling Units, Slum Relocation Project at Nangali Sarkarwati, Najafagrh, Delhi.	Project Cancelled on dated 27-Apr-11	-- 2.58 --	-	2.58	-- -- --	-	-	-
83	Delhi Delhi 20-Dec-2007 --	07081192B475	592 Dwelling Units, Slum Relocation Project at Neb Sarai, Delhi (DSIIDC)	Project Cancelled on dated 27-Apr-11	-- 2.03 --	-	2.03	-- -- --	-	-	-
Total of Delhi for 16 project(s)				2,555.17	1163.04 1220.56 99.91	35.26	169.99	55424 38824 16600	-	2,201	36,623
84	Goa Panaji 27-Feb-2008 --	30013592B468	Construction of 155 Dwelling Units, BSUP project at Panaji City, GOA	Project Cancelled on dated 20-May-14	-- 1.15 --	-	1.15	-- -- --	-	-	-
Total of Goa for 0 project(s)				-	-- 1.15 --	-	1.15	-- -- --	-	-	-
85	Gujarat Ahmedabad 28-Sep-2006 --	24070049B338	Construction of 8000 EWS houses at various locations in peripheral Areas of Ahmedabad Phase-I, Gujarat	98.13	47.64 47.64 --	-	-	8000 8000 --	-	8,000	-
86	Gujarat Ahmedabad 29-Dec-2006 --	24070049B339	5664 EWS houses for the Urban Poor at 8 locations of Vastral & Nikol near Peripheral areas of Ahmedabad (Ph-II), Gujarat	87.06	42.26 42.26 --	-	-	5664 5664 --	-	5,664	-
87	Gujarat Ahmedabad 02-Feb-2007 --	24070049B340	18976 EWS houses at various locations in Ahmedabad Municipal Corporation (Phase-I), Gujarat	338.47	164.31 164.45 --	-	0.14	18960 18928 --	32	18,928	-
88	Gujarat Ahmedabad 12-Sep-2011 --	24070049B4048	1184 EWS houses at various locations in Ahmedabad Municipal Corporation (Phase-II), Gujarat	40.00	20 20 4	-	-	1184 1184 --	-	1,184	-
89	Gujarat Ahmedabad 12-Sep-2011 --	24070049B4049	Supplementary DPR for construction of social infrastructure works which was not taken up earlier sanctioned DPR for 18976 Houses (phase-1) for Urban Poor at various locations in AMC, Ahmedabad.	3.73	1.87 1.87 --	-	-	Infra NA NA	-	-	-
Sub-total of Ahmedabad for 5 project(s)				567.40	276.07 276.21 4	-	0.14	33808 33776 --	32	33,776	-
90	Gujarat Rajkot 08-Feb-2010 --	24093967B2270	In-situ development for slum dwellers BSUP Housing Schemes construction of new 2624 DUs at Rajkot, Gujarat	Project Cancelled on dated 12-Sep-11	-- -- --	-	-	-- -- --	-	-	-
91	Gujarat Rajkot 12-Sep-2011 --	24093967B5208	Revised In-situ development for slum dwellers for construction of new 1512 Dwelling Units at Rajkot, Gujarat	75.50	26.43 26.43 --	-	-	1512 736 --	776	736	-
92	Gujarat Rajkot 02-Feb-2007 --	24093967JB7129	Revised project (1808 DUs) at different EWS Housing proposed at reserved plots of Town planning Schemes at Rajkot.	23.38	11.35 12.44 --	-	1.09	1808 1808 --	-	1,808	-
93	Gujarat Rajkot 13-Feb-2008 --	24093967JB7128	Revised- 3168 DUs Relocation of flood affected slum dwellers at various EWS reserved plots of Town planning Schemes at Rajkot.	63.28	29.19 29.19 5.69	0.00	-	3168 3168 --	-	3,168	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

Sr. No.	State City Sanctioned Date	Project Code	Project Name	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
			Sub-total of Rajkot for 3 project(s)	162.16	66.97 68.05 5.69	0.00	1.09	6488 5712 --	776	5,712	-
94	Gujarat Surat 21-Jan-2009 --	24224611B1616	Construction of 740 DUs under Redevelopment scheme at Kamrunagar Vasahat, Surat (DPR-IX), Gujarat	23.76	10.18 10.18 2.04	-	-	740 740 --	-	740	-
95	Gujarat Surat 21-Jan-2009 --	24224611B1617	1176 DUs Redevelopment of Bhimnagar Vasahat. R.S. No. 150. Udhana- Udyognagar Sangh, Surat, Gujarat	29.48	12.84 12.84 2.57	-	-	1176 1176 --	-	1,176	-
96	Gujarat Surat 16-Feb-2010 --	24224611B2448	Construction of 2240 Houses at 4-Locations of Surat City Under JNNURM, Surat (DPR-X), Gujarat	60.95	28.39 28.39 --	-	-	2240 2240 --	-	2,240	-
97	Gujarat Surat 30-Mar-2011 --	24224611B3668	Upgradation of Physical Environment at location of DPR-II, III, IV, V & VI (Part) at Kosad & Bhestan- Surat (DPR-XI), Gujarat	10.58	5.04 5.04 --	2.59	-	Infra NA NA	-	-	-
98	Gujarat Surat 30-Mar-2011 --	24224611B3669	544 Houses for redevelopment of Ektanagar Vavi Vasahat and Ektanagar adajan Surat (DPR-XII), Gujarat	17.03	7.45 7.45 --	-	0.00	544 544 --	-	544	-
99	Gujarat Surat 28-Sep-2006 --	24224611B586	5424 Dwelling Units, Relocation of slums in Surat (DPR-II) (MC Surat), Gujarat	56.45	28 28 --	-	-	5424 5424 --	-	5,424	-
100	Gujarat Surat 11-Oct-2006 --	24224611B587	5572 Dwelling Units Relocation of Slums in Surat (DPR-I), Gujarat	62.74	31.37 31.37 --	-	-	5572 5572 --	-	5,572	-
101	Gujarat Surat 28-Nov-2006 --	24224611B588	5280 DUs for Urban Poor at Kosad (DPR-III), Surat Municipal Corporation, Gujarat	72.03	34.29 34.29 --	-	0.00	5280 5280 --	-	5,280	-
102	Gujarat Surat 28-Nov-2006 --	24224611B589	6752 DUs for Urban Poor at Kosad (DPR-IV), Surat Municipal Corporation, Gujarat	91.50	43.55 43.55 --	-	-	6752 6752 --	-	6,752	-
103	Gujarat Surat 29-Dec-2006 --	24224611B590	7392 Dwelling Units for Urban Poor at Kosad (H4-H5)- (DPR-V), Surat, Gujarat	96.31	45.83 47.06 --	-	1.22	7200 7200 --	-	7,200	-
104	Gujarat Surat 26-Sep-2007 --	24224611B591	DPR-VI Slum Relocation - 4032 Houses for Urban Poor at 11 various locations of Surat, Gujarat	61.66	29.93 29.93 --	-	-	4032 4032 --	-	4,032	-
105	Gujarat Surat 13-Sep-2007 --	24224611B592	Construction of 7704 Housing Units for Urban Poor at 15 various locations at Surat (DPR-VII), Gujarat	114.25	54.37 54.37 --	-	-	7704 7704 --	-	7,704	-
			Sub-total of Surat for 12 project(s)	696.73	331.26 332.48 4.61	2.59	1.22	46664 46664 --	-	46,664	-
106	Gujarat Vadodara 21-Jan-2009 --	24194971B1618	5664 DUs Development and Upgradation of Slums Phase-II, 2008- 10, Vadodara, Gujarat	114.78	55.72 55.72 --	-	-	5664 5664 --	-	5,664	-
107	Gujarat Vadodara 08-Feb-2010 --	24194971B2269	6096 DUs in-situ project of Housing Development and Upgradation of Slums Phase-III : 2009-11, Vadodara, Gujarat	155.24	74.83 74.83 21.98	0.00	-	6096 6096 --	-	6,096.00	-
108	Gujarat Vadodara 29-Dec-2006 --	24194971B3868	Revised Projcet for "Housing Development and Upgradation of Slums (5392 DUs) Phase-1: 2006-08", Vadodara	73.50	33.96 33.96 --	-	-	5392 5392 --	-	5,392	-
109	Gujarat Vadodara 17-Jun-2011 --	24194971B3848	Supplementary DPR for BSUP Phase-1 (Anganwadi and Compoundwall), Vadodara, Gujarat	1.31	0.64 0.64 --	-	-	Infra NA NA	-	-	-
110	Gujarat Vadodara 23-Mar-2012 --	24194971B4748	Construction of 2336 DUs of Housing Development and up gradation of slums at Vadodara, Phase-IV, Gujarat	92.84	44.15 44.15 --	-	-	2336 2336 --	-	2,336	-
111	Gujarat Vadodara 23-Mar-2012 --	24194971B4749	2208 DUs in-situ project of Housing Development and Upgradation of slums Phase-V : 2012-2014	87.87	41.21 41.21 --	0.00	-	2208 2208 --	-	2,208	-
			Sub-total of Vadodara for 6 project(s)	525.54	250.51 250.51 21.98	0.00	-	21696 21696 --	-	21,696	-

BSUP : State wise Report for latest Progress at Project & City Level

Sr. No.	State City Sanctioned Date	Project Code	Project Name	Financial Progress (Rs in Crores)				Physical Progress (Nos)				Project Completed
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied	
					Sanctioned Released Adjusted			Sanctioned Completed In-progress				
112	Gujarat Porbandar 18-Aug-2011 --	24115187B4028	Construction of new 2448 DUs at RS. No. 603/p of Bokhira, Porbandar.", Gujarat	81.25	62.49 62.49 12.5	-	-	2448 2448 --	-	571	1,877	
	Sub-total of Porbandar for 1 project(s)			81.25	62.49 62.49 12.5	-	-	2448 2448 --	-	571	1,877	
	Total of Gujarat for 27 project(s) including 21 project(s) which are completed			2,033.08	987.3 989.75 48.78	2.59	2.45	111104 110296 --	808	1,08,419	1,877	
113	Haryana Faridabad 28-Nov-2006 --	06191431B489	1280 DUs- Urban Renewal Project at Babu Nagar, Faridabad, Haryana	18.32	8.89 12.26 --	-	3.37	928 928 --	-	140	788	
114	Haryana Faridabad 28-Nov-2006 --	06191431B491	1968 DUs- Urban Renewal project at Dabua Colony, Faridabad, Haryana	38.96	18.91 18.91 --	1.91	-	1968 1968 --	-	202	1,766	
	Total of Haryana for 2 project(s)			57.28	27.81 31.18 --	1.91	3.37	2896 2896 --	-	342	2,554	
115	Himachal Pradesh Shimla 21-Mar-2007 --	02114397B575	Ashiana- a Housing Scheme for the Poor of Shimla town (252 DUs), Himachal Pradesh	Project Cancelled on dated 20-May-14	-- 1.76 --	-	1.76	-- -- --	-	-	-	
116	Himachal Pradesh Shimla 27-Feb-2008 --	02114397B577	Ashiana-II a Housing Scheme for the poor of Shimla town" Dhali-2, Himachal Pradesh	6.42	5.14 5.61 --	2.34	0.47	176 118 58	-	118	-	
	Total of Himachal Pradesh for 1 project(s)			6.42	5.14 7.37 --	2.34	2.23	176 118 58	-	118	-	
117	J&K Jammu 10-Feb-2009 --	01131936B1730	811 DUs Rehabilitation of Urban Poor families at 21 locations in Jammu City	33.41	28.64 22.81 8.49	8.94	-	811 580 66	165	580	-	
118	J&K Jammu 10-Feb-2009 --	01131936B1729	36 DUs Rehabilitation of slum dwellers at Bhagwati Nagar Jammu City.	1.44	1.23 1.23 --	0.35	-	36 36 --	-	36	-	
119	J&K Jammu 07-Nov-2007 --	01131936B533	608 DUs Rehabilitation of Slum Dwellers of Rajiv Nagar, Jammu City	14.25	11.53 8.65 --	-	-	608 64 272	272	64	-	
	Sub-total of Jammu for 3 project(s)			49.09	41.4 32.69 8.49	9.29	-	1455 680 338	437	680	-	
120	J&K Srinagar 10-Feb-2009 --	01034559B1728	622 DUs Housing for Urban Poor project of Srinagar city, J&K.	22.38	19.69 9.85 --	0.76	-	622 287 --	335	287	-	
121	J&K Srinagar 29-Oct-2007 --	01034559B580	4600 DUs on Rehabilitation & Resettlement of Slum Dwellers of Dal at Srinagar city, J&K.	90.93	73.36 18.34 --	-	-	4600 170 100	4,330	170	-	
	Sub-total of Srinagar for 2 project(s)			113.30	93.05 28.18 --	0.76	-	5222 457 100	4,665	457	-	
	Total of J&K for 5 project(s)			162.39	134.44 60.87 8.49	10.05	-	6677 1137 438	5,102	1,137	-	
122	Jharkhand Dhanbad 03-Jun-2008 --	20121253B1297	672 Dwelling Units BSUP project at Dhanbad Phase-III, Jharkhand	Project Cancelled on dated 20-May-14	-- 2.45 --	-	2.45	-- -- --	-	-	-	
123	Jharkhand Dhanbad 14-Aug-2008 --	20121253B1302	442 Dwelling Units BSUP project at Dhanbad Phase-IV, Jharkhand	Project Cancelled on dated 20-May-14	-- 1.98 --	-	1.98	-- -- --	-	-	-	
124	Jharkhand Dhanbad 10-Mar-2011 --	20121253B3548	658 Dwelling Units BSUP project at Dhanbad Phase-V, Jharkhand	Project Cancelled on dated 20-May-14	-- 3.09 --	-	3.09	-- -- --	-	-	-	
125	Jharkhand Dhanbad 05-Feb-2008 --	20121253B487	758 Dwelling Units BSUP project at Dhanbad Phase-I, Jharkhand	Project Cancelled on dated 20-May-14	-- 2.44 --	-	2.44	-- -- --	-	-	-	
126	Jharkhand Dhanbad 27-Feb-2008 --	20121253B488	1090 Dwelling Units BSUP project at Dhanbad Phase-II, Jharkhand	1.01	0.48 4.08 --	-	3.60	32 26 --	6	26	-	

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

Sr. No.	State City Sanctioned Date	Project Code	Project Name	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
			Sub-total of Dhanbad for 1 project(s)	1.01	0.48 14.04	-	13.56	32 26	6	26	-
127	Jharkhand Jamshedpur 26-Feb-2009 --	20181939B1871	336 Dwelling Units BSUP project at Jamsedpur Phase-1, Jharkhand	Project Cancelled on dated 20-May-14	-- 1.8 --	-	1.80	-- -- --	-	-	-
128	Jharkhand Jamshedpur 04-Mar-2011 --	20181939B3528	2888 DUs at Jamshedpur Phase-II to be implemented by Jamshedpur Notified Area Committee, Jharkhand	Project Cancelled on dated 20-May-14	-- 11.46 --	-	11.46	-- -- --	-	-	-
129	Jharkhand Jamshedpur 10-Mar-2011 --	20181939B3549	952 DUs at Jamshedpur. Phase-II (Adityapur). District East Singhbhum. Jharkhand	Project Cancelled on dated 20-May-14	-- 4.73 --	-	4.73	-- -- --	-	-	-
			Sub-total of Jamshedpur for 0 project(s)	-	-- 17.99	-	17.99	-- -- --	-	-	-
130	Jharkhand Ranchi 30-Jul-2008 --	20144029B1303	856 Dwelling Units BSUP project at Ranchi (Phase-IV), Jharkhand	10.14	7.73 5.25 --	-	-	315 315 --	-	315	-
131	Jharkhand Ranchi 29-Dec-2008 --	20144029B1541	1080 Dwelling Units BSUP project at Ranchi (Phase-V), Jharkhand	8.47	6.46 7.64 --	3.43	1.19	228 198 --	30	198	-
132	Jharkhand Ranchi 21-Jan-2009 --	20144029B1613	1622 Dwelling Units BSUP project at Ranchi (Phase-VI), Jharkhand	9.22	7.03 10.55 --	3.14	3.53	270 257 --	13	257	-
133	Jharkhand Ranchi 24-Jan-2008 --	20144029B565	1616 Dwelling Units for Ranchi (Greater Ranchi Development Agency Phase I), Jharkhand	17.32	12.83 6.32 --	-	-	820 744 --	76	744	-
134	Jharkhand Ranchi 05-Feb-2008 --	20144029B567	2358 Dwelling Units for Ranchi (Greater Ranchi Development Agency Phase-II), Jharkhand	17.37	13.36 12.98 --	-	-	607 569 --	38	569	-
135	Jharkhand Ranchi 27-Feb-2008 --	20144029B569	1396 Dwelling Units for Ranchi (Greater Ranchi Development Agency Phase-III), Jharkhand	6.07	4.63 7.41 --	-	2.78	218 210 --	8	210	-
			Sub-total of Ranchi for 6 project(s)	68.60	52.03 50.15	6.57	7.50	2458 2293	165	2,293	-
			Total of Jharkhand for 7 project(s) including 1 project(s) which are completed	69.60	52.5 82.18	6.57	39.05	2490 2319	171	2,319	-
136	Karnataka Bangalore 21-Jan-2009 --	29200467B1612	464 Dwelling Units Challaghatta Slum area in Bengaluru Phase-III, Karnataka	19.19	8.72 7.85 0.02	-	-	464 464 --	-	220	244
137	Karnataka Bangalore 30-Jan-2009 --	29200467B1677	100 DUs at Bhovi Colony, AK colony, SG Palya slum area, Bengaluru (Phase-III), Karnataka	3.05	1.39 1.39 --	-	-	100 100 --	-	100	-
138	Karnataka Bangalore 30-Jan-2009 --	29200467B1678	Construction of 208 DUs at Hakkipikki colony slum for the Bengaluru, Karnataka.	10.03	4.56 4.1 --	-	-	208 208 --	-	208	-
139	Karnataka Bangalore 30-Jan-2009 --	29200467B4068	Revised project for 310 DUs at Laxmanrao Nagar in lieu of Mahalingeshwara slum, Bengaluru	9.45	4.29 3.86 --	-	-	310 310 --	-	310	-
140	Karnataka Bangalore 30-Jan-2009 --	29200467B1680	208 Dwelling Units at Nageshwar Nagenahalli slum area, Bengaluru, Karnataka	9.85	4.48 4.48 --	-	-	208 208 --	-	208	-
141	Karnataka Bangalore 30-Jan-2009 --	29200467B4070	Revised project for 320 DUs at Vinobha slum, Ambedkar slum & Munira Yappa slum in lieu of Roshan nagar slum area in Bengaluru.	15.00	6.82 6.13 --	-	-	320 320 --	-	320	-
142	Karnataka Bangalore 30-Jan-2009 --	29200467B4069	Revised project for 256 DUs at Bhemmakuppe sy no. 73 in lieu of Veerabhadranagar slum, Bangalore	11.84	5.38 4.84 --	-	-	256 256 --	-	256	-
143	Karnataka Bangalore 21-Feb-2009 --	29200467B1796	880 houses (G+3) and development works at Bhuvaneshwarinagar, Uttarahalli, Bangalore, Karnataka	37.68	17.13 15.41 1.71	-	-	880 880 --	-	622	258
144	Karnataka Bangalore 21-Feb-2009 --	29200467B5188	480 DUs at Kanteeravanagar slum, 100 DUs at Rajeevnagar slum and 100 DUs at Govindarajanagar slum in Bangalore city (Phase-3)	14.84	6.74 8.48 --	-	1.73	487 487 --	-	487	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

Sr. No.	State City Sanctioned Date	Project Code	Project Name	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
145	Karnataka Bangalore 28-Nov-2006 --	29200467B3628	Revised project of BSUP Covering 28 slums (11603 DUs) in Bengaluru, Phase-I, Karnataka	261.17	90.09 90.09 --	-	-	11603 11603 --	-	11,494	109
146	Karnataka Bangalore 21-Mar-2007 --	29200467B387	120 DUs Redevelopment of 5 Identified slums by BMP Pilot Slums for 2 slums namely Kalyani and Jasma Bhavan, Karnataka	4.38	2.19 1.97 --	0.33	-	120 120 --	-	120	-
147	Karnataka Bangalore 27-Apr-2007 --	29200467B389	160 DUs - BMP Pilot Slums at Kodihalli, Bakashi Garden & Netaji subash Chandra Bose Slum- Malleshwaram (3 slum locations), Karnataka	5.35	2.67 2.41 --	0.40	-	160 160 --	-	160	-
148	Karnataka Bangalore 18-May-2007 --	29200467B4168	Revised Basic Services to the urban poor BBMP slums (Ph-1) 16 slums (1524 DUs) in Bangalore City.	52.87	22.98 20.68 --	-	-	1524 1524 --	-	1,524	-
149	Karnataka Bangalore 28-Nov-2007 --	29200467B3928	Revised BSUP Scheme for Urban Poor covering 16 slum area (3151 DUs) in Bengaluru, Ph-II, Karnataka	124.28	56.49 50.84 --	-	-	3151 3151 --	-	2,903	248
150	Karnataka Bangalore 28-Feb-2012 --	29200467B4648	Relocation (170 DUs) Housing for Artisans at Doddabidarikallu, Bangalore, Karnataka	Project Cancelled on dated 20-Jan-14	-- -- --	-	-	-- -- --	-	-	-
Sub-total of Bangalore for 14 project(s)				578.95	233.93 222.53 1.73	0.73	1.73	19791 19791 --	-	18,932	859
151	Karnataka Mysore 30-Jan-2009 --	29263214B5309	Revised project for construction of 1040 DUs at Ekalavya Nagar Slum Ph-III, Mysore, Karnataka	47.98	34.74 31.26 --	-	-	1040 1040 --	-	1,040	-
152	Karnataka Mysore 28-Feb-2009 --	29263214B1881	1806 DUs for Mysore City Phase-IV by Mysore Municipal Corporation at Karnataka	52.36	38.08 34.27 --	-	-	1806 1783 23	-	1,783	-
153	Karnataka Mysore 11-Oct-2006 --	29263214B3568	Mysore Phase-1 -Rehabilitation of 20 selected slums in Mysore city under JnNURM, Karnataka	67.58	33.13 33.13 --	-	-	2788 2788 --	-	2,788	-
154	Karnataka Mysore 06-Oct-2007 --	29263214B3588	Mysore Phase-II -Rehabilitation of 46 selected slums in Mysore City under JnNURM.	90.93	65.42 65.42 --	0.00	-	2500 2500 --	-	2,500	-
Sub-total of Mysore for 4 project(s)				258.85	171.36 164.08 --	0.00	-	8134 8111 23	-	8,111	-
Total of Karnataka for 18 project(s) including 12 project(s) which are completed				837.80	405.29 386.62 1.73	0.73	1.73	27925 27902 23	-	27,043	859
155	Kerala Kochi 27-Feb-2007 --	32082498B448	1728 DUs (new 1531 & renovation houses 197) BSUP Programme for Kochi (Ph-I) Kerala	21.40	10.7 11.98 --	2.86	1.28	1279 1262 17	-	1,262	-
156	Kerala Kochi 27-Dec-2007 --	32082498B446	8086 Dwelling Units Kochi City Phase-II, Kerala	98.82	49.41 52.22 --	10.24	2.82	7650 6659 457	534	6,350	309
157	Kerala Kochi 24-Jan-2008 --	32082498B449	576 DUs (127 new, 217 upgrade & 232 individual toilet) at Kochi Corporation, Phase-III, Kerala	3.82	1.91 1.68 0.53	0.53	-	474 467 7	-	473	-
Sub-total of Kochi for 3 project(s)				124.04	62.02 65.88 0.53	13.64	4.09	9403 8388 481	534	8,085	309
158	Kerala Thiruvananthapuram 21-Mar-2007 --	32145163B594	2680 DUs BSUP Programme for Thiruvananthapuram Municipal Corporation, Phase-II, Kerala	32.52	26.02 26.85 --	5.60	0.83	2337 2017 320	-	2,017	-
159	Kerala Thiruvananthapuram 27-Feb-2007 --	32145163B593	340 DUs (new 233 & renovation 107 houses) for Thiruvananthapuram (Ph-I) Municipal Corporation, Kerala	3.70	2.81 3.02 --	0.94	0.21	229 213 16	-	226	-
160	Kerala Thiruvananthapuram 10-Feb-2009 --	32145163B1731	1369 DUs (1035 new & 334 upgrade houses) at Thiruvanthapuram, Ph-IV, Kerala	28.82	22.72 28.06 --	10.20	5.34	1082 758 57	267	773	-
161	Kerala Thiruvananthapuram 27-Dec-2007 --	32145163B595	8798 DUs (new 8565 & improvement of 233 units)at Thiruvanthapuram, Ph-III, Kerala	124.84	99.88 90.62 --	32.52	-	8728 6646 260	1,822	5,954	692
Sub-total of Thiruvananthapuram for 4 project(s)				189.88	151.42 148.56 --	49.26	6.38	12376 9634 653	2,089	8,970	692

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

Sr. No.	State City Sanctioned Date	Project Code	Project Name	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
			Total of Kerala for 7 project(s)	313.92	213.44 214.44 0.53	62.90	10.48	21779 18022 1134	2,623	17,055	1,001
162	Madhya Pradesh Bhopal 30-Mar-2006 --	23320727B407	Construction of 212 DUs with Infrastructure Inderpuri (Kalpna Nagar), Bhopal, Madhya Pradesh	2.54	1.27 1.27 --	-	0.00	212 212 --	-	212	-
163	Madhya Pradesh Bhopal 30-Mar-2006 --	23320727B408	512 Houses with Infrastructure Including Development of (Weekly Market), Kotra, Shabri Nagar, Bhopal, Madhya Pradesh	9.36	4.68 4.68 --	-	-	512 512 --	-	512	-
164	Madhya Pradesh Bhopal 02-Feb-2007 --	23320727B414	896 DUs development of Residential Colony for Slum Dwellers at Indra Nagar (Phase-II), Bhopal, Madhya Pradesh	9.11	4.1 4.54 --	-	0.43	608 608 --	-	608	-
165	Madhya Pradesh Bhopal 30-Mar-2006 --	23320727B405	Construction of 1440 DUs with Infrastructure Facilities at Shyam Nagar, Bhopal, Madhya Pradesh	16.00	8 8 --	-	-	1440 1440 --	-	1,440	-
166	Madhya Pradesh Bhopal 29-Dec-2006 --	23320727B411	1216 DUs Development of Residential colony for slum dwellers at Indira Nagar, Madhya Pradesh	17.10	7.77 7 --	-	-	1216 1216 --	-	1,216	-
167	Madhya Pradesh Bhopal 14-Dec-2006 --	23320727B410	1848 DUs for resettlement of Slum Areas Ganga Nagar and Aradhna Nagar at Kotra, Sultanabad, Bhopal, Madhya Pradesh	11.56	5.21 10.03 --	-	4.82	864 864 --	-	864	-
168	Madhya Pradesh Bhopal 14-Dec-2006 --	23320727B402	1872 DUs Rehabilitation of Slum Dwellers at Baba Nagar Slum By Bhopal MC, Shahpura, Madhya Pradesh .	23.20	10.92 12.52 --	0.00	1.61	1632 1632 --	-	1,632	-
169	Madhya Pradesh Bhopal 11-Oct-2006 --	23320727B395	Slum and poor locality integrated area Development Scheme Ph-1, Bhopal, Madhya Pradesh	39.50	19.17 19.17 --	0.00	-	Infra NA NA	-	-	-
170	Madhya Pradesh Bhopal 11-Oct-2006 --	23320727B398	Slum and poor locality integrated area Development Scheme Ph-2, Bhopal, Madhya Pradesh	41.11	19.96 19.96 --	0.00	-	Infra NA NA	-	-	-
171	Madhya Pradesh Bhopal 20-Feb-2009 --	23320727B1745	2299 DUs for Slum Redevelopment and Rehabilitation of identified Slums Part-II, Bhopal, Madhya Pradesh	15.05	7.16 11.13 --	-	3.96	740 740 --	-	595	145
172	Madhya Pradesh Bhopal 30-Mar-2006 --	23320727B403	Construction of 3600 DUs with infrastructure facilitise at Rashanpura, Bhopal, Madhya Pradesh	Project Cancelled on dated 20-May-14	-- 5.86 --	-	5.86	-- -- --	-	-	-
173	Madhya Pradesh Bhopal 29-Dec-2006 --	23320727B416	Resettlement of slum (Atal Ayub Nagar, Police lines, Koh-e-fiza, Kechi Chola new Belar to Bajpai Nagar slum) at Idgah Hills, Madhya Pradesh	49.62	23.39 21.57 --	-	-	3248 3248 --	-	3,248	-
174	Madhya Pradesh Bhopal 14-Dec-2006 --	23320727B418	Redevelopment of identified slums (Arjun Nagar, Bheem Nagar, Madras Colony & Rahul Nagar) in Bhopal, Madhya Pradesh	33.90	16.45 22.99 --	-	6.54	2272 2272 --	-	2,272	-
175	Madhya Pradesh Bhopal 20-Feb-2009 --	23320727B1744	2858 DUs for Slum Redevelopment and Rehabilitation of identified slums Part-I (Bharat Mata Nagar, Naya Basera & Arjun Nagar), Madhya Pradesh	12.76	6.08 6.63 --	-	0.55	655 655 --	-	560	95
			Sub-total of Bhopal for 13 project(s)	280.81	134.16 155.34 --	0.00	23.77	13399 13399 --	-	13,159	240
176	Madhya Pradesh Indore 28-Sep-2006 --	23261846B4978	Revised project at Scheme No.134 . & Scheme no 78-I and 155 (Revised locations) at Indore, Madhya Pradesh	13.23	6.21 5.59 --	-	-	885 885 --	-	885	-
177	Madhya Pradesh Indore 02-Feb-2007 --	23261846B518	Construction of 4132 DUs Slum Redevelopment Scheme at different Location Indore, Madhya Pradesh	28.72	13.91 22.49 --	-	8.59	1916 1904 --	12	1,904	-
178	Madhya Pradesh Indore 26-Feb-2009 --	23261846B1868	3000 DUs Slum redevelopment and rehabilitation of identified Slums, Indore, Madhya Pradesh	81.54	38.83 34.95 --	-	-	3000 3000 --	-	3,000	-
			Sub-total of Indore for 3 project(s)	123.48	58.95 63.03 --	-	8.59	5801 5789 --	12	5,789	-
179	Madhya Pradesh Jabalpur 11-Oct-2006 --	23391864JB6250	Slum Rehabilitation of Chui Khadan madia & area behind burn Company Shyma Prasad Mukerjee Ward, Jabalpur City.	7.01	3.12 5.31 --	-	2.20	528 528 --	-	528	-

BSUP : State wise Report for latest Progress at Project & City Level

									Project Completed		
Sr. No.	State City Sanctioned Date	Project Code	Project Name	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
180	Madhya Pradesh Jabalpur 28-Aug-2006 --	23391864JB6256	Construction of 2076 Houses with Basic Infrastructure facilities in Jabalpur, (Bagradafai), Madhya Pradesh	10.56	4.82 10.41 --	-	5.60	864 864 --	-	864	-
181	Madhya Pradesh Jabalpur 28-Aug-2006 --	23391864JB6229	Revised project for Construction of 2136 Houses with Infrastructure in Jabalpur (Lal Kuan), Madhya Pradesh	19.81	9.63 11.12 --	0.00	1.50	1664 1664 --	-	1,664	-
182	Madhya Pradesh Jabalpur 11-Oct-2006 --	23391864JB6253	Revised detailed project of Basor Mohali, Choudhary Mohalla, Baldu Kori ki Dafai Siddh Baba ward, Jabalpur City.	14.36	6.81 11.41 5.07	0.47	4.60	1152 1152 --	-	1,152	-
	Sub-total of Jabalpur for 4 project(s)			51.73	24.37 38.26 5.07	0.47	13.89	4208 4208 --	-	4,208	-
183	Madhya Pradesh Ujjain 13-Sep-2007 --	23214882B597	Construction of 1320 DUs Slum Rehabilitation Scheme of Ujjain, Madhya Pradesh	17.41	13.26 11.94 --	-	-	1320 1320 --	-	1,320	-
	Sub-total of Ujjain for 1 project(s)			17.41	13.26 11.94 --	-	-	1320 1320 --	-	1,320	-
	Total of Madhya Pradesh for 21 project(s)			473.44	230.75 268.56 5.07	0.47	46.25	24728 24716 --	12	24,476	240
184	Maharashtra Nagpur 10-Feb-2009 --	27093250B4991	Revised project for Construction of 219 DUs in Panch Zopda and Gopal Nagar Slums of Nagpur, Maharashtra	10.61	4.82 3.86 0.91	0.03	-	219 214 --	5	213	1
185	Maharashtra Nagpur 29-Dec-2008 --	27093250B1537	Construction of 279 DUs in Jat Tarodi Slum in Nagpur, Maharashtra	12.42	5.67 5.67 1.13	1.95	-	279 279 --	-	135	144
186	Maharashtra Nagpur 28-Nov-2006 --	27093250B4992	Revised project for Construction of 456 DUs in 5 slums of North Nagpur in Nagpur Maharashtra.	9.60	3.27 5.81 --	-	2.54	287 284 --	3	234	50
187	Maharashtra Nagpur 23-Mar-2012 --	27093250B4750	Construction of 360 DUs in 1-slum namely New Pandharbodi slum at Nagpur, Maharashtra	14.29	6.28 5.02 1.54	1.88	-	260 201 --	59	201	-
188	Maharashtra Nagpur 20-Feb-2009 --	27093250B4990	Revised project for 365 DUs in Gopal Nagar and Bh. Anand Kausalyayan Nagar slums in Nagpur Maharashtra	26.85	9.32 9.32 5.89	1.02	-	365 365 --	-	365	-
189	Maharashtra Nagpur 23-Mar-2012 --	27093250B4751	376 DUs in 2 slum namely Bezonbagh-II (Gautam Nagar) and Lumbini Nagar Slum at Nagpur, Maharashtra	19.03	8.36 6.69 1.76	2.53	-	255 247 --	8	247	-
190	Maharashtra Nagpur 21-Jan-2009 --	27093250B4989	Revised project for construction of 630 DUs in Savitribai Phule Nagar & Adivasi Gond Toli slum, Nagpur, Maharashtra	7.43	2.38 5.97 --	-	3.59	125 125 --	-	125	-
191	Maharashtra Nagpur 23-Mar-2012 --	27093250B4752	850 DUs in 3 slum namely Sravasthi Nagar, Sanjay Nagar and Sewadal Nagar at Nagpur, Maharashtra	50.79	22.31 22.31 13.38	7.92	-	850 788 --	62	788	-
192	Maharashtra Nagpur 15-Jan-2009 --	27093250B4993	Revised project for 1017 DUs in Indira Nagar, Indiramata Nagar, Wanjara and Bokar Nagar slums in Nagpur Maharashtra	56.88	19.37 19.37 3.87	3.87	-	1017 1017 --	-	1,017	-
193	Maharashtra Nagpur 18-May-2007 --	27093250B617	Integrated Civic Infrastructure Development Project (ICIDP) Phase. I, Nagpur, Maharashtra	120.81	37.07 27.8 --	12.47	-	Infra NA NA	-	-	-
194	Maharashtra Nagpur 21-Feb-2009 --	27093250B5268	Revised project for 1694 Houses at 4- locations of Nagpur City for Rehabilitation of Urban/Poor-PPP Scheme.	37.48	14.75 45.72 --	6.14	30.97	544 544 --	-	-	544
195	Maharashtra Nagpur 10-Feb-2009 --	27093250B1727	858 DUs for Jai Bajarang Nagar, Kumbhar Toli I & 2 slums, Maharashtra	Project Cancelled on dated 23-Mar-12	-- 5.15 --	-	5.15	-- -- --	-	-	-
196	Maharashtra Nagpur 28-Nov-2006 --	27093250B445	2603 DUs Integrated Rehabilitation Project for the urban poors staying in slums in Nagpur (North), Maharashtra.	Project Cancelled on dated 12-Sep-11	-- -- --	-	-	-- -- --	-	-	-
	Sub-total of Nagpur for 11 project(s)			366.21	133.58 162.68 28.49	37.80	42.25	4201 4064 --	137	3,325	739
197	Maharashtra Nanded-Waghala 28-Jan-2009 --	27153294B1620	Implementation of Integrated housing Projects (788 DUs) at Nanded City. Dist. Nanded. Maharashtra. (DPR-VIII)	32.43	23.58 23.58 --	8.49	0.00	788 632 37	119	632	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

Sr. No.	State City Sanctioned Date	Project Code	Project Name	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
198	Maharashtra Nanded-Waghala 28-Jan-2009 --	27153294B1622	Implementation of Integrated Housing Projects (1002 DUs) at Nanded City. Distt. Nanded. Maharashtra	39.82	28.96 28.96 7.24	11.29	-	1002 748 21	233	748	-
199	Maharashtra Nanded-Waghala 28-Jan-2009 --	27153294B1623	Implementation of Integrated Housing projects (958 DUs) at Nanded City. Distt. Nanded. Maharashtra (DPR-V)	42.02	30.56 30.56 --	11.42	-	958 785 15	158	772	13
200	Maharashtra Nanded-Waghala 28-Jan-2009 --	27153294B1621	Implementation of Integrated Housing Projects (1183 DUs) at Nanded city. Dist. Nanded. Maharashtra (DPR-VI)	53.44	38.87 32.33 3.18	7.31	-	1183 951 26	206	950	1
201	Maharashtra Nanded-Waghala 28-Jan-2009 --	27153294B1625	Implementation of Integrated Housing projects (1567 DUs) at Nanded City. Distt. Nanded. Maharashtra (DPR-IX)	71.38	51.91 44.26 5.33	9.07	-	1567 1297 28	242	1,297	-
202	Maharashtra Nanded-Waghala 28-Jan-2009 --	27153294B1624	Implementation of Integrated Housing projects (1621 DUs) at Nanded City. Distt. Nanded. Maharashtra (DPR-IV)	76.87	55.91 46.25 4.32	7.78	-	1621 1210 11	400	1,201	9
203	Maharashtra Nanded-Waghala 29-Dec-2006 --	27153294B453	4132 DUs Revised in DPR-I Development of Slums at Nanded, Maharashtra	92.42	70.41 79.6 --	-	9.19	3655 3613 36	6	3,432	181
204	Maharashtra Nanded-Waghala 20-Mar-2012 --	27153294B4674	1678 DUs Implementation of Integrated Housing Projects at Nanded City, Dist. Nanded, Maharashtra	94.33	71.87 57.5 19.76	11.15	-	1678 1060 22	596	1,027	33
205	Maharashtra Nanded-Waghala 25-Nov-2009 --	27153294B2208	2100 DUs for Urban Poor at Nanded Taroda (KH&BK) new area of NWCDC, Nanded, Maharashtra (DPR-X)	124.77	71.56 71.56 --	8.07	-	2100 1843 12	245	1,586	257
206	Maharashtra Nanded-Waghala 18-Dec-2009 --	27153294B2248	Construction of 5136 DUs for Urban Poor at Nanded Textile Mill slum area of Nanded, Nanded District, Maharashtra	Project Cancelled on dated 20-May-14	-- 33.77 --	-	33.77	-- -- --	-	-	-
207	Maharashtra Nanded-Waghala 20-Dec-2007 --	27153294B455	Implementation of Integrated Housing Projects (7820 DUs) at Nanded City, Dist. Nanded, Maharashtra (DPR-II)	211.54	165.1 200.45 --	-	35.35	6441 6441 --	-	5,966	475
	Sub-total of Nanded-Waghala for 10 project(s)			839.00	608.73 648.81 39.83	74.58	78.31	20993 18580 208	2,205	17,611	969
208	Maharashtra Nashik 20-Mar-2012 --	27203348B4673	180 DUs Implementation of BSUP at Bhagur town, Nashik Region, Maharashtra	Project Cancelled on dated 20-May-14	-- 1.07 --	-	1.07	-- -- --	-	-	-
209	Maharashtra Nashik 28-Nov-2006 --	27203348B5249	400 DUs Revised project for Relocation of slum dwellers at Satpur Area, Nashik under BSUP, Maharashtra	9.77	3.56 3.92 --	-	0.36	400 400 --	-	307	93
210	Maharashtra Nashik 28-Nov-2006 --	27203348B459	720 DUs for the urban poor staying in slums on public purpose lands & elogically dangerous locations in Nashik (S.No. 814/815), Maharashtra	15.04	6.79 6.79 --	-	-	720 720 --	-	280	440
211	Maharashtra Nashik 28-Nov-2006 --	27203348B5250	Revised project for construction of 1120 DUs at Panchavati area, Nashik, Maharashtra.	27.28	9.91 9.91 --	0.00	-	1120 1120 --	-	1,104	16
212	Maharashtra Nashik 28-Nov-2006 --	27203348B460	1840 DUs for the Urban poor staying in slums on public purpose lands & elogically dangerous locations in Nashik (S. No-907), Maharashtra	20.06	9.05 13.01 --	-	3.96	960 960 --	-	695	265
213	Maharashtra Nashik 28-Nov-2006 --	27203348B5248	1460 DUs (Revised)Relocation of slum dwellers at New Nashik, Nashik East-West Area, Nashik, Maharashtra	37.63	14.6 16.59 --	-	1.99	1460 1460 --	-	1,060	400
214	Maharashtra Nashik 28-Nov-2006 --	27203348B458	4160 DUs for the Urban poor staying in slums on public purpose lands & elogically dangerous locations in Nashik (S. No-809), Maharashtra	58.49	26.39 29.41 --	-	3.02	2800 2800 --	-	911	1,889
215	Maharashtra Nashik 28-Nov-2006 --	27203348B462	400 DUs for the Urban poor staying in slums on public purpose lands & elogically dangerous locations in Nashik (Bhimwadi), Maharashtra	Project Cancelled on dated 12-Sep-11	-- -- --	-	-	-- -- --	-	-	-
216	Maharashtra Nashik 28-Nov-2006 --	27203348B463	2400 DUs for the Urban poor staying in slums on public purpose lands & elogically dangerous locations in Nashik (Shivajiwadi), Maharashtra	Project Cancelled on dated 12-Sep-11	-- -- --	-	-	-- -- --	-	-	-
	Sub-total of Nashik for 6 project(s)			168.28	70.3 80.7 --	0.00	10.40	7460 7460 --	-	4,357	3,103

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

									Project Completed		
Sr. No.	State City Sanctioned Date	Project Code	Project Name	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
217	Maharashtra Navi Mumbai 13-Feb-2008 --	27213372B508	822 DUs Implementation of Basic Services for Urban Poor Scheme (BSUP) at Thane, Maharashtra	34.43	15.65 15.65 --	3.92	-	822 822 --	-	822	-
218	Maharashtra Navi Mumbai 03-Feb-2009 --	27213372B1724	600 DUs BSUP project for Ulhasnagar, Mumbai (DPR-I), Maharashtra	Project Cancelled on dated 20-Jan-14	-- 4.02 --	-	4.02	-- -- --	-	-	-
219	Maharashtra Navi Mumbai 12-Jul-2011 --	27213372B3988	Construction of 1280 DUs at Belivali, Kulgaon Badlapur, Thane district, Maharashtra (MMR)	Project Cancelled on dated 21-Jan-16	-- -- --	-	-	-- -- --	-	-	-
220	Maharashtra Navi Mumbai 04-Dec-2009 --	27213372B2232	1195 DUs Implementation of Integrated Housing Projects at Kalyan Dombivli Municipal Corporation Area, Dist. Thane, Maharashtra Ph-III	Project Cancelled on dated 20-May-14	-- 7.89 --	-	7.89	-- -- --	-	-	-
221	Maharashtra Navi Mumbai 29-Dec-2008 --	27213372B1538	Construction of 1634 DUs BSUP Scheme for Kulgaon Badlapur, Distt. Thane, Maharashtra	77.33	35.15 35.15 --	17.57	-	1634 904 --	730	-	904
222	Maharashtra Navi Mumbai 12-Jul-2011 --	27213372B4008	Construction of 1728 DUs at Kharval, Kulgaon Badlapur, Thane district, Maharashtra (MMR)	Project Cancelled on dated 21-Jan-16	-- -- --	-	-	-- -- --	-	-	-
223	Maharashtra Navi Mumbai 04-Dec-2009 --	27213372B2233	Implementation of Integrated Housing Projects at Kalyan Dombivli Municipal Corporation Area, District Thane, Maharashtra, Phase-IV	124.03	47.62 47.62 --	17.72	-	1756 -- 1756	-	-	-
224	Maharashtra Navi Mumbai 30-Jan-2009 --	27213372B1685	2376 New DUs at Kalyan Dombivli Municipal Cor, Are, Distt Thane, Maharashtra	104.25	47.39 47.39 16.81	17.48	-	1841 273 1568	-	108	165
225	Maharashtra Navi Mumbai 14-Dec-2006 --	27213372B502	4179 DUs Proposal for LIG Houses for EWS/ LIG Housing Scheme under BSUP, Mumbai, MHADA (Maharashtra)	163.15	71.23 71.23 --	0.00	-	4179 4179 --	-	3,823	356
226	Maharashtra Navi Mumbai 28-Nov-2006 --	27213372B5128	Revised Integrated Rehabilitation Project for Urban Poor Staying in Slums on public purpose land ecologically dangerous location of nalla banks on 155.62 kms in Thane.	166.72	83.36 96.96 --	10.64	13.60	3973 2701 1272	-	2,701	-
227	Maharashtra Navi Mumbai 06-Jan-2010 --	27213372B2289	Additional fund for the additional cost of construction due to change in BUA for the approved 9426 DU at Thane Municipal Corporation. Thane	Project Cancelled on dated 28-Feb-12	-- -- --	-	-	-- -- --	-	-	-
228	Maharashtra Navi Mumbai 14-Dec-2006 --	27213372B500	Construction of 6832 Transit Shelters at Mumbai under JnNURM, Maharashtra	245.54	114.2 114.2 --	0.00	-	6832 6832 --	-	6,552	280
229	Maharashtra Navi Mumbai 11-Nov-2009 --	27213372B2148	Construction of 4136 DUs in Jantanagar & Kashi Church slums in Mira Bhayandar, Greater Mumbai, Maharashtra	158.91	64.97 51.98 23.4	11.70	-	2351 1146 1205	-	-	1,146
230	Maharashtra Navi Mumbai 06-Dec-2007 --	27213372B506	Implementation of Integrated Housing project at Kalyan Dombivli Municipal Corp area, District Thane, Mumbai, Maharashtra	191.08	87.17 87.17 9.87	8.92	-	4591 2644 1947	-	1,367	1,277
231	Maharashtra Navi Mumbai 14-Dec-2006 --	27213372B504	Proposal for LIG Houses for Textile Mill Workers and Transit Shelter for tenants of old dilapidated building at Mumbai . MHADA (Maharashtra)	737.78	247.46 247.46 --	-	-	12000 10165 1835	-	9,158	1,007
232	Maharashtra Navi Mumbai 28-Nov-2006 --	27213372B495	13600 DUs Integrated Rehabilitation Project for the Urban Staying in Slum of Municipal lands in new Mumbai, Maharashtra	Project Cancelled on dated 12-Sep-11	-- 34.86 --	-	34.86	-- -- --	-	-	-
233	Maharashtra Navi Mumbai 17-Jun-2011 --	27213372B3849	896 DUs Integrated Delivery in Prakash Nagar and Swami Nagar, Ambarnath (MMR), Thane district, Maharashtra	Project Cancelled on dated 20-May-14	-- 5.66 --	-	5.66	-- -- --	-	-	-
234	Maharashtra Navi Mumbai 06-Mar-2012 --	27213372B4755	1142 DUs (DPR-IV) Implementation of BSUP at Daighar and Kausa, Thane, Maharashtra	98.22	49.11 12.28 --	-	-	1142 528 614	-	528	-
235	Maharashtra Navi Mumbai 06-Mar-2012 --	27213372B4754	1160 DUs (DPR-III) Redevelopment of slum at Naupada under BSUP, Thane, Maharashtra	52.07	26.04 20.83 8.49	0.00	-	612 612 --	-	285	327
236	Maharashtra Navi Mumbai 20-Mar-2012 --	27213372B4672	792 DUs Integrated Delivery of BSUP in Rajiv Gandhi & Balkrishna Nagar, Ulhasanagar, (DPR-II) Maharashtra	Project Cancelled on dated 20-Jan-14	-- -- --	-	-	-- -- --	-	-	-
	Sub-total of Navi Mumbai for 12 project(s)			2,153.50	889.35 900.34 58.58	87.96	66.02	41733 30806 10197	730	25,344	5,462

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

Sr. No.	State City Sanctioned Date	Project Code	Project Name	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
237	Maharashtra Pune 28-Nov-2006 --	27253875B507	448 DUs for the Urban Poor staying in slums on public purpose lands in Pimpri Chinchwad (Udhyognagar Slum), Maharashtra.	Project Cancelled on dated 20-May-14	-- 6.85 --	-	6.85	-- -- --	-	-	-
238	Maharashtra Pune 14-Dec-2006 --	27253875JB6708	Revised proposal of Night Shelter Dormitories project for the Urban in Pune under BSUP, Maharashtra	5.39	2.63 2.54 --	1.88	-	Infra NA NA	-	-	-
239	Maharashtra Pune 28-Nov-2006 --	27253875JB6709	Revised Street Vendors Rehabilitation Project for the Urban in Pune Under BSUP, Maharashtra	2.52	1.17 3.14 --	-	1.97	Infra NA NA	-	-	-
240	Maharashtra Pune 21-Feb-2009 --	27253875B1794	672 Dwelling Units BSUP project at Pimpri Chinchwad (Pune), Maharashtra	23.65	10.75 12.9 --	1.07	2.15	560 560 --	-	-	560
241	Maharashtra Pune 28-Nov-2006 --	27253875JB6690	Revised in Integrated Rehabilitation Project for Urban Poor staying in slums on public purpose lands in Pimpri Chinchwad (Milindnagar Slum).	13.75	6.23 14.37 --	0.00	8.15	560 560 --	-	336	224
242	Maharashtra Pune 28-Sep-2006 --	27253875B503	1840 DUs BSUP project at Pimpri Chinchwad (Project-III), Pune, Maharashtra	13.79	6.57 16.78 --	-	10.21	720 720 --	-	560	160
243	Maharashtra Pune 28-Nov-2006 --	27253875JB6751	Revised in Integrated Rehabilitation Project for the Urban Poor staying in slums on public purpose lands in Pimpri Chinchwad (Ajantanagar Slum) under BSUP.	19.23	8.64 12.14 --	-	3.50	784 784 --	-	672	112
244	Maharashtra Pune 28-Nov-2006 --	27253875JB6691	Revised in Integrated Rehabilitation Project for the Urban Poor staying in slums on public purpose lands in Pimpri Chinchwad (Vetalnagar Slum).	25.11	11.36 16.38 --	0.31	5.02	1008 1008 --	-	672	336
245	Maharashtra Pune 28-Nov-2006 --	27253875JB6749	Revised in Integrated Rehabilitation Project for the Urban Poor staying in slums on public purpose lands in Pimpri Chinchwad (Vithalnagar Slum).	36.25	16.3 16.43 --	-	0.13	1456 1456 --	-	1,232	224
246	Maharashtra Pune 28-Nov-2006 --	27253875B5308	Curtailed Integrated Rehabilitation Project for the Urban Poor staying in slums in ecologically dangerous locations in the Pune (Warje Slum).	32.92	15.31 15.31 --	-	-	1344 1344 --	-	1,278.00	66.00
247	Maharashtra Pune 28-Sep-2006 --	27253875B499	4960 DUs Integrated Rehabilitation Project for the urban poor living in dangerous locations in Pimpri chinchwad (Project-I), Pune, Maharashtra	24.51	11.67 33.92 --	-	22.25	1280 1280 --	-	1,040	240
248	Maharashtra Pune 28-Sep-2006 --	27253875B501	4960 DUs Integrated Rehabilitation Project for the urban poor living in dangerous locations in Pimpri chinchwad (Project -II), Pune, Maharashtra	36.77	17.51 45.23 --	0.00	27.72	1920 1540 380	-	1,280	260
249	Maharashtra Pune 28-Aug-2006 --	27253875B5348	Revised 2408 DUs Integrated Rehabilitation Project at Hadaspur in PMC area, Pune, Maharashtra	39.83	19.92 24.81 --	-	4.90	2408 2408 --	-	1,433.00	975.00
250	Maharashtra Pune 05-Feb-2009 --	27253875B1694	Insitu Slum Rehabilitation in the City of Pune at Yerwada, Parvati, Mundhwa, Ghorpadi & Kothrud Slum, Pune, Maharashtra	140.82	64.01 64.01 --	4.80	-	4000 3651 329	20	3,528	123
251	Maharashtra Pune 06-Oct-2007 --	27253875JB6753	Revised in Integrated Rehabilitation Project for Urban Poor Generation of Affordable Housing Stock for the urban Poor and EWS in Pimpri Chinchwad.	228.08	114.04 112.43 --	0.00	-	6720 5934 702	84	4,326	1,608
252	Maharashtra Pune 24-Feb-2009 --	27253875B1859	5040 DUs in Pimpri Chinchwad Sector-12 at Bhosari, Pune on the basis of PPP, Maharashtra	Project Cancelled on dated 12-Sep-11	-- -- --	-	-	-- -- --	-	-	-
253	Maharashtra Pune 28-Sep-2006 --	27253875B496	1680 DUs at Lohagaon for the urban poor staying at slums falling under road widening, hill top/ slopes and canal sides in Pune Maharashtra	Project Cancelled on dated 12-Sep-11	-- 4.1 --	-	4.10	-- -- --	-	-	-
254	Maharashtra Pune 28-Sep-2006 --	27253875B498	4480 DUs at Hingne- Kothrud for the urban poor staying at slums falling under road widening, hill top/ slopes and canal sides in Pune Maharashtra	Project Cancelled on dated 12-Sep-11	-- 10.91 --	-	10.91	-- -- --	-	-	-
255	Maharashtra Pune 28-Nov-2006 --	27253875B514	1792 DUs for the Urban Poor staying in Slums in ecologically dangerous locations in Pune (Kondhwa Slum), Maharashtra	Project Cancelled on dated 12-Sep-11	-- 5.15 --	-	5.15	-- -- --	-	-	-
Sub-total of Pune for 14 project(s)				642.61	306.1 417.4 --	8.07	113.00	22760 21245 1411	104	16,357	4,888
Total of Maharashtra for 53 project(s) including 4 project(s) which are completed				4,169.60	2008.07 2209.93 126.89	208.41	309.97	97147 82155 11816	3,176	66,994	15,161

BSUP : State wise Report for latest Progress at Project & City Level

Sr. No.	State City Sanctioned Date	Project Code	Project Name	Financial Progress (Rs in Crores)				Physical Progress (Nos)				Project Completed
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied	
					Sanctioned Released Adjusted			Sanctioned Completed In-progress				
256	Manipur Imphal 11-Feb-2009 --	14062753B1732	1250 DUs BSUP Project for Imphal, Manipur	51.23	43.91 43.91 --	0	-	1250 1250 --	-	1,250	-	-
Total of Manipur for 1 project(s) including 1 project(s) which are completed				51.23	43.91 43.91 --	0.00	-	1250 1250 --	-	1,250	-	-
257	Meghalaya Shillong 03-Feb-2009 --	17064395B1725	168 Houses in 5 notified slums ie Mawah, Lower Mawprem, Demseiniong, Kynjat phutbol & Pynthorumkhrah, Shillong	6.08	4.74 12.44 --	-	7.70	48 48 --	-	48	-	-
258	Meghalaya Shillong 27-Dec-2007 --	17064395B573	300 Housing for EWS & Urban Poor including slum rehabilitation at Nongmynsong. Shillong (Ph-II), Meghalaya	16.68	12.31 12.31 --	2.69	-	300 48 252	-	48	-	-
259	Meghalaya Shillong 21-Aug-2007 --	17064395B571	300 Housing for EWS and Urban Poor including Slum rehabilitation at Nongmynsong, Shillong (Ph-I), Meghalaya	13.76	11.47 11.47 --	0.00	0.00	300 208 92	-	206	2	-
Total of Meghalaya for 3 project(s)				36.53	28.51 36.21 --	2.69	7.70	648 304 344	-	302	2	-
260	Mizoram Aizawl 28-Feb-2009 --	15030057B1880	320 Dwelling Units Durtlang BSUP Housing Project, Aizawl, Mizoram	26.24	23.57 23.57 --	-	-	320 315 5	-	-	315	-
261	Mizoram Aizawl 11-Feb-2009 --	15030057B1734	368 Dwelling Units, BSUP Scheme at Rangvamual, Aizawl, Mizoram	30.75	27.63 27.63 --	0.00	-	368 360 8	-	-	360	-
262	Mizoram Aizawl 07.03.08 & 13.11.07 28-Feb-2013	15030057B5368	Revised (Combined) project for Lawipu Housing project (408 DUs), Aizawl, Mizoram	34.03	28.53 28.53 --	-	-	408 403 5	-	-	403	-
Total of Mizoram for 3 project(s)				91.02	79.73 79.73 --	0.00	-	1096 1078 18	-	-	1,078	-
263	Nagaland Kohima 14-Dec-2006 --	13072513B4988	Revised project- Housing Development in relocation and in-situ up-gradation of slums at Kohima (3504 DUs), Nagaland	133.08	105.6 105.6 --	26.40	-	3504 3436 68	-	1,992	1,444	-
Total of Nagaland for 1 project(s)				133.08	105.6 105.6 --	26.40	-	3504 3436 68	-	1,992	1,444	-
264	Odisha Bhubaneswar 24-Feb-2009 --	21170733B1860	192 Dwelling Units, BSUP Scheme for the town of Bhubaneswar, Odisha	7.45	5.41 5.41 --	-	-	192 192 --	-	192	-	-
265	Odisha Bhubaneswar 20-Dec-2007 --	21170733B420	1135 DUs, BSUP Scheme for Bharatpur Vikash Nagar at Bhubaneswar, Odisha	29.60	21.5 24.06 --	8.69	2.56	939 890 49	-	890	-	-
266	Odisha Bhubaneswar 20-Dec-2007 --	21170733B419	753 DUs for Dumuduma (Raghunath Nagar, Suka Vihar, Satya Nagar, Sastri nagar, Barabari) at Bhubaneswar, Odisha	20.77	15.04 11.51 --	-	-	660 470 190	-	470	-	-
267	Odisha Bhubaneswar 26-Sep-2007 --	21170733B422	73 Dwelling Units for Nayapalli Sabar Sahi Slum at Bhubaneswar, Odisha	1.92	1.35 1.36 --	0.63	0.00	73 66 7	-	66	-	-
Sub-total of Bhubaneswar for 4 project(s)				59.74	43.3 42.33 --	9.32	2.56	1864 1618 246	-	1,618	-	-
268	Odisha Puri 26-Sep-2007 --	21183885B522	60 Dwelling Units for Mattitola and Mishranolia Sahi Slum at Puri, Odisha	1.37	0.99 1.01 --	0.77	0.02	47 33 14	-	33	-	-
269	Odisha Puri 13-Feb-2008 --	21183885B524	295 Dwelling Units for the town of Puri (Phase-II), Odisha	5.35	3.89 3.37 --	1.90	-	170 127 43	-	127	-	-
Sub-total of Puri for 2 project(s)				6.71	4.88 4.39 --	2.67	0.02	217 160 57	-	160	-	-
Total of Odisha for 6 project(s) including 1 project(s) which are completed				66.45	48.18 46.72 --	11.99	2.58	2081 1778 303	-	1,778	-	-
270	Puducherry Pondicherry 07-Mar-2008 --	34023821B492	Construction of 168 Multistories tenements at Kuruchikulam (Vazhakulam), Puducherry	6.60	4.25 4.25 --	-	-	168 168 --	-	168	-	-

BSUP : State wise Report for latest Progress at Project & City Level

Sr. No.	State City Sanctioned Date	Project Code	Project Name	Financial Progress (Rs in Crores)				Physical Progress (Nos)				Project Completed
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied	
					Sanctioned Released Adjusted			Sanctioned Completed In-progress				
271	Puducherry Pondicherry 15-Jul-2009 --	34023821B2068	Construction of 1660 Houses with Infrastructure facilities for SC Beneficiaries of Puducherry.	14.52	8.03 12.72 --	-	4.69	262 262 --	-	262	-	
272	Puducherry Pondicherry 06-Oct-2007 --	34023821B490	1136 DUs with infrastructure at Lambert Saravanan Nagar, Reddiyar Palayam, Oulgret Municipality, Puducherry	29.63	22.12 21.04 --	0.00	-	896 816 80	-	432	384	
Total of Puducherry for 3 project(s)				50.74	34.41 38.02 --	0.00	4.69	1326 1246 80	-	862	384	
273	Punjab Amritsar 26-Sep-2007 --	03020172B353	320 DUs for Slum Development 3 Slums at Rasoolpur, Amritsar City, Punjab	2.32	1.15 2.88 0.72	-	1.73	128 128 --	-	91	37	
274	Punjab Amritsar 28-Mar-2012 --	03020172B4971	Slum Relocation Project for 1328 Dwelling Units under BSUP at Amritsar, Punjab	38.46	19.23 23.28 16.01	11.96	4.05	880 880 --	-	-	880	
Sub-total of Amritsar for 2 project(s)				40.78	20.38 26.16 16.73	11.96	5.78	1008 1008 --	-	91	917	
275	Punjab Ludhiana 26-Sep-2007 --	03092778B409	4832 DUs for Slum Development (Bhagat Singh nagar, Rajiv Gandhi), Ludhiana City, Punjab	50.09	25.01 33.27 --	-	8.26	3632 3442 190	-	1,672	1,770	
276	Punjab Ludhiana 28-Mar-2012 --	03092778B4972	Slum Relocation Project for 896 Dwelling Units at Ludhiana, Punjab	Project Cancelled on dated 20-Feb-14	-- 4.78 --	-	4.78	-- -- --	-	-	-	
Sub-total of Ludhiana for 1 project(s)				50.09	25.01 38.05 --	-	13.04	3632 3442 190	-	1,672	1,770	
Total of Punjab for 3 project(s)				90.87	45.39 64.21 16.73	11.96	18.82	4640 4450 190	-	1,763	2,687	
277	Rajasthan Ajmer 21-Mar-2007 --	08210060B351	1082 Dwelling Units for Basic Services to Urban Poor in Ajmer Puskar, Rajasthan	64.45	17.15 42.28 --	-	25.14	1082 1082 --	-	715	367	
Sub-total of Ajmer for 1 project(s)				64.45	17.15 42.28 --	-	25.14	1082 1082 --	-	715	367	
278	Rajasthan Jaipur 29-Sep-2010 --	08121891B2988	2892 Dwelling Units on Relocation of 14 Slums under JDA for Jaipur, Rajasthan	87.50	42.48 42.48 8.5	-	-	2892 2892 --	-	47	2,845	
279	Rajasthan Jaipur 23-Sep-2010 --	08121891B3008	Construction of 2922 DUs for Relocation of 17 Slums under JDA in Jaipur, Rajasthan	94.00	45.63 45.63 --	-	-	2922 2922 --	-	571	2,351	
280	Rajasthan Jaipur 21-Mar-2007 --	08121891B3608	12000 Dwelling Units for Sanjay Nagar Batta Basti, Jaipur, Rajasthan.	Project Cancelled on dated 12-Sep-11	-- 9.75 --	-	9.75	-- -- --	-	-	-	
Sub-total of Jaipur for 2 project(s)				181.50	88.11 97.86 8.5	-	9.75	5814 5814 --	-	618	5,196	
Total of Rajasthan for 3 project(s) including 2 project(s) which are completed				245.95	105.25 140.14 8.5	-	34.89	6896 6896 --	-	1,333	5,563	
281	Sikkim Gangtok 28-Jan-2009 --	11041513B1619	Integrated Housing & Slum development for Notified Slum area Rangpo Gangtok-I	25.17	21.78 21.78 --	7.08	-	202 169 33	-	58	111	
282	Sikkim Gangtok 07-Nov-2007 --	11041513B493	Integrated Housing and Slum Development of old Slaughter House Area, Gangtok (Phase I), Sikkim	3.25	2.79 2.79 --	0.70	-	52 52 --	-	52	-	
283	Sikkim Gangtok 30-Jan-2009 --	11041513B1690	Integrated Development of Housing & Slum development of old slaughter House Area Gangtok, Phase-II, Sikkim	5.16	4.49 4.49 --	1.27	-	Infra NA NA	-	-	-	
Total of Sikkim for 3 project(s)				33.58	29.06 29.06 --	9.05	-	254 221 33	-	110	111	
284	Tamilnadu Chennai 03-Feb-2009 --	33020988B1721	189 Dwelling Units for Anakaputhur Kancheepuram, Chennai, Tamilnadu	4.88	2.44 2.44 --	-	-	189 189 --	-	189	-	

BSUP : State wise Report for latest Progress at Project & City Level

Sr. No.	State City Sanctioned Date	Project Code	Project Name	Financial Progress (Rs in Crores)				Physical Progress (Nos)				Project Completed
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied	
					Sanctioned Released Adjusted			Sanctioned Completed In-progress				
285	Tamilnadu Chennai 03-Feb-2009 --	33020988B1722	191 DUs BSUP Project for Poonamallee. Thiruvallur. Tamil Nadu	3.74	1.87 1.87 --	-	0.00	191 191 --	-	191	-	-
286	Tamilnadu Chennai 03-Feb-2009 --	33020988B1720	276 DUs for Pammal Municipality. Lancheepuram. Chennai, Tamilnadu	6.56	3.05 3.05 --	-	-	276 276 --	-	276	-	-
287	Tamilnadu Chennai 03-Feb-2009 --	33020988B1723	440 Dwelling Units for Slums in Thiruverkadu. Thiruvallur. Tamil Nadu	7.10	3.55 3.55 --	-	-	440 440 --	-	440	-	-
288	Tamilnadu Chennai 27-Feb-2007 --	33020988B427	827 Houses & Infrastructure facilitise for Alandur Municipality, Chennai, Tamilnadu	10.19	5.09 5.09 --	-	-	827 566 261	-	748	-	-
289	Tamilnadu Chennai 28-Nov-2007 --	33020988B443	Construction of 10452 tenements with infrastructure facilities (Ph-I) at Perumbakkam, Chennai, Tamilnadu	440.61	203.38 203.38 --	-	-	10452 9064 1388	-	9,064	-	-
290	Tamilnadu Chennai 29-Oct-2007 --	33020988B442	Construction of 1370 houses and Infrastructure facilities for Chennai corporation. Tamil Nadu.	127.44	50.71 50.71 --	-	-	1370 1158 212	-	1,158	-	-
291	Tamilnadu Chennai 02-Feb-2007 --	33020988B435	Construction of 197 New houses Mangadu Townpanchayat. (Kancheepuram) Tamilnadu	2.52	1.26 1.26 --	0.00	-	197 197 --	-	197	-	-
292	Tamilnadu Chennai 29-Dec-2008 --	33020988B1520	300 new houses & 98 up gradation and infrastructure facilities for PALLAVARAM (CMA). Kancheepuram. Tamilnadu	6.64	3.32 3.32 --	-	-	398 398 --	-	398	-	-
293	Tamilnadu Chennai 02-Feb-2007 --	33020988B5108	Revised project for Construction of 217 New houses Sembakkam Town Panchayat (Kancheepuram) Chennai T.N.	2.37	1.19 1.19 0.18	-	-	217 217 --	-	217	-	-
294	Tamilnadu Chennai 02-Feb-2007 --	33020988B439	Construction of 396 New houses Pallikaranai Town Panchayat (Kancheepuram) Chennai (Tamilnadu)	Project Cancelled on dated 08-Mar-13	-- 0.6 --	-	0.60	-- -- --	-	-	-	-
295	Tamilnadu Chennai 29-Dec-2008 --	33020988B1519	Construction of 398 houses with infrastructure facilities for Avadi Municipality, Tiruvallur, Tamilnadu	9.50	4.75 4.75 --	-	-	398 398 --	-	398	-	-
296	Tamilnadu Chennai 02-Feb-2007 --	33020988B437	Construction of 405 New houses Thiruneermalai Town Panchayat. TN (Kancheepuram) Chennai	3.45	1.73 1.72 --	-	-	405 405 --	-	405	-	-
297	Tamilnadu Chennai 29-Dec-2008 --	33020988B1536	690 DUs with infrastructure facilities for Tambaram Municipality (CMA), Kancheepuram, Tamilnadu	15.06	7.53 7.53 --	-	-	690 690 --	-	690	-	-
298	Tamilnadu Chennai 02-Feb-2007 --	33020988B5109	Revised project for Construction of 500 New houses Kundrathur Town Panchayat, Tamil Nadu, (Chennai)	4.78	2.39 2.39 0.6	0.00	-	500 500 --	-	500	-	-
299	Tamilnadu Chennai 09-Jan-2008 --	33020988B444	Construction of 9476 tenements at Perumbakkam (Phase-II), at Chennai, Tamilnadu	374.24	159.73 159.73 --	-	-	9476 9476 --	-	9,476	-	-
300	Tamilnadu Chennai 02-Feb-2007 --	33020988B441	Construction of 9936 slum tenements with Infrastructure facilitise at Ezhil Nagar, Chennai, Tamilnadu	257.54	96.26 96.26 --	-	-	9936 9936 --	-	9,936	-	-
301	Tamilnadu Chennai 27-Feb-2007 --	33020988B429	433 Houses and Infrastructure facilitise for Madhavaram Municipality, Chennai Metropolitan Area, Tamil Nadu	5.43	2.42 2.42 --	-	-	433 433 --	-	433	-	-
302	Tamilnadu Chennai 02-Feb-2007 --	33020988B440	182 Housing with Infrastructure for Minjur Town Panchayat, Chennai Metropolitan Area, Tamil Nadu.	2.43	1.22 1.22 --	-	-	182 182 --	-	182	-	-
303	Tamilnadu Chennai 28-Jan-2009 --	33020988B1626	Provision of Infrastructure facilities for 186 Slums (Ph-II) in Chennai Corporation, Tamilnadu	72.63	34.55 34.55 --	0.00	-	Infra NA NA	-	-	-	-
304	Tamilnadu Chennai 02-Feb-2007 --	33020988B432	Provision of Infrastructure facilitise for Thiruvottiyur Municipality, Chennai, Tamilnadu	1.70	0.85 0.85 --	0.00	-	Infra NA NA	-	-	-	-
305	Tamilnadu Chennai 27-Feb-2007 --	33020988B433	Provision of Infrastructure facilitise for kathivakkam Municipality, Chennai Metropolitan Area Tamil nadu	0.93	0.47 0.46 --	-	-	Infra NA NA	-	-	-	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

											Project Completed	
Sr. No.	State City Sanctioned Date	Project Code	Project Name	Financial Progress (Rs in Crores)				Physical Progress (Nos)				
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied	
					Sanctioned Released Adjusted			Sanctioned Completed In-progress				
306	Tamilnadu Chennai 27-Feb-2007 --	33020988B431	414 Houses (295 New & 119 Upgradation) with Infrastructure for Ambattur Municipality, Chennai Metropolitan Area, Tamil Nadu.	4.75	2.38 2.38 --	-	-	414 414 --	-	414	-	
307	Tamilnadu Chennai 13-Mar-2012 --	33020988B4671	Construction of 500 houses and providing infrastructure facilities for Avadi Municipality (Phase-II), Tamilnadu	15.79	7.89 7.89 --	0.00	-	500 500 --	-	500	-	
	Sub-total of Chennai for 23 project(s)			1,380.27	598.02 598.61 0.78	0.00	0.60	37491 35630 1861	-	35,812	-	
308	Tamilnadu Coimbatore 29-Dec-2008 --	33121103B1531	Construction of 39 Houses for Saravanampatty Town Panchayat. Coimbatore. Tamilnadu	0.92	0.46 0.46 --	-	0.00	39 39 --	-	39	-	
309	Tamilnadu Coimbatore 29-Dec-2008 --	33121103B1526	Construction of 129 New houses for Periyanaickenpalayam Town Panchayat. Coimbatore. Tamil Nadu	2.77	1.38 1.38 --	-	-	129 129 --	-	129	-	
310	Tamilnadu Coimbatore 29-Dec-2008 --	33121103B1529	Construction of 129 houses for Veerapandi (NO-4) Town Panchayat. Coimbatore. Tamilnadu	2.74	1.37 1.37 --	-	-	129 129 --	-	129	-	
311	Tamilnadu Coimbatore 29-Dec-2008 --	33121103B1530	Construction of 131 new houses for Vellalore Town Panchayat, Coimbatore, Tamilnadu	2.92	1.46 1.46 --	-	-	131 131 --	-	131	-	
312	Tamilnadu Coimbatore 29-Dec-2008 --	33121103B1523	Construction of 135 New houses for Idigarai Town panchayat, Coimbatore, Tamil Nadu	3.10	1.55 1.55 --	-	-	135 135 --	-	135	-	
313	Tamilnadu Coimbatore 02-Feb-2007 --	33121103B451	Construction of 1608 Houses with Infra at Ammankulam in Coimbatore City, Tamilnadu	41.03	15.56 15.56 --	-	-	1608 1608 --	-	1,608	-	
314	Tamilnadu Coimbatore 05-Jan-2009 --	33121103B1542	Construction of 179 DUs with infrastructure in Goundampalayan. Municipality. Coimbatore, Tamilnadu	3.95	1.96 1.96 --	-	-	179 179 --	-	179	-	
315	Tamilnadu Coimbatore 02-Feb-2007 --	33121103B450	Construction of 2232 Slum tenments at Ukkadam Sewrage farm at Coimbatore City, Tamilnadu	55.36	20.69 20.69 --	-	-	2232 2232 --	-	2,232	-	
316	Tamilnadu Coimbatore 29-Dec-2008 --	33121103B1522	Construction of 300 houses and providing infrastructure facilities for Kurichi. Coimbatore. Tamilnadu	6.75	3.36 3.36 --	-	0.00	300 300 --	-	300	-	
317	Tamilnadu Coimbatore 29-Dec-2008 --	33121103B1521	Construction of 303 New Houses for Kuniamuthur Municipality. Coimbatore. Tamilnadu	6.37	3.17 3.17 --	-	-	303 303 --	-	303	-	
318	Tamilnadu Coimbatore 29-Dec-2008 --	33121103B1527	Construction of 36 houses with Infrastructure for Vedapatti Town Panchayat, Coimbatore, Tamilnadu	0.91	0.46 0.46 --	0.01	-	36 36 --	-	36	-	
319	Tamilnadu Coimbatore 29-Dec-2008 --	33121103B1524	Construction of 41 New houses for Kannampalayam Town Panchayat. Coimbatore. Tamilnadu	0.95	0.48 0.48 --	-	0.00	41 41 --	-	41	-	
320	Tamilnadu Coimbatore 29-Dec-2008 --	33121103B1528	Construction of 57 New houses for Veerkeralam Town Panchayat. Coimbatore. Tamilnadu	1.38	0.69 0.69 --	-	-	57 57 --	-	57	-	
321	Tamilnadu Coimbatore 29-Dec-2008 --	33121103B1525	Construction of 88 New houses with Infra for Madukkarai Town Panchayat, Coimbatore, Tamilnadu	2.09	1.04 1.04 --	-	-	88 88 --	-	88	-	
322	Tamilnadu Coimbatore 29-Oct-2007 --	33121103B457	Construction of 9600 Tenements and infrastructure facilities (Phase-III) at Ukkadam, Coimbatore., Tamilnadu	135.68	63.69 63.69 0.03	-	0.00	7048 7048 --	-	5,072	1,976	
323	Tamilnadu Coimbatore 21-Mar-2007 --	33121103B454	Construction of 10973 houses and Infrastructure facilities (Phase-II) for Coimbatore, Tamil Nadu	199.94	96.59 96.59 --	-	-	10973 8213 1027	1,733	8,213	-	
324	Tamilnadu Coimbatore 27-Feb-2007 --	33121103B452	2907 DUs with Infrastructure at Coimbatore (Phase-I) for 18 Slums, Tamil Nadu	58.82	28.66 28.66 --	-	-	2907 2907 --	-	2,907	-	
	Sub-total of Coimbatore for 17 project(s)			525.67	242.56 242.56 0.03	0.01	0.00	26335 23575 1027	1,733	21,599	1,976	

BSUP : State wise Report for latest Progress at Project & City Level

Sr. No.	State City Sanctioned Date	Project Code	Project Name	Financial Progress (Rs in Crores)				Physical Progress (Nos)				Project Completed
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied	
					Sanctioned Released Adjusted			Sanctioned Completed In-progress				
325	Tamilnadu Madurai 02-Feb-2007 --	33242809B412	Construction 1566 Houses with Infrastructure facilities at Rajakkur Periyar Nagar in Madurai, Tamilnadu	39.77	14.17 14.17 --	-	-	1566 1566 --	-	1,566	-	-
326	Tamilnadu Madurai 29-Dec-2008 --	33242809B1532	Construction of 227 new houses for thirupparankundram Municipality. Madurai. Tamilnadu	4.69	2.33 2.33 --	-	-	227 227 --	-	227	-	-
327	Tamilnadu Madurai 29-Dec-2008 --	33242809B1533	236 houses and providing infrastructure facilities for Avaniapuram Municipality, Madurai, Tamilnadu	4.94	2.46 2.46 --	-	-	236 236 --	-	236	-	-
328	Tamilnadu Madurai 29-Dec-2008 --	33242809B1534	Construction of 413 New houses for Tirumangalam Municipality. Madurai. Tamilnadu	7.99	3.99 3.99 --	0.00	0.00	413 413 --	-	413	-	-
329	Tamilnadu Madurai 29-Dec-2008 --	33242809B1535	Construction of 485 new houses with infrastructure for Anaiyur Municipality, Madurai. Tamilnadu	10.38	5.18 5.18 --	-	0.00	485 485 --	-	485	-	-
330	Tamilnadu Madurai 02-Feb-2007 --	33242809B413	Construction of 2515 Houses with Infrastructure Package-I for 21 Slums at Madurai Ph-I, Tamilnadu	26.86	13.42 13.42 --	-	-	2515 2515 --	-	2,515	-	-
331	Tamilnadu Madurai 27-Feb-2007 --	33242809B415	9563 houses and Infrastructure facilities (Ph-II) for Madurai Corporation, Tamil Nadu	103.58	50.92 50.92 --	-	-	9563 6088 --	3,475	6,088	-	-
332	Tamilnadu Madurai 24-Dec-2008 --	33242809B1499	80 houses and infrastructure for Paravai Town Panchayat, Madurai, Tamilnadu	1.60	0.79 0.79 --	-	-	80 80 --	-	80	-	-
333	Tamilnadu Madurai 24-Dec-2008 --	33242809B1500	78 houses and providing infrastructure facilities for Sholavandan Town Panchayat, Madurai, Tamilnadu	1.72	0.8 0.8 --	0.00	-	78 78 --	-	78	-	-
334	Tamilnadu Madurai 24-Dec-2008 --	33242809B1498	43 houses and providing infrastructure facilities for Vilangudi Town Panchayat, Madurai, Tamilnadu	0.95	0.46 0.46 --	-	-	43 43 --	-	43	-	-
335	Tamilnadu Madurai 29-Oct-2007 --	33242809B417	Construction of 10688 houses and infrastructure facilities (Ph-III) for Madurai, Tamilnadu	176.75	87.13 87.13 --	-	-	10688 7515 --	3,173	7,515	-	-
Sub-total of Madurai for 11 project(s)				379.21	181.64 181.64 --	0.00	0.00	25894 19246 --	6,648	19,246	-	-
Total of Tamilnadu for 51 project(s) including 13 project(s) which are completed				2,285.16	1022.22 1022.82 0.81	0.01	0.60	89720 78451 2888	8,381	76,657	1,976	-
336	Telangana Hyderabad 30-Mar-2006 --	28051819B5088	Revised- 23239 DUs with infrastructure in GHMC area and Ranga Reddy Districts. Phase I by GHMC, Hyderabad under the 49000 DUs BSUP Project.	315.47	107.97 116.2 --	14.52	8.22	21594 21522 72	-	19,020	2,502	-
337	Telangana Hyderabad 30-Mar-2006 --	28051819B5089	Revised- 25761 DUs with infrastructure in GHMC area and Ranga Reddy Districts. Phase II by GHMC, Hyderabad under the 49000 DUs BSUP Project.	414.62	128.81 128.81 --	-	-	25761 25761 --	-	24,236	1,525	-
338	Telangana Hyderabad 13-Feb-2008 --	28051819B4088	Revised- 4550 DUs with infrastructure facilities in GHMC area and Ranga Reddy Districts, by GHMC, Hyderabad, Telangana	120.27	59.3 59.3 --	12.19	-	4550 4542 8	-	2,255	2,287	-
339	Telangana Hyderabad 30-Mar-2006 --	28051819B1356	Providing Infrastructure Development of Houses Constructed Under VAMBAY Intrenal Roads & Site Leveling Etc, Telangana	49.73	24.86 24.86 --	-	-	Infra NA NA	-	-	-	-
340	Telangana Hyderabad 29-Dec-2008 --	28051819JB6688	Revised project Phase-I for construction of 1976 DUs and provision of infrastructure facilities by GHMC, Telangana	65.38	31.37 31.37 5.37	5.37	-	1952 1584 368	-	537	1,047	-
341	Telangana Hyderabad 29-Dec-2008 --	28051819JB6689	Revised project Phase-III for 1942 DUs and provision of infrastructure facilities by in GHMC area, Ranga Reddy Districts, Telangana	46.76	22.44 25.84 --	0.00	3.39	1494 1184 310	-	220	964	-
342	Telangana Hyderabad 29-Dec-2008 --	28051819JB6748	Revised project Phase-II for construction of 1712 DUs with infrastructure facilities by GHMC, Telangana	53.64	26.49 31.45 --	9.31	4.96	1616 992 624	-	244	748	-
343	Telangana Hyderabad 29-Dec-2008 --	28051819JB6868	Revised project Phase-IV for the construction of 1576 DUs with Infrastructure facilities in GHMC area, Telangana	37.58	18.62 33.82 --	1.96	15.20	1184 1142 42	-	282	860	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

Sr. No.	State City Sanctioned Date	Project Code	Project Name	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
344	Telangana Hyderabad 30-Jan-2009 --	28051819JB6755	Revised project Phase-V for 2756 DUs with infrastructure facilities in GHMC area and Ranga Reddy Districts, Telangana	82.42	40.88 48.13 --	4.78	7.25	2740 2548 192	-	480	2,068
345	Telangana Hyderabad 30-Jan-2009 --	28051819JB6757	Revised project Phase-VI for construction of 2755 DUs with infrastructure in GHMC area and Ranga Reddy Districts, Telangana	84.49	41.93 47.97 --	16.20	6.05	2755 2739 16	-	269	2,470
346	Telangana Hyderabad 30-Jan-2009 --	28051819B1676	Revised project Phase-VII for 2800 Houses with infrastructure facilities in GHMC area & Ranga Reddy Districts Telangana	86.17	42.64 48.08 --	6.22	5.45	2800 2096 704	-	1,828	268
347	Telangana Hyderabad 24-Feb-2009 --	28051819JB6895	Revised project (Jawaharnagar & Gachi Bowli) Phase-VIII for construction of 2328 DUs in GHMC area by GHMC, Telangana	67.81	32.72 33.92 --	8.88	1.20	2048 1360 688	-	739	621
348	Telangana Hyderabad 24-Feb-2009 --	28051819JB6869	Revised project Phase-IX for 2352 DUs with infrastructure in GHMC area and Ranga Reddy Districts, Telangana	45.80	21.98 23.9 --	5.23	1.92	1384 762 622	-	112	650
349	Telangana Hyderabad 24-Feb-2009 --	28051819JB6758	Revised project Phase-X for construction of 2624 DUs with infrastructure in GHMC area by GHMC, Telangana	82.80	40.95 40.95 6.3	6.30	0.00	2512 1968 544	-	451	1,517
350	Telangana Hyderabad 30-Mar-2006 --	28051819B4888	Revised project for provision of infrastructure facilities in the slums of MCH divisions I to IV, by GHMC, Hyderabad, Telangana	22.65	11.32 11.32 --	-	0.00	Infra NA NA	-	-	-
351	Telangana Hyderabad 30-Mar-2006 --	28051819B4889	Revised project for provision of infrastructure facilities in the slums of MCH Divisions V to VIII, by GHMC, Hyderabad, Telangana	29.88	14.94 14.94 --	-	-	Infra NA NA	-	-	-
352	Telangana Hyderabad 30-Mar-2006 --	28051819B4890	Revised project for provision of infrastructure facilities in the slums of MCH divisions IX to XII, by GHMC, Hyderabad, Telangana	26.34	13.17 13.17 --	-	-	Infra NA NA	-	-	-
Sub-total of Hyderabad for 17 project(s)				1,631.81	680.39 734.03 11.67	90.97	53.64	72390 68200 4190	-	50,673	17,527
Total of Telangana for 17 project(s) including 5 project(s) which are completed				1,631.81	680.39 734.03 11.67	90.97	53.64	72390 68200 4190	-	50,673	17,527
353	Tripura Agartala 27-Apr-2007 --	16010039B335	256 Dwelling Units for Mouza Kunbanjan Slum Improvement Scheme at Agartala, Tripura	16.73	13.96 13.96 --	-	-	256 256 --	-	256	-
Total of Tripura for 1 project(s)				16.73	13.96 13.96 --	-	-	256 256 --	-	256	-
354	Uttar Pradesh Agra 14-Feb-2009 --	09150042JB6881	Revised in Sanctioned DPR- BSUP project at Agra (1172 DUs), Uttar Pradesh	54.42	25.2 25.2 0.43	0.00	-	1172 1172 --	-	1,172	-
355	Uttar Pradesh Agra 14-Feb-2009 --	09150042JB6878	Revised in Sanctioned DPR- BSUP project at Agra (1285 DUs), Uttar Pradesh	52.21	24.17 24.17 2.14	-	-	1285 1285 --	-	1,285	-
356	Uttar Pradesh Agra 21-Feb-2009 --	09150042JB6879	Revised in Sanctioned DPR- BSUP project at Agra (2151 DUs), Uttar Pradesh	32.38	14.99 14.99 2.91	0.00	-	2151 2151 --	-	2,151	-
357	Uttar Pradesh Agra 03-Feb-2009 --	09150042JB6877	Revised in Sanctioned DPR- BSUP project at Agra (1908 DUs), Uttar Pradesh	81.12	37.55 37.55 10.64	-	-	1908 1908 --	-	1,908	-
358	Uttar Pradesh Agra 03-Feb-2009 --	09150042JB6880	Revised in Sanctioned DPR- BSUP project at Agra (484 DUs), Uttar Pradesh	26.71	12.37 12.37 0.16	-	-	484 484 --	-	484	-
359	Uttar Pradesh Agra 21-Feb-2009 --	09150042JB6888	Revised in Sanctioned DPR- BSUP project at Agra (737 DUs), Uttar Pradesh	30.41	14.08 14.08 0.27	-	-	737 737 --	-	737	-
360	Uttar Pradesh Agra 30-Jul-2008 --	09150042B1299	1360 DUs BSUP Scheme for the city of Agra, (Phase-III), Uttar Pradesh	51.98	24.64 24.64 --	0.00	-	1360 610 750	-	-	610
361	Uttar Pradesh Agra 30-Jul-2008 --	09150042B1300	Construction of 3640 Dwelling Units at Naraich, Agra, Uttar Pradesh	127.27	59.47 59.47 --	9.87	-	3640 2592 1048	-	-	2,592

BSUP : State wise Report for latest Progress at Project & City Level

Sr. No.	State City Sanctioned Date	Project Code	Project Name	Financial Progress (Rs in Crores)				Physical Progress (Nos)				Project Completed
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied	
					Sanctioned Released Adjusted			Sanctioned Completed In-progress				
362	Uttar Pradesh Agra 13-Feb-2008 --	09150042B336	608 DUs for Integrated Development of Kanshi Ram Taj Nagari Phase-II, Agra, Uttar Pradesh	14.79	6.78 6.78 --	-	-	608 608 --	-	435	173	
363	Uttar Pradesh Agra 14-Mar-2008 --	09150042B337	632 DUs Integrated Development of Manniya Shri Kanshi Ram Jee Kalindi Vihar I & II, Agra, Uttar Pradesh	19.04	7.88 7.88 --	0.97	-	632 425 207	-	-	425	
Sub-total of Agra for 10 project(s)				490.33	227.12 227.12 16.56	10.84	-	13977 11972 2005	-	8,172	3,800	
364	Uttar Pradesh Allahabad 14-Feb-2009 --	09450101B1740	BSUP Scheme for the construction of 233 DUs in Naini, Allahabad, Uttar Pradesh.	7.39	3.42 3.42 0.85	-	-	233 233 --	-	70	163	
365	Uttar Pradesh Allahabad 14-Feb-2009 --	09450101JB6889	210 DUs Revised in Sanctioned DPR - BSUP Project at Allahabad, Uttar Pradesh	10.02	4.64 5.26 --	-	0.62	210 210 --	-	210	-	
366	Uttar Pradesh Allahabad 03-Feb-2009 --	09450101JB7049	Revised BSUP Project at Allahabad (345 DUs), Dist Lucknow, Uttar Pradesh	11.92	5.52 5.52 1.08	-	-	345 345 --	-	345	-	
367	Uttar Pradesh Allahabad 03-Feb-2009 --	09450101JB6890	Revised in Sanctioned DPR- BSUP Project at Allahabad City, Dist. Allahabad, UP.	13.85	6.41 8.14 --	-	1.73	438 438 --	-	438	-	
368	Uttar Pradesh Allahabad 29-Dec-2006 --	09450101JB7159	Revised in Sanctioned DPR - BSUP Project at Allahabad, (56 DUs) Uttar Pradesh	0.71	0.32 0.38 --	-	0.06	56 56 --	-	-	56	
Sub-total of Allahabad for 5 project(s)				43.88	20.31 22.71 1.94	-	2.40	1282 1282 --	-	1,063	219	
369	Uttar Pradesh Kanpur 21-Feb-2009 --	09342214JB6870	Revised in Implementation of BSUP Project at Kanpur (343 DUs), Uttar Pradesh	12.00	5.56 6.49 --	-	0.93	292 283 9	-	283	-	
370	Uttar Pradesh Kanpur 03-Feb-2009 --	09342214JB6872	Revised in Implementation of BSUP Project at Kanpur (284 DUs), Uttar Pradesh	13.58	6.29 9.13 --	-	2.84	284 284 --	-	284	-	
371	Uttar Pradesh Kanpur 03-Feb-2009 --	09342214JB6875	Revised in Implementation of BSUP Project at Kanpur (439 DUs), Uttar Pradesh	24.39	11.67 16.99 --	-	5.32	439 436 3	-	436	-	
372	Uttar Pradesh Kanpur 21-Feb-2009 --	09342214JB6871	Revised in Implementation of BSUP Project at Kanpur (554 DUs), Uttar Pradesh	23.27	10.78 13.61 --	-	2.83	554 480 74	-	480	-	
373	Uttar Pradesh Kanpur 26-Feb-2009 --	09342214JB6873	Revised in Implementation of BSUP Project at Kanpur (234 DUs), Uttar Pradesh	9.88	4.64 10.8 --	-	6.16	234 234 --	-	234	-	
374	Uttar Pradesh Kanpur 21-Feb-2009 --	09342214JB6874	Revised in Implementation of BSUP Project at Kanpur (499 DUs), Uttar Pradesh	19.01	8.8 13.22 --	-	4.42	499 483 16	-	483	-	
375	Uttar Pradesh Kanpur 26-Feb-2009 --	09342214JB6894	Revised in Implementation of BSUP Project at Kanpur (604 DUs), Uttar Pradesh	23.89	11.21 14.72 --	-	3.51	604 570 34	-	570	-	
376	Uttar Pradesh Kanpur 21-Feb-2009 --	09342214JB6876	Revised in Implementation of BSUP Project at Kanpur (683 DUs), Uttar Pradesh	23.86	11.05 13.2 --	-	2.15	683 663 20	-	663	-	
377	Uttar Pradesh Kanpur 24-Feb-2009 --	09342214JB6968	Revision in Sanctioned DPR – BSUP project at Kanpur - (854 DUs to 677 DUs) , Dist. Kanpur, UP	28.60	13.43 16.93 --	-	3.51	677 642 35	-	642	-	
378	Uttar Pradesh Kanpur 28-Feb-2009 --	09342214JB6949	Revision in Sanctioned DPR – BSUP project at Kanpur - (871 DUs to 504 DUs) , Dist. Kanpur, UP	21.10	9.9 12.86 --	-	2.95	504 497 7	-	497	-	
379	Uttar Pradesh Kanpur 21-Feb-2009 --	09342214JB6969	Revision in Sanctioned DPR – BSUP project at Kanpur - (887 DUs to 681 DUs) , Dist. Kanpur, UP	28.25	13.08 16.98 --	-	3.90	681 669 12	-	669	-	
380	Uttar Pradesh Kanpur 26-Sep-2007 --	09342214JB6760	Revised in Implementation of BSUP project at Kanpur (646 DUs) Phase II, Uttar Pradesh	12.39	5.63 6.8 --	-	1.17	646 646 --	-	646	-	

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

Sr. No.	State City Sanctioned Date	Project Code	Project Name	Financial Progress (Rs in Crores)				Physical Progress (Nos)				Project Completed
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied	
					Sanctioned Released Adjusted			Sanctioned Completed In-progress				
381	Uttar Pradesh Kanpur 26-Sep-2007 --	09342214JB6728	Revised in Implementation of BSUP project at Kanpur (32 DUs) Phase III, Uttar Pradesh	0.63	0.29 6.87 --	-	6.58	32 32 --	-	32	-	
382	Uttar Pradesh Kanpur 02-Feb-2007 --	09342214B534	544 DUs Integrated Rehabilitation Project for the Urban Poor Staying in Slums in Kanpur, Uttar Pradesh	Project Cancelled on dated 26-Sep-13	-- 1.01 --	-	1.01	-- -- --	-	-	-	
Sub-total of Kanpur for 13 project(s)				240.85	112.32 159.6 --	-	47.28	6129 5919 210	-	5,919	-	
383	Uttar Pradesh Lucknow 03-Feb-2009 --	09272776B1698	336 DUs for the town of Chak Malhauri, Lucknow, Uttar Pradesh	12.56	5.96 5.96 --	-	-	336 304 32	-	304	-	
384	Uttar Pradesh Lucknow 03-Feb-2009 --	09272776JB6948	Revision in Sanctioned DPR – BSUP project at Lucknow - (487 Dus to 364 Dus) , Dist. Lucknow, UP	19.86	9.19 9.24 --	-	0.05	364 364 --	-	364	-	
385	Uttar Pradesh Lucknow 03-Feb-2009 --	09272776JB6754	Revised in Implementation of BSUP project at Lucknow (593 DUs), Uttar Pradesh	27.95	12.94 12.94 0.45	-	-	593 593 --	-	593	-	
386	Uttar Pradesh Lucknow 29-Dec-2006 --	09272776JB6110	1488 DUs Revised BSUP Project at Lucknow, Uttar Pradesh	26.96	13.48 13.48 --	-	-	1488 1488 --	-	1,428	60	
387	Uttar Pradesh Lucknow 05-Aug-2010 --	09272776B3028	Additional Infrastructure component in BSUP Scheme of Lucknow, Uttar Pradesh.	11.67	5.4 5.4 --	-	-	Infra NA NA	-	-	-	
388	Uttar Pradesh Lucknow 03-Feb-2009 --	09272776JB7048	Revised in Sanctioned DPR- BSUP project for 181 DUs at Lucknow City, Uttar Pradesh	10.11	4.68 4.68 0.21	-	-	181 181 --	-	181	-	
389	Uttar Pradesh Lucknow 13-Sep-2007 --	09272776JB6730	Revised in Implementation of BSUP Scheme at Lucknow (2432 DUs) Distt. Lucknow, Uttar Pradesh	48.53	22.47 61.64 --	-	39.17	2432 2432 --	-	2,382	50	
390	Uttar Pradesh Lucknow 03-Feb-2009 --	09272776B1699	BSUP Scheme under Relocation 1408 DUs at Nai Basti, Lucknow, Uttar Pradesh	Project Cancelled on dated 26-Sep-13	-- 5.87 --	-	5.87	-- -- --	-	-	-	
391	Uttar Pradesh Lucknow 03-Feb-2009 --	09272776B1700	Under Relocation. 176 DUs at UMRAO HATA, NISHATGANJ. Lucknow, Uttar Pradesh	5.95	2.82 2.82 --	-	-	176 152 24	-	128	24	
Sub-total of Lucknow for 8 project(s)				163.59	76.94 122.04 0.66	-	45.10	5570 5514 56	-	5,380	134	
392	Uttar Pradesh Mathura 21-Feb-2009 --	09143011JB6975	Revised project at Radheshyam Colony, (1580 DUs) Dist Mathura, Uttar Pradesh	69.05	51.15 51.15 2.21	14.52	-	1580 1542 38	-	1,542	-	
393	Uttar Pradesh Mathura 28-Feb-2009 --	09143011JB6971	Revision in Sanctioned DPR – BSUP project at Bhainsbhora, (530 dus to 157 dus) Dist Mathura, UP	6.94	5.14 8.66 --	-	3.52	157 157 --	-	157	-	
394	Uttar Pradesh Mathura 28-Feb-2009 --	09143011JB6974	Revision in Sanctioned DPR – BSUP project at Navneet Nagar, (534 dus to 274 dus) Dist Mathura, UP	12.14	8.99 13.14 --	-	4.15	274 274 --	-	274	-	
395	Uttar Pradesh Mathura 03-Feb-2009 --	09143011JB6972	Revision in Sanctioned DPR – BSUP project at Gopal Nagar, (560 dus to 265 dus) Dist Mathura, UP	14.28	10.58 17.61 --	-	7.03	265 265 --	-	265	-	
396	Uttar Pradesh Mathura 03-Feb-2009 --	09143011JB6973	Revision in Sanctioned DPR – BSUP project at Laxmi Nagar, (608 dus to 482 dus) Dist Mathura, UP	28.41	21.04 21.04 0.14	5.04	-	482 482 --	-	482	-	
397	Uttar Pradesh Mathura 16-Dec-2008 --	09143011B1484	108 DUs BSUP Scheme at Jaishnghpura, Mathura, Uttar Pradesh	5.01	3.71 3.71 0.93	0.93	-	108 108 --	-	-	108	
398	Uttar Pradesh Mathura 29-Dec-2006 --	09143011JB6970	Revised DPR – BSUP project at Govindpur, (156 DUs) Dist Mathura, Uttar Pradesh	2.97	2.16 3.33 --	-	1.17	156 96 60	-	96	-	
Sub-total of Mathura for 7 project(s)				138.80	102.77 118.65 3.27	20.49	15.87	3022 2924 98	-	2,816	108	

BSUP : State wise Report for latest Progress at Project & City Level

										Project Completed	
Sr. No.	State City Sanctioned Date	Project Code	Project Name	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
399	Uttar Pradesh Meerut 24-Feb-2009 --	09073035B1855	500 DUs BSUP Scheme at Achronda and Kanshi, Meerut, Uttar Pradesh	22.18	8.94 8.94 --	-	-	500 500 --	-	500	-
400	Uttar Pradesh Meerut 03-Feb-2009 --	09073035B1697	629 DUs BSUP Scheme for the City of Meerut, Uttar Pradesh	30.98	14.82 14.82 --	-	-	629 589 40	-	589	-
401	Uttar Pradesh Meerut 24-Feb-2009 --	09073035B1856	632 Dus BSUP Scheme for Abdullapur & Karimnagar, Meerut, Uttar Pradesh	27.32	11.01 11.01 --	-	-	632 632 --	-	632	-
402	Uttar Pradesh Meerut 03-Feb-2009 --	09073035B1715	677 DUs BSUP Project at Meerut, Uttar Pradesh.	31.66	14.91 14.91 --	-	0.00	677 677 --	-	677	-
403	Uttar Pradesh Meerut 24-Feb-2009 --	09073035B1857	Implementation of 852 DUs (681 new & 171 Upgrade) BSUP Scheme at Meerut. Uttar Pradesh.	30.45	14.36 14.36 --	-	0.00	852 840 12	-	840	-
404	Uttar Pradesh Meerut 03-Feb-2009 --	09073035B1714	694 DUs BSUP project for Meerut City, Uttar Pradesh.	28.84	13.8 13.8 --	-	-	694 694 --	-	694	-
405	Uttar Pradesh Meerut 03-Feb-2009 --	09073035B1696	723 DUs BSUP Scheme for Meerut City, Uttar Pradesh	37.70	18.04 18.04 --	-	-	723 723 --	-	723	-
406	Uttar Pradesh Meerut 03-Feb-2009 --	09073035B1716	731 DUs BSUP Project at Meerut, Uttar Pradesh	34.71	15.98 15.98 --	-	0.00	731 722 9	-	722	-
407	Uttar Pradesh Meerut 03-Feb-2009 --	09073035B1695	Project for construction of 768 DUs with infrastructure facilities at Meerut, Distt. Meerut, Uttar Pradesh	33.08	15.83 15.83 --	-	-	768 760 8	-	760	-
408	Uttar Pradesh Meerut 30-Jul-2008 --	09073035B1301	1008 Dwelling Units at Lohiya Nagar (Relocation), Meerut, Uttar Pradesh	23.56	10.81 10.81 --	-	-	1008 1008 --	-	909	99
409	Uttar Pradesh Meerut 07-Mar-2008 --	09073035B428	BSUP scheme for the Meerut City Ph-II (744 DUs), Uttar Pradesh	18.25	8.37 8.37 --	-	-	744 712 32	-	712	-
410	Uttar Pradesh Meerut 03-Feb-2009 --	09073035B1702	BSUP Scheme for construction of insitu 655 DUs for the City of Meerut, Uttar Pradesh	29.01	13.88 13.88 --	0.00	0.00	655 650 5	-	650	-
411	Uttar Pradesh Meerut 29-Dec-2006 --	09073035B426	Integrated Upgradation and Housing Project for 5 slums Meerut, Uttar Pradesh	32.84	14.93 14.93 --	-	-	2000 2000 --	-	2,000	-
412	Uttar Pradesh Meerut 30-May-2011 --	09073035JB7069	Revised in Sanctioned DPR- BSUP Project at Kidwai Nagar, (160 DUs) Meerut, Uttar Pradesh	7.39	3.14 3.14 1.94	-	-	160 160 --	-	160	-
	Sub-total of Meerut for 14 project(s)			387.97	178.83 178.83 1.94	0.00	0.00	10773 10667 106	-	10,568	99
413	Uttar Pradesh Varanasi 26-Feb-2009 --	09675005JB6731	Revised in Implementation of BSUP project at Varanasi (677 DUs), Uttar Pradesh	26.88	12.44 12.44 2.41	4.74	-	677 677 --	-	677	-
414	Uttar Pradesh Varanasi 03-Feb-2009 --	09675005JB6729	Revised in Implementation of BSUP project at Varanasi (1167 DUs), Uttar Pradesh	41.20	19.07 19.7 --	7.28	0.63	1167 1083 84	-	1,083	-
415	Uttar Pradesh Varanasi 03-Feb-2009 --	09675005JB6733	Revised in Implementation of BSUP project at Varanasi (558 DUs), Uttar Pradesh	18.42	8.53 8.61 --	2.70	0.09	558 472 86	-	472	-
416	Uttar Pradesh Varanasi 03-Feb-2009 --	09675005JB6759	Revised in Implementation of BSUP project at Varanasi (575 DUs), Uttar Pradesh	23.18	10.73 10.73 2.79	4.77	-	575 575 --	-	575	-
417	Uttar Pradesh Varanasi 26-Feb-2009 --	09675005JB6734	Revised in Implementation of BSUP project at Varanasi (638 DUs), Uttar Pradesh	22.91	10.61 10.61 3.14	5.01	-	638 559 79	-	559	-
418	Uttar Pradesh Varanasi 03-Feb-2009 --	09675005JB6732	Revised in Implementation of BSUP project at Varanasi (612 DUs), Uttar Pradesh	20.74	9.6 10.62 --	2.56	1.02	612 564 48	-	564	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

Sr. No.	State City Sanctioned Date	Project Code	Project Name	Financial Progress (Rs in Crores)				Physical Progress (Nos)				Project Completed
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied	
					Sanctioned Released Adjusted			Sanctioned Completed In-progress				
419	Uttar Pradesh Varanasi 10-Dec-2008 --	09675005JB6891	Revised in BSUP Scheme for Jaiprakash Nagar slum in the city of Varanasi. Distt. Varanasi. UP	4.05	1.88 1.88 0.1	0.55	-	135 135 --	-	135	-	-
420	Uttar Pradesh Varanasi 10-Dec-2008 --	09675005JB6892	Revised in BSUP Scheme for Maheshpur Slum in the City of Varanasi. Distt. Varanasi. UP	4.04	1.87 1.87 0.25	0.65	-	115 115 --	-	115	-	-
421	Uttar Pradesh Varanasi 10-Dec-2008 --	09675005JB6893	Revised in BSUP Scheme for Rupanpur slum in the City of Varanasi. Distt. Varanasi. UP	7.33	3.39 3.39 0.46	1.19	-	225 225 --	-	225	-	-
422	Uttar Pradesh Varanasi 27-Feb-2008 --	09675005JB7068	Revised BSUP Project at Newada NAT BASTI (144 DUs), Varanasi, Uttar Pradesh	3.49	1.62 1.62 0.32	0.64	-	144 144 --	-	144	-	-
	Sub-total of Varanasi for 10 project(s)			172.24	79.74 81.48 9.46	30.09	1.73	4846 4549 297	-	4,549	-	-
	Total of Uttar Pradesh for 67 project(s) including 5 project(s) which are completed			1,637.66	798.04 910.43 33.83	61.42	112.39	45599 42827 2772	-	38,467	4,360	-
423	Uttarakhand Dehradun 30-Jan-2009 --	05051187B1687	28 Dwelling Units for Shanti kuth Ashram (Main Basti) Dehradun, Uttarakhand	1.37	1.1 1.1 --	0.49	-	28 26 --	2	26	-	-
424	Uttarakhand Dehradun 30-Jan-2009 --	05051187B1686	34 Dwelling Units for Rotary Kussthrog Ashram, Dehradun, Uttarakhand	1.63	1.16 1.16 0.58	0.70	-	34 28 --	6	28	-	-
425	Uttarakhand Dehradun 30-Jan-2009 --	05051187B1688	27 Dwelling Units for Ram Mandir Kuth Ashram (Malin Basti) Dehradun, Uttarakhand	1.64	1.12 1.12 --	0.29	-	27 27 --	-	27	-	-
426	Uttarakhand Dehradun 20-Dec-2007 --	05051187B5328	80 Dwelling Units (Revised) for Khala Basti, Dehradun, Uttarakhand	Project Cancelled on dated 20-May-14	-- 0.73 --	-	0.73	-- -- --	-	-	-	-
427	Uttarakhand Dehradun 20-Dec-2007 --	05051187B465	148 Dwelling Units at Kaath Bangla Slum (Malin Basti), Dehradun, Uttarakhand	6.23	4.85 3.88 2.67	-	-	148 -- 148	-	-	-	-
428	Uttarakhand Dehradun 30-Jan-2009 --	05051187B5329	160 Dwelling Units (Revised) at Chaksha Nagar, Dehradun, Uttarakhand	Project Cancelled on dated 20-May-14	-- 1.64 --	-	1.64	-- -- --	-	-	-	-
429	Uttarakhand Dehradun 08-Feb-2010 --	05051187B2271	240 Dwelling Units Slum Upgradation of Niranjapur, Barhmpuri, Phase-I Dehradun, Uttarakhand	2.60	2.04 2.19 --	2.04	0.15	56 56 --	-	-	56	-
430	Uttarakhand Dehradun 27-Jan-2010 --	05051187B2288	224 Dwelling Units for Ram Nagar Slum (Main Basti), Dehradun., Uttarakhand	3.31	2.44 4.27 --	0.91	1.83	64 64 --	-	-	64	-
431	Uttarakhand Dehradun 05-Mar-2010 --	05051187B2468	421 Dwelling Units for Slum upgradation of Niranjapur, Barhmpuri, Phase-II. Dehradun, Uttarakhand	Project Cancelled on dated 20-May-14	-- 3.26 --	-	3.26	-- -- --	-	-	-	-
	Sub-total of Dehradun for 6 project(s)			16.79	12.71 19.34 3.25	4.44	7.61	357 201 148	8	81	120	-
432	Uttarakhand Haridwar 13-Feb-2008 --	05131726B513	Construction of 96 DUs for Pandewala, Haridwar for the State of Uttarakhand, under BSUP	3.62	2.9 2.9 --	0.79	-	96 96 --	-	-	96	-
	Sub-total of Haridwar for 1 project(s)			3.62	2.9 2.9 --	0.79	-	96 96 --	-	-	96	-
433	Uttarakhand Nainital 27-Feb-2008 --	05113264B603	200 DUs Detailed Project Report (DPR) for Durgapur, Nainital, Uttarakhand	9.30	7.43 7.43 --	3.71	-	200 180 20	-	120	60	-
434	Uttarakhand Nainital 22-Feb-2010 --	05113264B2469	Construction of 141 DUs and Infrastructure works for slum Dwellers at Naryan Nagar, Nainital, Uttarakhand	Project Cancelled on dated 23-Mar-12	-- 1.74 --	-	1.74	-- -- --	-	-	-	-
	Sub-total of Nainital for 1 project(s)			9.30	7.43 9.17 --	3.71	1.74	200 180 20	-	120	60	-
	Total of Uttarakhand for 8 project(s)			29.71	23.03 31.41 3.25	8.95	9.35	653 477 168	8	201	276	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

Sr. No.	State City Sanctioned Date	Project Code	Project Name	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
435	West Bengal Asansol 15-Jan-2009 --	19090262B1546	400 DUs for the town of Durgapur Phase-II, Distt. Bardhaman, Asansol Urban Region, West Bengal	11.55	5.77 5.77 --	-	-	400 400 --	-	400	-
436	West Bengal Asansol 29-Dec-2006 --	19090262B5174	1024 Dwelling Units for the town of Kulti Asansol, West Bengal.	11.99	5.63 8.22 0.97	-	2.58	702 273 429	-	273	-
437	West Bengal Asansol 21-Mar-2007 --	19090262B583	1057 DUs for the town of Jamuria Municipality (Phase-I), Asansol, West Bengal	11.46	5.21 5.21 1.12	1.56	-	673 390 283	-	390	-
438	West Bengal Asansol 21-Mar-2007 --	19090262B582	977 DUs for the town of Raniganj Municipality (Phase-I), Asansol, West Bengal	10.24	4.65 4.37 --	-	-	520 511 9	-	511	-
439	West Bengal Asansol 24-Jan-2008 --	19090262B381	1169 Dwelling Units for the town of Jamuria (Phase-II) under JnNURM, West Bengal	13.08	6.54 5.23 1.76	-	-	550 217 269	64	217	-
440	West Bengal Asansol 05-Feb-2008 --	19090262B394	1306 DUs for the town of Raniganj (Phase-II) under Asansol region, West Bengal.	17.97	8.98 7.78 --	-	-	754 552 198	4	552	-
441	West Bengal Asansol 29-Dec-2006 --	19090262B357	1371 DUs Low Cost Housing for Urban Poor in Asansol under BSUP of JnNURM, West Bengal	10.70	5.09 8.05 --	1.20	2.95	434 396 38	-	396	-
442	West Bengal Asansol 25-Feb-2011 --	19090262B3429	912 Relocation DUs for the Town of Durgapur (Phase-IV), Burdwan, West Bengal.	35.78	17.89 17.89 --	-	-	912 504 408	-	504	-
443	West Bengal Asansol 13-Feb-2009 --	19090262B1738	1616 DUs BSUP Scheme for the town of Durgapur, Bardhaman, West Bengal	Project Cancelled on dated 28-Feb-12	-- 5.58 --	-	5.58	-- -- --	-	-	-
444	West Bengal Asansol 27-Feb-2008 --	19090262B611	1937 Dwelling Units for the town of Kulti Phase-II, West Bengal	24.80	12.4 12.43 --	-	0.03	966 375 591	-	375	-
445	West Bengal Asansol 13-Feb-2009 --	19090262B1736	2232 Dwelling Units for the town of Asansol Phase-II, Bardhaman, West Bengal.	58.16	29.08 29.08 7.27	10.27	-	2232 1903 329	-	1,903	-
446	West Bengal Asansol 28-Nov-2006 --	19090262B355	Rehabilitation of Slums in Asansol, Asansol Urban Area (through ADDA), (Phase-I) West Bengal	88.95	44.46 44.46 --	-	-	4000 4000 --	-	4,000	-
447	West Bengal Asansol 28-Nov-2006 --	19090262B356	Rehabilitation of Slums in Durgapur Phase-I, Asansol Urban Area (through ADDA), West Bengal	106.02	53.01 53.01 --	0.90	0.00	4000 3899 101	-	3,899	-
448	West Bengal Asansol 13-Feb-2009 --	19090262B1737	4626 Dwelling Units for the town of Asansol Phase-III, Bardhaman, West Bengal	130.86	65.43 65.43 --	-	-	4626 4626 --	-	4,626	-
	Sub-total of Asansol for 13 project(s)			531.56	264.17 272.52 11.12	13.93	11.15	20769 18046 2655	68	18,046	-
449	West Bengal Kolkata 27-Feb-2007 --	19712527B576	Rehabilitation of 2 Slums in Konnagar Municipality (Phase-I), Kolkata, West Bengal.	2.28	1.04 1.04 --	-	-	128 128 --	-	128	-
450	West Bengal Kolkata 02-Feb-2007 --	19712527B558	Rishra Housing project in Rishra Municipal Area Ph-I (1-Slum), West Bengal	1.94	0.97 1.09 --	-	0.12	120 120 --	-	120	-
451	West Bengal Kolkata 21-Mar-2007 --	19712527B578	136 DUs for Bally Housing Project in Bally Municipality (Ph-I), Kolkata, West Bengal	2.65	1.2 1.2 --	-	0.00	136 136 --	-	136	-
452	West Bengal Kolkata 29-Dec-2008 --	19172527B1540	78 Dwelling Units for Baruipur (Relocation), KMA, Kolkata, West Bengal	2.66	1.33 1.33 0.27	-	-	78 78 --	-	78	-
453	West Bengal Kolkata 27-Feb-2007 --	19712527B581	Rehabilitation of 1 slums in Bidhannagar Municipality Ph-I (210 DUs), Kolkata, West Bengal	3.02	1.37 1.33 --	-	-	162 162 --	-	162	-
454	West Bengal Kolkata 09-Jan-2008 --	19712527B354	202 DUs for the town of Baranagar (Phase-I) in Kolkata Metropolitan Area, West Bengal	3.92	1.96 2.16 --	0.01	0.19	202 202 --	-	202	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

Sr. No.	State City Sanctioned Date	Project Code	Project Name	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
455	West Bengal Kolkata 21-Mar-2007 --	19712527B598	190 DUs BSUP Scheme for the town of Budge Budge Phase-I, West Bengal	4.32	1.96 1.96 0.49	0.28	-	190 190 --	-	190	-
456	West Bengal Kolkata 29-Dec-2006 --	19712527B559	288 DUs Relocation slums in Chandannagar Municipal Corp (Ph-II) Kolkata, West Bengal	Project Cancelled on dated 28-Feb-12	-- 0.65 --	-	0.65	-- -- --	-	-	-
457	West Bengal Kolkata 24-Jan-2008 --	19712527B379	220 DUs for Slum dwellers at KMC Ward No. 94, Jhorobasti Golf Green Kolkata, West Bengal	Project Cancelled on dated 28-Feb-12	-- 0.71 --	-	0.71	-- -- --	-	-	-
458	West Bengal Kolkata 27-Dec-2007 --	19712527B346	256 DUs Integrated Housing Project for Slum Dwellers of Kamarhati (Phase-II), West Bengal	Project Cancelled on dated 20-May-14	-- 0.94 --	-	0.94	-- -- --	-	-	-
459	West Bengal Kolkata 14-Dec-2006 --	19712527B551	416 DUs Rehabilitation of slums in Chetla Housing Project at Kolkata, West Bengal	1.27	0.59 1.91 --	-	1.32	64 64 --	-	64	-
460	West Bengal Kolkata 07-Nov-2007 --	19712527B344	BSUP Scheme for the town of Baruipur Phae-I (543 DUs), Kolkata region KMDA, West Bengal	10.08	4.85 4.85 --	-	-	543 543 --	-	543	-
461	West Bengal Kolkata 27-Feb-2007 --	19712527B572	631 DUs Rehabilitation of 5 slums in Baidyabati Municipality (Phase-I) Kolkata, West Bengal	9.50	4.32 4.32 0.83	1.56	-	586 586 --	-	586	-
462	West Bengal Kolkata 17-Feb-2011 --	19712527B3412	240 DUs for the Town of Kanchrapara (Phase-2), North 24 Paraganas, West Bengal	10.77	5.38 5.38 --	-	-	240 240 --	-	240	-
463	West Bengal Kolkata 21-Mar-2007 --	19712527JB6896	Revised project for the town of Serampore Municipality (Ph-I) Kolkata, West Bengal.	6.44	2.51 2.51 --	1.50	0.00	320 -- 320	-	-	-
464	West Bengal Kolkata 02-Feb-2007 --	19712527JB6710	Revised in BSUP Scheme for the town of South Dum Dum (Phase-I), West Bengal	1.61	0.47 1.26 --	-	0.79	55 55 --	-	55	-
465	West Bengal Kolkata 05-Feb-2009 --	19712527B1692	428 DUs for the town of Konnagar Phase-II, (Kolkata MA), West Bengal	10.73	5.36 4.73 --	-	-	364 364 --	-	364	-
466	West Bengal Kolkata 27-Feb-2008 --	19712527B385	550 Dwelling Units for the town of Pujali (Phase-II) under Kolkata Region, West Bengal	11.31	5.65 4.88 --	0.56	-	478 432 46	-	432	-
467	West Bengal Kolkata 26-Feb-2009 --	19712527B1870	500 DUs for the town of Bidhannagar Phase-II, North 24 Paragans. West Bengal	2.28	1.14 1.7 --	-	0.56	84 52 32	-	52	-
468	West Bengal Kolkata 27-Dec-2007 --	19712527B345	562 DUs for the town of Bansberia Phase-II, Kolkata Region KMDA, West Bengal	13.78	6.89 6.37 --	0.83	-	562 521 41	-	521	-
469	West Bengal Kolkata 27-Feb-2007 --	19712527B574	882 DUs Rehabilitation of 1 Slum in Champdany Municipality (Phase-I), Kolkata, West Bengal	13.61	6.19 6.36 --	0.13	0.17	858 858 --	-	858	-
470	West Bengal Kolkata 02-Feb-2007 --	19712527B547	868 DUs Rehabilitation of 3 Slums in Barasat Municipality Area Phase-I, Kolkata, West Bengal	14.38	6.54 6.54 --	-	-	868 868 --	-	868	-
471	West Bengal Kolkata 02-Feb-2007 --	19712527B543	740 DUs Rehabilitation of 16 Slums in Barrackpore Municipality Area Phase-I, Kolkata, West Bengal	10.29	4.68 4.94 --	0	0.26	526 526 --	-	526	-
472	West Bengal Kolkata 26-Sep-2007 --	19712527B602	748 DUs for the town of Dum Dum, Kolkata Region KMDA, West Bengal	7.99	2.75 3.46 --	-	0.71	297 297 --	-	297	-
473	West Bengal Kolkata 27-Feb-2007 --	19712527B557	Housing for Urban Poor within Kolkata Municipal Corporation (KEIP), (1184 DUs) Kolkata, West Bengal	17.22	7.3 7.3 1.38	-	-	1184 1184 --	-	1,184	-
474	West Bengal Kolkata 29-Dec-2006 --	19712527B5168	BSUP Scheme for the town of Khardah, (1246 DUs), West Bengal	10.90	4.62 6.55 1.83	-	1.93	720 720 --	-	720	-
475	West Bengal Kolkata 29-Dec-2006 --	19712527B546	721 DUs Rehabilitation of 6 slums in North Dum Dum (Phase-I), Kolkata, West Bengal	16.68	8.34 8.34 --	-	-	721 721 --	-	721	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

Sr. No.	State City Sanctioned Date	Project Code	Project Name	Financial Progress (Rs in Crores)				Physical Progress (Nos)				Project Completed
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied	
					Sanctioned Released Adjusted			Sanctioned Completed In-progress				
476	West Bengal Kolkata 13-Feb-2009 --	19172527B1739	562 DUs BSUP Scheme for Titagarh Phase-I, 24 Pargana (North), Kolkata, West Bengal	16.74	8.37 8.37 --	-	-	562 562 --	-	562	-	-
477	West Bengal Kolkata 21-Mar-2007 --	19172527B5173	1103 DUs BSUP Scheme for the town of Pujali, Phase-I, West Bengal .	15.57	7.72 8.46 1.62	2.59	0.74	1006 1002 4	-	1,002	-	-
478	West Bengal Kolkata 29-Dec-2006 --	19712527B552	899 DUs Rehabilitation of 13 Slums in Kalyani, (Phase-I), Kolkata, West Bengal	17.81	8.9 8.9 --	-	-	899 899 --	-	899	-	-
479	West Bengal Kolkata 29-Dec-2006 --	19712527B560	Rehabilitation of 6 slums in the town of Bhatpara Phase-I, North 24 Paraganas, West bengal	17.91	8.96 8.96 --	-	-	797 797 --	-	797	-	-
480	West Bengal Kolkata 29-Dec-2006 --	19712527B541	787 DUs Integrated Development of Rehabilitation of 10 slums in Kanchrapa (Phase-I) Kolkata, West Bengal	18.03	9.01 9.01 --	0.00	-	787 787 --	-	787	-	-
481	West Bengal Kolkata 02-Feb-2007 --	19712527B544	Rehabilitation of 9 slums in Rajarhat Gopalpur Municipality Phase-I, Kolkata, West Bengal	18.85	8.57 8.57 --	-	-	973 960 13	-	960	-	-
482	West Bengal Kolkata 28-Nov-2006 --	19712527B548	958 DUs Improvement of Slum in Gayeshpur through KMDA, Kolkata, West Bengal	20.03	10.01 10.01 --	2.77	-	958 958 --	-	958	-	-
483	West Bengal Kolkata 24-Jan-2008 --	19712527B380	858 DUs for the town of Hooghly Chinsurah (Ph-II) under Kolkata Region, West Bengal	21.30	10.65 10.65 --	-	-	858 838 20	-	838	-	-
484	West Bengal Kolkata 29-Dec-2006 --	19712527B561	Rehabilitation of 25 slums in Uttarpara Kotrung Municipality (Phase-I) Kolkata, West Bengal	21.67	10.84 10.84 --	0.73	-	1286 1228 58	-	1,228	-	-
485	West Bengal Kolkata 29-Dec-2006 --	19172527B5169	1253 Dwelling Units for the town of Madhyamgram Municipality Phase-I, Kolkata, West Bengal.	24.54	11.86 11.86 1.84	0.00	-	1253 1253 --	-	1,253	-	-
486	West Bengal Kolkata 29-Dec-2006 --	19712527B562	1412 DUs Rehabilitation of 6 slums in Kalyani (Phase-II), Kolkata, West Bengal	26.82	13.41 13.41 --	-	-	1412 1412 --	-	1,412	-	-
487	West Bengal Kolkata 17-Feb-2011 --	19172527B3414	500 DUs for the town of Halisahar (Phase-2), North 24 Paraganas, West Bengal.	26.82	13.41 13.41 --	-	-	500 500 --	-	500	-	-
488	West Bengal Kolkata 13-Sep-2007 --	19712527B400	1526 DUs for 29 slums in 3 clusters in the towns of North Barrackpore, Kolkata region KMDA, West Bengal	28.01	13.32 13.32 3.33	-	-	1526 1487 39	-	1,487	-	-
489	West Bengal Kolkata 21-Mar-2007 --	19712527B600	1341 DUs BSUP Scheme Scheme for the town of Bansberia Phase-1, Kolkata, West Bengal	28.07	12.7 12.7 --	1.65	-	1341 1334 7	-	1,334	-	-
490	West Bengal Kolkata 27-Dec-2007 --	19712527B347	BSUP Scheme (1160 Dwelling Units) for the town of Ultadanga, West Bengal	Project Cancelled on dated 28-Feb-12	-- 3.53 --	-	3.53	-- -- --	-	-	-	-
491	West Bengal Kolkata 21-Mar-2007 --	19712527B585	2021 Dwelling Units for the town of Hooghly Chinsurah Phase-I, Kolkata, West Bengal	29.65	13.44 13.44 --	-	-	2021 1996 25	-	1,996	-	-
492	West Bengal Kolkata 14-Mar-2008 --	19712527B376	Revised- 1177 DUs in the town of Chandernagore Phase-III, Distt. Hooghly, West Bengal.	30.41	15.2 15.2 --	-	-	1177 1177 --	-	1,177	-	-
493	West Bengal Kolkata 02-Feb-2007 --	19172527B5171	1738 DUs for the town of Kamarhati Municipality Phase-I, Kolkata, West Bengal.	18.99	9.47 12.75 2.56	-	3.28	1019 1019 --	-	1,019	-	-
494	West Bengal Kolkata 26-Feb-2009 --	19172527B1869	1108 DUs for the town of Bally Ph-2, Kolkata Metropolitan Area, Howrah West Bengal	14.52	7.26 8.11 --	-	0.85	496 496 --	-	496	-	-
495	West Bengal Kolkata 05-Feb-2009 --	19172527B1691	1120 DUs BSUP Scheme for the town of Garulia (Kolkata MA), West Bengal	32.76	16.38 16.38 --	-	-	1120 975 145	-	975	-	-
496	West Bengal Kolkata 21-Jan-2009 --	19172527B1614	1130 DUs for the town of Budge Budge Ph-II, Distt. 24 Parganas (South), Kolkata Metropolitan Area, West Bengal	14.42	4.78 4.78 0.69	-	-	330 330 --	-	330	-	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

Sr. No.	State City Sanctioned Date	Project Code	Project Name	Financial Progress (Rs in Crores)				Physical Progress (Nos)				Project Completed
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied	
					Sanctioned Released Adjusted			Sanctioned Completed In-progress				
497	West Bengal Kolkata 09-Jan-2008 --	19712527B375	1330 DUs for the town of Khardah (Phase-II), Kolkata, West Bengal	33.55	16.78 16.78 --	-	-	1330 1330 --	-	1,330	-	
498	West Bengal Kolkata 05-Feb-2008 --	19712527B397	1434 DUs for the town of Barrackpore (Phase-II) under Kolkata region, West Bengal	19.52	9.76 8.76 --	-	-	799 799 --	-	799.00	-	
499	West Bengal Kolkata 14-Mar-2008 --	19712527B377	1206 DUs for the town of Panihati (Phase-II) under Kolkata region, West Bengal	35.51	17.75 17.75 4.44	-	-	1206 974 232	-	974	-	
500	West Bengal Kolkata 29-Dec-2006 --	19712527B550	Revised project for 1905 DUs in the town of Chandernagore Ph-I, Distt. Hooghly, West Bengal	39.13	19.56 19.56 --	-	-	1905 1905 --	-	1,905	-	
501	West Bengal Kolkata 09-Jan-2008 --	19712527B350	1435 DUs for the town of Madhyamgram Phase-II in Kolkata Metropolitan Area, West Bengal	39.73	19.87 19.87 --	1.23	-	1435 1435 --	-	1,435	-	
502	West Bengal Kolkata 05-Feb-2008 --	19712527B399	1643 Dwelling Units for the town of Rishra (Phase-II) under kolkata region, West Bengal	41.29	20.65 20.65 --	-	-	1643 1643 --	-	1,643	-	
503	West Bengal Kolkata 29-Dec-2006 --	19712527B563	2848 DUs for Nonadanga Housing Project (KMDA) Kolkata Metropolitan Development Authority, West Bengal	41.72	20.86 20.86 --	-	-	2848 2848 --	-	2,656	192	
504	West Bengal Kolkata 27-Feb-2007 --	19712527B570	Integrated Development of slums in Uluberia Municipality Area (Ph-I) (7-slums), Kolakata, West Bengal.	42.18	19.17 19.17 --	0.01	-	2120 2120 --	-	2,120	-	
505	West Bengal Kolkata 25-Feb-2011 --	19172527B3428	899 DUs in 17 slums for Titagarh Municipal Area Phase-II, Kolkata, West Bengal	43.81	21.9 21.9 10.95	0.55	-	899 899 --	-	899	-	
506	West Bengal Kolkata 07-Mar-2008 --	19712527B388	1788 DUs for the town of Rajpur Sonarpur (Phase-II) under Kolkata Region, West Bengal	34.87	15.55 16.68 --	-	1.13	1250 1230 20	-	1,230	-	
507	West Bengal Kolkata 27-Feb-2007 --	19172527B5388	Revised BSUP Scheme for the Town of Panihati Phase-I (1700 DUs), KMDA, West Bengal	37.55	15.88 15.88 3.97	-	-	1700 1666 34	-	1,666	-	
508	West Bengal Kolkata 27-Feb-2008 --	19712527B386	2002 DUs for the town of Serampore (Phase-II) under Kolkata region, West Bengal	51.24	24.33 24.33 --	0.00	-	2002 2002 --	-	2,002	-	
509	West Bengal Kolkata 02-Feb-2007 --	19712527B566	Rehabilitation of 15 slums in Rajpur Sonarpur (Phase-1), Kolkata, West Bengal	45.09	20.86 22.23 --	-	1.37	2017 1995 22	-	1,995	-	
510	West Bengal Kolkata 17-Feb-2011 --	19172527B3410	1197 DUs for the Town of Konnagar (Phase-3), Hooghly, West Bengal	16.97	8.49 8.49 2.32	-	-	412 412 --	-	412	-	
511	West Bengal Kolkata 09-Jan-2008 --	19712527B348	2325 DUs for the town of Naihati in Kolkata Metropolitan Area, West Bengal	26.29	13.15 13.14 --	-	-	1163 1160 3	-	1,160	-	
512	West Bengal Kolkata 07-Mar-2008 --	19712527B391	2100 DUs for the town of Uluberia (Phase-II) under Kolkata region, West Bengal	35.97	17.99 20.13 --	7.94	2.15	1407 1407 --	-	1,407	-	
513	West Bengal Kolkata 28-Nov-2006 --	19712527B549	Slum Development Programe in Barrackpore, under BSUP through KMDA, West bengal	24.35	10.09 13.54 --	-	3.45	1052 1052 --	-	1,052	-	
514	West Bengal Kolkata 29-Dec-2008 --	19172527JB6711	Revised in Sanctioned DPR - BSUP Scheme for Baruipur (Ph-II). KMA. Kolkata. West Bengal	38.71	19.36 20.94 --	-	1.58	1419 1419 --	-	1,419	-	
515	West Bengal Kolkata 09-Jan-2008 --	19712527B349	Project for Anandnagar (ward 59) Jalpara (ward 58) Garden Reach I (ward 138) under BSUP in Kolkata, West Bengal	7.15	3.25 6.35 --	0.00	3.10	320 220 100	-	100	120	
516	West Bengal Kolkata 07-Mar-2008 --	19712527B390	2167 Dwelling Units for the town of Maheshtala (Phase-II), Kolkata, West Bengal	56.00	28 28 7	10.40	-	2167 2019 148	-	2,019	-	
517	West Bengal Kolkata 26-Sep-2007 --	19172527JB6109	Curtailment in project for the town of Halisahar Ph-I, 24 Paraganas (North), West Bengal.	27.99	13.99 13.99 --	-	-	2253 2253 --	-	2,253	-	

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

									Project Completed		
Sr. No.	State City Sanctioned Date	Project Code	Project Name	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
518	West Bengal Kolkata 16-Dec-2008 --	19172527B1485	2180 DUs for the town of Rajarhat Gopalpur (Phase-II), KMA, Kolkata, West Bengal	57.28	28.64 28.64 --	-	-	2180 2152 28	-	2,152	-
519	West Bengal Kolkata 16-Dec-2008 --	19172527B1486	1974 DUs for the town of North Dum Dum (Phase-II), KMA, Kolkata, West Bengal	58.13	29.06 29.06 --	-	-	1974 1974 --	-	1,974	-
520	West Bengal Kolkata 27-Feb-2008 --	19712527B382	2486 Dwelling Units for the town of Barasat (Phase-II) under Kolkata region, West Bengal	58.85	29.43 29.43 --	0.00	-	2486 2486 --	-	2,486	-
521	West Bengal Kolkata 29-Dec-2006 --	19172527B5170	4110 DUs for the town of Bhadreswar Municipality, Kolkata, West Bengal.	62.92	25.66 28.75 3.09	-	3.09	4110 4110 --	-	4,110	-
522	West Bengal Kolkata 21-Mar-2007 --	19172527JB6508	Revised project for the town of Maheshtala (Phase-II), South 24 Paraganas, West Bengal	50.28	25.14 28.73 --	-	3.59	2622 2433 189	-	2,433	-
523	West Bengal Kolkata 02-Feb-2007 --	19712527B564	Rehabilitation of 16 Slums in Howrah Municipal Corporation Phase-I, Kolkata, West Bengal	8.20	3.73 7.28 --	-	3.55	416 384 32	-	384	-
524	West Bengal Kolkata 24-Jan-2008 --	19712527B378	Revised project for 2092 DUs in the town of Champdani Phase-II, Distt. Hooghly, West Bengal (KMDA)	42.82	21.41 21.41 4.39	-	-	2092 1733 359	-	1,653	80
525	West Bengal Kolkata 17-Feb-2011 --	19172527B3411	1947 DUs for the town of Bhatpara Municipality (Phase-2), North 24 Paraganas, West Bengal	69.56	34.78 34.78 --	-	-	1947 1947 --	-	1,947	-
526	West Bengal Kolkata 05-Feb-2008 --	19712527B396	2485 DUs for the town of Gayeshpur (Phase-II) under Kolkata region, West Bengal	70.15	35.07 35.07 --	5.16	-	2485 2468 17	-	2,468	-
527	West Bengal Kolkata 25-Feb-2011 --	19172527B3430	1469 DUs for the Town of Rajarhat Gopalpur (Phase-IV), North 24 Parganas, West Bengal	71.36	35.68 35.68 --	-	-	1469 1339 130	-	1,339	-
528	West Bengal Kolkata 17-Feb-2011 --	19172527B3408	1406 Units for the town of Madhyamgram (Phase-III), West Bengal	75.01	37.51 37.51 --	-	-	1406 1406 --	-	1,406	-
529	West Bengal Kolkata 17-Feb-2011 --	19172527B3415	Revised BSUP Scheme for the Town of Dankuni (Phase-1). Hooghly, West Bengal	76.31	38.16 38.16 19.08	-	-	1499 1499 --	-	1,499	-
530	West Bengal Kolkata 25-Feb-2011 --	19172527B3431	1573 DUs for the town of Rajarhat Gopalpur (Phase-III). North 24 Paraganas. West Bengal	77.45	38.72 38.72 --	-	-	1573 1454 119	-	1,454	-
531	West Bengal Kolkata 17-Feb-2011 --	19172527B5548	1598 DUs for the town of Serampore (Phase-3), Hoogly, West Bengal	77.88	38.74 38.74 --	0.02	-	1598 1598 --	-	1,598	-
532	West Bengal Kolkata 27-Feb-2008 --	19712527B383	3488 Dwelling Units for the town of Kalyani (Phase-III) under Kolkata region, West Bengal	84.04	42.02 42.02 10.51	17.15	-	3488 1946 1542	-	1,946	-
533	West Bengal Kolkata 17-Feb-2011 --	19172527B3413	2000 DUs of Slums for the town of North Dum Dum (Phase-3), 24 Paraganas (North), West Bengal	90.55	45.27 45.27 11.32	0.07	-	2000 1990 10	-	1,990	-
534	West Bengal Kolkata 19-Oct-2007 --	19712527B342	6480 DUs for Slum Dwellers of Rajarghat, kachharipara and Hatgachia area at Mouza Boinchatala in Kolkata (KMC),	3.73	1.7 13.74 --	-	12.04	200 200 --	-	200	-
535	West Bengal Kolkata 05-Feb-2009 --	19172527B1693	4936 New DUs (Relocation) for the town of Kolkata, West Bengal	Project Cancelled on dated 28-Mar-12	-- 40.22 --	-	40.22	-- -- --	-	-	-
536	West Bengal Kolkata 28-Sep-2006 --	19172527B2021	524 DUs Rehabilitation of slums in Kumartuli, through KMDA, West Bengal	Project Cancelled on dated 20-May-14	-- 1.48 --	-	1.48	-- -- --	-	-	-
537	West Bengal Kolkata 02-Feb-2007 --	19712527B568	Rehabilitation of Kumartuli Slums in Kolkata, West Bengal (Additional Project)	8.33	4.17 1.04 --	1.04	-	Infra NA NA	-	-	-
538	West Bengal Kolkata 25-Feb-2011 --	19172527B3432	200 Transit DUs Rehabilitation Project of Kumartli for the artisans of Kumartuli at Rabindra Sarani. Kolkata by KMDA. (Additional Project)	6.08	3.04 3.04 --	-	-	200 200 --	-	200	-

BSUP : State wise Report for latest Progress at Project & City Level

Sr. No.	State City Sanctioned Date	Project Code	Project Name	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
539	West Bengal Kolkata 21-Oct-2011 --	19172527JB6108	Revised- BSUP Scheme for the Town of Baranagar (Phase-II), 24 Paragans (North), West Bengal.	10.39	5.2 5.2 0.58	0.10	-	280 280 --	-	280	-
540	West Bengal Kolkata 09-Feb-2012 --	19172527B4468	BSUP Project for Rajpur-Sonarpur Municipality (Phase-III) for 1728 DUs, West Bengal	Project Cancelled on dated 20-May-14	-- 12.23 --	-	12.23	-- -- --	-	-	-
541	West Bengal Kolkata 09-Feb-2012 --	19172527B4469	BSUP Scheme for the town of Halisahar, Phase-III, 24 Paraganas (North) West Bengal	98.48	49.24 49.24 --	-	-	2192 2192 --	-	2,192	-
542	West Bengal Kolkata 09-Feb-2012 --	19172527JB6908	BSUP Scheme for the town of Maheshtala, Phase-III 24 paraganas (South), West Bengal	27.42	13.71 13.71 5.87	6.79	-	500 416 84	-	416	-
543	West Bengal Kolkata 13-Mar-2012 --	19172527B4670	500 DUs Detailed project report for "BSUP Project for Canal South road.", West Bengal	Project Cancelled on dated 11-Nov-14	-- 3.62 --	-	3.62	-- -- --	-	-	-
544	West Bengal Kolkata 13-Mar-2012 --	19172527B4669	16 DUs Detailed project report for "BSUP Project for Chetla Haat." West Bengal	Project Cancelled on dated 20-Feb-17	-- 0.21 --	-	0.21	-- -- --	-	-	-
545	West Bengal Kolkata 13-Mar-2012 --	19172527B4668	112 DUs for BSUP Project for Dhara Para, West Bengal	Project Cancelled on dated 20-May-14	-- 0.89 --	-	0.89	-- -- --	-	-	-
546	West Bengal Kolkata 13-Mar-2012 --	19172527B4652	Construction of 300 Dwelling Units for Mahendra Roy Lane, West Bengal	Project Cancelled on dated 20-May-14	-- 2.12 --	-	2.12	-- -- --	-	-	-
547	West Bengal Kolkata 13-Mar-2012 --	19172527B4651	36 DUs Detailed project report for "BSUP Project for Sen Pally (Sardar Bustee), West Bengal	1.87	0.91 0.91 0.65	-	0.00	32 32 --	-	32	-
548	West Bengal Kolkata 13-Mar-2012 --	19172527JB6528	Revised BSUP Project for Maheshtala Municipality (Phase-IV) for 1184 DUs, Kolkata, West Bengal	21.05	10.21 10.21 2.65	-	0.00	400 400 --	-	240	160
549	West Bengal Kolkata 13-Mar-2012 --	19172527B4649	BSUP project for construction of 1034 DUs (in-situ) in 8 slums of Bhatpara Municipality (Phase-III), West Bengal	43.19	21.59 21.59 4.32	-	-	1034 1034 --	-	1,034	-
550	West Bengal Kolkata 13-Mar-2012 --	19172527B4756	Revised BSUP Phase-IV for construction of 154 DUs in 3 slums of Chandernagore Municipality, West Bengal	5.92	2.96 2.96 1.48	-	-	154 154 --	-	154	-
551	West Bengal Kolkata 28-Mar-2012 --	19172527B4969	BSUP project for construction of 799 DUs (in-situ) in 5 slum of Bhatpara Municipality (Phase-IV), West Bengal	38.11	19.06 19.06 3.81	-	-	799 799 --	-	799	-
552	West Bengal Kolkata 28-Mar-2012 --	19172527B4968	BSUP Project for construction of 1031 DUs (in-situ) in 7 slums of Kanchrapara Municipality (Phase-III), West Bengal	43.33	21.66 21.66 4.33	-	-	1031 1031 --	-	1,031	-
553	West Bengal Kolkata 28-Mar-2012 --	19172527B4970	1000 DUs for the town of Ultadanga, under Kolkata Improvement Trust (KIT), West Bengal.	36.71	18.35 11.86 5.98	-	-	780 320 460	-	320	-
	Sub-total of Kolkata for 94 project(s)			2,746.61	1339.71 1439.66 121.58	63.08	112.55	102101 97822 4279	-	97,270	552
	Total of West Bengal for 107 project(s) including 40 project(s) which are completed			3,278.17	1603.87 1712.19 132.69	77.01	123.70	122870 115868 6934	68	1,15,316	552
	Total of BSUP for 477 project(s) including 123 project(s) which are completed			23,128.82	11239.83 12031.01 561.46	730.94	1,205.48	788953 711326 54945	22,682	6,05,133	1,06,409