

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
1	A&N Island Port Blair 24-Mar-2008 --	3501383711158	Construction of 40 Dwelling Units at Port Blair, Andman & Nicobar Islands	Project Cancelled on dated 20-May-14	-- 2.37 --	-	2.37	-- -- --	-	-	-
2	A&N Island Port Blair 26-Feb-2009 --	3501383711911	IHSDP project at Port Blair, Andman & Nicobar Islands (infra only).	9.88	8.9 3.16 --	-	-	Infra NA NA	-	-	-
Total of A&N Island for 1 project(s)				9.88	8.9 5.53 --	-	2.37	-- -- --	-	-	-
3	Andhra Pradesh Adoni 27-Dec-2007 --	282100304753	Revised project for Infrastructure facilities and basic amenities in Indiramma colonies at Adoni, Kumool district, Andhra Pradesh	4.75	3.8 3.8 --	-	0.00	Infra NA NA	-	-	-
4	Andhra Pradesh Anakapalle 27-Feb-2007 --	2813017914862	Revised project for construction of 384 DUs at Anakapalli Municipality, Dist, Visakhapatnam, Andhra Pradesh	1.65	1.23 1.23 --	-	-	384 384 --	-	384	-
5	Andhra Pradesh Anakapalle 07-Nov-2007 --	2813017914757	Revised project of Infrastructure facilities in 24 slums at Anakapalle, Visakhapatnam Dist. Andhra Pradesh	3.50	2.8 2.8 --	-	-	Infra NA NA	-	-	-
Sub-total of Anakapalle for 2 project(s)				5.15	4.03 4.03 --	-	-	384 384 --	-	384	-
6	Andhra Pradesh Bapatla 27-Dec-2007 --	2817049514758	Revised project for infrastructure facilities to the 43 slums (39 notified & 4 non-notified) at Bapatla, Guntur district, Andhra Pradesh	8.32	6.1 6.1 --	-	-	Infra NA NA	-	-	-
7	Andhra Pradesh Bheemunipatnam 27-Dec-2007 --	281306981744	Provision of Infrastructure facilities in 39 Slums Beemunipatnam, Andhra Pradesh (Infra Only)	3.39	2.72 2.72 --	-	-	Infra NA NA	-	-	-
8	Andhra Pradesh Chilakaluripet 27-Dec-2007 --	2817104214761	Revised project for provision of infrastructure facilities at Chilakaluripet, Guntur, Dist. Andhra Pradesh	15.38	12 12 --	-	-	Infra NA NA	-	-	-
9	Andhra Pradesh Chirala 27-Dec-2007 --	28181063J16761	Revised project for provisions of infrastructure facilities in 12 slums at Chirala Prakasam Dist. Andhra Pradesh.	3.47	2.78 2.82 --	-	0.04	Infra NA NA	-	-	-
10	Andhra Pradesh Chittoor 27-Dec-2007 --	2823107915448	Revised - Infrastructure facilities (Stand Alone Project) in relocation site at Thimmasanipalle village of Anupalle Revenue Village, Chittoor.	3.73	2.99 3.38 --	-	0.39	Infra NA NA	-	-	-
11	Andhra Pradesh Kadappa 29-Oct-2007 --	2820111214763	Revised project for provision of infrastructure facilities in Kadappa, Dist, Andhra Pradesh.	9.38	7.51 7.51 --	-	-	Infra NA NA	-	-	-
12	Andhra Pradesh Kadappa 28-Sep-2006 --	2820111214851	Revised- Construction of 534 DUs and infrastructure facilities Mamillapalli layout Mrityunjayakunta colony, Kadapa, Andhra Pradesh	8.18	6.54 6.54 --	0.00	-	534 534 --	-	534	-
13	Andhra Pradesh Kadappa 28-Sep-2006 --	2820111214836	Revised- Construction of 600 DUs with infrastructure in rehabilitation of Buggavanka Settlers at Kadappa Distt, Andhra Pradesh	6.94	5.55 5.55 --	-	-	600 600 --	-	600	-
14	Andhra Pradesh Kadappa 22-Oct-2008 --	2820111215049	Revised project for infrastructure facilities Azad Nagar Housing colony Kadapa Dist, Andhra Pradesh.	2.23	1.78 1.78 --	-	-	Infra NA NA	-	-	-
15	Andhra Pradesh Kadappa 22-Oct-2008 --	2820111214870	Revised project for infrastructure facilities at Mamillapalli, Housing colony Kadapa Municipal corporation, Y.S.R. Dist, Andhra Pradesh.	5.84	4.67 4.67 --	-	-	Infra NA NA	-	-	-
Sub-total of Kadappa for 5 project(s)				32.56	26.05 26.05 --	0.00	-	1134 1134 --	-	1,134	-
16	Andhra Pradesh Rajampet 11-Oct-2006 --	2820111214848	Revised- 510 DUs with independent pattern in new layouts near periphery of Rajampet Municipality, Kadappa Dist, Andhra Pradesh	5.63	4.5 4.5 --	-	-	510 510 --	-	510	-
17	Andhra Pradesh Pulivendula 27-Dec-2007 --	2820111214789	Revised project for provision of infrastructure facilities Pulivendula Kadapa Dist, Andhra Pradesh.	14.69	11.75 11.75 --	-	-	Infra NA NA	-	-	-
18	Andhra Pradesh Gudur 27-Feb-2007 --	2819165414808	Revised - construction of 1536 DUs at GUDURU Municipality of SPSR Nellore District, Andhra Pradesh	17.84	9.53 9.53 --	-	-	1536 1376 142	18	820	556
19	Andhra Pradesh Guntur 29-Oct-2007 --	281716721751	Revised project for Infrastructure to 36 slums (Stand Alone Infrastructure) at Guntur, Guntur Distt., Andhra Pradesh	18.23	14.58 14.58 2.68	-	-	Infra NA NA	-	-	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
20	Andhra Pradesh Guntur 21-Jan-2009 --	281716724869	Revised- 2432 DUs in G+3 pattern relocated at Adavitakkellapadu (1152) and Chowdavaram (1280) nos layouts near Guntur MC , Andhra Pradesh	47.45	24.47 24.47 --	-	-	2432 2432 --	-	2,432	-
	Sub-total of Guntur for 2 project(s)			65.67	39.05 39.05 2.68	-	-	2432 2432 --	-	2,432	-
21	Andhra Pradesh Kakinada 11-Oct-2006 --	281420924852	Revised- construction of 662 Houses at Kakinada Municipal Corporation, East Godavari Dist., Andhra Pradesh	10.70	6.32 6.32 --	-	-	662 662 --	-	662	-
22	Andhra Pradesh Kakinada 27-Dec-2007 --	281420924764	Revised project for provision of infrastructure facilities at Yetimoga Kakinada East Godavari, Andhra Pradesh	11.79	8.51 8.51 --	-	0.00	Infra NA NA	-	-	-
23	Andhra Pradesh Kakinada 21-Jan-2009 --	281420924854	Revised- 3120 DUs Ph-II at Yetimoga, Parlovaepeta and Ssambhamurthy nagar layouts of Kakinada Municipal Corporation, East Godavari Dist, AP.	67.56	28.59 14.29 --	-	-	3120 1308 --	1,812	1,308	-
	Sub-total of Kakinada for 3 project(s)			90.04	43.41 29.12 --	-	0.00	3782 1970 --	1,812	1,970	-
24	Andhra Pradesh Kavali 27-Dec-2007 --	28192321792	IHSDP Scheme for the town of Kavali (Phase-I), Nellore Distt, Andhra Pradesh	1.53	1.22 1.22 --	-	-	Infra NA NA	-	-	-
25	Andhra Pradesh Kavali 27-Dec-2007 --	28192321J16668	Revised project for Infrastructure facilities at Satellite town ship, Budamagunta layout of Kavali Municipality, Nellore District, AP.	3.47	2.78 3.46 --	-	0.68	Infra NA NA	-	-	-
	Sub-total of Kavali for 2 project(s)			5.00	4 4.68 --	-	0.68	-- -- --	-	-	-
26	Andhra Pradesh Kurnool 11-Oct-2006 --	282126714810	Revised- 2112 DUs along with infrastructure facilities in DalMil Joharapuram with in Kurnool Municipal Corporation, Andhra Pradesh	21.24	16.99 16.99 --	-	0.00	2112 2112 --	-	1,292	820
27	Andhra Pradesh Kurnool 30-Jan-2009 --	282126714769	Revised project for infrastructure facilities and basic amenities in slums of Kurnool Municipal Corporation at Kurnool Distt. Andhra Pradesh	18.55	14.84 14.84 --	-	-	Infra NA NA	-	-	-
	Sub-total of Kurnool for 2 project(s)			39.80	31.83 31.83 --	-	0.00	2112 2112 --	-	1,292	820
28	Andhra Pradesh Macherla 27-Dec-2007 --	281727844770	Revised project for infrastructure facilities for 13 slums in Macheria Municipality, Guntur district, Andhra Pradesh	16.81	11.99 11.99 --	-	0.00	Infra NA NA	-	-	-
29	Andhra Pradesh Machilipatnam 28-Feb-2009 --	281627874771	Revised project for provision of infrastructure facilities Machilipatnam town, Krishna Dist, Andhra Pradesh	9.17	7.34 7.34 --	0.00	-	Infra NA NA	-	-	-
30	Andhra Pradesh Madanapalle 27-Dec-2007 --	282327894772	Revised in sanctioned IHSDP project at Madanapalle, Andhra Pradesh	4.29	3.43 3.43 --	-	0.00	Infra NA NA	-	-	-
31	Andhra Pradesh Narasaraopet 29-Oct-2007 --	281733204783	Revised project for infrastructure facilities in 41 slums at Narasapet, Guntur Dist. Andhra Pradesh.	19.67	15.68 15.68 --	-	-	Infra NA NA	-	-	-
32	Andhra Pradesh Ongole 27-Dec-2007 --	28183493J16762	Revised project for infrastructure facilities in 9 slums at Ongole, Prakasam Dist. Andhra Pradesh.	2.33	1.87 2.27 --	-	0.40	Infra NA NA	-	-	-
33	Andhra Pradesh Peddapuram 21-Jan-2009 --	281437194811	Revised project at Peddapuram (1416 DUs), East Godavari, Andhra Pradesh	28.18	15.41 15.41 --	-	-	1416 1416 --	-	1,416	-
34	Andhra Pradesh Ponnur 28-Feb-2009 --	281738274788	Revised project for provision of infrastructure facilities in 25 slums at Ponnur, Guntur Dist Andhra Pradesh.	13.27	10.62 10.62 --	-	-	Infra NA NA	-	-	-
35	Andhra Pradesh Proddatur 11-Oct-2006 --	282038514857	Revised- 1500 houses and in Amruthanagar of Proddatur Municipality, Kadapa Dist., Andhra Pradesh.	18.12	12.84 12.84 --	-	-	1500 1500 --	-	1,475	25
36	Andhra Pradesh Rajahmundry 11-Oct-2006 --	281439474850	Revised- project for 3023 DUs (G+2, G+3) with infrastructure in Rajahmundry Ph-I, East Godavari Dist., Andhra Pradesh.	40.17	24.52 24.52 --	-	-	3023 2807 --	216	2,807	-
37	Andhra Pradesh Rajahmundry 21-Jan-2009 --	281439474849	Revised- project for 2832 DUs (G+2, G+3) with infrastructure in Rajahmundry Ph-II in East Godavari Dist., Andhra Pradesh.	58.74	29.4 29.4 --	0.00	-	2832 2832 --	-	2,832	-
	Sub-total of Rajahmundry for 2 project(s)			98.91	53.92 53.92 --	0.00	-	5855 5639 --	216	5,639	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
38	Andhra Pradesh Ramachandrapuram 11-Oct-2006 --	281439824832	Revised- 720 houses with infrastructure at Muchchumilli & Utrumilli layouts of Ramchandrapuram Municipality of East Godavari Distt, Andhra Pradesh	9.62	5.84 5.84 --	-	-	720 720 --	-	720	-
39	Andhra Pradesh Rayachoti 11-Oct-2006 --	282040674858	Revised- Construction of 1013 relocation DUs in 4 layouts in Rayachoty Municipality Kadapa Dist., Andhra Pradesh.	11.96	9.57 9.57 --	-	-	1013 1013 --	-	1,013	-
40	Andhra Pradesh Repalle 22-Oct-2008 --	281740874790	Revised project for provision of infrastructure facilities in 25 slums at Repalle, Guntur Dist, Andhra Pradesh.	5.82	4.65 4.65 --	-	-	Infra NA NA	-	-	-
41	Andhra Pradesh Samalkota 11-Oct-2006 --	281441964812	Revised- 912 Houses with infrastructure in development of Jaggammagari Peta of Samalkota Municipality, East Godavari District, Andhra Pradesh	13.02	8.3 8.3 --	-	-	912 912 --	-	912	-
42	Andhra Pradesh Samalkota 21-Jan-2009 --	281441964871	Revised- 888 houses with infrastructure of Jaggammagari Peta Ph-II of Samalkota Municipality, East Godavari District Andhra Pradesh.	19.79	9.58 9.3 --	9.30	-	888 -- --	888	-	-
Sub-total of Samalkota for 2 project(s)				32.80	17.88 17.6 --	9.30	-	1800 912 --	888	912	-
43	Andhra Pradesh Sattenapalle 27-Dec-2007 --	281742924791	Revised project for provision of infrastructure facilities in 22 slums at Sattenapalle, Guntur Dist, Andhra Pradesh.	14.10	11.14 11.14 --	-	-	Infra NA NA	-	-	-
44	Andhra Pradesh Tenali 22-Oct-2008 --	281746874792	Revised project for provision of infrastructure facilities in 23 slums at Tenali, Guntur Dist, Andhra Pradesh.	5.16	4.13 4.13 --	-	0.00	Infra NA NA	-	-	-
45	Andhra Pradesh Tirupati 21-Feb-2009 --	2823481711820	1560 DUs at relocation sites at Damineedu-II at Tirupati, Andhra Pradesh	Project Cancelled on dated 28-Mar-12	-- -- --	-	-	-- -- --	-	-	-
46	Andhra Pradesh Tirupati 21-Feb-2009 --	2823481711821	2136 DUs at relocation site at Damineedu-I, Tirupati, Andhra Pradesh	Project Cancelled on dated 28-Mar-12	-- -- --	-	-	-- -- --	-	-	-
47	Andhra Pradesh Tirupati 18-May-2007 --	2823481715409	Revised- 4056 DUs with Infrastructure for Tirupati MC at Avilala & Damineedu Layouts, Chittoor districts, Andhra Pradesh	70.81	37.18 37.75 --	-	0.58	4056 4056 --	-	3,482	574
48	Andhra Pradesh Vinukonda 27-Dec-2007 --	281750844793	Revised project for provision of infrastructure facilities in 34 slums at Vinukonda, Guntur Dist, Andhra Pradesh.	14.71	11.75 11.75 --	-	-	Infra NA NA	-	-	-
49	Andhra Pradesh Dhone 22-Oct-2008 --	2821517215052	Revised project for provision of infrastructure facilities in 6 slums at Dhone, Kurnool Dist, Andhra Pradesh.	1.12	0.89 0.89 --	-	-	Infra NA NA	-	-	-
Total of Andhra Pradesh for 45 project(s) including 36 project(s) which are completed				692.29	440.66 428.18 2.68	9.30	2.09	28250 25174 142	2,934	23,199	1,975
50	Arunachal Pradesh Roing 26-Nov-2008 --	1210410811429	IHSDP Scheme for the Roing Town at Distt Dibang Valley (Arunachal Pradesh)	9.95	8.96 8.96 --	-	-	176 176 --	-	-	176
Total of Arunachal Pradesh for 1 project(s)				9.95	8.96 8.96 --	-	-	176 176 --	-	-	176
51	Assam Badarpur 27-Feb-2007 --	182203461796	56 DUs IHSDP Scheme for the town of Badarpur, Assam	1.23	1.11 1.11 --	0.55	-	56 14 1	41	14	-
52	Assam Bokajan 26-Feb-2009 --	1819082711894	1010 DUs (244- New & 766- Upgrade) IHSDP Scheme for Bokajan, Karbi Anglong Distt, Assam	10.49	8.61 8.61 --	4.30	-	1010 353 443	214	632	-
53	Assam Dhing 26-Sep-2007 --	181012951797	790 DUs (72-new & 718- upgrade) IHSDP Scheme for the town of Dhing, Nagaon Distt, Assam	1.86	1.55 1.28 --	-	-	72 72 --	-	72	-
54	Assam Dhubri 27-Feb-2007 --	180213011798	Rehabilitate 99 families at two locations at Dhubri, Assam	5.46	4.68 4.16 --	1.82	-	99 39 --	60	39	-
55	Assam Golaghat 06-Oct-2007 --	181816091799	839 DUs (104-new & 735-upgrade) Implementation of IHSDP Scheme (839 DUs) at Golaghat, Assam	2.60	2.19 2.77 --	0.65	0.58	210 210 --	-	210	-
56	Assam Kampur 26-Sep-2007 --	1810215511159	384 DUs (62-new & 322- upgrade) IHSDP Scheme for the town of Kampur, Assam	0.51	0.46 0.78 --	0.46	0.32	322 322 --	-	322	-

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
57	Assam Karimganj 27-Feb-2007 --	18222581800	458 DUs Implementation of IHSDP Scheme for the town of Karimganj, Assam	3.51	3.16 4.49 --	0.68	1.33	290 290 --	-	290	-
58	Assam Kokrajhar 18-Dec-2009 --	1801251612231	1301 DUs (674- New & 627- Upgrade) IHSDP Scheme for Kokrajhar, Assam	10.56	8.04 6.87 --	6.87	-	513 459 10	44	351	108
59	Assam Lanka 06-Oct-2007 --	181027321801	409 DUs (127- new & 282- upgrade) IHSDP Scheme for the town of Lanka, Assam	0.32	0.29 1.14 --	0.29	0.85	204 204 --	-	204	-
60	Assam Mangaldoi 06-Oct-2007 --	180829461802	949 DUs (104-new & 845-upgrade) IHSDP Scheme for the town of Mangaldoi, Assam	1.21	1.01 1.65 --	1.01	0.64	50 42 8	-	42	-
61	Assam Nagaon 11-Feb-2009 --	1810323411783	802 DUs (528- New & 274- Upgrade) IHSDP Scheme for the town of Nagaon Slums, Assam	13.31	10.57 5.74 --	5.74	-	528 285 53	190	285	-
62	Assam Nalbari 27-Apr-2007 --	180732741803	201 DUs IHSDP Programme at Nalbari town, Assam	2.19	1.88 2.27 --	0.95	0.39	150 150 --	-	150	-
63	Assam Palasbari 27-Apr-2007 --	180635491804	108 DUs IHSDP Programme for Palasbari town, Assam	1.06	0.89 1.58 --	0.27	0.69	55 55 --	-	55	-
64	Assam Sarthebari 26-Sep-2007 --	180542711805	260 DUs (80-new & 180- upgrade) for the town of Sarthebari town, Assam	0.28	0.26 0.7 --	0.26	0.44	180 173 2	5	175	-
65	Assam Tihu 11-Feb-2009 --	1807478811782	Integrated Housing & Slum Development Programme (162 DUs) at Tihu town, Nabari, Assam	3.89	3.29 3.29 --	1.65	-	162 97 33	32	97	-
66	Assam Tinsukia 06-Oct-2007 --	181448001806	840 DUs (197-new & 643- upgrade) Implementation of IHSDP Scheme at Tinsukia, Assam	2.48	2.12 1.94 --	0.00	-	422 422 --	-	422	-
Total of Assam for 16 project(s)				60.98	50.11 48.37 --	25.49	5.24	4323 3187 550	586	3,360	108
67	Bihar Araria 30-Mar-2010 --	1007023512548	Construction of 728 Dwelling Units at Araria City, Bihar.	21.26	11.13 11.13 --	1.06	-	728 491 237	-	728	-
68	Bihar Arrah 28-Feb-2009 --	1029025411921	Construction of 754 Dwelling Units at Ara Municipal corporation, Distt. Bhojpur, Bihar	22.03	10.63 15.06 --	1.59	4.43	532 388 144	-	532	-
69	Bihar Aurangabad 21-Mar-2007 --	103402991807	Construction of 247 Dwelling Units at Aurangabad Nagar Parishad, Bihar	1.93	1.52 2.43 --	-	0.90	155 155 --	-	155	-
70	Bihar Bahadurganj 21-Aug-2007 --	100803831808	Construction of 294 Dwelling Units at Bahadurganj, Distt. Kishanganj, Bihar	2.91	2.11 3.63 --	-	1.52	171 171 --	-	171	-
71	Bihar Barh 28-Mar-2011 --	1028052413553	Construction of 1154 Dwelling Units at Barh, Bihar	34.66	15.42 15.42 --	1.32	-	1154 866 288	-	1,154	-
72	Bihar Barh 28-Mar-2012 --	1028052414775	Construction of 500 DUs at Barh Nagar Parishad, District- Patna, Bihar	20.30	10.69 10.69 --	-	-	500 434 66	-	500	-
Sub-total of Barh for 2 project(s)				54.96	26.1 26.1 --	1.32	-	1654 1300 354	-	1,654	-
73	Bihar Begusarai 21-Feb-2009 --	1020059411832	Construction of 853 Dwelling Units for the town of Begusarai, District Begusarai, Bihar	11.98	7.75 15.86 --	-	8.11	417 417 --	-	417	-
74	Bihar Belsand 28-Mar-2012 --	1004061214776	Construction of 1487 Dwelling Units at Belsand Nagar Panchayat, District- Sitamarhi, Bihar	50.55	20.87 20.87 --	1.89	-	1487 1331 106	50	1,437	-
75	Bihar Bhagalpur 21-Mar-2007 --	102206471809	Construction of 1188 Dwelling Units at Bhagalpur, Bihar	14.31	10.13 11.72 --	-	1.59	1027 1027 --	-	1,027	-
76	Bihar Biharsarif 21-Feb-2009 --	1027075311831	Construction of 810 Dwelling Units for the town of Biharsarif, Bihar	9.91	6.49 16.08 --	-	9.59	327 327 --	-	327	-

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
77	Bihar Forbesganj 28-Mar-2011 --	1007146213554	Construction of 870 Dwelling Units for the Town of Forbesganj, Bihar	21.53	9.02 9.02 2.13	0.01	-	870 419 442	9	861	-
78	Bihar Gaya 28-Mar-2011 --	1035153913555	Construction of 1747 Dwelling Units for the town of Gaya, Bihar	44.59	19.18 19.18 9.59	2.94	-	1747 1285 462	-	1,747	-
79	Bihar Jamui 28-Mar-2011 --	1037194213556	Construction of 960 Dwelling Units for the town of Jamui, Bihar	25.30	11.17 6.98 --	1.40	-	960 854 106	-	960	-
80	Bihar Jogbani 28-Feb-2009 --	1007203011922	Construction of 321 Dwelling Units at Jogabani, Distt. Araria, Bihar	12.71	6.64 6.64 --	2.66	-	321 320 1	-	321	-
81	Bihar Kanti 27-Feb-2007 --	101422221810	Construction of 143 Dwelling Units at Kanti, Bihar	3.06	2.45 2.56 --	-	0.11	137 137 --	-	137	-
82	Bihar Kishanganj 27-Apr-2007 --	100824881811	Construction of 522 Dwelling Units under IHSDP, Kishanganj, Bihar	11.37	8.27 8.74 --	-	0.48	522 522 --	-	522	-
83	Bihar Kishanganj 28-Mar-2011 --	1008248813557	Construction of 1255 New Dwelling Units at Kishanganj, Bihar	30.55	12.62 12.62 6.31	1.26	-	1255 784 471	-	1,255	-
Sub-total of Kishanganj for 2 project(s)				41.92	20.89 21.36 6.31	1.26	0.48	1777 1306 471	-	1,777	-
84	Bihar Madhepura 28-Feb-2009 --	1011279711923	Construction of 319 Dwelling Units at Madhepura, Bihar	11.69	6.06 6.44 --	2.19	0.38	300 300 --	-	300	-
85	Bihar Madhepura 30-Mar-2010 --	1011279712549	Construction of 776 Dwelling Units for Nagar Parisad Madhepura Phase-II, Bihar	20.32	9.99 9.99 4.99	1.00	-	776 533 158	85	691	-
Sub-total of Madhepura for 2 project(s)				32.01	16.05 16.43 4.99	3.19	0.38	1076 833 158	85	991	-
86	Bihar Mokama 28-Mar-2012 --	1028310814778	Construction of 1950 DUs at Mokama Nagar Parishad, District- Patna, Bihar	69.54	34.25 17.13 --	-	-	1950 1078 872	-	1,950	-
87	Bihar Motipur 21-Mar-2007 --	101431321812	Construction of 520 Dwelling Units for the town of Motipur, Bihar	4.71	3.71 4.29 --	-	0.58	450 450 --	-	450	-
88	Bihar Munger 30-Mar-2010 --	1024318212550	Construction of 868 Dwelling Units for Nagar Nigam, Munger, Bihar	20.19	8.55 8.55 4.28	0.86	-	868 88 726	54	814	-
89	Bihar Nabi Nagar 28-Mar-2012 --	1034322314780	Construction of 1277 DUs at NabiNagar Nagar Parishad, District- Aurangabad, Bihar	43.67	21.7 21.7 10.85	2.89	-	1277 998 264	15	1,262	-
90	Bihar Narkatiaganj 21-Mar-2007 --	100133361813	Construction of 300 Dwelling Units for the town of Narkatiaganj, Bihar	Project Cancelled on dated 27-May-16	-- 1.46 --	-	1.46	-- -- --	-	-	-
91	Bihar NaubatPur 28-Mar-2012 --	1028519314784	Construction of 1500 DUs at NaubatPur Nagar Parishad, District- Patna, Bihar	49.07	22.21 22.21 11.11	2.00	-	1500 857 643	-	1,500	-
92	Bihar Purnea 28-Mar-2012 --	1009388714781	Construction of 1615 DUs at Purnia Nagar Nigam, District- Purnia, Bihar	50.87	22.65 22.65 11.33	2.27	-	1615 1140 475	-	1,615	-
93	Bihar Purnea 21-Aug-2007 --	100938871814	Construction of 1487 Dwelling Units at Purnea, Distt. Purnea, Bihar	3.43	2.49 10.83 --	-	8.34	342 342 --	-	342	-
Sub-total of Purnea for 2 project(s)				54.29	25.14 33.48 11.33	2.27	8.34	1957 1482 475	-	1,957	-
94	Bihar Rosera 21-Mar-2007 --	101941131815	Construction of 1562 Dwelling Units for the town of Rosera, Bihar	Project Cancelled on dated 27-May-16	-- 5.38 --	-	5.38	-- -- --	-	-	-
95	Bihar Saharsa 30-Mar-2010 --	1012415612551	Construction of 820 Dwelling Units for Nagar Parishad Saharsa, Bihar	19.33	8.84 8.84 4.42	0.30	-	820 697 123	-	820	-

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
96	Bihar Sheikhpura 21-Mar-2007 --	102643791816	Construction of 207 Dwelling Units at Sheikhpura, Bihar	2.04	1.61 1.87 --	-	0.26	178 178 --	-	178	-
97	Bihar Supual 28-Feb-2009 --	1006460411924	Construction of 207 Dwelling Units at Supual, Bihar	7.99	4.12 4.12 --	1.65	-	207 207 --	-	207	-
98	Bihar Thakurganj 28-Mar-2012 --	1008470214785	Construction of 1352 DUs at Thakurganj Nagar Panchayat, Dist. Kishanganj, Bihar	42.04	18.54 18.54 9.27	1.57	-	1352 1031 321	-	1,352	-
Total of Bihar for 30 project(s)				683.83	330.81 352.63 74.27	28.84	43.13	23945 17827 5905	213	23,732	-
99	Chhattisgarh Abhanpur 28-Sep-2006 --	2211066611194	210 DUs IHSDP Scheme for Abhanpur, Chhattisgarh	2.38	1.75 1.92 --	-	0.16	192 192 --	-	15	177
100	Chhattisgarh Balod 28-Sep-2006 --	221004391876	200 DUs IHSDP Scheme for Balod, Chhattisgarh	2.25	1.66 1.91 --	-	0.25	174 174 --	-	-	174
101	Chhattisgarh Bemetra 11-Oct-2006 --	221006181877	200 DUs IHSDP Scheme for Bemetra, Chhattisgarh	2.58	1.91 1.91 --	0.00	-	200 200 --	-	192	8
102	Chhattisgarh Bhatapara 28-Sep-2006 --	221106791878	450 DUs IHSDP Scheme for Bhatapara, Chhattisgarh	4.32	3.14 3.62 --	-	0.48	390 232 158	-	88	144
103	Chhattisgarh Bhilai 28-Sep-2006 --	221007021879	1168 DUs IHSDP Scheme for Bhilai, Chhattisgarh	12.16	8.79 8.79 --	-	-	1168 1168 --	-	1,168	-
104	Chhattisgarh Bilaspur 28-Sep-2006 --	220707751880	IHSDP Scheme for the Town of (1344 DUs) Bilaspur (Phase-I), Chhattisgarh	17.85	12.13 12.15 --	-	0.02	1344 1248 96	-	385	863
105	Chhattisgarh Bilaspur 28-Sep-2006 --	220707751881	IHSDP Scheme for the Town of (6492 DUs) Bilaspur (Phase-II), Chhattisgarh	64.37	43.07 53.08 --	-	10.01	5268 4836 432	-	2,702	2,134
Sub-total of Bilaspur for 2 project(s)				82.22	55.2 65.23 --	-	10.03	6612 6084 528	-	3,087	2,997
106	Chhattisgarh Dongargaon 28-Feb-2009 --	2209135211925	480 DUs IHSDP Scheme for the town of Dongargaon, Chhattisgarh	5.46	4.1 6.01 --	-	1.90	328 260 68	-	254	6
107	Chhattisgarh Dongragarh 28-Sep-2006 --	220913531882	IHSDP Scheme for the town of Dongargarh, Chhattisgarh	1.89	1.39 1.91 --	0.00	0.51	146 146 --	-	146	-
108	Chhattisgarh Durg 28-Sep-2006 --	221013771883	IHSDP Scheme for the town of Durg (1638 DUs), Chhattisgarh	18.14	13.2 13.2 --	-	-	1638 1638 --	-	1,611	27
109	Chhattisgarh Jagdalpur 28-Sep-2006 --	221518781884	IHSDP Scheme for the town of Jabalpur (800 DUs), Chhattisgarh	9.02	6.51 6.51 --	-	-	880 862 18	-	792	70
110	Chhattisgarh Jamul 11-Oct-2006 --	221019431885	IHSDP Scheme for the town of Jamul (228 DUs), Chhattisgarh	2.95	2.18 2.18 --	0.00	-	228 228 --	-	206	22
111	Chhattisgarh Kawardha 28-Feb-2009 --	2208232611926	1032 DUs IHSDP Scheme for the town of Kawardha, Chhattisgarh	8.00	5.98 11.68 --	-	5.70	528 528 --	-	423	105
112	Chhattisgarh Khairagarh 28-Feb-2009 --	2209237211927	492 DUs IHSDP Scheme for the town of Khairagarh, Chhattisgarh	7.52	5.62 5.62 --	-	-	492 400 92	-	20	380
113	Chhattisgarh Kumhari 28-Sep-2006 --	221026441886	320 DUs IHSDP Scheme for the town of Kumhari, Chhattisgarh	3.40	2.46 2.46 --	-	-	320 320 --	-	318	2
114	Chhattisgarh Kurud 28-Sep-2006 --	221326771887	204 DUs IHSDP Scheme for the town of Kurud, Chhattisgarh	1.19	0.87 1.74 --	-	0.87	102 102 --	-	102	-
115	Chhattisgarh Raigarh 11-Oct-2006 --	220439371888	Integrated Housing and Slum Development Programme at Raigarh, Chhattisgarh	15.93	10.65 10.65 --	-	0.00	1312 1000 312	-	709	291

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
116	Chhattisgarh Rajnandgaon 28-Feb-2009 --	220939701928	1072 DUs IHSDP Scheme for the town of Rajnandgaon, Chhattisgarh	17.97	13.52 13.52 --	-	-	1072 1072 --	-	330	742
	Total of Chhattisgarh for 18 project(s)			197.37	138.93 158.85 --	0.00	19.92	15782 14606 1176	-	9,461	5,145
117	D&N Haveli Silvassa 24-Mar-2008 --	2601445711160	IHSDP Scheme for Silvassa Municipal Council, UT of Dadra & Nagar Haveli.	0.50	0.45 0.45 --	-	-	Infra NA NA	-	-	-
118	D&N Haveli Silvassa 16-Feb-2010 --	2601445712456	144 DUs Implementation of IHSDP at Silvassa, UT of Dadra & Nagar Haveli	5.24	2.89 2.89 --	0.00	-	144 96 48	-	96	-
	Total of D&N Haveli for 2 project(s) including 1 project(s) which are completed			5.74	3.34 3.34 --	0.00	-	144 96 48	-	96	-
119	Daman & Diu Daman 24-Mar-2008 --	2502114211161	16 DUs IHSDP Scheme for the town of Daman Municipal Council UT, Daman & Diu	0.60	0.51 0.29 --	-	-	14 14 --	-	14	-
	Total of Daman & Diu for 1 project(s)			0.60	0.51 0.29 --	-	-	14 14 --	-	14	-
120	Goa Cuncolim 09-Nov-2011 --	3002111314288	Construction of 70 Dwelling Units at Cuncolim, Goa.	Project Cancelled on dated 20-May-14	-- 0.7 --	-	0.70	-- -- --	-	-	-
	Total of Goa for 0 project(s)			-	-- 0.7 --	-	0.70	-- -- --	-	-	-
121	Gujarat Amreli 27-Feb-2007 --	2413017115028	Revised- Construction of 281 houses and provision of infrastructure facilities at Amreli, Gujarat	3.39	2.4 3.65 --	-	1.25	281 281 --	-	105	176
122	Gujarat Anand 24-Nov-2011 --	2415018114310	Construction of 464 Dwelling Units in Anand Municipality, Gujarat.	11.64	6.16 6.16 --	1.69	-	464 308 --	156	-	308
123	Gujarat Anklav 26-Feb-2009 --	2415020215033	Revised Project for 416 DUs with infrastructure facilities at Anklav, Dist- Anand, Gujarat	4.53	3.48 4.31 0.45	-	0.83	336 168 168	-	-	168
124	Gujarat Bagasara 27-Feb-2007 --	2413036915029	Revised project for 376 DUs IHSDP project at Bagasara, Amreli District, Gujarat	5.28	3.62 3.69 --	-	0.07	376 376 --	-	376	-
125	Gujarat Boriavi 21-Aug-2007 --	241508431819	611 Dwelling Units, IHSDP programme for Boriavi, Gujarat.	5.67	3 4.4 --	-	1.41	416 416 --	-	416	-
126	Gujarat Chorwad 21-Oct-2011 --	2412108814588	1088 DUs, IHSDP project in Chorwad Municipality, Junagadh Distt, Gujarat	Project Cancelled on dated 11-Nov-14	-- 7.89 --	-	7.89	-- -- --	-	-	-
127	Gujarat Chotila 21-Oct-2011 --	2408519014628	Construction of 240 dwelling units in Chotila Municipality, Gujarat	5.61	3.17 3.17 --	-	-	240 240 --	-	240	-
128	Gujarat Dehgam 24-Nov-2011 --	2406112514308	Construction of 256 dwelling units in Dehgam Municipality, Gandhi Nagar Distt, Gujarat".	7.45	4.45 4.45 --	-	-	256 256 --	-	256	-
129	Gujarat Dhandhuka 26-Sep-2007 --	2407125615030	Revised project - 96 DUs with infrastructure at Dhandhuka nagarpalika, Dist - Ahmedabad, Gujarat	1.33	0.72 3.16 --	-	2.44	96 96 --	-	96	-
130	Gujarat Dhrangadhra 27-Feb-2007 --	240812991852	564 Dwelling Units, IHSDP Scheme for the town of Dhrangadhra, Gujarat	3.77	2.99 4.85 --	-	1.86	348 348 --	-	-	348
131	Gujarat Dohad 26-Feb-2009 --	2418134311903	480 DUs Implementation of IHSDP at Dahod, Gujarat	12.32	8.01 8.01 --	-	-	480 480 --	-	46	434
132	Gujarat Gondal 26-Sep-2007 --	240916131822	1775 Dwelling Units, IHSDP Scheme for the town of Gondal Municipality, Gujarat	18.68	14.46 14.46 --	0.00	-	1775 1775 --	-	1,775	-
133	Gujarat Halol 21-Mar-2007 --	241717071823	446 Dwelling Units, IHSDP Scheme for the town of Halol Municipality, Gujarat	4.56	3.65 4.87 --	-	1.22	334 334 --	-	334	-
134	Gujarat Halvad 26-Feb-2009 --	240817091904	828 Dwelling Units, Implementation of IHSDP at Halvad, Gujarat	14.86	9.82 9.82 4.91	-	-	828 600 228	-	-	600

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
135	Gujarat Himatnagar 13-Feb-2008 --	240517721830	IHSDP scheme for (1296 DUs) Himatnagar Nagarpalika, Dist. Sabarkantha, Gujarat	10.56	6.82 9.82 --	-	3.00	900 900 --	-	900	-
136	Gujarat Idar 29-Dec-2011 --	2405182714414	Construction of 1056 DUs in Idar Municipality, Sabarkantha Distt, Gujarat.	Project Cancelled on dated 20-May-14	-- 6.99 --	-	6.99	-- -- --	-	-	-
137	Gujarat Jamnagar 27-Feb-2007 --	241019381824	864 Dwelling Units IHSDP scheme for Jamnagar Town, Gujarat	10.06	7.33 7.33 --	-	-	864 864 --	-	864	-
138	Gujarat Jamnagar 21-May-2009 --	2410193812091	GOI Subsidy Recommended from JNNURM for Jamnagar MC Scheme No 18631 for Complete construction of 254 DU under VAMBAY Scheme.	3.31	0.51 0.51 --	-	-	254 254 --	-	254	-
Sub-total of Jamnagar for 2 project(s)				13.37	7.84 7.84 --	-	-	1118 1118 --	-	1,118	-
139	Gujarat Jetpur 18-May-2007 --	2409198415031	Revised - 963 Dwelling Units IHSDP Project at Jetpur, Rajkot District, Gujarat	14.10	9.41 9.41 --	-	-	963 963 --	-	963	-
140	Gujarat Kadi 26-Feb-2009 --	2404206911906	Construction of 664 Dwelling Units at Kadi, Gujarat	14.06	8.62 8.62 --	-	-	664 664 --	-	664	-
141	Gujarat Kalol 26-Feb-2009 --	2417213111905	400 Dwelling Units Implementation of IHSDP project at Kaalol, Gujarat	Project Cancelled on dated 20-May-14	-- 2.02 --	-	2.02	-- -- --	-	-	-
142	Gujarat Karjan 09-Nov-2011 --	2419226214292	Construction of 512 dwelling units in Karjan Municipality, Vadodara Distt, Gujarat".	12.28	6.52 6.52 --	-	-	512 512 --	-	512	-
143	Gujarat Kodinar 24-Nov-2011 --	2412250714309	Construction of 512 dwelling units in Kodinar Municipality, Junagadh Distt, Gujarat".	13.76	7.92 7.92 3.96	0.00	-	512 512 --	-	-	512
144	Gujarat Kutiana 09-Nov-2011 --	2411269114291	Construction of 608 dwelling units in Kutiana Municipality, Porbandar Distt, Gujarat".	10.02	5.67 6.73 --	-	1.06	512 256 256	-	-	256
145	Gujarat Limdi 24-Jan-2008 --	240827551854	384 Dwelling Units, IHSDP Scheme for the town of Limdi, Gujarat	2.61	1.49 1.48 --	-	-	192 192 --	-	192	-
146	Gujarat Mahuva 24-Jan-2008 --	241428501857	500 DUs, IHSDP Scheme for the town of Mahuva Municipality, Gujarat	4.96	2.72 2.28 --	0.00	-	372 -- 372	-	-	-
147	Gujarat Modasa 26-Feb-2009 --	2405309015037	Revised 240 DUs with provision of infrastructure facilities for Modasa layout for Sabarkantha Dist, Gujarat	Project Cancelled on dated 20-May-14	-- 4.88 --	-	4.88	-- -- --	-	-	-
148	Gujarat Morbi 09-Nov-2011 --	2409312814289	Construction of 1008 Dwelling Units in Morbi Municipality, Rajkot Distt, Gujarat".	27.52	15.53 15.53 --	0.00	-	1008 416 592	-	150	266
149	Gujarat Navsari 26-Feb-2009 --	2424337415036	Revised project for 368 DUs with infrastructure facilities Navsari Nagarpalika, Navsari District, Gujarat	3.81	2.58 4.96 --	-	2.38	256 256 --	-	256	-
150	Gujarat Navsari VAMBAY 21-May-2009 --	2424337412094	GOI Subsidy Recommended from JNNURM for Navsari MC Scheme No 18794 for Complete construction of 387 DU under VAMBAY Scheme.	2.27	0.77 0.77 --	0.22	-	387 387 --	-	387	-
Sub-total of Navsari for 2 project(s)				6.08	3.36 5.73 --	0.22	2.38	643 643 --	-	643	-
151	Gujarat Padra 24-Nov-2011 --	2419352614311	Construction of 168 Dwelling Units in Padra Municipality, Vadodara Distt, Gujarat".	4.14	2.25 2.25 1.12	0.00	-	168 168 --	-	160	8
152	Gujarat Patan 21-Mar-2007 --	2403367515034	Revised in sanctioned DPR - IHSDP Project for dropped out unit for Patan, Gujarat.	3.20	2.31 4.57 --	-	2.25	240 240 --	-	-	240
153	Gujarat Petlad 26-Feb-2009 --	2415375915035	Revised in sanctioned DPR - IHSDP Project at Petlad, Anand District, Gujarat	5.21	3.28 4.1 --	-	0.82	224 224 --	-	224	-
154	Gujarat Prantij 26-Sep-2007 --	240538431828	449 Dwelling Units, IHSDP Scheme for the town of Prantij, Gujarat	5.09	3.45 3.45 --	0.00	-	449 449 --	-	399	50

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
155	Gujarat Rajkot 21-May-2009 --	2409396712095	GOI Subsidy Recommended from JNNURM for Rajkot MC Scheme No 18881 for Complete construction of 1160 DU under VAMBAY Scheme.	11.60	2.9 2.9 --	-	-	1160 1160 --	-	1,160	-
156	Gujarat Santrampur 09-Nov-2011 --	2417424414290	Detailed Project report of "IHSDP Scheme for construction of 272 dwelling units in Santrampur, Gujarat".	5.38	3.05 3.05 --	-	-	272 -- 272	-	-	-
157	Gujarat Songadh 26-Feb-2009 --	2422454211909	784 DUs Implementation of IHSDP at Songadh, Gujarat	8.24	5.11 7.16 --	-	2.04	560 -- 560	-	-	-
158	Gujarat Una 21-Mar-2007 --	2412490915032	Revised project for 1008 DUs with infrastructure facilities for Una layout for Junagadh Dist, Gujarat	10.76	7.75 7.75 --	-	-	1008 1008 --	-	1,008	-
159	Gujarat Uncha 18-May-2007 --	240449161858	IHSDP programme for 624 DUs at Uncha town, Mehsana Distt. Gujarat.	9.40	5.55 5.55 --	-	-	624 624 --	-	624	-
160	Gujarat Upleta 24-Jan-2008 --	240949191856	Construction of 396 Dwelling Units for the town of Upleta, Gujarat	Project Cancelled on dated 20-May-14	-- 1.74 --	-	1.74	-- -- --	-	-	-
161	Gujarat Vadodara 21-May-2009 --	2419497112092	GOI Subsidy Recommended from JNNURM for Vadodara MC Scheme No 18021 for Complete construction of 86 DU under VAMBAY Scheme.	0.88	0.22 0.22 --	0.22	-	86 86 --	-	86	-
162	Gujarat Vadodara 21-May-2009 --	2419497112093	GOI Subsidy Recommended from JNNURM for Vadodara MC Scheme No 18021 for Complete construction of 768 DU under VAMBAY Scheme.	5.76	1.92 1.92 --	1.92	-	768 768 --	-	768	-
Sub-total of Vadodara for 2 project(s)				6.64	2.14 2.14 --	2.14	-	854 854 --	-	854	-
163	Gujarat Valsad 24-Jan-2008 --	242549881859	926 Dwelling Units, IHSDP Scheme for Valsad Municipality, Gujarat	2.68	1.65 3.73 --	-	2.08	205 205 --	-	205	-
164	Gujarat Veraval- Patan 21-Oct-2011 --	2412505414608	960 Dwelling Units, IHSDP Scheme in Veraval - Patan Municipality, Gujarat.	24.01	13.28 13.28 4.65	-	-	960 960 --	-	689	271
165	Gujarat Bhavnagar 19-Nov-2009 --	2414068912189	Construction of 1000 DUs Relocation at Bhavnagar, Gujarat	Project Cancelled on dated 28-Mar-12	-- 5.41 --	-	5.41	-- -- --	-	-	-
166	Gujarat Dharampur 26-Sep-2007 --	242512641821	Construction of 132 DUs for Dharampur, Valasad Distt, Gujarat	Project Cancelled on dated 28-Mar-12	-- 0.58 --	-	0.58	-- -- --	-	-	-
167	Gujarat Khambhat 21-Mar-2007 --	241523841825	Construction of 606 DUs for Khambhat, Anand Distt, Gujarat	Project Cancelled on dated 28-Mar-12	-- 2.35 --	-	2.35	-- -- --	-	-	-
168	Gujarat Mandavi 21-Aug-2007 --	242229371826	Construction of 1548 DUs for Mandvi, Kachchh district, Gujarat	Project Cancelled on dated 28-Mar-12	-- 6.58 --	-	6.58	-- -- --	-	-	-
169	Gujarat Umreth 24-Jan-2008 --	241549021855	Construction of 760 DUs for Umreth, Anand district Gujarat	Project Cancelled on dated 28-Mar-12	-- 3.75 --	-	3.75	-- -- --	-	-	-
170	Gujarat Vapi 18-May-2007 --	242550011860	Construction of 1008 DUs for Vapi, Valasad district Gujarat	Project Cancelled on dated 28-Mar-12	-- 3.59 --	-	3.59	-- -- --	-	-	-
Total of Gujarat for 39 project(s) including 14 project(s) which are completed				324.76	194.53 262.56 15.1	4.05	68.48	20350 17746 2448	156	14,109	3,637
171	Haryana Ambala City 28-Sep-2006 --	060201341906	495 DUs IHSDP Program Scheme for the town of Ambala City, Haryana	15.40	12.32 12.32 --	6.16	0.00	495 483 12	-	483	-
172	Haryana Ambala City 20-Mar-2012 --	0602013414797	Providing infrastructure facilities in identified slums of Ambala City Phase-II, Haryana.	5.94	4.7 4.7 2.35	3.00	-	Infra NA NA	-	-	-
Sub-total of Ambala City for 2 project(s)				21.34	17.02 17.02 2.35	9.16	0.00	495 483 12	-	483	-
173	Haryana Ambala Sadar 28-Aug-2006 --	0602013611162	Relocation of 192 slum dwellers in Bandhu nagar, Ambala Sadar, Haryana	Project Cancelled on dated 17-Feb-12	-- 1.27 --	-	1.27	-- -- --	-	-	-

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
174	Haryana Ambala Sadar 28-Aug-2006 --	060201361907	Insitu construction of 423 Dwelling units in 28 slums pockets in Ambala Sadar, Haryana	11.41	9.13 9.13 --	4.56	0.00	423 392 31	-	392	-
175	Haryana Ambala Sadar 20-Mar-2012 --	0602013614798	Providing infrastructure facilities in identified slums of Ambala Sadar Phase-II, Haryana.	6.15	4.87 4.87 2.44	3.01	-	Infra NA NA	-	-	-
Sub-total of Ambala Sadar for 2 project(s)				17.57	14 15.27 2.44	7.57	1.27	423 392 31	-	392	-
176	Haryana Bhiwani 28-Aug-2006 --	061307171908	Insitu construction of 1679 Dwelling Units in 21 slums pockets in Bhiwani, Haryana	28.92	23.14 23.14 --	11.57	0.00	1679 1679 --	-	1,679	-
177	Haryana Dadri 28-Sep-2006 --	0613096411193	605 DUs IHSDP Scheme for the town of Dadri, Distt. Bhiwani, Haryana	12.11	9.69 9.69 --	4.84	-	605 605 --	-	605	-
178	Haryana Hisar 28-Nov-2006 --	0612178715468	Revision in Sanctioned DPR - IHSDP project, Hisar Ph-I, District Hisar, Haryana	12.36	5.91 9.48 --	-	3.57	424 424 --	-	424	-
179	Haryana Hisar 28-Mar-2012 --	0612178714802	195 DUs IHSDP Scheme for the town of Hisar Phase-II, Haryana	17.93	12.88 12.88 --	7.97	-	195 195 --	-	195	-
Sub-total of Hisar for 2 project(s)				30.29	18.78 22.35 --	7.97	3.57	619 619 --	-	619	-
180	Haryana Jagadhri 28-Nov-2006 --	060318731910	968 DUs (885- New & 83- Upgrade) for the town of Jagadhri, Distt. Yamuna Nagar, Haryana	26.52	18.8 18.8 --	-	-	968 952 16	-	952	-
181	Haryana Jagadhri 20-Mar-2012 --	0603187314795	Detailed Project Report for IHSDP Scheme Jagadhri Phase-II, Yamunangar Distt, Haryana	5.94	4.76 4.76 2.38	-	-	Infra NA NA	-	-	-
Sub-total of Jagadhri for 2 project(s)				32.46	23.56 23.56 2.38	-	-	968 952 16	-	952	-
182	Haryana Jhajjar 28-Nov-2006 --	061519921911	431 DUs IHSDP Scheme for the town of Jhajjar, Haryana	8.07	5.73 5.73 --	0.42	-	431 421 10	-	421	-
183	Haryana Jind 28-Feb-2009 --	0609201711920	933 DUs IHSDP Scheme for the town of Jind, Haryana	18.67	14.93 14.93 --	1.09	-	933 921 12	-	921	-
184	Haryana Kalka 28-Sep-2006 --	06012122J17112	Revised IHSDP project at Kalka, Dist Panchkula (83 DUs), Haryana	1.19	0.95 1.04 --	0.95	0.08	83 48 35	-	42	6
185	Haryana Kalka 28-Mar-2012 --	0601212214801	IHSDP Scheme for construction of Infrastructure works in slum area of Kalka Town, Haryana	0.98	0.71 0.36 --	0.36	-	Infra NA NA	-	-	-
Sub-total of Kalka for 2 project(s)				2.17	1.66 1.39 --	1.31	0.08	83 48 35	-	42	6
186	Haryana Ladwa 20-Feb-2009 --	0604270111803	200 DUs IHSDP Scheme for the town of Ladwa, Haryana	3.56	2.85 2.85 --	0.88	-	200 200 --	-	200	-
187	Haryana Naraingarh 28-Sep-2006 --	060233161913	611 DUs, IHSDP scheme for the town of Naraingarh, Distt. Ambala, Haryana	7.19	5.76 5.76 --	2.88	-	611 500 111	-	500	-
188	Haryana Naraingarh 20-Mar-2012 --	0602331614799	Providing infrastructure facilities in identified slums of Naraingarh, Phase-II, Haryana	5.18	4.11 4.11 2.05	2.56	-	Infra NA NA	-	-	-
Sub-total of Naraingarh for 2 project(s)				12.38	9.86 9.86 2.05	5.43	-	611 500 111	-	500	-
189	Haryana Panchkula 28-Sep-2006 --	060135981914	Relocation of 8 No. slums IHSDP Scheme at Panchkula (Phase-I) (2388 DUs), Haryana	18.68	14.94 8.61 --	8.61	-	2072 2072 --	-	2,072	-
190	Haryana Panchkula 28-Sep-2006 --	060135981916	Relocation of 3 No. slums 2457 DUs at Panchkula (Phase-II), Haryana	Project Cancelled on dated 20-May-14	-- 2.42 --	-	2.42	-- -- --	-	-	-
191	Haryana Panchkula 28-Sep-2006 --	060135981915	Relocation of 2 No. slums 2449 DUs at Panchkula (Phase-III), Haryana	Project Cancelled on dated 20-May-14	-- 8.84 --	-	8.84	-- -- --	-	-	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
			Sub-total of Panchkula for 1 project(s)	18.68	14.94 19.87 --	8.61	11.26	2072 2072 --	-	2,072	-
192	Haryana Pinjore 28-Sep-2006 --	06013793J17111	Revised in Sanctioned DPR - IHSDP project at Pinjore, Dist Panchkula (71 DUs), Haryana	0.88	0.71 1.51 --	0.71	0.81	71 47 24	-	43	4
193	Haryana Pinjore 28-Mar-2012 --	06013793I4800	Providing Infrastructure works in slum Area of Pinjore Town (Phase-II), Haryana	0.83	0.6 0.3 --	0.30	-	Infra NA NA	-	-	-
			Sub-total of Pinjore for 2 project(s)	1.71	1.31 1.82 --	1.01	0.81	71 47 24	-	43	4
194	Haryana Rewari 14-Dec-2006 --	06174091I918	485 DUs IHSDP Scheme for the town of Rewari, Haryana	27.09	19.2 19.2 --	11.41	-	485 447 38	-	447	-
195	Haryana Yamunanagar 20-Feb-2009 --	06035136I1802	652 DUs IHSDP Scheme for The Town of Yamunanagar, Haryana	11.20	8.96 8.96 --	-	-	652 633 19	-	633	-
196	Haryana Yamunanagar 20-Mar-2012 --	06035136I4796	Providing Infrastructure works in slum area of Yamunanagar Phase-II, Haryana	6.37	5.1 5.1 2.55	0.01	-	Infra NA NA	-	-	-
			Sub-total of Yamunanagar for 2 project(s)	17.57	14.06 14.06 2.55	0.01	-	652 633 19	-	633	-
			Total of Haryana for 23 project(s) including 1 project(s) which are completed	252.58	190.73 200.73 11.77	71.30	16.99	10327 10019 308	-	10,009	10
197	Himachal Pradesh Baddi 21-Feb-2009 --	02090350I1816	480 Dwelling Units for the town of Baddi, Himachal Pradesh	14.75	8.91 4.45 --	4.45	-	480 -- 480	-	-	-
198	Himachal Pradesh Dharmasala 27-Feb-2008 --	02021281I832	328 Dwelling Units for the town of Dharmasala, Himachal Pradesh	9.42	6.62 3.31 --	-	-	328 -- 153	175	-	-
199	Himachal Pradesh Hamirpur 27-Feb-2008 --	02061710I831	152 Dwelling Units for the town of Hamirpur, Himachal Pradesh	4.43	3.41 3.41 --	1.70	-	152 72 80	-	-	72
200	Himachal Pradesh Nalagarh 21-Feb-2009 --	02093273I1817	128 Dwelling Units for the town of Nalagarh, Solan, Himachal Pradesh	5.47	3.75 3.75 --	1.88	-	128 128 --	-	-	128
201	Himachal Pradesh Parwanoo 21-Feb-2009 --	02093667I1818	192 Dwelling Units for the town of Parwanoo distt Solan, Himachal Pradesh	11.68	8.22 8.22 --	4.42	-	192 192 --	-	76	116
202	Himachal Pradesh Sarkaghat 25-Feb-2011 --	02054266I3469	130 Dwelling Units for the town of Sarkaghat, District Mandi, Himachal Pradesh.	7.39	5.08 5.08 --	3.28	-	130 130 --	-	130	-
203	Himachal Pradesh Solan 27-Feb-2008 --	02094529I833	336 Dwelling Units for the town of Solan, Himachal Pradesh	9.58	6.16 3.08 --	0.23	-	336 -- 336	-	-	-
204	Himachal Pradesh Sundernagar 25-Feb-2011 --	02054602I3470	208 Dwelling Units for the town of Sundernagar, District Mandi, Himachal Pradesh.	9.99	6.63 6.63 --	4.20	-	208 208 --	-	150	58
205	Himachal Pradesh Sarkaghat 28-Mar-2012 --	02054266I4803	89 Dwelling Units with infrastructure facilities in 7 slums in Sarkarghat (Ph-II), Himachal Pradesh	Project Cancelled on dated 20-Jan-14	-- -- --	-	-	-- -- --	-	-	-
			Total of Himachal Pradesh for 8 project(s)	72.71	48.79 37.94 --	20.17	-	1954 730 1049	175	356	374
206	J&K Anantanag 27-Apr-2007 --	01060188I834	53 Dwelling Units IHSDP Scheme for the town of Anantanag, J&K	3.47	3.08 3.08 --	0.40	-	53 53 --	-	53	-
207	J&K Arnia 10-Mar-2011 --	01130249I3490	IHSDP Scheme for Arnia Town, Distt. Jammu, J&K.	2.81	2.08 2.08 0.79	1.04	-	124 95 29	-	95	-
208	J&K Budgam 30-Jan-2009 --	01040353I1596	IHSDP Scheme for Budgam Town, Distt. Budgam, Jammu & Kashmir	1.06	0.86 0.86 --	0.09	-	85 85 --	-	85	-
209	J&K Budgam 05-Aug-2010 --	01040353I2688	IHSDP Scheme for Budgam Town, Distt. Budgam, J&K (Infra Only)	0.75	0.67 0.67 0.34	0.39	-	Infra NA NA	-	-	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
			Sub-total of Badgam for 2 project(s)	1.81	1.54 1.54 0.34	0.47	-	85 85 --	-	85	-
210	J&K Bandipore 30-Jan-2009 --	0102046411602	IHSDP Scheme for Bandipora Town, Jammu & Kashmir	5.16	4.18 4.18 --	0.42	-	413 413 --	-	413	-
211	J&K Banihal 27-Apr-2007 --	010904741835	57 New Houses IHSDP programme for Banihal town, J&K	4.13	3.11 3.11 --	0.78	-	57 42 15	-	42	-
212	J&K Baramula 30-Jan-2009 --	0102050411603	IHSDP Project for Baramulla Dist. Baramulla Jammu & Kashmir	8.40	6.8 6.8 --	1.24	-	672 406 211	55	406	-
213	J&K Baramula 11-Nov-2009 --	0102050412128	IHSDP Scheme for Baramulla Town, J&K (Infra only)	3.47	3.12 3.12 1.56	1.78	-	Infra NA NA	-	-	-
			Sub-total of Baramula for 2 project(s)	11.87	9.92 9.92 1.56	3.02	-	672 406 211	55	406	-
214	J&K Bashohli 27-Apr-2007 --	011405621836	592 DUs (281-new & 311- upgrade) IHSDP Programme for Basohli Town, J&K	4.64	3.34 3.34 --	0.36	-	592 302 290	-	588	-
215	J&K Batote 27-Apr-2007 --	010905771837	114 New Houses IHSDP project for Batote town, J&K	3.57	3.02 3.02 --	0.76	-	114 96 18	-	96	-
216	J&K Bhaderwah 10-Mar-2011 --	0109063913491	IHSDP Scheme for Bhaderwah Town, Distt. Doda, J&K.	2.45	1.83 1.83 --	0.60	-	103 54 49	-	54	-
217	J&K Billawar 10-Mar-2011 --	0114078413508	IHSDP Scheme for Billawar Town, Distt. Kathua, J&K	3.53	2.54 2.54 --	0.58	-	175 105 70	-	105	-
218	J&K Chenani 10-Mar-2011 --	0110098213488	IHSDP Scheme for Chenani Town, Distt. Udhampur, J&K.	2.38	1.77 1.77 --	0.43	-	103 70 17	16	70	-
219	J&K Duru-Verinag 10-Mar-2011 --	0106138213510	IHSDP Scheme for Dooru Verinag Town, Distt. Anantnag, J&K	2.49	1.94 1.94 --	0.57	-	82 58 24	-	58	-
220	J&K Ganderbal 30-Jan-2009 --	0103149211605	IHSDP Scheme for Ganderbal Town, Distt. Ganderbal, Jammu & Kashmir	1.38	1.11 1.11 --	0.11	-	110 93 --	17	93	-
221	J&K Ganderbal 05-Aug-2010 --	0103149212708	IHSDP Scheme for Ganderbal Town, Distt. Srinagar, J&K (Infra only).	1.34	1.2 1.2 0.6	0.71	-	Infra NA NA	-	-	-
			Sub-total of Ganderbal for 2 project(s)	2.71	2.32 2.32 0.6	0.82	-	110 93 --	17	93	-
222	J&K Hajan 30-Jan-2009 --	0102169711606	IHSDP Scheme for the town of Hajin Town, Distt Bandipora, Jammu & Kashmir	0.89	0.72 0.72 --	0.07	-	71 71 --	-	71	-
223	J&K Hajan 11-Nov-2009 --	0102169712133	IHSDP Scheme for Hajin Town, J&K (Infra only)	0.75	0.68 0.68 --	0.34	-	Infra NA NA	-	-	-
			Sub-total of Hajan for 2 project(s)	1.64	1.4 1.4 --	0.41	-	71 71 --	-	71	-
224	J&K Handwara 30-Jan-2009 --	0101171511607	IHSDP Scheme for Handwara Town, Distt. Handwara, Jammu & Kashmir.	2.45	1.98 1.98 --	0.20	-	196 196 --	-	196	-
225	J&K Handwara 11-Nov-2009 --	0101171512111	IHSDP Scheme for Handwara town, Distt. Handwara, J&K (Infra only)	1.77	1.59 1.59 --	0.47	-	Infra NA NA	-	-	-
			Sub-total of Handwara for 2 project(s)	4.22	3.58 3.58 --	0.67	-	196 196 --	-	196	-
226	J&K DLB, Kashmir VAMBAY 21-May-2009	0113193712089	GOI Subsidy Recommended from JnNURM for DLB, Kashmir Scheme No-18064 to Complete Construction of 292 DU under VAMBAY Scheme.	1.58	0.66 0.66 --	0.66	-	292 292 --	-	292	-
227	J&K Khaur 27-Apr-2007 --	011324591838	313 New Houses IHSDP programme for Khaur town, J&K.	4.53	3.43 3.43 --	0.86	-	313 280 33	-	280	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
228	J&K Chak Malal 10-Mar-2011 --	0113245913509	Construction of 92 DUs for Chak Malal Town, Distt. Jammu, J&K	Project Cancelled on dated 20-May-14	-- 0.78 --	-	0.78	-- -- --	-	-	-
229	J&K Kalakote 10-Mar-2011 --	0112395713512	140 DUs IHSDP Scheme for Kalakote Town, Distt. Rajouri, J&K	3.34	2.49 2.49 --	1.25	-	140 100 40	-	100	-
230	J&K Kukernag 10-Mar-2011 --	0106262713511	IHSDP Scheme for Kokernag Town, Distt. Anantnag, J&K	2.63	2.07 2.07 --	0.39	-	83 67 16	-	67	-
231	J&K Kulgam 30-Jan-2009 --	0106263111608	IHSDP Scheme for Kulgam Town, Jammu & Kashmir	3.20	2.59 2.59 --	0.26	-	256 256 --	-	256	-
232	J&K Kulgam 11-Nov-2009 --	0106263112132	IHSDP Scheme for Kulgam Town, Distt. Kulgam, J&K (Infra only)	2.24	2.01 2.01 --	0.75	-	Infra NA NA	-	-	-
	Sub-total of Kulgam for 2 project(s)			5.44	4.6 4.6 --	1.01	-	256 256 --	-	256	-
233	J&K Kupwara 30-Jan-2009 --	0101266211598	IHSDP Scheme for Kupwara Town, Distt. Kupwara, Jammu & Kashmir	2.83	2.29 2.29 --	0.23	-	226 187 28	11	187	-
234	J&K Leh 28-Mar-2011 --	0107274613558	Slum improvement Programme for Leh to be implemented in Ladakh Autonomus Hill Development Council (LAHDC)/PWD Circle, Leh.	9.85	8.86 8.86 --	4.67	-	Infra NA NA	-	-	-
235	J&K Magam 30-Jan-2009 --	0104281311604	IHSDP Scheme for Magam Town, Distt. Budgam, Jammu & Kashmir	1.75	1.42 1.42 --	0.14	-	140 140 --	-	140	-
236	J&K Magam 11-Nov-2009 --	0104281312131	IHSDP Scheme for Magam Town, Distt. Budgam, J&K (Infra only)	0.84	0.76 0.76 --	0.33	-	Infra NA NA	-	-	-
	Sub-total of Magam for 2 project(s)			2.59	2.18 2.18 --	0.47	-	140 140 --	-	140	-
237	J&K Mattan 30-Jan-2009 --	0106301311601	IHSDP Scheme for Mattan Town, Distt. Anantnag, Jammu & Kashmir	0.55	0.45 0.45 --	0.04	-	44 41 --	3	41	-
238	J&K Mattan 11-Nov-2009 --	0106301312130	IHSDP Scheme for Mattan Town, Distt. Anantnag, Jammu & Kashmir. (Infra only)	0.63	0.57 0.57 --	0.27	-	Infra NA NA	-	-	-
	Sub-total of Mattan for 2 project(s)			1.18	1.01 1.01 --	0.31	-	44 41 --	3	41	-
239	J&K Nowshera 27-Apr-2007 --	011234631839	110 New Houses IHSDP programme for Nowshera town, J&K	3.24	2.24 2.24 --	0.56	-	110 100 10	-	100	-
240	J&K Parole 27-Apr-2007 --	011436611840	1001 DUs (428-new & 573- upgrade) IHSDP Scheme for the town of Parole, J&K	6.70	4.84 4.84 --	1.42	-	1001 410 591	-	983	-
241	J&K Punch 27-Apr-2007 --	011138731841	270 DUs IHSDP Programme for Poonch Town, J&K	7.06	5.06 5.06 --	0.58	-	270 230 40	-	230	-
242	J&K Ram Garh 27-Apr-2007 --	011339801842	50 New Houses IHSDP project at Ramgarh town in Jammu.	1.29	1.05 1.05 --	0.26	-	50 40 10	-	40	-
243	J&K Ramnagar 30-Jan-2009 --	0110400711599	187 DUs IHSDP Scheme for Ramnagar Town, Distt. Udhampur Jammu & Kashmir	2.34	1.89 1.89 --	0.28	-	187 170 17	-	170	-
244	J&K Ramnagar 11-Nov-2009 --	0110400712108	IHSDP Scheme for Ramnagar Town, Distt. Udhampur, J&K (Infra only)	2.24	2.02 2.02 --	0.50	-	Infra NA NA	-	-	-
	Sub-total of Ramnagar for 2 project(s)			4.58	3.91 3.91 --	0.79	-	187 170 17	-	170	-
245	J&K Reasi 30-Jan-2009 --	0110407311597	223 DUs IHSDP Scheme for Reasi Town, Distt. Reasi, Jammu & Kashmir	2.79	2.26 2.26 --	0.00	-	223 191 32	-	191	-
246	J&K Reasi 11-Nov-2009 --	0110407312109	IHSDP Scheme for Reasi town, Distt. Reasi, J&K, (Infra only)	2.72	1.39 1.39 --	0.30	-	Infra NA NA	-	-	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
			Sub-total of Reasi for 2 project(s)	5.50	3.65 3.65 --	0.30	-	223 191 32	-	191	-
247	J&K Shupiyan 30-Jan-2009 --	010544251609	132 DUs IHSDP Scheme for Shopian Town, Jammu & Kashmir	1.65	1.34 1.34 --	0.13	-	132 128 3	1	128	-
248	J&K Shupiyan 11-Nov-2009 --	0105442512110	IHSDP Scheme for Shopian Town, Distt. Shopian, Jammu & Kashmir., J&K (Infra only)	1.43	1.29 1.29 --	0.49	-	Infra NA NA	-	-	-
			Sub-total of Shupiyan for 2 project(s)	3.08	2.62 2.62 --	0.63	-	132 128 3	1	128	-
249	J&K Sopore 30-Jan-2009 --	010245461600	446 DUs IHSDP Scheme for Sopore Town, Distt. Baramulla, Jammu & Kashmir	5.58	4.52 4.52 --	0.45	-	446 400 46	-	400	-
250	J&K Sopore 11-Nov-2009 --	0102454612129	IHSDP Scheme for Sopore Town, Distt. Baramulla, J&K (Infra only)	3.41	3.07 3.07 --	0.77	-	Infra NA NA	-	-	-
			Sub-total of Sopore for 2 project(s)	8.98	7.58 7.58 --	1.22	-	446 400 46	-	400	-
251	J&K Sumbal 30-Jan-2009 --	0102459416160	207 DUs IHSDP Scheme for Sumbal Town, Jammu & Kashmir	2.59	2.1 2.1 --	0.21	-	207 207 --	-	207	-
252	J&K Sumbal 05-Aug-2010 --	0102459412728	IHSDP at Sumbal in District Bandipora, J&K (Infra Only).	1.66	1.49 1.49 0.75	0.75	-	Infra NA NA	-	-	-
			Sub-total of Sumbal for 2 project(s)	4.25	3.59 3.59 0.75	0.96	-	207 207 --	-	207	-
253	J&K Thanamandi 27-Apr-2007 --	011247101843	94 DUs IHSDP Project at Thana Mandi Distt. Rajouri, J&K	3.76	3.07 3.07 --	0.81	-	94 94 --	-	94	-
254	J&K Uri 10-Mar-2011 --	0102492913489	51 DUs IHSDP Scheme for Uri Town, Distt. Baramulla, J&K.	1.55	1.21 1.21 --	0.24	-	51 36 15	-	36	-
255	J&K Srinagar DA VAMBAY 21-May-2009	0103517812090	GOI subsidy Recommended from JNNURM for Srinagar DA Scheme No 18632 for Complete construction of 316 DUs under VAMBAY Scheme.	4.64	0.71 0.71 --	0.71	-	316 316 --	-	316	-
			Total of J&K for 49 project(s)	145.49	112.75 113.53 4.03	29.61	0.78	7531 5824 1604	103	6,683	-
256	Jharkhand Chaibasa 05-Jan-2009 --	2017088611514	IHSDP Scheme for Chaibasa, Distt. W Singbhum, Jharkhand	6.71	3.88 3.76 --	-	-	380 376 --	4	376	-
257	Jharkhand Chatra 05-Aug-2010 --	2003096912748	932 insitu Dwelling Units at Chatra (Phase-I), Jharkhand	19.08	11.28 11.72 --	-	0.44	897 897 --	-	897	-
258	Jharkhand Daltonganj 26-Feb-2009 --	2002114011939	969 Dwelling Units for Medininagar (Daltonganj), Distt. Palamu, Jharkhand	8.63	5.37 6.19 --	0.00	0.82	420 417 --	3	417	-
259	Jharkhand Giridih 26-Feb-2009 --	2006158011900	1132 Dwelling Units at Giridih, Jharkhand	19.96	12.24 12.24 6.12	0.00	-	1132 1126 --	6	1,126	-
260	Jharkhand Gumla 24-Jan-2008 --	201616661844	1292 Dwelling Units at Gumla, Jharkhand	13.14	10.41 10.41 2.62	0.64	-	863 851 --	12	851	-
261	Jharkhand Hazaribag 21-Jan-2009 --	2004176111565	1230 Dwelling Units for Hazaribagh, Distt. Hazaribagh, Jharkhand	15.27	8.76 11.38 --	-	2.62	947 947 --	-	947	-
262	Jharkhand Lohardaga 21-Jan-2009 --	2015276511566	1623 Dwelling Units for Lohardagga, Distt. Lohardagga, Jharkhand	35.05	19.54 19.54 --	-	-	1623 1623 --	-	1,623	-
263	Jharkhand Mihijam 17-Jan-2011 --	2011307213368	1391 Dwelling Units at Mihijam, Jamtara, Jharkhand	15.88	9.08 9.08 1.34	-	-	816 810 --	6	810	-
264	Jharkhand Phusro 26-Feb-2009 --	2013377911899	886 Dwelling Units at Phushro, Bokaro, Jharkhand	3.67	2.15 4.67 --	-	2.52	204 204 --	-	204	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
265	Jharkhand Seraikela 05-Aug-2010 --	2017433212768	1353 New Dwelling Units at Saraikela, Distt Sarikela-Kharsawan, Jharkhand	6.77	3.95 8.07 --	-	4.12	331 245 --	86	245	-
	Total of Jharkhand for 10 project(s) including 8 project(s) which are completed			144.15	86.66 97.06 10.08	0.64	10.53	7613 7496 --	117	7,496	-
266	Karnataka Bagalkot 10-Feb-2009 --	2902036813128	Revised project for 240 Dwelling Units at Bagalkot town in Bagalkot district of Karnataka.	8.43	4.78 4.78 --	-	-	240 240 --	-	240	-
267	Karnataka Basavakalyan 18-May-2007 --	290505601919	170 Dwelling Units, IHSDP Scheme at Basavakalya, Bidar Distt., Karnataka	2.37	1.68 1.68 --	-	-	170 170 --	-	170	-
268	Karnataka Belgaum 25-Jul-2007 --	2901060413229	138 DUs IHSDP scheme at Belgaum, Belgaum Dist., Karnataka	3.03	1.67 1.67 --	0.00	-	138 138 --	-	138	-
269	Karnataka Bellary 27-Feb-2007 --	291206091921	520 Dwelling Units IHSDP Scheme at Bellary, Karnataka	8.66	5.37 5.37 --	-	-	520 520 --	-	520	-
270	Karnataka Bhalki 25-Jul-2007 --	2905065413228	Construction of 150 Dwelling Units at Bhalki town, Bidar Distt., Karnataka	3.56	2.03 2.03 --	-	0.00	150 150 --	-	150	-
271	Karnataka Chincholi 25-Jul-2007 --	2904104914149	Revised Project for construction of 200 Dwelling Units at Chincholi, Karnataka.	4.24	2.33 2.33 --	-	-	200 200 --	-	200	-
272	Karnataka Chinthamani 24-Jan-2008 --	2919106014129	Revised Detailed Project Report of "IHSDP Scheme at Chinathamani, Karnataka".	19.49	10.58 10.58 --	-	-	798 798 --	-	798	-
273	Karnataka Doddaballapura 18-May-2007 --	2921133914148	Revised Detailed Project Report of "IHSDP Scheme at Doddaballapura, Karnataka".	12.56	6.37 6.37 --	-	-	648 648 --	-	648	-
274	Karnataka Gadag-Betigeri 09-Jan-2008 --	2908146913209	738 Dwelling Units for the town of Gadag-Betagiri, Distt. Gadag, Karnataka	22.77	13.13 13.13 --	-	-	738 738 --	-	738	-
275	Karnataka Gajendragarh 18-May-2007 --	2908148213208	Construction of 500 Dwelling Units at Gajendragada, Gadag Distt, Karnataka	9.17	4.54 4.54 --	-	-	500 500 --	-	500	-
276	Karnataka Gauribidanur 25-Jul-2007 --	2919153514150	Revised Detailed Project Report of "IHSDP Scheme at Gowribidanur, Karnataka".	1.94	1.44 1.44 --	-	-	Infra NA NA	-	-	-
277	Karnataka Gulbarga 25-Jul-2007 --	2904166113191	Construction of 786 Dwelling Units at Gulbarga, Gulbarga distt, Karnataka	16.63	9.12 9.12 --	-	-	786 786 --	-	786	-
278	Karnataka Hassan 18-May-2007 --	2923174413190	Construction of 1000 Dwelling Units for Hassan town, Hassan Dist, Karnataka.	18.40	9.17 9.17 --	-	-	1000 1000 --	-	1,000	-
279	Karnataka Hiriyur 24-Jan-2008 --	291317861942	123 Dwelling Units, IHSDP programme at Hiriyur town of Chitradurga district of Karnataka State.	3.93	2.16 2.16 --	-	-	123 123 --	-	123	-
280	Karnataka Hole Narsipur 18-May-2007 --	2923179313189	1000 DUs IHSDP Scheme for Holenarasipura, Karnataka	18.40	9.17 9.17 --	-	-	1000 1000 --	-	1,000	-
281	Karnataka Hubli-Dharwad 09-Jan-2008 --	290918091941	600 DUs IHSDP Scheme for the town of Hubli Phase-I in Dharwad District of Karnataka.	16.00	7.41 7.41 --	-	-	600 600 --	-	600	-
282	Karnataka Hubli-Dharwad 10-Feb-2009 --	2909180911763	109 DUs IHSDP Scheme for the town of Hubli Phase-II in Dharwad District of Karnataka.	3.50	1.84 1.84 --	-	-	109 109 --	-	109	-
283	Karnataka Hubli-Dharwad 10-Feb-2009 --	2909180911767	430 DUs IHSDP Programme for Hubli (Phase-III) town in Dharwad district of Karnataka	14.86	7.81 7.81 --	0.00	-	430 430 --	-	430	-
	Sub-total of Hubli-Dharwad for 3 project(s)			34.35	17.07 17.07 --	0.00	-	1139 1139 --	-	1,139	-
284	Karnataka Kadur 09-Jan-2008 --	2917207513188	500 Dwelling Units IHSDP Scheme at Kadur Town, Distt. Chikmagalur, Karnataka	12.28	6.65 6.65 --	-	-	500 500 --	-	500	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
285	Karnataka Kanakapura 10-Feb-2009 --	2921216011765	727 DUs IHSDP Project at Kanakapura town in Ramanagara district, Karnataka	22.33	11.23 11.23 --	-	-	727 727 --	-	727	-
286	Karnataka Koppal 25-Jul-2007 --	290725561931	265 DUs IHSDP Scheme at Koppal, Koppal Distt, Karnataka	4.07	2.68 2.68 --	-	-	265 265 --	-	265	-
287	Karnataka Mandya 10-Feb-2009 --	2922293811770	558 DUs IHSDP Project at Mandya City in Mandya district of Karnataka State.	13.95	7.92 7.13 --	-	-	558 558 --	-	558	-
288	Karnataka Mulbagal 27-Feb-2007 --	2919316414128	Revised project for 600 Dwelling Units at MULUBAGILU, Karnataka".	12.52	6.36 6.36 --	0.00	-	600 600 --	-	600	-
289	Karnataka Nagamangala 18-May-2007 --	2922323313168	420 Dwelling Units IHSDP Scheme for Nagamangala, Karnataka (Revised).	7.91	3.92 3.92 --	-	-	420 420 --	-	409	11
290	Karnataka Nanjangud 18-May-2007 --	2926331113148	540 Dwelling Units at Nanjangud town in Mysore Distt. Karnataka (Revised).	9.88	4.9 4.9 --	-	-	540 540 --	-	540	-
291	Karnataka Pavagada 28-Feb-2009 --	2918371211929	508 Dwelling Units IHSDP at Pavagada town in Tumkur District of Karnataka state.	19.97	11.62 11.62 --	-	-	508 508 --	-	508	-
292	Karnataka Ramanagara 27-Feb-2007 --	2921398615038	Revised project at Ramanagara Town (1800 Dwelling Units) in Ramanagara District, Karnataka	33.46	16.54 16.54 --	-	-	1800 1800 --	-	1,800	-
293	Karnataka Saundatti 21-Mar-2007 --	290142961936	145 DUs IHSDP Scheme at Saundatti, Karnataka	2.56	1.59 1.59 --	-	-	145 145 --	-	145	-
294	Karnataka Shahapur 25-Jul-2007 --	290443591937	Construction of 207 Dwelling Units IHSDP project at Shahapur, Gulbarga Distt., Karnataka	3.71	2.44 2.44 --	0.00	-	207 207 --	-	207	-
295	Karnataka Shikarpur 10-Feb-2009 --	2915439311769	330 DU IHSDP Project for Shikarpur town in Shimoga district of Karnataka State.	12.65	7.22 7.22 --	-	-	330 330 --	-	330	-
296	Karnataka Shimoga 10-Feb-2009 --	2915439811768	600 DUs IHSDP for Shimoga town in Shimoga district of Karnataka State.	23.05	13.17 13.17 --	-	-	600 600 --	-	600	-
297	Karnataka Sidlaghatta 25-Jul-2007 --	2919443514191	Revised Detailed Project Report of "IHSDP Scheme at Shidlagatta, Karnataka".	4.30	2.37 2.37 --	0.00	-	200 200 --	-	200	-
298	Karnataka Sindhur 21-Mar-2007 --	290644621939	1005 Dwelling Units, IHSDP Scheme for the town of Sindhur, Karnataka	19.66	12.04 12.04 --	-	-	1005 1005 --	-	1,005	-
299	Karnataka Sira 10-Feb-2009 --	2918448311766	682 DUs IHSDP in Tumkur district at Sira Town, Karnataka	20.07	11.32 11.32 --	-	-	682 682 --	-	682	-
	Total of Karnataka for 34 project(s)			410.30	222.56 221.77 --	0.00	0.00	17237 17237 --	-	17,226	11
300	Kerala Alappuzha 27-Apr-2007 --	321100911845	950 DUs (new 657 & upgrade 293 nos) IHSDP Programme for Alappuzha town, Kerala	8.33	5.43 6.02 --	-	0.59	697 693 4	-	697	-
301	Kerala Aluva 16-Feb-2010 --	3208011412452	IHSDP Scheme for the construction of 90 DUs (21 new & 69 Upgrade) at Aluva, Kerala	0.49	0.36 0.43 --	-	0.06	84 83 1	-	83	-
302	Kerala Angamaly 10-Feb-2009 --	3208019611756	380 DUs (149 new houses & 231 upgrade) IHSDP Scheme at Angamaly, Distt. Ernakulam, Kerala	2.17	1.73 2.24 --	-	0.51	340 340 --	-	340	-
303	Kerala Attingal 27-Feb-2007 --	321402901846	201 DUs (140 new houses & Renovation 18 nos & Toilet 43 nos) IHSDP Scheme for the town of Attingal, Kerala	1.55	1.24 1.25 --	0.25	0.01	187 167 20	-	167	-
304	Kerala Chalakudy 16-Feb-2010 --	3207090712449	IHSDP Scheme for the construction of 166 DUs & Upgradation of 368 DUs at Chalakudy, Kerala	3.17	2.19 1.99 --	-	-	416 416 --	-	416	-
305	Kerala Changanassery 27-Feb-2007 --	3210094712028	388 DUs (150 new houses & Renovation 214 nos & Toilet 24 nos) IHSDP Programme for Changanassery town, Kerala	2.23	1.62 2.69 --	0.18	1.06	304 287 17	-	287	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
306	Kerala Changanassery 05-Mar-2010 --	3210094712508	Construction of 269 new houses & Upgradation of 581 DUs at Changanassery, Kottayam, Kerala	2.28	1.65 3.22 --	-	1.57	502 502 --	-	502	-
	Sub-total of Changanassery for 2 project(s)			4.51	3.27 5.91 --	0.18	2.64	806 789 17	-	789	-
307	Kerala Chavakkad 18-May-2007 --	320709731851	135 DUs (97 new houses & 38 upgrade) IHSDP Programme for Chavakkad, Kerala	1.31	1.04 1.27 --	-	0.23	112 112 --	-	112	-
308	Kerala Cherthala 16-Feb-2010 --	3211099412451	IHSDP Scheme for the construction of 454 DUs (255 new & 199 Upgrade) at Cherthala, Kerala	3.37	2.42 2.58 --	0.01	0.16	365 307 58	-	324	-
309	Kerala Chittur-Thathamangalam 27-Feb-2007 --	320610801848	1313 DUs (424 new houses & Improvement 637 nos & Latrine 252 nos) IHSDP programme for Chittur-Tattamangalam town, Kerala	12.20	9.34 9.77 --	2.38	0.43	1046 972 74	-	972	-
310	Kerala Guruvayoor 10-Feb-2009 --	3207168311757	123 DUs (50 new & 73 Upgrade) IHSDP Scheme for the Construction of at Guruvayoor, Thrissur, Kerala	0.86	0.64 1.22 --	-	0.58	76 75 1	-	73	2
311	Kerala Irinjalakuda 24-Jan-2008 --	320718521898	151 DUs (45 new houses & 106 nos upgrade) IHSDP Scheme for the town of Irinjalakuda Municipality, Kerala	0.87	0.7 0.87 --	0.06	0.18	139 136 3	-	136	-
312	Kerala Irinjalakuda 05-Mar-2010 --	3207185212512	IHSDP Scheme for the construction of 135 DUs & Upgradation of 259 DUs at Irinjalakuda, Thrissur, Kerala	1.01	0.73 2.27 --	-	1.54	220 209 11	-	220	-
	Sub-total of Irinjalakuda for 2 project(s)			1.88	1.42 3.14 --	0.06	1.71	359 345 14	-	356	-
313	Kerala Kalpetta 05-Mar-2010 --	3203213412515	78 DUs (new 31 & upgrade 47 nos) IHSDP Proposal for Kalpetta, Wayanad, Kerala	1.57	1.08 1.18 --	0.32	0.10	74 73 1	-	74	-
314	Kerala Kanhanged 27-Feb-2007 --	320121861849	221 DUs (152 new houses & 69 upgrade) IHSDP Scheme for the Kanhanged town, Kerala	2.04	1.63 1.65 --	0.11	0.01	210 166 31	13	161	5
315	Kerala Kanhanged 05-Mar-2010 --	3201218612518	IHSDP Scheme for the construction of 855 DUs at Kanhanged Phase-II, Kerala	5.52	4.13 3.1 --	-	-	853 768 43	42	662	106
	Sub-total of Kanhanged for 2 project(s)			7.56	5.76 4.74 --	0.11	0.01	1063 934 74	55	823	111
316	Kerala Kannur 18-May-2007 --	320222091850	301 DUs (179 new houses & upgrade 122 nos) IHSDP Scheme for Kannur Town, Kannur Distt. Kerala	0.91	0.73 1.17 --	0.01	0.44	189 187 2	-	187	-
317	Kerala Kasaragod 27-Feb-2007 --	320122831889	174 DUs (88 new houses & 86 upgrade) IHSDP Scheme for the town of Kasargode, Kerala	1.04	0.8 1.02 --	0.09	0.22	154 133 12	9	139	-
318	Kerala Kodungallur 05-Mar-2010 --	3207251112511	285 DUs (insitu 232 & upgrade 53 nos) IHSDP Proposal for kodungalloor, Thrissur, Kerala	4.47	2.75 3.49 --	0.93	0.74	234 216 14	4	216	-
319	Kerala Koothuparamba 27-Feb-2007 --	320225511893	IHSDP Scheme for the construction of 43 DUs (30 new houses & 13 nos upgrade) at Kuthuparamba town, Kerala	0.82	0.66 0.66 --	0.42	-	43 43 --	-	43	-
320	Kerala Kothamangalam 10-Feb-2009 --	3208257911758	192 DUs (95 New and 97 Upgrade) for Kothamangalam, Eamnakulam Kerala	1.76	1.41 0.73 --	-	-	187 172 15	-	172	-
321	Kerala Kottayam 05-Mar-2010 --	3210259212509	831 DUs (364 in-situ & 467 upgrade) IHSDP Proposal for Kottayam Municipality, Phase-1, Kottayam, Kerala	2.77	2 2.67 --	-	0.67	450 450 --	-	450	-
322	Kerala Kozhikode 27-Feb-2007 --	320426031891	IHSDP Scheme for the construction of 511 DUs (new houses) at Kozhikodde Town, Kerala	1.05	0.8 2.74 --	0.80	1.93	75 75 --	-	75	-
323	Kerala Kunnamkulam 27-Feb-2007 --	320726561892	206 DUs (new houses 127 nos, upgrade 71 nos & Latrine 8 nos) IHSDP programme for Kunnamkulam town (206 DUs), Kerala	1.63	1.24 1.43 --	0.42	0.18	185 163 10	12	163	-
324	Kerala Malappuram 02-Feb-2007 --	320528791894	1229 DUs (new houses 822 & upgrade 407 nos) IHSDP Proposal at Malappuram Town, Kerala	10.46	8.36 8.36 --	0.11	-	1229 1215 14	-	1,220	-

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
325	Kerala Malappuram 10-Feb-2009 --	3205287911759	726 DUs (new 272 & upgrade 454 nos) IHSDP Proposal at Malappuram Phase-II, Kerala	6.12	4.38 5.37 --	0.82	0.99	657 591 66	-	625	-
	Sub-total of Malappuram for 2 project(s)			16.58	12.74 13.74 --	0.93	0.99	1886 1806 80	-	1,845	-
326	Kerala Mattannur 27-Feb-2007 --	320230141895	128 DUs (97 new & 31 upgrade) IHSDP programme for Mattannur Town, Kannur, Kerala	1.08	0.87 1.05 --	-	0.18	110 110 --	-	110	-
327	Kerala Mattannur 05-Mar-2010 --	3202301412516	620 DUs (insitu 280 & upgrade 340) IHSDP Proposal for Mattannur Ph-II, Kannur, Kerala	5.63	3.97 4.26 --	0.41	0.30	553 536 4	13	536	-
	Sub-total of Mattannur for 2 project(s)			6.72	4.83 5.31 --	0.41	0.48	663 646 4	13	646	-
328	Kerala Muvattupuzha 28-Jan-2009 --	3208320911573	874 DUs (344 new houses, upgrade 384 & Toilets 146) IHSDP Scheme at Moovattupuzha Municipality, district Ernakulam, Kerala	3.79	3.03 4.78 --	-	1.75	738 738 --	-	738	-
329	Kerala Nedumangad 30-Sep-2008 --	3214339011357	532 DUs (346 new houses, repair 65 nos & Toilets 121 nos) for Nedumangad Municipality Phase-I, Kerala	3.71	2.97 2.16 --	-	-	414 414 --	-	414	-
330	Kerala Neyyattinkara 30-Sep-2008 --	3214342111358	744 DUs (new houses 549 & repair 195 nos) IHSDP Phase-1 for Neyyattinkara Municipality, Keerala	7.77	5.79 5.95 --	3.00	0.16	710 438 37	235	440	-
331	Kerala Ottappalam 27-Apr-2007 --	320635051896	607 DUs (new 283, upgrade 270 & latrine 54 nos) for the construction of 607 DUs at Ottappalam, Kerala	8.40	6.44 7.17 --	2.95	0.74	576 576 --	-	576	-
332	Kerala Ottappalam 05-Mar-2010 --	3206350512514	624 DUs (279 DUs & 5 flats & 340 upgrade) for Ottappalam Municipality, Phase-2, Palakkad, Kerala	5.45	3.81 4.18 --	2.19	0.36	558 507 51	-	507	-
	Sub-total of Ottappalam for 2 project(s)			13.85	10.25 11.35 --	5.14	1.10	1134 1083 51	-	1,083	-
333	Kerala Palakkad 27-Feb-2008 --	320635401900	IHSDP Scheme for the construction of 2001 DUs (1626 new houses & 375 upgrade) for Palakkad, Kerala	7.04	5.38 8.05 --	2.26	2.67	864 593 108	163	613	-
334	Kerala Paravoor (South) 02-Feb-2007 --	321336481904	373 DUs (new 192, renovation 83 nos & Latrine 98 nos) IHSDP Proposal for the town of South paravoor, Kerala	2.13	1.7 2.11 --	0.65	0.41	327 257 18	52	260	-
335	Kerala Paravoor (North) 24-Jan-2008 --	321336481899	389 DUs (213 new houses, 118 nos upgrade & 58 nos Toilets) IHSDP Proposal for the town of North Paravur Municipality, Kerala	2.64	2.1 2.29 --	0.44	0.19	370 326 28	16	326	-
336	Kerala Paravoor (North) 05-Mar-2010 --	3208364912510	743 DUs (insitu 285 & upgrade 458) IHSDP Proposal for the town of North Paravur, Ernakulam, Kerala	5.60	3.9 4.06 --	0.55	0.17	727 660 32	35	660	-
	Sub-total of Paravoor (North) for 2 project(s)			8.24	5.99 6.35 --	0.98	0.36	1097 986 60	51	986	-
337	Kerala Pathanamthitta 10-Feb-2009 --	3212368311762	749 DUs (369 New and 380 DUs upgrade) IHSDP proposal at for Pathanamthitta, Kerala	4.25	3.38 2.62 --	-	-	604 540 21	43	561	-
338	Kerala Payyannur 05-Mar-2010 --	3202371612517	314 DUs (220 new & 94 upgrade) IHSDP Proposal for Payyannur Municipality, Kannur, Kerala	1.92	1.27 1.15 --	0.26	-	192 133 3	56	133	-
339	Kerala Perinthalmanna 27-Apr-2007 --	320537371901	500 DUs (363 new houses & 137 upgrade) IHSDP scheme for the construction of Perinthalmanna, Kerala	4.85	3.73 4.46 --	0.03	0.73	436 426 10	-	426	-
340	Kerala Perinthalmanna 10-Feb-2009 --	3205373711760	879 DUs (271 New and upgrade 608 nos) IHSDP Project for Perinthalmanna Phase-II, Malapuram Kerala	8.74	6.34 6.36 --	1.64	0.02	878 841 31	6	855	-
	Sub-total of Perinthalmanna for 2 project(s)			13.59	10.07 10.82 --	1.66	0.75	1314 1267 41	6	1,281	-
341	Kerala Perumbavoor 10-Feb-2009 --	3208374911761	IHSDP proposal at Perumbavoor Municipality, Ernakulam. 344 DUs (160 New and 141 Upgrade & 43 Toilets), Kerala	2.47	1.98 1.84 --	0.31	-	228 193 --	35	176	17
342	Kerala Ponnani 24-Jan-2008 --	320538251897	229 new houses IHSDP Project for Ponnani Municipality, Kerala	2.30	1.84 3.52 --	-	1.67	120 120 --	-	120	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
343	Kerala Punalur 27-Apr-2007 --	321338721902	922 DUs (596 new houses, 236 upgrade & Latrine 90 nos) IHSDP Programme for Punalur town, Kerala	7.17	5.74 7.14 --	-	1.41	796 780 16	-	780	-
344	Kerala Koyilandi 27-Feb-2007 --	320439111890	435 DUs (284 new houses & Improvement 151 nos) IHSDP Programme for Koyilandi Town, Kerala	2.86	2.29 2.46 --	0.08	0.17	410 349 60	1	349	-
345	Kerala Shoranur 27-Feb-2007 --	320644171903	596 DUs (251 new houses, Improvement 275 nos & Latrine 70 nos) IHSDP Programme for Shoranur Town, Kerala	7.65	5.36 7.09 --	-	1.74	530 530 --	-	530	-
346	Kerala Taliparamba 02-Feb-2007 --	3202464311163	242 DUs (166 New & 76 Upgrade) IHSDP Programme for Taliparamba, Kerala	1.38	1.1 1.95 --	-	0.84	166 163 3	-	163	-
347	Kerala Thalassery 27-Apr-2007 --	3202470513268	110 DUs (insitu 82 & upgrade 28 nos) Revised in IHSDP Project for Thalassery, Kannur, Kerala	1.01	0.67 1.21 --	0.07	0.54	60 54 --	6	54	-
348	Kerala Thodupuzha 27-Feb-2007 --	320947681905	420 DUs (261 new houses & 159 upgrade) IHSDP Programme for Thodupuzha town, Kerala	2.60	2.08 2.81 --	-	0.73	275 201 18	56	207	-
349	Kerala Thrissur 05-Mar-2010 --	3207478112513	Relocation 246 Dwelling Units, IHSDP Project for Thrissur, Kerala	2.37	1.53 1.57 --	-	0.04	120 120 --	-	120	-
350	Kerala Tirur 21-Jan-2009 --	3205482011559	257 DUs (133 new houses & 124 nos repair of DUs) IHSDP of Tirur municipality, district Malappuram, Kerala	1.38	0.99 1.99 --	-	1.00	160 148 3	9	148	-
351	Kerala Vadakara 16-Feb-2010 --	3204495912453	IHSDP Scheme for the construction of 62 DUs (35 new and 27 Upgrade) at Vatakara, Kerala	0.76	0.54 0.46 --	0.06	-	56 52 1	3	52	-
352	Kerala Varkala 16-Feb-2010 --	3214500912450	Construction of 328 DUs & Upgradation of 333 DUs at Varkala, Kerala	3.42	2.52 3.09 --	0.12	0.58	378 355 11	12	362	-
Total of Kerala for 53 project(s) including 1 project(s) which are completed				188.40	140.38 165.17 --	21.92	28.61	20384 18711 852	821	18,732	130
353	Madhya Pradesh Amarwara 30-Mar-2011 --	2343012813648	274 Dwelling Units for the town of Amarwara, District Chhindwara, Madhya Pradesh	4.46	2.59 1.91 --	-	-	186 150 --	36	150	-
354	Madhya Pradesh Balaghat 14-Dec-2006 --	234504141944	Construction of 966 Dwelling Units for Balaghat, Madhya Pradesh	Project Cancelled on dated 20-May-14	-- 4.15 --	-	4.15	-- -- --	-	-	-
355	Madhya Pradesh Bareilly 02-Feb-2007 --	233905191945	Development & Upgradation of Basic Infrastructure for Slum Dwellers at Bareilly (120 DUs), Madhya Pradesh	1.50	1.2 1.8 --	-	0.60	80 80 --	-	80	-
356	Madhya Pradesh Basoda 28-Sep-2006 --	233105681952	110 DUs (60- New & 50- Upgradation) IHSDP Scheme for the town of Ganjbasoda, Vidisha Distt., Madhya Pradesh	1.71	1.31 1.31 --	-	0.00	110 110 --	-	110	-
357	Madhya Pradesh Berasia 29-Dec-2006 --	233206221946	160 DUs with infrastructure development for Mahuakheda Deen Dyal Colony (JP Narayan Ward) Berasia, Distt. Bhopal, Madhya Pradesh	0.09	0.07 0.68 --	-	0.61	8 8 --	-	8	-
358	Madhya Pradesh Betma 18-May-2007 --	232606281947	96 DUs Integrated Housing & Slum Development Programme, Betma, Indore, Madhya Pradesh	3.14	2.44 2.19 --	-	-	96 96 --	-	96	-
359	Madhya Pradesh Burhanpur 27-Dec-2007 --	232908681974	833 DUs IHSDP Scheme for the town of Burhanpur, Madhya Pradesh	3.57	2.53 4.82 --	-	2.30	218 218 --	-	218	-
360	Madhya Pradesh Chandameta 08-Feb-2010 --	2343092312370	Construction of 212 DUs for the town of Chandameta, District- Chhindwara (M.P.)	Project Cancelled on dated 20-May-14	-- 2.15 --	-	2.15	-- -- --	-	-	-
361	Madhya Pradesh Chaurai 27-Apr-2011 --	2343097213728	266 Dwelling Units for the town of Chaurai, District- Chhindwara, Madhya Pradesh	0.34	0.24 1.99 --	-	1.75	16 16 --	-	16	-
362	Madhya Pradesh Chhindwara 28-Feb-2009 --	234310191917	500 DUs IHSDP proposal for the town of Chhindwara, Distt. Chhindwara (MP)	4.75	3.76 5.29 --	-	1.53	320 320 --	-	320	-
363	Madhya Pradesh Damoh 29-Dec-2006 --	231211451948	IHSDP scheme for Damoh (104 DUs), Madhya Pradesh	0.82	0.6 1.27 --	-	0.67	37 32 --	5	32	-

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
364	Madhya Pradesh Depalpur 02-Feb-2007 --	232612101949	Rehabilitation/ Resettlement of Slums in Depalpur (96 DUs), Madhya Pradesh	4.00	3.11 3.11 --	-	-	96 96 --	-	96	-
365	Madhya Pradesh Dewas 29-Dec-2006 --	232312351950	1216 DUs Development & Upgradation of basic infrastructure for Slum Dwellers at Dewas (Project-I), Madhya Pradesh	8.58	5.54 5.54 --	0.00	-	608 608 --	-	608	-
366	Madhya Pradesh Dewas 29-Dec-2006 --	232312351951	1384 DUs Development & Upgradation of basic infrastructure for Slum Dwellers at Dewas (Project-II), Madhya Pradesh	2.63	1.69 6.22 --	-	4.53	188 188 --	-	188	-
Sub-total of Dewas for 2 project(s)				11.20	7.23 11.76 --	0.00	4.53	796 796 --	-	796	-
367	Madhya Pradesh Diken 28-Mar-2011 --	2318132313561	124 DUs IHSDP Proposal for the Town of Diken, Distt.-Neemuch, Madhya Pradesh	3.82	2.36 2.12 --	-	-	124 124 --	-	124	-
368	Madhya Pradesh Gwalior 14-Dec-2006 --	230416861954	Development & Upgradation of Basic Infrastructure for Slum Dwellers at Gwalior, Madhya Pradesh	39.00	26.66 33 --	-	6.33	3328 3328 --	-	3,328	-
369	Madhya Pradesh Harrai 08-Feb-2010 --	2343173712369	139 Dwelling Units for the town of Harrai, Distt. Chindwara, Madhya Pradesh	1.17	0.68 0.99 --	-	0.31	48 48 --	-	48	-
370	Madhya Pradesh Hoshangabad 19-Oct-2007 --	233718011957	297 DUs Implementation of IHSDP Scheme at Hoshangabad, Madhya Pradesh	5.16	3.73 3.74 --	-	0.01	296 296 --	-	296	-
371	Madhya Pradesh Itarsi 21-Aug-2007 --	233718621958	Development & Upgradation of Basic Infrastructure for Slum Dwellers at Itarsi, Madhya Pradesh	3.64	2.77 2.49 --	-	-	153 153 --	-	153	-
372	Madhya Pradesh Jaora 27-Dec-2007 --	232019521973	167 DUs IHSDP Scheme for Jaora, Madhya Pradesh	1.48	1.04 1.3 --	-	0.26	100 100 --	-	100	-
373	Madhya Pradesh Jeeran 10-Jun-2011 --	2318201913833	IHSDP Proposal for the town of Jeeran, Distt. Neemuch, Madhya Pradesh	3.77	2.31 2.08 --	-	-	126 126 --	-	126	-
374	Madhya Pradesh Jirapur 30-Mar-2011 --	2330202013649	145 Dwelling Units for the town of Jeerapur, District Rajgarh, Madhya Pradesh	4.00	2.39 2.15 0.96	-	-	145 145 --	-	145	-
375	Madhya Pradesh Katangi 18-May-2007 --	233922971955	160 DUs IHSDP Scheme for Katangi, Madhya Pradesh	1.66	1.32 1 --	-	-	106 22 78	6	22	-
376	Madhya Pradesh Katni 02-Feb-2007 --	233831991956	2182 DUs Development & Upgradation of Basic Infrastructure for Slum Dwellers at Katani, Madhya Pradesh	19.04	14.95 20.62 --	-	5.67	1424 1000 424	-	766	234
377	Madhya Pradesh Khandwa 29-Dec-2006 --	2329239511176	1296 DUs Development & Upgradation of Basic Infrastructure for Slum Dwellers at Khandwa (Proposal-I), Madhya Pradesh	14.81	9.43 9.97 --	-	0.53	1104 833 271	-	768	65
378	Madhya Pradesh Khandwa 29-Dec-2006 --	2329239511177	812 DUs Development & Upgradation of Basic Infrastructure for Slum Dwellers at Khandwa (Proposal-II), Madhya Pradesh	Project Cancelled on dated 20-May-14	-- 3.41 --	-	3.41	-- -- --	-	-	-
Sub-total of Khandwa for 1 project(s)				14.81	9.43 13.38 --	-	3.94	1104 833 271	-	768	65
379	Madhya Pradesh Khargone 22-Feb-2010 --	2327241012495	200 Dwelling Units for the town of Khargone, District- Khargone (M.P.)	4.91	2.85 2.57 --	-	-	200 200 --	-	200	-
380	Madhya Pradesh Khujner 02-Feb-2007 --	233024631959	Rehabilitation/ Resettlement of Slums 100 DUs for the town of Khujner, Madhya Pradesh	2.41	1.88 1.88 --	-	-	100 100 --	-	100	-
381	Madhya Pradesh Kurwai 29-Dec-2006 --	233126821960	48 DUs (EWS) Development & Upgradation of Basic Infra & rehabilitation for slum dwellers at Kurwai, Distt. Vidisha, Madhya Pradesh	0.24	0.18 0.37 --	-	0.18	12 12 --	-	12	-
382	Madhya Pradesh Lateri 28-Sep-2006 --	233127381961	Development & Upgradation of Basic infrastructure for slum Dwellers at Lateri, Madhya Pradesh	0.45	0.35 0.35 --	-	-	Infra NA NA	-	-	-
383	Madhya Pradesh Mahidpur 28-Mar-2011 --	2321283313560	Construction of 441 New DUs for the Town of Mahidpur, Distt. Ujjain, Madhya Pradesh.	Project Cancelled on dated 20-May-14	-- 2.97 --	-	2.97	-- -- --	-	-	-

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
384	Madhya Pradesh Majholi 02-Feb-2007 --	233928651962	140 DUs Development & Upgradation of Basic Infrastructure for Slum Dwellers at Majholi, Madhya Pradesh	1.38	1.1 1.29 --	-	0.18	90 90 --	-	90	-
385	Madhya Pradesh Malhargarh 13-Mar-2012 --	2319288314804	144 Dwelling Units IHSDP project at Malhargarh, Distt Mandasaur, Madhya Pradesh	4.40	2.55 2.29 1.02	-	-	144 104 --	40	104	-
386	Madhya Pradesh Mandideep 26-Sep-2007 --	233429331963	Construction of 202 Dwelling Units for Mandideep, Madhya Pradesh	Project Canceled on dated 20-May-14	-- 1.19 --	-	1.19	-- -- --	-	-	-
387	Madhya Pradesh Mandsaur 22-Feb-2010 --	2319293612494	IHSDP Proposal 500 houses at Tigariya road of ward no.5, at Mandsaur, District- Mandsaur (M.P.)	12.50	7.28 6.55 --	-	-	500 500 --	-	500	-
388	Madhya Pradesh Mohgaon 28-Feb-2009 --	2343310211918	Construction of 267 Dwelling Units for the town of Mohgaon, Distt. Chhindwada, Madhya Pradesh	3.16	2.31 2.25 --	-	-	137 137 --	-	137	-
389	Madhya Pradesh Narsimhapur 02-Feb-2007 --	234033411964	Development & Upgradation of Basic Infrastructure for Slum Dwellers at Narsinghpur (651 DUs), Madhya Pradesh	6.77	5.41 6.03 --	-	0.63	525 490 --	35	490	-
390	Madhya Pradesh Orachha 19-Oct-2007 --	230834941965	Construction of 274 DUs at Orachha, Distt., Tikamgarh, Madhya Pradesh	Project Canceled on dated 20-May-14	-- 1.28 --	-	1.28	-- -- --	-	-	-
391	Madhya Pradesh Pandhurna 27-Apr-2011 --	2343360813729	IHSDP Scheme for the town of Pandhurna, District- Chhindwara, Madhya Pradesh	2.21	1.53 1.87 --	-	0.34	103 103 --	-	103	-
392	Madhya Pradesh Pansemal 02-Feb-2007 --	232836251966	128 Dwelling Units Rehabilitation/ Resettlement of Slums in Pansemal, Madhya Pradesh	2.94	2.28 2.05 --	-	-	128 128 --	-	128	-
393	Madhya Pradesh Patan 02-Feb-2007 --	233936781967	Development & Upgradation of Basic Infrastructure for Slum Dwellers at Patan (120 DUs), Madhya Pradesh	0.44	0.35 0.91 --	-	0.56	23 23 --	-	23	-
394	Madhya Pradesh Pellawad 18-May-2007 --	232437601968	IHSDP Scheme for Pellawad (240 DUs), Madhya Pradesh	2.77	2.21 2.74 --	-	0.52	194 194 --	-	194	-
395	Madhya Pradesh Pipliyamandi 28-Mar-2012 --	2319380114805	88 Dwelling Units (Relocation) for Pipliyamandi Distt- Mandsaur, Madhya Pradesh	2.73	1.64 1.64 0.82	0.00	-	88 88 --	-	88	-
396	Madhya Pradesh Ratangarh 10-Jun-2011 --	2318404913834	135 Dwelling Units for the town of Ratangarh, Distt Neemuch, Madhya Pradesh	4.18	2.59 2.33 --	0.00	-	135 135 --	-	135	-
397	Madhya Pradesh Rewa 22-Feb-2010 --	2314409012497	248 DUs IHSDP Proposal for the town of Rewa, District- Rewa, Madhya Pradesh	6.67	3.73 3.36 --	0.00	-	248 248 --	-	248	-
398	Madhya Pradesh Gautampura 18-May-2007 --	232641221953	96 DUs Integrated Housing & Slum Development Programme, Gautampura, Indore Dist., Madhya Pradesh.	3.96	3.07 2.77 --	0.00	-	96 96 --	-	96	-
399	Madhya Pradesh Sagar 28-Feb-2009 --	2311414811916	Construction of 480 Dwelling Units for the town of Sagar, Distt. Sagar, Madhya Pradesh.	6.48	5.09 5.5 --	-	0.41	400 360 --	40	360	-
400	Madhya Pradesh Satna 22-Feb-2010 --	2313429012493	Construction of 270 Dwelling Units for the town of Satna, District- Satna, Madhya Pradesh	7.33	4.44 4 --	-	-	270 270 --	-	270	-
401	Madhya Pradesh Sausar 28-Feb-2009 --	2343429911919	Construction of 461 Dwelling Units for the town of Sausar, Distt. Chhindwada, Madhya Pradesh	4.06	3.08 4.85 --	-	1.78	263 263 --	-	263	-
402	Madhya Pradesh Shahpura 02-Feb-2007 --	233943661969	Construction of 104 Dwelling Units for Shahpura, Distt. Jabalpur, Madhya Pradesh	0.81	0.63 0.6 --	-	-	55 55 --	-	55	-
403	Madhya Pradesh Singoli 28-Mar-2011 --	2318447513559	120 New Dwelling Units for the town of Singoli, Distt.-Neemuch, Madhya Pradesh	3.69	2.28 2.05 --	-	-	120 120 --	-	120	-
404	Madhya Pradesh Singrauli 22-Feb-2010 --	2317447612496	300 Dwelling Units for the town of Singrauli, District- Singrauli, Madhya Pradesh	7.33	4.29 3.86 --	-	-	300 300 --	-	300	-
405	Madhya Pradesh Sironj 28-Sep-2006 --	233144951970	114 DUs (48- New & 66- Improvement) Development & Upgradation of Basic infrastructure for slum Dwellers at Sironji, Madhya Pradesh	1.61	1.23 1.23 --	0.00	-	114 114 --	-	114	-

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
406	Madhya Pradesh Sironj 27-Feb-2007 --	233144951971	IHSDP Scheme for Sironji, Madhya Pradesh (RCC Nallah additional component approved)	0.19	0.15 0.15 --	-	-	Infra NA NA	-	-	-
	Sub-total of Sironj for 2 project(s)			1.80	1.38 1.38 --	0.00	-	114 114 --	-	114	-
407	Madhya Pradesh Tendukheda 28-Feb-2012 --	2340519114709	256 Dwelling Units for the town of Tendukheda, District Narsinghpur, Madhya Pradesh	6.75	3.68 1.84 --	1.84	-	256 -- --	256	-	-
408	Madhya Pradesh Vidisha 28-Sep-2006 --	233150601972	217 DUs (New-70 & Improvement- 147) Development & Upgradation of Basic infra at Vidisha at Ward No. 18, 19 & 1, M.P.	1.85	1.41 1.27 --	-	-	217 217 --	-	217	-
	Total of Madhya Pradesh for 50 project(s)			235.34	160.31 197.31 2.79	1.84	44.84	13635 12444 773	418	12,145	299
409	Maharashtra Achalpur 10-Dec-2008 --	2707001511452	Implementation of IHSDP at Achalpur, Dist. Amravati, Maharashtra	20.81	13.46 15.74 --	3.42	2.28	825 730 --	95	730	-
410	Maharashtra Achalpur 28-Mar-2012 --	2707001514910	1165 DUs Detailed Project Report of "Implementation of IHSDP at Achalpur, Ph-II, Distt Amravati".	25.19	14.37 18.96 --	1.10	4.59	883 705 --	178	705	-
	Sub-total of Achalpur for 2 project(s)			46.01	27.83 34.7 --	4.52	6.87	1708 1435 --	273	1,435	-
411	Maharashtra Ahmednagar 29-Dec-2011 --	2726004514413	Revised project of Ahmednagar (Phase-I) Municipal Council at Ahmednagar, Maharashtra	7.40	4.26 8.12 --	-	3.86	252 252 --	-	162	90
412	Maharashtra Ahmednagar 13-Mar-2012 --	2726004514918	372 DUs Implementation of IHSDP at Ahmed Nagar, Phase-II, Maharashtra	12.36	6.93 6.93 3.47	0.01	-	372 372 --	-	188	184
	Sub-total of Ahmednagar for 2 project(s)			19.76	11.2 15.06 3.47	0.01	3.86	624 624 --	-	350	274
413	Maharashtra Ahmadpur 06-Mar-2012 --	2728004814925	81 Dwelling Units Implementation of IHSDP at Ahmadpur, Maharashtra.	3.38	2.04 2.04 --	0.20	-	81 80 1	-	81	-
414	Maharashtra Akola 14-Dec-2006 --	2705007511003	Implementation of IHSDP project for Akola City Phase-1, Maharashtra	0.60	0.48 2.79 --	0.00	2.31	69 69 --	-	69	-
415	Maharashtra Akola 03-Feb-2009 --	2705007511661	1118 DUs IHSDP Project for Akola City Phase-2, Maharashtra	4.14	2.81 10.05 --	-	7.25	156 156 --	-	156	-
416	Maharashtra Akola 28-Feb-2009 --	2705007511933	1413 DUs Implementation of IHSDP at Akola City Phase-3, maharashtra	2.46	1.64 11.12 --	0.00	9.49	104 104 --	-	104	-
	Sub-total of Akola for 3 project(s)			7.20	4.92 23.97 --	0.00	19.05	329 329 --	-	329	-
417	Maharashtra Alandi 21-Mar-2007 --	2725008111004	Construction of 164 Dwelling Units at Alandi, Tal Khed, Dist. Pune, Maharashtra	Project Cancelled on dated 30-May-11	-- -- --	-	-	-- -- --	-	-	-
418	Maharashtra Amalner 28-Feb-2009 --	2703012111937	462 DUs IHSDP Scheme in Amalner, maharashtra	12.05	7.72 7.72 --	0.36	-	462 462 --	-	211	251
419	Maharashtra Ambad 30-Jul-2008 --	2718012911332	Construction of 325 Dwelling Units at Ambad, Distt. Jalna, Maharashtra	Project Cancelled on dated 30-May-11	-- -- --	-	-	-- -- --	-	-	-
420	Maharashtra Amravati 28-Jan-2009 --	2707017011575	Construction of 1128 DUs at Amravati, Phase-III, Dist. Amravati, Maharashtra	Project Cancelled on dated 30-May-11	-- -- --	-	-	-- -- --	-	-	-
421	Maharashtra Amravati 28-Jan-2009 --	2707017011576	Construction of 1923 DUs at Amravati Phase-II, Dist. Amravati, Maharashtra	Project Cancelled on dated 30-May-11	-- -- --	-	-	-- -- --	-	-	-
422	Maharashtra Amravati 22-Oct-2008 --	2707017011401	Construction of 1200 DUs for the town of Amravati, Dist. Amravati, Maharashtra	Project Cancelled on dated 19-Jul-12	-- -- --	-	-	-- -- --	-	-	-
423	Maharashtra Anjangaon 10-Dec-2008 --	2707019911453	Implementation of IHSDP at Anjangaon Surji, Distt. Amravati, Maharashtra	Project Cancelled on dated 17-Sep-15	-- 7.14 --	-	7.14	-- -- --	-	-	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
424	Maharashtra Arvi 10-Dec-2008 --	2708026011466	Revised in Implementation of IHSDP at Arvi, Dist. Wardha, (329 DUs to 233 DUs), Maharashtra	5.94	3.85 3.85 0.99	0.50	-	233 233 --	-	233	-
425	Maharashtra Ashta 30-May-2011 --	2735026913779	Implementation of IHSDP at Ashta (950 DUs), Phase-II, Dist. Sangli, Maharashtra.	17.23	11.64 11.64 --	1.16	-	950 950 --	-	800	150
426	Maharashtra Ashta 27-Feb-2007 --	2735026911005	Implementation of IHSDP at Ashta (1256 DUs), Phase-I, Dist. Sangli, Maharashtra.	15.99	12.73 12.73 --	-	-	1256 1256 --	-	1,256	-
Sub-total of Ashta for 2 project(s)				33.22	24.37 24.37 --	1.16	-	2206 2206 --	-	2,056	150
427	Maharashtra Aurangabad 27-Feb-2007 --	2719029811006	617 DUs Implementation of IHSDP Scheme for the town of Aurangabad, Maharashtra	5.87	4.4 4.44 --	-	0.04	306 306 --	-	306	-
428	Maharashtra Balapur 30-May-2011 --	2705042013772	Construction of 1652 Dwelling Units for Balapur, Dist. Akola, Maharashtra	40.38	24.12 24.12 12.06	-	-	1652 1652 --	-	422	1,230
429	Maharashtra Baramati 21-Mar-2007 --	2725050311007	259 Dwelling Units, IHSDP Scheme for the town of Baramati, Maharashtra	3.41	2.31 2.31 --	0.00	-	259 259 --	-	259	-
430	Maharashtra Bhandara 30-Sep-2008 --	27100657J16129	Revised in IHSDP project Bhandara City, Distt-Bhandara, Maharashtra	19.28	14.3 14.3 --	1.02	-	980 980 --	-	951	29
431	Maharashtra Bhandara 30-May-2011 --	2710065713794	Detailed Project Report of "Implementation of IHSDP at Bhandara City, Phase-II, Dist. Bhandara"	38.75	26.44 26.44 13.22	2.64	-	1544 1544 --	-	1,493	51
Sub-total of Bhandara for 2 project(s)				58.03	40.73 40.73 13.22	3.66	-	2524 2524 --	-	2,444	80
432	Maharashtra Bhiwandi 30-Sep-2008 --	2721071611362	Construction of 616 DUs at Bhiwandi Dist. Thane, Maharashtra	Project Cancelled on dated 30-May-11	-- -- --	-	-	-- -- --	-	-	-
433	Maharashtra Bhiwandi 28-Feb-2009 --	2721071611936	Construction of 464 DUs at Bhiwandi, Dist:- Thane, Maharashtra	Project Cancelled on dated 30-May-11	-- -- --	-	-	-- -- --	-	-	-
434	Maharashtra Bhokardan 28-Jan-2009 --	2718072311579	Construction of 526 DUs at Bhokardan Dist. Jalna, Maharashtra	Project Cancelled on dated 12-Sep-11	-- -- --	-	-	-- -- --	-	-	-
435	Maharashtra Buldana 19-Oct-2007 --	2704086411008	892 DUs Implementation of IHSDP for Buldana City, , Dist. Buldana, Maharashtra	12.52	10.02 10.02 --	0.85	-	892 816 --	76	816	-
436	Maharashtra Buldana 30-May-2011 --	2704086413775	Implementation of IHSDP At Buldana, Dist. Buldana, Phase - II, Maharashtra	37.11	19.9 9.95 --	6.56	-	1395 238 144	1,013	238	-
Sub-total of Buldana for 2 project(s)				49.64	29.92 19.97 --	7.41	-	2287 1054 144	1,089	1,054	-
437	Maharashtra Chalisgaon 10-Jun-2011 --	2703090913832	Implementation of IHSDP at Chalisgaon, Dist: Jalgaon, Maharashtra	19.98	11.81 11.8 --	8.37	-	696 415 --	281	-	415
438	Maharashtra Chandrapur 03-Feb-2009 --	2713094011662	IHSDP Scheme for 1179 DUs at Chandrapur, Maharashtra	6.94	4.73 10.11 --	1.76	5.38	276 276 --	-	276	-
439	Maharashtra Chandur 16-Dec-2008 --	2707094311481	347 DUs Implementation Of IHSDP at Chandaur Railway, Dist. Amravati, Maharashtra	6.82	4.5 4.5 --	0.00	-	347 347 --	-	347	-
440	Maharashtra Chandur 16-Dec-2008 --	2707094611482	Implementation Of IHSDP At Chandur Bazar, Dist. Amravati, Maharashtra	17.24	11.17 11.17 --	2.90	-	985 730 --	255	730	-
Sub-total of Chandur for 2 project(s)				24.06	15.67 15.67 --	2.90	-	1332 1077 --	255	1,077	-
441	Maharashtra Chikhali 13-Mar-2012 --	2704103514920	1924 DUs Implementation of IHSDP at Chikhali, Maharashtra	45.94	22.64 22.64 11.32	12.31	-	1924 1271 --	653	977	294
442	Maharashtra Chopda 28-Feb-2009 --	2703108711935	504 DUs Implementation of IHSDP at Chopda Dist. Jalgaon, Maharashtra	13.22	8.61 8.61 --	-	-	504 504 --	-	504	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
443	Maharashtra Chopda 17-Jun-2011 --	27031087J3850	Implementation of IHSDP at Chopda, Phase-II, District Jalgaon, Maharashtra.	4.22	2.33 6.11 --	-	3.78	150 150 --	-	150	-
	Sub-total of Chopda for 2 project(s)			17.44	10.93 14.72 --	-	3.78	654 654 --	-	654	-
444	Maharashtra Darwha 10-Dec-2008 --	27141162J16548	Revised in IHSDP project at Darwha City, Dist. Yavatmal, Maharashtra	2.37	1.53 3.31 --	0.03	1.78	92 92 --	-	92	-
445	Maharashtra Deolali Pravara 20-Dec-2007 --	27261199J5051	Revised in sanctioned DPR- 333 DUs Implementation of IHSDP at Deolali Pravara, Distt. Ahmednagar	3.84	3.07 3.68 --	-	0.61	278 278 --	-	278	-
446	Maharashtra Deoli 27-Feb-2008 --	27081200J1034	370 DUs IHSDP Scheme for the town of Deoli, Maharashtra	2.23	1.66 2.51 --	0.62	0.86	122 111 --	11	111	-
447	Maharashtra Desaiganj 03-Feb-2009 --	27121216J1664	504 DUs Implementation of IHSDP at Desaiganj, Dist. Gadchiroli, Maharashtra	12.05	7.73 7.73 --	4.75	-	504 502 --	2	502	-
448	Maharashtra Deolgaon Raja 10-Dec-2008 --	27041219J1463	193 DUs Implementation of IHSDP at Deolgaon Raja City, Dist. Buldhana, Maharashtra	4.63	2.98 6.44 --	2.45	3.46	193 85 23	85	-	85
449	Maharashtra Dhule 28-Feb-2009 --	27021303J1938	Implementation of IHSDP scheme for 966 Dwelling Units at Dhule, Maharashtra	23.57	14.76 14.76 --	0.00	-	966 966 --	-	324	642
450	Maharashtra Dhule 23-Mar-2012 --	27021303J4914	1200 DUs Implementation of IHSDP at Dhule, Phase-II, Maharashtra	34.96	20.61 20.61 10.3	6.53	-	1200 646 100	454	80	566
	Sub-total of Dhule for 2 project(s)			58.53	35.36 35.36 10.3	6.53	-	2166 1612 100	454	404	1,208
451	Maharashtra Digras 30-May-2011 --	27141321J3778	Revised Implementation of IHSDP at Digras Dist. Yeotmal, Maharashtra	15.12	9.44 6.94 --	2.44	-	648 450 --	198	-	450
452	Maharashtra Dondaicha-Warwade 13-Feb-2008 --	27021350J1036	Construction of 1050 Dwelling Units at Dondaicha-Warwade Ph-I, District Dhule, Maharashtra	16.77	11.43 11.43 --	-	-	1050 1050 --	-	1,050	-
453	Maharashtra Dondaicha-Warwade 10-Dec-2008 --	27021350J1454	Construction of 1050 Dwelling Units at Dondaicha-Warwade Ph-II, Dist. Dhule, Maharashtra	23.97	15.3 15.3 --	-	-	1050 1050 --	-	1,050	-
454	Maharashtra Dondaicha-Warwade 10-Jun-2011 --	27021350J3828	Construction of 1100 DUs at Dondaicha Warwade, Phase-III, District Dhule, Maharashtra	27.00	16.88 16.88 --	-	-	1100 948 --	152	949	-
455	Maharashtra Dondaicha-Warwade 13-Mar-2012 --	27021350J4916	Construction 596 DUs at Dondaicha -Warwade Ph-IV, Distt. Dhule, Maharashtra	17.47	10.53 10.53 --	-	-	596 596 --	-	596	-
	Sub-total of Dondaicha-Warwade for 4 project(s)			85.22	54.14 54.14 --	-	-	3796 3644 --	152	3,645	-
456	Maharashtra Erandol 06-Mar-2012 --	27031408J4923	Implementation of IHSDP at Erandol City, Dist jalgaon, Maharashtra	9.65	5.69 5.69 2.85	1.33	-	288 84 204	-	-	84
457	Maharashtra Gangapur 30-Jul-2008 --	27191504J1331	Construction of 253 DUs at Gangapur, Distt. Aurangabad, Maharashtra	Project Cancelled on dated 30-May-11	-- -- --	-	-	-- -- --	-	-	-
458	Maharashtra Georai 30-Jul-2008 --	27271542J1330	Construction of 107 DUs at Georai, Distt. Beed, Maharashtra	Project Cancelled on dated 30-May-11	-- -- --	-	-	-- -- --	-	-	-
459	Maharashtra Hinganghat 21-Mar-2007 --	27081779J5229	Revised in Sanctioned IHSDP Scheme for construction of 369 DUs in 2 slum areas of Hinganghat Dist. Wardha.	2.57	2.06 5.59 --	0.47	3.54	198 198 --	-	198	-
460	Maharashtra Hingoli 30-Sep-2008 --	27161780J16669	Revised in Implementantion of IHSDP at Hingoli Phase-I, Distt-Hingoli, Maharashtra	12.02	7.86 12.72 --	-	4.86	651 651 --	-	651	-
461	Maharashtra Hingoli 10-Dec-2008 --	27161780J16672	Revised in Implementantion of IHSDP at Hingoli Phase-II, Distt-Hingoli, Maharashtra	12.23	8.12 8.24 --	1.68	0.12	597 597 --	-	592	5
	Sub-total of Hingoli for 2 project(s)			24.25	15.98 20.96 --	1.68	4.98	1248 1248 --	-	1,243	5

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
462	Maharashtra Ichalkaranji 19-Nov-2009	2734182212168	1488 DUs IHSDP Scheme for the town of Ichalkaranji, Distt-Kolhapur, Maharashtra	30.50	20.19 20.19 --	6.06	-	1488 660 --	828	660	-
463	Maharashtra Islampur 14-Dec-2006	2735492611182	Construction of 503 Dwelling Units for the town of Islampur, Maharashtra	6.42	5.06 5.06 --	-	-	503 503 --	-	503	-
464	Maharashtra Jalgaon 30-May-2011	2703191813771	Construction of 472 Dwelling Units at Jalgaon City, Dist. Jalgaon, Maharashtra	15.44	7.18 7.27 --	2.47	0.09	472 260 84	128	-	260
465	Maharashtra Jalna 27-Apr-2007	2718192311011	Construction of 686 Dwelling Units for Jalna town, Maharashtra	Project Cancelled on dated 30-May-11	-- -- --	-	-	-- -- --	-	-	-
466	Maharashtra Jamner 29-Oct-2007	2703516511200	Implementation of IHSDP Scheme (1238 DUs) at Jamner, Maharashtra.	15.60	12.1 12.1 --	-	-	1238 1104 --	134	1,104	-
467	Maharashtra Jaysingpur 26-Sep-2007	2734197611012	Construction of 1098 DUs at Jaysinghpur City, Distt Kohlapur, Maharashtra	Project Cancelled on dated 30-May-11	-- -- --	-	-	-- -- --	-	-	-
468	Maharashtra Kagal 30-May-2011	2734207613780	Implementation of IHSDP at Kagal, Dist. Kolhapur, Maharashtra	24.10	16.64 16.64 --	1.66	-	1002 884 118	-	734	150
469	Maharashtra Kalmeshwar 28-Jan-2009	2709210211578	Implementation of IHSDP at Kalmeshwar, Dist. Nagpur, Maharashtra	2.20	1.33 1.43 --	0.18	0.11	93 93 --	-	93	-
470	Maharashtra Kannad 15-Jan-2009	2719219711548	Construction of 168 DUs at Kannad City, Dist. Aurangabad, Maharashtra	Project Cancelled on dated 12-Sep-11	-- -- --	-	-	-- -- --	-	-	-
471	Maharashtra Karad 02-Feb-2007	2731223611013	152 DUs Implementation of IHSDP at Karad City, Dist. Satara, Maharashtra	1.68	1.33 1.33 --	-	-	152 152 --	-	111	41
472	Maharashtra Karanja 22-Oct-2008	2706224311402	768 DUs Implementation of IHSDP at Karanja City, Maharashtra	1.70	1.09 6.54 --	0.47	5.45	64 64 --	-	64	-
473	Maharashtra Katol 27-Feb-2007	2709230715509	Revised/Curtailment of Project cost in already sanctioned IHSDP scheme of Katol, Dist Nagpur, Maharashtra	10.54	8.16 8.16 --	0.29	-	735 735 --	-	735	-
474	Maharashtra Khamgaon 27-Feb-2008	2704238511014	1430 Dwelling Units, Implementation of IHSDP at Khamgaon Dist. Buldhana, Maharashtra	27.38	18.05 18.05 --	0.39	-	1430 1430 --	-	167	1,263
475	Maharashtra Khamgaon 20-Mar-2012	2704238514926	Construction of 710 Dwelling Units at Khamgaon, Ph-II, Distt. Buldhana.	12.69	7.41 6.5 --	3.57	-	405 192 --	213	192	-
Sub-total of Khamgaon for 2 project(s)				40.06	25.47 24.55 --	3.97	-	1835 1622 --	213	359	1,263
476	Maharashtra Khapa 21-Mar-2007	2709240011016	Construction of 176 Dwelling Units at Khapa, Maharashtra	2.21	1.76 1.76 --	0.00	-	176 176 --	-	90	86
477	Maharashtra Kolhapur 08-Dec-2006	2734252615528	Revised project for Construction of 761 Dwelling Units for Kolhapur, Phase-I, Maharashtra	8.61	6.79 9.85 --	-	3.05	761 761 --	-	761	-
478	Maharashtra Kolhapur 29-Oct-2007	2734252615230	Revised Project- Implementation of IHSDP at Kolhapur, Phase-II, (Infra) Maharashtra	6.07	4.86 15.45 --	1.48	10.59	Infra NA NA	-	-	-
Sub-total of Kolhapur for 2 project(s)				14.68	11.65 25.29 --	1.48	13.64	761 761 --	-	761	-
479	Maharashtra Kopargaon 28-Feb-2009	2726255311934	Construction of 1080 Dwelling Units at Kopargaon, Maharashtra	Project Cancelled on dated 12-Sep-11	-- -- --	-	-	-- -- --	-	-	-
480	Maharashtra Latur 28-Jan-2009	2728274111574	Providing Infrastructure for the areas where housing is done under VAMBAY schemes, Latur, Maharashtra	57.26	43.62 43.62 --	0.00	-	Infra NA NA	-	-	-
481	Maharashtra Lonar 22-Oct-2008	2704276811404	700 DUs Revised in IHSDP Scheme for the town of Lonar, Distt Buldana, Maharashtra	22.80	11.58 11.58 --	2.32	-	700 636 64	-	-	636

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
482	Maharashtra Lonar 13-Mar-2012 --	2704276814915	606 DUs Implementation of IHSDP at Lonar, Phase-II, Distt Buldana under Green Building Projects	23.53	13.17 13.17 6.59	7.23	-	606 402 --	204	-	402
	Sub-total of Lonar for 2 project(s)			46.33	24.75 24.75 6.59	9.55	-	1306 1038 64	204	-	1,038
483	Maharashtra Lonavala 02-Feb-2007 --	2725276911018	Construction of 151 DUs at Lonawala City, Maharashtra.	Project Cancelled on dated 30-May-11	-- -- --	-	-	-- -- --	-	-	-
484	Maharashtra Malegaon 28-Mar-2012 --	2720288114908	Implementation of IHSDP scheme for 1440 DUs at Malegaon (Ph-16), Dist Nashik, Maharashtra	55.60	24.21 24.21 12.11	13.50	-	1440 240 1200	-	-	240
485	Maharashtra Malegaon 23-Mar-2012 --	2720288114911	Implementation of IHSDP scheme for 1440 DUs at Malegaon (Ph-17) Dist Nashik, Maharashtra	53.44	23.23 23.23 11.61	9.75	-	1440 120 1320	-	-	120
486	Maharashtra Malegaon 23-Mar-2012 --	2720288114912	Implementation of IHSDP scheme for 1440 DUs at Malegaon (Ph-18) Dist Nashik, Maharashtra	51.96	22.15 22.15 11.07	12.32	-	1440 100 1340	-	-	100
487	Maharashtra Malegaon 23-Mar-2012 --	2720288114913	Implementation of IHSDP scheme for 1440 DUs at Malegaon (Ph-19) Dist Nashik, Maharashtra	53.05	22.94 22.94 11.47	14.37	-	1440 95 1345	-	-	95
488	Maharashtra Malegaon 15-Jan-2009 --	2720288111551	Implementation of IHSDP scheme for 1440 DUs at Malegaon Phase-I, Dist Nashik, Maharashtra	28.92	19.8 19.8 --	-	-	1440 1440 --	-	500	940
489	Maharashtra Malegaon 15-Jan-2009 --	2720288111552	Implementation of IHSDP scheme for 1440 DUs at Malegaon Phase-II, Dist Nashik, Maharashtra	28.69	19.62 19.62 --	-	-	1440 1440 --	-	-	1,440
490	Maharashtra Malegaon 15-Jan-2009 --	2720288111553	Implementation of IHSDP scheme for 1440 DUs at Malegaon Phase-III, Dist Nashik, Maharashtra	28.24	19.26 19.26 --	0.00	-	1440 1440 --	-	-	1,440
491	Maharashtra Malegaon 15-Jan-2009 --	2720288111554	Implementation of IHSDP scheme for 1440 DUs at Malegaon Phase-IV, Dist Nashik, Maharashtra	28.44	19.42 19.42 --	7.77	-	1440 960 480	-	-	960
492	Maharashtra Malegaon 15-Jan-2009 --	2720288111558	Implementation of IHSDP scheme for 1440 DUs at Malegaon Phase-V, Dist Nashik, Maharashtra	29.31	20.11 20.11 --	-	-	1440 912 528	-	-	912
493	Maharashtra Malegaon 15-Jan-2009 --	2720288111555	Implementation of IHSDP scheme for 1440 DUs at Malegaon Phase-VI, Dist Nashik, Maharashtra	28.76	19.67 19.67 9.84	9.40	-	1440 672 768	-	-	672
494	Maharashtra Malegaon 15-Jan-2009 --	2720288111556	Implementation of IHSDP scheme for 1440 DUs at Malegaon Phase-VII, Dist Nashik, Maharashtra	28.92	19.8 19.8 --	-	-	1440 1056 384	-	-	1,056
495	Maharashtra Malegaon 15-Jan-2009 --	2720288111557	Construction of 1440 DUs at Mahide Malegaon Phase-VIII, Maharashtra	Project Cancelled on dated 28-Mar-12	-- -- --	-	-	-- -- --	-	-	-
	Sub-total of Malegaon for 11 project(s)			415.34	230.21 230.21 56.1	67.11	-	15840 8475 7365	-	500	7,975
496	Maharashtra Malkapur 10-Dec-2008 --	2704288711457	Implementation of IHSDP at Malkapur City Dist. Buldana, Maharashtra	3.06	2.08 3.47 --	0.06	1.39	124 98 --	26	98	-
497	Maharashtra Mehkar 28-Mar-2012 --	2704304414909	Revised 1584 DUs for Implementation of IHSDP at Mehkar City, Dist Buldana.	56.74	28.57 28.57 14.29	2.86	0.00	1584 1138 446	-	-	1,138
498	Maharashtra Mohpa 03-Jun-2008 --	2709310515508	Revised/Curtailment of Project cost in already sanctioned IHSDP scheme of Mohpa, Dist Nagpur, Maharashtra	5.00	3.24 3.24 --	0.97	-	200 193 --	7	193	-
499	Maharashtra Mowad 30-May-2011 --	2709313513774	Implementation of IHSDP at Mowad, Tah. Narkhed, Dist. Nagpur, Maharashtra	5.99	3.72 5.02 --	-	1.30	280 263 9	8	255	8
500	Maharashtra Mudkhed 03-Feb-2009 --	2715314411660	Implementation of IHSDP at Mudkhed (810 DUs), Distt. Nanded, Maharashtra	18.69	10.58 8.96 3	-	-	810 810 --	-	590	220
501	Maharashtra Murtijapur 20-Mar-2012 --	2705319514927	Implementation of IHSDP Ph-II 620 Dwelling Units at Murtijapur, Distt. Akola, Maharashtra	21.34	12.53 12.53 6.27	-	-	620 620 --	-	390	230

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
502	Maharashtra Murtijapur 10-Dec-2008 --	2705319513328	Revised in project of 1003 Dwelling Units at Murtijapur, Dist. Akola, Maharashtra.	24.56	15.83 15.83 --	-	-	1003 839 164	-	731	108
	Sub-total of Murtijapur for 2 project(s)			45.90	28.36 28.36 6.27	-	-	1623 1459 164	-	1,121	338
503	Maharashtra Naldurg 09-Jan-2008 --	2729327611032	1206 Dwelling Units, IHSDP Scheme for the town of Naldurg, Maharashtra	6.49	4.32 6.89 --	0.87	2.57	378 302 76	-	-	302
504	Maharashtra Nandurbar 10-Jun-2011 --	2701330213830	Implementation of IHSDP at Nandurbar, Distt Nandurbar, Maharashtra	27.02	15.22 15.22 --	7.61	-	1176 876 --	300	-	876
505	Maharashtra Narkhed 18-May-2007 --	2709333715228	Revised project- Implementation of IHSDP scheme at Narkhed, Maharashtra	5.10	4.08 3.05 --	-	-	448 448 --	-	448	-
506	Maharashtra Narkhed 30-May-2011 --	2709333713795	Implementation of IHSDP at Narkhed City Phase-II, Dist. Nagpur, Maharashtra	20.79	13.8 12.84 --	2.40	-	862 740 30	92	740	-
507	Maharashtra Narkhed 30-May-2011 --	2709333713796	Implementation of IHSDP at Narkhed City Ph-III, Dist. Nagpur, Maharashtra	12.04	7.9 8.75 --	1.59	0.85	537 436 20	81	436	-
	Sub-total of Narkhed for 3 project(s)			37.92	25.79 24.63 --	3.99	0.85	1847 1624 50	173	1,624	-
508	Maharashtra Osmanabad 27-Feb-2007 --	2729350111020	Construction of 2399 Dwelling Units for Osmanabad, Maharashtra	Project Cancelled on dated 20-May-14	-- 8.67 --	-	8.67	-- -- --	-	-	-
509	Maharashtra Panchgani 20-Mar-2012 --	2731359714929	Construction of 76 Dwelling Units at Panchgani Dist Satara, Maharashtra	Project Cancelled on dated 20-May-14	-- 1.04 --	-	1.04	-- -- --	-	-	-
510	Maharashtra Pandharkawada 10-Dec-2008 --	2714360511465	Implementation of IHSDP at Pandharkawada City, Dist. Yavatmal, Maharashtra	1.59	1.02 4.68 --	0.00	3.66	68 68 --	-	68	-
511	Maharashtra Parbhani 28-Jan-2009 --	2717365211580	Construction of 2798 DUs at Parbhani, Dist. Parbhani, Maharashtra	Project Cancelled on dated 12-Sep-11	-- -- --	-	-	-- -- --	-	-	-
512	Maharashtra Partur 15-Jan-2009 --	27183664J16131	Revised in IHSDP project at Partur, Dist. Jalna, Maharashtra	20.57	12.78 12.78 --	1.28	0.00	800 595 205	-	539	56
513	Maharashtra Pathri 28-Jan-2009 --	2717368911577	Construction of 757 DUs at Pathri Dist. Parbhani, Maharashtra	Project Cancelled on dated 30-May-11	-- -- --	-	-	-- -- --	-	-	-
514	Maharashtra Patur 30-May-2011 --	2705370913773	Implementation of IHSDP at Patur (572 DUs), Dist. Akola, Maharashtra	14.62	8.81 8.81 4.4	5.34	-	572 195 --	377	195	-
515	Maharashtra Pauni 22-Oct-2008 --	2710371011403	Implementation of IHSDP Phase- I at Pauni, Distt. Bhandara, Maharashtra	1.01	0.77 1.17 --	0.12	0.40	50 50 --	-	50	-
516	Maharashtra Pauni 15-Jan-2009 --	2710371011550	Implementation of IHSDP Phase- II at Pauni, Distt. Bhandara, Maharashtra	25.98	16.7 16.7 --	1.67	-	978 978 --	-	978	-
	Sub-total of Pauni for 2 project(s)			26.99	17.47 17.87 --	1.79	0.40	1028 1028 --	-	1,028	-
517	Maharashtra Phaltan 13-Jun-2007 --	2731376611021	Implementation of IHSDP at Phaltan (895 DUs), Maharashtra	Project Cancelled on dated 17-Sep-15	-- 3.62 --	-	3.62	-- -- --	-	-	-
518	Maharashtra Pulgaon 26-Nov-2008 --	27083866J16128	Revised in IHSDP project at Pulgaon , Distt Wardha, Maharashtra	2.96	1.91 2.65 --	-	0.74	120 102 --	18	108	-
519	Maharashtra Rahata 10-Jun-2011 --	2726393213831	Implementation of IHSDP at Rahata, Dist: Ahmednagar, (672 DUs to 456 DUs), Maharashtra	10.26	5.74 6.18 1.63	-	0.44	456 148 48	260	148	-
520	Maharashtra Rajura 03-Feb-2009 --	2713397915408	Revision/ Curtailment of Project cost in already sanctioned IHSDP scheme of Rajura, Distt Chandrapur, Maharashtra	12.73	8.4 10.87 --	1.75	2.48	600 572 --	28	572	-

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
521	Maharashtra Ramtek 03-Jun-2008 --	270940241337	IHSDP Project at Ramtek (265 DUs), District Nagpur, Maharashtra	1.39	1.06 1.94 --	0.00	0.89	72 72 --	-	18	54
522	Maharashtra Risod 30-Sep-2008 --	2706409915234	Revised project for construction of 458 DUs in slum areas of Risod, Dist. Washim.	6.34	5.03 8.12 --	3.10	3.09	322 192 5	125	192	-
523	Maharashtra Sangli 26-Sep-2007 --	2735422411023	Implementation of IHSDP Scheme 175 DUs at Bal Hanuman Colony-I & II, Sangli City, Distt Sangli, Maharashtra	2.25	1.75 1.75 --	0.88	-	175 175 --	-	175	-
524	Maharashtra Sangli 26-Feb-2009 --	2735422411901	3798 Dwelling Units at Sangli, Distt Sangli, Maharashtra	34.51	18.33 31.18 --	18.33	12.85	1395 1395 --	-	248	1,147
	Sub-total of Sangli for 2 project(s)			36.77	20.08 32.93 --	19.20	12.85	1570 1570 --	-	423	1,147
525	Maharashtra Saoner 27-Feb-2007 --	2709430315232	Revised in IHSDP Scheme for construction of 222 DUs at Saoner Dist. Nagpur	1.18	0.95 2.94 --	0.00	2.00	92 72 20	-	72	-
526	Maharashtra Satara 30-May-2011 --	2731428313777	Implementation of IHSDP scheme for 1473 DUs at Satara, Dist. Satara, Maharashtra	36.78	22.19 22.19 --	2.22	-	1473 932 --	541	424	508
527	Maharashtra Sawantwadi 27-Feb-2008 --	2733430511022	IHSDP Scheme for the town of Sawantwadi (62 DUs), Maharashtra	1.34	0.81 0.81 --	-	-	62 62 --	-	62	-
528	Maharashtra Shahada 30-May-2011 --	2701434813770	Construction of 1020 DUs at Shahada, Dist. Nandurbar, Maharashtra	Project Cancelled on dated 20-May-14	-- 9.29 --	-	9.29	-- -- --	-	-	-
529	Maharashtra Shendurjana 10-Dec-2008 --	2707438311459	Implementation of IHSDP at Shendurjana Ghat City Dist. Amravati, Maharashtra	2.64	1.7 3.56 --	0.85	1.86	110 55 --	55	55	-
530	Maharashtra Shirdi 30-May-2011 --	2726439913776	Construction of 376 DUs at Shirdi, Dist. Ahmednagar, Maharashtra	Project Cancelled on dated 20-May-14	-- 2.42 --	-	2.42	-- -- --	-	-	-
531	Maharashtra Shirpur-Warwade 22-Oct-2008 --	2702440115235	Revised in IHSDP Scheme for construction of 210 DUs in 2 slum areas of Shirpur-Warwade Dist. Dhule.	4.86	3.1 3.3 --	1.16	0.20	210 210 --	-	136	74
532	Maharashtra Shrirampur 27-Apr-2007 --	2726442011026	Implementation of IHSDP at Shrirampur, Maharashtra	2.20	1.68 7.16 --	0.69	5.49	234 215 --	19	222	-
533	Maharashtra Sindkhed Raja 10-Dec-2008 --	2704446511461	Implementation of IHSDP at sindkhed Raja City, Distt. Buldana, Maharashtra	Project Cancelled on dated 17-Sep-15	-- 3.81 --	-	3.81	-- -- --	-	-	-
534	Maharashtra Solapur 14-Dec-2006 --	2730453011027	Revised in sanctioned scheme IHSDP of Solapur Municipal Corporation, Solapur, Maharashtra	4.44	3.32 4.65 --	-	1.33	460 460 --	-	388	72
535	Maharashtra Tasgaon 19-Oct-2007 --	2735467211028	Implementation of IHSDP at Tasgaon Dist. Sangh, Maharashtra.	4.42	3.52 3.52 --	-	-	393 393 --	-	175	218
536	Maharashtra Telhara 20-Mar-2012 --	2705468514928	945 DUs Implementation of IHSDP at Telhara Dist. Akola, Maharashtra	27.54	14.59 14.59 --	5.00	-	945 778 --	167	778	-
537	Maharashtra Tirora 05-Feb-2008 --	27114804J16670	Revised in Sanctioned DPR - IHSDP at Tirora Ph-I, District Gondia, Maharashtra.	7.65	5.03 5.03 0.4	0.08	-	454 454 --	-	454	-
538	Maharashtra Tirora 22-Oct-2008 --	27114804J16671	Revised in Sanctioned DPR - IHSDP at Tirora Ph-II, District Gondia, Maharashtra.	9.65	7.31 8.12 --	1.70	0.82	551 461 34	56	459	2
539	Maharashtra Tirora 30-May-2011 --	27114804I3789	Implementation of IHSDP at Tirora City Phase-III, Dist. Gondia, Maharashtra	17.95	11.88 8.91 --	1.98	-	900 462 63	375	450	12
540	Maharashtra Tirora 30-May-2011 --	27114804I3788	Implementation of IHSDP at Tirora City Phase-IV, Dist. Gondia, Maharashtra	21.91	14.8 11.1 --	1.24	-	948 624 324	-	609	15
	Sub-total of Tirora for 4 project(s)			57.17	39.01 33.16 0.4	5.00	0.82	2853 2001 421	431	1,972	29

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
541	Maharashtra Tuljapur 21-Oct-2011 --	272948524228	920 DUs Implementation of IHSDP at Tuljapur, Dist Osmanabad, Maharashtra	12.26	6.46 6.6 --	3.02	0.14	450 180 60	210	-	180
542	Maharashtra Tumsar 26-Nov-2008 --	27104855J16768	Revised in Sanctioned DPR - IHSDP Scheme of Tumsar, Dist. Bhandara, Maharashtra	4.57	2.55 3.51 --	0.01	0.96	170 170 --	-	170	-
543	Maharashtra Umred 10-Dec-2008 --	27094901J16130	Revised in IHSDP project at Umred City, Dist. Nagpur, Maharashtra	4.30	2.52 2.48 --	0.00	-	170 170 --	-	170	-
544	Maharashtra Umri 21-Oct-2011 --	27153756I4208	656 DUs Implementation of IHSDP at Umri, Dist Nanded, Maharashtra	16.09	9.34 9.34 --	1.36	-	656 656 --	-	272	384
545	Maharashtra Vaijapur 15-Jan-2009 --	27194975I1547	Implementation of IHSDP Project at Vaijapur, Dist Aurangabad, Maharashtra	3.01	1.94 9.48 --	1.94	7.54	124 -- 124	-	-	-
546	Maharashtra Vita 06-Mar-2012 --	27355097I4924	396 Dwelling Units, Implementation of IHSDP at Vita, Dist. Sangli, Maharashtra	13.77	6.1 6.1 --	2.04	-	396 348 --	48	348	-
547	Maharashtra Wai 03-Feb-2009 --	27315108I1659	342 DUs Implementation of IHSDP at Wai, Distt. Satara, Maharashtra	4.11	2.7 4.53 --	0.79	1.83	204 144 --	60	144	-
548	Maharashtra Wardha 30-Jul-2008 --	27085122I5568	Revised in IHSDP project at Wardha, Distt. Wardha, Maharashtra	14.17	9.26 9.53 --	0.95	0.27	634 604 --	30	604	-
549	Maharashtra Warud 03-Feb-2009 --	27075126I5231	Revised in IHSDP Scheme for construction of 253 DUs in 3 slum areas of Warud Dist. Amravati.	5.89	4.21 4.21 --	2.06	-	253 253 --	-	238	15
550	Maharashtra Washim 21-Feb-2009 --	27065127I1854	Revised in IHSDP Scheme for the town of Washim, Phase-I, Maharashtra	24.00	14.78 14.78 3.76	1.48	-	883 821 --	62	423	398
551	Maharashtra Washim 13-Mar-2012 --	27065127I4917	Construction of 699 Dwelling Units at Washim, Phase-II, Maharashtra	Project Cancelled on dated 20-May-14	-- 7.17 --	-	7.17	-- -- --	-	-	-
	Sub-total of Washim for 1 project(s)			24.00	14.78 21.96 3.76	1.48	7.17	883 821 --	62	423	398
552	Maharashtra Yavatmal 10-Dec-2008 --	27145138I5236	Revised in IHSDP Scheme for construction of 972 DUs in 4 slum areas of Yavatmal, Distt Amravati.	12.64	8.89 9.31 --	0.06	0.42	600 600 --	-	600	-
553	Maharashtra Yeola 20-Dec-2007 --	27205149I5233	Revised in Sanctioned DPR- Implementation of IHSDP at Yeola, Maharashtra	1.37	1.09 4.13 --	-	3.03	132 132 --	-	132	-
	Total of Maharashtra for 119 project(s) including 7 project(s) which are completed			1,903.54	1164.29 1313.77 150.64	234.12	173.20	77885 60249 9731	7,905	38,908	21,356
554	Manipur Bishnupur 30-Mar-2010 --	14040810I2552	375 DUs Integrated Housing & Slum Development Programme, Bishnupur, Manipur	6.15	4.73 4.73 --	-	-	375 375 --	-	375	-
555	Manipur Jiribam 24-Mar-2008 --	14072021I1178	288 DUs Integrated Housing & Slum Development Programme, Jiribam, Manipur	4.48	3.38 3.38 --	-	-	288 288 --	-	288	-
556	Manipur Kakching 30-Mar-2010 --	14052089I2553	548 DUs Integrated Housing & Slum Development Programme, Kakching, Manipur	8.64	6.61 6.61 --	-	-	548 548 --	-	548	-
557	Manipur Moirang 11-Feb-2009 --	14043107I11774	663 DUs IHSDP Project for Moirang, Manipur	10.83	8.33 8.33 --	-	-	663 663 --	-	663	-
558	Manipur Thoubal 24-Mar-2008 --	14054779I1179	815 DUs Detailed Project Report under IHSDP at Thoubal, Phase-I, Manipur	12.02	8.99 8.99 --	0.00	-	815 815 --	-	815	-
559	Manipur Thoubal 28-Mar-2012 --	14054779I4891	Construction of 1385 Dwelling Units at Thoubal, Phase-II, Manipur	Project Cancelled on dated 20-Jan-14	-- -- --	-	-	-- -- --	-	-	-
560	Manipur Manipur MUDA VAMBAY 21-May-2009	14105183I2098	GOI Subsidy Recommended from JNNURM for Manipur MUDA Scheme No 18884 for Complete construction of 140 DU under VAMBAY Scheme.	1.26	0.32 0.32 --	0.32	-	140 140 --	-	140	-

IHSDP : State wise Report for latest Progress at Project & Town Level

											Project Completed	
Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)				
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied	
					Sanctioned Released Adjusted			Sanctioned Completed In-progress				
	Total of Manipur for 6 project(s) including 5 project(s) which are completed			43.38	32.35 32.35 --	0.32	-	2829 2829 --	-	2,829		
561	Meghalaya Nongpoh 11-Feb-2009 --	1705345111773	240 Dwelling Units IHSDP Project at Nongpoh, Ri Bhoi, Meghalaya	6.75	3.66 3.55 --	0.73	-	128 112 16	-	-	112	
562	Meghalaya Tura 27-Feb-2008 --	170148601943	456 Dwelling Units IHSDP project at Tura, Meghalaya	21.82	8.97 8.97 --	4.48	-	456 456 --	-	48	408	
563	Meghalaya Williamnagar 11-Feb-2009 --	1702513111772	Construction of 216 DUs IHSDP project at Williamnagar, East Garo, Meghalaya	Project Cancelled on dated 27-Feb-15	-- 3.18 --	-	3.18	-- -- --	-	-	-	
	Total of Meghalaya for 2 project(s)			28.57	12.63 15.7 --	5.21	3.18	584 568 16	-	48	520	
564	Mizoram Champhai 20-Feb-2009 --	1504091812022	Construction of 74 Dwelling Units for Champhai Phase-I, Mizoram	1.54	1.33 1.33 --	-	-	74 74 --	-	74	-	
565	Mizoram Champhai 11-Feb-2009 --	1504091811777	Construction of 376 Dwelling Units for Champhai Phase-2, Mizoram	6.23	5.39 5.39 --	-	-	376 376 --	-	376	-	
	Sub-total of Champhai for 2 project(s)			7.77	6.72 6.72 --	-	-	450 450 --	-	450	-	
566	Mizoram Kolasib 20-Feb-2009 --	1502252211804	Construction of 50 Dwelling Units at Kolasib Phase-I, Mizoram	1.29	0.97 0.97 --	-	-	50 50 --	-	50	-	
567	Mizoram Kolasib 11-Feb-2009 --	1502252211776	Construction of 250 Dwelling Units at Kolasib Phase-2, Mizoram	5.76	4.23 4.23 --	-	-	250 250 --	-	250	-	
	Sub-total of Kolasib for 2 project(s)			7.05	5.2 5.2 --	-	-	300 300 --	-	300	-	
568	Mizoram Lunglei 07-Mar-2008 --	150627821975	Construction of 500 Dwelling Units at Lungei, Mizoram	8.27	6.21 6.21 --	-	-	500 500 --	-	500	-	
569	Mizoram Mamit 11-Feb-2009 --	1501290411779	Construction of 150 Dwelling Units for Mamit, Mizoram	3.52	2.6 2.6 --	-	-	150 150 --	-	150	-	
570	Mizoram Saiha 11-Feb-2009 --	1508417011775	Construction of 200 Dwelling Units for Saiha, Mizoram	5.55	3.9 3.9 --	-	-	200 200 --	-	200	-	
571	Mizoram Saiha 28-Mar-2012 --	1508417014892	Construction of 100 Dwelling Units for Saiha Phase-2, Mizoram	Project Cancelled on dated 20-Jan-14	-- -- --	-	-	-- -- --	-	-	-	
	Sub-total of Saiha for 1 project(s)			5.55	3.9 3.9 --	-	-	200 200 --	-	200	-	
572	Mizoram Serchhip 11-Feb-2009 --	1505433411778	Construction of 350 Dwelling Units for Serchhip, Mizoram	7.10	5.16 5.16 --	-	-	350 350 --	-	350	-	
573	Mizoram Lawngtlai 28-Mar-2012 --	159519414894	Construction of 200 Dwelling Units for Lawngtlai, Mizoram	Project Cancelled on dated 20-Jan-14	-- -- --	-	-	-- -- --	-	-	-	
574	Mizoram Saitual 28-Mar-2012 --	1503417614893	Construction of 300 Dwelling Units for Saitual, Mizoram	Project Cancelled on dated 20-Jan-14	-- -- --	-	-	-- -- --	-	-	-	
	Total of Mizoram for 8 project(s) including 8 project(s) which are completed			39.27	29.78 29.78 --	-	-	1950 1950 --	-	1,950		
575	Nagaland Dimapur 29-Dec-2006 --	1306132515068	Revised project for provision of Housing (2496 DUs) & Infrastructure facilities at Dimapur, Nagaland	69.47	40.7 40.7 --	11.38	-	2496 1229 1267	-	2,016	-	
576	Nagaland Medziphema 28-Mar-2012 --	1306519614895	Construction of 350 DUs at Medziphema Town, Nagaland	Project Cancelled on dated 20-Jan-14	-- -- --	-	-	-- -- --	-	-	-	
577	Nagaland Tseminyu 28-Mar-2012 --	1307519514896	Construction of 320 DUs for the town of Tseminyu, Nagaland	Project Cancelled on dated 20-Jan-14	-- -- --	-	-	-- -- --	-	-	-	

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
578	Nagaland Nagaland SUDA VAMBAY 21-May-2009	1307518210297	GOI Subsidy Recommended from JNNURM for Nagaland SUDA Scheme No 18885 for Complete construction of 265 DU under VAMBAY Scheme.	2.39	0.6 0.6 --	0.60	-	265 265 --	-	265	-
Total of Nagaland for 2 project(s)				71.86	41.3 41.3 --	11.98	-	2761 1494 1267	-	2,281	-
579	Odisha Angul 09-Jan-2008 --	2115021711044	Construction of 334 Dwelling Units IHSDP Scheme for the town of Angul NAC (Ph-I), Odisha	5.66	4.12 4.12 --	-	-	334 334 --	-	334	-
580	Odisha Balangir 03-Feb-2009 --	2124041811666	Construction of 324 Dwelling Units IHSDP Scheme for Balangir, Odisha	8.37	5.57 5.57 --	-	-	324 322 2	-	322	-
581	Odisha Balasore 07-Mar-2008 --	2108042811186	Construction of 162 Dwelling Units IHSDP Scheme for the town of Balasore, Odisha	3.28	2.15 2.15 --	-	-	162 162 --	-	162	-
582	Odisha Balasore 24-Feb-2009 --	2108042811847	Construction of 387 Dwelling Units IHSDP Scheme for the town of Balasore, Odisha	9.15	6.18 6.18 --	-	-	387 387 --	-	387	-
Sub-total of Balasore for 2 project(s)				12.43	8.33 8.33 --	-	-	549 549 --	-	549	-
583	Odisha Bargarh 09-Jan-2008 --	2101052111040	Construction of 732 Dwelling Units IHSDP Scheme at Bargarh (Phase-I), Odisha	10.41	7.57 7.57 --	1.76	-	732 558 174	-	552	6
584	Odisha Baripada 03-Feb-2009 --	2107053411672	Construction of 474 Dwelling Units IHSDP Scheme for Baripada, Odisha	7.57	5.25 7.75 --	2.55	2.50	321 262 59	-	256	6
585	Odisha Bhadrak 03-Feb-2009 --	2109064311671	Construction of 238 Dwelling Units IHSDP Scheme for the town of Bhadrak Ph-1, Odisha	4.71	3.08 3.36 --	0.70	0.28	218 208 10	-	206	2
586	Odisha Bhadrak 24-Feb-2009 --	2109064312023	160 New DUs & 6 Individual Toilet, IHSDP Scheme for the town of Bhadrak, Phase-2, Odisha	3.25	2.16 1.32 --	0.07	-	136 117 13	6	114	3
Sub-total of Bhadrak for 2 project(s)				7.96	5.23 4.68 --	0.78	0.28	354 325 23	6	320	5
587	Odisha Bhawanipatna 03-Feb-2009 --	2126069411673	Construction of 164 Dwelling Units IHSDP Scheme for Bhawanipatna, Odisha	4.24	2.82 2.82 --	-	-	164 164 --	-	164	-
588	Odisha Biramitrapur 13-Feb-2008 --	2105079611047	Construction of 200 Dwelling Units IHSDP Scheme for Biramitrapur, Odisha	3.52	2.4 2.4 --	0.03	-	200 200 --	-	194	6
589	Odisha Brahmapur 24-Feb-2009 --	2119084911853	Construction of 1202 Dwelling Units IHSDP Project for the town of Berhampur, Odisha	29.08	19.34 19.34 9.03	7.34	-	1127 1048 79	-	929	119
590	Odisha Brajarajnagar 13-Feb-2008 --	2102085111049	Construction of 177 Dwelling Units IHSDP Scheme for the town of Brajaraj Nagar, Orissa	3.46	2.34 2.34 --	-	-	177 177 --	-	177	-
591	Odisha Vyasaganagar 13-Feb-2008 --	2113087511048	Construction of 1016 Dwelling Units IHSDP Scheme for the town of Vyasaganagar, Odisha	17.51	12.74 12.74 --	2.92	-	1016 885 131	-	870	15
592	Odisha Cuttack 22-Feb-2010 --	2112111612498	Construction of 456 Dwelling Units for the town of Cuttack, Phase-II, District Cuttack, Odisha	16.99	9.45 4.72 --	-	-	456 456 --	-	456	-
593	Odisha Dhenkanal 09-Jan-2008 --	2114129315050	Revised IHSDP project for construction of 608 Dwelling Units at Dhenkanal, Odisha	10.39	7.55 7.55 --	1.67	-	608 508 80	20	508	-
594	Odisha Jajapur 13-Feb-2008 --	2113190111051	Construction of 295 Dwelling Units IHSDP Scheme for the town of Jajpur, Orissa.	5.09	3.7 3.7 --	-	-	295 295 --	-	295	-
595	Odisha Jatani 07-Mar-2008 --	2117196311050	Construction of 72 Dwelling Units IHSDP Scheme for the town of Jatni, Odisha	1.24	0.9 0.9 --	-	-	72 72 --	-	67	5
596	Odisha Jatani 24-Feb-2009 --	2117196311850	Construction of 132 Dwelling Units IHSDP Scheme for the town of Jatni Phase-II, Odisha	3.40	2.26 2.26 1.13	1.46	-	132 118 14	-	118	-
Sub-total of Jatani for 2 project(s)				4.64	3.16 3.16 1.13	1.46	-	204 190 14	-	185	5

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
597	Odisha Jeypur 03-Feb-2009 --	2129198711667	Construction of 323 Dwelling Units IHSDP project at Jeypore in Odisha	7.07	5.04 5.04 2.52	2.90	-	323 270 53	-	195	75
598	Odisha Jharsuguda 03-Feb-2009 --	2102200511668	Construction of 786 Dwelling Units insitu IHSDP project for the town of Jharsuguda, Odisha	19.83	13.17 13.17 --	6.54	-	786 753 33	-	742	11
599	Odisha Kendrapara 09-Jan-2008 --	2110234711045	Construction of 87 Dwelling Units IHSDP project at Kendrapara (Ph-I), Odisha	1.56	1.05 1.05 --	0.00	-	87 85 2	-	80	5
600	Odisha Kendujhar 03-Feb-2009 --	210623501069	Revised IHSDP project for 261 Dwelling Units at Keonjhar Municipality, Odisha	6.70	4.43 7.45 --	1.01	3.01	261 240 21	-	215	25
601	Odisha Khariar Road 09-Jan-2008 --	2125241311041	Construction of 305 Dwelling Units IHSDP project at Khariar Road (Ph-I), Odisha	4.32	3.14 3.14 --	-	-	305 305 --	-	305	-
602	Odisha Khordha (Khurda) 09-Jan-2008 --	2117245811038	Construction of 91 Dwelling Units for the town of Khurda, Phase-1, Odisha	2.03	1.19 1.19 --	0.75	-	91 68 23	-	66	2
603	Odisha Malkangiri 24-Feb-2009 --	2130288611852	Construction of 236 Dwelling Units for the town of Malkangiri, Odisha	6.07	4.04 4.04 --	0.75	-	236 192 44	-	182	10
604	Odisha Nabarangapur 24-Feb-2009 --	2128322011849	262 New DUs & 270 individual Toilet, IHSDP project for the town of Nabarangpur, Odisha	5.56	4.02 2.01 --	0.59	-	532 424 108	-	424	-
605	Odisha Nayagarh 07-Mar-2008 --	2116338611043	Construction of 226 Dwelling Units IHSDP project for the town of Nayagarh, Odisha	4.66	3.07 3.07 --	1.02	-	226 194 32	-	155	39
606	Odisha Parlakhemundi 24-Feb-2009 --	2120365711848	Construction of 307 Dwelling Units IHSDP project for the town of Parlakhemundi, Odisha	5.64	3.73 2.49 --	0.75	-	230 174 56	-	160	14
607	Odisha Patnagarh 30-Mar-2011 --	2124369413650	Construction of 159 Dwelling Units IHSDP project for Patnagarh, NAC, Odisha	4.11	2.72 2.72 0.5	0.00	-	159 159 --	-	158	1
608	Odisha Phulabani 30-Mar-2011 --	2121377013651	Construction of 157 Dwelling Units IHSDP project for the town of Phulabani, Odisha	4.06	2.7 2.7 1.35	0.63	-	157 127 30	-	127	-
609	Odisha Raurkela 09-Jan-2008 --	2105405911039	Construction of 124 Dwelling Units for the town of Rourkela (Ph-I), Odisha	2.31	1.52 1.52 --	-	-	124 124 --	-	124	-
610	Odisha Sambalpur 03-Feb-2009 --	2103420111670	Construction of 613 Dwelling Units for the town of Sambalpur Phase-1 & II, Odisha	15.44	10.25 5.12 --	1.60	-	613 240 220	153	240	-
611	Odisha Subarnpur (Sonapur) 24-Feb-2009 --	2123453711882	Construction of 934 Dwelling Units IHSDP project for the town of Subarnpur Odisha	23.63	15.69 15.69 --	10.20	-	934 723 211	-	723	-
612	Odisha Talcher 07-Mar-2008 --	2115463711046	Construction of 155 Dwelling Units IHSDP project for the town of Talcher, Odisha.	3.14	2.02 2.02 --	-	-	155 155 --	-	155	-
613	Odisha Joda 02-Mar-2012 --	2106202614508	Construction of 174 Dwelling Units IHSDP project for the town of Joda, Odisha	4.87	3.05 3.05 1.52	1.38	-	174 43 131	-	29	14
614	Odisha Baudhgarh 02-Mar-2012 --	2122057814489	149 DUs IHSDP project for the town of Bapuji Nagar Slum, at Baudhgarh NAC, Odisha	3.81	2.51 2.51 1.25	0.03	-	149 149 --	-	146	3
615	Odisha Kuchinda NAC 02-Mar-2012 --	2103249914488	Implementation of IHSDP project (177 DUs) at Kuchinda NAC, Sambalpur, Odisha.	4.58	3.04 3.04 --	-	-	177 177 --	-	177	-
616	Odisha Jagatsinghpur 02-Mar-2012 --	2111187715048	Construction of 162 Dwelling Units IHSDP project for the town of Jagatsinghpur, Odisha	4.19	2.78 2.78 --	0.37	-	162 158 4	-	158	-
	Total of Odisha for 38 project(s) including 9 project(s) which are completed			280.89	188.72 180.59 17.3	47.00	5.80	12742 11033 1530	179	10,672	361
617	Puducherry Karaikal 24-Mar-2008 --	3404223711183	Construction of 216 multistories tenements at Karaikovilpattu, Karaikal, Puducherry	8.38	2.61 2.74 --	0.00	0.13	216 144 72	-	47	97

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
			Total of Puducherry for 1 project(s)	8.38	2.61 2.74 --	0.00	0.13	216 144 72	-	47	97
618	Punjab Bareta 22-Feb-2011 --	03150520I3456	400 DUs Proposed Slum Rehabilitation Project Scheme-6, Bareta-I, Punjab	Project Cancelled on dated 20-May-14	-- 3.96 --	-	3.96	-- -- --	-	-	-
619	Punjab Bareta 22-Feb-2011 --	03150520I3457	240 DUs Proposed Slum Rehabilitation Project Scheme-10, Bareta-II, Punjab	Project Cancelled on dated 20-May-14	-- 2.43 --	-	2.43	-- -- --	-	-	-
			Sub-total of Bareta for 0 project(s)	-	-- 6.39 --	-	6.39	-- -- --	-	-	-
620	Punjab Bathinda 22-Feb-2011 --	03140575I3458	592 DUs Proposed Slum Rehabilitation Project at New Alam Bhatinda, Punjab.	Project Cancelled on dated 20-May-14	-- 4.94 --	-	4.94	-- -- --	-	-	-
621	Punjab Bathinda 22-Feb-2011 --	03140575I3468	1328 DUs Proposed In-Situ Slum Rehabilitation Project at Janatanagar Bhatinda, Ph-II, Punjab	Project Cancelled on dated 20-May-14	-- 11.64 --	-	11.64	-- -- --	-	-	-
			Sub-total of Bathinda for 0 project(s)	-	-- 16.58 --	-	16.58	-- -- --	-	-	-
622	Punjab Bhikhi 22-Feb-2011 --	03150700I3449	64 DUs Proposed Slum Rehabilitation Project at Ward 5, Bhikhi, Punjab.	Project Cancelled on dated 20-May-14	-- 1.21 --	-	1.21	-- -- --	-	-	-
623	Punjab Bhikhi 22-Feb-2011 --	03150700I3450	304 DUs Proposed Slum Rehabilitation Project at Ward 12, Bhikhi Ph-I, Punjab	Project Cancelled on dated 20-May-14	-- 2.96 --	-	2.96	-- -- --	-	-	-
			Sub-total of Bhikhi for 0 project(s)	-	-- 4.16 --	-	4.16	-- -- --	-	-	-
624	Punjab Budhlada 22-Feb-2011 --	03150857I3451	384 DUs Proposed Slum Rehabilitation Project at Budhlada, Punjab	Project Cancelled on dated 20-May-14	-- 3.45 --	-	3.45	-- -- --	-	-	-
625	Punjab Jalandhar 24-Jan-2008 --	03041912I1052	2311 DUs (1163- new & 1148- upgrade) for the town of Jalandhar, dist jalandhar Ph-II, Punjab		13.81 6.86 18.4 --	-	11.54	818 700 118	-	758	-
626	Punjab Jalandhar 26-Sep-2007 --	03041912I1053	1627 DUs (592-new & 1035-upgrade) IHSDP Scheme at Jalandhar Phase-I, Dist Jalandhar, Punjab		3.18 1.62 7.15 --	-	5.53	392 341 51	-	388	-
			Sub-total of Jalandhar for 2 project(s)	16.98	8.48 25.55 --	-	17.07	1210 1041 169	-	1,146	-
627	Punjab Mansa 22-Feb-2011 --	03152975I3452	240 DUs Proposed Slum Rehabilitation Project at Mansa, Punjab	Project Cancelled on dated 20-May-14	-- 2.68 --	-	2.68	-- -- --	-	-	-
628	Punjab Maur 22-Feb-2011 --	03143020I3455	672 DUs Proposed Slum Rehabilitation Project at Maur Ward 9, 10, Punjab	Project Cancelled on dated 20-May-14	-- 5.87 --	-	5.87	-- -- --	-	-	-
629	Punjab Rajpura 30-Sep-2008 --	03173975I1375	720 DUs for Basera Resettlement Schemes for Urban Poor of Rajpura, Punjab		21.01 8.22 --	4.11	-	720 370 350	-	17	353
630	Punjab Sardulgarh 22-Feb-2011 --	03154261I3453	704 DUs Proposed Slum Rehabilitation Project at Sardulgarh Ph-I, Punjab.	Project Cancelled on dated 20-May-14	-- 7.04 --	-	7.04	-- -- --	-	-	-
631	Punjab Sardulgarh 22-Feb-2011 --	03154261I3454	400 DUs Proposed Slum Rehabilitation Project at WARD NO.5 Sardulgarh. Ph-II, Punjab.	Project Cancelled on dated 20-May-14	-- 3.71 --	-	3.71	-- -- --	-	-	-
632	Punjab Batala 28-Mar-2012 --	03010574I4919	383 DUs (79-new, kitchen-152, toilet-63, both kitchen & toilet-89 nos) at Batala, District Gurdaspur, Punjab		10.59 6.96 3.82 --	3.82	-	196 61 80	55	117	-
633	Punjab Jalalabad 28-Mar-2012 --	03111907I4921	542 Dwelling Units IHSDP Project at Jalalabad, District Fazilka, Punjab		6.02 2.23 2.23 --	0.01	-	271 271 --	-	249	22
			Total of Punjab for 5 project(s)	54.60	25.9 89.71 --	7.94	66.95	2397 1743 599	55	1,529	375
634	Rajasthan Alwar 19-Oct-2007 --	08060116I1201	2456 DUs Integrated Housing Project for Slum Dwellers of Alwar, Rajasthan	Project Cancelled on dated 12-Sep-11	-- -- --	-	-	-- -- --	-	-	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
635	Rajasthan Jhalawar 21-Mar-2007 --	083219931992	245 DUs IHSDP Scheme for Jhalawar town, Distt. Jhalawar, Rajasthan	Project Cancelled on dated 12-Sep-11	-- -- --	-	-	-- -- --	-	-	-
636	Rajasthan Anta 28-Feb-2012 --	08310213J16808	Revised project for construction of 322 DUs with infrastructure in Anta, Dist. Baran, Rajasthan	9.91	3.78 5.81 --	1.73	2.03	322 233 89	-	322	-
637	Rajasthan Anupgarh 05-Aug-2010 --	08010219J16788	Revised project for construction of 449 DUs with infrastructure in Anoopgarh, Dist. Sri Ganganagar, Rajasthan	14.32	8.13 10.75 --	-	2.62	449 444 5	-	449	-
638	Rajasthan Asind 28-Sep-2006 --	0824027211180	694 DUs (227- New & 467- Upgradation) IHSDP Program for Asind Town, Bhilwara distt. Rajasthan	4.43	3.41 3.91 --	1.09	0.50	611 402 209	-	611	-
639	Rajasthan Bali 28-Sep-2006 --	08200429I976	523 DUs (110- New & 413- Upgrade) IHSDP Program (IHSDP) for Bali Town, Distt. Pali, Rajasthan	2.26	1.81 2.64 --	0.00	0.83	371 353 18	-	371	-
640	Rajasthan Balotra 24-Jan-2008 --	08170442I983	447 DUs (304-new & 143- upgrade) IHSDP Scheme for the construction of at Balotra, Rajasthan	8.48	5.47 5.47 --	-	-	447 447 --	-	447	-
641	Rajasthan Banswara 05-Aug-2010 --	08280491I2828	Insitu 188 & Upgradation 29 DUs IHSDP Scheme for the town of Banswara distt. Banswara, Rajasthan	3.31	1.8 1.33 --	-	-	146 129 17	-	146	-
642	Rajasthan Baran 08-Dec-2006 --	08310505I977	407 DUs (270- New & 137- Upgradation) IHSDP Scheme at Baran, Rajasthan	9.70	7.37 7.37 --	-	-	407 398 9	-	407	-
643	Rajasthan Barmer 24-Jan-2008 --	08170540I984	1281 DUs (1071-new & 210- upgrade) IHSDP Scheme for the town of Barmer, Rajasthan	23.71	15.22 15.22 --	-	-	1281 1235 46	-	1,281	-
644	Rajasthan Begun 28-Mar-2012 --	08290593I4922	529 Dwelling Units IHSDP Scheme for the town of Begun, Rajasthan	Project Cancelled on dated 17-Jun-13	-- -- --	-	-	-- -- --	-	-	-
645	Rajasthan Bhadra 17-Jan-2011 --	08020641I3367	1332 DUs (1153- New & 179- Upgrade) for the town of Bhadra, District Hanumangarh, Rajasthan	37.69	24.25 24.25 --	-	-	1332 1332 --	-	1,332	-
646	Rajasthan Bhawani Mandi 28-Sep-2006 --	08320692I979	114 DUs (97-New & 17- Upgrade) Relocation and development of slum at Bhawani Mandi, Rajasthan	1.72	1.36 1.43 --	-	0.07	97 97 --	-	97	-
647	Rajasthan Bhilwara 21-Mar-2007 --	08240705I980	1704 DUs (652-new houses & 1052- upgrade) IHSDP Scheme for Bhilwara, Rajasthan	18.20	14.37 15.1 --	-	0.74	1504 1504 --	-	1,504	-
648	Rajasthan Bhinmal 27-Jan-2010 --	08180712J16828	Revised project for construction of 500 DUs with infrastructure in Bhinmal, Dist. Jalore, Rajasthan	8.54	4.27 5.38 --	-	1.11	500 258 242	-	416	-
649	Rajasthan Bikaner 30-Mar-2006 --	08030763I981	Provision of Infrastructure facilities (Community toilets, roads, & drainage) in Bikaner, (Ph-I), Rajasthan	3.32	2.66 2.66 --	0.04	-	Infra NA NA	-	-	-
650	Rajasthan Bikaner 30-Sep-2008 --	08030763I1378	1216 DUs (1041- new houses & 175 upgrade) IHSDP Scheme for the town of Bikaner, (Ph-II), Rajasthan	1.76	0.76 10.95 --	-	10.19	170 71 99	-	170	-
	Sub-total of Bikaner for 2 project(s)			5.08	3.42 13.61 --	0.04	10.19	170 71 99	-	170	-
651	Rajasthan Bilara 17-Jan-2011 --	08150769I3366	574 DUs (460- New & 114- Upgrade) IHSDP Scheme for the town of Bilara, District Jodhpur, Rajasthan	8.53	5.72 4.68 --	0.31	-	367 318 49	-	367	-
652	Rajasthan Chhabra 28-Sep-2006 --	08311003I982	312 DUs (210- New & 102- Upgrade) IHSDP Scheme for the town of Chhabra in 3 slums of area, Rajasthan	3.56	2.85 3.58 --	-	0.72	251 211 40	-	251	-
653	Rajasthan Chhoti Sadri 17-Jan-2011 --	08291026I3365	380 DUs (331- New & 49- Upgrade) for the town of Chhoti Sadri, Pratapgarh, Rajasthan	6.71	4.52 4.52 1.41	-	0.00	280 168 112	-	280	-
654	Rajasthan Chittaurgarh 28-Sep-2006 --	08291078I985	540 DUs Upgradation of Infra facilities in Gandhi Nagar Slum and planned resettlement of part slum at Ram Devji ka Chanderia, Rajasthan	4.36	3.32 5.12 --	-	1.80	272 198 74	-	272	-
655	Rajasthan Chittaurgarh 05-Aug-2010 --	08291078I2848	433 DUs (380- New & 53- Upgrade) IHSDP Scheme for the Town of Chittorgarh distt. Chittorgarh, Rajasthan	7.95	3.95 3.66 --	-	-	237 117 120	-	237	-

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
			Sub-total of Chittaurgarh for 2 project(s)	12.31	7.27 8.78 --	-	1.80	509 315 194	-	509	-
656	Rajasthan Deshnok 28-Feb-2012 --	080312175012	391 Dwelling Units IHSDP Scheme at Deshnok, Dist Bikaner, Rajasthan	15.41	8.84 4.65 --	4.65	-	372 240 116	16	356	-
657	Rajasthan Gangapur 26-Sep-2007 --	082415051986	Implementation of IHSDP project (161 DUs) at Gangapur City, Dist. Sawaimadhopur, Rajasthan	3.52	2.46 2.46 --	-	-	161 161 --	-	161	-
658	Rajasthan Gulabpura 30-Mar-2006 --	082416571987	Provision of Infrastructure facilities (roads, drainage & Community Centers) in Gulabpura, Rajasthan	1.24	1 1 --	-	-	Infra NA NA	-	-	-
659	Rajasthan Hanumangarh 21-Mar-2007 --	080217191988	651 DUs (440-new & 211 upgrade) IHSDP Scheme for the town of Hanumangarh, Rajasthan	22.25	17.54 17.54 --	-	-	651 650 1	-	651	-
660	Rajasthan Jaisalmer 26-Sep-2007 --	081618941990	1042 DUs (941-new & 101- upgrade) IHSDP Scheme at Jaisalmer City, Dist. Jaisalmer, Rajasthan	15.32	11.56 12.64 --	5.24	1.08	948 36 912	-	948	-
661	Rajasthan Jaisalmer 29-Sep-2010 --	0816189413069	Insitu new construction of 1491 DUs and Upgradation 6 DUs for the Town of Jaisalmer, Rajasthan	28.46	18.97 21.87 --	10.88	2.90	1299 66 1233	-	1,299	-
			Sub-total of Jaisalmer for 2 project(s)	43.78	30.53 34.51 --	16.12	3.98	2247 102 2145	-	2,247	-
662	Rajasthan Jaitaran 14-Aug-2008 --	0820189611335	214 DUs (166-new houses & 48- upgrade) for the town of Jaitaran Distt- Pali, Rajasthan	3.86	2.56 3.23 --	0.18	0.67	175 141 34	-	164	-
663	Rajasthan Jhalore 30-Sep-2008 --	0818192411377	263 DUs (243-new & 20- upgradation) for the town of Jhalore, Rajasthan	5.63	3.47 4.89 --	-	1.42	192 125 67	-	192	-
664	Rajasthan Jhalrapatan 28-Sep-2006 --	083219951991	413 DUs (200- New & 213- Upgrade) IHSDP Development of the Slums at Jhalrapatan, Rajasthan	1.94	1.5 1.58 --	-	0.08	173 164 9	-	173	-
665	Rajasthan Jodhpur 28-Feb-2012 --	0815202815010	373 DUs (new insitu-42, 331- upgrade) IHSDP Scheme Jodhpur Phase-III, Distt Jodhpur, Rajasthan	12.58	5.51 5.51 2.75	3.21	-	373 224 149	-	373	-
666	Rajasthan Jodhpur 24-Jan-2008 --	081520281978	883 DUs (new-764 & 119-upgrade) IHSDP Scheme for the town of Jodhpur Phase-I, Rajasthan	9.82	5.8 12.14 --	-	6.35	454 277 177	-	454	-
667	Rajasthan Jodhpur 27-Feb-2008 --	081520281989	1832 DUs (new- 1599 & upgrade- 233 nos) IHSDP Scheme for the town of Jodhpur Phase-II, Rajasthan	24.87	14.86 13.26 --	3.25	-	1033 698 335	-	1,033	-
			Sub-total of Jodhpur for 3 project(s)	47.27	26.16 30.91 2.75	6.46	6.35	1860 1199 661	-	1,860	-
668	Rajasthan Kaithoon 26-Aug-2010 --	0830208513088	Insitu new construction of 116 DUs and Upgradation 211 DUs IHSDP Scheme for the Kaithoon, distt. Kota, Rajasthan	5.06	3.45 3.45 --	0.86	-	327 321 6	-	327	-
669	Rajasthan Kekri 14-Dec-2010 --	0821233913310	871 DUs (558- New & 313- Upgrade) for the Town of Kekri, district Ajmer, Rajasthan	10.07	6.96 12.77 --	0.00	5.81	537 397 140	-	537	-
670	Rajasthan Kota 21-Mar-2007 --	0830257215488	Revised project 350 DUs for the town of Kota Phase-I, Rajasthan	10.50	4.04 8.52 --	4.04	4.49	350 275 75	-	350	-
671	Rajasthan Kota 09-Feb-2011 --	0830257213448	845 DUs IHSDP Scheme for the town of Kota (Phase II), Rajasthan.	28.58	15.14 15.14 --	-	-	845 845 --	-	845	-
672	Rajasthan Kota 20-Jan-2012 --	0830257215070	Relocation of 752 dwelling units under IHSDP at Kota Phase-III, Rajasthan	33.91	13.34 6.67 --	-	-	752 400 352	-	400	-
			Sub-total of Kota for 3 project(s)	72.99	32.52 30.33 --	4.04	4.49	1947 1520 427	-	1,595	-
673	Rajasthan Mangrol 02-Mar-2012 --	0831295514528	476 DUs (439-insitu & 37-upgrade) IHSDP project at Mangrol, Baran Dist., Rajasthan	19.79	10.48 12.4 6.2	0.00	1.92	403 310 93	-	403	-
674	Rajasthan Nimbahera 05-Aug-2010 --	0829343212868	457 DUs (428- New & 29- Upgrade) for the town of Nimbahera distt. Chittorgarh, Rajasthan	10.60	7.27 7.59 --	1.40	0.31	439 390 49	-	439	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
675	Rajasthan Pali 21-Mar-2007 --	082035621994	2722 DUs (1643-new & 1079- upgrade) for the town of Pali, Rajasthan	22.06	17.64 17.64 --	-	-	2722 2339 383	-	2,722	-
676	Rajasthan Falna 11-Oct-2006 --	0820376411181	361 DUs (290- New & 71- Upgrade) for the town of Falna, Distt. Pali, Rajasthan	4.46	3.52 3.52 --	0.00	0.00	361 352 9	-	352	-
677	Rajasthan Phalodi 15-Jul-2009 --	0815376512050	764 DUs (605- New & 159- Upgrade) for the town of Phalodi, Distt. Jodhpur, Rajasthan	23.27	13.79 13.79 --	-	-	764 623 135	6	758	-
678	Rajasthan Phalodi 28-Feb-2012 --	0815376515011	626 DUs (551-new & 75- upgrade) for Phalodi Phase-II, Distt., Jodhpur, Rajasthan	25.45	11 11 --	2.96	-	626 267 311	48	578	-
	Sub-total of Phalodi for 2 project(s)			48.71	24.79 24.79 --	2.96	-	1390 890 446	54	1,336	-
679	Rajasthan Pilibanga 29-Sep-2010 --	0802378413048	Construction of 244 DUs for the town of Pilibanga distt Hanumangarh, Rajasthan	6.41	4.27 4.27 --	0.00	-	244 235 9	-	244	-
680	Rajasthan Pindwara 29-Sep-2010 --	0819379213068	Construction of 622 DUs and Upgradation 64 DUs for the town of Pindwara distt Sirohi Rajasthan	13.26	8 8 --	0.00	-	686 424 262	-	686	-
681	Rajasthan Pipar 28-Feb-2012 --	0815379515008	654 DUs (488-new & 166- upgrade) IHSDP Scheme Pipar, Distt. Jodhpur (Rajasthan)	24.76	12.73 12.73 6.36	1.67	-	654 654 --	-	654	-
682	Rajasthan Pokran 15-Jul-2009 --	0816381212049	787 DUs (705- New & 82-Upgrade) for the town of Pokran, Distt. Jaisalmer, Rajasthan	21.83	12.2 12.2 --	0.00	-	787 588 199	-	787	-
683	Rajasthan Pratapgarh 26-Sep-2007 --	082938451995	590 DUs (insitu-590 & upgrade- 121) Implementation of IHSDP project Pratapgarh, Rajasthan	8.70	5.6 7.2 --	0.00	1.60	566 477 89	-	566	-
684	Rajasthan Ramganj Mandi 02-Mar-2012 --	0830400014568	75 DUs (38-insitu & 37-upgrade) IHSDP Scheme of Ramganj Mandi (75 DUs), Kota, Rajasthan	2.69	1.48 0.74 --	-	-	75 60 15	-	75	-
685	Rajasthan Rani Nagar 28-Sep-2006 --	082040331996	19 Dwelling Units IHSDP Scheme at Rani Nagar, Rajasthan	0.79	0.63 0.63 --	-	-	19 19 --	-	19	-
686	Rajasthan Rawatbhata 14-Dec-2010 --	0829406313288	1439 DUs (1375- New & 64- Upgrade) for the Town of Rawatbhata district Chittorgarh Rajasthan	23.67	16.3 25.16 --	6.88	8.86	938 518 420	-	850	-
687	Rajasthan Rawatsar 26-Aug-2010 --	0802406413108	Insitu new construction of 1278 DUs and Upgradation of 120 DUs for the Town of Rawatsar, distt. Hanumangarh, Rajasthan	17.33	10.45 18.51 --	2.30	8.06	782 738 44	-	782	-
688	Rajasthan Sadri 28-Sep-2006 --	082041441997	46 DUs (36- New & 10- Upgrade) IHSDP Scheme for the town of Sadri, Rajasthan	1.29	1.03 1.03 --	-	-	46 46 --	-	46	-
689	Rajasthan Sanchole 27-Jan-2010 --	0818421412443	390 DUs (241- New & 149- Upgrade) IHSDP Scheme for Sanchole, district Jalore, Rajasthan	2.26	0.97 2.66 --	-	1.69	168 148 20	-	168	-
690	Rajasthan Sangod 14-Dec-2010 --	0830422513308	442 DUs (282- New & 160- Upgrade) for the town of Sangod, district Kota, Rajasthan	3.97	2.7 3.04 --	2.70	0.35	232 180 52	-	232	-
691	Rajasthan Sardarsahar 02-Mar-2012 --	0804425914509	Construction of 1802 insitu dwelling units in 17 slums of Sardarsahar Town, Rajasthan	35.34	15.35 21.47 --	0.00	6.12	1288 967 321	-	1,288	-
692	Rajasthan Sawai Madhopur 29-Oct-2007 --	0810430411001	976 DUs (782-new houses & 194- upgrade) IHSDP Scheme for the town of Sawai Madhopur, Rajasthan	13.48	9.93 9.93 --	-	-	976 772 204	-	976	-
693	Rajasthan Shahpura 02-Mar-2012 --	0824436514548	317 DUs (240-insitu & 77-upgrade) IHSDP Scheme of Shahpura, Bhilwara, Rajasthan	11.16	5.25 5.25 --	-	-	317 295 22	-	317	-
694	Rajasthan Sheoganj 28-Feb-2012 --	0819438515009	Construction of 489 DUs (391 new & 98 upgrade) in Sheoganj, Rajasthan	11.81	5.12 7.03 --	-	1.91	372 324 48	-	372	-
695	Rajasthan Sikar 28-Sep-2006 --	081344461998	IHSDP Scheme 556 DUs for the town of Sikar, Rajasthan	2.51	2 2.18 --	-	0.17	256 256 --	-	256	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
696	Rajasthan Sojat 08-Dec-2006 --	082045271999	196 DUs (48- New & 148- Upgradation) IHSDP Scheme for the town of Sojat, Rajasthan	3.16	2.53 2.53 --	0.24	-	196 157 39	-	196	-
697	Rajasthan Sumerpur 26-Aug-2010 --	0820459513089	Construction of 469 DUs and Upgradation of 60 DUs for the Town of Sumerpur, Distt. Pali, Rajasthan	9.50	6.09 6.64 --	1.30	0.55	489 385 104	-	489	-
698	Rajasthan Suratgarh 30-Sep-2008 --	0801461211376	1493 DUs (new houses- 897 & Upgradation-596) for the Town of Suratgarh , Rajasthan	35.05	22.1 22.1 --	3.61	-	1493 1175 318	-	1,493	-
699	Rajasthan Takhatarh 15-Jul-2009 --	0820462912048	635 DUs (399- New & 236- Upgrade) for the town of Takhatarh, Distt. Pali, Rajasthan	15.03	8.39 9.25 --	0.00	0.86	550 304 246	-	550	-
700	Rajasthan Tonk 30-Mar-2006 --	0822484111000	Augmentation of Infrastructure facilities in 3 slums and Rehabilitation scheme at Bahar Basti, Tonk (Ph-I), Rajasthan	4.46	3.57 3.57 --	-	-	136 136 --	-	136	-
701	Rajasthan Tonk 14-Dec-2010 --	0822484113309	384 Dwelling Units IHSDP Scheme for the Town of Tonk Phase-II, Rajasthan	7.19	4.54 5.97 2.99	0.00	1.43	292 46 246	-	16	30
Sub-total of Tonk for 2 project(s)				11.65	8.11 9.54 2.99	0.00	1.43	428 182 246	-	152	30
702	Rajasthan Udaipur 20-Dec-2007 --	0826486511002	1737 DUs (1317-new & 420-upgrade) Implementation of IHSDP at Udaipur, Rajasthan	23.66	15.49 16.07 --	-	0.58	1687 896 786	5	887	9
Total of Rajasthan for 66 project(s) including 6 project(s) which are completed				816.44	492.4 555.22 19.72	58.54	77.82	36250 27016 9159	75	34,560	39
703	Sikkim Singtam 18-Dec-2009 --	1104447712230	Upgradation of 39 DUs & Infrastructure Development for Notified Slum Area - Singtam, East Sikkim, Sikkim.	19.91	17.92 17.92 --	11.56	-	39 39 --	-	39	-
Total of Sikkim for 1 project(s)				19.91	17.92 17.92 --	11.56	-	39 39 --	-	39	-
704	Tamilnadu Acharapakkam 27-Feb-2007 --	3303001711054	186 new houses for Acharapakkam Town Panchayat, Kancheepuram distt., Tamilnadu	2.25	1.8 1.8 --	-	-	186 186 --	-	186	-
705	Tamilnadu Alampalayam 29-Dec-2008 --	3309007811510	149 DUs IHSDP Scheme for Alampalayam, Distt. Namakkal, Tamilnadu	2.25	1.56 1.51 --	-	-	149 149 --	-	149	-
706	Tamilnadu Arani 27-Apr-2007 --	3301023211055	139 DUs (60-new houses & 79-upgrade) for Arani town Panchayat, Thiruvallur district, Tamilnadu	1.69	1.36 1.36 --	-	-	139 139 --	-	139	-
707	Tamilnadu Ariyalur 28-Jan-2009 --	3317024311584	Construction of 378 New houses in Ariyalur Municipality, Ariyalur, Tamilnadu	7.89	6.04 6.04 --	-	-	378 366 12	-	378	-
708	Tamilnadu Aruppukottai 05-Mar-2010 --	3326025912521	Construction of 879 New Houses for Aruppukottai Municipality, Virudhnagar, Tamilnadu	20.89	15.3 15.3 --	-	-	879 879 --	-	879	-
709	Tamilnadu Avalpoondurai 28-Jan-2009 --	3310030511568	Construction of 90 houses with infrastructure for Avalpoondurai Town Panchayat, Erode, Tamilnadu	1.67	1.19 1.16 --	0.00	-	90 90 --	-	90	-
710	Tamilnadu Bodinayakkanur 03-Feb-2009 --	3325082311647	Construction of 326 Dwelling Units single storied at Bodinayakkanur, Tamilnadu	4.63	3.52 3.52 --	-	-	326 326 --	-	326	-
711	Tamilnadu Chidambaram 27-Apr-2007 --	3318103211056	IHSDP Scheme for 392 Dwelling Units Chidambaram, Tamilnadu	4.17	3.34 3.34 --	-	-	392 372 20	-	392	-
712	Tamilnadu Chinnamanur 06-Mar-2012 --	3325105414954	950 New houses with infrastructure for Chinnamanur Municipality Municipality Theni district, Tamilnadu	15.82	10.48 10.48 --	-	-	950 950 --	-	950	-
713	Tamilnadu Coonoor 03-Feb-2009 --	3311110811648	IHSDP Scheme for 221 DUs Single storied & Upgradation 177 nos Toilet at Coonoor Municipality, Tamil Nadu	5.35	3.62 3.53 --	-	-	398 398 --	-	398	-
714	Tamilnadu Cumbum 28-Jan-2009 --	3325215011572	Construction of 325 New houses for Cumbum (Kambam) Municipality, Theni, Tamilnadu	5.19	3.86 3.86 --	-	-	325 325 --	-	325	-

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
715	Tamilnadu Dharapuram 28-Jan-2009 --	3310126911588	Construction of 188 New houses with infrastructure for Dharapuram Municipality, Erode, Tamilnadu	3.60	2.77 2.77 --	0.00	-	188 188 --	-	188	-
716	Tamilnadu Dharmapuri 29-Dec-2006 --	3305127911057	433 DUs (197- New & 236- Upgrade) for the town of Dharmapuri, Tamilnadu	2.67	2.13 2.13 --	-	-	433 433 --	-	433	-
717	Tamilnadu Dindigul 24-Dec-2008 --	3313133011489	590 Dwelling Units and infrastructure facilities for the town of Dindigul, Tamilnadu	9.72	7.45 7.45 0.47	0.00	-	590 590 --	-	590	-
718	Tamilnadu Edappadi 03-Feb-2009 --	3308139011649	Construction of 225 new houses for Idappadi Municipality, Salem, Tamilnadu	4.74	3.62 3.62 0.09	-	-	225 225 --	-	225	-
719	Tamilnadu Erode 27-Feb-2007 --	3310141411058	Construction of 454 houses and infrastructure facilities in Erode Municipality, Tamilnadu	5.03	4.03 4.03 --	-	-	454 454 --	-	454	-
720	Tamilnadu Gangavalli 29-Dec-2008 --	3308150911507	IHSDP Scheme for Gangavalli town panchayat, Distt. Salem, Tamilnadu	2.66	1.91 1.91 --	-	-	140 140 --	-	140	-
721	Tamilnadu Gobichettipalayam 28-Jan-2009 --	3310158611591	Construction of 177 New houses for Gobichettipalayam Municipality, Erode, Tamilnadu	2.56	1.95 1.95 --	0.00	-	177 177 --	-	177	-
722	Tamilnadu Hosur 13-Mar-2012 --	3305180514952	608 new houses and infrastructure facilities in Hosur Municipality, District Krishnagiri, Tamilnadu	13.39	9.27 9.27 --	-	-	608 608 --	-	608	-
723	Tamilnadu Inam Karur 28-Jan-2009 --	3314184111594	Construction of 240 Houses and providing infrastructure facilities for Inam Karur Municipality, Karur Tamilnadu	5.00	3.87 3.87 --	-	-	240 240 --	-	240	-
724	Tamilnadu Kancheepuram 24-Dec-2008 --	3303216611493	IHSDP Scheme for the town of Kancheepuram (299 DUs), Tamilnadu	4.57	3.4 3.4 --	0.00	0.00	299 299 --	-	299	-
725	Tamilnadu Karaikkudi 03-Feb-2009 --	3323223811650	IHSDP Scheme of 195 Insitu DU with each Rs. 1,07,000 with 26.40 sqm at Karaikkudi, Tamil Nadu	4.15	3.21 3.21 --	-	-	195 195 --	-	195	-
726	Tamilnadu Karunguzhi 27-Feb-2007 --	3303227711059	342 new houses for Karunguzhi Town Panchayat, Kancheepuram Distt., Tamilnadu	4.14	3.31 3.31 --	0.00	-	342 342 --	-	342	-
727	Tamilnadu Karuppur 28-Jan-2009 --	3308227811628	82 new houses and 66 individual Toilet with infrastructure to the slums in Karuppur Town Panchayat, Tamilnadu	1.57	1.12 1.12 --	0.00	-	148 148 --	-	148	-
728	Tamilnadu Karur 28-Jan-2009 --	3314227911582	Construction of 185 New houses and infrastructure facilities for Karur Municipality, Tamilnadu	3.29	2.53 2.46 --	0.00	-	185 185 --	-	185	-
729	Tamilnadu Kodaikanal 14-Dec-2006 --	3313250111060	Construction of 67 DUs in Kodaikanal Municipality, Dindigul, Tamilnadu	1.87	1.34 1.34 --	-	-	67 67 --	-	67	-
730	Tamilnadu Kodaikanal 28-Jan-2009 --	3313250111587	Construction of 900 new houses and with infrastructure in Kodaikanal Municipality, Dindigul, Tamilnadu	18.89	12.45 12.09 --	-	-	900 900 --	-	900	-
	Sub-total of Kodaikanal for 2 project(s)			20.76	13.78 13.42 --	-	-	967 967 --	-	967	-
731	Tamilnadu Kodumudi 28-Jan-2009 --	3310251011569	Construction of 75 new houses with infrastructure to the slums in Kodumudi Town Panchayat, Erode, Tamilnadu	1.40	1 0.97 --	-	-	75 75 --	-	75	-
732	Tamilnadu Kovilpatti 03-Feb-2009 --	3328260011651	Construction of 112 New houses with infrastructure for Kovilpatti Municipality, Tuticorin, Tamilnadu	2.39	1.85 1.85 --	-	-	112 112 --	-	112	-
733	Tamilnadu Krishnagiri 28-Jan-2009 --	3305260411627	Construction of 262 houses with infrastructure for Krishnagiri Municipality, Krishnagiri, Tamilnadu.	4.96	3.82 3.72 --	-	-	262 262 --	-	262	-
734	Tamilnadu Kugalur 28-Jan-2009 --	3310262411595	Construction of 65 Houses with infrastructure for Kugalur Town Panchayat, Erode, Tamilnadu	1.29	0.93 0.93 --	-	-	65 65 --	-	65	-
735	Tamilnadu Kulithalai 28-Feb-2012 --	3314263314710	Construction of 306 houses with infrastructure in Kulithalai Municipality, District Karur, Tamil Nadu	7.41	5.34 5.34 --	-	-	306 306 --	-	300	6

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
736	Tamilnadu Kumarapalayam 27-Feb-2007	3309263711061	Construction of 80 new houses with infrastructure for Komarapalayam, Municipality, Tamil Nadu	0.76	0.61 0.61 --	-	-	80 80 --	-	80	-
737	Tamilnadu Kumbakonam 27-Feb-2007	3321264011062	Construction of 849 DUs (745 new houses & 104 upgrade) & Infrastructure facilities for Kumbakonam Municipality Ph-I, II & III, Tamilnadu	13.14	6.72 6.72 --	0.00	-	849 735 114	-	713	22
738	Tamilnadu Lakkampatti 28-Jan-2009	3310271311590	Construction of 81 Houses and 50 Individual Toilet, with infrastructure for Lakkampatti town Panchayat, Erode, Tamilnadu	1.44	1.02 1.02 --	-	-	131 131 --	-	131	-
739	Tamilnadu Mamallapuram 02-Feb-2007	3303290311063	Construction of 320 DUs for Mamallapuram Town panchayat, Kancheepuram distt., Tamilnadu	2.56	2.05 2.05 --	-	-	320 320 --	-	320	-
740	Tamilnadu Manapparai 14-Dec-2006	3315291411064	Construction of 120 houses with infrastructure for Manapparai Municipality, Tamil Nadu	2.01	1.57 1.57 --	-	-	120 120 --	-	120	-
741	Tamilnadu Mannargudi 27-Feb-2007	3320297011065	69 houses & providing basic amenities to slum dwellers for Mannargudi Municipality, Tamilnadu	1.49	1.19 1.19 --	-	-	69 69 --	-	69	-
742	Tamilnadu Melur 27-Apr-2007	3324305611066	502 DUs IHSDP Scheme for Melur Municipality, Madurai Distt., Tamilnadu	7.99	6.39 6.39 --	-	-	502 502 --	-	502	-
743	Tamilnadu Mettupalayam 03-Feb-2009	3312306511959	Construction of 72 New houses for Mettupalayam Municipality, Tiruchirappalli, Tamilnadu	1.48	1.12 1.09 --	-	-	72 72 --	-	72	-
744	Tamilnadu Mettur 28-Jan-2009	3308306711571	113 New houses and providing Infrastructure facilities for Mettur Municipality, Salem, Tamilnadu	2.42	1.87 1.83 --	-	-	113 113 --	-	113	-
745	Tamilnadu Mohanur 29-Dec-2008	3309310111509	161 Dwelling Units, IHSDP Scheme for Mohannur, Distt. Namakkal, Tamilnadu	2.80	1.98 1.98 0.06	-	-	161 161 --	-	161	-
746	Tamilnadu Nagapattinam 14-Dec-2006	3319323511067	IHSDP project for improvement of infrastructure for Nagapattinam Municipality, Tamilnadu	0.78	0.62 0.62 --	-	-	Infra NA NA	-	-	-
747	Tamilnadu Nagercoil 28-Jan-2009	3330324411592	Construction of 214 Houses with infrastructure for Nagercoil Municipality, Kanyakumari, Tamilnadu	3.47	2.66 2.57 --	-	-	214 214 --	-	214	-
748	Tamilnadu Namakkal 13-Feb-2008	3309328211082	440 DUs (new-385 & 55- upgrade) & infra facilities for Namakkal Municipality, Tamilnadu	5.93	3.46 3.46 --	-	-	440 440 --	-	440	-
749	Tamilnadu Nandivaram-Guduvancheri 02-Feb-2007	3303330011068	326 DUs with infrastructure to slum dwellers for Nandivaram Guduvancheri Town panchayat, Tamilnadu	3.69	2.95 2.95 --	-	-	326 326 --	-	326	-
750	Tamilnadu P.Mettupalayam 28-Jan-2009	3310351011593	Construction of 78 Houses with infrastructure for P.Mettupalayam Town Panchayat, Erode, Tamilnadu	1.27	0.89 0.86 --	-	-	78 78 --	-	78	-
751	Tamilnadu P.N.Patti 28-Jan-2009	3308351111586	Construction of 88 New houses & 65 Individual Toilet in P.N. Patti Town Panchayat, Salem Dist., Tamilnadu	1.62	1.15 1.15 --	-	-	153 153 --	-	153	-
752	Tamilnadu Palani 28-Feb-2012	3313354514711	Construction of 874 houses with infrastructure in Palani Municipality, District Dindigul, Tamil Nadu	16.36	11.11 11.11 --	-	-	874 874 --	-	874	-
753	Tamilnadu Pallapalayam 28-Jan-2009	3310357011567	120 new houses with infrastructure to the slums in Pallapalayam Town Panchayat, Erode, Tamilnadu	2.35	1.69 1.64 --	-	-	120 120 --	-	120	-
754	Tamilnadu Paramakudi 13-Mar-2012	3327363914951	Construction of 520 new houses with infrastructure in Paramakudi Municipality District Ramanathapuram, Tamilnadu	7.15	4.54 4.54 --	-	-	520 520 --	-	520	-
755	Tamilnadu Pattukkottai 27-Feb-2007	3321370615075	Revised project for construction of new houses & infra facilities in Pattukkottai Municipality Thanjavur District Tamilnadu	11.24	8.76 8.76 --	-	-	940 940 --	-	940	-
756	Tamilnadu Perambalur 27-Apr-2007	3316373311071	580 Dwelling Units, IHSDP Scheme for Perambalur town, Tamilnadu	6.26	4.98 4.98 --	-	-	580 580 --	-	580	-
757	Tamilnadu Periyakulam 13-Mar-2012	3325374014950	Construction of 118 new houses with infrastructure in Periyakulam Municipality, District Theni, Tamilnadu	2.16	1.42 1.42 --	-	-	118 118 --	-	118	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
758	Tamilnadu Pollachi 27-Apr-2007 --	3312381715074	Revised project for construction of new houses (669 DUs) with Infrastructure at Pallachi Municipality Coimbatore.	5.73	4.58 5.17 --	-	0.59	669 669 --	-	669	-
759	Tamilnadu Pudukkottai 27-Feb-2007 --	3322385515073	Revised project for construction of 625 DUs & infra facilities in Pudukkottai Municipality, Tamilnadu	10.82	8.65 9.8 --	-	1.16	625 625 --	-	625	-
760	Tamilnadu R. Pudupatti 05-Jan-2009 --	3309391311511	Construction of 153 houses with infrastructure for R. Pudupatty Town Panchayat, Namakkal, Tamilnadu	2.14	1.46 1.4 --	-	-	153 153 --	-	153	-
761	Tamilnadu Ramanathapuram 03-Feb-2009 --	3327398711653	Construction of 277 houses with infrastructure for Ramanathapuram Municipality, Ramanathapuram Tamilnadu	5.21	3.99 3.99 0.22	-	-	277 277 --	-	277	-
762	Tamilnadu Ranipettai 03-Feb-2009 --	3304403911654	Construction of 121 new houses and infrastructure facilities for Ranipet Municipality, Vellore, Tamilnadu	2.58	2 2 0.05	-	-	121 121 --	-	121	-
763	Tamilnadu Rasipuram 28-Feb-2012 --	3309404514729	Construction of 136 houses and infrastructure facilities in Rasipuram Municipality, District Namakkal, Tamil Nadu	3.34	2.37 2.37 --	-	-	136 136 --	-	136	-
764	Tamilnadu Salem 24-Dec-2008 --	3308418711492	IHSDP Scheme for the town of Salem (1006 DUs), Tamilnadu	15.58	10.87 10.87 --	-	-	1006 1006 --	-	1,006	-
765	Tamilnadu Sathyamangalam 28-Jan-2009 --	3310428811630	Construction of 198 New houses and 62 Individual toilet for Sathyamangalam Municipality, Salem, Tamilnadu	3.76	2.81 2.81 --	-	-	260 260 --	-	260	-
766	Tamilnadu Sattur 28-Feb-2012 --	3326429314728	Construction of 341 houses with infrastructure for Sattur Municipality, District Virudhunagar, Tamil Nadu	6.58	4.57 4.57 --	-	-	341 341 --	-	341	-
767	Tamilnadu Seerapalli 29-Dec-2008 --	3309431311508	Construction of 121 new houses and providing infrastructure facilities for Seerapalli Town Panchayat	2.16	1.54 1.54 --	-	-	121 121 --	-	121	-
768	Tamilnadu Sirkali 14-Dec-2006 --	3319449211073	IHSDP project for improvement of infrastructure facilities for Sirkali Municipality, Tamilnadu	1.28	1.02 1.02 --	-	-	52 52 --	-	52	-
769	Tamilnadu Sivaganga 24-Dec-2008 --	3323451511490	155 DUs IHSDP scheme for the town of Sivagangai, Tamilnadu	2.90	2.22 2.16 --	-	-	155 155 --	-	155	-
770	Tamilnadu Sivakasi 03-Feb-2009 --	3326451811655	Construction of 223 new houses and providing infrastructure facilities for Sivakasi Municipality, Tamilnadu	4.57	3.13 3.13 --	-	-	223 223 --	-	223	-
771	Tamilnadu Sriperumbudur 02-Feb-2007 --	3303456311074	370 new Houses for Sriperumbudur Townpanchayat, Kancheeppuram distt., Tamilnadu	4.28	3.42 3.42 --	0.00	-	370 370 --	-	370	-
772	Tamilnadu Thanjavur 27-Feb-2007 --	3321471515071	Revised project for construction of 1180 houses & infrastructure facilities Thanjavur Municipality, Tamilnadu	12.25	9.78 9.78 --	-	-	1180 1180 --	-	1,180	-
773	Tamilnadu Thanthoni 28-Jan-2009 --	3314471611583	Construction of 200 New houses and providing infrastructure facilities for Thanthoni Municipality, Karur, Tamilnadu	4.10	3.17 3.17 --	0.00	-	200 200 --	-	200	-
774	Tamilnadu Thedavur 05-Jan-2009 --	3308472111513	Construction of 115 New houses in Thedavoor Town Panchayat, Salem District. Tamilnadu	2.30	1.65 1.65 --	-	-	115 115 --	-	115	-
775	Tamilnadu Theni Allinagaram 28-Jan-2009 --	3325472411581	Construction of 180 new houses for Theni Allinagaram Municipality, Theni, Tamilnadu	3.85	2.92 2.92 0.14	-	-	180 180 --	-	180	-
776	Tamilnadu Thiruvavur 27-Feb-2007 --	3320475915072	Revised project for construction of 560 DUs & infrastructure facilities in Thiruvavur Municipality, Tamilnadu	6.24	4.99 5.03 --	-	0.04	560 512 48	-	512	-
777	Tamilnadu Thuraiyur 28-Jan-2009 --	3315478411589	Construction of 602 Houses with infrastructure for Thuraiyur Municipality, Tiruchirappalli, Tamilnadu	8.61	6.54 6.54 0.48	0.97	-	602 585 17	-	585	-
778	Tamilnadu Tiruchengode 28-Jan-2009 --	3309480811629	Construction of 422 New Houses In Tiruchengode Municipality, Salem, Tamilnadu	8.87	6.86 6.86 --	0.00	-	422 422 --	-	422	-
779	Tamilnadu Tiruchirappalli 13-Feb-2008 --	3315480911081	Construction of 1208 DUs (1147-new & 61-upgrade) with infrastructure for Tiruchirappalli Corporation. Tamilnadu	19.96	10.94 10.94 --	0.00	-	1208 1208 --	-	1,208	-

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
780	Tamilnadu Tirukalukundram 02-Feb-2007 --	3303481011076	276 DUs for Thirukkazhukundram town panchayat, Kancheepuram Distt., Tamilnadu	2.89	2.31 2.31 --	0.00	-	276 276 --	-	276	-
781	Tamilnadu Thirunelveli 24-Dec-2008 --	3329481411494	2003 DUs (750-New & 1253 Upgradation) for the town of Thirunelveli, Tamilnadu	20.00	15.58 15.28 --	-	-	2003 2003 --	-	2,003	-
782	Tamilnadu Tirupattur 29-Dec-2006 --	3304481511077	240 DUs (150- New & 90- Upgrade) for improvement of Infrastructure for Tirupattur Municipality	3.45	2.74 2.74 --	-	-	240 240 --	-	240	-
783	Tamilnadu Tiruppur 27-Apr-2007 --	3312481911189	2060 DUs (478 new & 1582 upgrade) & infra facilities in slums of Thirupur City Municipality Corporation, Tamilnadu	20.68	15.83 15.83 --	-	0.00	2060 2060 --	-	2,060	-
784	Tamilnadu Tiruvannamalai 24-Dec-2008 --	3306482311491	832 DUs (480- New & 352- Upgradation) for the town of Tiruvannamalai, Tamilnadu	8.76	6.63 6.63 --	-	-	832 832 --	-	832	-
785	Tamil Nadu TNSCB (Scheme No. 18496) under VAMBAY 21-May-2009	3302517712088	GOI Subsidy Recommended from JnNURM for TNSCB to Complete Construction of 1443 DU under VAMBAY Scheme.	20.09	3.43 3.43 --	-	-	1443 1443 --	-	1,443	-
786	Tamilnadu Tuticorin 24-Dec-2008 --	3331517511501	500 DUs (400- New & 100- Upgradation) for the town of Tuticorin, Tamilnadu	8.02	5.8 5.64 --	-	-	500 500 --	-	500	-
787	Tamilnadu Udhagamandalam 27-Feb-2007 --	3311487311079	Construction of 1082 DUs (new-1032, upgrade-50) & infra facilities for 16 slums in Udhagamandalam Municipality, Tamilnadu	12.68	10.14 10.14 --	-	-	1082 1082 --	-	1,082	-
788	Tamilnadu Udumalaipettai 03-Feb-2009 --	3312487711656	IHSDP Scheme for 160 DU Insitu at Udumalpet, Coimbatore, Tamilnadu	2.81	2.16 2.16 --	-	-	160 160 --	-	160	-
789	Tamilnadu Uslampatti 06-Mar-2012 --	3324493414953	460 DUs with infrastructure facilities for Uslampatti Municipality, Madurai district, Tamilnadu	10.02	6.86 6.86 --	-	-	460 460 --	-	460	-
790	Tamilnadu Uthukuli 28-Jan-2009 --	3310494111570	Construction of 61 new Houses with infrastructure to the slums in Uthukuli Town Panchayat, Tamilnadu	1.12	0.8 0.77 --	-	-	61 61 --	-	61	-
791	Tamilnadu Vaniyambadi 03-Feb-2009 --	3304499711657	IHSDP Scheme for 105 Insitu DU at Vaniyambadi Municipality, Vellore, Tamilnadu	2.25	1.74 1.74 --	0.00	-	105 105 --	-	105	-
792	Tamilnadu Veeraganur 05-Jan-2009 --	3308502411512	Construction of 231 New houses in Veeraganur Town Panchayat, Salem Distt, Tamilnadu	3.75	2.63 2.63 --	0.00	-	231 231 --	-	231	-
793	Tamilnadu Vellore 13-Mar-2012 --	3304504114949	Construction of 513 new houses with infrastructure in Vellore Municipality, District Vellore, Tamilnadu	10.94	6.76 6.76 --	-	-	513 513 --	-	513	-
794	Tamilnadu Velur 28-Jan-2009 --	3309504311585	Construction of 86 New houses for Velur Town Panchayat, Namakkal, Tamilnadu	1.37	0.96 0.96 --	-	-	86 86 --	-	86	-
795	Tamilnadu Viluppuram 03-Feb-2009 --	3307508311658	Construction of 502 new houses in Villupuram Municipality, Tamilnadu	8.56	6.52 6.57 0.05	0.00	0.05	502 502 --	-	502	-
796	Tamilnadu Virudhunagar 28-Jan-2009 --	3326509011631	Construction of 676 houses with infrastructure for Virudhunagar Municipality, Tamilnadu	11.37	8.09 7.82 --	-	-	676 676 --	-	676	-
797	Tamilnadu Walajabad 02-Feb-2007 --	3303511011080	506 DUs with infrastructure to slum dwellers for Walajabad Town panchayat, Tamilnadu	4.80	3.84 3.84 --	-	-	506 506 --	-	506	-
Total of Tamilnadu for 94 project(s) including 27 project(s) which are completed				566.11	400.38 400.34 1.57	0.97	1.83	37715 37504 211	-	37,508	28
798	Telangana Bhuvangiri 29-Oct-2007 --	2808072614759	Revised project for infrastructure facilities in 34 slums at BHUVANGIRI, Nalgonda Dist. Telangana	10.80	8.64 8.64 --	-	-	Infra NA NA	-	-	-
799	Telangana Bodhan 22-Oct-2008 --	2802082214760	Revised project for provision of infrastructure facilities at Bodhan, Nizamabad, Dist.Telangana	5.74	4.6 4.6 --	-	-	Infra NA NA	-	-	-
800	Telangana Gadwal 27-Feb-2007 --	2807147714860	Revised- 513 houses (In-situ-460, Relocation-53) with infrastructure in rehabilitation of Gadwal Municipality - Dist Mahbubnagar, Telangana	8.30	5 5 --	-	-	513 513 --	-	513	-

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
801	Telangana Gadwal 27-Dec-2007 --	2807147715053	Revised project for provision of infrastructure facilities in 17 slums at Gadwal, Mahabubnagar Dist, Telangana	3.88	2.84 2.84 --	1.42	-	Infra NA NA	-	-	-
	Sub-total of Gadwal for 2 project(s)			12.18	7.84 7.84 --	1.42	-	513 513 --	-	513	-
802	Telangana Jangaon 07-Nov-2007 --	2809194814762	Revised project for provision of infrastructure facilities in 15 slums at Jangaon, Warangal Dist. Telangana	14.11	11.29 11.29 --	-	-	Infra NA NA	-	-	-
803	Telangana Karimnagar 11-Oct-2006 --	2803225914853	Revised- 2304 DUs at Chinthakunta & Rekurthi Re-location colonies with infrastructure in Karimnagar MC, Telangana	27.11	21.69 21.69 --	9.50	0.00	2304 2254 50	-	2,254	-
804	Telangana Khammam 11-Oct-2006 --	2810238714835	Revised project for 1118 DUs with infrastructure in Gudimalla Layout colony Khammam Municipality, Andhra Pradesh	11.78	9.17 9.17 --	4.88	-	1118 850 268	-	778	72
805	Telangana Kothagudem 11-Oct-2006 --	2810257814856	Revised project for 938 DUs in Patha Kothagudem and Ramavaram Layout colonies of Kothagudem Municipality Khammam Dist, Telangana	9.37	7.5 7.5 --	4.86	-	938 475 463	-	475	-
806	Telangana Mahbubnagar 21-Mar-2007 --	2807282514834	Revised- Construction of 525 DUs with infrastructure at Mahaboobnagar, Mahaboobnagar Distt, Telangana	9.36	7.48 7.48 --	3.63	-	525 525 --	-	525	-
807	Telangana Mahbubnagar 06-Dec-2007 --	2807282514773	Revised project for provision of infrastructure facilities in slums at Mahbubnagar Dist, Telangana	12.22	9.78 9.78 --	0.00	-	Infra NA NA	-	-	-
	Sub-total of Mahbubnagar for 2 project(s)			21.58	17.26 17.26 --	3.63	-	525 525 --	-	525	-
808	Telangana Mancherla 29-Oct-2007 --	2801292014774	Revised project for provision of infrastructure facilities in 6 slums at Mancherla, Adilabad Distt, Telangana	15.49	11.82 11.82 --	-	-	Infra NA NA	-	-	-
809	Telangana Miryalguda 29-Oct-2007 --	2808308314777	Revised project for Cement Concrete Roads in 24 slums of Miryalguda Municipality of Nalgonda Dist, Telangana	14.50	11.6 11.6 --	-	-	Infra NA NA	-	-	-
810	Telangana Miryalguda 27-Feb-2007 --	2808308314830	Revised DPR for 986 DUs (insitu 132 Nos and Relocation 854 Nos) at Miryalguda Municipality, Nalgonda Dist, Telangana	11.69	6.2 6.2 --	3.04	-	986 887 99	-	887	-
	Sub-total of Miryalguda for 2 project(s)			26.18	17.79 17.79 --	3.04	-	986 887 99	-	887	-
811	Telangana Nalgonda 27-Feb-2007 --	2808327714809	Revised project for 401 DUs (insitu 278 Nos and Relocation 123 Nos) at Nalgonda Municipality, Telangana	4.99	2.71 2.71 --	1.53	-	401 401 --	-	401	-
812	Telangana Nalgonda 29-Oct-2007 --	2808327714779	Revised project for provision of infrastructure facilities (CC Roads) in 24 slums of Nalgonda municipality of Nalgonda Distt, Telangana	12.28	9.82 9.82 --	-	-	Infra NA NA	-	-	-
	Sub-total of Nalgonda for 2 project(s)			17.27	12.53 12.53 --	1.53	-	401 401 --	-	401	-
813	Telangana Narayanpet 27-Dec-2007 --	2807333114782	Revised project for provision of infrastructure facilities in 18 slums at NARAYANPET, Mahabubnagar Dist, Telangana	12.58	10.07 10.07 --	-	0.00	Infra NA NA	-	-	-
814	Telangana Nirmal 28-Feb-2009 --	2801343614786	Revised project for provision of infrastructure facilities in 36 slums at Nirmal, Adilabad Dist, Telangana	10.26	8.21 8.21 --	-	-	Infra NA NA	-	-	-
815	Telangana Nizamabad 11-Oct-2006 --	2802344214868	Revised- Construction of 1020 Houses under IHSDP for Nizamabad Dist, Telangana	9.48	7.55 7.55 --	2.57	-	1020 906 114	-	906	-
816	Telangana Palwancha 22-Oct-2008 --	2810358514787	Revised project for provision of infrastructure facilities in 17 slums at Palwancha, Khammam Dist, Telangana	4.50	3.6 3.6 --	0.00	-	Infra NA NA	-	-	-
817	Telangana Sangareddy 11-Oct-2006 --	2804422114828	Revised in sanctioned DPR construction of 480 Houses at Sangareddy Municipality of Medak District, Telangana	6.79	3.56 3.96 --	0.49	0.40	432 240 192	-	24	216
818	Telangana Siddipet 27-Dec-2007 --	28044430116763	Revised project for provisions of infrastructure facilities in slums at Siddipet, Medak Distt. Telangana	3.86	3.09 3.18 --	-	0.09	Infra NA NA	-	-	-
819	Telangana Sirisilla 11-Oct-2006 --	2803450214859	Revised- Construction of 1111 DUs with infrastructure at Sirsila Town, Karimnagar Dist., Telangana	13.22	10.57 10.57 --	6.76	-	1111 1005 106	-	1,005	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
820	Telangana Suryapet 27-Feb-2007 --	2808461814831	Revised- Construction of 1556 DUs at Suryapet Municipality Nalgonda Distt, Telangana	18.50	9.82 9.82 --	5.69	-	1556 1055 501	-	1,055	-
821	Telangana Suryapet 29-Oct-2007 --	2808461814855	Revised project for provision of infrastructure facilities in 42 slums at Suryapet, Nalgonda Dist, Telangana	21.18	16.94 16.94 --	-	-	Infra NA NA	-	-	-
Sub-total of Suryapet for 2 project(s)				39.68	26.76 26.76 --	5.69	-	1556 1055 501	-	1,055	-
822	Telangana Tandur 27-Dec-2007 --	2806465714833	Revised project for providing of infrastructure facilities Tanduru Ranga Reddy Dist, Telangana	12.75	10.2 10.2 --	-	-	Infra NA NA	-	-	-
823	Telangana Wanaparthy 27-Feb-2007 --	2807511514829	Revised 384 DUs in 8 slums and infra facilities in 26 slums at Wanaparthy Municipality of Mahbubnagar District, Telangana	3.60	2.79 2.79 --	0.00	-	384 384 --	-	384	-
824	Telangana Wanaparthy 27-Dec-2007 --	2807511514794	Revised project for construction of infrastructure facilities in Wanaparthy Municipality, Mahboobnagar Dist, Telangana	11.74	9.39 9.39 --	-	-	Infra NA NA	-	-	-
Sub-total of Wanaparthy for 2 project(s)				15.34	12.18 12.18 --	0.00	-	384 384 --	-	384	-
825	Telangana Yellandu 22-Oct-2008 --	2810514315428	Revised project for provision of infrastructure facilities in 08 slums at Yellandu, Distt Khamam, Telangana	2.42	1.94 1.94 --	0.79	-	Infra NA NA	-	-	-
826	Telangana Zahirabad 11-Oct-2006 --	2804515114861	Revised - construction of 328 houses at Zahirabad Municipality of Medak Dist. Telangana	Project Cancelled on dated 27-Feb-15	-- 3.84 --	-	3.84	-- -- --	-	-	-
Total of Telangana for 28 project(s) including 16 project(s) which are completed				302.52	227.85 232.18 --	45.17	4.33	11288 9495 1793	-	9,207	288
827	Tripura Belonia 11-Feb-2009 --	1602061011780	499 DUs (457- New & 42- Upgradation) for Belonia Town, South Tripura, Tripura	8.74	7.67 7.67 --	-	-	499 499 --	-	499	-
828	Tripura Ranibazar 11-Feb-2009 --	1601404111781	651 DUs (584- New & 67- Upgradation) for Ranibazaar Town, West Tripura, Tripura	11.27	9.93 9.93 --	-	-	651 651 --	-	651	-
829	Tripura Sonamura 18-Dec-2009 --	1601453612229	820 DUs (511- New & 309 Upgradation) for Sonamura Town, West Tripura, Tripura	8.29	7.11 7.11 --	-	-	820 820 --	-	820	-
830	Tripura Teliamura 29-Oct-2007 --	1601468611083	400 Dwelling Units, IHSDP Scheme for Teliamura Town, Tripura	7.19	6.33 6.33 --	0.00	-	400 400 --	-	400	-
831	Tripura Udaipur 18-Dec-2009 --	1602486412228	745 DUs (508- New & 237- Upgradation) for Udaipur town, South Tripura, Tripura	8.15	7 7 --	-	-	745 745 --	-	745	-
Total of Tripura for 5 project(s) including 4 project(s) which are completed				43.64	38.05 38.05 --	0.00	-	3115 3115 --	-	3,115	-
832	Uttar Pradesh Achalda 26-Feb-2009 --	0932001911890	132 DUs IHSDP Project at Town area Achalda Distt. Auraiya, UP	3.59	2.38 2.38 --	0.00	-	132 -- 132	-	-	-
833	Uttar Pradesh Afzalgarh 28-Nov-2006 --	0903003511084	184 DUs for Slum Development at Kila, Afzalgarh, Distt. Bijnor, Uttar Pradesh	2.57	1.96 1.96 --	-	0.00	184 184 --	-	184	-
834	Uttar Pradesh Ajhuwa 24-Feb-2009 --	0944005911839	144 DUs IHSDP Scheme for the town of Ajhuwa, Distt. Kaushambi, UP	3.45	2.28 2.28 --	-	-	144 144 --	-	144	-
835	Uttar Pradesh Akrapur 17-Jan-2011 --	09265186116750	Revised Project at Akrapur City (177 DUs), Dist. Unnao, Uttar Pradesh.	6.64	3.59 3.59 0.1	0.10	-	177 177 --	-	177	-
836	Uttar Pradesh Aligarh 26-Nov-2008 --	0912009711440	IHSDP Scheme for the town of Aligarh (168 DUs), Uttar Pradesh.	4.40	2.92 2.92 --	0.01	-	168 168 --	-	168	-
837	Uttar Pradesh Aligarh 03-Feb-2009 --	09120097116979	Revised project at Aligarh (660 DUs to 384 DUs), Uttar Pradesh	10.30	6.86 11.32 --	-	4.46	384 384 --	-	341	43
838	Uttar Pradesh Aligarh 24-Feb-2009 --	09120097116980	Revised project at Aligarh (558 DUs to 425 DUs), Uttar Pradesh	11.70	7.73 10.16 --	-	2.42	425 425 --	-	425	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
			Sub-total of Aligarh for 3 project(s)	26.40	17.52 24.4 --	0.01	6.88	977 977 --	-	934	43
839	Uttar Pradesh Amraudha 16-Dec-2008 --	0933016911473	72 Dwelling Units for the town of Amraudha, Distt. Kanpur Dehat, UP	1.79	1.18 1.18 --	0.00	-	72 -- 72	-	-	-
840	Uttar Pradesh Amroha 26-Feb-2009 --	09060174JI7150	Revised Project at Amroha, 79 DUs (Insitu), Distt. J. P. Nagar, Uttar Pradesh	2.16	1.42 2.06 --	-	0.64	79 76 3	-	76	-
841	Uttar Pradesh Antu 14-Feb-2009 --	09430216JI6985	Revised project at Antu, Pratapgarh (579 DUs to 470 DUs), Uttar Pradesh	12.21	8.1 9.99 --	-	1.89	470 470 --	-	470	-
842	Uttar Pradesh Ashrafpur Kichhauchha 14-Feb-2009 --	0948026711810	72 Dwelling Units for the town of Kichhauchha, Distt- Ambedkarnagar, UP	1.88	1.24 1.24 --	0.01	-	72 72 --	-	72	-
843	Uttar Pradesh Awagarh 16-Dec-2008 --	0917030911475	96 Dwelling Units for Awagarh, Distt. Etah, Uttar Pradesh.	2.59	1.73 1.73 0.08	0.08	0.00	96 96 --	-	96	-
844	Uttar Pradesh Azamgarh 21-Feb-2009 --	09610324JI6978	Revised project at Azamgarh (465 DUs to 348 DUs), Uttar Pradesh	9.33	6.18 8.39 --	-	2.21	348 348 --	-	348	-
845	Uttar Pradesh Babarpur Ajitmal 26-Feb-2009 --	09320329JI6987	Revised project at Babarpur, Distt. Auraiya (180 DUs to 168 DUs), Uttar Pradesh	3.78	2.45 3.24 --	-	0.79	168 -- 168	-	-	-
846	Uttar Pradesh Bachhrawan 17-Jan-2011 --	09280339JI7134	Revised Project at Bachhrawn, Raibareli, 180 DUs (Insitu), Uttar Pradesh	6.09	3.61 3.61 0.1	0.99	-	180 170 10	-	170	-
847	Uttar Pradesh Ballia 05-Mar-2010 --	09630436JI6989	Revised project at Ballia (313 DUs to 150 DUs), Uttar Pradesh	3.72	2.25 2.83 --	-	0.59	150 150 --	-	150	-
848	Uttar Pradesh Banat 30-Jul-2008 --	0902045511324	476 Dwelling Units for Banat town, Distt- Muzaffarnagar, Uttar Pradesh	10.36	6.5 6.5 --	2.61	-	476 438 38	-	438	-
849	Uttar Pradesh Baraut 30-Jul-2008 --	09080511JI6673	Revised project (160 DUs) at Baraut, Distt- Bagpat, Uttar Pradesh	3.37	2.29 2.84 --	-	0.55	160 160 --	-	160	-
850	Uttar Pradesh Basti 21-Feb-2009 --	09550570JI6981	Revised project at Basti (163 DUs to 114 DUs), Uttar Pradesh	3.14	2.06 3.01 --	-	0.95	114 114 --	-	114	-
851	Uttar Pradesh Belha 26-Feb-2009 --	09430599JI6994	Revised project at Nagar Palika Parishad Belha, Distt., Pratapgarh (676 DUs to 421 DUs), Uttar Pradesh	11.33	7.55 12.12 --	-	4.57	421 421 --	-	421	-
852	Uttar Pradesh Bhikhampur 30-Sep-2008 --	0932517011379	48 Dwelling Units for the town of Bhikhampur Distt, Auraiya, Uttar Pradesh	1.18	0.81 0.81 --	0.05	-	48 24 24	-	-	24
853	Uttar Pradesh Bidhuna 30-Sep-2008 --	09320751JI6986	Revised project at Bidhuna, Auraiya (600 DUs to 564 DUs), Uttar Pradesh	13.10	8.81 9.98 --	0.00	1.17	564 168 396	-	-	168
854	Uttar Pradesh Bikapur 22-Oct-2008 --	0947076411406	84 Dwelling Units for the Town of Beekapur, Distt. Faizabad, Uttar Pradesh	2.22	1.51 1.51 0.07	0.01	-	84 84 --	-	-	84
855	Uttar Pradesh Bilariaganj 30-May-2011 --	09610771JI6982	Revised project at Bilariaganj Distt. Azamgarh (125 DUs to 111 DUs), Uttar Pradesh	2.83	1.24 1.26 --	-	0.02	111 111 --	-	111	-
856	Uttar Pradesh Bisanda 22-Oct-2008 --	0940080511416	IHSDP Scheme (96 DUs) for the town of Bisanda, Distt. Banda, Uttar Pradesh	2.77	1.78 1.78 --	-	-	96 96 --	-	-	96
857	Uttar Pradesh Biswan 22-Oct-2008 --	0924081511407	IHSDP Scheme (252 DUs) for the town of Biswan, Distt. Sitapur, Uttar Pradesh	6.44	4.4 4.4 --	-	-	252 228 24	-	-	228
858	Uttar Pradesh Bithoor 22-Oct-2008 --	0934081711408	IHSDP Scheme for the town of Bithur (108 DUs) Distt., Kanpur, Uttar Pradesh	2.86	1.95 1.95 --	-	-	108 108 --	-	108	-
859	Uttar Pradesh Bugrasi 30-May-2011 --	0911086113748	Construction of 239 DUs at Bugrasi (Ph-II), Dist. Bulandshahr, Uttar Pradesh	9.26	4.99 4.99 2.5	-	-	239 239 --	-	239	-

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
860	Uttar Pradesh Bugrasi 30-Jul-2008 --	0911086111328	Construction of 192 DUs at Bugrasi (Ph-I), Distt- Bulandshar, Uttar Pradesh	3.65	2.64 2.64 --	-	-	192 192 --	-	80	112
	Sub-total of Bugrasi for 2 project(s)			12.91	7.63 7.63 2.5	-	-	431 431 --	-	319	112
861	Uttar Pradesh Bulandshahr 25-May-2010 --	0911086312648	Construction of 750 DUs with infrastructure at Bulandshahr City, Dist. Bulandshahr, UP	23.87	14.85 14.85 --	-	-	750 750 --	-	750	-
862	Uttar Pradesh Chakia 26-Nov-2008 --	0966089911446	Construction of 48 DUs at Chakia, Distt. Chandauli, Uttar Pradesh	1.18	0.77 0.77 --	0.12	-	48 24 24	-	-	24
863	Uttar Pradesh Chandauli 22-Oct-2008 --	09660926J17133	Revised Project at Chandauli, Phase-I, 132 DUs, (Relocation) Uttar Pradesh	2.82	1.79 4.5 --	-	2.71	132 60 72	-	-	60
864	Uttar Pradesh Chandauli 26-Nov-2008 --	09660926J17130	Revised Project at Chandauli, Phase-II, 60 DUs, (Relocation) Uttar Pradesh	1.41	0.91 1.27 --	-	0.36	60 36 24	-	-	36
	Sub-total of Chandauli for 2 project(s)			4.23	2.7 5.78 --	-	3.07	192 96 96	-	-	96
865	Uttar Pradesh Chhata 30-Jul-2008 --	0914101011318	48 Dwelling Units for the Chhatta town, Distt- Mathura, Uttar Pradesh.	1.55	0.96 0.96 --	0.01	-	48 48 --	-	-	48
866	Uttar Pradesh Chhatari 30-Jul-2008 --	0911101111327	112 Dwelling Units for the Chhattari town, Distt- Bulandshar, Uttar Pradesh.	2.69	1.95 1.95 --	-	-	112 112 --	-	112	-
867	Uttar Pradesh Chhibramau 10-Dec-2008 --	0930101811471	240 Dwelling Units for town of Chhibramau Distt., Kannauj, Uttar Pradesh	5.90	4 4 --	0.00	-	240 240 --	-	240	-
868	Uttar Pradesh Chhibramau 03-Feb-2009 --	0930101811640	648 Dwelling for the Chhibramau Phase-2, Distt. Kannauj, Uttar Pradesh	15.91	10.8 10.8 --	0.00	-	648 456 192	-	47	409
	Sub-total of Chhibramau for 2 project(s)			21.81	14.8 14.8 --	0.00	-	888 696 192	-	287	409
869	Uttar Pradesh Chunar 03-Feb-2009 --	0969109611639	216 Dwelling Units for the town of Chunar, Distt. Mirzapur, Uttar Pradesh.	5.97	3.91 3.91 --	-	-	216 185 31	-	72	113
870	Uttar Pradesh Dadri 08-Dec-2006 --	0910112111085	216 DUs for the town of Dadri, Distt Gautam Budh Nagar, Uttar Pradesh	3.07	2.34 2.34 --	-	-	216 216 --	-	216	-
871	Uttar Pradesh Dadri 21-Feb-2009 --	09101121J17149	Revised Project at Dadri Phase-II, Distt. Gautam Budh Nagar, 154 DUs (Insitu), Uttar Pradesh	4.20	2.78 11.54 --	-	8.76	154 42 112	-	42	-
	Sub-total of Dadri for 2 project(s)			7.27	5.12 13.88 --	-	8.76	370 258 112	-	258	-
872	Uttar Pradesh Dankaur 08-Dec-2006 --	09101149J16990	Revised project at Dankaur, Distt.- Gautam Budhh Nagar (48 DUs to 36 DUs), Uttar Pradesh	0.49	0.37 0.5 --	-	0.13	36 36 --	-	36	-
873	Uttar Pradesh Dasna 07-Mar-2008 --	0909116511184	204 Dwelling Units for the town of Dasna, Uttar Pradesh	4.29	2.78 2.78 --	0.00	-	204 204 --	-	-	204
874	Uttar Pradesh Derapur 16-Dec-2008 --	0933517411483	72 Dwelling Units for the town of Derapur, Distt. Kanpur Dehat, Uttar Pradesh.	1.85	1.22 1.22 --	0.01	-	72 -- 72	-	-	-
875	Uttar Pradesh Dibiyapur 26-Feb-2009 --	0932131011892	72 DUs Implementation of project at town area Dibiyapur, Distt. Auriya, Uttar Pradesh	1.75	1.15 1.15 --	0.57	-	72 -- 72	-	-	-
876	Uttar Pradesh Duddhi 30-May-2011 --	09701361J16848	Revised project at Dudhi, Sonbhadara (451 DUs to 445 DUs), Uttar Pradesh	13.45	6.56 6.56 2.53	-	-	445 350 95	-	350	-
877	Uttar Pradesh Etah 26-Nov-2008 --	0917141711439	96 Dwelling Units for the town of Etah (Bhuteshwar Basti), Distt.- Etah, Uttar Pradesh.	2.58	1.72 1.72 --	-	-	96 96 --	-	96	-
878	Uttar Pradesh Faizabad 03-Feb-2009 --	0947142411642	393 Dwelling Units at Faizabad City, Distt. Faizabad, Uttar Pradesh	17.24	12.28 12.28 3.23	0.00	-	393 386 7	-	386	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
879	Uttar Pradesh Faizabad 17-Jan-2011 --	0947142413356	Construction of 1197 DUs with Infrastructure at Faizabad City, Dist. Faizabad, Uttar Pradesh	41.95	25.31 25.31 --	0.00	-	1197 1163 34	-	1,163	-
	Sub-total of Faizabad for 2 project(s)			59.19	37.59 37.59 3.23	0.00	-	1590 1549 41	-	1,549	-
880	Uttar Pradesh Faridnagar 30-Sep-2008 --	0909143311370	288 DUs for the town of Faridnagar, Nagar Panchayat Ghaziabad Dist., Uttar Pradesh	7.54	5.02 5.02 --	-	0.00	288 288 --	-	68	220
881	Uttar Pradesh Farrukhabad T.A. 16-Dec-2008 --	0929143911480	72 DUs for the town of Farrukhabad T.A. Distt., Farrukhabad, Uttar Pradesh	1.89	1.28 1.28 --	0.22	-	72 48 24	-	-	48
882	Uttar Pradesh Fatehpur 21-Feb-2009 --	0942144911825	216 Dwelling Units for the town of Fatehpur, Uttar Pradesh	5.17	3.31 3.31 --	-	-	216 216 --	-	216	-
883	Uttar Pradesh Ghaziabad 30-Sep-2008 --	0909516811369	208 DUs for the Municipal Corporation of Ghaziabad (Arthala), Ghaziabad Dist., Uttar Pradesh	5.62	3.76 3.76 --	0.00	-	208 208 --	-	133	75
884	Uttar Pradesh Ghaziabad 28-Nov-2006 --	0909155711087	1236 DUs for Sadampuri Slum at Dundahera, Ghaziabad, Uttar Pradesh	18.37	14 14 --	0.00	-	1236 1188 48	-	1,188	-
	Sub-total of Ghaziabad for 2 project(s)			23.99	17.76 17.76 --	0.00	-	1444 1396 48	-	1,321	75
885	Uttar Pradesh Ghaziipur 05-Mar-2010 --	09651558J16829	Revised project of Ghazipur (420 DUs to 304 DUs), Uttar Pradesh	8.68	5.42 5.42 1.67	2.61	-	304 205 99	-	205	-
886	Uttar Pradesh Ghiraur 04-Mar-2011 --	09181560J16988	Revised project at Ghiror, Mainpuri (450 DUs to 208 DUs), Uttar Pradesh	5.65	3.1 4.81 --	-	1.71	208 208 --	-	208	-
887	Uttar Pradesh Ghorawal 16-Dec-2008 --	09701567J16852	Revised project at Ghorawal (656 DUs to 512 DUs), Uttar Pradesh	11.81	7.17 9.4 --	-	2.23	512 288 224	-	-	288
888	Uttar Pradesh Gokul 30-Jul-2008 --	0914160611319	88 Dwelling Units for the town of Gokul, Distt- Mathura, Uttar Pradesh	2.83	1.76 1.76 --	-	-	88 88 --	-	88	-
889	Uttar Pradesh Gola Gokarnnath 22-Oct-2008 --	0923160811428	120 DUs IHSDP Scheme for the town of Gola, Distt. Lakhimpur, Uttar Pradesh	Project Cancelled on dated 26-Sep-13	-- 1.07 --	-	1.07	-- -- --	-	-	-
890	Uttar Pradesh Gopamau 16-Dec-2008 --	0925162211476	Construction of 144 DUs at Gopamau, Distt., Hardoi, Uttar Pradesh	3.80	2.53 2.53 1.26	-	-	144 72 72	-	-	72
891	Uttar Pradesh Gorakhpur 21-Feb-2009 --	09581627J17089	Revised Project at Gorakhpur Dist Gorakhpur (433 DUs), Uttar Pradesh	10.40	6.77 11.09 --	-	4.32	433 433 --	-	433	-
892	Uttar Pradesh Gorakhpur 05-Mar-2010 --	09581627J16983	Revised project at Nagar Nigam Distt.- Gorakhpur (628 DUs to 218 DUs), Uttar Pradesh	4.71	2.72 5.4 --	-	2.68	218 211 7	-	211	-
	Sub-total of Gorakhpur for 2 project(s)			15.11	9.49 16.48 --	-	6.99	651 644 7	-	644	-
893	Uttar Pradesh Gosainganj 26-Nov-2008 --	0947163311432	72 DUs for the town of Gosainganj, Distt. Faizabad, Uttar Pradesh.	1.92	1.3 1.3 0.06	0.00	-	72 72 --	-	64	8
894	Uttar Pradesh Hariharpur 30-Sep-2008 --	0956173111363	72 DUs for the town of Jawahar Nagar, Hariharpur Distt- Sant Kabir Nagar, Uttar Pradesh	2.00	1.42 1.42 --	-	-	72 60 12	-	-	60
895	Uttar Pradesh Hariharpur 30-Sep-2008 --	0956173111364	60 DUs for the town of Patel Nagar Ph-II, Hariharpur Distt. Sant Kabir Nagar, Uttar Pradesh.	1.84	1.29 1.29 0.05	-	-	60 48 12	-	-	48
896	Uttar Pradesh Hariharpur 30-Jul-2008 --	0956173111321	72 Dwelling Units at Hariharpur, Distt. Sant Kabir Nagar, Uttar Pradesh	1.97	1.34 1.34 --	-	-	72 -- 72	-	-	-
897	Uttar Pradesh Hariharpur 03-Feb-2009 --	09561731J17072	Revised project at Hariharpur Distt. Sant Kabir Nagar, (144 DUs) Uttar Pradesh	4.82	3.25 3.25 0.39	-	-	144 144 --	-	-	144
	Sub-total of Hariharpur for 4 project(s)			10.63	7.3 7.3 0.44	-	-	348 252 96	-	-	252

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
898	Uttar Pradesh Hasanpur 24-Feb-2009 --	0906174211841	36 Dwelling Units for the Hasanpur town at Distt. J. P. nagar, Uttar Pradesh	0.81	0.53 0.53 --	0.00	-	36 36 --	-	-	36
899	Uttar Pradesh Hastinapur 24-Feb-2009 --	0907174611846	582 Dwelling Units for the town of Hastinapur Ph-I, Meerut, Uttar Pradesh.	19.10	10.9 10.9 --	-	-	582 572 10	-	572	-
900	Uttar Pradesh Hastinapur 30-May-2011 --	09071746J16992	Revised project at Hastinapur Ph-II, Distt.-Meerut (306 DUs to 258 DUs), Uttar Pradesh	9.70	5.38 5.38 1.55	0.00	-	258 258 --	-	258	-
Sub-total of Hastinapur for 2 project(s)				28.80	16.28 16.28 1.55	0.00	-	840 830 10	-	830	-
901	Uttar Pradesh Hyderabad 28-Feb-2009 --	09265176J16674	Revised project 128 DUs at Hyderabad, Unnao Distt in Uttar Pradesh	3.20	2.13 2.79 --	-	0.67	128 128 --	-	128	-
902	Uttar Pradesh Jaswantnagar 24-Feb-2009 --	0931196111838	228 DUs for the town of Jaswant Nagar (Phase-II), Distt. Etawah, Uttar Pradesh	5.66	3.72 3.72 --	-	-	228 -- 228	-	-	-
903	Uttar Pradesh Jaswantnagar 26-Nov-2008 --	0931196111435	240 DUs for the town of Jaswant Nagar (Phase-I), Distt. Etawah, Uttar Pradesh	6.02	4.11 4.11 --	-	-	240 240 --	-	-	240
Sub-total of Jaswantnagar for 2 project(s)				11.68	7.83 7.83 --	-	-	468 240 228	-	-	240
904	Uttar Pradesh Jewar 03-Feb-2009 --	09101986J17132	Revised Project at Jewar, G.B. Nagar 144 DUs (Relocation), Uttar Pradesh	3.46	2.22 4.32 --	-	2.10	144 128 16	-	-	128
905	Uttar Pradesh Jhalu 30-Sep-2008 --	0903199611372	56 Dwelling Units for the town of Jhalu Distt-Bijnor, Uttar Pradesh	1.50	1.02 1.02 --	-	-	56 56 --	-	56	-
906	Uttar Pradesh Jhalu 26-Nov-2008 --	0903199611430	450 DUs (266- New & 184- Upgradation) for the town of Jhalu, Distt., Bijnaur, Uttar Pradesh	5.78	3.77 3.77 0.21	-	-	450 440 10	-	440	-
Sub-total of Jhalu for 2 project(s)				7.28	4.79 4.79 0.21	-	-	506 496 10	-	496	-
907	Uttar Pradesh Jhijnjhak 26-Nov-2008 --	0933200611437	492 Dwelling Units for the town of Jhijnjhak, Distt. Kanpur Dehat, Uttar Pradesh.	10.71	7.15 7.15 --	-	-	492 492 --	-	-	492
908	Uttar Pradesh Joya 24-Feb-2009 --	0906204411842	42 DUs IHSDP Scheme for the Joya town at Distt. J.P. Nagar, Uttar Pradesh.	0.93	0.61 0.61 --	0.00	-	42 42 --	-	-	42
909	Uttar Pradesh Kadoura 22-Oct-2008 --	0935206511412	156 Dwelling Units for the town of Kadura, Distt. Jalaun, Uttar Pradesh.	4.25	2.71 2.71 --	-	-	156 156 --	-	-	156
910	Uttar Pradesh Kakori 24-Feb-2009 --	0927209411836	629 Dwelling Units for the the Kakori, town, Distt. Lucknow, Uttar Pradesh	16.95	11.2 11.2 --	-	-	629 629 --	-	629	-
911	Uttar Pradesh Kalpi 22-Oct-2008 --	0935213511411	120 Dwelling Units for the Kalpi Town, Distt. Jalaun , Uttar Pradesh.	3.29	2.1 2.1 --	-	-	120 120 --	-	10	110
912	Uttar Pradesh Khanpur 30-Jul-2008 --	0911239811326	96 Dwelling Units at Khanpur, Distt-Bulandshar, Uttar Pradesh.	2.21	1.61 1.61 --	-	-	96 96 --	-	96	-
913	Uttar Pradesh Kharkhoda 30-Sep-2008 --	0907241811373	96 Dwelling Units for the town of Kharkhoda Distt- Meerut, Uttar Pradesh	2.66	1.81 1.81 --	0.00	-	96 96 --	-	-	96
914	Uttar Pradesh Khurja 30-May-2011 --	0911246713749	Construction of 119 DUs with infrastructure at Khurja Town, Dist. Bulandshahr, Uttar Pradesh	6.89	4.32 4.32 --	-	-	119 119 --	-	119	-
915	Uttar Pradesh Kishni 05-Mar-2010 --	09182492J16996	Revised project at Kisni, Distt. Mainpuri (748 DUs to 439 DUs), Uttar Pradesh	11.57	7.08 7.08 0.55	-	-	439 439 --	-	439	-
916	Uttar Pradesh Koeripur 17-Jan-2011 --	09492512J17152	Revised Project at Koeripur, Distt. Sultanpur, 95 DUs, Uttar Pradesh	3.02	1.77 1.82 --	1.73	0.04	95 95 --	-	95	-

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
917	Uttar Pradesh Koraon 14-Feb-2009 --	09452559JI6833	Revised project at koraon, Allahabad (209 DUs to 192 DUs), Uttar Pradesh	4.57	2.98 3.24 --	-	0.26	192 192 --	-	164	28
918	Uttar Pradesh Kosi Kalan 24-Feb-2009 --	0914256811843	384 Dwelling Units for the town of Kosi- kalan, Distt. Mathura, Uttar Pradesh.	8.82	5.45 5.45 --	0.07	-	384 348 36	-	-	348
919	Uttar Pradesh Kunda 22-Oct-2008 --	09432647JI6851	Revised project at nagar panchayat Kunda, Pratapgarh (272 DUs to 160 DUs), Uttar Pradesh	3.78	2.33 3.95 --	-	1.63	160 152 8	-	160	-
920	Uttar Pradesh Kurara 22-Oct-2008 --	0938266511418	132 Dwelling Units for the Kurara Town, Distt Hamirpur, Uttar Pradesh	3.58	2.29 2.29 0.11	0.62	-	132 132 --	-	-	132
921	Uttar Pradesh Laar 14-Feb-2009 --	09602735JI6977	Revised project at Lar, Deoria (1527 DUs to 1090 DUs), Uttar Pradesh	17.61	11.46 14.02 --	0.00	2.56	1090 1078 12	-	1,037	41
922	Uttar Pradesh Lal Gopalganj 14-Feb-2009 --	09452716JI6832	Revised project at Lal Gopalganj, Allahabad (396 DUs to 366 DUs), Uttar Pradesh	6.84	4.29 5.11 --	-	0.82	366 366 --	-	366	-
923	Uttar Pradesh Lalganj 25-May-2010 --	09282719JI7109	Revised project for the town of Lalganj Distt: Raibareilly, (105 DUs) Uttar Pradesh.	5.07	3.24 3.24 0.09	0.71	-	150 131 19	-	131	-
924	Uttar Pradesh Lawar 28-Feb-2009 --	0907274411914	359 Dwelling Units for the town of Lawar, Distt. Meerut, Uttar Pradesh.	8.38	5.36 5.36 --	0.01	-	359 354 5	-	234	120
925	Uttar Pradesh Mahaban 26-Feb-2009 --	0914281611886	Construction of 72 DUs with infrastructure at Mahaban, Distt. Mathura, Uttar Pradesh	1.66	1.03 1.03 --	-	-	72 -- 72	-	-	-
926	Uttar Pradesh Mahoba 22-Oct-2008 --	0939283811415	84 Dwelling Units, IHSDP Scheme for the town of Mahoba, Uttar Pradesh	2.61	1.69 1.69 0.07	0.00	-	84 84 --	-	72	12
927	Uttar Pradesh Mahona 21-Feb-2009 --	0927284011827	Construction of 762 DUs with infrastructure facilities at Mahona, Dist. Lucknow	20.82	13.78 13.78 --	0.00	-	762 762 --	-	762	-
928	Uttar Pradesh Maharajganj 05-Mar-2010 --	09572842JI6850	Revised project at Nagar Palika Parishad Maharajganj, (399 DUs to 183 DUs), Uttar Pradesh	3.67	2.08 3.55 --	-	1.47	183 183 --	-	183	-
929	Uttar Pradesh Malihabad 24-Feb-2009 --	0927288411833	148 Dwelling Units at Malihabad, Distt. Lucknow, Uttar Pradesh	4.05	2.68 2.68 --	-	-	148 148 --	-	148	-
930	Uttar Pradesh Manikpur 22-Oct-2008 --	0941296011413	144 Dwelling Units for the town of Manikpur, Distt. Chitrakoot, Uttar Pradesh.	3.86	2.45 2.45 --	1.34	-	144 144 --	-	-	144
931	Uttar Pradesh Manjhanpur 14-Feb-2009 --	0944296511809	120 DUs for the town of Manjhanpur, Distt- Kaushambi, Uttar Pradesh	Project Cancelled on dated 26-Sep-13	-- 1.07 --	-	1.07	-- -- --	-	-	-
932	Uttar Pradesh Mau 17-Jan-2011 --	09623019JI6995	Revised project at Mau (479 DUs to 374 DUs), Uttar Pradesh	14.87	8.27 8.27 2.9	2.90	-	374 374 --	-	374	-
933	Uttar Pradesh Mirzapur 03-Feb-2009 --	09693084JI6831	Revised project at Mirzapur (457 DUs), Uttar Pradesh	12.70	8.5 14.27 --	-	5.78	457 447 10	-	457	-
934	Uttar Pradesh Mirzapur 05-Mar-2010 --	09693084JI6849	Revised Project at Mirzapur (853 DUs to 850 DUs), Uttar Pradesh	19.55	11.73 16.31 --	-	4.59	850 844 6	-	844	-
	Sub-total of Mirzapur for 2 project(s)			32.26	20.22 30.59 --	-	10.36	1307 1291 16	-	1,301	-
935	Uttar Pradesh Mohammadabad 16-Dec-2008 --	0929309511479	132 DUs for the town of Mohammadabad, Distt., Farrukhabad, Uttar Pradesh	3.19	2.15 2.15 0.11	0.11	-	132 132 --	-	89	43
936	Uttar Pradesh Moradabad 26-Nov-2008 --	0904311811434	48 DUs for the town of Moradabad, Distt. Moradabad, Uttar Pradesh.	1.31	0.87 0.87 --	0.47	-	48 48 --	-	48	-
937	Uttar Pradesh Moradabad 24-Feb-2009 --	09044203JI7151	Revised Project at Moradabad (Bhatawali), Distt. Moradabad, 127 DUs (Insitu), Uttar Pradesh	3.47	2.3 3.6 --	-	1.30	127 127 --	-	127	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
			Sub-total of Moradabad for 2 project(s)	4.77	3.17 4.47 --	0.47	1.30	175 175 --	-	175	-
938	Uttar Pradesh Mughalsarai 26-Nov-2008 --	09663147J17131	Revised Project at Mughalsarai, Distt.-Chandauli, 36 DUs (insitu), Uttar Pradesh	0.90	0.59 1.37 --	-	0.78	36 24 12	-	-	24
939	Uttar Pradesh Mughalsarai 24-Feb-2009 --	09663147J16830	Revised project at Mughalsarai, Dist. Chandauli (273 DUs to 219 DUs), Uttar Pradesh	5.18	3.36 4.93 --	-	1.57	219 219 --	-	219	-
			Sub-total of Mughalsarai for 2 project(s)	6.08	3.95 6.3 --	-	2.35	255 243 12	-	219	24
940	Uttar Pradesh Musafirkhana 04-Mar-2011 --	09493201J17135	Revised Project at Musafirkhana Distt. Amethi, 125 DUs (insitu), Uttar Pradesh	4.19	2.45 4.95 --	-	2.50	125 59 66	-	59	-
941	Uttar Pradesh Muzaffarnagar 30-May-2011 --	09023210J16997	Revised project at Muzaffarnagar (255 DUs to 146 DUs), Uttar Pradesh	4.11	2.09 3.08 --	-	0.98	146 146 --	-	146	-
942	Uttar Pradesh Nandgaon 30-Jul-2008 --	09143298J17070	Revised Project at Nandgaon, Distt- Mathura (192 DUs) Uttar Pradesh	5.94	3.66 4.27 --	-	0.61	192 192 --	-	-	192
943	Uttar Pradesh Naraini 26-Nov-2008 --	0940331711438	72 Dwelling Units for the Town of Naraina , Distt- Banda , Uttar Pradesh	2.10	1.35 1.35 --	-	-	72 72 --	-	-	72
944	Uttar Pradesh Nawabganj 30-Sep-2008 --	0920337611368	48 Dwelling Units for the town of Nawabganj, Bareilly Distt, Uttar Pradesh	1.38	0.87 0.87 --	0.00	0.00	48 48 --	-	-	48
945	Uttar Pradesh Nawabganj 28-Feb-2009 --	0926337711912	144 Dwelling Units for the Nawabganj, Distt. Unnao, Uttar Pradesh	3.60	2.39 2.39 --	-	-	144 144 --	-	144	-
946	Uttar Pradesh Nehtaur 28-Nov-2006 --	0903339711088	48 Dwelling Units for Slum development at Chappagan, Nehtaur, Distt. Bijnor, Uttar Pradesh	0.70	0.53 0.53 --	-	-	48 48 --	-	48	-
947	Uttar Pradesh Neoria 05-Mar-2010 --	09213469J17108	Revised project at Neoria (Nuriya Husainpur), Distt- Pilibhit, (885 DUs) Uttar Pradesh	22.26	13.42 15.76 --	-	2.33	885 885 --	-	885	-
948	Uttar Pradesh Nidhauri Kalan 16-Dec-2008 --	0917342511474	60 Dwelling Units for the town of Nidhauri Kalan, Distt. Etah, Uttar Pradesh	1.62	1.08 1.08 0.05	0.05	-	60 60 --	-	60	-
949	Uttar Pradesh Orai 22-Oct-2008 --	0935349511417	288 Dwelling Units for the town of Orai (Urai), Uttar Pradesh	7.16	4.5 4.5 --	0.00	-	288 288 --	-	228	60
950	Uttar Pradesh Pipiganj 25-Feb-2011 --	09583798J16991	Revised project at P.P. Ganj, Distt.-Gorakhpur (544 DUs to 350 DUs), Uttar Pradesh	7.03	3.32 5.65 --	-	2.32	350 340 10	-	340	-
951	Uttar Pradesh Pachperwa 30-Jul-2008 --	0952351611325	48 Dwelling Units at Pachperwa, Distt. Balrampur, Uttar Pradesh	1.02	0.77 0.77 --	-	-	48 48 --	-	-	48
952	Uttar Pradesh Padrauna 04-Mar-2011 --	09593527J16993	Revised project at Padrauna, Kushi Nagar (912 DUs to 500 DUs), Uttar Pradesh	10.66	5.31 8.87 --	-	3.55	500 500 --	-	500	-
953	Uttar Pradesh Pali 22-Oct-2008 --	0937356511414	144 Dwelling Units for the Pali town Distt. Lalitpur, Uttar Pradesh.	3.92	2.5 2.5 --	0.00	-	144 144 --	-	64	80
954	Uttar Pradesh Parsadepur 05-Mar-2010 --	09283662J17154	Revised Project at Parsadepur, Distt- Raibareil 495 DUs (Insitu), Uttar Pradesh	16.63	10.51 21.78 --	2.01	11.28	495 457 38	-	457	-
955	Uttar Pradesh Phaphund 26-Feb-2009 --	0932376711893	60 DUs at town area Phaphoond, Distt. Auriya, Uttar Pradesh	1.50	0.98 0.98 --	-	-	60 -- 60	-	-	-
956	Uttar Pradesh Pichhor 22-Oct-2008 --	0935517111426	144 DUs for the Pichhor Near Bajrang Colony, Distt. Jhansi, Uttar Pradesh.	4.01	2.57 2.57 --	0.29	0.00	144 144 --	-	36	108
957	Uttar Pradesh Pratapgarh 21-Feb-2009 --	09433846J16984	Revised project at Pratapgarh (531 DUs to 410 DUs), Uttar Pradesh	10.91	7.26 9.41 --	-	2.14	410 410 --	-	410	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
958	Uttar Pradesh Rabupura 08-Dec-2006 --	091039161089	72 Dwelling Units for Rabupura, Distt. Gautam Budh Nagar, Uttar Pradesh	0.84	0.64 0.64 --	-	-	72 72 --	-	72	-
959	Uttar Pradesh Rae Bareli 08-Dec-2006 --	092839201090	100 DUs for Dhaurashra Slum at Raebareli, Distt Raebareli, Uttar Pradesh	1.52	1.16 1.16 --	-	0.00	100 100 --	-	100	-
960	Uttar Pradesh Rae Bareli 25-Feb-2011 --	09283920J17136	Revised Project at Raibareli (07 Slums), 288 DUs (Insitu), Uttar Pradesh	10.44	6.34 6.34 0.3	1.76	-	288 250 38	-	270	-
961	Uttar Pradesh Rae Bareli 30-Jul-2008 --	09283920J17156	Revised Project at Raebareli, Phase-II, 340 DUs (Insitu), Distt Raebareli, Uttar Pradesh	12.19	8.47 14.87 --	-	6.39	340 340 --	-	340	-
962	Uttar Pradesh Rae Bareli 17-Jan-2011 --	09283920J17110	Revised Project at Raebareli (601 DUs), Distt Raebareli, Uttar Pradesh	20.90	12.32 12.32 1.11	4.01	-	601 500 101	-	510	-
	Sub-total of Rae Bareli for 4 project(s)			45.05	28.3 34.69 1.41	5.77	6.39	1329 1190 139	-	1,220	-
963	Uttar Pradesh Ramnagar 24-Feb-2009 --	094640091837	96 Dwelling Unitst at Ram Nagar , Distt. Barabanki, Uttar Pradesh.	2.59	1.72 1.72 --	0.00	-	96 96 --	-	96	-
964	Uttar Pradesh Rampur 14-Feb-2009 --	09054013J17153	Revised Project at Rampur, Phase-I, 120 DUs (Relocation), Uttar Pradesh	3.18	2.07 2.07 0.72	0.87	-	120 120 --	-	-	120
965	Uttar Pradesh Rampur 26-Feb-2009 --	09054013J17158	Revised Project at Rampur, Phase-II, 300 DUs (Insitu), Uttar Pradesh	7.31	4.76 7.37 --	-	2.61	300 284 16	-	284	-
	Sub-total of Rampur for 2 project(s)			10.49	6.83 9.43 0.72	0.87	2.61	420 404 16	-	284	120
966	Uttar Pradesh Rasulabad 26-Nov-2008 --	0933517311447	216 DUs for the town of Rasoolabad, Distt. Kanpur Dehat, Uttar Pradesh.	5.24	3.59 3.59 --	0.00	-	216 216 --	-	-	216
967	Uttar Pradesh Raya 30-Jul-2008 --	0914406611317	48 Dwelling Units for the town Raya Town , Distt- Mathura, Uttar Pradesh	1.53	0.95 0.95 --	-	-	48 48 --	-	-	48
968	Uttar Pradesh Sadat 26-Nov-2008 --	0965414011441	36 Dwelling Units for the town of Sadat, Distt. Ghazipur, Uttar Pradesh	0.93	0.61 0.61 --	-	-	36 36 --	-	36	-
969	Uttar Pradesh Saharanpur 30-Jul-2008 --	09014155J16976	Revised project for the town of Saharanpur, Distt- Saharanpur, Uttar Pradesh	1.47	0.95 2.54 --	-	1.59	80 64 16	-	64	-
970	Uttar Pradesh Saharanpur 28-Feb-2009 --	0901415511915	456 DUs (436- New & 20- Upgradation) at Saharanpur, Distt. Saharanpur, UP	11.75	7.32 7.32 --	0.00	-	456 441 15	-	456	-
	Sub-total of Saharanpur for 2 project(s)			13.21	8.27 9.86 --	0.00	1.59	536 505 31	-	520	-
971	Uttar Pradesh Sahjanwa 30-Sep-2008 --	0958416311366	72 Dwelling Units for the Sehjanwa town at Distt- Gorakhpur, Uttar Pradesh.	1.94	1.18 1.18 --	-	-	72 72 --	-	72	-
972	Uttar Pradesh Salarganj 30-Sep-2008 --	0950516911374	276 DUs for the town of Salarganj Distt- Behraich, Uttar Pradesh	5.48	3.64 5.13 --	-	1.49	276 272 4	-	-	272
973	Uttar Pradesh Sandila 05-Aug-2010 --	0925421712788	Construction of 252 DUs with Infrastructure at Sandila, Dist Hardoi, Uttar Pradesh.	8.00	4.68 4.68 2.34	0.07	-	252 96 156	-	-	96
974	Uttar Pradesh Sanoa 30-Sep-2008 --	09203376J17155	Revised Project at Sanoa, 120 DUs (Relocation), Bareilly Distt, Uttar Pradesh	3.03	1.87 1.87 0.57	0.00	-	120 104 16	-	-	104
975	Uttar Pradesh Sant Ravi Das Nagar 14-Feb-2009 --	0968064011812	360 Dwelling Units at Sant Ravi Das Nagar (Bhadohi), Uttar Pradesh.	8.76	5.73 5.73 --	1.07	-	360 310 50	-	-	310
976	Uttar Pradesh Sarai Mir 16-Dec-2008 --	0961424911477	144 Dwelling Units Implementation of IHSDP at Sarai Mir, Dist. Azamgarh, Uttar Pradesh	Project Cancelled on dated 26-Sep-13	-- 1.28 --	-	1.28	-- -- --	-	-	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
977	Uttar Pradesh Saurikh 10-Dec-2008	09304298JI7071	Revised project at Saurikh, Distt., Kannauj, (108 DUs) Uttar Pradesh	2.58	1.74 2.35 --	-	0.61	108 108 --	-	72	36
978	Uttar Pradesh Seorahi 19-Nov-2009	09594343JI7088	Revised project for 75 New & 6-Upgradation DUs at Seorahi, Distt. Kushinagar (Malviya Nagar), Uttar Pradesh	1.10	0.68 1.36 --	-	0.68	81 75 6	-	81	-
979	Uttar Pradesh Seorahi 19-Nov-2009	09594343JI7073	Revised project for 81 New & 19- Upgradation DUs at Seorahi, Distt. Kushinagar (Ambedkar Nagar), Uttar Pradesh	1.29	0.78 1.32 --	-	0.54	100 83 17	-	100	-
Sub-total of Seorahi for 2 project(s)				2.39	1.45 2.68 --	-	1.23	181 158 23	-	181	-
980	Uttar Pradesh Shankargarh 14-Feb-2009	09454376I1815	407 Dwelling Units at Shankargarh, Distt. Allahabad, Uttar Pradesh	9.17	5.93 5.93 --	-	-	407 407 --	-	407	-
981	Uttar Pradesh Shivli 24-Feb-2009	09334408I1844	132 Dwelling Units at Town area Shivli, Distt. Kanpur Dehat, Uttar Pradesh	3.33	2.15 2.15 --	-	-	132 132 --	-	-	132
982	Uttar Pradesh Shivrajpur 26-Nov-2008	09344410I1433	132 DUs for the town of Shivrajpur, Distt. Kanpur, Uttar Pradesh	3.34	2.26 2.26 --	-	-	132 132 --	-	132	-
983	Uttar Pradesh Sikandra 24-Feb-2009	09334443I1845	204 Dwelling Units at Town area Sikandra, Distt. Kanpur Dehat, Uttar Pradesh.	5.28	3.42 3.42 --	0.00	-	204 204 --	-	-	204
984	Uttar Pradesh Singahi 14-Feb-2009	09234468I1808	108 DUs for the town of Bharouch, Singahi Distt. Lakhimpur Kheri, Uttar Pradesh	3.13	2.01 2.01 1.01	1.01	-	108 60 48	-	-	60
985	Uttar Pradesh Sultanpur 24-Feb-2009	09494590JI7148	Revised Project at Ghasiganj, Sultanpur, 81 DUs (Insitu), Uttar Pradesh	2.19	1.45 2.08 --	-	0.63	81 81 --	-	81	-
986	Uttar Pradesh Thakurdwara 26-Nov-2008	09044701I1436	210 DUs for the town of Thakurdwara, Distt. Moradabad, Uttar Pradesh.	5.57	3.69 3.69 --	2.01	-	210 210 --	-	-	210
987	Uttar Pradesh Thakurdwara 17-Jan-2011	09044701I3348	Construction of 864 DUs with infrastructure at Thakurdwara, Dist. Moradabad, Uttar Pradesh.	29.26	15.2 15.2 --	0.00	-	846 846 --	-	846	-
Sub-total of Thakurdwara for 2 project(s)				34.83	18.89 18.89 --	2.01	-	1056 1056 --	-	846	210
988	Uttar Pradesh Tirwaganj 10-Dec-2008	09304827I1470	312 DUs IHSDP Scheme for the town of Tirwa, Distt. Kannauj, Uttar Pradesh.	Project Cancelled on dated 26-Sep-13	-- 2.49 --	-	2.49	-- -- --	-	-	-
989	Uttar Pradesh Tirwaganj 03-Feb-2009	09304827I1641	528 DUs IHSDP Scheme for the town of Tirwa Khas Distt Kannauj, Uttar Pradesh	Project Cancelled on dated 26-Sep-13	-- 3.93 --	-	3.93	-- -- --	-	-	-
Sub-total of Tirwaganj for 0 project(s)				-	-- 6.42 --	-	6.42	-- -- --	-	-	-
990	Uttar Pradesh Ugu 28-Feb-2009	09264879I1913	120 Dwelling Units for the Ugu town, Distt. Unnao, Uttar Pradesh.	3.06	2.03 2.03 --	-	-	120 120 --	-	120	-
991	Uttar Pradesh Ujhani 08-Dec-2006	09194880I1091	128 DUs for slum dwellers at land no-113, Sanjarpur Road, Ujhani, Distt. Badaun, Uttar Pradesh.	1.29	0.98 0.98 --	0.08	-	128 96 32	-	96	-
992	Uttar Pradesh Umarikalan 26-Feb-2009	09044904JI7157	Revised Project at Umarikalan, Distt. Moradabad, 262 DUs (Insitu), Uttar Pradesh	6.67	4.38 5.11 --	1.09	0.73	262 262 --	-	262	-
993	Uttar Pradesh Unnao 26-Nov-2008	09264918I1431	96 Dwelling Units for the town of Unnao, Distt. Unnao, Uttar Pradesh	2.51	1.72 1.72 --	-	-	96 96 --	-	96	-
994	Uttar Pradesh Utraula 30-Sep-2008	09524943I1365	60 Dwelling Units for the town of Utraula, Distt- Balrampur , Uttar Pradesh.	1.74	1.21 1.21 0.05	-	0.00	60 60 --	-	-	60
995	Uttar Pradesh Vrindavan 26-Feb-2009	09145100I1884	276 Dwelling Units at Vrindavan, Distt. Mathura, Uttar Pradesh.	6.31	3.9 3.9 --	0.28	-	276 276 --	-	-	276
Total of Uttar Pradesh for 159 project(s) including 21 project(s) which are completed				987.67	624.41 741.95 23.77	29.96	117.55	37818 34513 3305	-	27,043	7,556

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
996	Uttarakhand Almora 22-Feb-2010 --	0509010612488	Construction of 217 DUs at Almora Nagar Panchayat, Distt- Almora, Uttarakhand	1.61	0.82 2.11 --	-	1.29	42 42 --	-	42	-
997	Uttarakhand Champawat 22-Feb-2010 --	0510091612489	Construction of 73 DUs at Champawat Nagar Panchayat, Distt- Champawat, Uttarakhand	3.81	2.15 2.15 --	-	-	73 73 --	-	73	-
998	Uttarakhand Dineshpur 08-Feb-2010 --	0512133212368	Construction of 387 DUs at Dineshpur Nagar Panchayat Distt. Udham Singh Nagar, Uttarakhand	8.03	4.77 3.5 --	0.30	-	264 177 --	87	177	-
999	Uttarakhand Haldwani-cum-Kathgodam 22-Feb-2010 --	0511170412491	422 DUs for Kulyalpura, Jawaharnagar & Naibasti, Kathgodam, Uttarakhand	4.61	2.31 2.97 --	0.99	0.66	164 97 67	-	97	-
1,000	Uttarakhand Haldwani-cum-Kathgodam 22-Feb-2010 --	0511170412490	501 DUs at Gosai Nagar, Indira Nagar (W) & Indira Nagar (E) Slum Area, Haldwani, Uttarakhand	6.75	3.26 3.26 --	0.81	-	251 188 --	63	188	-
Sub-total of Haldwani-cum-Kathgodam for 2 project(s)				11.35	5.57 6.23 --	1.80	0.66	415 285 67	63	285	-
1,001	Uttarakhand Jaspur 27-Jan-2010 --	0512195912442	Construction of 192 DUs at Nagar Palika, Jaspur, Dist-Udham Singh Nagar, Uttarakhand	3.15	2.03 3.05 --	0.02	1.02	96 -- 96	-	-	-
1,002	Uttarakhand Jaspur 30-Mar-2010 --	0512195912554	Construction of 48 DUs at Jaspur Phase-II, Distt- Udham Singh Nagar, Uttarakhand	1.21	0.72 0.94 --	0.02	0.21	37 36 --	1	36	-
Sub-total of Jaspur for 2 project(s)				4.36	2.75 3.98 --	0.04	1.23	133 36 96	1	36	-
1,003	Uttarakhand Kaladungi 16-Feb-2010 --	0511209612454	Construction of 290 DUs at Kaladungi, Distt- Nainital, Uttarakhand	7.34	4.46 6.37 --	-	1.91	203 203 --	-	203	-
1,004	Uttarakhand Kashipur 08-Feb-2010 --	0512228912350	Construction of 428 DUs at Kashipur Nagar Palika, Distt. Udham Singh Nagar, Uttarakhand	6.34	3.7 6.27 --	0.02	2.58	227 226 --	1	226	-
1,005	Uttarakhand Kichha 22-Feb-2010 --	0512247012492	Construction of 159 DUs at Kichha Nagar Panchayat, Distt Udham Singh Nagar, Uttarakhand	4.50	2.73 2.56 --	-	-	127 127 --	-	127	-
1,006	Uttarakhand Lalkuan 08-Feb-2010 --	0511272212349	Construction of 100 DUs at Lalkuan Nagar Panchayat Distt. Nainital, Uttarakhand	3.59	2.4 1.8 --	0.60	-	100 -- 100	-	-	-
1,007	Uttarakhand Landaura 27-Jan-2010 --	0513272912441	Construction of 264 DUs at Nagar Panchyat Landaura, Distt-Haridwar, Uttarakhand	10.10	6.33 4.74 --	2.49	-	264 84 180	-	-	84
1,008	Uttarakhand Landaura 30-Mar-2010 --	0513272912555	Construction of 100 DUs at Landaura Phase-II, Distt- Haridwar, Uttarakhand	2.58	1.26 1.26 --	0.13	-	100 90 --	10	90	-
Sub-total of Landaura for 2 project(s)				12.68	7.59 6.01 --	2.62	-	364 174 180	10	90	84
1,009	Uttarakhand Mahuadabra 08-Feb-2010 --	0512284612348	Construction of 266 DUs at Mahuadabra Nagar Panchayat Distt. Udham Singh Nagar, Uttarakhand	9.25	5.59 5.59 --	0.04	-	266 264 --	2	264	-
1,010	Uttarakhand Mahuakhera Ganj 08-Feb-2010 --	0512284712328	Construction of 403 DUs at Mahuakhera Ganj Nagar Panchayat Distt. Udham Singh Nagar, Uttarakhand	7.83	4.57 6.93 --	0.10	2.35	266 260 --	6	260	-
1,011	Uttarakhand Manglaur 05-Mar-2010 --	0513295112519	461 DUs for Manglaur Nagar Palika Parishad, Manglaur, Uttarakhand	6.62	3.19 3.23 --	0.21	0.05	227 215 --	12	215	-
1,012	Uttarakhand Mussoori 16-Feb-2010 --	0505320312455	96 Housing Units for IDH Mussoorie Nagar, Pilka Parishad, Mussoorie, Uttarakhand	2.12	1.11 1.33 --	-	0.22	40 32 8	-	-	32
1,013	Uttarakhand Pauri 27-Dec-2007 --	0506371111092	178 DUs IHSDP Scheme for Pauri, Distt., Pauri Garhwal, Uttarakhand	3.68	1.84 2.25 --	0.32	0.42	145 140 --	5	140	-
1,014	Uttarakhand Pithoragarh 08-Feb-2010 --	0507381012308	Construction of 200 DUs at Pithauragarh Nagar Palika, Distt. Pithauragarh, Uttarakhand	9.43	5.39 6.26 --	0.00	0.88	172 172 --	-	172	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
1,015	Uttarakhand Rudrapur 20-Mar-2012 --	0512411814948	Construction of 378 Dwelling Units IHSDP project at Rudrapur, Uttarakhand	Project Cancelled on dated 20-May-14	-- 3.68 --	-	3.68	-- -- --	-	-	-
1,016	Uttarakhand Srinagar 27-Dec-2007 --	0506456011093	Construction of 53 Dwelling Units at Srinagar, Uttarakhand	0.95	0.47 0.66 --	-	0.19	38 38 --	-	38	-
1,017	Uttarakhand Vikasnagar 05-Mar-2010 --	0505507312520	194 DUs for Vikas Nagar, Slum Area in 6 ward, Dehradun, Uttarakhand	2.75	1.79 2.17 --	0.01	0.38	160 159 --	1	159	-
Total of Uttarakhand for 21 project(s)				106.27	60.88 73.09 --	6.06	15.84	3262 2623 451	188	2,507	116
1,018	West Bengal Alipurduar 07-Mar-2008 --	1902009811094	420 DUs for the town of Alipurduar (Ph-I), Jalpaiguri, West Bengal	8.24	5.92 5.92 --	-	-	420 420 --	-	420	-
1,019	West Bengal Alipurduar 08-Feb-2010 --	1902009812371	300 DUs for the town of Alipurduar (Ph-II), Jalpaiguri, West Bengal	Project Cancelled on dated 18-Aug-11	-- -- --	-	-	-- -- --	-	-	-
Sub-total of Alipurduar for 1 project(s)				8.24	5.92 5.92 --	-	-	420 420 --	-	420	-
1,020	West Bengal Arambag 30-Jul-2008 --	1912023011315	522 Dwelling Units for the town of Arambagh, District- Hugly, West Bengal	9.96	7.97 8 --	-	0.03	520 352 168	-	352	-
1,021	West Bengal Ashoknagar Kalyangarh 05-Feb-2008 --	1911026611139	848 DUs for the town of Ashokenagar Kalyangarh, Phase-I, West Bengal	16.40	11.76 11.76 --	-	-	848 848 --	-	848	-
1,022	West Bengal Ashoknagar Kalyangarh 08-Feb-2010 --	1911026612432	300 DUs for the town of Ashokenagar-Kalyangarh (PH-II), 24- Parganas (North), West Bengal	Project Cancelled on dated 18-Aug-11	-- -- --	-	-	-- -- --	-	-	-
Sub-total of Ashoknagar Kalyangarh for 1 project(s)				16.40	11.76 11.76 --	-	-	848 848 --	-	848	-
1,023	West Bengal Baduria 09-Jan-2008 --	1911036611134	516 DUs for the town of Baduria (PH-I), North 24 Paragans, West Bengal	10.30	7.41 7.41 --	-	-	516 496 20	-	496	-
1,024	West Bengal Baduria 08-Feb-2010 --	1911036612433	300 DUs for the town of Baduria (PH-II), North 24 Paragans, West Bengal	Project Cancelled on dated 18-Aug-11	-- -- --	-	-	-- -- --	-	-	-
Sub-total of Baduria for 1 project(s)				10.30	7.41 7.41 --	-	-	516 496 20	-	496	-
1,025	West Bengal Baharampur 05-Feb-2008 --	1907038611140	168 Dwelling Units for the Town of Berhampur, West Bengal	1.96	0.97 2.04 --	-	1.07	80 80 --	-	80	-
1,026	West Bengal Balurghat 24-Dec-2008 --	1905044511496	790 DUs for the town of Balurghat (Phase-I), Dakshin Dinajpur, West Bengal	15.77	12.62 12.62 --	-	-	790 790 --	-	790	-
1,027	West Bengal Balurghat 08-Feb-2010 --	1905044512434	300 DUs for the town of Balurghat (Phase-II), Dakshin Dinajpur, West Bengal	Project Cancelled on dated 18-Aug-11	-- -- --	-	-	-- -- --	-	-	-
Sub-total of Balurghat for 1 project(s)				15.77	12.62 12.62 --	-	-	790 790 --	-	790	-
1,028	West Bengal Bangaon 10-Dec-2008 --	1911046811467	767 Dwelling Units for the town of Bongaon, 24-Parganas (North), West Bengal.	13.42	10.73 11.71 --	-	0.98	703 703 --	-	703	-
1,029	West Bengal Bankura 26-Sep-2007 --	1913048211095	415 Dwelling Units for the town of Bankura (PH-I), Bankura, West Bengal	6.58	4.92 4.92 --	0.16	-	415 415 --	-	415	-
1,030	West Bengal Bankura 08-Feb-2010 --	1913048212435	300 Dwelling Units for the town of Bankura (PH-II), Bankura, West Bengal	Project Cancelled on dated 18-Aug-11	-- -- --	-	-	-- -- --	-	-	-
Sub-total of Bankura for 1 project(s)				6.58	4.92 4.92 --	0.16	-	415 415 --	-	415	-
1,031	West Bengal Bardhaman 28-Nov-2006 --	1909051511187	1629 Dwelling Units for the town of Burdwan, West Bengal	22.40	16.99 17.03 --	-	0.04	1625 1617 8	-	1,617	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
1,032	West Bengal Basirhat 27-Apr-2007 --	191105631096	1069 Dwelling Units for the town of Basirhat, West Bengal	15.43	11.33 11.35 --	0.11	0.02	1067 1067 --	-	1,067	-
1,033	West Bengal Basirhat 08-Feb-2010 --	1911056312436	300 Dwelling Units for the Town of Basirhat (PH-II), 24-Parganas (North), West Bengal	Project Cancelled on dated 18-Aug-11	-- -- --	-	-	-- -- --	-	-	-
Sub-total of Basirhat for 1 project(s)				15.43	11.33 11.35 --	0.11	0.02	1067 1067 --	-	1,067	-
1,034	West Bengal Beldanga 24-Dec-2008 --	1907060111497	362 Dwelling Units for the town of Beldanga (Phase- I), Murshidabad, West Bengal	6.17	4.94 4.94 --	-	-	362 362 --	-	362	-
1,035	West Bengal Birnagar 09-Jan-2008 --	1910079911133	300 Dwelling Units for the town of Birnagar (PH-I), Nadia, West Bengal	5.93	4.27 4.27 --	0.00	-	300 300 --	-	300	-
1,036	West Bengal Birnagar 08-Feb-2010 --	1910079912372	305 Dwelling Units for the town of Birnagar (PH-II), Nadia, West Bengal	Project Cancelled on dated 18-Aug-11	-- -- --	-	-	-- -- --	-	-	-
Sub-total of Birnagar for 1 project(s)				5.93	4.27 4.27 --	0.00	-	300 300 --	-	300	-
1,037	West Bengal Bishnupur 07-Mar-2008 --	1913081111098	364 Dwelling Units for the town of Bishnupur, West Bengal	7.00	5.02 5.02 --	0.00	-	364 323 41	-	323	-
1,038	West Bengal Bolpur 24-Jan-2008 --	190808321097	573 Dwelling Units for the town of Bolpur, West Bengal	9.92	7.02 7.02 --	-	-	573 573 --	-	573	-
1,039	West Bengal Chakdaha 28-Sep-2006 --	1910089511101	887 Dwelling Units for the town of Chakdaha, West Bengal	15.20	12.16 12.16 --	-	-	887 887 --	-	887	-
1,040	West Bengal Chakdaha 26-Feb-2009 --	1910089511896	440 Dwelling Units for the town of Chakdaha, Nadia, West Bengal	8.69	6.39 6.39 --	-	-	440 440 --	-	440	-
Sub-total of Chakdaha for 2 project(s)				23.89	18.55 18.55 --	-	-	1327 1327 --	-	1,327	-
1,041	West Bengal Chandrakona 07-Mar-2008 --	1915093911100	350 Dwelling Units for the town of Chandrakona, West Bengal	6.99	5.03 5.03 --	-	-	350 350 --	-	350	-
1,042	West Bengal Contai 30-Jul-2008 --	1915110711309	636 DUs for the town of Contai (Phase-I), District- Purba Medinipur, West Bengal	12.35	9.5 9.5 --	-	-	636 636 --	-	636	-
1,043	West Bengal Contai 08-Feb-2010 --	1915110712373	300 Dwelling Units for the town of Contai (PH-II), Purba Medinipur, West Bengal	Project Cancelled on dated 18-Aug-11	-- -- --	-	-	-- -- --	-	-	-
Sub-total of Contai for 1 project(s)				12.35	9.5 9.5 --	-	-	636 636 --	-	636	-
1,044	West Bengal Coopers Camp 07-Mar-2008 --	1910110911099	450 Dwelling Units for the town of Coopers Camp, West Bengal	8.90	6.4 6.4 --	-	-	450 450 --	-	450	-
1,045	West Bengal Dainhat 24-Jan-2008 --	1909112611105	390 Dwelling Units for the town of Dainhat, West Bengal	7.21	5.14 5.14 --	-	-	390 390 --	-	390	-
1,046	West Bengal Dainhat 08-Feb-2010 --	1909112612374	300 Dwelling Units for the town of Dainhat (PH-II), Burdwan, West Bengal	Project Cancelled on dated 18-Aug-11	-- -- --	-	-	-- -- --	-	-	-
Sub-total of Dainhat for 1 project(s)				7.21	5.14 5.14 --	-	-	390 390 --	-	390	-
1,047	West Bengal Dalkhola 24-Jan-2008 --	1904113511103	360 Dwelling Units for the town of Dalkhola, West Bengal	6.44	4.58 4.58 --	-	-	360 360 --	-	360	-
1,048	West Bengal Dalkhola 08-Feb-2010 --	1904113512437	300 Dwelling Units for the town of Dalkhola (PH-II), Uttar Dinajpur, West Bengal	Project Cancelled on dated 18-Aug-11	-- -- --	-	-	-- -- --	-	-	-
Sub-total of Dalkhola for 1 project(s)				6.44	4.58 4.58 --	-	-	360 360 --	-	360	-

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
1,049	West Bengal Darjiling 29-Dec-2008 --	1901115911502	890 Dwelling Units for Darjeeling Dist. Darjeeling, West Bengal	16.18	11.89 15.18 --	-	3.29	697 554 143	-	554	-
1,050	West Bengal Dhuliya 07-Mar-2008 --	1916130211102	400 Dwelling Units for the town of Dhuliyan, West Bengal	8.00	5.76 5.76 --	0.00	-	400 400 --	-	400	-
1,051	West Bengal Dhupguri 05-Feb-2008 --	1902130511141	509 Dwelling Units for the town of Dhupguri, West Bengal	10.16	7.31 7.31 --	-	-	509 509 --	-	509	-
1,052	West Bengal Diamond Harbour 13-Feb-2009 --	1918130811800	591 DUs for the town of Diamond Harbour, Ph. I, West Bengal, South 24 Paragans, West Bengal	8.78	7.02 7.98 --	-	0.96	520 422 98	-	422	-
1,053	West Bengal Dinhata 07-Mar-2008 --	1903133311106	319 Dwelling Units for the town of Dinhata, West Bengal	6.25	4.49 4.49 --	-	0.00	319 319 --	-	319	-
1,054	West Bengal Dubrajpur 24-Jan-2008 --	1908135911104	416 Dwelling Units for the town of Dubrajpur, West Bengal	8.10	5.82 5.83 --	-	0.01	415 415 --	-	415	-
1,055	West Bengal Egra 05-Feb-2008 --	1915139411142	332 DUs for the town of Egra (Phase-I), East Medinipur, West Bengal	6.64	4.78 4.78 --	0.00	-	332 332 --	-	332	-
1,056	West Bengal Egra 08-Feb-2010 --	1915139412375	300 DUs for the town of Egra (PH-II), East Medinipur, West Bengal	Project Cancelled on dated 18-Aug-11	-- -- --	-	-	-- -- --	-	-	-
Sub-total of Egra for 1 project(s)				6.64	4.78 4.78 --	0.00	-	332 332 --	-	332	-
1,057	West Bengal English Bazar 24-Dec-2008 --	1906140611495	852 DUs for the town of Englishbazar (Phase-I), Maldah, Westbengal	16.74	13.4 13.4 --	1.38	-	852 821 31	-	821	-
1,058	West Bengal Gangarampur 02-Feb-2007 --	1905150811107	685 DUs for the town of Gangarampur, Dakshin Dinajpur, West Bengal	12.06	8.74 8.74 --	-	-	685 685 --	-	685	-
1,059	West Bengal Gangarampur 26-Feb-2009 --	1905150811898	467 DUs for the town of Gangarampur, Dakshin Dinajpur, West Bengal	9.91	7.33 7.33 --	0.35	-	467 429 38	-	429	-
Sub-total of Gangarampur for 2 project(s)				21.97	16.07 16.07 --	0.35	-	1152 1114 38	-	1,114	-
1,060	West Bengal Ghatal 28-Nov-2006 --	1915155111111	352 DUs for the town of Ghatal, Pachim Medinipur, West Bengal	5.06	3.69 3.69 --	-	0.00	352 352 --	-	352	-
1,061	West Bengal Ghatal 08-Feb-2010 --	191515512376	300 DUs for the town of Ghatal (PH-II), Pachim Medinipur, West Bengal	Project Cancelled on dated 18-Aug-11	-- -- --	-	-	-- -- --	-	-	-
Sub-total of Ghatal for 1 project(s)				5.06	3.69 3.69 --	-	0.00	352 352 --	-	352	-
1,062	West Bengal Gobardanga 02-Feb-2007 --	1911158511113	500 DUs for the town of Gobardanga, North 24 Paraganas West Bengal	7.70	5.57 5.57 --	0.27	-	500 500 --	-	500	-
1,063	West Bengal Gobardanga 08-Feb-2010 --	1911158512377	300 DUs for the town of Gobardanga (PH-II), North 24 Paraganas West Bengal	Project Cancelled on dated 18-Aug-11	-- -- --	-	-	-- -- --	-	-	-
Sub-total of Gobardanga for 1 project(s)				7.70	5.57 5.57 --	0.27	-	500 500 --	-	500	-
1,064	West Bengal Guskara 05-Feb-2009 --	1909168411633	450 Dwelling Units for the town of Gushkara, West Bengal	8.44	6.75 6.8 --	-	0.05	447 447 --	-	447	-
1,065	West Bengal Habra 24-Jan-2008 --	1911169011108	896 DUs IHSDP Scheme for the town of Habra, West Bengal	15.21	10.57 10.57 --	0.00	-	896 868 28	-	868	-
1,066	West Bengal Haldia 28-Sep-2006 --	1915170211114	645 DUs IHSDP Scheme for the town of Haldia, West Bengal	8.61	6.89 6.89 --	-	0.00	645 645 --	-	645	-
1,067	West Bengal Haldia 05-Feb-2009 --	1915170211632	795 DUs IHSDP Project for the town of Haldia, West Bengal	15.89	12.72 12.72 --	-	-	795 795 --	-	795	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
			Sub-total of Haldia for 2 project(s)	24.50	19.6 19.6 --	-	0.00	1440 1440 --	-	1,440	-
1,068	West Bengal Haldibari 09-Jan-2008 --	1903170311132	304 Dwelling Units, IHSDP Project for the Town of Haldibari, West Bengal	5.70	4.08 4.08 --	-	-	304 304 --	-	304	-
1,069	West Bengal Haldibari 08-Feb-2010 --	1903170312438	300 DUs for the town of Haldibari (PH-II), Coochbehar, West Bengal	Project Cancelled on dated 18-Aug-11	-- -- --	-	-	-- -- --	-	-	-
			Sub-total of Haldibari for 1 project(s)	5.70	4.08 4.08 --	-	-	304 304 --	-	304	-
1,070	West Bengal Islampur 07-Mar-2008 --	1904185711115	IHSDP Scheme for the town of Islampur (370 DUs), West Bengal	6.65	4.73 4.77 --	-	0.04	367 367 --	-	367	-
1,071	West Bengal Jalpaiguri 27-Apr-2007 --	1902192511118	625 DUs IHSDP Scheme for the town of Jalpaiguri, West Bengal	15.69	11.55 11.55 --	-	-	625 625 --	-	625	-
1,072	West Bengal Jalpaiguri 08-Feb-2010 --	1902192512439	300 DUs for the town of Jalpaiguri (PH-II), Jalpaiguri, West Bengal	Project Cancelled on dated 18-Aug-11	-- -- --	-	-	-- -- --	-	-	-
			Sub-total of Jalpaiguri for 1 project(s)	15.69	11.55 11.55 --	-	-	625 625 --	-	625	-
1,073	West Bengal Jangipur 27-Apr-2007 --	1907194911119	344 DUs IHSDP Scheme for the town of Jangipur, West Bengal	7.19	5.33 5.33 --	-	-	344 344 --	-	344	-
1,074	West Bengal Jangipur 05-Feb-2009 --	1907194911634	650 DUs for the town of Jangipur (Phase 2), Murshidabad, West Bengal	10.05	8.04 8.04 --	-	-	650 650 --	-	650	-
			Sub-total of Jangipur for 2 project(s)	17.24	13.37 13.37 --	-	-	994 994 --	-	994	-
1,075	West Bengal Joynagar 09-Jan-2008 --	1918197511136	225 DUs IHSDP Scheme for the town of Joynagar, West Bengal	4.68	3.22 3.22 --	-	-	225 225 --	-	225	-
1,076	West Bengal Jhalda 29-Dec-2008 --	1914199411506	408 Dwelling Units for Jhalda, Distt. Purulia, West Bengal	7.98	6.38 6.38 --	0.42	-	408 358 50	-	358	-
1,077	West Bengal Jhargram 28-Nov-2006 --	1915200111120	645 DUs IHSDP Scheme for the Town of Jhargram, West Bengal	9.62	7 7 --	-	-	645 645 --	-	645	-
1,078	West Bengal Jhargram 10-Dec-2008 --	1915200111468	IHSDP Scheme for the Town of Jhargram (Phase-II) West Bengal	3.35	2.68 3.2 --	-	0.51	172 172 --	-	172	-
			Sub-total of Jhargram for 2 project(s)	12.97	9.68 10.19 --	-	0.51	817 817 --	-	817	-
1,079	West Bengal Jiaganj Azimganj 24-Jan-2008 --	1907201611117	593 DUs for the town of Jiaganj-Azimganj, Murshidabad, West Bengal	11.11	7.94 7.94 --	-	-	593 593 --	-	593	-
1,080	West Bengal Jiaganj Azimganj 05-Feb-2009 --	1907201611638	521 DUs for the Town of Jiaganj-Azimganj (Phase-2), Murshidabad, West Bengal	5.93	4.75 8.16 --	-	3.41	303 303 --	-	303	-
			Sub-total of Jiaganj Azimganj for 2 project(s)	17.05	12.69 16.1 --	-	3.41	896 896 --	-	896	-
1,081	West Bengal Kaliaganj 30-Jul-2008 --	1904211611311	400 DUs for the Town of Kaliaganj Town, District- Uttar Dinipur, West Bengal	7.95	6.36 6.36 --	0.00	-	400 400 --	-	400	-
1,082	West Bengal Kalimpong 30-Jul-2008 --	1901211811313	567 DUs for the town of Kalimpong town, District-Darjeeling West Bengal	11.65	9.32 9.59 --	-	0.27	551 551 --	-	551	-
1,083	West Bengal Kalna 28-Nov-2006 --	1909212911121	IHSDP Scheme for the town of Kalna (1060 DUs), West Bengal	14.68	10.69 10.69 --	-	0.00	1060 1059 1	-	1,059	-
1,084	West Bengal Kandi 30-Jul-2008 --	1907217211312	555 DUs for the town of Kandi (Phase-I), Distt Murshidabad, West Bengal	8.98	7.18 7.18 --	1.00	-	555 550 5	-	550	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
1,085	West Bengal Kandi 08-Feb-2010 --	1907217212378	300 DUs for the town of Kandi (PH-II), Murshidabad, West Bengal	Project Cancelled on dated 18-Aug-11	-- -- --	-	-	-- -- --	-	-	-
	Sub-total of Kandi for 1 project(s)			8.98	7.18 7.18 --	1.00	-	555 550 5	-	550	-
1,086	West Bengal Katwa 29-Dec-2008 --	1909231811505	650 DUs IHSDP Scheme for Katwa, Distt. Burdwan, West Bengal	10.90	8.72 8.72 --	-	-	650 650 --	-	650	-
1,087	West Bengal Kharagpur 27-Apr-2007 --	1915240211122	272 DUs IHSDP Scheme for the town of Kharagpur (Phase-I), West Bengal	4.57	3.34 3.42 --	-	0.08	266 261 5	-	261	-
1,088	West Bengal Kharagpur 27-Apr-2007 --	1915240211123	232 DUs IHSDP Scheme for the town of Kharagpur (Phase-II), West Bengal	3.81	2.79 2.95 --	-	0.15	220 211 9	-	211	-
1,089	West Bengal Kharagpur 27-Apr-2007 --	1915240211124	306 DUs IHSDP Scheme for the town of Kharagpur (Phase-III), West Bengal	5.00	3.63 3.86 --	0.04	0.23	288 288 --	-	288	-
	Sub-total of Kharagpur for 3 project(s)			13.38	9.77 10.22 --	0.04	0.45	774 760 14	-	760	-
1,090	West Bengal Kharar 05-Feb-2008 --	1915240611143	Implementation of IHSDP Scheme (300 DUs) at KhararTown, West Bengal	5.32	3.77 3.77 --	-	-	300 300 --	-	300	-
1,091	West Bengal Koch Bihar 02-Feb-2007 --	1903249711185	632 Dwelling Units for the town of Coochbehar, Ph-I, West Bengal	8.82	6.38 6.75 --	4.15	0.37	597 498 99	-	498	-
1,092	West Bengal Koch Bihar 26-Feb-2009 --	1903249711897	320 Dwelling Units for the town of Coochbehar, Ph-2, West Bengal	4.89	3.62 5.11 --	-	1.48	227 227 --	-	227	-
	Sub-total of Koch Bihar for 2 project(s)			13.71	10 11.86 --	4.15	1.86	824 725 99	-	725	-
1,093	West Bengal Krishnanagar 14-Mar-2008 --	1910260511148	640 DUs for the town of Krishnanagar (PH-I), Nadia, West Bengal	12.80	9.22 9.22 --	-	-	640 640 --	-	640	-
1,094	West Bengal Krishnanagar 08-Feb-2010 --	1910260512388	300 DUs IHSDP Scheme for the town of Krishnanagar (PH-II), Nadia, West Bengal	Project Cancelled on dated 18-Aug-11	-- -- --	-	-	-- -- --	-	-	-
	Sub-total of Krishnanagar for 1 project(s)			12.80	9.22 9.22 --	-	-	640 640 --	-	640	-
1,095	West Bengal Kshirpai 05-Feb-2008 --	1915261411144	Implementation of IHSDP Scheme (300 DUs) at Khirpai Town, West Bengal	5.16	3.65 3.69 --	0.70	0.04	297 296 1	-	296	-
1,096	West Bengal Kurseong 30-Jul-2008 --	1901267511334	565 Dwelling Units for the Town of Kurseong, Darjeeling, West Bengal	11.99	9.59 9.59 --	1.36	-	565 565 --	-	565	-
1,097	West Bengal Mal 09-Jan-2008 --	1902287711137	465 DUs IHSDP Scheme for Mal Municipality, West Bengal	7.00	4.86 4.86 --	0.00	-	465 465 --	-	465	-
1,098	West Bengal Mathabhanga 28-Nov-2006 --	1903300811125	181 DUs IHSDP Prooject for the town of Mathabhanga, West Bengal	3.19	2.32 2.32 --	0.00	-	181 181 --	-	181	-
1,099	West Bengal Mathabhanga 26-Feb-2009 --	1903300811895	402 DUs for the town of Mathabhanga, Coochbehar, West Bengal	8.56	6.34 6.34 --	-	-	402 402 --	-	402	-
	Sub-total of Mathabhanga for 2 project(s)			11.75	8.65 8.65 --	0.00	-	583 583 --	-	583	-
1,100	West Bengal Medinipur 02-Feb-2007 --	1915303211126	948 DUs for the town of Midnapore, Pachim Medinipore, West Bengal	15.73	11.63 11.63 --	-	-	948 948 --	-	948	-
1,101	West Bengal Medinipur 08-Feb-2010 --	1915303212409	300 DUs for the town of Midnapore (PH-II), Pachim Medinipore, West Bengal	Project Cancelled on dated 18-Aug-11	-- -- --	-	-	-- -- --	-	-	-
	Sub-total of Medinipur for 1 project(s)			15.73	11.63 11.63 --	-	-	948 948 --	-	948	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
1,102	West Bengal Mekhliganj 07-Mar-2008 --	1903304711109	294 DUs IHSDP Scheme for the town of Mekhliganj, West Bengal	5.22	3.71 3.71 --	-	-	294 294 --	-	294	-
1,103	West Bengal Memari 24-Jan-2008 --	1909305811110	621 DUs IHSDP Scheme for the town Memari, West Bengal	11.25	8 8 --	0.31	-	621 621 --	-	621	-
1,104	West Bengal Memari 08-Feb-2010 --	1909305812408	300 DUs for the town of Memari (PH-II), Burdwan, West Bengal	Project Cancelled on dated 18-Aug-11	-- -- --	-	-	-- -- --	-	-	-
Sub-total of Memari for 1 project(s)				11.25	8 8 --	0.31	-	621 621 --	-	621	-
1,105	West Bengal Mirik 30-Jul-2008 --	1901308111314	423 Dwelling Units for the Town of Mirik, District- Darjeeling, West Bengal	7.96	6.36 6.36 --	-	-	423 423 --	-	423	-
1,106	West Bengal Murshidabad 30-Jul-2008 --	1907319411310	497 DUs for the town of Murshidabad town, District- Murshidabad West Bengal	8.74	6.74 6.74 --	0.56	-	497 492 5	-	492	-
1,107	West Bengal Nabadwip 24-Jan-2008 --	1910321711112	735 Dwelling Units for the town of Nabadwip, West Bengal	5.35	3.68 7.25 --	-	3.57	373 373 --	-	373	-
1,108	West Bengal Nabadwip 08-Feb-2010 --	1910321712410	300 DUs for the town of Nabadwip (PH-II), Nadia, West Bengal	Project Cancelled on dated 18-Aug-11	-- -- --	-	-	-- -- --	-	-	-
Sub-total of Nabadwip for 1 project(s)				5.35	3.68 7.25 --	-	3.57	373 373 --	-	373	-
1,109	West Bengal Old Malda 30-Jul-2008 --	1906348811308	550 DUs for the town of Old Malda town, District- Malda, West Bengal	10.78	8.63 8.63 --	-	-	550 548 2	-	548	-
1,110	West Bengal Purulia 26-Sep-2007 --	1914388911127	Implementation of IHSDP Scheme (611 DUs) at Purulia town, West Bengal	5.60	4.29 6.18 --	-	1.89	424 350 74	-	350	-
1,111	West Bengal Raghunathpur 13-Feb-2009 --	1914392611801	400 DUs IHSDP scheme for the town of Raghunathpur, Ph. I, West Bengal	7.90	6.32 6.32 --	0.12	-	400 400 --	-	400	-
1,112	West Bengal Raiganj 02-Feb-2007 --	1904393611128	2000 DUs IHSDP Scheme for the town of Raiganj, West Bengal	26.28	19.81 19.81 --	-	-	2000 2000 --	-	2,000	-
1,113	West Bengal Raiganj 08-Feb-2010 --	1904393612440	300 DUs for the town of Raiganj (PH-II), Uttar Dinajpur, West Bengal	Project Cancelled on dated 18-Aug-11	-- -- --	-	-	-- -- --	-	-	-
Sub-total of Raiganj for 1 project(s)				26.28	19.81 19.81 --	-	-	2000 2000 --	-	2,000	-
1,114	West Bengal Ramjibanpur 05-Feb-2008 --	1915400311145	300 DUs IHSDP Scheme for the town of Ramjibanpur, West Bengal	5.27	3.74 3.79 --	0.09	0.05	296 296 --	-	296	-
1,115	West Bengal Rampurhat 29-Dec-2008 --	1908402311504	603 Dwelling Units for Rampurhat, Distt. Birbhum, West Bengal	10.89	8.71 8.71 --	-	-	603 511 92	-	511	-
1,116	West Bengal Ranaghat 28-Nov-2006 --	1910402511129	155 DUs IHSDP Scheme for the town of Ranaghat, West Bengal	2.97	2.17 2.17 --	-	-	155 155 --	-	155	-
1,117	West Bengal Ranaghat 05-Feb-2009 --	1910402511635	IHSDP Scheme for the town of Ranaghat (Phase 2) Nadia, West Bengal	4.98	3.98 4.6 --	-	0.62	257 257 --	-	257	-
Sub-total of Ranaghat for 2 project(s)				7.94	6.15 6.77 --	-	0.62	412 412 --	-	412	-
1,118	West Bengal Sainthia 24-Jan-2008 --	1908417411116	340 DUs IHSDP Scheme for the town of Sainthia, West Bengal	6.67	4.79 4.79 --	-	-	340 340 --	-	340	-
1,119	West Bengal Santipur 05-Feb-2008 --	1910424111146	357 Dwelling Units, IHSDP Scheme for the town of Santipur, West Bengal	3.81	2.75 5.13 --	-	2.39	191 191 --	-	191	-
1,120	West Bengal Sonamukhi 28-Nov-2006 --	1913453511130	200 DUs IHSDP Scheme for the town of Sonamukhi, West Bengal	3.74	2.72 2.72 --	-	-	200 200 --	-	200	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)			
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied	Un-Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress			
1,121	West Bengal Suri 29-Dec-2008 --	1908461511503	728 DUs IHSDP Scheme for Suri, Distt. Birbhum, West Bengal	5.17	4.13 5.79 --	2.27	1.65	260 178 82	-	178	-
1,122	West Bengal Taherpur 05-Feb-2008 --	1910462711147	390 DUs IHSDP Scheme for the town of Taherpur, West Bengal	7.76	4.97 4.97 --	0.00	-	390 390 --	-	390	-
1,123	West Bengal Taherpur 08-Feb-2010 --	1910462712429	300 DUs for the town of Taherpur Notified Area Authority (PH-II), Nadia, West Bengal	Project Cancelled on dated 18-Aug-11	-- -- --	-	-	-- -- --	-	-	-
Sub-total of Taherpur for 1 project(s)				7.76	4.97 4.97 --	0.00	-	390 390 --	-	390	-
1,124	West Bengal Taki 28-Nov-2006 --	1911463111131	307 DUs for the town of Taki, North 24 Parganas, West Bengal	5.42	3.94 3.94 --	0.00	-	307 307 --	-	307	-
1,125	West Bengal Taki 05-Feb-2009 --	1911463111637	504 DUs for the town of Taki (Phase 2) , North 24 Parganas, West Bengal	6.99	5.59 5.59 --	-	-	504 453 51	-	453	-
Sub-total of Taki for 2 project(s)				12.41	9.53 9.53 --	0.00	-	811 760 51	-	760	-
1,126	West Bengal Tamluk 10-Dec-2008 --	1915465311469	IHSDP Scheme for the town of Tamluk (Phase-I) , West Bengal	8.94	7.15 7.15 --	-	-	456 435 21	-	435	-
1,127	West Bengal Tarakeswar 30-Jul-2008 --	1912466211316	584 DUs for the town of Tarakeswar town, District- Hoogly West Bengal	9.89	7.91 7.91 --	-	-	584 478 106	-	478	-
1,128	West Bengal Tarakeswar 08-Feb-2010 --	1912466212430	300 DUs for the town of Tarakeswar (PH-II), Hooghly, West Bengal	Project Cancelled on dated 18-Aug-11	-- -- --	-	-	-- -- --	-	-	-
Sub-total of Tarakeswar for 1 project(s)				9.89	7.91 7.91 --	-	-	584 478 106	-	478	-
1,129	West Bengal Tufanganj 09-Jan-2008 --	1903485111138	308 DUs for the town of Tufanganj, CoochBehar, West Bengal	6.11	4.39 4.39 --	-	-	308 308 --	-	308	-
1,130	West Bengal Tufanganj 08-Feb-2010 --	1903485112431	300 DUs for the town of Tufanganj (PH-II), Cooch behar, West Bengal	Project Cancelled on dated 18-Aug-11	-- -- --	-	-	-- -- --	-	-	-
Sub-total of Tufanganj for 1 project(s)				6.11	4.39 4.39 --	-	-	308 308 --	-	308	-
1,131	West Bengal Siliguri 28-Nov-2006 --	1902516411197	1998 Dwelling Units for the town of Siliguri, Phase-I, West Bengal	30.55	22.98 29.46 --	-	6.47	1559 1559 --	-	1,559	-
1,132	West Bengal Siliguri 14-Mar-2008 --	1902516411198	1206 Dwelling Units at Siliguri, Phase II, West Bengal	18.47	12.99 14.06 --	-	1.07	1114 1106 8	-	1,106	-
1,133	West Bengal Siliguri 05-Feb-2009 --	1902516411636	1859 DUs IHSDP Scheme for Siliguri (Phase 3), Darjeeling, West Bengal	24.22	19.37 28.79 --	-	9.42	1251 1251 --	-	1,251	-
Sub-total of Siliguri for 3 project(s)				73.23	55.35 72.31 --	-	16.96	3924 3916 8	-	3,916	-
1,134	West Bengal Panskura 27-Apr-2007 --	1915516611199	498 DUs IHSDP Scheme for the town of Panskura, East Medinipur, West Bengal	7.31	5.29 5.29 --	-	-	498 498 --	-	498	-
1,135	West Bengal Panskura 08-Feb-2010 --	1915516612428	300 DUs for the town of Panskura (PH-II), East Medinipur, West Bengal	Project Cancelled on dated 18-Aug-11	-- -- --	-	-	-- -- --	-	-	-
Sub-total of Panskura for 1 project(s)				7.31	5.29 5.29 --	-	-	498 498 --	-	498	-
1,136	West Bengal SJDA (VAMBAY) 21-May-2009	1917252712096	GOI Subsidy Recommended from JNNURM for West Bengal SJDA Scheme No 18665 for Complete construction of 75 DUs under VAMBAY Scheme.	0.64	0.15 0.15 --	0.15	-	75 75 --	-	75	-
1,137	West Bengal Nalhati 09-Jan-2008 --	1911326011135	330 Dwelling Units for the town of Nalhati, West Bengal	6.78	4.89 4.89 --	0.00	0.00	330 330 --	-	330	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Sr. No.	State City Sanctioned Date	Project Code	Project Title	Financial Progress (Rs in Crores)				Physical Progress (Nos)		
				Project Cost	Central Share	UC Pending	Excess Central Share	Houses	Non Starter	Occupied
					Sanctioned Released Adjusted			Sanctioned Completed In-progress		
			Total of West Bengal for 95 project(s) including 8 project(s) which are completed	883.58	663.06 703.23 --	13.44	40.17	49435 48249 1186	-	48,249
			Total of IHSDP for 1030 project(s) including 172 project(s) which are completed	9,591.01	6161.45 6770.86 333.72	685.43	750.48	451951 393851 44175	13,925	3,67,110
										Un-Occupied