

**At a Glance for RAY & AHP**

National Level

(Rs in Crores)

S. No	Particulars	RAY	AHP	TOTAL
1	Number of States	22	3	22
2	Number of Cities/Towns	119	8	122
3	No of Projects approved initially	240	22	262
4	No of Projects Cancelled	78	1	79
5	Number of Project(s) on-going	162	21	183
6	Originally Project Cost Approved	8,851.15	1,482.96	10,334.10
7	Project Cost Approved as on	6,323.04	1,398.41	7,721.45
8	Originally Central Share Approved	4,911.15	149.55	5,060.69
9	Central Share in Cancelled/ Curtailed DUs/ Projects	1,445.24	9.50	1,454.74
10	Central Share Reinstated	-	-	-
11	Net Central Share Cancelled	1,445.24	9.50	1,454.74
12	Central Share Approved as on	3,465.91	140.05	3,605.96
13	Central Share Released (Projects)	2,451.05	68.59	2,519.64
14	Excess Central Share Released in projects due to Cancellation/ Revision/ Curtailment/ Dropping of DUs/ Projects	514.95	-	514.95
15	Excess Central Share adjusted through release in on-going projects	281.27	31.34	312.61
16	Central Share pending for Release in projects	1,248.54	40.12	1,288.67
17	Combined Central Share which can be Released through adjustment for RAY & AHP	122.71		
18	Combined Central Share for actual Release in RAY & AHP	1,165.95		
19	Originally Dwelling Units Approved	1,68,604	25,407	1,94,011
20	Cancelled/ Curtailed/ Dropped DUs	50,897	1,266	52,163
21	Dwelling Units Reinstated in CSMC	-	-	-
22	Net Dwelling Units Cancelled	50,897	1,266	52,163
23	Dwelling Units Approved as on	1,17,707	24,141	1,41,848
24	Construction Completed of DUs	48,296	21,655	69,951
25	Dwelling Units Occupied	27,511	16,586	44,097
26	Dwelling Units Under Progress	46,013	1,715	47,728
27	Dwelling Units yet to Start	23,398	771	24,169
28	Dwelling Units Unoccupied	20,785	5,069	25,854